



DHHS Update on Construction of New Broughton Hospital

Rod Davis, DHHS CFO

Luke Hoff, DHHS Director of Division of Property and Construction

Nov. 8, 2017

NEW BROUGHTON HOSPITAL



EXTERIOR

South Elevation as of 6/26/17



General

Existing Broughton Hospital

- Built 1887
- 297 beds
- 900,000 SF

New Broughton Hospital

- 382 beds (85 additional)
- 478,000 SF
- Additional new FTEs required for increase in number of beds

Designer – Perkins+Will (Formerly The Freelon Group)

Surety – Travelers Casualty & Surety Co. of America (Travelers)

Surety's Completing Contractor – Archer Western Contractors (AWC)

Financial Status

Construction Contract as of 10/31/17

- **Original Contract Sum \$129,865,700**
- **Net Change by Change Orders \$ 934,220**
- **Contract Sum to Date \$130,799,920**
- **Total Completed and Stored to Date \$124,560,012**
- **Total Retainage (5%) \$ 6,228,001**
- **Total Earned Less Retainage \$118,332,011**
- **Balance to Finish Including Retainage \$12,467,908**
- **Balance to Finish Excluding Retainage \$6,239,908**

Timeline Construction

- **April 2, 2012** Notice to Proceed issued to AWC
- **September 19, 2014** Original Contract Final Acceptance

AWC Revised Final Acceptance Dates:

- **September 30, 2015** based on 12/26/2013 DHHS and AWC executed MOU
- **December 14, 2016** based on 12/16/2015 AWC schedule update
- **March 17, 2017** based on 2/12/16 DHHS & AWC meeting
- **October 10, 2017** based on 2/16/2017 email from AWC to DHHS
- **December 29, 2017** based on 4/3/2017 DHHS, DOJ, P+W, AWC, and Travelers meeting
- **March 31, 2018** based on 6/16/2017 DHHS and Travelers executed Takeover Agreement

Takeover Agreement Between DHHS & Travelers

- **6/16/2017 DHHS and Travelers execute TOA with Travelers specified project Final Acceptance date of March 31, 2018**
- **TOA requirements:**
 - Travelers to hire Completing Contractor (Travelers hires AWC)
 - Travelers to hire Construction Manager (Travelers hires Vertex)
 - Travelers to hire Scheduler (Travelers hires Delta)
 - DHHS conditionally rescinds AWC's default
 - DHHS to hire Owner's Representative (DHHS hires RPA Design)
 - Travelers to provide DHHS with bi-weekly schedule update
 - DHHS' scheduling consultant & Travelers' scheduling consultant to meet bi-weekly
 - Liquidated Damages increased from \$1,200 to \$3,600/day

Delays: Construction

Contractor Main Construction Issues

- Project management and lack of quality control resulting in rework
- Correcting 60% of floors for elevation discrepancy issue
- Removing and replacing 40% of sprayed-on fireproofing
- Lack of site management and protection of soils resulting in:
 - Removing and replacing soils in Segments B, C, & D
 - Removing and replacing framing and soils of Segment E
- Sequencing of subcontractors while performing corrective work
- Inclement weather
- Rework for misalignment of pedestrian bridge at East Staff Entrance
- Rework for removing and replacing improper floor topping in Segment A2
- Rework to correct anchoring of curtain wall system on south elevation of building

Schedule: Construction

- Travelers is confident they will meet Final Acceptance (FA) by March 31, 2018
- DHHS is not confident Travelers will meet FA by March 31, 2018 due to following concerns:
 - Testing, Adjusting & Balancing and Commissioning work is behind schedule
 - Insufficient time for inspection and testing of fire alarm system
 - Continued increase in number of work activities missing scheduled dates
 - Significant potential for stacking activities
 - Significant number of discrepancy/non-conforming work items
 - Potential for significant final punchlist due to Travelers/AWC's decision to work out of sequence