




#### NC Turnpike Authority Presentation to the Joint Legislative Transportation Oversight Committee

September 7, 2012


## **Projects**





## **Triangle Expressway**

Length18.8 milesCost\$1 billionGroundbreaking8/12/2009Phase I open12/8/2011Phase II open8/1/2012Phase III open12/31/2012






## Leading in All Electronic Toll Collection

- One of first projects in US planned and built utilizing all electronic tolling
- Two ways to pay
  - NC Quick Pass® transponder and account
  - Bill By Mail
- Transponder sales far
  exceeding forecasts
  - Targeted to sell 2,500 by June 2012
  - 34,000 sold to date






## **Triangle Expressway Traffic Volumes**



Note: August 30, 2012 Volumes: 35,491 Actual / 38,000 Forecasted



#### **Triangle Expressway Southeast Extension**





#### **Triangle Expressway Southeast Extension**

Preliminary Cost: \$1.5 billion

Length:


**Approximately 30 miles** 

Schedule:

- Environmental studies on hold following enactment of N.C.S.L. 2011-7 in March 2011
- Local leaders searching for acceptable solution



## **Cape Fear Skyway**






## **Cape Fear Skyway Overview**

Cost	\$950M - \$1B
Gap fund appropriation	<b>\$0</b>
Length	9.5 miles
Draft Environmental Impact Statement	TBD
Final Environmental Impact Statement	TBD
<b>Record of Decision</b>	TBD



#### **Monroe Bypass**





#### **Monroe Overview**

Cost Gap fund appropriation Length Sold all bonds Awarded design-build contract Construction begins Open to traffic

\* Revised schedule; dates assume no further litigation

\$725M \$24M 20 miles November 2011 November 2011 Spring 2013\* December 2016\*



## **History of Lawsuit**

- November 2, 2010 Southern Environmental Law Center (SELC) files lawsuit
- November 23, 2010 SELC files motion for preliminary injunction to stop project from moving forward during the lawsuit
- December 30, 2010 Judge James C. Dever, III, denies SELC's request for preliminary injunction
- October 24, 2011 Judge Dever rules in favor of NCDOT, saying NCDOT did not violate the law



## History of Lawsuit (cont'd)

- October 31, 2011 SELC files appeal to 4<sup>th</sup> Circuit Court of Appeals in Richmond, VA
- March 21, 2012 4<sup>th</sup> Circuit hears arguments of parties
- May 3, 2012 4<sup>th</sup> Circuit renders opinion that NCDOT/FHWA failed to disclose assumptions underlying their decision to build road and included incorrect information responding to a public comment
- June 15, 2012 NCDOT files petition for rehearing due to facts and law Court overlooked and misunderstood
- June 29, 2012 4<sup>th</sup> Circuit denied petition for rehearing



## **NEPA Studies**

**Government must study:** 

- Direct Impacts What will road impact in its proposed location?
- Indirect Impacts What impact will road create in future?
- Cumulative Impacts What impact will the road and all other planned projects have on environment?



## **Indirect Impacts**

- NCDOT tries to predict how many people, households, and jobs will exist in the project area in future years (up to the year 2030)
  - Called socio-economic projections
- NCDOT tries to predict future socio-economic conditions with road and without road
  - "No-build" vs. "build" scenario




## **Predicting the Future**

- There is always uncertainty
- NCDOT follows established guidance on how to study indirect impacts
- Federal regulations direct agencies to use Metropolitan Planning Organization (MPO) planning tools and results



## Mecklenburg-Union Metropolitan Planning Organization (MUMPO)

- MUMPO is local organization that develops long-range transportation plan
- MUMPO uses tool to develop plan called Travel Demand Model
- NCDOT used MUMPO's model and socio-economic projections in Indirect Impacts analysis.





# NCDOT Researched MUMPO Projections Prior to Using Them

NCDOT went to MUMPO and localities that created socio-economic projections and asked:

- How were socio-economic projections created?
- Does long-term land use plan represent future with or without Monroe Bypass?



## **MUMPO and Local Experts Agreed**

MUMPO and local experts agreed that socio-economic projections were reasonable representation of "nobuild" scenario



# Comparing "No-Build" versus "Build"

After comparing "no-build" to "build," NCDOT found Monroe project would induce very little additional growth in project area



## Why Won't Project Induce Growth?

#### Existing growth in Union County

- Fastest growing county in NC
- 14<sup>th</sup> fastest growing county in the US

#### However, there are factors that resist growth as well

- Lack of water and sewer availability
- Moratoriums
- 200 foot buffers on streams



#### **SELC Disagrees**

SELC says project was included in "nobuild" projections and therefore NCDOT compared "building the road" with "building the road"



# Was Project in "No-build" Projections?

- 1 out of 8 variables used to create model used to measure impacts included 2,400-mile roadway network including 20 miles of Monroe Bypass
- Project represented less than 1% (.82) of long-range transportation plan roadway network in that 1 variable
- Judge Dever agreed with NCDOT's conclusion that less than 1% inclusion did not rise to level of significance and did not interfere with conclusion




## Less than 1% is Insignificant


- In a "perfect" no-build scenario, project would have 0% inclusion
- NCDOT made determination that MUMPO projections best represent "no-build" scenario despite that project was technically included in data



## **MUMPO Traffic Analysis**









## **NCDOT Verified Its Assumptions**

- US Fish and Wildlife Services requested additional verification regarding "no-build" scenario
- NCDOT went back to MUMPO and local planning experts and asked:

Would you agree with our assumption that these forecasts represent the "no-build" scenario? If not, why?



## MUMPO and Local Experts Again Confirmed NCDOT's Study

MUMPO and local experts again confirmed socio-economic projections were reasonable representation of "no-build" scenario



## **How Did Lawsuit Happen?**

SELC made the comment:

*"These TAZ forecasts are based on an assumption that the Toll Road will be built."* 

NCDOT said: "TAZ socioeconomic forecasts for the No Build Scenario did not include the Monroe Connector. MUMPO confirmed our assumption regarding the reasonableness of the 2030 TAZ forecasts for use as a No Build basis."



## **District Court Rules in Favor of NCDOT**

**District Court judge agreed with NCDOT** 

Judge Dever said:

NCDOT determined it was reasonable to use the MUMPO projections "with several ample investigations into the propriety of using the data."



## 4<sup>th</sup> Circuit Court of Appeals

4<sup>th</sup> Circuit Court of Appeals disagreed with District Court

Court of Appeals found that statement regarding inclusion of project was incorrect and government should have done better job of disclosing information to public



## **Next Steps**

- Court ruled against NCDOT/FHWA because it felt agencies "failed to disclose critical assumptions underlying their decision to build the road and instead provided the public with incorrect information"
- Court indicated NCDOT/FHWA need to reevaluate impact statement and provide full public disclosure and all necessary explanations of our process
- NCDOT/FHWA is moving forward with further environmental study to address concerns raised by Court



## **Next Steps**


- Reengage agencies and public to explain issue raised by SELC
- Additional indirect and cumulative impacts assessment without <1% inclusion of Monroe Bypass in no-build scenario
- New Record of Decision is scheduled for February 2013 (150-day window to file new lawsuit)
- Reinitiate work of Design-build team
- Resume right-of-way acquisition
- Develop construction schedule



## **Overall Impact of Lawsuit**

- Record of Decision issued August 2010
- Lawsuit filed in District Court November 2010
- District Court decision October 2011
- Appeal filed with 4<sup>th</sup> Circuit Court of Appeals October 2011
- Decision from 4<sup>th</sup> Circuit May 2012
- Design-build contract suspended May 2012
- Originally scheduled to break ground August 2012
- Current plan to resume design-build contract in April 2013
- Revise schedule for groundbreaking no sooner than late 3<sup>rd</sup> quarter 2013 34

#### **Garden Parkway**





## **Garden Parkway Overview**

Cost Gap fund appropriation Length Lawsuit filed **Open design-build bids** Sell bonds Award contracts **Open to traffic** 

\$900M

\$35M

22 miles

August 28, 2012

1<sup>st</sup> Quarter 2013\*

1<sup>st</sup> Quarter 2013\*

1<sup>st</sup> Quarter 2013\*

December 2016\*

\* Impact of lawsuit on current schedule is being evaluated



## **Questions?**

