

Department: NC Department of Public Safety										Department: NC Department of Public Safety																							
Report Date: March 31, 2016 (Based on data from BD 725 and Job Order System as of 3/30/16)										Report Date: March 31, 2016 (Based on data from BD 725 and Job Order System as of 3/30/2016)																							
Projects managed by Central Engineering																																	
Projects managed by National Guard																																	
Projects managed by State Highway Patrol																																	
CAPITAL IMPROVEMENT PROJECTS REPORT																	CAPITAL IMPROVEMENT PROJECTS REPORT																
Project Identification							Current Construction Phase					Funding and Sources				Adequacy of Funding				Comments													
#	NEW Budget Code	NEW Fund Code	OC-25 # or SCO Project ID#	Project Title	R&R Project? (Y/N)	Land Acquisition	Design Stages (Pick one from dropdown)	Construction Stage (Pick % complete from dropdown)	Projected Completion Date from Current Project Phase (Enter mo.&yr: XX/20XX)	Amt Expended Project to Date	Primary Funding Source (Pick one from dropdown)	Secondary Funding Source (Pick one from dropdown)	Is the project adequately funded? (Y/N)	How do current cost estimates compare to the project's initial authorized budget?	Will scope reductions be necessary to complete the project within its initial authorized budget? (Y/N)	Notes/Comments																	
1	40091	4A02	NA	NG REFORESTATION - CAMP BUTNER	No	-	-	-	ONGOING	105,489	Receipts		Yes	On budget	No	Timber Reserve - transfer from 4097 as needed and approved																	
2	40091	4A03	NA	NG UNALLOCATED RECEIPT FUND	No	-	-	-	ONGOING	642,123	Receipts					Other sales of Goods of Public (Timber Sales) - transfer funds as needed and approved by the Secretary to project 4014 and budget code 14550																	
3	40468	4C01		NG KITCHEN HOOD PHASE III	Yes	-	Final Drawings/Bid (FD)	76%-100%	ONGOING	663,919	General Fund		Yes	On budget	No	Multiple Locations																	
4	40569	4D01	04C617101	JJ SECURITY CAMERAS YDC (JO 3202)	Yes	-	-	Complete	05/2013	1,376,454	General Fund		No	On budget	Yes	Juv. Justice is working on a Master Plan to match facilities with future needs. Balance of funding on hold for possible re-allocation.																	
5	40569	4D03	200510014542	AC - ROOF REPAIR REPLACE PROJ	Yes		Final Drawings/Bid (FD)	76%-100%	on going	674,299	General Fund		Yes	On budget	No	Funds used to address 13 projects - 12 complete with one in construction stage.																	
6	40569	4D04	200510014547	AC - FIRE & LIFE SAFETY STATE	Yes	-	-	Complete	11/2014	502,587	General Fund		Yes	On budget	No	Projects complete.																	
7	40569	4D05	11-08921-01A	AC - GEN RENOV DART CHERRY (JO 2490)	Yes		Final Drawings/Bid (FD)	76%-100%	05/2016	367,487	General Fund	-	Yes	On budget	No	Funds have been used for a major shower renovation, electrical modifications and preliminary work on a new maintenance repair and storage area being performed by Regional Maintenance.																	
8	40569	4D06	20071001452	AC - SPILL PREVENTION STATE	Yes		Construction Drawings (CD)	51-75%	12/2016	473,328	General Fund		Yes	On budget	No	Some site modifications complete with others in design phase; conversion to Natural Gas will allow some fuel oil storage to be eliminated; funds will be used for recurring 5-year SPCC Plan updates and continued remediation at Central Prison																	
9	40569	4D07	200510014531	AC - UST REMOVAL	Yes		Final Drawings/Bid (FD)	51-75%	12/2016	189,890	General Fund		Yes	On budget	No	Inactive UST's have been removed at several locations but there are still many to be removed and contaminated sites to be remediated.																	
10	40569	4D08	OC 25 to be revised	AC - MAURY WELFARE FUNDED - Greenhouse	No		Design Development (DD)	-	on hold	0	Receipts		Yes	On budget	No	Decision to be made on use of land and funds for a greenhouse for the horticulture program at Maury CI																	
11	40692	4E01	090820701A	JJ DET&NEW HANOVER SEPTIC SYSTEM (JO 3210)	Yes	-	-	Complete	on hold	139,872	General Fund		Yes	On budget	No	Juv. Justice is working on a Master Plan to match facilities with future needs. Balance of funding on hold for possible re-allocation.																	
12	40692	4E02	60703901	JJ RICHMOND ROOF & SIDEWALK&ABATEMENT (JO 3201)	Yes	-	-	Complete	On Hold	305,847	General Fund		Yes	On budget	No	Juv. Justice is working on a Master Plan to match facilities with future needs. Balance of funding on hold for possible re-allocation.																	
13	40692	4E03	110907001	JJ STONEWALL JACKSON RD REP (JO 3232)	Yes		Final Drawings/Bid (FD)	Complete	Warranty	233,755	General Fund		Yes	On budget	No	Road repair complete. Funds on reserve until warranty is verified.																	
14	40692	4E04	60703801	JJ NEW ROOF DOBBS CAFETERIA (JO 3200)	Yes		Final Drawings/Bid (FD)	Complete	on hold	197,790	General Fund		Yes	On budget	No	Juv. Justice is working on a Master Plan to match facilities with future needs. Balance of funding on hold for possible re-allocation.																	
15	40692	4E05	11-09072-01A	JJ DILLON HVAC PLUMBLING IMP (JO 3199)	Yes		Final Drawings/Bid (FD)	Complete	on hold	346,019	General Fund		Yes	On budget	No	Juv. Justice is working on a Master Plan to match facilities with future needs. Balance of funding on hold for possible re-allocation.																	
16	40692	4E06	200710014519	AC - FIRE & LIFE SAFETY PROJ	Yes		Final Drawings/Bid (FD)	76%-100%	12/2016	587,169	General Fund		Yes	On budget	No	Funds have been used for 20 projects - 1 in progress. The projects completed include fire alarm systems, electrical panel upgrades and generators and TVSS equipment																	
17	40692	4E07	200710014513	AC - KITCH HOOD SUPP SYS UPGR	Yes		Final Drawings/Bid (FD)	76%-100%	12/2016	118,297	General Fund		Yes	On budget	No	Funds have been used for 5 projects - 4 completed and 1 in progress. These are code required upgrades to existing hoods.																	
18	40692	4E08	200710014521	AC - ROOF REP & REPLACE PROJ	Yes		Final Drawings/Bid (FD)	76%-100%	12/2016	959,717	General Fund		Yes	On budget	No	Eight projects have been completed. One project underway.																	
19	40692	4E09	200710014524	AC - ENERGY EFF IMPROV PROJECTS	Yes		Final Drawings/Bid (FD)	76%-100%	12/2016	466,858	General Fund		Yes	On budget	No	Eleven projects have been completed. The remaining project is under construction by Unit Maintenance.																	
20	40692	4E10	200710014530	AC - PERIMETER FENCE SYS UPGR	Yes		Final Drawings/Bid (FD)	25-50%	07/2017	3,144,971	General Fund		Yes	On budget	No	Funds have been used to complete two projects. A third project is in final design phase for construction to follow if sufficient funding is available.																	
21	40692	4E11	200710014518	AC - SWANNANOA/CONVER PHASE I (JO 2618)	Yes		-	Complete	02/2015	5,235,502	General Fund		Yes	On budget	No	Part of a campus wide renovation and repair project. Project is being completed in phases under multiple SCO Project numbers. Balance of these funds to be used in subsequent phase.																	
22	40692	4E12	OC 25 to be revised	AC - BERTIE-ENTRPRS-PREFAB C	No		Design Development (DD)	-	on hold	0	Receipts	-	Yes	On budget	No	Project will be funded by Correction Enterprise at approved budget when funds are available.																	
23	40692	4E13	200945100145	AC - CP HOSP SUPPLMENTL FUNDS	No	-	-	Complete	12/2016	5,679,684	General Fund		Yes	On budget	No	Work is complete. Warranty period in effect.																	

Department: NC Department of Public Safety										Department: NC Department of Public Safety																					
Report Date:		March 31, 2016		(Based on data from BD 725 and Job Order System as of 3/30/16)										Report Date:		March 31, 2016		(Based on data from BD 725 and Job Order System as of 3/30/2016)													
Projects managed by Central Engineering																															
Projects managed by National Guard																															
Projects managed by State Highway Patrol																															
CAPITAL IMPROVEMENT PROJECTS REPORT																CAPITAL IMPROVEMENT PROJECTS REPORT															
Project Identification						Current Construction Phase					Funding and Sources			Adequacy of Funding			Comments														
#	NEW Budget Code	NEW Fund Code	OC-25 # or SCO Project ID#	Project Title	R&R Project? (Y/N)	Land Acquisition	Design Stages (Pick one from dropdown)	Construction Stage (Pick % complete from dropdown)	Projected Completion Date from Current Project Phase (Enter mo.&yr: XX/20XX)	Amt Expended Project to Date	Primary Funding Source (Pick one from dropdown)	Secondary Funding Source (Pick one from dropdown)	Is the project adequately funded? (Y/N)	How do current cost estimates compare to the project's initial authorized budget?	Will scope reductions be necessary to complete the project within its initial authorized budget? (Y/N)	Notes/Comments															
27	40798	4G01	90864501	JJ BOILER EFFICIENCY IMPROVEMENTS (JO 3513)	Yes	-		Complete	12/2016	124,311	General Fund		No	On budget	Yes	This phase complete but SCO recommended closing all projects simultaneously.															
29	40798	4G03	20091001455	AC - WELFARE-CALEDONIA PROG B	No	-	Design Development (DD)		on hold	720	Receipts		No	On budget	No	Project will be funded by Inmate Welfare Fund at approved budget when funds are available.															
30	40798	4G04	20091001458	AC - WELFARE-CASWELL PROG BLD	No	-	Design Development (DD)		on hold	8,120	Receipts		No	On budget	No	Project will be funded by Inmate Welfare Fund at approved budget when funds are available.															
31	40798	4G05	200910014524	AC - FIRE & LIFE SAFETY PROJ	Yes	-	Construction Drawings (CD)	76%-100%	12/2016	610,584	General Fund		Yes	On budget	No	Funds have been used to complete 21 projects. There are 6 active projects ranging from design to construction.															
32	40798	4G06	200910014523	AC -KITCHEN HOOD SUPP SYS UP	Yes		Construction Drawings (CD)	76%-100%	12/2016	133,504	General Fund		Yes	On budget	No	One major hood design project complete, several minor hood design projects complete. One major hood design project under design contract. One minor repair in progress.															
33	40798	4G08	200910014529	AC - MECHAN SYS RENOV/REPLAC	Yes	-	Final Drawings/Bid (FD)	76%-100%	12/2016	447,382	General Fund		Yes	On budget	No	Six projects have been completed. One pending final SCO approval to be complete.															
34	40798	4G09	200910014531	AC - WATER/WASTEWATER IMPROVE	Yes		Construction Drawings (CD)	76%-100%	12/2016	1,223,251	General Fund		Yes	On budget	No	Four projects completed. Two projects in progress from design to construction stage.															
35	40798	4G10	200910014513	AC - ENERGY EFFICIENCY IMPROV	Yes		Final Drawings/Bid (FD)	76%-100%	12/2016	472,221	General Fund		Yes	On budget	No	Six projects completed. Two projects in construction stage.															
	40798	4G15		SHP - Security Doors & Locks	Yes			76%-100%		143,714	General Fund					Replacing doors and locks at various facilities across the state															
		4H02		Palliative Care Unit	Yes		Design Development (DD)	0-25%	01/2018	0	Debt Financed	General Fund	Yes	On budget		Conversion of existing Central Prison facilities for a specialized care unit - design in progress															
		4K05		Palliative Care Unit	Yes		Design Development (DD)	0-25%	01/2018	0	Debt Financed	General Fund	Yes	On budget		Conversion of existing Central Prison facilities for a specialized care unit - design in progress															
40	40946	4M01	090820701A	JJ SEPTIC SYSTEM-NEW HANOVER (JO 3260)	Yes	-	-	-	on hold	30,445	Debt Financed					Juv. Justice is working on a Master Plan to match facilities with future needs. Balance of funding on hold for possible re-allocation.															
	40946	4M02		JJ - Western Group Home (JO 3432)	Yes		Final Drawings/Bid (FD)	76%-100%	03/2016	477,651	Debt Financed		No	Over budget	Yes	Construction nearing completion															
41	40946	4M05	20114510002	AC - KITCHEN HOOD SUPP UNDRAD	Yes		Construction Drawings (CD)	25-50%	12/2016	158,563	Debt Financed	-	Yes	On budget	No	One project completed. One with construction near complete. One still being designed.															
42	40946	4M08		SHP-UPG FUEL DIS FACILIT	Yes	-	Final Drawings/Bid (FD)	76%-100%	12/2016	356,738	Debt Financed		Yes	On budget	No	Construction underway in Asheboro - completion in 2016															
		4M10		Palliative Care Unit	Yes		Design Development (DD)	0-25%	01/2018	0	Debt Financed	General Fund	Yes	On budget		Conversion of existing Central Prison facilities for a specialized care unit - design in progress															
43	41006	4N02	200910014510	AC - WELFARE-SOUTHERN MED BLD	Yes		Design Development (DD)		on hold	7,650	Receipts					Project will be funded by Inmate Welfare Fund at approved budget when funds are available.															
44	41006	4N05	20134510011	AC - R&R KITCHEN HOOD UPGRAD	Yes		Construction Drawings (CD)	0-25%	12/2016	50,174	General Fund		Yes	On budget	No	One project designed and construction beginning. One project identified and under contract for design.															
45	41006	4N06	20134510018	AC - R&R FIRE & LIFE SAFETY	Yes		Final Drawings/Bid (FD)	76%-100%	12/2016	59,254	General Fund		Yes	On budget	No	Six projects completed. Balance to be assigned to project.															
46	41006	4N07	20134510013	AC - ROOF REPAIRS & REPLACE	Yes		Final Drawings/Bid (FD)	Complete	12/2016	167,767	General Fund		Yes	On budget	No	Four projects complete.															
47	41006	4N08	NA	AC - ENTERPRISE-AHU'S FOR SAMP LAUNDRY (JO 3098)	Yes		Final Drawings/Bid (FD)	76%-100%	12/2016	359,591	Receipts		Yes	On budget	No	Project funded by Correction Enterprise receipts. /Work in progress															
48	41166	4P01	110907001	JJ STONEWALL JACKSON R&R (JO 3206)	Yes		Final Drawings/Bid (FD)	51-75%	12/2016	2,167,563	General Fund		No	On budget	No	Major renovation project underway. Kirk Bldg. complete. McWhorter 25%.															
49	41166	4P02	11-09072-01A	JJ CA DILLON R&R (JO 3187)	Yes		Final Drawings/Bid (FD)	Complete	Warranty	1,432,392	General Fund		Yes	On budget	No	Construction complete. Warranty issues being dealt with before close-out.															
53	41207	4U08	120895701	JJ Track & Field Facility - Stonewall Jackson YDC (JO 3223)	Yes	-	Construction Drawings (CD)	0-25%	12/2016	14,853	Receipts		Yes	Over budget	No	On Hold - additional funding required to complete track work with buildings as designed															
54	41207	4U09	20134510011	AC Kitchen Hood Upgrade	Yes	-	Construction Drawings (CD)	0-25%	12/2016	43,646	General Fund		Yes	On budget	No	Three projects contracted for outside design. One design @ SCO for approval. Two approved and work will be done by ICP.															
55	41207	4U10	20134510017	AC Obsolete Electronic Systems	Yes	-	Final Drawings/Bid (FD)	76%-100%	12/2016	1,071,592	General Fund		Yes	On budget	No	Five projects completed. Two projects in progress from design to final completion.															
56	41207	4U11	20134510018	AC Fire & Life Safety Projects	Yes	-	Construction Drawings (CD)	25-50%	12/2016	591,400	General Fund		Yes	On budget	No	Seven projects in progress at different stages from design to construction complete.															
57	41207	4U12	20134510019	AC CP Elevators (JO 3245)	Yes	-	Final Drawings/Bid (FD)	76%-100%	06/2016	1,034,824	General Fund		Yes	On budget	No	Upgrade work on elevators complete. Minor issues to be cleared before close-out.															
58	41207	4U13	20134510013	AC Roof Repair & Replacement	Yes	-	Construction Drawings (CD)	51-75%	12/2016	1,300,962	General Fund		Yes	On budget	No	Five Projects completed. Twelve other projects in progress.															

Department: NC Department of Public Safety										Department: NC Department of Public Safety									
Report Date: March 31, 2016 (Based on data from BD 725 and Job Order System as of 3/30/16)										Report Date: March 31, 2016 (Based on data from BD 725 and Job Order System as of 3/30/2016)									
Projects managed by Central Engineering																			
Projects managed by National Guard																			
Projects managed by State Highway Patrol																			
CAPITAL IMPROVEMENT PROJECTS REPORT										CAPITAL IMPROVEMENT PROJECTS REPORT									
Project Identification						Current Construction Phase				Funding and Sources			Adequacy of Funding			Comments			
#	NEW Budget Code	NEW Fund Code	OC-25 # or SCO Project ID#	Project Title	R&R Project? (Y/N)	Land Acquisition	Design Stages (Pick one from dropdown)	Construction Stage (Pick % complete from dropdown)	Projected Completion Date from Current Project Phase (Enter mo.&yr: XX/20XX)	Amt Expended Project to Date	Primary Funding Source (Pick one from dropdown)	Secondary Funding Source (Pick one from dropdown)	Is the project adequately funded? (Y/N)	How do current cost estimates compare to the project's initial authorized budget?	Will scope reductions be necessary to complete the project within its initial authorized budget? (Y/N)	Notes/Comments			
59	41207	4U14	201345100110	AC Mechanical Systems Renov. & Replace.	Yes	-	Final Drawings/Bid (FD)	76%-100%	12/2016	1,327,798	General Fund		Yes	On budget	No	Nine Projects completed. Six projects in progress at different stages of construction.			
60	41207	4U15	201345100111	AC Water/Wastewater Improvements	Yes	-	Final Drawings/Bid (FD)	76%-100%	12/2016	732,385	General Fund		Yes	On budget	No	Systems upgrade at as many facilities as funding will support. Some can be designed by CE staff but others will be contract. Construction will be combination of CM&M (ICP), Regional Maintenance and/or contract.			
61	41207	4U16	201345100112	AC DART Cherry Renovations (JO 3288)	Yes	-	Construction Drawings (CD)	25-50%	12/2016	44,953	General Fund		Yes	On budget	No	Restoration project to restore space in an existing building to use as a maintenance shop, storage and general purposes.			
62	41207	4U17	201345100114	AC Energy Efficiency Impv. Projects	Yes	-	Final Drawings/Bid (FD)	25-50%	12/2016	408,289	General Fund		Yes	On budget	No	Six projects in progress.			
63	41207	4U18	201345100115	AC Asbestos Abatement & Haz. Materials	Yes	-	-	-	12/2015	76,170	General Fund		Yes	On budget	No	All projects completed. Small balance remaining in fund.			
64	41207	4U19	201345100116	AC Underground Storage Tank (UST) Removal	Yes	-	-	-	12/2016	7,164	General Fund		Yes	On budget	No	Funds will be used to remove identified UST's based on priority throughout the Department			
65	41207	4U20	201149400294	EM Badin Warehouse Repairs (JO 3284)	Yes	-	Final Drawings/Bid (FD)	Complete	05/2015	161,287	General Fund		Yes	On budget	No	Work complete - warranty period.			
66	41207	4U21	201149400222	EM Badin Warehouse ADA (JO 3287)	Yes	-	Final Drawings/Bid (FD)	Complete	05/2015	69,592	General Fund		Yes	On budget	No	Work complete - warranty period.			
67	41207	4U23	201151201115	JJDP Dillon Fire Alarm & Water Pressure (JO 3246)	Yes	-	-	-	on hold	33,173	General Fund		Yes	On budget	No	Juv. Justice is working on a Master Plan to match facilities with future needs. Balance of funding on hold for possible re-allocation.			
68	41207	4U24	201151201114	JJDP YDC Security Cameras & Surveillance	Yes	-	Construction Drawings (CD)	25-50%	12/2016	704,782	General Fund		Yes	On budget	No	Work has been completed at CA Dillon YDC and Pitt JDC. Regional Maintenance working at Dobbs and ICP will complete Stonewall Jackson YDC.			
69	41207	4U25	201151201111	JJDP Dobbs HVAC & Mechanical Upgrades (JO 3247)	Yes	-	-	-	on hold	27,393	General Fund		Yes	On budget	No	Juv. Justice is working on a Master Plan to match facilities with future needs. Balance of funding on hold for possible re-allocation.			
70	41207	4U26	201151201113	JJDP YDC Safety & Security Systems	Yes	-	Final Drawings/Bid (FD)	51-75%	12/2016	90,760	General Fund		Yes	On budget	No	Four projects identified. One complete and three in progress.			
71	41207	4U27		NG Fire Alarm Systems - Phase 2	Yes		Design Development (DD)	Complete	06/10/2015	56,636	General Fund		Yes	On budget	No	Awaiting final walkthrough			
72	41207	4U28	20134940032	SHP Renovations & Repairs - Asheboro (JO 3285)	Yes	-	-	Complete	Warranty	174,171	General Fund		Yes	On budget	No	Remodel complete. Warranty period.			
73	41207	4U30		SHP Training Academy Bldg. 10 (JO 3376)	Yes	-	-	Complete	Warranty	970,053	General Fund		Yes	On budget	No	Complete except for minor issues and warranty period.			
74	44365	4B02	NA	JJ DOBBS COTT/GYM/SCH HVAC (JO 3203)	Yes		-	Complete	on hold	263,088	Debt Financed		Yes	On budget	No	Juv. Justice is working on a Master Plan to match facilities with future needs. Balance of funding on hold for possible re-allocation.			
75	44365	4B04	200510014516	AJ - FIRE & LIFE SAFETY	Yes		Final Drawings/Bid (FD)	51-75%	12/2016	1,300,628	Debt Financed	-	Yes	On budget	No	Funded replacement of Fire Alarm Systems & Fire Protection Systems at Central Prison and other facilities. Nine projects in progress.			
76	44365	4B05	200510014517	AJ - ROOF REPAIRS & REPLACE	Yes		Final Drawings/Bid (FD)	0-25%	ONGOING	4,724,070	Debt Financed	-	Yes	On budget	No	Multiple Locations			
77	44365	4B06		NG FIRE ALARM SYSTEMS - PHASE II	Yes	-	Final Drawings/Bid (FD)	51-75%	12/2015	984,926	Debt Financed		Yes	On budget	No	Design complete. All current projects Construction awarded.			
78	44365	4J01	20091005452	AJ - BROUGHTON STEAM PLT-ENT (JO 2891)	Yes		Construction Drawings (CD)	0-25%	06/2017	464,007	Receipts		Yes	On budget	No	Project funded by Correction Enterprise receipts. Design complete - ready for pre-construction meetings.			
79	44896	4J04	OC 25 to be revised	AJ - TABOR INDUSTRY UPFIT-ENT	No		Design Development (DD)	0-25%		0	Receipts		Yes	On budget	No	Project will be funded by Correction Enterprise receipts. GA approved for up to \$1,500,000			
80	44896	4J05		NG - Master Plan Statewide Ph 2	Yes	-	Design Development (DD)	51-75%		529,475	General Fund	-	Yes	-	No	Ongoing designs for all HUBs			
81	44896	4R14	13-10168-01	NG - Electronic Simulation	No	-	Final Drawings/Bid (FD)	Complete	05/2014	50,630	Receipts	-	Yes	On budget	No	Under construction contract.			
82	41307	4R15	11-09317-01	NG - Fire Bucket Storage	No	-	Final Drawings/Bid (FD)	Complete	06/2014	227,768	Receipts	-	Yes	On budget	No	Under construction contract.			
83	41307	4R16	12-09335-01	NG - Camp Butner Big Top	No	-	Final Drawings/Bid (FD)	Complete		559,940	Receipts	-	Yes	On budget	No	Under design contract - waiting on federal funds			
84	41307	4R17	201370920122	AJ - Samarkand Training Facility	Yes	-	Construction Drawings (CD)	51-75%	12/01/2016	4,475,339	General Fund		No	On budget	Yes	Construction moving along on buildings to be renovated in this phase.			
85	41307	4R18		NG Projects	Yes	-	Final Drawings/Bid (FD)			0	General Fund								
86	41307	4R19	13-09999-04 A	NG - Wilmington Building Expansion	Yes		Final Drawings/Bid (FD)	0-25%	on hold	103,706	General Fund	Receipts	Yes	On budget		Under design contract/Construction cancelled			
87	41307	4R20	13-09999-04 B	NG - Wilmington Site Expansion			Final Drawings/Bid (FD)	51-75%	06/01/2016	823,425	General Fund	Receipts	Yes	On budget		Under construction contract.			
88	41307	4R21	13-09999-02 E	NG - Nashville Building Expansion	Yes		Final Drawings/Bid (FD)	0-25%	01/01/2017	97,675	General Fund	Receipts	Yes	On budget		Under design contract.			
89	41307	4R22	13-09999-02 F	NG - Nashville Site Expansion			Final Drawings/Bid (FD)	0-25%	01/01/2017	84,814	General Fund	Receipts	Yes	On budget		Under design contract.			
90	41307	4R23	13-09999-04 C	NG - Clinton Building Expansion	Yes		Final Drawings/Bid (FD)	25-50%	06/01/2016	106,955	General Fund	Receipts	Yes	On budget		Under construction contract.			
91	41307	4R24	13-09999-04 D	NG - Clinton Site Expansion			Final Drawings/Bid (FD)	25-50%	06/01/2016	368,431	General Fund	Receipts	Yes	On budget		Under construction contract.			



Department: NC Department of Public Safety									Department: NC Department of Public Safety								
Report Date: March 31, 2016 (Based on data from BD 725 and Job Order System as of 3/30/16)									Report Date: March 31, 2016 (Based on data from BD 725 and Job Order System as of 3/30/2016)								
Projects managed by Central Engineering																	
Projects managed by National Guard																	
Projects managed by State Highway Patrol																	
CAPITAL IMPROVEMENT PROJECTS REPORT																	
Project Identification						Current Construction Phase				Funding and Sources			Adequacy of Funding			Comments	
#	NEW Budget Code	NEW Fund Code	OC-25 # or SCO Project ID#	Project Title	R&R Project? (Y/N)	Land Acquisition	Design Stages (Pick one from dropdown)	Construction Stage (Pick % complete from dropdown)	Projected Completion Date from Current Project Phase (Enter mo.&yr: XX/20XX)	Amt Expended Project to Date	Primary Funding Source (Pick one from dropdown)	Secondary Funding Source (Pick one from dropdown)	Is the project adequately funded? (Y/N)	How do current cost estimates compare to the project's initial authorized budget?	Will scope reductions be necessary to complete the project within its initial authorized budget? (Y/N)	Notes/Comments	
92	41307	4R25	13-09999-01 E	NG - Salisbury Building Expansion	Yes		Final Drawings/Bid (FD)	0-25%	01/01/2017	97,650	General Fund	Receipts	Yes	On budget		Under design contract.	
93	41307	4R26	13-09999-01 F	NG - Salisbury Site Expansion			Final Drawings/Bid (FD)	0-25%	01/01/2017	90,889	General Fund	Receipts	Yes	On budget		Under design contract.	
94	41307	4R27	13-09999-01 C	NG - Parkton Building Expansion	Yes		Final Drawings/Bid (FD)	0-25%	01/01/2017	97,540	General Fund	Receipts	Yes	On budget		Under design contract.	
95	41307	4R28	13-09999-01 D	NG - Parkton Site Expansion			Final Drawings/Bid (FD)	0-25%	01/01/2017	90,747	General Fund	Receipts	Yes	On budget		Under design contract.	
96	41307	4R29	13-09999-02 C	NG - Benson Building Expansion	Yes		Final Drawings/Bid (FD)	0-25%	01/01/2017	98,223	General Fund	Receipts	Yes	On budget		Under design contract.	
97	41307	4R30	13-09999-02 D	NG - Benson Site Expansion			Final Drawings/Bid (FD)	0-25%	01/01/2017	84,764	General Fund	Receipts	Yes	On budget		Under design contract.	
98	41307	4R31	13-09999-03 D	NG - Charlotte Building Expansion	Yes		Final Drawings/Bid (FD)	complete	10/19/2015	110,237	General Fund	Receipts	Yes	On budget		Under construction contract.	
99	41307	4R32	13-09999-01 A	NG - Asheboro Site Expansion			Final Drawings/Bid (FD)	0-25%	01/01/2017	100,057	General Fund	Receipts	Yes	On budget		Under construction contract.	
100	41307	4R33	13-09999-01 G	NG - Winston-Salem Building Expansion	Yes		Final Drawings/Bid (FD)	25-50%	06/01/2016	240,380	General Fund	Receipts	Yes	On budget		Under construction contract.	
101	41307	4R34	13-09999-01 H	NG - Winston-Salem Site Expansion			Final Drawings/Bid (FD)	0-25%	06/01/2015	94,166	General Fund	Receipts	Yes	On budget		Under design contract.	
102	41307	4R35	13-09999-03 B	NG - Concord Building Expansion	Yes		Final Drawings/Bid (FD)	25-50%	06/01/2016	425,732	General Fund	Receipts	Yes	On budget		Under construction contract.	
103	41307	4R36	13-09999-03 C	NG - Concord Site Expansion			Final Drawings/Bid (FD)	51-75%	06/01/2016	405,163	General Fund	Receipts	Yes	On budget		Under construction contract.	
104	41307	4R39	13-09999-03 E	NG - Belmont Building Rehab	Yes		Final Drawings/Bid (FD)	0-25%	01/01/2017	99,527	General Fund	Receipts	Yes	On budget		Under design contract.	
105	41307	4R40	13-09999-04 E	NG - Beulaville Building Expansion	Yes		Final Drawings/Bid (FD)	0-25%	01/01/2017	88,270	General Fund	Receipts	Yes	On budget		Under design contract.	
106	41307	4R41	13-09999-05	NG - Boone Building Expansion	Yes		Final Drawings/Bid (FD)	51-75%	06/01/2016	789,468	General Fund	Receipts	Yes	On budget		Under construction contract.	
107	41307	4R42	13-09999-02 B	NG - Dunn Building Expansion	Yes		Final Drawings/Bid (FD)	0-25%	01/01/2017	93,132	General Fund	Receipts	Yes	On budget		Under design contract.	
108	41307	4R43	13-09999-02 A	NG - Durham Building Expansion	Yes	-	Final Drawings/Bid (FD)	Complete	05/01/2016	1,145,364	General Fund	Receipts	Yes	On budget		Under construction contract.	
109	41307	4R44	20137092011	AJ - Kitchen Hood Suppression Systems	Yes	-	Design Development (DD)	0-25%	12/01/2017	23,400	General Fund		Yes	On budget	No	Five projects identified. One contracted for design.	
110	41307	4R45	20137092012	AJ - Replace/Upgrade Obsolete Electronic Systems	Yes	-	Construction Drawings (CD)	25-50%	12/01/2016	1,094,283	General Fund		Yes	On budget	No	Ten projects identified. Two completed and work has begun on 8 other projects.	
111	41307	4R46	20137092013	AJ - Fire & Life Safety Systems	Yes	-	Design Development (DD)	0-25%	12/01/2017	204,241	General Fund		Yes	On budget	No	Nineteen projects funded.	
112	41307	4R47	20137092014	AJ - Roof Repair & Renovation	Yes	-	Construction Drawings (CD)	51-75%	12/01/2016	4,841,688	General Fund		Yes	On budget	No	Thirteen projects identified. One completed. Five in progress. Others in design.	
113	41307	4R48	201370920117	AJ - Architectural Systems	Yes	-	Design Development (DD)	0-25%	12/01/2017	37,059	General Fund		Yes	On budget	No	Sixteen projects identified. Two projects completed with 5 in progress and remainder in design.	
114	41307	4R49	20137092022	AJ - Juvenile Justice Strategic Plan	Yes	-	Final Drawings/Bid (FD)	0-25%	12/01/2016	888,781	General Fund		Yes	On budget	No	Implementation of Long Range Strategic Plan - renovations at Stonewall Jackson and expansions at Lenoir, Edgecombe and Chatham. McWhorter at 25%; Edgecombe at 95%; Lenoir staging and Chatham on hold.	
115	41307	4R50	201349400410	NG - Reno to Improve Existing	Yes	-	Design Development (DD)	76%-100%	03/30/2016	1,714,419	General Fund	Receipts	Yes				
116	41307	4R51	201349400411	NG - Mechanical System Reno	Yes	-	Design Development (DD)	76%-100%	03/30/2016	1,448,295	General Fund	Receipts	Yes				
117	41307	4R52	201349400412	NG - Fire & Lyfe Safety Systems	Yes	-	Design Development (DD)	51-75%	03/30/2016	217,670	General Fund	Receipts	Yes				
118	41307	4R53	201349400417	NG - Deteriorated Fences	Yes	-	Design Development (DD)	Complete	06/01/2015	49,885	General Fund	Receipts	Yes				
119	41307	4R54	201349400420	NG - Water & Waste Water Improvements	Yes	-	Design Development (DD)	76%-100%	03/30/2016	85,668	General Fund	Receipts	Yes				
120	41307	4R55	20134940049	NG - Underground Storage	Yes	-	Design Development (DD)		01/06/2016	35,777	General Fund	Receipts	Yes				
121	41307	4R56	201349400421	NG - Security Systems	Yes	-	Construction Drawings (CD)	0-25%	02/01/2015	17,624	General Fund	Receipts	Yes				
122	41307	4R58	20137092042	EM - Badin Warehouse - Access (JO 3394)	Yes	-	-	Complete	05/01/2015	82,155	General Fund		Yes	On budget	No	Work complete - warranty period.	
123	41307	4R59	20134940031	SHP - Laurinburg Office Renovations	Yes	-	Design Development (DD)	0-25%	10/01/2016	0	General Fund		Yes	On budget	No		
124	41307	4R60		AJ-Multipurpose Group Home (JO 3436)	Yes	-	Final Drawings/Bid (FD)	76%-100%	03/2016	582,039	General Fund		Yes	On budget	No	Construction at 80% and on schedule for turn-over in March, 2016.	
125	41307	4R61		SBI - Bldg. 9 Renovations (JO 3490)	Yes		Final Drawings/Bid (FD)	51-75%	05/01/2016	695,430	General Fund					Renovations in progress.	
126	41307	4R62		SBI - Bldg. 16 Renovations (JO 3491)	Yes		Design Development (DD)	0-25%	08/01/2016	309,247	General Fund					Design in progress.	
127	41307	4T01		NG - State Match Fund	Yes					0	General Fund						
128	41407	4T02		Caledonia Grain Bin	No				on hold	0	Receipts					Working with vendor to supply unit(s)	
129	41407	4T03		Maury Industry Upfit	No				on hold	0	Receipts					Scope has not been defined by owner	
130	41407	4S01		AJ - Samarkand Trng (JO 3503)	Yes		Construction Drawings (CD)	51-75%	12/01/2016	2,414,105	Debt Financed					Construction moving along on buildings to be renovated in this phase.	
131	41446	4S02		AJ - Replace/Upgrade Obsolete Electronic Systems	Yes		Construction Drawings (CD)	25-50%	12/01/2016	210,025	Debt Financed					One project designed and in procurement.	

Department: NC Department of Public Safety										Department: NC Department of Public Safety									
Report Date: March 31, 2016		(Based on data from BD 725 and Job Order System as of 3/30/16)								Report Date: March 31, 2016		(Based on data from BD 725 and Job Order System as of 3/30/2016)							
Projects managed by Central Engineering																			
Projects managed by National Guard																			
Projects managed by State Highway Patrol																			
CAPITAL IMPROVEMENT PROJECTS REPORT										CAPITAL IMPROVEMENT PROJECTS REPORT									
Project Identification					Current Construction Phase					Funding and Sources			Adequacy of Funding			Comments			
#	NEW Budget Code	NEW Fund Code	OC-25 # or SCO Project ID#	Project Title	R&R Project? (Y/N)	Land Acquisition	Design Stages (Pick one from dropdown)	Construction Stage (Pick % complete from dropdown)	Projected Completion Date from Current Project Phase (Enter mo.&yr: XX/20XX)	Amt Expended Project to Date	Primary Funding Source (Pick one from dropdown)	Secondary Funding Source (Pick one from dropdown)	Is the project adequately funded? (Y/N)	How do current cost estimates compare to the project's initial authorized budget?	Will scope reductions be necessary to complete the project within its initial authorized budget? (Y/N)	Notes/Comments			
132	41446	4S03		AJ - Mechanical Systems R&R	Yes		Design Development (DD)	0-25%	12/01/2017	192,916	Debt Financed					Seven projects defined and in design.			