

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2004

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-04	Bond Funds Expended Through 6-30-04	Bond Funds Committed* to a Project As of 6-30-04	Estimated Construction Start Date	Estimated Completion Date	Status
Alamance	Student Services/LRC/Adm - Project #1129	2,000,000		4,500,000	303,000	366,213.80	2,000,000	Nov-03	Feb-05	Under Design
Alamance	Renovations - Project I - Project #1201		100,000		100,000	99,999.04	100,000	Jan-01	Jul-02	Complete
Alamance	Renovations - Project II - Project #1302		127,105		127,105	86,678.06	127,105	Apr-03	Sep-04	Under Construction
Alamance	Renovations - Student Services		240,000			0.00		Mar-05	Sep-05	
Alamance	Renovations - LRC		240,000			0.00		Mar-05	Sep-05	
Alamance	Allied Health Building - Project #1130	3,747,351				0.00	3,747,351	Feb-05	Feb-06	Advertising for designer Services
Alamance	Renovations - Business Area		150,000			0.00		Mar-05	Sep-05	
Alamance	Renovations - Project III		100,000			0.00		Jul-05	Jan-06	
Alamance	Renovations - Project IV		100,000			0.00		Jul-05	Jul-06	
Alamance	Renovations - Child Development Center		220,000			0.00		Jan-06	Jul-06	
Alamance	Renovations - Parking Lots		150,000			0.00		Jul-06	Jan-07	
Asheville	Computer Technology Center NCCCS #1097	4,700,000			4,700,000	4,360,092.75	4,700,000	Nov-02	Feb-04	Complete
Asheville	Renovations #1 #1137	63,176			63,176	43,174.00	63,176	Jul-04	Dec-04	Complete
Asheville	Enka Center Renovations #1213		600,000		600,000	600,000.00	600,000	Jan-02	May-03	Complete
Asheville	Dental Lab Renovation NCCCS #1121		400,000		400,000	384,753.00	400,000	Dec-01	Aug-02	Complete
Asheville	Corporate Technology Center Renovation #2		300,000			0.00		Mar-05	Sep-05	
Asheville	Hospitality Education Center NCCCS #1098	6,198,254		916,351	156,800	568,260.08	5,898,254	May-04	Jul-05	Under Design
Asheville	Fernihurst Renovation, #1158		900,000		45,450	0.00	900,000	Feb-05	Oct-05	Under Design
Asheville	Marketing Tech Renovations #1354		916,351	1,426,299		0.00		Jul-04	Aug-05	
Beaufort	Law Enforce/EMT/Fire Service Training Facility #1084	2,936,000		10,000	2,936,000	2,936,000.00	2,936,000	May-02	May-03	Complete
Beaufort	Renovations to Buildings 1, 4 and 8 #1265		154,895			154,895.00	154,895	Jan-03	Apr-03	Complete
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266	3,123,045	363,504		268,837	148,254.40	3,486,549	Jul-04	Jan-06	Under Design
Beaufort	Renovations to lower level of Building 5		601,000			0.00		Sep-05	May-06	
Bladen	Repair and Renovation #1337		520,000		520,000	247,042.20	520,000	Nov-03	Sep-04	Under Construction
Bladen	Classroom Building	2,000,000				0.00		Jun-05	Jun-06	
Bladen	Learning Resource center Repair, Renov., and Expansion	900,000	90,000			0.00		Feb-05	Feb-06	
Bladen	Industrial Training Center repair, renovation and Exp #1255	524,794	140,000		108,800	44,063.12	664,794	Mar-04	Sep-04	Under Design
Bladen	Repair and Renovation, Roofs, HVAC #1208		146,809		146,809	109,539.20	146,809	Apr-02	May-04	Under Construction
Blue Ridge	General Renovations-Flat Rock Campus #1227		536,522		536,522	536,522.00	536,522	Feb-02	Dec-02	Complete
Blue Ridge	Campus wide wiring/infrastructure/distance learning #1276	350,314			350,314	245,314.00	350,314	Sep-02	Dec-03	Under Construction
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350		402,969			310,209.43	402,969	Nov-03	Jul-04	Under Construction
Blue Ridge	Gen Renov: bathrooms/ handicap access/ energy savings	250,224				0.00		May-04	Nov-04	
Blue Ridge	Renovations to two classroom buildings		546,458			0.00		Jun-04	Feb-05	
Blue Ridge	General Renovations Phase II-Flat Rock Campus #1304		125,928		125,928	125,928.00	125,928	Jul-02	Jan-03	Under Construction
Blue Ridge	New Vocational Training Building	1,201,077		900,000		0.00		Sep-04	Sep-05	
Brunswick	Technical and Trades Building Project #914	336,642	544,643	473,945	893,291	881,284.20	881,285	Jul-01	Mar-02	Complete
Brunswick	Bundled R&R Projects #1342	12,006	523,427	0	535,433	120,749.56	535,433	Sep-03	Jul-04	Soliciting Contractors
Caldwell	Distance Learning #1128	321,550	213,450	10,000	535,000	471,501.59	535,000	Jul-02	Mar-03	Under Construction
Caldwell	Watauga Site Prep #1127	888,000			888,000	840,749.97	888,000	Jul-02	Jun-03	Complete
Caldwell	Renovations B & D Building	601,027	398,973			0.00		May-04	May-05	
Caldwell	New construction and renovations	1,534,710				0.00		Jun-04	Jun-05	
Caldwell	Civic Center #1267		1,291,000		1,291,000	665,948.18	1,291,000	Sep-03	Sep-04	Under Construction
Caldwell	Renovations - existing facilities	247,800				0.00		Aug-04	Feb-05	
Caldwell	Transportation Center	934,831				0.00		Sep-05	May-06	
Caldwell	NE Site Project #993	600,000		419,781		0.00		Nov-05	Nov-06	
Cape Fear	Pier and Dock Replacement- Emergency #1147		1,000,000		1,000,000	1,000,000.00	1,000,000	Mar-02	Mar-03	Complete
Cape Fear	New Elevator and Elevator Repairs-Emergency #1148	1,300,000	0		1,300,000	1,223,814.62	1,300,000	Jun-02	Nov-03	Complete
Cape Fear	Engineering Technology building #1215	16,799,237			16,799,237	4,436,738.58	16,799,237	Nov-03	May-05	Under Construction
Cape Fear	Renovs-Emmart Bldg., Burnett Bldg., Machine Shop #1216	0	1,377,932		120,250	51,000.00	1,377,932	May-04	May-05	Under Design
Cape Fear	Information Technology Building	13,023,788				0.00		Jan-05	Jul-06	
Cape Fear	Public Safety Training Center	3,140,000				0.00		Mar-05	Mar-06	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2004

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-04	Bond Funds Expended Through 6-30-04	Bond Funds Committed to a Project As of 6-30-04	Estimated Construction Start Date	Estimated Completion Date	Status
Carteret	Classroom Bldg Repl & Marine Tech Bldg #1092	5,645,724		8,980,000	5,645,724	4,911,473.58	5,645,724	Feb-03	Aug-04	Under Construction
Carteret	Parking Lot Renovation	150,000				0.00		Sep-03	Dec-04	
Carteret	McGee Building Renovation-Joslyn Hall	464,051				0.00		Mar-05	Dec-05	
Carteret	McGee Building Renovation-Classrooms	550,000				0.00		Sep-04	Sep-05	
Catawba	Renovations - Alex. Ctr. NCCCS #1100	1,001,815	1,001,815	1,001,815	1,001,815	1,001,814.46	1,001,815	Aug-02	Jul-04	Complete
Catawba	Classroom/Laboratory Building #1285	7,567,306		7,000,000		477,423.85	7,567,306	Mar-04	Dec-05	Under Design
Catawba	Renovations - Vacated Library Space	575,000				0.00		Dec-05	Jun-06	Under Construction
Catawba	Paap Building Renovations #1233	151,980		151,980		132,898.62	151,980	Sep-02	Jul-04	Under Construction
Catawba	Old Testing Center Renovations #1288	150,000		150,000		58,961.10	150,000	Nov-02	Feb-04	Under Construction
Catawba	Renovate Interior Space #1312	550,544		550,544		550,544.00	550,544	Jun-03	Jul-04	Under Construction
Central Carolina	Roofing (Student Center & Admin.(Bundled R&R) #1359	295,000				9,974.51	295,000	Jun-04	Oct-04	Advertising for designer Services
Central Carolina	Roof Repairs (Main Building) (Bundled R&R) #1360	299,000				15,575.00	299,000	Jul-04	Nov-04	Advertising for designer Services
Central Carolina	Roofing (LRC & Science) (Bundled R&R) #1361	250,535				13,345.24	250,535	Jan-04	Aug-04	Advertising for designer Services
Central Carolina	Classroom/Science Lab Bldg. Proj. #1106	4,800,000			280,000	4,241,098.89	4,800,000	Jan-03	Apr-04	Under Design
Central Carolina	Telecommunications Bldg. Proj. #1107	700,000	2,500,000	116,350	513,445.64	700,000	700,000	Feb-03	Apr-04	Under Design
Central Carolina	Classroom Building Proj. #1325	2,000,000			98,391.21	2,000,000	2,000,000	Jun-04	Feb-05	Under Design
Central Carolina	Renovation of Science Building	723,648				0.00		May-05	Apr-06	
Central Carolina	Renovation of Main Classroom Building	157,070	31,000			0.00		Jun-05	Apr-06	
Central Carolina	Computer Technology Building	2,000,000				0.00		Apr-05	Apr-06	
Central Carolina	Renovation of Classroom Building #1362	437,768				0.00	437,768	Apr-05	Dec-05	Advertising for designer Services
Central Carolina	Renovation of Continuing Education Building	142,702				0.00		Apr-06	Dec-06	
Central Carolina	Undetermined	627,805				0.00		Nov-04	Dec-06	
Central Carolina	Classroom Building - West Harnett #1364	1,000,000				0.00	1,000,000	Nov-04	Sep-05	Advertising for designer Services
Cent. Piedmont	Stian-Morgan Renovation #1138	4,766,142			286,653	4,525,459.86	4,766,142	Aug-02	Jun-03	Under Construction
Cent. Piedmont	Northeast Campus Ph IA #942	752,000	8,500,000	752,000	738,438.54	752,000	752,000	Feb-01	Dec-01	Under Construction
Cent. Piedmont	Information Technology Building #1116	16,927,960			16,927,960	13,469,590.21	16,927,960	Sep-02	Mar-04	Under Construction
Cent. Piedmont	Central Energy Facility #1240	703,000	2,465,000	1,054,000	995,152.00	1,054,000	1,054,000	Sep-02	Jul-03	Complete
Cent. Piedmont	West Campus Phase III #1114	3,500,000		7,881,900	3,500,000	1,473,450.06	3,500,000	May-03	Aug-04	Under Construction
Cent. Piedmont	North Campus Phase III #1115	17,900,000			1,300,582	1,130,689.21	17,200,000	Aug-04	Oct-05	Under Design
Cent. Piedmont	Van Every Building Reconstruction	3,961,435		5,117,142		0.00		Oct-04	Dec-05	
Cent. Piedmont	Caringer Exterior Renovation	3,000,000				0.00		Nov-05	Nov-06	
Cent. Piedmont	Belk Addition & Renovation	101,580	2,328,537	10,500,000		0.00		Jul-04	Jan-06	
Cent. Piedmont	Northeast Campus Phase II #1326	9,570,000			679,228	237,686.40	9,570,000	Jul-04	Sep-05	Under Design
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT #1370	230,000				43,885.40	230,000	Apr-04	Oct-04	Advertising for Designer Services
Cleveland	CLASSROOM BUILDING #1287	3,887,036		1,512,964		24,150.55	3,887,036	Mar-05	Jul-06	Advertising for Designer Services
Cleveland	REPLACE/MODIFY MECHANICAL SYSTEMS	225,000				0.00		Mar-05	Sep-05	
Cleveland	RE-ROOFING OF CAMPUS CENTER BUILDING	500,000				0.00		Jul-06	Mar-07	
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT	297,104				0.00		Aug-04	Apr-05	
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC #1167	3,260,391	1,688,980	15,400	3,449,371	2,692,953.51	3,449,371	Jun-03	Sep-04	Under Construction
Coastal Carolina	Health Science Tech Building #1263	6,809,588		476,671	494,371	340,007.39	6,809,588	Sep-04	Oct-05	Under Design
Coastal Carolina	Continuing Education Building	4,681,453				0.00		May-05	Jun-06	
Coastal Carolina	Fine Arts Building Addition	3,038,681				0.00		Sep-05	Oct-06	
COA	D. F. Walker Public School Takeover Renovation #1241	905,612			905,612	160,069.35	905,612	Apr-04	Nov-04	Under Construction
COA	Allied Health and Wellness Center #1247	3,573,438			3,573,438	2,494,771.96	3,573,438	Feb-03	Nov-04	Under Construction
COA	Land Acquisition and Renovation of Riverside Center #1315	43,000				30,872.19	43,000		Jul-06	Negotiating
COA	Vocational Training Center	500,000				0.00		Jan-05	Jul-06	
COA	Building A Roofing, Carpeting, and Painting (Bundled)	100,000				0.00		Jul-04	Jul-05	
COA	External Signage	50,000				0.00		Jul-04	Jul-05	
COA	Marine Science Classroom/Laboratory	50,000				0.00		Sep-04	Mar-05	
COA	Cosmetology Program Area Renovation		50,000			0.00		Sep-04	Mar-05	
COA	Buildings A & C Roof Repairs #1197		386,000			186,927.80	386,000	Jul-05	Mar-06	Advertising for Designer Services

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2004

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-04	Bond Funds Expended Through 6-30-04	Bond Funds Committed* to a Project As of 6-30-04	Estimated Construction Start Date	Estimated Completion Date	Status
COA	Upgrade Parking Areas		225,000			0.00		Aug-05	Feb-06	
COA	Community Center Repairs and Renovations		50,000			0.00		Jul-05	Jan-06	
COA	Student Services Area Renovation		250,000			0.00		Mar-06	Nov-06	
COA	Learning Resources Center Renovation	50,000				0.00		Jul-05	Jan-06	
COA	Learning Resources Center Renovation		250,000			0.00		Mar-06	Nov-06	
COA	Individual Insignificant Repairs and Renovations	42,724				0.00		Jul-05	Jan-06	
COA	Upgrade Science Classrooms and Laboratories		150,000			0.00		Jul-05	Jan-06	
COA	Individual Insignificant Repairs and Renovations		80,244			0.00		Jul-05	Jan-06	
Craven	Classroom/Library Building #907B	1,900,000		1,900,000	1,900,000	1,807,144.53	1,900,000	Sep-01	Jan-04	Under Construction
Craven	Addition to Kelso Hall #1336	100,000		300,000		0.00	100,000	Jan-04	Sep-04	Advertising for Designer Services
Craven	Maintenance Building/ Roadway & Parking #1076	1,375,022				47,147.00	1,375,022	Feb-04	Sep-04	Advertising for Designer Services
Craven	Technology Building #1268	2,925,711		2,000,000		0.00	2,925,711	Jan-05	Jul-06	Advertising for Designer Services
Craven	Reroof Building B #1243		250,000			16,625.00	250,000	Feb-04	May-04	Advertising for Designer Services
Craven	Reroof Building G #1244		250,000			14,250.00	250,000	Feb-04	May-04	Advertising for Designer Services
Craven	Renovate Student Lounge/Bookstore #1246		264,000			0.00		Jan-06	Jun-06	
Craven	Replace Chillers,Air Handlers,Small Renov.(Bundled) #1245		384,175			0.00		Jan-04	Aug-04	
Davidson	Classrooms/Laboratories/Renovations #1101	4,054,058	1,741,409	1,700,000	5,795,467	4,474,835.19	5,795,467	Oct-02	May-05	Under Construction
Davidson	Fire Service Laboratory #1180	325,000			325,000	325,000.00	325,000	Dec-01	Jul-02	Complete
Durham	Collins Bldg. Renovations #1170	2,265,664	1,000,000		217,500	757,750.06	3,265,664	Feb-04	Feb-05	Under Design
Durham	White Building Renovations #1171	0	1,152,672			0.00	862,328	Dec-05	Apr-07	Advertising for Designer Services
Durham	New Student Services/Classroom Building #1199	6,300,000		3,000,000	688,320	292,064.52	6,300,000	Sep-04	Nov-05	Under Design
Durham	Satellite Campus	4,000,000				0.00		Oct-05	Oct-06	
Durham	Multipurpose Classroom/ Physical Training Facility	709,656				0.00		Sep-05	Nov-06	
Edgecombe	ACT Project - Project #1078	6,756,814		2,443,186	6,756,814	6,304,149.42	6,756,814	Oct-02	Feb-04	Under Construction
Edgecombe	Various R & R projects #1273		500,000		500,000	0.00	500,000	Jul-03	Nov-06	Under Construction
Edgecombe	Various R & R projects #1272		757,203		757,203	187,500.00	757,203	Jul-02	Nov-06	Under Construction
Fayetteville	Spring Lake Multi-Use Educational Building (DCC #1051)	7,000,000		1,108,015	7,000,000	6,411,344.23	7,000,000	Oct-02	Jul-04	Under Construction
Fayetteville	Purchase land along Ft Bragg Road #1320	600,000				600,000.00	600,000			Complete Land Purchase
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden #1125	2,430,349		800,000	239,000	114,092.49	2,430,349	Mar-04	May-05	Under Construction
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (DCC #1131)		3,402,185		335,440	237,815.98	3,513,973	May-04	Jul-05	Under Design
Fayetteville	Virtual College Center (DCC #1126)	6,000,000			6,000,000	338,069.35	6,000,000	May-04	Jul-05	Under Construction
Fayetteville	General Classroom Building	10,500,000				0.00		Jul-06	Jan-08	
Fayetteville	Horace Sisk Boiler Chiller Replacement (DCC #1211)	209,343	111,788	1,259,969	321,131		321,131	May-04	Jul-05	Under Construction
Fayetteville	Purchase land along Ft Bragg Road	737,509				0.00				
Fayetteville	Renov Student Center & Administration Building	2,000,000						Apr-05	Jun-06	
Fayetteville	Bundled R & R Projects	5,500,000						Sep-04	Sep-06	
Forsyth	Construction - New building #1139	4,195,600		7,000,000	4,195,600	767,901.63	4,195,600	Aug-03	Aug-05	Under Construction
Forsyth	Gym renov, Rerouting data lines, & Parking lot #1159	700,000	200,000		900,000	818,460.58	900,000	Apr-02	Sep-03	Under Construction
Forsyth	HVAC & Fire Alarm System Renovations #1311		650,000		650,000	485,137.50	650,000	Aug-03	Apr-04	Complete
Forsyth	Northwest Forsyth County Center #1390	7,000,000				798,782.03	7,000,000	May-05	Aug-06	Advertising for Designer Services
Forsyth	Bundled - Piedmont Building		87,000			0.00		Mar-05	Nov-05	
Forsyth	Replace boiler		220,000			0.00		Mar-05	Sep-05	
Forsyth	Bundled - Different renovation projects		720,000			0.00		Apr-05	Dec-05	
Forsyth	Bundled - Electrical upfit & aircondition hallways		450,000			0.00		Apr-05	Dec-05	
Forsyth	Bundled - Snyder & Ardmore Buildings		450,000			0.00		Apr-05	Dec-05	
Forsyth	Bundled - Roof replacements		250,000			0.00		Mar-05	Nov-05	
Forsyth	Bundled - Renovation of space vacated to new bldg.		151,688			0.00		May-05	Nov-05	
Forsyth	Construction - Parking Deck	154,979		1,845,021		0.00		Aug-05	Oct-06	
Forsyth	Renovations	755,000	503,000			0.00		Aug-05	Aug-06	
Forsyth	Construction - Addition to Greene Hall	1,839,442				0.00		Oct-05	Oct-06	
Gaston	New Public Safety Building - 1122	1,500,000		189,491	1,500,000	658,326.87	1,500,000	Mar-03	Oct-04	Under Construction

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2004

College	Project Name - (Project No. If assigned)	New Construction Funds	R & R Funds Authorized	Other Funds Authorized	Bond Funds As of 6-30-04 Under Contract	Bond Funds Expended Through 6-30-04	Bond Funds Committed* As of 6-30-04	Estimated Construction Start Date	Estimated Completion Date	Status
Gaston	Renovation - Block Gymnasium	396,044			205,785	205,785	1,830,684	Jan-05	Jul-05	Under Design
Gaston	Renovation - Corner Building - East #1332		1,830,684	362,334	205,785	205,785	1,830,684	Jul-04	Jul-04	Under Design
Gaston	New Health Sciences Building		900,000	79,590	79,590	4,645.00	900,000	Jul-04	Mar-05	Under Design
Gaston	Renovation - Craig Building #1333		900,000	79,590	79,590	4,645.00	900,000	Jul-04	Mar-05	Under Design
Gaston	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303	2,150,000			2,150,000	2,150,000	2,150,000	Nov-03	Oct-04	Under Construction
Gaston	Land #1236	3,000,000			352,500	3,000,000	2,950,910.22	Nov-03	Oct-04	Completed Partial Purchase
Gaston	Classroom Building Project #1046	4,250,000			5,000,000	4,250,000	3,662,262.90	Mar-02	Jun-04	Under Construction
Gaston	Pub. Saf. Bldg/Tng. Tower/Drv. Trk. Proj #888	1,500,000			2,200,000	1,500,000	1,031,909.99	Nov-03	Sep-04	Under Construction
Gaston	Classroom Building	4,100,000			325,000	296,328.17	4,100,000	Jul-06	Jan-07	Negotiating Land Purchase
Gaston	Fire Suppression System Replacement #1392	3,100,382	500,000	0	45,000	0.00	500,000	May-04	Aug-04	
Gaston	Roads, Parking & Walkways Repairs #1334	1,000,000	1,525,000		0.00	1,000,000	1,000,000	Aug-05	Jan-06	Advertising for Designer Services
Gaston	Business Careers Renovation-1397	1,500,000	1,500,000		0.00	1,500,000	1,500,000	Jun-05	Apr-06	Advertising for Designer Services
Gaston	HVAC Renovation and Energy Upgrades-1398		1,923,774	1,070,664	0.00	1,923,774	1,923,774	May-05	Apr-06	Advertising for Designer Services
Gaston	Allied Health Building #1375	10,000,000			0.00	10,000,000	10,000,000	Mar-05	Sep-06	Advertising for Designer Services
Halifax	Allied Health/Auditorium Bldg #1090	7,673,039			7,673,039	7,672,591.17	7,673,039	May-02	Dec-03	Complete
Halifax	HVAC replacement,welding shop renovations #1165	811,569			811,569	544,619.04	811,569	Feb-01	Jul-06	Under Construction
Halifax	Wellness/Fitness Center #1292	600,000			600,000	600,129.64	600,000	Jul-03	Feb-04	Complete
Halifax	Renovation - 200/300 Buildings #1113	570,480	1,851,922		2,422,402	790,661.64	2,422,402	Jul-03	Dec-04	Under Construction
Haywood	Regional High Tech. Center #1327	217,598			217,598	217,598.00	217,598	Apr-04	May-04	Complete
Haywood	Continuing Education Building Renovation #1204	550,000	1,658,309		50,000	548,417.17	550,000	Apr-03	Aug-03	Under Construction
Haywood	Testing/Training Center Construction #1298	1,658,309		1,658,309	267,500	21,950.00	1,658,309	Jan-05	Feb-06	Under Design
Haywood	ADA Compliance Project & minor building improve. #1252	124,727			124,727	77,200.36	124,727	Jan-03	Jul-03	Under Construction
Haywood	Campus HVAC Controls Replacement #1253	185,273			185,273	181,781.47	185,273	Oct-02	Apr-03	Under Construction
Haywood	Campus Underground wiring replacement	256,867						Jul-04	Sep-04	
Haywood	Roofing Replacements	150,000						Jul-04	Sep-04	
Haywood	Undetermined Projects	416,868						Jul-06	Sep-04	
Haywood	Exterior Campus Lighting #1163	223,414			223,414	223,414.00	223,414	Jul-02	Nov-02	Complete
Haywood	HVAC/Root Repair/Sidewalk Repair ADA/OSHA #1164	176,586			176,586	176,584.70	176,586	Dec-01	Jun-02	Complete
Haywood	Herring Building Classroom Addition #1281	1,783,718				104,610.07	1,783,718	May-04	Feb-05	Under Design
Haywood	Lab/Class Repairs/Elect & Technological Infrastructure	266,319						Jul-04	Mar-05	Under Design
Haywood	Campus Repairs/ADA Compliance	265,000						Jul-05	Mar-06	Under Construction
Haywood	Classroom Lighting and Parking #1176	200,000			200,000	189,193.75	200,000	Feb-02	Apr-02	Under Construction
Haywood	Industrial Technology Bldg #1219	2,299,625	0		2,299,625	2,090,035.12	2,299,625	Feb-03	May-04	Complete
Haywood	Renovation of Wilson, Eise, & TDT vacated space #1103	245,636	677,188		922,824	632,152.82	922,824	Apr-03	Dec-03	Under Construction
Haywood	Wilson Building Addition #1220	4,596,968	284,410		245,617	86,004.70	4,881,378	Nov-04	Dec-04	Under Design
Haywood	Library and Auditorium Addition #1222	96,465			72,609			Nov-04	Nov-05	Under Design
Haywood	Library and Auditorium Renovation #1223	19,834	251,090		16,293			Dec-06	Jul-07	Under Design
Haywood	Purchase of building for Continuing Education Center	1,509,276						Aug-05	Aug-06	Under Construction
Haywood	Adtns/Renov Health Sciences Bldg & Marquee #1136	400,000	196,000		596,000	569,061.44	596,000	Jan-02	Jun-03	Under Construction
Haywood	R&R Projects(Elev/Roofs/HVAC/ADA #1228		928,692	50,000	196,673	543,187.74	928,692	Jun-01	Jan-02	Under Design
Haywood	Renovate Industrial Classrooms and Labs #1374	500,000						Jul-04	Jul-05	Advertising for Designer Services
Haywood	Expand Technology Infrastructure #1385		225,000					Jul-04	Feb-05	Advertising for Designer Services
Haywood	Early Childhood/Literacy Bldg&Student Center Add #1239	1,000,000			1,000,000	199,745.46	1,000,000	Nov-02	Dec-05	Under Construction
Haywood	Resurface Roads and Parking Lots/other renovations #1251	400,000	400,000	100,000	400,000	228,106.76	400,000	Jun-02	Jun-05	Under Construction
Haywood	Classroom and Science Building #1238	4,500,000			383,798	273,479.20	4,500,000	Sep-04	Mar-06	Under Design
Haywood	Renovate/Add Classrooms in Administration Bldg #1232	125,249	295,000					Mar-06	Nov-06	Under Design
Haywood	Industrial/Vocational Center	2,190,044						Jul-05	Jul-06	
Haywood	Add to Avation Ctr/Catereria #1386	626,314						Sep-04	Feb-05	
Haywood	Land Acquisition-1399	450,000			450,000		450,000	Sep-04	Aug-05	Negotiating

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2004

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-04	Bond Funds Expended Through 6-30-04	Bond Funds Committed* to a Project As of 6-30-04	Estimated Construction Start Date	Estimated Completion Date	Status
Lenoir	Renovate LRC/Alumni and Foundation House		355,000			0.00		Jun-05	Sep-06	
Martin	Misc. R & R (Bundled projects) #1178		99,713		99,713	99,712.69	99,713	May-01	Oct-02	Under Construction
Martin	Roof Repairs (Bundled projects) #1192		1,027,327		1,027,327	528,879.66	1,027,327	Aug-03	May-04	Under Construction
Martin	Undetermined		436,856			0.00		Apr-05	Apr-06	
Mayland	Avery County Project #1169	824,471		100,000	952,000	824,470.89	824,471	Mar-02	Feb-03	Complete
Mayland	R&R Projects #1284		200,000		200,000	165,948.44	200,000	Apr-02	Nov-02	Under Construction
Mayland	Applied Technologies Building #1328	1,852,610				0.00	1,852,610	Sep-04	Sep-05	Advertising for Designer Services
Mayland	Repairs/Renovations Projects		241,545			0.00		Jul-04	Jan-05	
Mayland	Land Purchase #1378	127,529			127,529					Negotiating
McDowell	Classroom Building #1353	2,138,279		465,997		34,184.16	2,138,279	Jan-05	Jan-06	Advertising for Designer Services
McDowell	Replace Exit Doors & Fire Alarm System #1160		166,200		166,200	166,200.00	166,200	May-01	Jun-02	Complete
McDowell	Roof Replacement #1161		98,000		98,000	98,000.00	98,000	Jul-01	May-02	Complete
McDowell	Campus Repair and Renovations #1248		174,500		174,500	174,500.00	174,500	May-02	Mar-03	Complete
McDowell	Renovation to areas vacated with priority #1		282,588			0.00		Nov-05	Jun-06	
Mitchell	Renovation of the CEC-HVAC/Restrooms/Offices #1168		250,000		250,000	105,692.00	250,000	Mar-04	Jun-04	Under Construction
Mitchell	Renovation Of the CEC-Gen'l Bldg. Renovations #1196		142,562			22,700.00	142,562	Jun-04	Sep-04	Under Construction
Mitchell	Mooresville Center 2nd Floor Addition-DCC No. 1070	216,851		784,000	216,851	209,839.70	216,851	Apr-02	Sep-03	Under Construction
Mitchell	Advanced Technology Building-DCC No. 1091	3,178,788		1,000,000	3,178,788	663,750.95	3,178,788	Mar-04	Jun-05	Under Construction
Mitchell	Renovation of the Library		415,993			0.00		Apr-05	Mar-06	
Mitchell	Renovation of the Student Center		153,604			0.00		Dec-04	Jul-05	
Mitchell	Renovation of Vocational Building		1,293,953			0.00		Sep-06	Sep-07	
Montgomery	Renovations and Repairs #1187		502,004		502,004	358,323.01	502,004	Aug-01	Jan-06	Under Construction
Nash	Land Acquisition #1141	350,000			350,000	350,000.00	350,000			Complete Land Purchase
Nash	Structural Repairs & Renovations #1299		190,000		190,000	120,699.00	190,000	Jul-02	Jun-05	Under Construction
Nash	Environmental Repairs & Renovations - #1193		266,844		266,844	232,391.78	266,844	Jan-02	Jun-05	Under Construction
Nash	Aesthetic Repairs & Renovations - #1194		260,000		260,000	190,410.94	260,000	Nov-01	Sep-04	Under Construction
Nash	Program Specific Classroom Renovations #1203		41,000		41,000	10,605.55	41,000	Oct-01	Sep-05	Under Construction
Nash	Infrastructure Repairs & Renovations #1300		41,000		41,000	1,000.00	41,000	Dec-03	May-05	Under Construction
Nash	Science & Technology Building #1301	3,933,237		2,525,232		278,036.28	3,933,237	Apr-04	Aug-05	Advertising for Designer Services
Nash	Renovate Recaptured Classrooms		150,000			0.00		Jan-06	Mar-06	
Pamlico	Expansion of Bayboro Center #1224	350,000	0	250,000	350,000	306,842.14	350,000	Jun-03	Oct-03	Complete Land Purchase/Under Const.
Pamlico	Repair and Renovations #1011		233,376		233,376	105,905.00	233,376	Jun-03	Jul-04	Under Construction
Pamlico	Life Care Center	1,837,555	50,000	1,264,466		0.00		Oct-04	Apr-06	
Piedmont	Renovate gym to LRC & Distance learning Classroom #1309	858,759	844,824		1,703,583	100,616.04	1,703,583	May-04	May-05	Under Construction
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310	1,567,922			129,450	104,360.00	1,567,922	Jul-04	Mar-05	Under Design
Piedmont	Renovate Student Complex #1383	1,149,964			99,997	0.00	1,149,964	May-05	May-06	Under Design
Piedmont	Renovate Auditorium #1384	334,476				0.00	334,476	May-05	Jan-06	Advertising for Designer Services
Pitt	General Classroom Bldg Ph1 #1111	5,116,870			4,914,048	5,072,650.12	5,116,870	Apr-02	Nov-04	Complete
Pitt	Parking Project Ph1 #1112	195,436			195,436	24,331.73	195,436	Oct-02	Jun-04	Complete
Pitt	Bowen Farm Site Project (Planning) #1110	150,000		1,550,000	150,000	44,599.05	150,000	Jul-03	Oct-04	Under Construction
Pitt	Fulford Bldg Addition Ph II #1234	2,297,178		1,500,000	285,000	173,658.00	2,297,178	Sep-04	Dec-04	Under Design
Pitt	Firing Range and Driving Pad #1177	206,110		1,110,298	206,110	206,110.00	206,110	Oct-02	Aug-03	Under Construction
Pitt	Ude Project	288,156				0.00		Oct-03	Sep-04	
Pitt	Construction & Automotive Complex Ph II	1,139,515		2,610,485		0.00		Sep-05	Sep-06	
Pitt	Warren Bldg Renov Ph II	7,000,000				0.00		Mar-06	Sep-07	
Pitt	Humber Bldg Renov Ph III #1358		1,300,000		156,857	24,904.09	500,000	May-05	Jul-06	Under Design
Pitt	White Bldg Renov Ph III		166,222			0.00		Nov-05	Jul-06	
Pitt	Whichard Bldg Renovation Ph III		166,222			0.00		Nov-05	Jul-06	
Randolph	R & R Bundle Number One, Two & Three #1174		1,050,259		1,050,259	547,909.83	1,050,259	Nov-02	Sep-05	Under Construction
Randolph	Archdale Center Classroom Addition #1317	1,344,379				49,214.85	1,344,379	Oct-04	Sep-05	Advertising for Designer Services
Randolph	R & R Bundle Number Four		635,271			0.00		Jul-05	Jul-06	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2004

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-04	Bond Funds Expended Through 6-30-04	Bond Funds Committed* As of 6-30-04	Estimated Construction Start Date	Estimated Completion Date	Status
Richmond	Proj. 1089 - HVAC Renovations in 3 Buildings	890,000	0	0	890,000	854,133.05	890,000	Oct-02	Mar-04	Complete
Richmond	Proj. 1088 Health Sciences Building	3,542,267	0	0	283,485.00	283,485.00	3,542,287	Oct-04	Dec-05	Advertising for Designer Services
Richmond	Proj. 1282 Acquire Building in Scotland County	137,272	0	0	137,272	137,272.00	137,272	Oct-04	Dec-05	Complete
Richmond	Proj. 1283 Multiple Renovations @ less than \$100,000 each	358,389	0	0	358,389	352,345.93	358,389	Aug-02	Jul-03	Under Construction
Richmond	Repair/improve Campus Structural Environment #1271	295,672	0	0	0	0.00	0.00	Jul-02	Aug-03	Complete
Roanoke-Chowan	Compliance/Safety Renov. #1323	215,600	0	0	0	43,832.16	215,600	Jul-03	Sep-05	Complete
Roanoke-Chowan	Learning/Working Renov. #1324	385,268	0	0	0	28,464.00	385,268	Mar-03	Sep-05	Under Construction
Robeson	(Pembroke Center Land Purchase) #1225	80,000	0	0	80,000	76,073.00	80,000	Dec-02	Sep-05	Complete Land Purchase
Robeson	Continuing Education Building #1109	2,590,239	0	0	2,590,239	1,732,275.01	2,590,239	Dec-02	Sep-04	Under Construction
Robeson	Continuing Education /Allied Health Buildings #1206	7,416,318	0	0	360,865	479,599.38	7,416,318	Jul-04	Sep-04	Under Design
Robeson	Emergency Training Facility Addition #1214	61,160	0	0	61,160	43,716.30	61,160	Jul-02	Jul-03	Under Construction
Robeson	Renovations Site Work #1329	976,996	50,000	0	1,354,251.49	3,482,405	3,482,405	Jun-03	Jan-05	Under Construction
Robeson	Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9, 10, 15 #1108	175,000	7,701	0	175,000	159,921.38	175,000	Mar-01	Apr-03	Under Construction
Rockingham	Lifelong Learning Center #1079	2,400,291	110,000	0	174,340	152,191.66	2,400,291	May-04	Oct-05	Under Design
Rockingham	Classroom/Storage Bldg. at ESTC #1080	239,000	10,000	0	239,000	239,000.00	239,000	May-02	May-04	Under Construction
Rockingham	Spring 2001 Renovations #1156	165,000	50,000	0	165,000	35,815.60	165,000	Dec-00	Sep-04	Under Construction
Rockingham	Summer 2001 Renovations #1191	112,500	0	0	112,500	112,500.00	112,500	Apr-01	Nov-03	Complete
Rockingham	Fall 2001 Renovations #1217	86,700	0	0	86,700	24,470.90	86,700	Feb-02	Oct-04	Under Construction
Rockingham	Spring 2002 Renovations #1218	70,000	229,000	0	70,000	65,750.78	70,000	Jun-02	May-04	Complete
Rockingham	Fall 2002 Renovations #1306	243,000	0	0	243,000	229,225.59	243,000	Jul-03	Sep-04	Under Construction
Rockingham	Spring 2004 Renovations #1382	346,000	0	0	0	0.00	346,000	Jun-04	Jan-05	Soliciting Contractors
Rockingham	Summer 2004 Renovations	100,000	0	0	0	0.00	0.00	May-04	Nov-04	Under Construction
Rockingham	Summer 2005 Renovations	1,054,150	0	0	0	0.00	0.00	Jul-05	Jul-06	Under Construction
Rowan-Cabarrus	Bldg. 100 Renovations #1032	202,432	1,355,376	0	325,000	202,432.03	325,000	Jul-02	Oct-02	Under Construction
Rowan-Cabarrus	Classroom/Laboratory Building #1185	4,357,029	3,565,141	0	0	4,357,029	4,357,029	Nov-05	Jan-07	Advertising for Designer Services
Rowan-Cabarrus	Various Renovations #1314	603,152	0	0	480,584	274,130.36	480,584	Apr-03	Sep-07	Under Construction
Rowan-Cabarrus	LRC & Student Support Space Expansion & Renovation	805,584	0	0	0	0.00	0.00	Sep-06	Apr-09	Under Construction
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot	5,207,129	3,659,365	0	0	0.00	0.00	Feb-08	Apr-09	Under Construction
Sampson	Occupational Building #1133	3,263,820	125,530	0	2,066,180	3,143,12.71	3,389,350	May-04	Jun-05	Under Construction
Sampson	Campus Roadway Extension #903	176,000	0	0	176,000	176,000.00	176,000	Apr-02	Oct-02	Complete
Sampson	North HVAC and Crosswalk replacement #1151	575,000	0	0	575,000	575,000.00	575,000	Feb-02	Oct-03	Complete
Sandhills	New Student Center # 940	1,949,455	5,650,000	0	1,949,455	1,949,455	1,949,455	Jul-03	Feb-05	Under Construction
Sandhills	New Hoke County Center #813	308,380	874,535	0	308,380	308,379.33	308,380	Aug-00	Nov-01	Complete
Sandhills	Kennedy Hall Health Sciences Renovation #1003	487,000	734,000	0	487,000	486,285.56	487,000	Mar-02	May-03	Complete
Sandhills	Technology Center #1081	4,678,791	1,477,990	0	4,006,491	4,006,491	4,006,491	Apr-04	Aug-05	Under Construction
Sandhills	Parking Lot - South Campus #1313	178,000	131,000	0	178,000	149,544.78	178,000	Jun-03	Jun-04	Under Construction
Sandhills	Stone Hall Administration Renovation #1278	1,431	120,000	0	121,431	115,959.56	121,431	May-03	Jun-04	Under Construction
Sandhills	Stone Hall Student Services Renovation #1154	95,000	25,465	0	95,000	95,000.00	95,000	Apr-02	May-03	Complete
Sandhills	Hoke Business and Technology Center #1142	1,225,087	1,093,509	0	0	1,225,087	1,225,087	Aug-05	Jul-06	Advertising for Designer Services
Sandhills	Horticulture Complex - #1352	1,093,509	276,405	0	10,000	293,509	293,509	Dec-05	Oct-06	Advertising for Designer Services
Sandhills	Blue Hall Renovation #1004	276,405	1,423,715	0	0	0.00	0.00	Jun-05	Apr-06	Complete
Sandhills	Improvements/Expansion Traffic System - #1242	151,741	0	0	151,741	151,740.01	151,741	Jun-02	Aug-02	Complete
Sandhills	Meyer-Stone Hall Roof Replacement #1376	450,000	0	0	0	0.00	450,000	May-06	Nov-06	Advertising for Designer Services
Sandhills	Undetermined	712,580	0	0	0	0.00	0.00	May-07	Dec-07	Advertising for Designer Services
Sandhills	Stone Hall Lecture 111 Renovation #1357	150,000	0	0	0	0.00	150,000	May-05	Sep-05	Advertising for Designer Services
Sandhills	Alliatic Field Renovation - 1347	295,000	0	0	0	0.00	295,000	Jan-05	May-05	Advertising for Designer Services
South Piedmont	Continuing Education Center Renovations (#932B)	0	300,000	0	300,000	300,000.00	300,000	Aug-01	Sep-02	Complete
South Piedmont	Renovations to the Continuing Education Ctr - #1166	263,488	71,007	0	261,000	15,600.00	334,495	Apr-04	Apr-06	Under Design
South Piedmont	Union Campus Renovations	0	45,228	0	0	0.00	0.00	May-04	Nov-04	Complete
Southeastern	Infrastructure Construction/Renovations #1173	200,000	1,029,868	0	1,229,868	1,151,198.25	1,229,868	Feb-02	Nov-03	Complete

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2004

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-04	Bond Funds Expended Through 6-30-04	Bond Funds Committed* to a Project As of 6-30-04	Estimated Construction Start Date	Estimated Completion Date	Status
Southeastern	OSHA and ADA Compliance #1275	50,000	265,000			13,620.56	315,000	Jul-03	May-04	Advertising for Designer Services
Southeastern	Technology Building #1274	3,721,721				0.00	3,721,721	Sep-04	Aug-05	Advertising for Designer Services
Southeastern	Building "G" Renovation/Addition	625,215	100,000			0.00		Oct-05	Jul-06	
Southeastern	Renovation/Expansion of "T" Building	750,000				0.00		Oct-05	Jul-06	
Southeastern	Land Acquisition - property adjacent to campus	150,000				0.00				
Southwestern	Swain Ctr Renovation-remaining section of building - 1190		400,000		400,000	399,979.99	400,000	Aug-02	Jun-03	Under Construction
Southwestern	Jackson County Renovations - 1188		798,942	150,000	798,942	666,049.59	798,942	Nov-01	Mar-04	Under Construction
Southwestern	Restroom/shower renovation - 1189		90,000		90,000	2,890.47	90,000	Sep-04	Mar-05	Under Construction
Southwestern	General building-new campus #1330	2,944,018		2,941,510		68,880.00	2,944,018	Dec-04	Mar-06	Advertising for Designer Services
Southwestern	Academic, admin building	6,232,770		4,271,584		0.00		May-06	Jan-08	
Stanly	Western Stanly Center - Project # 903	3,288,740	0	300,000	3,288,740	3,288,740.00	3,288,740	Feb-02	May-03	Complete
Stanly	Addition to existing building - Project #1231	814,929	0	53,865	814,929	814,928.35	814,929	Nov-02	Sep-03	Complete
Stanly	Patterson Building Roof Replacement #1207	0	100,000	0	100,000	100,000.00	100,000	Oct-01	Dec-01	Complete
Stanly	Corporate Education/Shop Building #1369	0	150,000	0		134,165.38	150,000	Nov-03	Jan-04	Advertising for Designer Services
Stanly	Student Center Bldg Renovation & Addition-Proj 1355	123,071	0	291,929			123,071	Sep-04	Jul-05	Advertising for Designer Services
Stanly	Kelley Building Roof Replacement & Renovation	0	250,000	0		0.00		Oct-04	Dec-04	
Stanly	Parking Lot Resurfacing	0	409,851	0		0.00		Jul-05	Oct-05	
Surry	No. 947: Yadkin Center (completed)	541,702		2,540,000	181,900	519,625.48	541,702	Jan-02	Apr-03	Complete
Surry	No. 1186: Parking Lot "H" Bldg (completed)	0	91,883	96,468	91,883	91,883.00	91,883	Sep-01	Nov-01	Complete
Surry	No. 1123: "K" Engineering Technologies Building	2,307,296		0	2,307,296	834,501.78	2,307,296	Nov-03	Jan-05	Under Construction
Surry	No. 1387: Renovations: V-E-C-P + Misc Small Proj.	455,411	830,934			0.00	1,286,345	Mar-05	Nov-05	Advertising for Designer Services
Surry	No. 1367: Maintenance Bldg & Misc.	413,145	0			9,390.00	413,145	Feb-05	Oct-05	Advertising for Designer Services
Surry	No. 1258: "J" Three-Story Classroom Bldg & Parking	691,630		4,309,045	421,000	268,940.13	691,630	Nov-03	Jan-05	Under Design
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation	148,690	551,767		700,457	580,912.94	700,457	Nov-03	Jun-04	Under Construction
Surry	Performing Arts & Educational Center	3,450,369		0		0.00		Feb-06	Jun-07	
Tri-County	Land Acquisition - Enloe Building Area #1270	125,294	0	0	112,705	0.00	125,294			Complete Land Purchase
Tri-County	Addition/Renovation -Enloe Building #1308	0	891,527	0	99,900	37,962.00	891,527	Nov-04	Nov-05	Under Design
Tri-County	Lighted Parking/Concrete Sidewalks #1202	43,597	0	0	43,597	43,597.00	43,597	Feb-02	May-02	Complete
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	5,317,120			5,317,120	5,293,700.15	5,317,120	Jul-02	Oct-03	Complete
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307	1,448,831	128,320		1,577,151	393,622.90	1,577,151	Mar-04	Apr-05	Under Construction
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	1,915,271	115,280		2,030,551	1,014,632.91	2,030,551	Nov-03	Dec-04	Under Construction
Vance-Granville	PHASE I R&R/CONSTRUCTION PROJECTS #1157	191,680			191,680	191,680.00	191,680	Jul-01	Oct-01	Under Construction
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	2,369,272				37,940.00	2,369,272	Jul-04	Jul-05	Under Design
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198		416,400		416,401	416,400.14	416,401	Jun-03	Dec-03	Complete
Vance-Granville	MAIN Campus Misc Construction	675,935				0.00		Jul-04	Jun-05	
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094	2,518,000				20,800.00	2,518,000	Nov-04	Dec-05	Under Design
Vance-Granville	GRANVILLE MISC CONSTRUCTION	1,361,202				0.00		Nov-04	Dec-05	
Vance-Granville	PHASE III R&R/CONSTRUCTION PROJECTS		330,000			0.00		May-05	Sep-05	
Vance-Granville	PHASE IV R&R/CONSTRUCTION PROJECTS		283,135			0.00		Jun-04	Dec-04	
Wake	Reroofing - Ready Hall #1260		324,927		324,927	324,926.66	324,927	Jun-02	Feb-03	Complete
Wake	Resurfacing & paving pking. Areas & walk		240,000			0.00		Aug-04	Apr-05	
Wake	Law Enforcement Center	3,000,000				0.00				
Wake	Allied Health Auditorium Renovation - #1321		610,000			18,148.00	610,000	May-04	Dec-04	Advertising for Designer Services
Wake	Reroofing - Technical Education Bldg. #1290		232,276		232,276	174,458.00	232,276	May-03	May-04	Complete
Wake	Engineering Technology Bldg. Renovation #1291		427,241		72,000	8,475.00	427,241	Feb-05	Oct-05	Under Design
Wake	N.E. Campus Development & Bldg. Const. #1289	20,621,751			1,431,950	667,473.90	20,621,751	Mar-05	Jan-07	Under Design
Wake	R&R Main campus classrooms, labs & offices #1295	3,000,000	1,028,494		588,392	0.00	4,028,494	Aug-05	Jun-06	Under Design
Wake	NE Campus Infrastructure #1262	3,549,700			329,332	115,782.34	3,549,700	Feb-05	Feb-06	Under Design
Wayne	Childcare Center/Lab #1104	562,779		200,000	562,779	555,447.96	562,779	Oct-02	Aug-03	Complete
Wayne	Land Acquisition #1124	725,000			724,880	724,880.00	725,000			Complete Land Purchase
Wayne	Miscellaneous R&R (Bundled) #1162	50,000	702,916		752,916	674,478.25	752,916	Jun-01	Jul-04	Under Construction

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2004

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-04	Bond Funds Expended Through 6-30-04	Bond Funds Committed to a Project As of 6-30-04	Estimated Construction Start Date	Estimated Completion Date	Status
Wayne	Addition Chiller & Upgrade of Energy Plant #1351	125,000	275,000	56,164	400,000	19,500.00	400,000	Jun-04	Oct-04	Under Construction
Wayne	Building 1 - Multi Purpose #1105	0	0	0	0.00	4,159,035	4,159,035	Jun-05	Jun-06	Advertising for Designer Services
Wayne	Building 2 -Dental Clinic Addition & Renov. #1230	475,000	271,711	746,711	746,711	746,711	746,711	Feb-03	Dec-03	Complete
Wayne	Building 3 - Continuing Education Center #1280	4,354,014	0	20,000	4,354,014	201,753.23	4,354,014	Jun-04	Jul-05	Under Construction
Wayne	WLC & Dogwood Bldgs Renovation #1339	1,142,221	127,730	0	1,269,951	1,269,951	1,269,951	Jul-05	Mar-06	Advertising for Designer Services
Western Piedmont	LIGHTING RETROFITS #1117	205,000	205,000	0	205,000	204,423.12	205,000	Mar-01	Feb-02	Complete
Western Piedmont	CAMPUS RENOVATIONS #1118	880,000	880,000	0	880,000	752,230.18	880,000	Mar-01	Aug-04	Under Construction
Western Piedmont	HEALTH/SCIENCE FACILITY #1366	3,858,649	0	0	65,000	56,750.00	3,858,649	Jan-05	Jun-06	Advertising for Designer Services
Western Piedmont	CAMPUS REPAIRS/RENOVATIONS #1365	0	401,274	0	275,000	401,274	401,274	Jul-04	Jul-05	Advertising for Designer Services
Wilkes	Walker Center Renovations - #1181	0	275,000	0	275,000	274,998.20	275,000	Jul-01	Oct-01	Complete
Wilkes	General Campus Renovations - #1182	456,817	456,817	0	456,817	171,187.22	456,817	Jun-01	Jun-06	Under Construction
Wilkes	Alleghany Center Relocation and Renovation - #1249	33,995	50,000	33,995	83,995	83,995.00	83,995	Oct-02	Apr-03	Complete
Wilkes	Ashie Center Lab and Classroom Space #1250	671,077	0	539,471	105,000	20,374.20	671,077	Aug-04	Jun-05	Under Design
Wilkes	Technology Center - #1346	2,686,596	0	0	129,802.80	2,686,596	2,686,596	Nov-04	Dec-05	Advertising for Designer Services
Wilkes	Science Lab, ADA and Admin. Office Renovations - #1209	125,000	125,000	0	125,000	0.00	125,000	Dec-05	Dec-06	Under Design
Wilkes	Energy Conservation Upgrades - #1183	190,000	190,000	0	190,000	131,442.91	190,000	Mar-01	Dec-04	Under Construction
Wilkes	Greenhouse Renovations - #1210	10,028	10,028	0	10,028	10,028.36	10,028	Aug-01	Dec-02	Complete
Wilkes	Roof Replacements - Beacon, Hayes and Lovette Halls	235,000	350,000	0	0.00	0.00	0.00	Mar-05	Jun-06	
Wilkes	Roof Replacement - Thompson Hall	350,000	0	0	0.00	0.00	0.00	Oct-05	Jun-06	Under Construction
Wilkes	Sidewalk/Street/Parking Lot Replace/Paving - #1184	306,972	306,972	0	306,972	187,184.96	306,972	May-01	Jun-06	Under Construction
Wilson	Technology Center/Student Union - #1401	3,112,095	0	0	165,000	164,999.47	165,000	Jul-05	Jun-06	Under Construction
Wilson	Tech Center Land Acquisition-#1345	165,000	0	0	336,540	336,540.00	336,540	Apr-01	Jun-04	Complete
Wilson	Renovation Project - Year 2001 - #1149	0	336,540	0	336,540	336,540.00	336,540	Apr-01	Oct-02	Complete
Wilson	Community/Business Center - #1150	1,307,508	0	0	1,307,508	1,164,256.67	1,307,508	Sep-02	Jun-04	Complete
Wilson	Renovation Project - Year 2002 - #1229	0	225,000	0	225,000	224,999.69	225,000	Mar-02	Sep-03	Under Construction
Wilson	Renovation Project - Year 2003 - #1305	0	275,000	0	275,000	114,247.66	275,000	May-03	Aug-04	Under Construction
Wilson	Renovation Project - Year 2004 - #1389	0	230,000	0	0.00	0.00	230,000	Jul-04	Jun-05	Soliciting Contractors
Wilson	Police Driver Training Course - #1402	305,311	0	0	0.00	0.00	0.00	Sep-05	May-06	
Wilson	Renovation Project - Year 2005	0	291,996	0	0	0.00	0.00	Mar-05	Jan-06	Complete
Textile School	R&R (project bundled: emerg rep., infrastructure, safety, etc)	29,447	29,447	0	29,447	29,447.00	29,447	Dec-00	Jun-01	Complete
Textile School	Capital Construction Project 905 ID 6800100905A	750,000	2,437,200	156,193,248	750,000	158,927,493.74	448,235,128	Jun-02	May-04	Under Construction
TOTALS		498,702,280	101,297,720	156,193,248	218,255,605	158,927,493.74	448,235,128			