

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 17, 2004

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 9-17-04	Bond Funds Expended Through 8-30-04	Bond Funds Committed to a Project As of 9-17-04	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Alamance	Student Services/LRC/Adm - Project #1129	2,000,000	2,000,000	4,500,000	2,000,000	482,273.41	2,000,000	Jan-01	Nov-03	Feb-05	Under Construction
Alamance	Renovations - Project I - Project #1201	100,000	100,000	100,000	99,999.04	100,000	100,000	Dec-00	Jan-01	Jul-02	Complete
Alamance	Renovations - Project II - Project #1302	127,105	127,105	127,105	88,478.06	127,105	127,105	Dec-02	Apr-03	Sep-04	Under Construction
Alamance	Renovations - Student Services	240,000	240,000		0.00	0.00	0.00	Nov-04	Mar-05	Sep-05	Complete
Alamance	Renovations - LRC	240,000	240,000		0.00	0.00	0.00	Nov-04	Mar-05	Sep-05	Complete
Alamance	Allied Health Building - Project #1130	3,747,351			0.00	3,747,351	0.00	May-04	Nov-05	Sep-05	Under Design
Alamance	Renovations - Business Area	150,000			0.00	0.00	0.00	Nov-04	Mar-05	Sep-05	Complete
Alamance	Renovations - Project III	100,000			0.00	0.00	0.00	Nov-04	Jul-05	Jul-06	Complete
Alamance	Renovations - Project IV	100,000			0.00	0.00	0.00	Nov-04	Jul-05	Jul-06	Complete
Alamance	Renovations - Child Development Center	220,000			0.00	0.00	0.00	Dec-05	Jan-06	Jul-06	Complete
Alamance	Renovations - Parking Lots	150,000			0.00	0.00	0.00	Jun-06	Jan-07	Jan-07	Complete
Ashville	Computer Technology Center NCCCS #1097	4,700,000		4,700,000	4,521,062.50	4,700,000	4,700,000	Nov-00	Nov-02	Feb-04	Complete
Ashville	Renovations #1 #1137				63,176	63,176	63,176	Jan-04	Jan-04	Dec-04	Complete
Ashville	Enka Center Renovations #1213	600,000	600,000	600,000	600,000.00	600,000	600,000	Jan-01	Jan-02	May-03	Complete
Ashville	Dental Lab Renovation NCCCS #1121	400,000	400,000	400,000	384,753.00	400,000	400,000	Dec-00	Dec-01	Aug-02	Complete
Ashville	Corporate Technology Center Renovation #2	300,000	300,000	300,000	0.00	0.00	0.00	Jan-05	Mar-05	Sep-05	Complete
Ashville	Hospitality Education Center NCCCS #1098	6,198,254	916,351	6,198,254	1,092,454.63	6,198,254	6,198,254	Nov-00	May-04	Jul-05	Under Construction
Ashville	Furniture Renovation, #1158	900,000	900,000	45,450	0.00	900,000	0.00	Sep-04	Feb-05	Oct-05	Under Design
Ashville	Marketing Tech Renovations #1354	916,351	1,426,299	202,750	0.00	916,351	0.00	Mar-04	Dec-04	Aug-05	Under Design
Beaufort	Law Enforcement/Fire Service Training Facility #1084	2,936,000	10,000	2,936,000	2,936,000.00	2,936,000	2,936,000	Mar-01	May-02	May-03	Complete
Beaufort	Renovations to Buildings 1, 4 and 8 #1265	154,895		154,895	154,895.00	154,895	154,895	Jul-02	Jan-03	Apr-03	Complete
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266	3,123,046	363,504	268,837	172,045.60	3,486,549	3,486,549	May-03	Dec-04	May-06	Under Design
Beaufort	Renovations to lower level of Building 5	601,000			0.00	0.00	0.00	Jan-05	Sep-05	May-06	Under Construction
Bladen	Repair and Renovation #1337	520,000	520,000	520,000	339,010.69	520,000	520,000	Mar-03	Nov-03	Sep-04	Under Construction
Bladen	Classroom Building	2,000,000			0.00	0.00	0.00	Oct-04	Aug-05	May-06	Complete
Bladen	Learning Resource center Repair, Renov., and Expansion	900,000	90,000	108,800	44,063.12	664,794	664,794	Oct-02	Sep-04	Apr-05	Under Design
Bladen	Industrial Training Center repair, renovation and Exp #1255	524,794	140,000	146,809	109,539.20	146,809	146,809	Feb-02	Apr-02	Oct-04	Under Construction
Bladen	Repair and Renovation, Roots, HVAC #1208	146,809	146,809	146,809	146,809.20	146,809	146,809	Feb-02	Apr-02	Oct-04	Under Construction
Bladen	General Renovations-Flat Rock Campus - #1227	536,522	536,522	536,522	536,522.00	536,522	536,522	Dec-01	Feb-02	Sep-02	Complete
Bladen	Campus wide wiring/infrastructure/distance learning - #1276	258,774	402,969	258,774	258,774.03	258,774	258,774	Aug-02	Sep-02	Dec-03	Complete
Bladen	Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350	402,969		316,243.16	402,969	402,969	402,969	Nov-03	Nov-03	Feb-05	Under Construction
Bladen	Transylvania Center Additions and Renovations - #1405	894,579	130,221	894,579	894,579.00	894,579	894,579	Apr-04	Sep-04	Jul-05	Under Construction
Bladen	Renovations to two classroom buildings	546,458		125,928	125,928.00	125,928	125,928	Sep-04	Jun-02	Oct-05	Complete
Bladen	General Renovations Phase II-Flat Rock Campus - #1304	648,262	648,262	648,262	0.00	0.00	0.00	Jul-05	Jul-05	Oct-06	Complete
Bladen	New Vocational Training Building	336,642	544,643	473,945	881,285	881,285	881,285	Apr-01	Jul-01	Aug-02	Complete
Brunswick	Technical and Trades Building Project #914	336,642	544,643	473,945	881,285	881,285	881,285	Apr-01	Jul-01	Aug-02	Complete
Brunswick	Bundled R&R Projects #1342	12,006	523,427	0	535,433	535,433	535,433	Nov-03	May-04	Oct-04	Under Construction
Caldwell	Distance Learning #1128	258,795	213,450	472,245	471,501.58	472,245	472,245	Jan-01	Jul-02	May-03	Complete
Caldwell	Watauga Site Prep #1127	1,321,355	398,973	1,321,355	840,749.97	1,321,355	1,321,355	Jan-01	Apr-05	Feb-05	Under Construction
Caldwell	Renovations B & D Building	601,027		0.00	0.00	0.00	0.00	Sep-04	Mar-05	Apr-06	Complete
Caldwell	New construction and renovations	1,101,355			0.00	0.00	0.00	Sep-04	Mar-05	Mar-06	Complete
Caldwell	Civic Center #1267	247,800	1,291,000	1,291,000	1,053,984.20	1,291,000	1,291,000	Mar-02	Mar-05	Sep-05	Under Construction
Caldwell	Renovations - existing facilities	934,831			0.00	0.00	0.00	Sep-04	Aug-04	Sep-05	Complete
Caldwell	Transportation Center	662,755		419,781	0.00	662,755	662,755	Sep-04	Nov-05	Nov-06	Advertising for designer Services
Caldwell	NE Site Project #1415	662,755			0.00	0.00	0.00	Sep-04	Nov-05	Nov-06	Complete
Cape Fear	Pier and Dock Replacement-Emergency #1147	1,300,000	1,000,000	1,000,000	1,000,000.00	1,000,000	1,000,000	Jan-01	Mar-02	Mar-03	Complete
Cape Fear	New Elevator and Elevator Repairs-Emergency #1148	1,300,000	0	1,300,000	1,272,430.36	1,300,000	1,300,000	Jan-01	Jun-02	Nov-03	Complete
Cape Fear	Engineering Technology building #1215	16,799,237	1,377,932	16,799,237	5,915,224.33	16,799,237	16,799,237	Aug-01	Nov-03	May-05	Under Construction
Cape Fear	Renovs-Enmarl Bldg, Burnett Bldg, Machine Shop #1216	0	1,377,932	120,250	51,000.00	1,377,932	1,377,932	Jul-01	Oct-04	May-05	Under Design
Cape Fear	Campus Loop Access Road & Truck Facility #1377	1,900,000		141,000	0.00	1,900,000	0.00	Jul-03	Jan-05	Jul-06	Under Design
Cape Fear	Information Technology Building	11,123,788			0.00	0.00	0.00	Oct-04	Oct-05	Jul-06	Under Design

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 17, 2004

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 9-17-04	Bond Funds Expended Through 8-30-04	Bond Funds Committed* to a Project As of 9-17-04	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Cape Fear	Public Safety Training Center #1418	3,140,000				0.00	3,140,000	Jan-04	Mar-05	Mar-08	Advertising for designer Services
Carerret	Classroom Bldg Repl & Marine Tech Bldg #1092	5,645,724		8,980,000	5,645,724	4,927,850.57	5,645,724	Mar-01	Feb-03	Nov-04	Under Construction
Carerret	Parking Lot Renovation		150,000			0.00		Aug-04	Sep-04	Dec-04	
Carerret	McGee Building Renovation-Joslyn Hall		464,051			0.00		Jan-05	Mar-05	Dec-05	
Carerret	McGee Building Renovation-Classrooms		550,000			0.00		Sep-04	Oct-04	Sep-05	
Catawba	Renovations - Alex. Ctr. NCCCS #1100		1,001,815		1,001,815	1,001,815.00	1,001,815	Jan-01	Aug-02	Jul-04	Complete
Catawba	Classroom/Laboratory Building #1285	7,567,306		7,000,000	300,000	521,318.14	7,567,306	Jul-02	Sep-04	Dec-06	Under Design
Catawba	Renovations - Vacated Library Space		575,000			0.00		Nov-05	Dec-05	Jun-06	
Catawba	Paap Building Renovations #1233		151,980		151,980	132,898.82	151,980	Feb-02	Sep-02	Dec-04	Under Construction
Catawba	Old Testing Center Renovations #1288		150,000		150,000	58,961.10	150,000	Oct-02	Nov-02	Dec-04	Under Construction
Catawba	Renovate Interior Space #1312		550,544		550,544	550,544.00	550,544	Jan-03	Jun-03	Jul-04	Complete
Central Carolina	Roofing (Student Center & Admin.) (Bundled R&R)(#1359)		295,000		295,000	10,895.07	295,000	Mar-04	Sep-04	Nov-04	Under Construction
Central Carolina	Roof Repairs (Main Building) (Bundled R&R) (#1360)		318,878		318,878	16,801.43	299,000	Apr-04	Jul-04	Nov-04	Under Construction
Central Carolina	Roofing (LRC & Science) (Bundled R&R) (#1361)		230,654		230,657	102,439.53	250,535	Oct-03	Jan-04	Sep-04	Under Construction
Central Carolina	Classroom/Science Lab Bldg. (Proj.# 1106)	4,800,000			4,800,000	4,536,536.14	4,800,000	Nov-00	Jan-03	Oct-04	Complete
Central Carolina	Telecommunications Bldg. (Proj.# 1107)	700,000		2,500,000	700,000	587,142.13	700,000	Nov-00	Feb-03	Nov-04	Under Construction
Central Carolina	Classroom Building (Proj. # 1325)	2,000,000			2,000,000	98,391.21	2,000,000	Jun-03	Sep-04	Feb-05	Under Construction
Central Carolina	Renovation of Science Building (# 1408)	723,648				0.00	423,648	Sep-04	May-05	Apr-06	Advertising for designer Services
Central Carolina	Renovation of Main Classroom Building (#1409)	157,070	31,000			0.00	157,070	Sep-04	Jun-05	Apr-06	Advertising for designer Services
Central Carolina	Computer Technology Building (#1410)	2,000,000				0.00	2,000,000	Sep-04	Apr-05	Apr-06	Advertising for designer Services
Central Carolina	Renovation of Classroom Building #1362		437,768			8,463.00	437,768	Apr-04	Apr-05	Dec-05	Under Design
Central Carolina	Renovation of Continuing Education Building	142,702	437,767			0.00		Apr-05	Apr-06	Dec-06	
Central Carolina	Undetermined	627,805				0.00		Apr-05	Apr-06	Dec-06	
Central Carolina	Classroom Building - West Harnett (#1364)	1,000,000				0.00	1,000,000	Aug-04	Nov-04	Sep-05	Under Design
Cent. Piedmont	Sloan-Morgan Renovation (1138)	128,738	4,766,142		286,653	4,525,459.86	4,766,142		Sep-00	Aug-02	Complete
Cent. Piedmont	Northeast Campus Ph IA - (942)	752,000		8,500,000	752,000	738,438.54	752,000		Nov-00	Feb-01	Complete
Cent. Piedmont	Information Technology Building - (1116)	16,423,059			16,423,059	14,269,808.57	16,423,059	Jul-05	Oct-00	Sep-02	Complete
Cent. Piedmont	Central Energy Facility (1240)	1,029,163	351,000	2,515,000	1,054,000	995,152.00	1,054,000		Nov-00	Sep-02	Complete
Cent. Piedmont	West Campus Phase III - (1114)	3,500,000		7,671,407	3,500,000	1,946,934.47	3,500,000		Feb-01	May-03	Under Construction
Cent. Piedmont	North Campus Phase III - (1115)	17,900,000			17,900,000	1,322,486.69	17,900,000		Sep-02	Aug-04	Under Construction
Cent. Piedmont	Van Every Building Reconstruction	1,441,552		5,117,142		0.00			Dec-03	Oct-04	
Cent. Piedmont	Garinger Exterior Renovation		3,000,000			0.00			Sep-04	Nov-05	
Cent. Piedmont	Belk Addition & Renovation	2,671,463	2,328,537	15,000,000		0.00			Jul-04	Mar-06	
Cent. Piedmont	Northeast Campus Phase II - (1326)	9,570,000			679,228	237,686.40	9,570,000		Mar-03	Jul-04	Under Design
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370		230,000		230,000	169,171.67	230,000	Feb-04	Apr-04	Oct-04	Under Construction
Cleveland	CLASSROOM BUILDING #1287	3,887,036		1,512,964	375,000	24,150.55	3,887,036	Mar-04	Mar-05	Jul-06	Under Design
Cleveland	REPLACE/MODIFY MECHANICAL SYSTEMS		225,000			0.00		Jan-05	Mar-05	Sep-05	
Cleveland	RE-ROOFING OF CAMPUS CENTER BUILDING		500,000			0.00		Jul-05	Jul-06	Mar-07	
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT		297,104			0.00		Aug-04	Oct-04	Jun-05	
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - #1167	3,260,391	1,688,980	15,400	3,449,371	2,992,336.52	3,449,371	Sep-02	Jun-03	Jan-05	Under Construction
Coastal Carolina	Classroom Building #1263	8,343,676		476,671	494,371	341,199.06	6,809,588	Sep-02	Sep-04	Oct-05	Under Design
Coastal Carolina	Classroom Building	6,186,046				0.00		Jul-05	Jul-06	Dec-07	
COA	D. F. Walker Public School Takeover Renovation #1241	905,612			905,612	837,669.04	905,612	Aug-03	Apr-04	Nov-04	Under Construction
COA	Allied Health and Wellness Center #1247	3,573,438			3,573,438	2,504,967.00	3,573,438	Jul-02	Feb-03	Nov-04	Under Construction
COA	Land Acquisition and Renovation of Riverside Center #1315	43,000			43,000	30,872.19	43,000				Complete Land Purchase
COA	Renovation of Manteo Middle School #1420	742,724				0.00		Feb-05	Aug-06	Aug-07	
COA	External Signage		50,000			0.00		Jun-04	Oct-04	Apr-05	
COA	Cosmetology Program Area Renovation		50,000			0.00		Apr-05	Jun-05	Sep-05	
COA	Buildings A & C Roof Repairs #1197		386,000			186,927.80	386,000	Jul-04	Oct-05	Sep-05	Advertising for Designer Services
COA	Upgrade Parking Areas		225,000			0.00		Apr-05	Jun-05	Sep-05	
COA	Community Center Repairs and Renovations		50,000			0.00		May-05	Jun-05	Sep-05	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 17, 2004

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 9-17-04	Bond Funds Expended Through 8-30-04	Bond Funds Committed to a Project As of 9-17-04	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
COA	Student Services Area Renovation		250,000			0.00		Mar-05	Jun-05	Sep-05	
COA	Learning Resources Center Renovation		250,000			0.00		Mar-05	Jun-05	Sep-05	
COA	Upgrade Science Classrooms and Laboratories		150,000			0.00		May-05	Jun-05	Sep-05	
COA	Individual Insignificant Repairs and Renovations		80,244			0.00		May-05	Jun-05	Sep-05	
Craven	Classroom/Library Building #907B	1,900,000		1,900,000	1,807,144.53	1,900,000		Sep-01	Sep-01	Nov-04	Under Construction
Craven	Addition to Keiso Hall #133B	100,000		36,400	6,628.75	100,000		Sep-01	Oct-04	May-05	Under Design
Craven	Maintenance Building/Roadway & Parking #1076	1,375,022		60,775	55,934.20	1,375,022		May-03	Feb-04	Sep-04	Under Design
Craven	Technology Building #126B	2,825,711		2,000,000	230,945	2,925,711		Sep-03	Jan-05	Jul-06	Under Design
Craven	Reroof Building B #1243	250,000			23,750	16,625.00		Aug-03	Feb-04	May-04	Under Design
Craven	Reroof Building G #1244	250,000			23,750	16,625.79		Aug-03	Feb-04	May-04	Under Design
Craven	Renovate Barker Hall #1246	284,000			23,750	16,682.79		Aug-03	Feb-04	May-04	Under Design
Craven	Replace Chillers,Air Handlers,Small Renov.(Bundled) #1245	384,175			0.00	264,000		Jul-04	Jan-06	Jun-06	Soliciting Contractors
Davidson	Classrooms/Laboratories/Renovations #1101	4,054,058	1,741,409	1,700,000	5,795,467	4,777,174.46	5,795,467	May-03	Jan-04	Aug-04	Under Construction
Durham	Collins Bldg. Renovations #1170	325,000		325,000	325,000	325,000		Oct-00	Dec-01	Jul-02	Complete
Durham	White Building Renovations #1171	2,446,502	1,000,000	217,500	1,484,129.53	3,446,502		Nov-01	Feb-04	Feb-05	Under Construction
Durham	New Student Services/Classroom Building #1199	6,300,000		3,000,000	688,320	292,064.52	6,300,000	Apr-03	Jan-05	Nov-05	Under Design
Durham	Satellite Campus	4,000,000				0.00		Jan-05	Jan-06	Apr-07	
Durham	Multipurpose Classroom/Physical Training Facility	628,818				0.00		Jul-05	Jul-06	Jul-07	
Edgecombe	ACT Project - Project #1078	6,756,814		2,443,186	6,756,814	6,444,190.97	6,756,814	Dec-00	Oct-02	Feb-04	Under Construction
Edgecombe	Various R & R projects #1273	600,000			500,000	600,000		Feb-02	Jul-03	Nov-06	Under Construction
Edgecombe	Various R & R projects #1272	757,203			757,203	240,423.91	757,203	Feb-02	Jul-02	Nov-06	Under Construction
Fayetteville	Spring Lake Multi-Use Educational Building (DCC #1051)	7,000,000		1,108,015	6,518,904.58	7,000,000		Nov-00	Oct-02	Oct-04	Under Construction
Fayetteville	Purchase land along Ft Bragg Road #1320	600,000			600,000.00	600,000.00		Nov-01	Mar-04	Dec-05	Complete Land Purchase
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden #1125	2,430,349		800,000	2,430,349	2,520,722.40	2,430,349	Nov-01	May-04	Dec-05	Under Construction
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (DCC #1131)	3,402,185			335,440	311,470.38	3,513,973	Apr-02	May-04	Oct-05	Under Construction
Fayetteville	Virtual College Center (DCC #1126)	6,000,000		6,000,000	444,462.35	6,000,000		Nov-02	May-04	Jul-05	Under Construction
Fayetteville	General Classroom Building	10,500,000				0.00		Jul-05	Jan-07	Jul-08	
Fayetteville	Horace Sisk Boiler Chiller Replacement (DCC #1211)	209,343	111,788	1,259,969	321,131	1,253,07	321,131	Apr-02	May-04	Oct-05	Under Construction
Fayetteville	Purchase land along Ft Bragg Road	737,509				0.00					
Fayetteville	Renov Student Center & Administration Building	2,000,000				0.00		Jan-05	Oct-05	Dec-06	
Fayetteville	Bundled R & R Projects	5,500,000				0.00		Oct-04	Dec-04	Dec-06	
Forsyth	Construction - New building #1139	4,195,600		7,000,000	4,195,600	4,195,600		Dec-01	Aug-03	Aug-05	Under Construction
Forsyth	Gym renov., Rerouting data lines, & Parking lot #1159	200,000		900,000	818,460.58	900,000		Dec-01	Apr-02	Sep-03	Complete
Forsyth	HVAC & Fire Alarm System Renovations #1311	650,000		650,000	544,882.50	650,000		Feb-03	Aug-03	Apr-04	Complete
Forsyth	Northwest Forsyth County Center #1390	7,000,000			798,782.03	7,000,000		Sep-03	May-05	Aug-06	Advertising for Designer Services
Forsyth	Bundled - Piedmont Building	87,000				0.00		Jan-05	Jan-05	Nov-05	
Forsyth	Replace boiler	220,000				0.00		Jan-05	Mar-05	Sep-05	
Forsyth	Bundled - Different renovation projects	720,000				0.00		Feb-05	Apr-05	Dec-05	
Forsyth	Bundled - Electrical upfit & aircondition hallways	450,000				0.00		Feb-05	Apr-05	Dec-05	
Forsyth	Bundled - Snyder & Ardmore Buildings	450,000				0.00		Feb-05	Apr-05	Dec-05	
Forsyth	Bundled - Roof replacements	250,000				0.00		Feb-05	Mar-05	Nov-05	
Forsyth	Bundled - Renovation of space vacated to new bldg.	151,688				0.00		Mar-05	May-05	Nov-05	
Forsyth	Construction - Parking Deck	154,979	1,845,021			0.00		Feb-05	Aug-05	Oct-06	
Forsyth	Renovations	755,000	503,000			0.00		Feb-05	Aug-05	Aug-06	
Forsyth	Construction - Addition to Greene Hall	1,839,442				0.00		Apr-05	Oct-05	Oct-06	
Gaston	New Public Safety Building - 1122	1,500,000		189,491	1,500,000	866,917.86	1,500,000	Jan-02	Mar-03	Oct-04	Under Construction
Gaston	Renovation - Block Gymnasium	398,044				0.00		Nov-04	Jun-05	Jul-06	
Gaston	Renovation - Corner Building - East #1332	1,830,684	362,334	205,785	43,060.00	1,830,684		Jan-03	Jan-05	Aug-06	Under Design
Gaston	New Health Sciences Building	4,989,955				0.00		Oct-04	Apr-05	Oct-06	
Gaston	Renovation - Craig Building #1333	900,000		79,590	79,590	8,912.60	900,000	Apr-03	Jan-05	Aug-06	Under Design

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 17, 2004

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 9-17-04	Bond Funds Expended Through 8-30-04	Bond Funds Committed* to a Project As of 9-17-04	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Gulford	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303	2,150,000		250,000	2,150,000	1,418,075.44	2,150,000	Nov-02	Nov-03	Nov-04	Under Construction
Gulford	Land #1236	3,000,000		352,500	3,000,000	3,000,000.00	3,000,000				Completed Partial Purchase
Gulford	Classroom Building Project #1046	4,250,000		5,000,000	4,250,000	3,739,422.57	4,250,000	Jul-00	Feb-02	Jan-04	Complete
Gulford	Pub. Saf. Burn Bldg/Tmg. Tower/Drv. Trk. Proj.#888	1,500,000		2,200,000	1,500,000	1,292,142.15	1,500,000	Jun-97	Nov-99	Dec-04	Under Construction
Gulford	Jamestown Campus Land #1294	4,100,000		325,000		296,328.17	4,100,000	May-05	Jul-06	Jan-07	Complete Partial Land Purchase
Gulford	Classroom Building	3,100,382		45,000		0.00		Jul-05	Nov-05	Dec-06	
Gulford	Fire Suppression System Replacement #1392		500,000	0		231,634.96	500,000	Jul-03	May-04	Oct-04	Under Construction
Gulford	Roads, Parking & Walkways Repairs #1334		1,000,000	1,525,000		0.00	1,000,000	Jan-05	May-05	Jan-06	Advertising for Designer Services
Gulford	Business Careers Renovation		1,500,000			0.00	1,500,000	Nov-04	Jun-05	Mar-06	Advertising for Designer Services
Gulford	HVAC Renovations and Energy Upgrades		1,923,774	1,070,664		0.00	1,923,774	Nov-04	May-05	Apr-06	Advertising for Designer Services
Gulford	Allied Health Building #1375	10,000,000				0.00	10,000,000	Dec-05	Jun-06	Dec-07	Advertising for Designer Services
Halifax	Allied Health/Auditorium Bldg #1090	7,673,039			7,673,039	7,572,591.17	7,673,039	Apr-01	May-02	Dec-03	Complete
Halifax	HVAC replacement,welding shop renovations #1165		811,569		811,569	544,619.04	811,569		Feb-01	Jul-06	Under Construction
Halifax	Wellness/Fitness Center #1292	600,000			600,000	560,129.64	600,000	Nov-02	Jul-03	Feb-04	Complete
Haywood	Renovation - 200/300 Buildings #1113	570,480	1,851,922		2,422,402	996,934.55	2,422,402	Dec-01	Jul-03	Dec-04	Under Construction
Haywood	Regional High Tech. Center #1327	217,598			217,598	217,598.00	217,598	Feb-04	Apr-04	Oct-04	Complete
Isothermal	Continuing Education Building Renovation #1204		550,000		550,000	548,417.17	550,000	Jan-02	Apr-03	Aug-03	Complete
Isothermal	Testing/Training Center Construction #1298	1,658,309		1,658,309	267,500	21,950.00	1,658,309	Jul-03	Jan-05	Feb-06	Under Design
Isothermal	ADA Compliance Project & minor building improve. #1252		124,727		124,727	77,200.36	124,727	Oct-02	Jan-03	Jul-03	Under Construction
Isothermal	Campus HVAC Controls Replacement #1253		185,273		185,273	181,781.47	185,273	Jul-02	Oct-02	Apr-03	Under Construction
Isothermal	Roof Replacements /Other building improvements #1395		275,000			0.00		Aug-04	Sep-04	Nov-04	Under Design
Isothermal	Undetermined Projects		548,735			0.00		Nov-05	Jan-06	Jul-06	
James Sprunt	Exterior Campus Lighting #1163		223,414		223,414	223,414.00	223,414	Nov-01	Jul-02	Dec-02	Complete
James Sprunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164		176,586		176,586	176,584.70	176,586	Apr-01	Dec-01	Jun-02	Complete
James Sprunt	Herring Building Classroom Addition #1281	1,783,718				382,788.08	1,783,718	Jul-02	May-04	Mar-05	Under Design
James Sprunt	Lab/Class Repairs/Elect & Technological Infrastructure		266,319			0.00		Nov-04	Jan-05	Jun-05	
James Sprunt	Classroom Repairs/ADA Compliance		265,000			0.00		Jan-05	Jul-05	Mar-06	
Johnston	Campus Lighting and Parking - 1176	200,000			200,000	189,193.75	200,000	Jan-02	Feb-02	Apr-02	Complete
Johnston	Industrial Technology Bldg #1219	2,299,625	0		2,299,625	2,090,035.12	2,299,625	Jul-01	Feb-03	Dec-03	Complete
Johnston	Renovation of Wilson #1103	0	662,956		583,752	632,152.82	583,752	Jul-01	Apr-03	Dec-03	Under Construction
Johnston	Wilson Building Addition/renovation, Elsie, TDT renovation #1220	5,433,812	549,732		5,983,544	164,284.57	5,983,544	Mar-03	Dec-03	Dec-04	Under Construction
Johnston	Arboretum Greenhouse Complex #1422	100,000				100,000	100,000	Sep-04	Oct-04	Dec-04	Soliciting Contractors
Johnston	Purchase of building for Continuing Education Center	934,367				0.00		Jun-04	Aug-05	Aug-06	
Lenoir	Adtns/Renov Health Sciences Bldg & Marquee #1136	400,000	196,000		596,000	569,061.44	596,000	Jan-01	Jan-02	Jun-03	Complete
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA #1228		928,692	50,000	196,673	558,206.39	928,692	May-01	Jun-01	Jul-06	Under Design
Lenoir	Renovate Industrial Classrooms and Labs #1374		225,000			0.00	225,000	Sep-03	Jul-04	Jul-05	Under Construction
Lenoir	Expand Technology Infrastructure #1385	500,000				0.00		May-04	Sep-04	Feb-05	
Lenoir	Early Childhood/Literacy Bldg&Student Center Add #1239	1,000,000			1,000,000	199,745.46	1,000,000	Sep-01	Nov-02	Dec-05	Under Construction
Lenoir	Resurface Roads and Parking Lots/other renovations #1251		400,000	100,000	400,000	228,106.76	400,000	Feb-02	Jun-02	Jun-05	Under Construction
Lenoir	Classroom and Science Building #1238	4,500,000			383,798	273,479.20	4,500,000	Apr-02	Nov-04	Mar-06	Under Design
Lenoir	Renovate/Add Classrooms In Administration Bldg #1232	125,249	295,000			0.00		Jun-04	Mar-06	Nov-06	Advertising for Designer Services
Lenoir	Industrial/Vocational Center #1407	2,190,044				0.00	2,190,044	May-04	Jul-05	Jul-06	Advertising for Designer Services
Lenoir	Add to Aviation Ctr/Cafeteria #1386	626,314				0.00		Feb-04	Nov-04	Feb-05	Advertising for Designer Services
Lenoir	Land Acquisition #1399	450,000			450,000	377,223.00	450,000	Jun-04	Jun-04	Oct-04	Negotiating Land Purchase
Lenoir	Uncertain	650,000				0.00		Sep-04	Sep-04	Aug-05	
Lenoir	Renovate LRC/Alumni and Foundation House		355,000			0.00		Jan-05	Jun-05	Sep-06	
Martin	Misc. R & R (Bundled projects) #1178		99,713		99,713	99,712.69	99,713	May-01	May-01	Oct-02	Complete
Martin	Roof Repairs (Bundled projects) #1192		1,027,327		1,027,327	528,879.66	1,027,327	Jan-03	Aug-03	Jun-05	Under Construction
Martin	Undetermined		436,856			0.00		Jan-05	Apr-05	Apr-06	
Mayland	Avery County Project #1169	824,471		100,000	952,000	824,470.89	824,471	Nov-01	Mar-02	Feb-03	Complete
Mayland	R&R Projects #1284		200,000		200,000	165,948.44	200,000	Jan-02	Apr-02	Nov-02	Under Construction

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 17, 2004

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 9-17-04	Bond Funds Expended Through 8-30-04	Bond Funds Committed to a Project As of 9-17-04	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Mayland	Applied Technologies Building #1328	1,852,610			138,000	0.00	1,852,610	Aug-04	Mar-05	Mar-06	Under Design
Mayland	Repairs/Renovations Projects	241,545			0.00	0.00	0.00	Oct-04	Apr-05	Sep-05	Under Design
Mayland	Land Purchase #1378	127,529			127,529	0.00	127,529	Apr-05	Apr-05	Sep-05	Under Design
Mayland	Classroom Building #1353	127,529		465,997	127,529	0.00	127,529	Mar-04	Apr-05	Apr-05	Under Design
Mayland	Replace Exit Doors & Fire Alarm System #1160	166,200			166,200	166,200.00	166,200.00	Apr-01	May-01	May-02	Complete
Mayland	Root Replacement #161	98,000			98,000	98,000.00	98,000.00	Jun-01	Jul-01	May-02	Complete
Mayland	Campus Repair and Renovations #1248	174,500			174,500	174,500.00	174,500.00	Apr-02	May-02	Mar-03	Complete
McDowell	Renovation to areas vacated with priority #1	282,588			282,588	0.00	0.00	Oct-05	Nov-05	Jun-06	Under Construction
McDowell	Renovation of the CEC-HVAC/Restrooms/Offices #1168	250,000			250,000	105,692.00	250,000.00	Jun-03	Jul-04	Jul-04	Under Construction
McDowell	Renovation of the CEC-Gen'l Bldg, Renovations #1196	142,562			142,562	22,700.00	142,562.00	Sep-04	Jan-05	Apr-05	Under Construction
McDowell	Mooreville Center 2nd Floor Addition-DCC No. 1070	216,851	784,000		216,851	209,839.70	216,851.00	Nov-00	Apr-02	Sep-03	Complete
McDowell	Advanced Technology Building-DCC No. 1091	3,178,788	1,000,000		3,178,788	928,088.79	3,178,788.00	Apr-01	Mar-04	Jul-05	Under Construction
McDowell	Renovation of the Library	415,993			0.00	0.00	0.00	Aug-04	Jan-05	Dec-05	Under Construction
McDowell	Renovation of the Student Center	153,604			0.00	0.00	0.00	Dec-04	Jan-05	Apr-05	Under Construction
McDowell	Renovation of Vocational Building	1,293,953			0.00	0.00	0.00	Jul-05	Sep-06	Sep-07	Under Construction
Montgomery	Renovations and Repairs	502,004			502,004	358,323.01	502,004.00	Jun-01	Aug-01	Jan-06	Under Construction
Nash	Land Acquisition #1141	350,000			350,000	350,000.00	350,000.00	Jul-02	Aug-01	Jan-06	Complete Land Purchase
Nash	Structural Repairs & Renovations #1299	190,000			190,000	120,698.00	190,000.00	Jul-02	Sep-02	Jun-05	Under Construction
Nash	Environmental Repairs & Renovations - #1193	266,844			266,844	232,391.78	266,844.00	Nov-01	Dec-01	Jun-05	Under Construction
Nash	Aesthetic Repairs & Renovations - #1194	260,000			260,000	190,603.98	260,000.00	Aug-01	Sep-01	Mar-05	Under Construction
Nash	Program Specific Classroom Renovations #1203	41,000			41,000	10,805.55	41,000.00	Jul-01	Aug-01	Sep-05	Under Construction
Nash	Infrastructure Repairs & Renovations #1300	41,000			41,000	1,000.00	41,000.00	Aug-03	Sep-03	Aug-05	Under Construction
Nash	Science & Technology Building #1301	2,525,232			3,933,237	449,314.30	3,933,237.00	Mar-03	Apr-04	Sep-05	Under Construction
Nash	Renovate Recaptured Classrooms	150,000			0.00	0.00	0.00	May-05	Jun-05	Mar-06	Complete Land Purchase/Under Const.
Parlioco	Expansion of Bayboro Center #1224	313,253	223,752		363,253	306,842.14	363,253.00	May-03	Jun-03	Oct-03	Under Construction
Parlioco	Repair and Renovations #1011	1,264,466			0.00	0.00	0.00	Apr-04	Jun-05	Apr-06	Under Construction
Piedmont	Renovate gym to LRC & Distance Learning Classroom #1309	858,759	844,824		1,703,583	113,286.04	1,703,583.00	Feb-03	Jun-04	Mar-05	Under Construction
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310	1,567,922			129,450	106,012.85	1,567,922.00	Feb-03	Sep-04	May-05	Under Design
Piedmont	Renovate Student Complex #1383	1,149,964			89,987	3,749.89	1,149,964.00	May-04	Jun-05	May-06	Under Design
Piedmont	Renovate Auditorium #1384	334,476			1,391.25	334,476.00	334,476.00	May-04	May-05	Jan-06	Under Design
Pill	General Classroom Bldg Ph1 #1111	5,116,870			4,914,048	5,073,750.12	5,116,870.00	Nov-00	Apr-02	Nov-04	Complete
Pill	Parking Project Ph1 #1112	195,436			195,436	24,331.73	195,436.00	Feb-02	Oct-02	Nov-04	Complete
Pill	Bowen Farm Site Project (Planning) #1110	150,000			150,000	47,634.05	150,000.00	Mar-02	Jul-03	Oct-04	Under Construction
Pill	Fulford Bldg Addition Ph II #1234	2,297,178	1,500,000		285,000	173,658.00	2,297,178.00	Apr-02	Apr-05	Apr-07	Under Design
Pill	Filing Range and Driving Pad #1177	206,110	1,110,298		206,110	206,110.00	206,110.00	Jun-02	Mar-05	Mar-06	Under Design
Pill	Ude Project	288,156			0.00	0.00	0.00	Jan-05	Jul-05	Jul-06	Under Design
Pill	Construction & Automotive Complex Ph II	1,139,515	2,610,485		0.00	0.00	0.00	Apr-05	Apr-06	Oct-07	Under Design
Pill	Warren Bldg Renov Ph II	7,000,000			0.00	0.00	0.00	Apr-05	Apr-06	Oct-07	Under Design
Pill	Humber Bldg Renov Ph III #1358	1,575,095	1,400,000		156,857	43,003.09	1,575,095.00	Jan-04	May-05	Jul-06	Under Design
Pill	White Bldg Renov Ph III	28,674			0.00	0.00	0.00	Jun-06	Jan-07	Jan-08	Under Construction
Pill	Wilchard Bldg Renovation Ph III	28,674			0.00	0.00	0.00	Jun-06	Jan-07	Jan-08	Under Construction
Randolph	R & R Bundle Number One, Two & Three #1174	1,050,259			614,719.45	1,050,259.00	1,050,259.00	Feb-01	Nov-02	Sep-05	Under Construction
Randolph	Archdale Center Classroom Addition #1317	1,344,379			147,300	49,214.85	1,344,379.00	May-03	Oct-04	10/1/05	Under Design
Randolph	R & R Bundle Number Four	635,271			0.00	0.00	0.00	Jun-05	Jul-05	Jul-06	Complete
Richmond	Proj. 1089 - HVAC Renovations in 3 Buildings	890,000			890,000	854,133.05	890,000.00	Mar-01	Jul-03	Feb-04	Complete
Richmond	Proj. 1088 Health Sciences Building	3,542,287			404,000	283,488.00	3,542,287.00	Jun-03	Nov-04	Dec-05	Under Design
Richmond	Proj. 1282 Acquire Building in Scotland County	137,272			0.00	0.00	0.00	Jun-02	Aug-02	Oct-04	Under Construction
Richmond	Proj. 1283 Multiple Renovations @ less than \$100,000 each	358,388			358,388	352,345.93	358,389.00	Jun-02	Aug-02	Oct-04	Under Construction
Richmond	Purchase new Facility near current Building	295,672			0.00	0.00	0.00				Complete
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271	255,395			255,395	255,395.00	255,395.00	Jul-02	Jul-02	Aug-03	Complete

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 17, 2004

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 9-17-04	Bond Funds Expended Through 8-30-04	Bond Funds Committed* to a Project As of 9-17-04	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Roanoke-Chowan	Compliance/Safety Renov. #1323		215,600		215,600	43,832.16	215,600	Jun-03	Aug-03	Sep-05	Under Construction
Roanoke-Chowan	Learning/Working Renov. #1324		385,268		385,268	65,815.00	385,268	Aug-03	Sep-03	Sep-05	Under Construction
Robeson	(Pembroke Center Land Purchase) #1225	76,073			80,000	76,073.00	80,000				Complete Land Purchase
Robeson	Continuing Education Building #1109	2,590,239			2,590,239	2,059,782.19	2,590,239	May-01	Dec-02	Sep-04	Under Construction
Robeson	Continuing Education /Allied Health Buildings #1206	7,416,318			7,416,318	492,240.34	7,416,318	Jan-02	Jul-04	Oct-05	Under Construction
Robeson	Emergency Training Facility Addition #1214	43,719			43,719	43,718.30	43,719	Feb-02	Jul-02	Jul-03	Complete
Robeson	Renovations Site Work #1329	2,526,777	992,074	85,000		2,101,032.82	3,482,405	Apr-03	Jun-03	Jan-05	Under Construction
Robeson	Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9,10, 15 #1108		159,922	7,701	167,623	159,921.38	167,623	Feb-01	Mar-01	Apr-03	Complete
Rockingham	Lifelong Learning Center #1079	2,400,291		110,000	174,340	152,191.66	2,400,291	Jun-02	Oct-04	Oct-05	Under Design
Rockingham	Classroom/Storage Bldg. at ESTC #1080	239,000		10,000	239,000	239,000.00	239,000	Mar-01	May-02	Jun-04	Complete
Rockingham	Spring 2001 Renovations #1156		165,000	0	165,000	35,815.60	165,000	Nov-00	Dec-00	Dec-04	Under Construction
Rockingham	Summer 2001 Renovations #1191		112,500	43,633	112,500	112,500.00	112,500	Mar-01	Apr-01	Nov-03	Complete
Rockingham	Fall 2001 Renovations #1217		86,700		86,700	24,470.90	86,700	Jan-02	Feb-02	Nov-04	Under Construction
Rockingham	Spring 2002 Renovations #1218		70,000	229,000	70,000	65,750.78	70,000	Mar-02	Jun-02	May-04	Complete
Rockingham	Fall 2002 Renovations #1306		243,000	6,367	243,000	239,227.04	243,000	Jun-03	Jul-03	Oct-04	Under Construction
Rockingham	Spring 2004 Renovations #1382		346,000			0.00	346,000	Sep-04	Oct-04	May-05	Soliciting Contractors
Rockingham	Summer 2004 Renovations		100,000			0.00		Sep-04	Oct-04	Feb-05	
Rockingham	Summer 2005 Renovations		1,054,150			0.00		Apr-05	Jul-05	Jul-06	
Rowan-Cabarrus	Bldg. 100 Renovations #1032		202,432	1,355,376	202,432	202,432.03	202,432	Feb-01	Jul-02	Oct-02	Complete
Rowan-Cabarrus	Classroom/Laboratory Building #1185	4,357,029		3,565,141		0.00	4,357,029	Oct-04	Jan-06	Jun-07	Under Design
Rowan-Cabarrus	Various Renovations #1314		603,152		603,152	274,130.36	603,152	Dec-02	Apr-03	Aug-05	Under Construction
Rowan-Cabarrus	LRC & Student Support Space Expansion & Renovation		805,584			0.00		Sep-05	Sep-06	Sep-07	
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot	5,207,129		3,659,365		0.00		Oct-06	Feb-08	Apr-09	
Sampson	Occupational Building #1133	3,263,820	125,530	2,066,180	3,389,350	314,312.71	3,389,350	Dec-00	May-04	Jul-05	Under Construction
Sampson	Campus Roadway Extension #983	176,000		216,075	176,000	176,000.00	176,000	Feb-01	Apr-02	Oct-02	Complete
Sampson	North HVAC and Crosswalk replacement #1151		575,000		575,000	575,000.00	575,000	Feb-01	Feb-02	Oct-03	Complete
Sandhills	New Student Center # 940	1,949,455		5,650,000	1,949,455	0.00	1,949,455	Oct-00	Jul-03	Apr-05	Under Construction
Sandhills	New Hoke County Center #813	308,380		874,535	308,380	308,379.33	308,380	Jul-98	Aug-00	Nov-01	Complete
Sandhills	Kennedy Hall Health Sciences Renovation #1003		487,000	734,000	487,000	486,285.56	487,000	Feb-02	Mar-02	May-03	Complete
Sandhills	Education Center #1081	4,678,791		1,477,990	4,006,491	472,395.25	4,006,491	Nov-01	Apr-04	Aug-05	Under Construction
Sandhills	Parking Lot - South Campus #1313	178,000		131,000	178,000	155,794.19	178,000	Jan-03	Jun-03	Sep-04	Under Construction
Sandhills	Stone Hall Administration Renovation #1278	1,431	120,000		121,431	116,242.46	121,431	Dec-02	May-03	Sep-04	Under Construction
Sandhills	Stone Hall Student Services Renovation #1154		95,000		95,000	95,000.00	95,000	Jun-01	Apr-02	May-03	Complete
Sandhills	Hoke Business and Technology Center #1142	1,225,087		25,465		0.00	1,225,087	Jul-04	Aug-05	Jul-06	Advertising for Designer Services
Sandhills	Horticulture Complex - 1352	1,519,914		386,577	164,100	0.00	1,093,509	Aug-04	Dec-05	Oct-06	Under Design
Sandhills	Blue Hall Renovation #1004		700,000		10,000	0.00		Mar-04	Jun-05	Apr-06	
Sandhills	Improvements/Expansion Traffic System - #1242	151,741			151,741	151,740.01	151,741	Apr-02	Jun-02	Aug-02	Complete
Sandhills	Meyer-Stone Hall Roof Replacement #1376	450,000				0.00	450,000	Dec-05	May-06	Nov-06	Advertising for Designer Services
Sandhills	Stone Hall Renovation		500,000					Apr-05	Dec-05	Aug-06	
Sandhills	Undetermined	712,580	0			0.00		Dec-06	May-07	Dec-07	
Sandhills	Stone Hall Lecture 111 Renovation		223,715	200,000	36,500	0.00	150,000	May-04	May-05	Dec-05	Under Design
Sandhills	Athletic Field Renovation - 1347	295,000	0			0.00	295,000	Aug-04	Jan-05	May-05	Advertising for Designer Services
South Piedmont	Continuing Education Center Renovations (#932B)	0	300,000	1,447,258	300,000	300,000.00	300,000	Feb-01	Aug-01	Sep-02	Complete
South Piedmont	Renovations to the Continuing Education Ctr - #1166	263,488	71,007	2,756,430	261,000	15,600.00	334,495	Apr-01	Apr-04	Apr-06	Under Design
South Piedmont	Union Campus Renovations	0	45,228	0		0.00		Jul-03	May-04	Apr-05	
Southeastern	Infrastructure Construction/Renovations #1173	200,000	1,029,868		1,229,868	1,151,198.25	1,229,868	Jan-02	Feb-02	Nov-04	Complete
Southeastern	OSHA and ADA Compliance #1275	50,000	265,000		315,000	13,620.56	315,000	Apr-03	Jul-03	Mar-05	Under Construction
Southeastern	Technology Building #1274	3,721,721			270,000	0.00	3,721,721	Jan-04	Sep-05	Sep-06	Under Design
Southeastern	Building "G" Renovation/Addition 1413	625,215	100,000			0.00		Nov-04	Nov-05	Aug-06	
Southeastern	Renovation/Expansion of "T" Building 1414	750,000				0.00		Nov-04	Nov-05	Aug-06	
Southeastern	Land Acquisition - property adjacent to campus	150,000				0.00					

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 17, 2004

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 9-17-04	Bond Funds Expended Through 8-30-04	Bond Funds Committed to a Project As of 9-17-04	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Southern	Swain Ctr Renovation-remaining section of building - 1190	399,980	399,980	25,558	399,980	399,979.99	399,980	Mar-02	Aug-02	Jun-03	Complete
Southern	Jackson County Renovations - 1188		798,962	156,887	798,962	666,049.58	798,962	Nov-00	Nov-01	Mar-04	Under Construction
Southern	Restroom/shower renovation - 1189		90,000		90,000	2,890.47	90,000	Sep-02	Sep-04	Mar-05	Under Construction
Southern	General building-new campus #1330		2,944,018	2,941,510	397,000	68,880.00	2,944,018	Oct-03	Feb-05	May-06	Under Design
Southern	Academic, admin building		6,232,770	4,271,584	300,000	3,288,740	3,288,740	Oct-00	Oct-06	May-03	Complete
Stanly	Western Stanly Center - Project # 903		3,288,740	300,000	3,288,740	3,288,740	3,288,740	Oct-00	Oct-06	May-03	Complete
Stanly	Addition to existing building - Project #1231		814,929	0	814,929	814,929.35	814,929	Feb-02	Feb-02	May-03	Complete
Stanly	Corporate Education/Shop Building #1369		100,000	0	100,000	100,000.00	100,000	Oct-01	Oct-01	Dec-01	Complete
Stanly	Student Center Bldg Renovation & Addition-Proj 1355		123,071	0	291,929	38,000	144,035.38	Jan-04	Nov-03	Sep-04	Under Construction
Stanly	Kelley Building Roof Replacement & Renovation		0	0	250,000	0.00	250,000	Aug-04	Oct-04	Dec-04	Soliciting Contractors
Stanly	Parking Lot Resurfacing		0	0	409,851	0.00	0.00	Mar-05	Jul-05	Oct-05	Complete
Surry	No. 1166: Parking Lot "H" Bldg (completed)		541,702	2,540,000	181,900	519,625.48	541,702	Feb-01	Feb-01	Jan-03	Complete
Surry	No. 1123:"K" Engineering Technologies Building		2,307,296	0	2,307,296	1,200,625.28	2,307,296	Jul-02	Jul-02	Nov-03	Under Construction
Surry	No. 1367: Renovations: V-E-C-P + Misc Small Proj.		455,411	830,934	0	0.00	1,288,345	May-04	May-04	Nov-05	Under Design
Surry	No. 1367: Maintenance Bldg & Misc.		413,145	0	9,390.00	0.00	413,145	Mar-04	Mar-04	Sep-05	Under Design
Surry	No. 1258: "J" Three-Story Classroom Bldg & Parking		681,630	4,309,045	681,630	384,544.36	691,630	May-02	May-02	Jan-05	Under Construction
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation		148,680	551,767	700,457	649,004.81	700,457	Nov-02	Nov-02	Aug-04	Under Construction
Surry	Performing Arts & Educational Center		3,450,368	0	0	0.00	0.00	Dec-04	Mar-06	Jul-07	Under Design
Tri-County	Land Acquisition - Enloe Building Area #1270		125,294	0	0	0.00	125,294	Feb-04	Nov-04	Nov-05	Under Design
Tri-County	Addition/Renovation - Enloe Building #1308		0	891,527	89,900	64,935.00	891,527	Jan-04	Feb-04	Nov-04	Under Design
Tri-County	Lighted Parking/Concrete Sidewalks #1202		43,597	0	43,597	43,597.00	43,597	Jan-02	Feb-02	May-02	Complete
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093		5,317,120	5,317,120	5,293,700.15	5,317,120	5,317,120	Jan-01	Jul-02	Oct-03	Complete
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307		1,448,831	128,320	1,577,151	780,831.63	1,577,151	Oct-02	Oct-02	Apr-05	Under Construction
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096		1,916,271	115,280	2,030,551	1,981,685.46	2,030,551	Mar-02	Nov-03	Dec-04	Under Construction
Vance-Granville	PHASE 1 R&R/CONSTRUCTION PROJECTS #157		191,680	191,680	191,680	191,680.00	191,680	May-01	Jul-01	Oct-01	Complete
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095		2,369,272	0	67,340.00	2,369,272	2,369,272	May-03	Oct-04	Dec-05	Under Design
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198		416,400	416,401	416,400.14	416,400.14	416,401	Mar-03	Mar-03	Dec-03	Complete
Vance-Granville	Main Campus Misc Construction		675,935	0	0.00	0.00	0.00	Oct-04	Feb-05	Aug-05	Under Design
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094		2,518,000	0	50,390.00	2,518,000	2,518,000	Nov-03	Dec-04	Jan-06	Under Design
Vance-Granville	GRANVILLE MISC CONSTRUCTION		1,361,202	0	0.00	0.00	0.00	May-04	Dec-04	Jan-06	Under Design
Vance-Granville	PHASE III R&R/CONSTRUCTION PROJECTS		330,000	283,135	0.00	0.00	0.00	Apr-05	May-05	Sep-05	Complete
Vance-Granville	PHASE IV R&R/CONSTRUCTION PROJECTS		324,927	324,927	324,927	324,926.66	324,927	Mar-02	Jun-02	Feb-03	Complete
Wake	Resurfacing & paving pking. Areas & walk		240,000	240,000	0.00	0.00	240,000	Jan-04	Aug-04	Apr-05	Soliciting Contractors
Wake	Land Acquisition		3,000,000	0.00	0.00	0.00	0.00	Sep-03	Sep-03	Jun-05	Under Design
Wake	Allied Health Auditorium Renovation #1321		632,182	269,240	55,500	33,719.87	632,182	Sep-03	Sep-03	Jun-05	Under Design
Wake	Reroofing - Technical Education Bldg. #1290		210,094	210,094	206,458.00	210,094	210,094	Sep-02	Jun-03	Aug-03	Complete
Wake	Engineering Technology Bldg, Renovation #1291		427,241	72,000	8,475.00	427,241	427,241	Aug-03	Aug-05	May-06	Under Design
Wake	N.E. Campus Development & Bldg. Const. #1289		19,838,400	1,431,950	907,543.90	19,838,400	19,838,400	Feb-03	Mar-05	Jan-07	Under Design
Wake	R&R Main campus classrooms, labs & offices #1295		3,000,000	4,850,000	588,392	0.00	4,028,494	Jan-01	Jan-04	Jun-05	Under Design
Wake	NE Campus Infrastructure #1262		4,333,051	4,333,051	222,480.75	4,333,051	4,333,051	Jan-03	Jan-03	Jun-05	Under Construction
Wayne	Childcare Center/Lab #1104		562,779	200,000	562,779	555,447.96	562,779	Apr-01	Oct-02	Aug-03	Complete
Wayne	Land Acquisition #1124		725,000	724,880	724,880	724,880.00	725,000	Jun-01	Jun-01	Nov-04	Under Construction
Wayne	Miscellaneous R&R (Bundled) #1162		50,000	702,916	752,916	694,478.25	752,916	Jun-01	Jun-01	Nov-04	Under Construction
Wayne	Addition Chiller & Upgrade of Energy Plant #1351		125,000	275,000	400,000	22,333.83	400,000	Nov-03	Nov-03	Nov-04	Under Construction
Wayne	Building 1 - Multi Purpose #1105		4,179,035	0	0.00	0.00	4,169,035	Jul-04	Jun-05	Jul-06	Advertising for Designer Services
Wayne	Building 2 - Dental Clinic Addition & Renov. #1230		475,000	271,711	746,711	745,754.64	746,711	May-02	Feb-03	Dec-03	Complete
Wayne	Building 3 - Continuing Education Center #1280		4,354,014	20,000	4,354,014	395,808.21	4,354,014	Nov-02	Jul-04	Sep-05	Under Construction
Wayne	WLC & Dogwood Bldgs Renovation #1339		1,142,221	127,730	0	28,541.25	1,269,951	Apr-04	Aug-05	Jun-06	Advertising for Designer Services

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 17, 2004

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 9-17-04	Bond Funds Expended Through 8-30-04	Bond Funds Committed* to a Project As of 9-17-04	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Western Piedmont	LIGHTING RETROFITS #1117		205,000		205,000	204,423.12	205,000	Feb-01	Mar-01	Feb-02	Complete
Western Piedmont	CAMPUS RENOVATIONS #1118		880,000		880,000	752,230.18	880,000	Feb-01	Mar-01	Jan-05	Under Construction
Western Piedmont	HEALTH/SCIENCE FACILITY #1366	3,858,649			65,000	61,150.00	3,858,649	Jan-04	Jan-05	Jun-06	Under Design
Western Piedmont	CAMPUS REPAIRS/RENOVATIONS #1365		401,274			0.00	401,274	Jun-04	Sep-04	Jun-05	Soliciting Contractors
Wilkes	Walker Center Renovations - #1181		275,000		275,000	274,998.20	275,000	Jun-01	Jul-01	Oct-01	Complete
Wilkes	General Campus Renovations - #1182		456,817		456,817	171,187.22	456,817	May-01	Jun-01	Dec-06	Under Construction
Wilkes	Alleghany Center Relocation and Renovation - #1249	33,995	50,000	33,995	83,995	83,995.00	83,995	Sep-02	Oct-02	Apr-03	Complete
Wilkes	Ashe Center Lab and Classroom Space #1250	671,077		539,471	105,000	39,653.46	671,077	Oct-02	Sep-04	Jun-05	Under Design
Wilkes	Technology Center - #1346	2,686,596		2,000,000	2,686,596	129,802.80	2,686,596	Oct-03	Nov-04	Dec-05	Under Construction
Wilkes	Science Lab, ADA and Admin. Office Renovations - #1209		125,000		125,000	0.00	125,000	Nov-05	Dec-05	Sep-06	Under Design
Wilkes	Energy Conservation Upgrades - #1183		190,000		190,000	131,442.91	190,000	Feb-01	Mar-01	Dec-04	Under Construction
Wilkes	Greenhouse Renovations - #1210		10,028		10,028	10,028.36	10,028	Jul-01	Aug-01	Dec-02	Complete
Wilkes	Roof Replacements - Beacon, Hayes and Lovette Halls		235,000			0.00		Feb-05	Mar-05	Jun-06	
Wilkes	Roof Replacement - Thompson Hall		350,000			0.00		Oct-04	Oct-05	Jun-06	
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184		306,972		306,972	187,184.96	306,972	Apr-01	May-01	Jun-05	Under Construction
Wilson	Student Center - #1401	3,255,350	0	0		0.00	3,255,346	Jul-04	Jul-05	Jul-06	Under Design
Wilson	Tech Center Land Acquisition - #1345	165,000			165,000	164,999.47	165,000				Complete
Wilson	Renovation Project - Year 2001 - #1149	0	336,540	0	336,540	336,540.00	336,540	Jan-01	Apr-01	Oct-02	Complete
Wilson	Community/Business Center - #1150	1,164,257	0	0	1,307,508	1,164,256.67	1,307,508	Apr-01	Sep-02	Jun-04	Complete
Wilson	Renovation Project - Year 2002 - #1229	0	225,000	0	225,000	224,999.69	225,000	Jan-02	Mar-02	Sep-03	Complete
Wilson	Renovation Project - Year 2003 - #1305	0	275,000	0	275,000	128,441.17	275,000	Jan-03	May-03	Nov-04	Under Construction
Wilson	Renovation Project - Year 2004 - #1389	0	230,000	0		0.00	230,000	May-04	Sep-04	Jun-05	Soliciting Contractors
Wilson	Police Academy Addition - #1426	105,307	0	55,000							
Wilson	Police Driver Training Course - #1402	200,000	0	147,000		0.00		Sep-04	Sep-05	May-06	
Wilson	Renovation Project - Year 2005	0	291,999	0		0.00		Jan-05	Mar-05	Jan-06	
Wilson	Renovation Project - Year 2005				29,477	29,447.00	29,447	Nov-00	Dec-00	Jun-01	Complete
Textile School	R&R (project bundled: emerg rep., infrastructure, safety, etc)		29,447								
Textile School	Capital Construction Project 905 ID 6800100905A	750,000		2,437,200	750,000	750,000.00	750,000	Feb-02	Jun-02	May-04	Complete
	TOTALS	498,702,280	101,297,720	169,553,561	280,711,255	173,551,371.22	468,210,542				

* Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State Board.