

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2005

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-31-05	Bond Funds Expended Through 3-31-05	Bond Funds Committed* to a Project As of 3-31-05	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Alamance	Student Services/LRC/Adm - Project #1129	2,000,000		4,500,000	2,000,000	1,335,363.78	2,000,000	Jan-01	Nov-03	Jun-05	Under Construction
Alamance	Renovations - Project I - Project #1201		100,000		100,000	99,999.04	100,000	Dec-00	Jan-01	Jul-02	Complete
Alamance	Renovations - Project II - Project #1302		127,105		127,105	109,446.17	127,105	Dec-02	Apr-03	Nov-04	Under Construction
Alamance	Renovations - Student Services		240,000			0.00		Apr-05	Jun-05	Sep-06	
Alamance	Renovations - LRC		240,000			0.00		Apr-05	Jun-05	Jan-06	
Alamance	Allied Health Building - Project #1130	3,747,351				71,885.62	3,747,351	May-04	Nov-05	Nov-06	Under Design
Alamance	Renovations - Business Area		150,000			0.00		Feb-05	Jun-05	Sep-05	
Alamance	Renovations - Project III		100,000			0.00		Jun-05	Aug-05	Apr-06	
Alamance	Renovations - Project IV		100,000			0.00		Jun-05	Jul-05	Jul-06	
Alamance	Renovations - Child Development Center		220,000			0.00		Dec-05	Jan-06	Jul-06	
Alamance	Renovations - Parking Lots		150,000			0.00		Jun-06	Jul-06	Jan-07	
Asheville	Computer Technology Center NCCCS #1097	4,700,000			4,700,000	4,575,888.36	4,700,000	Nov-00	Nov-02	Feb-04	Complete
Asheville	Renovations #1 #1137	63,176			63,176	43,174.00	63,176	Jan-04	Jul-04	Dec-04	Complete
Asheville	Enka Center Renovations #1213		600,000		600,000	600,000.00	600,000	Jan-01	Jan-02	May-03	Complete
Asheville	Dental Lab Renovation NCCCS #1121		400,000		400,000	384,753.00	400,000	Dec-00	Dec-01	Aug-02	Complete
Asheville	Corporate Technology Center Renovation #2		300,000			0.00		Jan-05	Mar-05	Sep-05	
Asheville	Hospitality Education Center NCCCS #1098	6,198,254		916,351	6,198,254	4,200,968.61	6,198,254	Nov-00	May-04	Jul-05	Under Construction
Asheville	Fernihurst Renovation, #1158		900,000		45,450	30,035.75	900,000	Sep-04	Feb-05	Oct-05	Under Design
Asheville	Marketing Tech Renovations #1354		916,351	1,426,299	202,750	0.00	916,351	Mar-04	Dec-04	Aug-05	Under Design
Beaufort	Law Enforce/EMT/Fire Service Training Facility - #1084	2,936,000		10,000	2,936,000	2,936,000.00	2,936,000	Mar-01	May-02	May-03	Complete
Beaufort	Renovations to Buildings 1, 4 and 8 #1265		154,895			154,895.00	154,895	Jul-02	Jan-03	Apr-03	Complete
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266	3,123,045	714,289	370,240	3,837,334	199,223.24	3,837,334	May-03	Jan-05	May-06	Under Construction
Beaufort	Renovations to lower level of Building 5		250,215			0.00		Jan-05	Sep-05	Jul-06	
Bladen	Repair and Renovation #1337		520,000		520,000	425,459.11	520,000	Mar-03	Nov-03	Sep-04	Under Construction
Bladen	Classroom Building	2,000,000				0.00		Oct-04	Aug-05	May-06	
Bladen	LRC, R & R, Expansion #1430	900,000	90,000			0.00	990,000	Jun-04	Apr-05	Feb-06	Announcing for Designer Services
Bladen	Industrial Training Center repair, renovation and Exp #1255	524,794	140,000		664,794	155,947.88	664,794	Oct-02	Sep-04	Apr-05	Under Construction
Bladen	Repair and Renovation, Roofs, HVAC - #1208		146,809		146,809	112,439.20	146,809	Feb-02	Apr-02	Oct-04	Under Construction
Blue Ridge	General Renovations-Flat Rock Campus - #1227		536,522		536,522	536,522.00	536,522	Dec-01	Feb-02	Dec-02	Complete
Blue Ridge	Campus wide wiring/infrastructure/distance learning - #1276	258,774			258,774	258,774.03	258,774	Aug-02	Sep-02	Dec-03	Complete
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350		402,969			402,969.00	402,969	Nov-03	Nov-03	Feb-05	Complete
Blue Ridge	Transylvania Center Aditions and Renovations - #1405	894,579		130,221	894,579	704,202.81	894,579	Apr-04	Sep-04	Jul-05	Under Construction
Blue Ridge	Renovations to two classroom buildings - #1443		546,458			53,998.57	546,458	Sep-04	Oct-04	Oct-05	Announcing for Designer Services
Blue Ridge	General Renovations Phase II-Flat Rock Campus - #1304		125,928		125,928	125,928.00	125,928	Jun-02	Jul-02	Jan-03	Complete
Blue Ridge	New Vocational Training Building	648,262		648,262		0.00		Jul-05	Oct-05	Oct-06	
Brunswick	Technical and Trades Building Project #914	336,642	544,643	473,945	893,291	881,284.20	881,285	Apr-01	Jul-01	Aug-02	Complete
Brunswick	Bundled R&R Projects #1342	12,006	523,427	0	535,433	483,791.34	535,433	Nov-03	May-04	Oct-04	Under Construction
Caldwell	Distance Learning #1128	258,795	213,450	10,000	472,245	471,501.59	472,245	Jan-01	Jul-02	May-03	Complete
Caldwell	Watauga Site Prep #1127	1,321,355			1,321,355	1,143,230.00	1,321,355	Jan-01	Jul-02	Feb-05	Under Construction
Caldwell	Renovations B & D Building	438,877	398,973			0.00		Sep-04	Apr-05	Dec-05	
Caldwell	Broyhill Multipurpose Facility #1235	162,150		6,713,774	162,150	0.00	162,150	Sep-04	Apr-05	Jun-06	Under Construction
Caldwell	New construction and renovations	1,101,355				0.00		Jan-05	Mar-05	Mar-06	
Caldwell	Civic Center #1267		1,291,000	209,375	1,291,000	1,053,984.20	1,291,000	Mar-02	Sep-03	Sep-04	Under Construction
Caldwell	Renovations - existing facilities	247,800				0.00		Aug-04	Mar-05	Sep-05	
Caldwell	Transportation Center	934,831				0.00		Jan-05	Jan-06	Sep-06	
Caldwell	NE Site Project #1415	662,755				3,286.00	662,755	Jan-05	Jan-06	Sep-06	Announcing for Designer Services
Cape Fear	Pier and Dock Replacement- Emergency #1147		1,000,000		1,000,000	1,000,000.00	1,000,000	Jan-01	Mar-02	Mar-03	Complete
Cape Fear	New Elevator and Elevator Repairs-Emergency #1148	1,300,000	0		1,300,000	1,294,454.63	1,300,000	Jan-01	Jun-02	Nov-03	Complete
Cape Fear	Engineering Technology building #1215	16,799,237			16,799,237	12,114,374.09	16,799,237	Aug-01	Nov-03	May-05	Under Construction
Cape Fear	Renovs-Emmart Bldg., Burnett Bldg., Machine Shop #1216	0	1,377,932		120,250	51,000.00	1,377,932	Jul-01	Oct-04	May-05	Under Design
Cape Fear	Campus Loop Access Road & Truck Driver Facility #1377	2,150,000			141,000	98,700.00	1,900,000	Jul-03	Jan-05	Dec-05	Under Design

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-31-05	Bond Funds Expended Through 3-31-05	Bond Funds Committed* As of 3-31-05	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Cape Fear	Phase I Development-Wilmington Campus #1455	9,000,000			9,000,000	0.00		Feb-05	Feb-06	Aug-07	Announcing for Designer Services
Cape Fear	Property Acquisition #1454	1,873,788			1,873,788	0.00		Feb-05			Negotiating Land Purchase
Cape Fear	Public Safety Training Center #1416	3,140,000			7,800.00	3,140,000		Jan-04	Mar-05	Mar-06	Announcing for Designer Services
Carteret	Classroom Bldg Repl & Marine Tech Bldg #1092	5,645,724	199,761	8,980,000	5,845,485	5,392,830.35	5,845,485	Mar-01	Feb-03	Jan-05	Under Construction
Carteret	Hospitality Building Renovation and Parking Renov. #1348	150,000			47,148.82	150,000		Mar-03	Sep-03	Apr-05	Announcing for Designer Services
Carteret	McGee Building Renovation-Joslyn Hall	484,051				0.00		Jan-05	Mar-05	Dec-05	
Carteret	McGee Building Renovation-Classrooms #1475	350,239				0.00		Jan-05	Oct-04	Nov-05	Announcing for Designer Services
Catawba	Renovations - Alex. Ctr. NCCCS #1100	1,001,815			1,001,815	1,001,815.00	350,239	Oct-04	Jan-05	Nov-05	Announcing for Designer Services
Catawba	Classroom/Laboratory Building #1285	7,567,306	7,000,000		3,983,685.85	7,567,306		Jul-02	Sep-04	Dec-06	Under Design
Catawba	Renovations - Vacated Library Space	575,000				0.00		Nov-05	Dec-05	Jun-06	
Catawba	Paap Building Renovations #1233	151,980			151,980	132,898.62	151,980	Feb-02	Sep-02	Dec-04	Under Construction
Catawba	Old Testing Center Renovations #1288	150,000			150,000	58,961.10	150,000	Oct-02	Nov-02	Dec-04	Under Construction
Catawba	Renovate Interior Space #1312	550,544			550,544	550,544.00	550,544	Jan-03	Jun-03	Jul-04	Complete
Central Carolina	Roofing (Student Center & Admin.) (Bundled R&R)(#1359)	295,000			295,000	123,715.57	295,000	Mar-04	Sep-04	Feb-05	Under Construction
Central Carolina	Roof Repairs (Main Building) (Bundled R&R) (#1360)	318,878			318,878	225,411.65	299,000	Apr-04	Sep-04	Feb-05	Under Construction
Central Carolina	Roofing (LRC & Science) (Bundled R&R) (#1361)	230,654			230,657	200,183.92	250,535	Oct-03	Jan-04	Sep-04	Under Construction
Central Carolina	Classroom/Science Lab Bldg. (Proj. # 1106)	4,800,000			4,800,000	4,799,125.00	4,800,000	Nov-00	Jan-03	Oct-04	Complete
Central Carolina	Telecommunications Bldg. (Proj. # 1107)	700,000	2,500,000		700,000	677,726.01	700,000	Nov-00	Feb-03	Nov-04	Under Construction
Central Carolina	Classroom Building (Proj. # 1325)	2,000,000			2,000,000	1,234,979.64	2,000,000	Jun-03	Sep-04	Apr-05	Under Construction
Central Carolina	Renovation of Science Building (# 1408)	723,648				0.00	423,648	Sep-04	May-05	Apr-06	Announcing for Designer Services
Central Carolina	Renovation of Main Classroom Building (#1409)	157,070	31,000		0.00	157,070		Sep-04	Jun-05	Apr-06	Announcing for Designer Services
Central Carolina	Computer Technology Building (#1410)	2,000,000			22,800.00	2,000,000	2,000,000	Sep-04	Apr-05	Apr-06	Announcing for Designer Services
Central Carolina	Renovation of Classroom Building (#1362)	0	437,768		28,172.25	437,768		Apr-05	Apr-05	Dec-05	Under Design
Central Carolina	Undetermined	627,805			0.00	0.00		Apr-05	Apr-06	Dec-06	
Central Carolina	Classroom Building - West Hamlet (#1364)	1,000,000			0.00	1,000,000	1,000,000	Aug-04	Nov-04	Sep-05	Under Design
Cent. Piedmont	Sloan-Morgan Renovation (1138)	128,738	4,766,142		286,653	4,789,286.64	4,766,142	Sep-00	Aug-02	Jun-03	Complete
Cent. Piedmont	Northeast Campus Ph IA - (942)	738,439		8,500,000	738,439	738,438.54		Nov-00	Feb-01	Dec-01	Complete
Cent. Piedmont	Information Technology Facility - (1116)	16,436,620			16,436,620	15,769,472.08	16,436,620	Oct-00	Sep-02	Jun-04	Complete
Cent. Piedmont	Central Energy Facility (1240)	1,029,163	351,000	2,515,000	1,054,000	1,362,641.25	1,054,000	Nov-00	Sep-02	Jul-03	Complete
Cent. Piedmont	West Campus Phase III - (1114)	3,500,000		7,671,407	3,500,000	2,751,569.84	3,500,000	Feb-01	May-03	Oct-04	Under Construction
Cent. Piedmont	North Campus Phase III - (1115)	17,900,000			17,900,000	2,867,516.79	17,900,000	Sep-02	Aug-04	Dec-05	Under Construction
Cent. Piedmont	Van Every Building Reconstruction	1,441,552		5,117,142		0.00		Dec-03	Oct-04	Dec-05	
Cent. Piedmont	Garinger Exterior Renovation	3,000,000				0.00		Sep-04	Nov-05	Nov-06	
Cent. Piedmont	Belk Addition & Renovation - (1406)	2,671,463	2,328,537	15,000,000		0.00	5,000,000	Jul-04	Mar-06	Mar-08	Announcing for Designer Services
Cent. Piedmont	Northeast Campus Phase II - (1326)	9,570,000			679,228	639,418.53	9,570,000	Mar-03	Jul-04	Mar-06	Under Design
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370	230,000			230,000	229,540.43	230,000	Oct-03	Dec-03	Jun-06	Under Construction
Cleveland	CLASSROOM BUILDING PROJECT # 1287	3,887,036	1,512,964		375,000	36,684.30	3,887,036	Sep-03	Sep-05	Mar-07	Under Design
Cleveland	REPLACE/MODIFY MECHANICAL SYSTEMS	225,000				0.00	500,000	Jan-05	Mar-05	Sep-05	
Cleveland	RE-ROOFING CAMPUS CENTER BLD PROJECT #1436	500,000				0.00	500,000	Nov-04	Nov-05	Jul-06	Announcing for Designer Services
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT 1435	297,104				0.00	297,104	Jun-04	Aug-04	Apr-05	Announcing for Designer Services
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167	3,260,391	1,688,980	15,400	3,449,371	4,455,464.56	3,449,371	Sep-01	Jun-03	Apr-05	Under Construction
Coastal Carolina	Classroom Building #1263	8,343,676	476,671		494,371	2,121,539.95	8,343,676	Sep-02	Sep-04	Jan-06	Under Construction
Coastal Carolina	D. F. Walker Public School Takeover Renovation #1241	6,186,046			905,612	899,840.61	905,612	Jul-05	Jul-06	Dec-07	
COA	Allied Health and Wellness Center #1247	905,612			3,573,438	2,509,234.84	3,573,438	Aug-03	Apr-04	Nov-04	Under Construction
COA	Land Acquisition and Renovation of Riverside Center #1315	2,573,438			3,573,438	2,509,234.84	3,573,438	Jul-02	Feb-03	Nov-04	Complete
COA	Renovation of Manteo Middle School #1420	742,724		3,000,000		0.00	742,724	Feb-05	Aug-06	Aug-07	Announcing for Designer Services
COA	External Signage	50,000				0.00		Jun-04	Oct-04	Apr-05	
COA	Cosmetology Program Area Renovation	80,000				0.00		Jun-05	Oct-04	Sep-05	Announcing for Designer Services
COA	Buildings A & C Roof Repairs #1197 (bundled)	386,000				305,368.27	386,000	Jul-04	Oct-05	Sep-05	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2005

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-31-05	Bond Funds Expended Through 3-31-05	Bond Funds Committed* to a Project As of 3-31-05	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
COA	Expansion to Building A EC Campus #1450	1,000,000	800,000	1,250,000		0.00	1,800,000	Apr-05	Jun-05	Sep-05	Announcing for Designer Services
COA	Learning Resources Renovation		75,000			0.00		Mar-05	Jun-05	Sep-05	
COA	Individual Insignificant Repairs and Renovations		100,244			0.00		May-05	Jan-06	Jan-07	
Craven	Classroom/Library Building - 907B	1,900,000		1,900,000	1,900,000	1,807,144.53	1,900,000	Sep-00	Sep-01	Dec-04	Under Construction
Craven	Addition to Kelso Hall - 1336	100,000		300,000	36,400	7,533.75	100,000	Apr-03	Jan-05	Jun-05	Under Design
Craven	Maintenance Building/ Roadway & Parking - 1076	1,375,022			60,775	70,882.20	1,375,022	May-03	Jan-05	Jun-05	Under Design
Craven	Technology Building 1268	2,925,711		2,000,000	230,945	0.00	2,925,711	Sep-03	Jan-05	Dec-06	Under Design
Craven	Reroof Building B 1243		205,027		205,207	205,026.79	205,207	Aug-03	Feb-04	Mar-05	Under Construction
Craven	Reroof Building G 1244		294,973	27	294,793	240,419.79	294,793	Aug-03	Feb-04	Apr-05	Under Construction
Craven	Renovate Barker Hall & Miscellaneous Renovs #1246		264,000			192,655.63	264,000	May-04	Dec-04	Dec-04	Soliciting Contractors
Craven	Replace Chillers,Air Handlers,Small Renov.(Bundled)- 1245		384,175			0.00		Dec-04	Jan-05	Dec-05	
Davidson	Classrooms/Laboratories/Renovations #1101	4,054,058	1,741,409	1,700,000	5,795,467	5,364,902.50	5,795,467	Oct-00	Oct-02	Jun-05	Under Construction
Davidson	Fire Service Laboratory #1180	325,000			325,000	325,000.00	325,000	Oct-00	Dec-01	Jul-02	Complete
Durham	Collins Bldg. Renovations #1170	2,546,502	1,000,000		217,500	3,251,802.13	3,446,502	Nov-01	Feb-04	Feb-05	Under Construction
Durham	White Building Renovations #1171	0	1,152,672			0.00	862,328	Jan-05	Jan-06	Apr-07	Announcing for Designer Services
Durham	New Student Services/Classroom Building #1199	5,628,818		3,000,000	688,320	636,081.90	6,300,000	Apr-03	Dec-04	Feb-06	Under Design
Durham	Satellite Campus	4,000,000		4,000,000		0.00		Jan-05	Jan-06	Apr-07	
Durham	Multipurpose Classroom/ Physical Training Facility	1,100,000		1,000,000		0.00		Jul-05	Jul-06	Jul-07	
Edgecombe	ACT Project - Project #1078	6,756,814		2,443,186	6,756,814	6,444,190.97	6,756,814	Dec-00	Oct-02	Dec-04	Under Construction
Edgecombe	Various R & R projects #1273		500,000		500,000	0.00	500,000	Feb-02	Jul-03	Nov-06	Under Construction
Edgecombe	Various R & R projects #1272		757,203		757,203	602,248.41	757,203	Feb-02	Jul-02	Nov-06	Under Construction
Fayetteville	Spring Lake Multi-Use Educational Building (DCC #1051)	7,000,000		1,108,015	7,000,000	6,890,038.82	7,000,000	Nov-00	Oct-02	Oct-04	Complete
Fayetteville	Purchase land along Ft Bragg Road #1320	600,000				600,000.00	600,000			Mar-03	Complete Land Purchase
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden #1125	2,430,349		800,000	2,430,349	1,234,389.29	2,430,349	Nov-01	Mar-04	Dec-05	Under Construction
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (DCC #1131)	880,000	3,402,185		4,282,185	1,910,440.00	4,282,185	Apr-02	May-04	Oct-05	Under Construction
Fayetteville	Virtual College Center (DCC #1126)	6,000,000			6,000,000	3,179,496.93	6,000,000	Nov-02	May-04	Jul-05	Under Construction
Fayetteville	General Classroom Building	10,500,000				0.00		Jul-05	Jan-07	Jul-08	
Fayetteville	Horace Sisk Boiler Chiller Replacement (DCC #1211)	209,343	111,788	1,259,969	321,131	313,102.73	321,131	Apr-02	May-04	Oct-05	Under Construction
Fayetteville	Purchase land along Ft Bragg Road (DCC #1441)	500,645			500,645	500,644.45	500,645			Dec-04	Complete Land Purchase
Fayetteville	Renov Student Center & Administration Building	2,000,000				0.00		Jan-05	Oct-05	Dec-06	
Fayetteville	Purchase land along Ft Bragg Road	236,864				0.00				Jul-05	
Fayetteville	Criminal Justice Center PM & E (DCC#1460)	750,000				0.00	750,000	Mar-05	Apr-05	Aug-06	Announcing for Designer Services
Fayetteville	Student Center Roof Replacement (DCC#1448)	28,000		322,000		0.00	28,000	Jul-05	Oct-05	Mar-06	Announcing for Designer Services
Fayetteville	Cumberland Hall Roof Replacement (DCC#1449)	25,000		250,000		0.00	25,000	Jul-05	Oct-05	Mar-06	Announcing for Designer Services
Fayetteville	Bundled R & R Projects 2006	3,042,000				0.00		Jul-05	Sep-05	Feb-07	
Fayetteville	Bundled R & R Projects 2005 (DCC#1446)	775,000				0.00	775,000	Mar-05	Apr-05	Aug-06	Announcing for Designer Services
Forsyth	Construction - New building - #1139	4,195,600		7,000,000	4,195,600	2,166,115.06	4,195,600	Dec-01	Aug-03	Aug-05	Under Construction
Forsyth	Gym renov, Rerouting data lines, & Parking lot - #1159	700,000	200,000		900,000	818,460.58	900,000	Dec-01	Apr-02	Sep-03	Complete
Forsyth	HVAC & Fire Alarm System Renovations - #1311		650,000		650,000	559,052.50	650,000	Feb-03	Aug-03	Apr-04	Complete
Forsyth	Northwest Forsyth County Center - #1390	7,000,000				864,223.05	7,000,000	Sep-03	May-05	Aug-06	Announcing for Designer Services
Forsyth	Renovations - Snyder Hall - #1437		580,000			0.00	580,000	Jan-05	Aug-05	Feb-06	Announcing for Designer Services
Forsyth	Replace boiler		220,000			0.00		Jan-05	Mar-05	Sep-05	
Forsyth	Bundled - Different renvoation projects		227,000			0.00		Feb-05	Apr-05	Dec-05	
Forsyth	Bundled - Electrical upfit & aircondition hallways		450,000			0.00		Feb-05	Apr-05	Dec-05	
Forsyth	Bundled - Snyder & Ardmore Buildings		450,000			0.00		Feb-05	Apr-05	Dec-05	
Forsyth	Bundled - Roof replacements		250,000			0.00		Feb-05	Mar-05	Nov-05	
Forsyth	Bundled - Renovation of space vacated to new bldg.		151,688			0.00		Mar-05	May-05	Nov-05	
Forsyth	Construction - Parking Deck	154,979		1,845,021		0.00		Feb-05	Aug-05	Oct-06	
Forsyth	Renovations	755,000	503,000			0.00		Feb-05	Aug-05	Aug-06	
Forsyth	Construction - Addition to Greene Hall	1,839,442				0.00		Apr-05	Oct-05	Oct-06	
Gaston	New Public Safety Building - #1122	1,500,000		189,491	1,500,000	1,303,237.80	1,500,000	Jan-02	Mar-03	Oct-04	Under Construction

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-31-05	Bond Funds Expended Through 3-31-05	Bond Funds Committed* As of 3-31-05	Estimated Design Start Date	Estimated Construction Completion	Status
Gaston	New Science and Technology Building #1428	396,044	1,600,000	362,334	205,785	130,605.00	396,044	Nov-04	Jun-05	Announcing for Designer Services
Gaston	Renovation - Comer Building - East #1332		1,830,684				1,830,684	Jan-03	Jan-05	Under Design
Gaston	New Health Sciences Building - #1427	4,989,955		2,000,000		0.00	4,989,955	Oct-04	Apr-05	Announcing for Designer Services
Gaston	Renovation - Craig Building #1333		900,000	79,590	79,590	44,162.60	900,000	Apr-03	Jan-05	Under Design
Guilford	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303	2,150,000	250,000	2,150,000	1,923,289.96	2,150,000	2,150,000	Nov-02	Nov-03	Under Construction
Guilford	Land #1236		0	0	3,000,000	3,000,000	3,000,000	Jul-00	Feb-02	Completed Land Purchase
Guilford	Classroom Building Project #1046	4,250,000	5,000,000	4,250,000	3,783,905.97	4,250,000	4,250,000	Jul-00	Feb-02	Complete
Guilford	Pub. Sat. Burn Bldg/Tng. Tower/Drv. Trk. Proj.#888	1,500,000	2,200,000	1,500,000	1,500,000	1,500,000	1,500,000	Jun-97	Nov-99	Under Construction
Guilford	Jamesstown Campus Land & Parking #1294	4,100,000		0	296,328.17	4,100,000		May-05	Jul-06	Complete Partial Land Purchase
Guilford	Classroom Building	3,100,382		0		0.00		Jul-05	Nov-05	Under Construction
Guilford	Fire Suppression System Replacement #1392	500,000		0	344,005.55	500,000		Jul-03	May-04	Under Construction
Guilford	Roads, Parking & Walkways Repairs #1334	1,000,000		0	26,747.76	1,000,000		Nov-04	May-05	Announcing for Designer Services
Guilford	Business Careers Renovation #1397	1,500,000		0	37.45	1,500,000		Jun-05	Jan-06	Announcing for Designer Services
Guilford	HVAC Renovations and Energy Upgrades #1398	1,923,774		0	50,679.15	1,923,774		Feb-05	Aug-05	Announcing for Designer Services
Guilford	Allied Health Building #1375	10,000,000		0	100,48	10,000,000		Jan-05	Jun-06	Announcing for Designer Services
Halifax	Allied Health/Auditorium Bldg #1090	7,706,909			7,706,909	7,572,591.17	7,673,039	Apr-01	May-02	Complete
Halifax	HVAC replacement,welding shop renovations #1165	811,569	3,000		811,569	624,034.35	811,569	Nov-02	Feb-01	Under Construction
Halifax	Wellness/Fitness Center #1292	566,130			566,130	560,129.64	600,000	Nov-02	Jul-03	Complete
Haywood	Renovation - 200/300 Buildings #1113	1,851,922			2,422,402	2,206,323.71	2,422,402	Dec-01	Jul-03	Under Construction
Haywood	Regional High Tech Center #1327	217,598			217,598	217,598.00	217,598	Feb-04	Apr-04	Complete
Isothermal	Continuing Education Building Renovation - No. 1204	550,000			550,000	548,417.17	550,000	Jan-02	Apr-03	Complete
Isothermal	Testing/Training Center Construction				267,500	21,950.00	1,658,309	Jul-03	May-06	Under Design
Isothermal	ADA Compliance Project & minor building Improve.	124,227			124,227	92,704.07	124,727	Oct-02	Jan-03	Under Construction
Isothermal	Campus HVAC Controls Replacement	185,273			185,273	181,781.47	185,273	Jul-02	Oct-02	Under Construction
Isothermal	Underground wiring project #1394	100,000	150,000		275,000	14,094.00	275,000	Sep-04	Nov-04	Under Construction
Isothermal	Library & Student Center Roof Replacements #1395	275,000			275,000			Nov-05	Mar-05	Under Design
Isothermal	Undetermined Projects	448,735			0.00			Nov-05	Jan-06	
James Spunt	James Spunt Exterior Campus Lighting #1163	223,414			223,414	223,414.00	223,414	Nov-01	Jul-02	Complete
James Spunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164	176,586			176,586	176,584.70	176,586	Apr-01	Dec-01	Complete
James Spunt	Herring Building Classroom Addition #1281				1,662,305.00	1,783,718		Jul-02	May-04	Under Design
James Spunt	Repairs & Renovations #1424	266,319			83,288.00	266,319		Nov-04	Jan-05	Announcing for Designer Services
James Spunt	Classroom Repairs/ADA Compliance	265,000						Jan-05	Jul-06	Complete
Johnston	Campus Lighting and Parking - 1176	200,000			200,000	189,193.75	200,000	Jan-02	Feb-02	Complete
Johnston	Industrial Technology Bldg #1219	0			2,299,625	2,282,417.08	2,299,625	Jul-01	Feb-03	Complete
Johnston	Renovation of Wilson #1103	0			662,956	632,152.82	583,752	Jul-01	Apr-03	Under Construction
Johnston	Wilson Building Addition/renovation, Eisie, TDT renovation #1220	5,433,812	549,732		5,983,544	2,094,454.13	5,983,544	Mar-04	Sep-06	Under Construction
Johnston	Arboretum Greenhouse Complex #1422	100,000			34,849.12	100,000		Sep-04	Dec-04	Soliciting Contractors
Johnston	Purchase of building for Continuing Education Center	934,367						Dec-04	Aug-05	Complete
Lenoir	Adins/Renov Health Sciences Bldg & Marquee #1136	400,000	196,000		596,000	569,061.44	596,000	Jan-01	Jan-02	Complete
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA #1228	928,692	50,000		196,673	563,178.80	928,692	May-01	Jun-01	Under Design
Lenoir	Expand Technology Infrastructure #1385	351,717						May-04	Sep-04	Under Construction
Lenoir	Announcing for Designer Services				500,000			Sep-04	Feb-05	Announcing for Designer Services
Lenoir	Early Childhood/Literacy Bldg&Student Center Add #1239	1,217,020			1,217,020	189,745.46	1,217,020	Sep-01	Nov-02	Under Construction
Lenoir	Resurface Roads and Parking Lots/other renovations #1251	400,000	100,000		400,000	229,296.60	400,000	Feb-02	Jun-02	Under Construction
Lenoir	Classroom and Science Building #1238	4,932,980			4,932,980	666,491.07	4,932,980	Apr-02	Nov-04	Under Construction
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232	125,249	295,000			0.00		Jun-04	Mar-06	Announcing for Designer Services
Lenoir	Industrial/Vocational Center #1407	2,190,044				2,190,044		May-04	Jul-05	Announcing for Designer Services
Lenoir	Add to Aviation Ctr/Cafeteria #1386	626,314				626,314		Feb-04	Nov-04	Announcing for Designer Services
Lenoir	Land Acquisition #1399	450,000			450,000			Jun-04	Jun-04	Complete Land Purchase
Lenoir	Renovate LRC/Alumni and Foundation House	355,000							Oct-04	Complete Land Purchase
Lenoir	Jones Co. Land Acquisition #1462	148,283							Sep-06	Negotiating Land Purchase

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2005

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-31-05	Bond Funds Expended Through 3-31-05	Bond Funds Committed* to a Project As of 3-31-05	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Martin	Misc. R & R (Bundled projects) #1178		118,500		99,713	99,712.69	99,713	May-01	May-01	Oct-02	Complete
Martin	Roof Repairs (Bundled projects) #1192		1,008,540		1,027,327	630,914.86	1,027,327	Jan-03	Aug-03	Jun-05	Under Construction
Martin	Undetermined		436,856			0.00		Jan-05	Apr-05	Apr-06	
Mayland	Avery County Project #1169	824,471		100,000	952,000	824,470.89	824,471	Jan-02	Mar-02	Feb-03	Complete
Mayland	R&R Projects #1284		200,000		200,000	165,948.44	200,000	Jan-02	Apr-02	Nov-02	Under Construction
Mayland	Applied Technologies Building #1328	1,852,610			138,000	0.00	1,852,610	Aug-04	Mar-05	Mar-06	Under Design
Mayland	Repairs/Renovations Projects		241,545			0.00		Oct-04	Apr-05	Sep-05	
Mayland	Land Purchase #1378	127,529			127,529	0.00	127,529			Feb-05	Negotiating Land Purchase
McDowell	Classroom Building #1353	2,138,279		465,997		106,825.50	2,138,279	Mar-04	Apr-05	Apr-06	Under Design
McDowell	Replace Exit Doors & Fire Alarm System #1160		166,200		166,200	166,200.00	166,200	Apr-01	May-01	Jun-02	Complete
McDowell	Roof Replacement #1161		98,000		98,000	98,000.00	98,000	Jun-01	Jul-01	May-02	Complete
McDowell	Campus Repair and Renovations #1248		174,500		174,500	174,500.00	174,500	Apr-02	May-02	Mar-03	Complete
McDowell	Renovation to areas vacated with priority #1		282,588			0.00		Oct-05	Nov-05	Jun-06	
Mitchell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168		250,000		250,000	216,657.35	250,000	Jun-03	Jul-04	Mar-05	Under Construction
Mitchell	Renovation Of the CEC-Gen'l Bldg. Renovations - #1196		142,562		142,562	22,700.00	142,562	Sep-04	Jan-05	Apr-05	Under Construction
Mitchell	Mooreville Center 2nd Floor Addition-DCC No. 1070	216,851		784,000	216,851	209,839.70	216,851	Nov-00	Apr-02	Sep-03	Complete
Mitchell	Advanced Technology Building-DCC No. 1091	3,178,788		1,000,000	3,178,788	2,505,522.04	3,178,788	Apr-01	Mar-04	Jul-05	Under Construction
Mitchell	Renovation of the Library		415,993			0.00		Aug-04	Mar-05	Jan-06	
Mitchell	Renovation of the Student Center		153,604			0.00		Feb-05	Feb-05	Jul-05	
Mitchell	Renovation of Vocational Building		1,293,953			0.00		Jul-05	Sep-06	Sep-07	
Montgomery	Renovations and Repairs #1187		502,004		502,004	401,664.70	502,004	Jun-01	Aug-01	Jan-06	Under Construction
Nash	Land Acquisition #1141	350,000			350,000	350,000.00	350,000			Mar-01	Complete Land Purchase
Nash	Structural Repairs & Renovations #1299		190,000		190,000	120,699.00	190,000	Jul-02	Sep-02	Jun-05	Under Construction
Nash	Environmental Repairs & Renovations - #1193		266,844		266,844	232,391.78	266,844	Nov-01	Dec-01	Jun-05	Under Construction
Nash	Aesthetic Repairs & Renovations - #1194		260,000		260,000	259,564.10	260,000	Aug-01	Sep-01	Mar-05	Under Construction
Nash	Program Specific Classroom Renovations #1203		41,000		41,000	18,017.55	41,000	Jul-01	Aug-01	Sep-05	Under Construction
Nash	Infrastructure Repairs & Renovations #1300		41,000		41,000	1,000.00	41,000	Aug-03	Sep-03	Aug-05	Under Construction
Nash	Science & Technology Building #1301	3,933,237		2,525,232	3,933,237	3,119,964.17	3,933,237	Mar-03	Apr-04	Sep-05	Under Construction
Nash	Renovate Recaptured Classrooms		150,000			0.00		May-05	Jun-05	Mar-06	
Pamlico	Expansion of Bayboro Center #1224	313,253	50,000	223,752	363,253	306,842.14	363,253	May-03	Jun-03	Oct-03	Complete Land Purchase/Under Const.
Pamlico	Repair and Renovations #1011		233,376		233,376	205,786.37	233,376	May-03	Jun-03	Dec-04	Under Construction
Pamlico	Life Care Center #1391	1,874,302		1,500,000		0.00	1,874,302	Nov-04	Aug-05	Aug-06	Under Design
Piedmont	Renovate gym to LRC & Distance learning Classroom #1309	858,759	844,824		1,703,583	1,028,385.55	1,703,583	Feb-03	Jun-04	Mar-05	Under Construction
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310	1,567,922		175,000	1,567,922	106,012.95	1,567,922	Feb-03	Jan-05	Aug-05	Under Construction
Piedmont	Renovate Student Complex #1383	1,149,964			99,997	34,998.95	1,149,964	May-04	Jun-05	May-06	Under Design
Piedmont	Renovate Auditorium #1384	5,250			5,250	5,250.00	5,250	May-04	May-04	May-04	Complete
Piedmont	Person County Classroom/Lab Building #1445	329,226		600,000		0.00	329,226	Mar-05	Mar-06	Dec-06	Announcing for Designer Services
Pitt	General Classroom Bldg Ph1 #1111	5,116,870			4,914,048	5,073,750.12	5,116,870	Nov-00	Apr-02	Nov-04	Complete
Pitt	Parking Project Ph1 #1112	195,436			195,436	137,452.88	195,436	Feb-02	Oct-02	Nov-04	Complete
Pitt	Bowen Farm Site Project (Planning) #1110	150,000		1,550,000	150,000	146,250.00	150,000	Mar-02	Jul-03	Oct-04	Under Construction
Pitt	Fulford Bldg Addition Ph II #1234	2,297,178		1,500,000	285,000	173,658.00	2,297,178	Apr-02	Apr-05	Apr-07	Under Design
Pitt	Firing Range and Driving Pad #1177	254,069		1,110,298	206,110	206,110.00	254,069	Jun-02	Mar-05	Mar-06	Under Design
Pitt	Davehport Farm #1431	3,300,000				3,206,762.52	3,300,000			Oct-04	Complete Land Purchase
Pitt	Ude Project	240,197				0.00		Jan-05	Jul-05	Jul-06	
Pitt	Construction & Automotive Complex Ph II	1,139,515		2,610,485		0.00		Apr-05	Apr-06	Oct-07	
Pitt	Warren Bldg Renov Ph II	3,700,000				0.00		Apr-05	Apr-06	Oct-07	
Pitt	Humber Bldg Renov Ph III #1358		1,575,095	1,400,000	156,857	102,929.59	1,575,095	Jan-04	May-05	Jul-06	Under Design
Pitt	White Bldg Renov Ph III		28,674			0.00		Jun-06	Jan-07	Jan-08	
Pitt	Whichard Bldg Renovation Ph III		28,674			0.00		Jun-06	Jan-07	Jan-08	
Randolph	R & R Bundle Number One, Two & Three #1174		1,050,259		1,050,259	674,460.49	1,050,259	Feb-01	Nov-02	Sep-05	Under Construction
Randolph	Archdale Center Classroom Addition #1317	1,344,379			1,344,379	92,084.35	1,344,379	May-03	Oct-04	Oct-05	Under Construction

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2005

College	Project Name - (Project No. if assigned)	New Construction Funds	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-31-05	Bond Funds Expended Through 3-31-05	Bond Funds Committed* As of 3-31-05	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Randolph	R & R Bundle Number Four		635,271			0	890,000	Mar-01	Jul-03	Feb-04	Complete
Richmond	Proj. 1089 - HVAC Renovations in 3 Buildings		890,000	2,320,000	404,000	1,762,000.95	3,542,287	Jun-03	Nov-04	Dec-05	Under Construction
Richmond	Proj. 1088 Health Sciences Building										
Richmond	Acquire Building in Scotland County				0	137,272	137,272			Sep-02	Complete Land Purchase
Richmond	Proj. 1283 Multiple Renovations @ less than \$100,000 each		358,389	0	358,389	352,345.93	358,389	Jun-02	Aug-02	Oct-04	Under Construction
Richmond	Purchase new Facility near current Building		295,672	0		0.00				Jul-05	Complete
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271		255,395		255,395	255,395.00	255,395	Jul-02	Jul-02	Aug-03	Complete
Roanoke-Chowan	Compliance/Safety Renov. (Bundled Projects) #1323				215,600	43,832.16	215,600	Jun-03	Aug-03	Sep-05	Under Construction
Roanoke-Chowan	Learning/Working Renov. (Bundled Projects) #1324		385,268		385,268	99,810.00	385,268	Aug-03	Sep-03	Sep-05	Under Construction
Robeson	(Pembroke Center Land Purchase) #1225		76,073		80,000	76,073.00	80,000			Feb-02	Complete Land Purchase
Robeson	Continuing Education Allied Health Buildings #1109		2,590,239		2,590,239	2,329,213.58	2,590,239	May-01	Dec-02	Sep-04	Under Construction
Robeson	Continuing Education Allied Health Buildings #1206		7,416,318		7,416,318	2,914,501.10	7,416,318	Jan-02	Jul-04	Oct-05	Under Construction
Robeson	Emergency Training Facility Addition #1214		43,719		43,719	43,718.30	43,719	Feb-02	Jul-03	Jul-03	Complete
Robeson	Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9, 10, 15 #1108		159,922	85,000	167,623	159,921.38	167,623	Feb-01	Jun-03	Apr-03	Under Construction
Robeson	Renovations Site Work #1329		2,526,777		2,351,277.75	3,482,405	3,482,405	Apr-03	Jun-03	Jan-05	Under Construction
Robeson	Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9, 10, 15 #1108		159,922	85,000	167,623	159,921.38	167,623	Feb-01	Jun-03	Apr-03	Under Construction
Rockingham	Classroom/Storage Bldg. at ESTC #1080		239,000	10,000	239,000	239,000.00	239,000	Mar-01	May-02	Jun-04	Complete
Rockingham	Spring 2001 Renovations #1156		165,000	0	165,000	35,815.60	165,000	Nov-00	Dec-00	Feb-05	Under Construction
Rockingham	Summer 2001 Renovations #1191		112,500	43,633	112,500	112,500.00	112,500	Mar-01	Apr-01	Nov-03	Complete
Rockingham	Fall 2001 Renovations #1217		86,700	86,700	86,700	47,930.00	86,700	Jan-02	Feb-02	Dec-04	Under Construction
Rockingham	Spring 2002 Renovations #1218		70,000	229,000	70,000	70,000.00	70,000	Mar-02	Jun-02	Oct-04	Complete
Rockingham	Fall 2002 Renovations #1306		243,000	6,367	243,000	241,317.34	243,000	Jun-03	Jul-03	Dec-04	Under Construction
Rockingham	Spring 2004 Renovations #1382		346,000			0.00	346,000	Sep-04	Nov-04	Jun-05	Soliciting Contractors
Rockingham	Summer 2004 Renovations		100,000			0.00		Sep-04	Nov-04	Mar-05	Complete
Rockingham	Summer 2005 Renovations		1,054,150			0.00		Apr-05	Jul-05	Jul-06	Complete
Rowan-Cabarrus	Bldg. 100 Renovations - #1032		202,432	1,355,376	202,432	202,432.03	202,432	Feb-01	Jul-02	Oct-02	Complete
Rowan-Cabarrus	Classroom/Laboratory Building - #1185		4,357,029	3,565,141	43,390.00	4,357,029	4,357,029	Oct-04	Jan-06	Jun-07	Under Design
Rowan-Cabarrus	Various Renovations - #1314				603,152	281,370.36	603,152	Dec-02	Apr-03	Aug-05	Under Construction
Rowan-Cabarrus	LRC & Student Support Space Renovations (proj #1086)		805,584	132,624		0.00	805,584	Jul-04	Mar-05	Sep-07	Under Design
Sampson	Classroom/Laboratory Building & Parking Lot		5,207,129		3,659,365	0.00		Oct-06	Feb-08	Apr-09	Under Construction
Sampson	Occupational Building #1133		125,530	1,866,180	3,389,350	2,078,360.18	3,389,350	Dec-00	Feb-01	Apr-02	Complete
Sampson	Campus Roadway Extension #983		176,000	216,075		176,000.00	176,000	Feb-01	Apr-02	Oct-02	Complete
Sampson	North HVAC and Crosswalk replacement #1151		575,000		575,000	575,000.00	575,000	Feb-01	Feb-02	Oct-03	Complete
Sandhills	New Student Center # 940		2,279,455	0	5,650,000	2,279,455	2,279,455	Oct-00	Jul-03	Apr-05	Under Construction
Sandhills	New Hoke County Center #813		308,380	0	874,535	308,380	308,380	Jul-98	Aug-00	Nov-01	Complete
Sandhills	Kennedy Hall Health Sciences Renovation #1003		0	487,000	734,000	487,000	487,000	Feb-02	Mar-02	May-03	Complete
Sandhills	Education Center #1081		4,006,491	2,150,290	4,006,491	2,107,575.00	4,006,491	Nov-01	Sep-04	Aug-05	Under Construction
Sandhills	Parking Lot - South Campus #1313		178,000	0	131,000	178,000	178,000	Jan-03	Jun-03	Sep-04	Under Construction
Sandhills	Stone Hall Administration Renovation #1278		1,431	120,000	121,431	121,431	121,431	Dec-02	May-03	Sep-04	Under Construction
Sandhills	Stone Hall Student Services Renovation #1154		0	95,000	95,000	95,000	95,000	Jun-01	Apr-02	May-03	Complete
Sandhills	Hoke Business and Technology Center #1142		1,225,087	0	25,465	3,134,84	1,225,087	Dec-04	Nov-05	Nov-06	Announcing for Designer Services
Sandhills	Horticulture Complex - 1352		1,519,914	0	386,577	38,640.00	1,093,509	Aug-04	Dec-05	Oct-06	Under Design
Sandhills	Blue Hall Renovation #1004		0	250,000	10,000	13,387.50	250,000	Jan-05	Jun-05	Dec-05	Under Design
Sandhills	Improvements/Expansion Traffic System - #1242		151,741	0		151,740.01	151,741	Apr-02	Jun-02	Aug-02	Complete
Sandhills	Meyer-Stone Hall Roof Replacement #1376		0	450,000		0.00	450,000	Aug-05	May-06	Nov-06	Announcing for Designer Services
Sandhills	Stone Hall Renovation		0	500,000		0.00		Apr-05	Dec-05	Aug-06	
Sandhills	Undetermined		822,580	0		0.00		Dec-06	May-07	Dec-07	
Sandhills	Emergency Services Training Complex 1356		672,300	0	0	11,081.40	672,300	Jul-04	Mar-05	Jul-05	Announcing for Designer Services
Sandhills	Stone Hall Lecture 111 Renovation		223,715	200,000		11,081.40	150,000	May-04	Mar-05	Dec-05	Under Design
Sandhills	Athletic Field Renovation - 1347		305,000	0		6,062.18	305,000	Aug-04	Jan-05	May-05	Under Design
South Piedmont	Continuing Education Center Renovations (#932B)		0	300,000	1,447,258	300,000.00	300,000			Sep-02	Complete

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2005

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-31-05	Bond Funds Expended Through 3-31-05	Bond Funds Committed* to a Project As of 3-31-05	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
South Piedmont	Renovations to the Continuing Education Ctr - #1166	263,488	116,235	2,756,430	379,723	245,533.38	379,723	Apr-01	Apr-04	Apr-06	Under Construction
Southeastern	Infrastructure Construction/Renovations #1173	200,000	1,029,868		1,229,868	1,151,198.25	1,229,868	Jan-02	Feb-02	Feb-05	Complete
Southeastern	OSHA and ADA Compliance #1275	50,000	265,000		315,000	224,031.86	315,000	Apr-03	Jul-03	Jul-05	Under Construction
Southeastern	Techriology Building #1274	3,871,721			270,000	0.00	3,721,721	Jan-04	Sep-05	Sep-06	Under Design
Southeastern	Building "G" Renovation/Addition #1413	625,215	100,000			0.00	725,215	Feb-05	Nov-05	Aug-06	Announcing for Designer Services
Southeastern	Renovation/Expansion of "T" Building #1414	750,000				0.00	750,000	Feb-05	Nov-05	Aug-06	Announcing for Designer Services
Southwestern	Swain Ctr Renovation-remaining section of building #1190		400,000		399,980	399,979.99	399,980	Mar-02	Aug-02	Jun-03	Complete
Southwestern	Jackson County Renovations #1188		798,942	150,000	798,962	666,049.59	798,962	Nov-00	Nov-01	Mar-04	Under Construction
Southwestern	restroom / shower renovation #1189		90,000		90,000	36,199.00	90,000	Sep-02	Sep-04	Mar-05	Under Construction
Southwestern	general building-new campus #1330	2,944,018		2,941,510	397,000	178,008.00	2,944,018	Oct-03	Feb-05	May-06	Under Design
Southwestern	academic, admin building #1371	6,232,770		4,271,584		0.00		Oct-05	Oct-06	May-08	
Stanly	Western Stanly Center - Project # 903	3,288,740	0	300,000	3,288,740	3,288,740.00	3,288,740	Oct-00	Feb-02	May-03	Complete
Stanly	Addition to existing building - Project #1231	814,929	0	53,865	814,929	814,929.00	814,929	Feb-02	Nov-02	Sep-03	Complete
Stanly	Patterson Building Roof Replacement #1207	0	100,000	0	100,000	100,000.00	100,000	Aug-01	Oct-01	Dec-01	Complete
Stanly	Corporate Education/Shop Building #1369	0	150,000	0	150,000	150,000.00	150,000	Aug-03	Nov-03	Sep-04	Under Construction
Stanly	Student Center Bldg Renovation & Addition-Proj 1355	123,071	67,800	412,929	190,871	20,496.68	190,871	Jan-04	Dec-04	Oct-05	Under Construction
Stanly	Kelley Building Roof Replacement & Renovation	0	182,200	0		100,925.56	250,000	Oct-04	Dec-04	Feb-05	Soliciting Contractors
Stanly	Parking Lot Resurfacing	0	409,851	0		0.00		Mar-05	Jul-05	Oct-05	
Surry	No. 947: Yadkin Center (completed)	541,702		2,540,000	181,900	519,625.48	541,702	Feb-01	Jan-02	Apr-03	Complete
Surry	No. 1186: Parking Lot "H" Bldg (completed)	0	91,883	96,468	91,883	91,883.00	91,883	May-01	Sep-01	Nov-01	Complete
Surry	No. 1123:"K" Engineering Technologies Building	2,307,296		0	2,307,296	2,167,457.48	2,307,296	Jul-02	Nov-03	Jan-05	Under Construction
Surry	No. 1387: Renovations: V-E-C-P + Misc Small Proj.	635,049	830,934		1,465,983	108,037.96	1,465,983	May-04	Mar-05	Nov-05	Under Construction
Surry	No. 1367: Maintenance Bldg & Misc.	657,004	0		657,004	28,014.00	657,004	Mar-04	Jan-05	Sep-05	Under Construction
Surry	No. 1258: "J" Three-Story Classroom Bldg & Parking	691,630		4,309,045	691,630	617,424.21	691,630	May-02	Nov-03	Jan-05	Under Construction
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation	175,562	551,767		727,329	724,417.62	727,329	Nov-02	Nov-03	Jul-04	Under Construction
Surry	Cultural/Performing Arts & Educational Center	3,000,000		0		0.00		Mar-05	Jul-06	Nov-07	
Tri-County	Addition/Renovation -Enloe Building #1308	125,294	891,527	171,986	1,016,821	238,983.15	1,016,821	Feb-04	Nov-04	Nov-05	Under Construction
Tri-County	Lighted Parking/Concrete Sidewalks #1202	43,597	0	0	43,597	43,597.00	43,597	Jan-02	Feb-02	May-02	Complete
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	5,317,120			5,317,120	5,293,700.15	5,317,120	Jan-01	Jul-02	Oct-03	Complete
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307	1,448,831	128,320		1,577,151	1,416,581.74	1,577,151	Oct-02	Mar-04	Apr-05	Under Construction
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	1,915,271	115,280		2,030,551	1,892,197.05	2,030,551	Mar-02	Nov-03	Dec-04	Under Construction
Vance-Granville	PHASE I R&R/CONSTRUCTION PROJECTS #1157	191,680			191,680	191,680.00	191,680	May-01	Jul-01	Oct-01	Complete
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	2,369,272	36,996		2,369,272	748,769.84	2,369,272	May-03	Oct-04	Dec-05	Under Construction
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198		416,400		416,401	416,400.14	416,401	Mar-03	Jun-03	Dec-03	Complete
Vance-Granville	MAIN Campus Misc Construction	675,935				0.00		Oct-04	Feb-05	Aug-05	
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094	2,518,000				87,881.85	2,518,000	Nov-03	Dec-04	Jan-06	Under Design
Vance-Granville	GRANVILLE MISC CONSTRUCTION	1,361,202				0.00		May-04	Dec-04	Jan-06	
Vance-Granville	PHASE III R&R/CONSTRUCTION PROJECTS		330,000			0.00		Apr-05	May-05	Sep-05	
Vance-Granville	PHASE IV R&R/CONSTRUCTION PROJECTS		246,139			0.00		Sep-04	Oct-04	Apr-05	
Wake	Reroofing - Ready Hall #1260		324,927		324,927	324,926.66	324,927	Mar-02	Jun-02	Feb-03	Complete
Wake	Resurfacing & paving pking. Areas & walk #1419		240,000			0.00	240,000	Jan-04	Feb-05	Apr-05	Soliciting Contractors
Wake	Land Acquisition #1442	3,000,000				0.00	3,000,000			Nov-04	Negotiating Land Purchase
Wake	Allied Health Auditorium Renovation #1321		632,182	269,240	55,500	140,058.22	632,182	Sep-03	Sep-04	Jun-05	Under Design
Wake	Reroofing - Technical Education Bldg. #1290		210,094		210,094	206,458.00	210,094	Sep-02	Jun-03	Aug-03	Complete
Wake	Engineering Technology Bldg. Renovation #1291		427,241		72,000	8,475.00	427,241	Aug-03	Aug-05	May-06	Under Design
Wake	N.E. Campus Development & Bldg. Const. #1289	20,838,400			1,431,950	1,376,561.58	19,838,400	Feb-03	Mar-05	Jan-07	Under Design
Wake	R&R Main campus classrooms, labs & offices #1295	3,000,000	1,028,494	4,850,000	588,392	1,025,644.20	4,028,494	Jul-04	Jan-05	Jun-05	Under Design
Wake	NE Campus Infrastructure #1262	3,333,051			4,333,051	506,585.09	4,333,051	Jan-03	Sep-04	Jun-05	Under Construction
Wayne	Childcare Center/Lab #1104	562,779		200,000	562,779	555,447.96	562,779	Apr-01	Oct-02	Aug-03	Complete
Wayne	Land Acquisition #1124	725,000			724,880	724,880.00	725,000			Jul-01	Complete Land Purchase
Wayne	Miscellaneous R&R (Bundled) #1162	50,000	702,916		752,916	731,506.01	752,916	Jun-01	Jun-01	Jun-05	Under Construction

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2005

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-31-05	Bond Funds Expended Through 3-31-05	Bond Funds Committed* As of 3-31-05	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Wayne	Addition Chiller & Upgrade of Energy Plant #1351	125,000	275,000	56,164	400,000	398,509.89	400,000	Nov-03	Jun-04	Nov-04	Under Construction
Wayne	Building 1 - Multi Purpose #1105	4,179,035	0		111,620.00	4,159,035		Jul-04	Jun-05	Jul-06	Announcing for Designer Services
Wayne	Building 2 - Dental Clinic Addition & Renov. #1230	475,000	271,711		746,711	745,754.64	746,711	May-02	Feb-03	Dec-03	Complete
Wayne	Building 3 - Continuing Education Center #1280	4,354,014	0	20,000	4,354,014	2,426,608.13	4,354,014	Nov-02	Jul-04	Sep-05	Under Construction
Wayne	WLC & Dogwood Bldgs Renovation #1339	1,142,221	127,730		48,375.00	1,269,951		Apr-04	Jun-05	Jun-06	Announcing for Designer Services
Western Piedmont	LIGHTING RETROFITS #1117		205,000		205,000	204,423.12	205,000	Feb-01	Mar-01	Feb-02	Complete
Western Piedmont	CAMPUS RENOVATIONS #1118		880,000		880,000	878,630.68	880,000	Feb-01	Mar-01	Jan-05	Under Construction
Western Piedmont	HEALTH/SCIENCE FACILITY #1366	3,858,649			65,000	257,916.88	3,858,649	Jan-04	Jan-05	Jun-06	Under Design
Western Piedmont	CAMPUS REPAIRS/RENOVATIONS #1365		401,274		35,828.75	401,274		Jun-04	Sep-04	Jun-05	Soliciting Contractors
Waynes	Walker Center Renovations - #1181		275,000		274,998.20	274,998.20	275,000	Jun-01	Jul-01	Oct-01	Complete
Waynes	General Campus Renovations - #1182		456,817		456,817	199,990.60	456,817	May-01	Jun-01	Dec-06	Under Construction
Waynes	Alleghany Center Relocation and Renovation - #1249	33,995	50,000	33,995	83,995	83,995.00	83,995	Sep-02	Oct-02	Apr-03	Complete
Waynes	Ashe Center Lab and Classroom Space #1250	671,077		786,889	671,077	78,152.85	671,077	Oct-02	Nov-04	Aug-05	Under Construction
Waynes	Technology Center - #1346	2,686,596		3,705,603	2,686,596	143,119.99	2,686,596	Oct-03	Dec-04	Dec-05	Under Construction
Waynes	Science Lab, ADA and Admin. Office Renovations - #1209	125,000			125,000	0.00	125,000	Nov-05	Dec-05	Sep-06	Under Design
Waynes	Energy Conservation Upgrades - #1183	190,000			190,000	131,442.91	190,000	Feb-01	Mar-01	Dec-04	Under Construction
Waynes	Greenhouse Renovations - #1210	10,028			10,028	10,028.36	10,028	Jul-01	Aug-01	Dec-02	Complete
Waynes	Roof Replacements - Beacon, Hayes and Lovelle Halls	235,000			0.00	0.00	0.00	Feb-05	Mar-05	Jun-06	
Waynes	Roof Replacement - Thompson Hall	350,000			0.00	0.00		Oct-04	Oct-05	Jun-06	
Waynes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184		306,972		306,972	284,458.13	306,972	Apr-01	May-01	Jun-05	Under Construction
Waynes	Student Center- #1401	3,255,350	0	0	409,999.31	3,255,346		Nov-04	Jul-05	Jul-06	Under Design
Waynes	Tech Center Land Acquisition-#1345	165,000			165,000	164,999.47	165,000	Jan-01	Apr-01	Oct-03	Complete
Waynes	Renovation Project - Year 2001 - #1149	0	336,540	0	336,540	336,540.00	336,540	Jan-01	Sep-02	Jun-04	Complete
Waynes	Community/Business Center - #1150	1,164,257	0	0	1,307,508	1,164,256.67	1,307,508	Apr-01	Sep-02	Jun-04	Complete
Waynes	Renovation Project - Year 2002 - #1229	0	225,000	0	224,999.69	225,000	225,000	Jan-02	Mar-02	Sep-03	Complete
Waynes	Renovation Project - Year 2003 - #1305	0	275,000	0	195,525.10	275,000	275,000	Jan-03	May-03	Jan-06	Under Construction
Waynes	Renovation Project - Year 2004-#1389	0	230,000	0	6,500.00	230,000	230,000	May-04	Nov-04	Jun-05	Soliciting Contractors
Waynes	Police Academy Addition - #1426	105,307	0	55,000	105,307	0.00	105,307	Nov-04	Feb-05	Jun-05	Announcing for Designer Services
Waynes	Police Driver Training Course- #1402	200,000	0		0.00	200,000	200,000	Nov-04	Dec-04	Feb-05	Announcing for Designer Services
Waynes	Renovation Project - Year 2005	0	291,999	0	0.00	0.00		Jan-05	Mar-05	Jan-06	
Waynes	Renovation Project - Year 2005	0	291,999	0	0.00	0.00		Jan-05	Mar-05	Jan-06	
Waynes	R&R (project bundled: emerg rep., infrastructure, safety, etc)	29,447			29,447	29,447.00	29,447	Nov-00	Dec-00	Jun-01	Complete
Waynes	Capital Construction Project 905 ID 6800100905A	750,000			2,437,200	750,000.00	750,000	Nov-00	Dec-02	May-04	Complete
TOTALS		498,702,280	101,297,720	193,630,252	306,407,344	247,218,025.25	515,721,475				

* Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State Board.