

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2005

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-05	Bond Funds Expended Through 6-30-05	Bond Funds Committed* to a Project As of 6-30-05	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Alamance	Student Services/LRC/Adm - Project #1129	2,000,000		4,500,000	2,000,000	1,623,160.79	2,000,000	Jan-01	Nov-03	Aug-05	Under Construction
Alamance	Renovations - Project I - Project #1201		100,000		100,000	99,999.04	100,000	Dec-00	Jan-01	Jul-02	Complete
Alamance	Renovations - Project II - Project #1302		127,105		127,105	109,446.17	127,105	Dec-02	Apr-03	Aug-05	Under Construction
Alamance	Renovations - Student Services		240,000			0.00		Apr-05	Aug-05	Jan-06	
Alamance	Renovations - LRC		240,000			0.00		Apr-05	Aug-05	Jan-06	
Alamance	Allied Health Building - Project #1130	3,747,351				150,447.03	3,747,351	May-04	Nov-05	Nov-06	Under Design
Alamance	Renovations - Business Area		150,000			0.00		Feb-05	Aug-05	Jan-06	
Alamance	Renovations - Project III		100,000			0.00		Jun-05	Aug-05	Apr-06	
Alamance	Renovations - Project IV		100,000			0.00		Jun-05	Jul-05	Jul-06	
Alamance	Renovations - Child Development Center		220,000			0.00		Dec-05	Jan-06	Jul-06	
Alamance	Renovations - Parking Lots		150,000			0.00		Jun-06	Jul-06	Jan-07	
Asheville	Computer Technology Center NCCCS #1097	4,700,000			4,700,000	4,575,888.36	4,700,000	Nov-00	Nov-02	Feb-04	Complete
Asheville	Renovations #1 #1137	63,176			63,176	43,174.00	63,176	Jan-04	Jul-04	Dec-04	Complete
Asheville	Enka Center Renovations #1213		600,000		600,000	600,000.00	600,000	Jan-01	Jan-02	May-03	Complete
Asheville	Dental Lab Renovation NCCCS #1121		400,000		400,000	384,753.00	400,000	Dec-00	Dec-01	Aug-02	Complete
Asheville	Corporate Technology Center Renovation #2		300,000			0.00		Jan-05	Mar-05	Sep-05	
Asheville	Hospitality Education Center NCCCS #1098	6,198,254		916,351	6,198,254	5,666,060.34	6,198,254	Nov-00	May-04	Jul-05	Under Construction
Asheville	Fernihurst Renovation, #1158		900,000		45,450	30,035.75	900,000	Sep-04	Feb-05	Oct-05	Under Design
Asheville	Marketing Tech Renovations #1354		916,351	1,426,299	202,750	15,110.00	916,351	Mar-04	Jul-05	May-06	Under Design
Beaufort	Law Enforce/EMT/Fire Service Training Facility - #1084	2,936,000		10,000	2,936,000	2,936,000.00	2,936,000	Mar-01	May-02	May-03	Complete
Beaufort	Renovations to Buildings 1, 4 and 8 #1265		154,895			154,895.00	154,895	Jul-02	Jan-03	Apr-03	Complete
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266	3,123,045	714,289	370,240	3,837,334	936,038.97	3,837,334	May-03	Jan-05	May-06	Under Construction
Beaufort	Renovations to lower level of Building 5		250,215			0.00		Jan-05	Sep-05	Jul-06	
Bladen	Repair and Renovation #1337		520,000		520,000	481,930.81	520,000	Mar-03	Nov-03	Sep-04	Under Construction
Bladen	Classroom Building	2,000,000				0.00		Jun-05	Oct-05	Jun-06	
Bladen	LRC, R & R, Expansion #1430	900,000	90,000			0.00	990,000	May-05	Nov-05	Jun-06	Announcing for Designer Services
Bladen	Industrial Training Center repair, renovation and Exp #1255	524,794	140,000		664,794	521,217.29	664,794	Dec-03	Dec-04	Jul-05	Under Construction
Bladen	Repair and Renovation, Roofs, HVAC - #1208		146,809		146,809	142,196.34	146,809	Feb-02	Apr-02	Oct-04	Under Construction
Blue Ridge	General Renovations-Flat Rock Campus - #1227		536,522		536,522	536,522.00	536,522	Dec-01	Feb-02	Dec-02	Complete
Blue Ridge	Campus wide wiring/infrastructure/distance learning - #1276	258,774			258,774	258,774.03	258,774	Aug-02	Sep-02	Dec-03	Complete
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350		402,969			402,969.00	402,969	Nov-03	Nov-03	Feb-05	Complete
Blue Ridge	Transylvania Center Additions and Renovations - #1405	894,579		130,221	894,579	818,483.51	894,579	Apr-04	Sep-04	Jul-05	Under Construction
Blue Ridge	Renovations to two classroom buildings - #1443		546,458			220,441.68	546,458	Sep-04	Oct-04	Oct-05	Announcing for Designer Services
Blue Ridge	General Renovations Phase II-Flat Rock Campus - #1304		125,928		125,928	125,928.00	125,928	Jun-02	Jul-02	Jan-03	Complete
Blue Ridge	New Vocational Training Building	648,262		648,262		0.00		Jul-05	Oct-05	Oct-06	
Brunswick	Technical and Trades Building Project #914	336,642	544,643	473,945	893,291	881,284.20	881,285	Apr-01	Jul-01	Aug-02	Complete
Brunswick	Bundled R&R Projects #1342	12,006	523,427	0	535,433	534,957.21	535,433	Nov-03	May-04	Oct-04	Under Construction
Caldwell	Distance Learning #1128	258,795	213,450	10,000	472,245	471,501.59	472,245	Jan-01	Jul-02	May-03	Complete
Caldwell	Watauga Site Prep #1127	1,321,355			1,321,355	1,143,230.00	1,321,355	Jan-01	Jul-02	Feb-05	Under Construction
Caldwell	Renovations B & D Building	438,877	398,973			0.00		Sep-04	Apr-05	Dec-05	
Caldwell	Broyhill Multipurpose Facility #1235	162,150		6,713,774	162,150	0.00	162,150	Sep-04	Apr-05	Jun-06	Under Construction
Caldwell	New construction and renovations	1,101,355				0.00		Jan-05	Mar-05	Mar-06	
Caldwell	Civic Center #1267		1,291,000	209,375	1,291,000	1,053,984.20	1,291,000	Mar-02	Sep-03	Sep-04	Under Construction
Caldwell	Renovations - existing facilities	247,800				0.00		Aug-04	Mar-05	Sep-05	
Caldwell	Transportation Center	934,831				0.00		Jan-05	Jan-06	Sep-06	
Caldwell	NE Site Project #1415	662,755				3,286.00	662,755	Jan-05	Jan-06	Sep-06	Announcing for Designer Services
Cape Fear	Pier and Dock Replacement- Emergency #1147		1,000,000		1,000,000	1,000,000.00	1,000,000	Jan-01	Mar-02	Mar-03	Complete
Cape Fear	New Elevator and Elevator Repairs-Emergency #1148	1,300,000	0		1,300,000	1,294,454.63	1,300,000	Jan-01	Jun-02	Nov-03	Complete
Cape Fear	Engineering Technology building #1215	16,799,237			16,799,237	14,581,584.90	16,799,237	Aug-01	Nov-03	May-05	Under Construction
Cape Fear	Renovs-Emmart Bldg., Burnett Bldg., Machine Shop #1216	0	1,377,932		120,250	51,000.00	1,377,932	Jul-01	Oct-05	Oct-06	Under Design
Cape Fear	Campus Loop Access Road & Truck Driver Facility #1377	2,150,000			2,150,000	111,037.50	1,900,000	Jul-03	Jan-05	Dec-05	Under Construction

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2005

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-05	Bond Funds Expended Through 6-30-05	Bond Funds Committed* As of 6-30-05	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Cape Fear	Phase I Development-Wilmington Campus #1455	9,000,000			18,610,50	9,000,000	9,000,000	Feb-05	Feb-06	Aug-07	Announcing for Designer Services
Cape Fear	Property Acquisition #1454				1,873,788	0.00	1,873,788	Jan-04	Mar-06	Mar-07	Announcing for Designer Services
Cape Fear	Public Safety Training Center #1416	3,140,000	1,873,788		7,800,00	5,727,305,42	5,845,485	Mar-01	Feb-03	Jan-05	Complete
Carteret	Classroom Bldg Repl & Marine Tech Bldg #1092	5,645,724	199,761	8,980,000	5,845,485	5,727,305,42	5,845,485	Mar-01	Feb-03	Jan-05	Complete
Carteret	Hospitality Building Renovation and Parking Renov. #1348	150,000			47,148.82	150,000	150,000	Mar-03	Sep-03	Apr-05	Announcing for Designer Services
Carteret	McGee Building Renovation-Joslyn Hall	464,051			0.00	0.00	0.00	May-05	Jun-05	Dec-05	Announcing for Designer Services
Carteret	McGee Building Renovation-Classrooms #1475	350,239			1,001,815	1,001,815,00	1,001,815	Jan-01	Aug-02	Jul-04	Complete
Catawba	Classroom/Laboratory Building #1285	7,567,306		7,000,000	300,000	6,359,952,13	7,567,306	Jul-02	Sep-04	Apr-05	Under Design
Catawba	Renovations - Vacated Library Space	575,000			0.00	0.00	0.00	Nov-05	Dec-05	Jun-06	Under Construction
Catawba	Paap Building Renovations #1233	151,980			151,980	132,898,62	151,980	Feb-02	Sep-02	Dec-04	Under Construction
Catawba	Old Testing Center Renovations #1288	150,000			150,000	58,961,10	150,000	Oct-02	Nov-02	Dec-04	Under Construction
Catawba	Renovate Interior Space #1312	550,544			550,544	550,544,00	550,544	Jan-03	Jun-03	Jul-04	Complete
Central Carolina	Roofing (Student Center & Admin.) (Bundled R&R)(#1359)	295,000			295,000	215,211,79	295,000	Mar-04	Sep-04	Feb-05	Under Construction
Central Carolina	Roof Repairs (Main Building) (Bundled R&R) (#1360)	318,878			318,878	310,496,28	299,000	Apr-04	Jul-04	Feb-05	Under Construction
Central Carolina	Roofing (LRC & Science) (Bundled R&R) (#1361)	230,654			230,657	218,062,42	250,535	Oct-03	Jan-04	Sep-04	Under Construction
Central Carolina	Classroom/Science Lab Bldg. (Proj. #1106)	4,800,000			4,800,000	4,800,000,00	4,800,000	Nov-00	Jan-03	Oct-04	Complete
Central Carolina	Telecommunications Bldg. (Proj. #1107)	700,000		2,500,000	700,000	690,383,70	700,000	Nov-00	Feb-03	Nov-04	Under Construction
Central Carolina	Classroom Building (Proj. #1325)	2,000,000			2,000,000	1,831,799,64	2,000,000	Jun-03	Sep-03	Apr-05	Under Construction
Central Carolina	Classroom Building (#1408)	723,648			65,000	39,325,00	423,648	Sep-04	May-05	Apr-06	Under Design
Central Carolina	Renovation of Science Building (#1409)	157,070		31,000	0.00	157,070	157,070	Sep-04	Jun-05	Apr-06	Announcing for Designer Services
Central Carolina	Computer Technology Building (#1410)	2,000,000			56,600,00	2,000,000	2,000,000	Sep-04	Apr-05	Apr-06	Announcing for Designer Services
Central Carolina	Renovation of Classroom Building (#1362)	30,218			30,218	28,172,25	30,218	Apr-04	Apr-05	May-05	Complete
Central Carolina	R&R - Siler City Center #1485	127,550			0.00	127,550	127,550	May-05	May-05	Jul-06	Complete
Central Carolina	R&R - Chatham Campus #1486	280,000			0.00	280,000	280,000	May-05	May-05	Jul-06	Complete
Central Carolina	Renovation of Continuing Education Building	142,702			0.00	0.00	0.00	Apr-05	Apr-06	Dec-06	Complete
Central Carolina	Undetermined	627,805			0.00	0.00	0.00	Apr-05	Apr-06	Dec-06	Complete
Central Carolina	Classroom Building - West Harnett (#1364)	1,000,000			0.00	1,000,000	1,000,000	Aug-04	Nov-04	Sep-05	Under Design
Central Piedmont	Sloan-Morgan Renovation (1138)	128,738	4,766,142		286,653	4,789,286,64	4,766,142	Sep-00	Nov-04	Jun-03	Complete
Central Piedmont	Northeast Campus Ph IA - (942)	738,439		8,500,000	738,439	738,438,54	739,439	Nov-00	Feb-01	Dec-01	Complete
Central Piedmont	Information Technology Building - (1116)	16,516,620			16,516,620	16,048,544,45	16,516,620	Oct-00	Sep-02	Jun-04	Complete
Central Piedmont	Central Energy Facility (1240)	1,029,163	351,000	2,515,000	1,054,000	1,362,641,25	1,054,000	Nov-01	Sep-02	Jul-03	Complete
Central Piedmont	West Campus Phase III - (1114)	3,500,000		6,467,088	3,500,000	2,875,588,59	3,500,000	Feb-01	May-03	Oct-04	Under Construction
Central Piedmont	North Campus Phase III - (1115)	18,231,551			18,231,551	6,209,887,52	18,231,551	Sep-02	Aug-04	Dec-05	Under Construction
Central Piedmont	Van Every Building Reconstruction	500,001		5,117,142	0.00	0.00	0.00	Dec-03	Oct-04	Dec-05	Under Construction
Central Piedmont	Professional Development Bldg - 3rd floor (1491)	230,000		0	0.00	2300000	2300000	Dec-03	Oct-04	Dec-05	Under Construction
Central Piedmont	Central High Exterior Renovation (1478)	100,000	3,000,000		14,279,66	31000000	31000000	Sep-04	Nov-05	Nov-06	Announcing for Designer Services
Central Piedmont	Belk Addition & Renovation (1406)	2,671,463	2,328,537	15,000,000	6,500,00	5,000,000	5,000,000	Jul-04	Mar-06	Mar-06	Announcing for Designer Services
Cent. Piedmont	Northeast Campus Phase II - (1326)	9,770,000			9,770,000	986,286,01	9,770,000	Mar-03	Jul-04	Mar-06	Under Construction
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370	230,000			230,000	229,540,43	230,000	Oct-03	Dec-03	Jun-04	Under Construction
Cleveland	CLASSROOM BUILDING PROJECT # 1287	3,887,036	1,512,964		375,000	36,684,30	3,887,036	Sep-03	Sep-05	May-06	Under Design
Cleveland	REPLACE/MODIFY MECHANICAL SYSTEMS	225,000			0.00	0.00	0.00	Sep-05	Nov-05	May-06	Under Design
Cleveland	RE-ROOFING CAMPUS CENTER BLD PROJECT #1436	500,000			0.00	500,000	500,000	Mar-05	Mar-06	Nov-06	Announcing for Designer Services
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT 1435	297,104			36,550,78	297,104	297,104	Jan-05	Mar-05	Nov-05	Announcing for Designer Services
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167	3,260,391	1,688,980	15,400	3,449,371	4,822,573,36	3,449,371	Sep-01	Jun-03	Apr-05	Under Construction
Coastal Carolina	Classroom Building #1263	8,343,676		476,671	494,371	3,304,489,69	8,343,676	Sep-02	Sep-04	Jan-06	Under Construction
COA	Classroom Building	6,186,046			0.00	0.00	0.00	Jul-05	Jul-06	Dec-07	Under Construction
COA	D. F. Walker Public School Takeover Renovation #1241	905,612			905,612	901,494,00	905,612	Aug-03	Apr-04	Nov-04	Under Construction
COA	Allied Health and Wellness Center #1247	2,573,438			3,573,438	2,550,335,78	3,573,438	Jul-02	Feb-03	Nov-04	Complete
COA	Land Acquisition and Renovation of Riverside Center #1315	43,000			43,000	40,063,04	43,000	Jul-02	Feb-03	Nov-04	Complete
COA	Renovation of Mantee Middle School #1420	742,724			3,000,000	0.00	742,724	6/1/2005	Jun-06	Aug-07	Announcing for Designer Services

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2005

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-05	Bond Funds Expended Through 6-30-05	Bond Funds Committed* to a Project As of 6-30-05	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
COA	External Signage		50,000			0.00		8/1/2005	Oct-05	Apr-06	
COA	Cosmetology Program Area Renovation		80,000			0.00		Aug-05	Nov-05	Feb-06	
COA	Buildings A & C Roof Repairs #1197 (bundled)		386,000			361,880.87	386,000	Jul-04	Oct-05	Sep-05	Announcing for Designer Services
COA	Expansion to Building A EC Campus #1450	1,000,000	800,000	1,250,000		0.00	1,800,000	Jun-05	Jun-06	Aug-07	Announcing for Designer Services
COA	Learning Resources Renovation		75,000			0.00		Aug-05	Oct-05	Mar-06	
COA	Individual Insignificant Repairs and Renovations		100,244			0.00		May-05	Jan-06	Jan-07	
Craven	Classroom/Library Building - 907B	1,900,000		1,900,000	1,900,000	1,893,370.01	1,900,000	Sep-00	Sep-01	Dec-04	Under Construction
Craven	Addition to Kelso Hall - 1336	100,000		300,000	36,400	7,533.75	100,000	Apr-03	Sep-05	Jun-06	Under Design
Craven	Maintenance Building/ Roadway & Parking - 1076	1,375,022			1,375,022	75,511.12	1,375,022	May-03	Jul-05	Dec-05	Under Construction
Craven	Technology Building 1268	2,925,711		2,000,000	230,945	0.00	2,925,711	Sep-03	Oct-05	Mar-07	Under Design
Craven	Reroof Building B 1243		205,027		205,207	205,026.79	205,207	Aug-03	Feb-04	Oct-04	Under Construction
Craven	Reroof Building G 1244		294,973	27	294,793	265,113.79	294,793	Aug-03	Feb-04	Oct-04	Under Construction
Craven	Renovate Barker Hall & Miscellaneous Renovs #1246		264,000			192,655.63	264,000	May-04	Dec-04	Dec-05	Soliciting Contractors
Craven	Replace Chillers,Air Handlers,Small Renov.(Bundled)- 1245		384,175			0.00		Dec-04	Jul-05	Jun-06	
Davidson	Classrooms/Laboratories/Renovations #1101	4,054,058	1,741,409	1,700,000	5,795,467	5,509,866.27	5,795,467	Oct-00	Oct-02	Sep-05	Under Construction
Davidson	Fire Service Laboratory #1180	325,000			325,000	325,000.00	325,000	Oct-00	Dec-01	Jul-02	Complete
Durham	Collins Bldg. Renovations #1170	2,546,502	1,000,000		217,500	3,434,012.35	3,446,502	Nov-01	Feb-04	Feb-05	Under Construction
Durham	White Building Renovations #1171	0	1,152,672			0.00	862,328	Sep-05	Sep-06	Dec-07	Announcing for Designer Services
Durham	New Student Services/Classroom Building #1199	5,628,818		3,000,000	688,320	1,647,000.16	6,300,000	Apr-03	Dec-04	Feb-06	Under Design
Durham	Satellite Campus #1499	4,000,000		4,000,000		0.00	4,000,000	May-05	May-06	Aug-07	Under Design
Durham	Multipurpose Classroom/ Physical Training Facility	1,100,000		1,000,000		0.00		Jul-06	Jul-07	Jul-08	
Edgecombe	ACT Project - Project #1078	6,756,814		2,443,186	6,756,814	6,756,814.00	6,756,814	Dec-00	Oct-02	Dec-04	Complete
Edgecombe	Various R & R projects #1273		500,000		500,000	0.00	500,000	Feb-02	Jul-03	Nov-06	Under Construction
Edgecombe	Various R & R projects #1272		757,203		757,203	602,248.41	757,203	Feb-02	Jul-02	Nov-06	Under Construction
Fayetteville	Spring Lake Multi-Use Educational Building (DCC #1051)	7,000,000		1,108,015	7,000,000	6,890,038.82	7,000,000	Nov-00	Oct-02	Jun-05	Complete
Fayetteville	Purchase land along Ft Bragg Road #1320	600,000				600,000.00	600,000				Complete Land Purchase
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden #1125	2,430,349		800,000	2,430,349	2,090,986.16	2,430,349	Nov-01	Mar-04	Dec-05	Under Construction
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (DCC #1131)	880,000	3,402,185		4,282,185	2,468,814.78	4,282,185	Apr-02	May-04	Dec-05	Under Construction
Fayetteville	Virtual College Center (DCC #1126)	6,000,000			6,000,000	4,949,904.18	6,000,000	Nov-02	May-04	Aug-05	Under Construction
Fayetteville	General Classroom Building	10,500,000				0.00		Oct-05	Apr-07	Oct-08	
Fayetteville	Horace Sisk Boiler Chiller Replacement (DCC #1211)	209,343	111,788	1,259,969	321,131	313,102.73	321,131	Apr-02	May-04	Oct-05	Under Construction
Fayetteville	Purchase land along Ft Bragg Road (DCC #1441)	500,645			500,645	500,644.45	500,645				Complete Land Purchase
Fayetteville	Renov Student Center & Administration Building	2,000,000				0.00		Oct-05	Jul-06	Jun-07	
Fayetteville	Purchase land along Ft Bragg Road	236,864				0.00					
Fayetteville	Criminal Justice Center PM & E (DCC#1460)	750,000				0.00	750,000	Mar-05	Apr-05	Aug-06	Announcing for Designer Services
Fayetteville	Student Center Roof Replacement (DCC#1448)	28,000		322,000		0.00	28,000	Jul-05	Oct-05	Mar-06	Announcing for Designer Services
Fayetteville	Cumberland Hall Roof Replacement (DCC#1449)	25,000		250,000		0.00	25,000	Jul-05	Oct-05	Mar-06	Announcing for Designer Services
Fayetteville	Bundled R & R Projects 2006	3,042,000				0.00		Jul-05	Sep-05	Feb-07	
Fayetteville	Bundled R & R Projects 2005 (DCC#1446)	775,000			15,679	0.00	775,000	Mar-05	Apr-05	Aug-06	Under Design
Forsyth	Construction - New building - #1139	4,195,600		7,000,000	4,195,600	2,638,889.68	4,195,600	Dec-01	Aug-03	Aug-05	Under Construction
Forsyth	Gym renov, Rerouting data lines, & Parking lot - #1159	700,000	200,000		900,000	818,460.58	900,000	Dec-01	Apr-02	Sep-03	Complete
Forsyth	HVAC & Fire Alarm System Renovations - #1311		650,000		650,000	559,052.50	650,000	Feb-03	Aug-03	Apr-04	Complete
Forsyth	Northwest Forsyth County Center - #1390	7,000,000				939,430.55	7,000,000	Sep-03	May-05	Aug-06	Announcing for Designer Services
Forsyth	Renovations - Snyder Hall - #1437		580,000			19,250.00	580,000	Jan-05	Aug-05	Feb-06	Announcing for Designer Services
Forsyth	Replace boiler		220,000			0.00		Jan-05	Mar-05	Sep-05	
Forsyth	Bundled - Different renvoation projects		227,000			0.00		Feb-05	Apr-05	Dec-05	
Forsyth	Bundled - Electrical upfit & aircondition hallways		450,000			0.00		Feb-05	Apr-05	Dec-05	
Forsyth	Bundled - Snyder & Ardmore Buildings		450,000			0.00		Feb-05	Apr-05	Dec-05	
Forsyth	Bundled - Roof replacements		250,000			0.00		Feb-05	Mar-05	Nov-05	
Forsyth	Bundled - Renovation of space vacated to new bldg.		151,688			0.00		Mar-05	May-05	Nov-05	
Forsyth	Construction - Parking Deck	154,979		1,845,021		0.00		Feb-05	Aug-05	Oct-06	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2005

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-05	Bond Funds Expended Through 6-30-05	Bond Funds Committed* As of 6-30-05	Estimated Design Start Date	Estimated Construction Completion Date	Status
Forsyth	Renovations	755,000	503,000		0.00	0.00		Feb-05	Aug-05	
Forsyth	Construction - Addition to Greene Hall	1,839,442						Apr-05	Oct-05	
Forsyth	New Public Safety Building - #1122	1,500,000	189,491		1,500,000	1,334,197.11	1,500,000	Jan-02	Mar-03	Under Construction
Gaston	New Science and Technology Building-#1428	396,044	1,600,000			0.00	396,044	Nov-04	Jun-05	Announcing for Designer Services
Gaston	Renovation - Corner Building - East #1332	1,830,684	362,334		205,785	134,271.25	1,830,684	Jan-03	Jun-05	Under Design
Gaston	New Health Sciences Building - #1427	4,989,955		2,000,000	53,480	26,740.00	4,989,955	Oct-04	Apr-05	Under Design
Gaston	Renovation - Craig Building #1333	900,000	79,590		79,590	49,698.85	900,000	Apr-03	Jan-05	Under Design
Guilford	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303	2,150,000	250,000		2,150,000	1,993,115.47	2,150,000	Nov-02	Nov-03	Mar-05 Complete
Guilford	Land #1236	3,000,000	0		4,250,000	3,000,000.00	3,000,000	Jul-00	Feb-02	Complete
Guilford	Classroom Building Project #1046	4,250,000	5,000,000		4,250,000	4,250,000.00	4,250,000	Jun-97	Nov-99	Under Construction
Guilford	Pub. Saf. Bldg/Tmg. Tower/Drv. Trk. Proj.#888	1,500,000	2,200,000		1,500,000	1,500,000.00	1,500,000	May-05	Jul-06	Complete Partial Land Purchase
Guilford	Jamesstown Campus Land & Parking #1294	4,100,000	0		0	296,328.17	4,100,000	May-05	Jul-06	Complete Partial Land Purchase
Guilford	Classroom Building System Replacement #1392	500,000	0		0	0.00	500,000	Aug-05	Feb-06	Under Construction
Guilford	Fire Suppression System Replacement #1392	500,000	0		0	344,005.55	500,000	Jul-03	May-04	Under Construction
Guilford	Roads, Parking & Walkways Repairs #1334	1,000,000	0		0	182,235.86	1,000,000	Nov-04	May-05	Announcing for Designer Services
Guilford	Business Careers Renovation #1397	1,500,000	0		0	37,45	1,500,000	Jun-05	Jan-06	Announcing for Designer Services
Guilford	HVAC Renovations and Energy Upgrades #1398	1,923,774	1,923,774		0	110,342.95	1,923,774	Feb-05	Aug-05	Announcing for Designer Services
Guilford	Allied Health Building #1375	10,000,000	0		0	100,48	10,000,000	May-05	Aug-06	Announcing for Designer Services
Guilford	Allied Health/Auditorium Bldg #1090	7,706,909			7,706,909	7,572,691.17	7,673,039	Apr-01	May-02	Complete
Guilford	HVAC replacement,welding shop renovations #1165	811,569	3,000		811,569	681,532.95	811,569	Nov-02	Feb-01	Under Construction
Guilford	Wellness/Fitness Center #1292	566,130			566,130	666,129.64	600,000	Nov-02	Jul-03	Complete
Guilford	Wellness/Fitness Center #1292	570,480	1,851,922		2,422,402	2,291,497.78	2,422,402	Dec-01	Jul-03	Under Construction
Haywood	Renovation - 200/300 Buildings #1113	217,598			217,598	217,598.00	217,598	Feb-04	Apr-03	Complete
Haywood	Regional High Tech. Center #1327	217,598			550,000	548,417.17	550,000	Jan-02	Apr-03	Complete
Guilford	Continuing Education Building Renovation - No. 1204	550,000			550,000	548,417.17	550,000	Jan-02	Apr-03	Complete
Guilford	Testing/Training Center Construction	1,658,309	1,658,309		267,500	31,100.00	1,658,309	Jul-03	Sep-05	Under Design
Guilford	ADA Compliance Project & minor building improve.	185,273			185,273	181,781.47	185,273	Jul-02	Oct-02	Under Construction
Guilford	Campus HVAC Controls Replacement	124,727			124,727	93,663.77	124,727	Oct-02	Jan-03	Under Construction
Guilford	Underground wiring project #1394	100,000	150,000		77,255.00	100,000	100,000	Oct-04	Jul-05	Under Design
Guilford	Library & Student Center Roof Replacements #1395	275,000	275,000		18,594.00	275,000	275,000	Sep-04	Nov-04	Under Construction
Guilford	Undetermined Projects	448,735			0.00	0.00		Nov-05	Jan-06	Jul-06
Guilford	Exterior Campus Lighting #1163	223,414			223,414	223,414.00	223,414	Nov-01	Jul-02	Complete
Guilford	HVAC/Roof Repair/Slidewalk Repair ADA/OSHA #1164	176,586			176,586	176,584.70	176,586	Apr-01	Jun-02	Complete
Guilford	Herring Building Classroom Addition #1281	1,783,718			1,727,239.70	1,783,718	1,783,718	Jul-02	May-04	Under Design
Guilford	Repairs & Renovations #1424	266,319			102,565.65	266,319	266,319	Nov-04	Jan-05	Announcing for Designer Services
Guilford	Classroom Repairs/ADA Compliance	265,000			0.00	0.00		Jan-05	Jul-05	Mar-06
Guilford	Campus Lighting and Parking - 1176	200,000			200,000	189,193.75	200,000	Jan-02	Feb-02	Complete
Guilford	Industrial Technology Bldg #1219	2,299,625	0		2,299,625	2,282,417.08	2,299,625	Jul-01	Feb-03	Complete
Guilford	Renovation of Wilson #1103	662,956			583,752	632,152.82	583,752	Jul-01	Apr-03	Under Construction
Guilford	Wilson Building Addition/renovation, Elsie, TDT renovation #1220	5,433,812	549,732		5,983,544	3,421,680.04	5,983,544	Mar-04	Sep-04	Under Construction
Guilford	Arboretum Greenhouse Complex #1422	100,000				34,849.12	100,000	Sep-04	Dec-04	May-05
Guilford	Purchase of building for Continuing Education Center	934,367				0.00		Dec-04	Aug-05	Complete
Guilford	Adms/Renov Health Sciences Bldg & Marquee #1136	400,000	196,000		566,000	569,061.44	566,000	Jan-01	Jan-02	Under Design
Guilford	R&R Projects/Elev/Roofs/HVAC/ADA #1228	1,217,020			196,673	563,178.80	928,692	May-01	Jun-01	Under Design
Guilford	Early Childhood/Literacy Bldg&Student Center Add #1239	400,000			1,217,020	199,745.46	1,217,020	Sep-01	Nov-01	Under Construction
Guilford	Resurface Roads and Parking Lots/other renovations #1251	400,000	100,000		400,000	229,296.60	400,000	Feb-02	Jun-02	Under Construction
Guilford	Classroom and Science Building #1238	4,932,980		600,000	4,932,980	928,058.65	4,932,980	Apr-02	Nov-04	Under Construction
Guilford	Renovate/Add Classrooms in Administration Bldg #1232	125,249			0.00	0.00		Jun-04	Mar-06	Announcing for Designer Services
Guilford	Industrial/Vocational Center #1407	2,190,044			19,510.00	2,190,044	2,190,044	May-04	Jul-05	Announcing for Designer Services
Guilford	Land Acquisition #1399	450,000			450,000	380,910.32	450,000	Jun-04	Oct-04	Complete Land Purchase
Guilford	Land Acquisition #1462	148,283			148,283	148,282.20	148,283	Jun-04	Feb-05	Complete Land Purchase
Guilford	Felix Johnson Property #1488	305,702				304,951.25		Apr-05	Apr-05	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2005

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-05	Bond Funds Expended Through 6-30-05	Bond Funds Committed* to a Project As of 6-30-05	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Lenoir	Unallocated Funds	672,329	580,000			0.00					
Martin	Misc. R & R (Bundled projects) #1178		118,500		99,713	99,712.69	99,713	May-01	May-01	Oct-02	Complete
Martin	Roof Repairs (Bundled projects) #1192		1,008,540		1,027,327	630,914.86	1,027,327	Jan-03	Aug-03	Jun-04	Under Construction
Martin	Undetermined		436,856			0.00		Jan-05	Apr-05	Apr-06	
Mayland	Avery County Project #1169	824,471		100,000	952,000	824,470.89	824,471	Sep-02	Mar-02	Feb-03	Complete
Mayland	R&R Projects #1284		200,000		200,000	172,269.21	200,000	Jan-02	Apr-02	Nov-02	Under Construction
Mayland	Applied Technologies Building #1328	1,852,610			138,000	0.00	1,852,610	Aug-04	Mar-05	Mar-06	Under Design
Mayland	Repairs/Renovations Projects		241,545			0.00		Oct-04	Apr-05	Sep-05	
Mayland	Land Purchase #1378	127,529			127,529	0.00	127,529				Negotiating Land Purchase
McDowell	Classroom Building #1353	2,138,279		465,997		113,551.55	2,138,279	Mar-04	Apr-05	Apr-06	Under Design
McDowell	Replace Exit Doors & Fire Alarm System #1160		166,200		166,200	166,200.00	166,200	Apr-01	May-01	Jun-02	Complete
McDowell	Roof Replacement #1161		98,000		98,000	98,000.00	98,000	Jun-01	Jul-01	May-02	Complete
McDowell	Campus Repair and Renovations #1248		174,500		174,500	174,500.00	174,500	Apr-02	May-02	Mar-03	Complete
McDowell	Renovation to areas vacated with priority #1		282,588			0.00		Oct-05	Nov-05	Jun-06	
Mitchell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168		250,000		250,000	216,657.35	250,000	Jun-03	Jul-04	Mar-05	Under Construction
Mitchell	Renovation Of the CEC-Gen'l Bldg. Renovations - #1196		142,562		142,562	93,486.21	142,562	Sep-04	Jan-05	Apr-05	Under Construction
Mitchell	Mooreville Center 2nd Floor Addition-DCC No. 1070	216,851		784,000	216,851	209,839.70	216,851	Nov-00	Apr-02	Sep-03	Complete
Mitchell	Advanced Technology Building-DCC No. 1091	3,178,788		1,000,000	3,178,788	3,099,318.30	3,178,788	Apr-01	Mar-04	Jul-05	Under Construction
Mitchell	Renovation of the Library - #1379		415,993		59,500	57,639.77	415,993	Aug-04	May-05	Jan-06	Under Design
Mitchell	Renovation of the Student Center		153,604			0.00		Sep-05	Dec-05	May-06	
Mitchell	Renovation of Vocational Building		1,293,953			0.00		Aug-05	Oct-06	Oct-07	
Montgomery	Renovations and Repairs #1187		502,004		502,004	401,664.70	502,004	Jun-01	Aug-01	Jan-06	Under Construction
Nash	Land Acquisition #1141	350,000			350,000	350,000.00	350,000				Complete Land Purchase
Nash	Structural Repairs & Renovations #1299		190,000		190,000	120,699.00	190,000	Jul-02	Sep-02	Dec-05	Under Construction
Nash	Environmental Repairs & Renovations - #1193		266,844		266,844	232,391.78	266,844	Nov-01	Dec-01	Nov-05	Under Construction
Nash	Aesthetic Repairs & Renovations - #1194		260,000		260,000	259,564.10	260,000	Aug-01	Sep-01	Jul-05	Under Construction
Nash	Program Specific Classroom Renovations #1203		41,000		41,000	18,017.55	41,000	Jul-01	Aug-01	Sep-05	Under Construction
Nash	Infrastructure Repairs & Renovations #1300		41,000		41,000	1,000.00	41,000	Aug-03	Sep-03	Oct-05	Under Construction
Nash	Science & Technology Building #1301	3,933,237		2,525,232	3,933,237	3,834,906.08	3,933,237	Mar-03	Apr-04	Sep-05	Under Construction
Nash	Renovate Recaptured Classrooms		150,000			0.00		May-05	Jun-05	Jan-06	
Pamlico	Expansion of Bayboro Center #1224	313,253	50,000	223,752	363,253	306,842.14	363,253	May-03	Jun-03	Aug-05	Complete Land Purchase/Under Const.
Pamlico	Repair and Renovations #1011		233,376		233,376	205,786.37	233,376	May-03	Jun-03	Aug-05	Under Construction
Pamlico	Life Care Center #1391	1,874,302		1,500,000		34,588.00	1,874,302	Nov-04	Jul-05	Feb-07	Under Design
Piedmont	Renovate gym to LRC & Distance learning Classroom #1309	858,759	844,824		1,703,583	1,608,289.18	1,703,583	Feb-03	Jun-04	Jun-05	Under Construction
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310	1,567,922		175,000	1,567,922	240,462.54	1,567,922	Feb-03	Apr-05	Feb-06	Under Construction
Piedmont	Renovate Student Complex #1383	1,149,964			99,997	60,498.19	1,149,964	May-04	Sep-05	Jun-06	Under Design
Piedmont	Renovate Auditorium #1384	5,250			5,250	5,250.00	5,250	May-04	n/a	n/a	Complete
Piedmont	Person County Classroom/Lab Building #1445	329,226		600,000		0.00	329,226	Mar-05	Mar-06	Dec-06	Announcing for Designer Services
Pitt	General Classroom Bldg - 1111 Ph1	5,116,870			4,914,048	5,073,750.12	5,116,870	Nov-00	Apr-02	Nov-04	Complete
Pitt	Parking Project - 1112 Ph1	195,436			195,436	139,638.98	195,436	Feb-02	Oct-02	Nov-04	Complete
Pitt	Bowen Farm Site Project (Planning) - 1110	150,000		1,550,000	150,000	146,250.00	150,000	Mar-02	Jul-03	Oct-04	Under Construction
Pitt	Fulford Bldg Addition Ph II - 1234	2,297,178		1,500,000	285,000	173,658.00	2,297,178	Apr-02	Apr-05	Apr-07	Under Design
Pitt	Firing Range and Driving Pad - #1177	254,069		1,110,298	206,110	253,824.00	254,069	Jun-02	Mar-05	Mar-06	Under Design
Pitt	Davenport Farm #1431	3,148,255				3,148,254.68	3,300,000				Complete Land Purchase
Pitt	Toilets/Concession Bldg - Athletic Field #1487	20,000				0.00					
Pitt	MacThrift Building #1505	1,050,000		1,200,000		0.00					
Pitt	Ude Project	371,942				0.00		Jan-05	Jul-05	Jul-06	
Pitt	Construction & Automotive Complex Ph II	1,139,515		2,610,485		0.00		Apr-05	Apr-06	Oct-07	
Pitt	Warren Bldg Renov Ph II	2,650,000				0.00		Apr-05	Apr-06	Oct-07	
Pitt	Humber Bldg Renov Ph III		1,575,095	1,400,000	1,575,095	107,725.83	1,575,095	Jan-04	May-05	Jul-06	Under Construction
Pitt	White Bldg Renov Ph III		28,674			0.00		Jun-06	Jan-07	Jan-08	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2005

College	Project Name - (Project No. If assigned)	New Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-05	Bond Funds Expended Through 6-30-05	Bond Funds Committed to a Project As of 6-30-05	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Pitt	Whitchard Bldg Renovation Ph III	28,674	1,050,259		674,460.49	1,050,259		Jun-06	Nov-02	Jan-08	Under Construction
Randolph	R & R Bundle Number One, Two & Three #1174				1,344,379	173,721.72	1,344,379	May-03	Oct-04	10/1/05	Under Construction
Randolph	Archdale Center Classroom Addition #1317	1,344,379						Jul-05	Jul-05		
Randolph	R & R Bundle Number Four	635,271						Jul-06	Jul-06		
Richmond	Proj. 1089 - HVAC Renovations in 3 Buildings	890,000	0		890,000	890,000.00	890,000	Mar-01	Jul-03	Feb-04	Complete
Richmond	Proj. 1088 Health Sciences Building		2,320,000		404,000	2,530,504.23	3,542,287	Jun-03	Nov-04	Dec-05	Under Construction
Richmond	Acquire Building in Scotland County	137,272		0	137,272	137,272.00	137,272	Jun-02	Aug-02	Oct-04	Under Construction
Richmond	Purchase new Facility near current Building	295,672		0				Jul-02	Jul-02	Aug-03	Complete
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271	255,395			255,395	255,395.00	255,395	Jul-02	Jul-02		Complete
Roanoke-Chowan	Compliance/Safety Renov. (Bundled Projects) #1323	215,600			215,600	45,838.93	215,600	Jun-03	Aug-03	Sep-05	Under Construction
Roanoke-Chowan	Learning/Working Renov. (Bundled Projects) #1324	385,268			385,268	103,913.50	385,268	Aug-03	Sep-03	Sep-05	Under Construction
Robeson	(Pembroke Center Land Purchase) #1225	76,073			80,000	76,073.00	80,000			Sep-04	Complete Land Purchase
Robeson	Continuing Education Building #1109	2,590,239	2,590,239		2,334,406.58	2,590,239		May-01	Dec-02	Sep-04	Under Construction
Robeson	Continuing Education /Allied Health Buildings #1206	7,416,318			4,343,299.40	7,416,318		Jan-02	Jul-04	Oct-05	Under Construction
Robeson	Emergency Training Facility Addition #1214	43,719			43,719	43,719.30		Feb-02	Jul-02	Jul-03	Complete
Robeson	Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9, 10, 15 #1108	159,922	7,701	85,000	167,623	159,921.38	167,623	Feb-01	Mar-01	Apr-03	Complete
Robeson	Renovations Site Work #1329	2,526,777			2,351,277.75	3,482,405		Apr-03	Jun-03	Jan-05	Under Construction
Robeson	Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9, 10, 15 #1108	159,922	7,701	85,000	167,623	159,921.38	167,623	Feb-01	Mar-01	Apr-03	Complete
Rockingham	Lifelong Learning Center #1079	2,400,291			1,080,462.40	2,400,291		Mar-01	May-02	Dec-05	Under Construction
Rockingham	Classroom/Storage Bldg. at ESTC #1080		10,000		239,000.00	239,000.00		Nov-00	May-02	Jun-04	Complete
Rockingham	Spring 2001 Renovations #1156	112,500			112,500	35,815.60	165,000	Dec-00	Oct-05	Nov-03	Under Construction
Rockingham	Summer 2001 Renovations #1191	112,500	43,633		112,500	112,500.00	112,500	Mar-01	Apr-01	Nov-03	Complete
Rockingham	Fall 2001 Renovations #1217	86,700			86,700	65,482.74	86,700	Jan-02	Feb-02	Jul-05	Under Construction
Rockingham	Spring 2002 Renovations #1218	70,000			70,000	241,317.34	243,000	Mar-02	Jun-02	Oct-04	Complete
Rockingham	Fall 2002 Renovations #1306	243,000			243,000	26,900.00	346,000	Sep-04	Nov-04	Dec-05	Soliciting Contractors
Rockingham	Spring 2004 Renovations	346,000						Sep-04	Nov-04	Nov-05	
Rockingham	Summer 2005 Renovations	1,054,150						Apr-05	Jul-05	Jul-06	
Rowan-Cabarrus	Bldg. 100 Renovations - #1032	1,355,376	202,432		202,432.03	202,432.00		Feb-01	Jul-02	Oct-02	Complete
Rowan-Cabarrus	Classroom/Laboratory Building - #1185	4,287,029	3,565,141		127,800.31	4,287,029		Oct-04	Jan-06	Jun-07	Under Design
Rowan-Cabarrus	Parking Lot Extension/Renovation #1393	70,000		400,000	70,000	70,000		Oct-04	May-05	Aug-05	Under Construction
Rowan-Cabarrus	Various Renovations - #1314	603,152			603,152	281,370.36	603,152	Dec-02	Mar-05	Apr-05	Under Construction
Rowan-Cabarrus	LRC & Student Support Space Renovations (proj #1086)	805,584			132,624	805,584		Jul-04	Mar-05	Sep-07	Under Design
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot	5,207,129	3,659,365		0.00	0.00		Oct-06	Feb-08	Apr-09	
Sampson	Occupational Building #1133	3,263,820	1,866,180		3,389,350	2,738,505.03	3,389,350	Dec-00	Mar-04	Jul-05	Under Construction
Sampson	Campus Roadway Extension #983	176,000	216,075		176,000	176,000.00		Feb-01	Apr-02	Oct-02	Complete
Sampson	North HVAC and Crosswalk replacement #1151	575,000	575,000		575,000.00	575,000.00		Feb-01	Apr-02	Oct-03	Complete
Sampson	New Student Center #940	2,279,455	5,650,000		2,279,455	2,279,458.88	2,279,455	Oct-00	Jul-03	Apr-05	Under Construction
Sandhills	New Hoke County Center #813	308,380	874,535		308,380	308,379.33	308,380	Jul-98	Aug-00	Nov-01	Complete
Sandhills	Kennedy Hall Health Sciences Renovation #1003	0	487,000		487,000	486,285.56	487,000	Feb-02	Mar-02	May-03	Complete
Sandhills	Education Center #1081	4,006,491	2,150,290		4,006,491	3,331,578.78	4,006,491	Nov-01	Sep-04	Aug-05	Under Construction
Sandhills	Parking Lot - South Campus #1313	178,000	0		178,000	175,155.02	178,000	Jan-03	Jun-03	Sep-04	Under Construction
Sandhills	Stone Hall Administration Renovation #1278	1,431	120,000		121,431	121,241.61	121,431	Dec-02	May-03	Sep-04	Under Construction
Sandhills	Stone Hall Student Services Renovation #1154	0	95,000		95,000	95,000.00	95,000	Jun-01	Apr-02	May-03	Complete
Sandhills	Hoke Business and Technology Center #1142	1,225,087	0	25,465	45,855.00	1,225,087	1,225,087	Dec-04	Nov-06	Nov-06	Announcing for Designer Services
Sandhills	Horticulture Complex - 1352	1,519,914	0	386,577	164,100	42,140.00	1,093,509	Aug-04	Dec-05	Oct-06	Under Design
Sandhills	Blue Hall Renovation #1004	0	250,000		10,000	13,387.50	250,000	Jan-05	Jun-05	Dec-05	Under Design
Sandhills	Improvements/Expansion Traffic System - #1242	151,741	0		151,741	151,740.01	151,741	Apr-02	Jun-02	Aug-02	Complete
Sandhills	Meyer-Stone Hall Roof Replacement #1376	0	450,000		0.00	450,000	0.00	Aug-05	May-06	Nov-06	Announcing for Designer Services
Sandhills	Stone Hall Renovation #1477	0	200,000		0.00	200,000	0.00	Apr-05	May-05	Aug-07	Announcing for Designer Services
Sandhills	Undetermined	810,580	0					Dec-06	May-07	Dec-07	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2005

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-05	Bond Funds Expended Through 6-30-05	Bond Funds Committed* to a Project As of 6-30-05	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Sandhills	Emergency Services Training Complex	672,300	0	0		9,304.35	672,300	May-05	Sep-05	Mar-06	Announcing for Designer Services
Sandhills	Stone Hall Lecture 111 Renovation #1357		523,715		36,500	17,816.79	523,715	May-04	Jul-05	Dec-05	Under Design
Sandhills	Athletic Field Renovation - 1347	317,000	0			232,592.96	317,000	Aug-04	Jan-05	Jul-05	Under Design
South Piedmont	Continuing Education Center Renovations (#932B)	0	300,000	1,447,258	300,000	300,000.00	300,000	Feb-01	Aug-01	Sep-02	Complete
South Piedmont	Renovations to the Continuing Education Ctr - #1166	263,488	116,235	2,756,430	379,723	268,502.34	379,723	Apr-01	Apr-04	Apr-06	Under Construction
Southeastern	Infrastructure Construction/Renovations #1173	200,000	1,029,868		1,229,868	1,210,348.95	1,229,868	Jan-02	Feb-02	Oct-05	Complete
Southeastern	OSHA and ADA Compliance #1275	50,000	265,000		315,000	256,141.16	315,000	Apr-03	Jul-03	Oct-05	Under Construction
Southeastern	Technology Building #1274	3,871,721			270,000	112,645.60	3,721,721	Jan-04	Nov-05	Nov-06	Under Design
Southeastern	Building "G" Renovation/Addition #1413	625,215	100,000			0.00	725,215	Feb-05	Nov-05	Aug-06	Under Design
Southeastern	Renovation/Expansion of "T" Building #1414	750,000				0.00	750,000	Feb-05	Nov-05	Aug-06	Announcing for Designer Services
Southwestern	Swain Ctr Renovation-remaining section of building #1190		400,000		399,980	399,979.99	399,980	Mar-02	Aug-02	Jun-03	Complete
Southwestern	Jackson County Renovations #1188		798,942	150,000	798,962	798,942.00	798,962	Nov-00	Nov-01	Mar-04	Under Construction
Southwestern	restroom / shower renovation #1189		90,000		90,000	90,000.00	90,000	Sep-02	Sep-04	Mar-05	Under Construction
Southwestern	general building-new campus #1330	2,944,018		2,941,510	397,000	178,008.00	2,944,018	Oct-03	Aug-05	Sep-06	Under Design
Southwestern	academic, admin building #1371	6,232,770		4,271,584		0.00		Oct-06	Oct-07	May-09	
Stanly	Western Stanly Center - Project # 903	3,288,740	0	300,000	3,288,740	3,288,740.00	3,288,740	Oct-00	Feb-02	May-03	Complete
Stanly	Addition to existing building - Project #1231	814,929	0	53,865	814,929	814,929.00	814,929	Feb-02	Nov-02	Sep-03	Complete
Stanly	Patterson Building Roof Replacement #1207	0	100,000	0	100,000	100,000.00	100,000	Aug-01	Oct-01	Dec-01	Complete
Stanly	Corporate Education/Shop Building #1369	0	150,000	0	150,000	150,000.00	150,000	Aug-03	Nov-03	Sep-04	Under Construction
Stanly	Student Center Bldg Renovation & Addition-Proj 1355	123,071	67,800	412,929	190,871	97,874.71	190,871	Jan-04	Dec-04	Sep-05	Under Construction
Stanly	Kelley Building Roof Replacement & Renovation	0	182,200	0		118,787.06	250,000	Oct-04	Dec-04	Sep-05	Soliciting Contractors
Stanly	Parking Lot Resurfacing	0	409,851	0		0.00		Oct-05	Oct-05	Jul-06	
Surry	No. 947: Yadkin Center (completed)	541,702		2,540,000	181,900	519,625.48	541,702	Feb-01	Jan-02	Apr-03	Complete
Surry	No. 1186: Parking Lot "H" Bldg (completed)	0	91,883	96,468	91,883	91,883.00	91,883	May-01	Sep-01	Nov-01	Complete
Surry	No. 1123:"K" Engineering Technologies Building	2,307,296		0	2,307,296	2,295,514.73	2,307,296	Jul-02	Nov-03	Jan-05	Complete
Surry	No. 1387: Renovations: V-E-C-P + Misc Small Proj.	635,049	830,934		1,465,983	181,636.16	1,465,983	May-04	Apr-05	Apr-06	Under Construction
Surry	No. 1367: Maintenance Bldg & Misc.	657,004	0		657,004	28,014.00	657,004	Mar-04	Jun-05	Mar-06	Under Construction
Surry	No. 1258: "J" Three-Story Classroom Bldg & Parking	691,630		4,309,045	691,630	647,108.05	691,630	May-02	Nov-03	Feb-05	Under Construction
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation	175,562	551,767		727,329	724,417.62	727,329	Nov-02	Nov-03	Jul-04	Under Construction
Surry	Cultural/Performing Arts & Educational Center	3,000,000		0		0.00		Aug-05	Dec-06	Mar-08	
Tri-County	Addition/Renovation -Enloe Building #1308	125,294	891,527	171,986	1,016,821	615,499.23	1,016,821	Feb-04	Jan-05	Nov-05	Under Construction
Tri-County	Lighted Parking/Concrete Sidewalks #1202	43,597	0	0	43,597	43,597.00	43,597	Jan-02	Feb-02	May-02	Complete
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	5,317,120			5,317,120	5,301,465.20	5,317,120	Jan-01	Jul-02	Oct-03	Complete
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307	1,448,831	238,395	138,863	1,687,226	1,531,478.24	1,687,266	Oct-02	Mar-04	Apr-05	Under Construction
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	1,779,822	175,157		2,030,551	1,950,609.10	2,030,551	Mar-02	Nov-03	Dec-04	Under Construction
Vance-Granville	LAND ACQUISITION	135,449				0.00		Jun-05	Jun-05	Jun-05	
Vance-Granville	PHASE I R&R/CONSTRUCTION PROJECTS #1157	191,680			191,680	191,680.00	191,680	May-01	Jul-01	Oct-01	Complete
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	2,369,272	36,996		2,369,272	1,627,710.16	2,369,272	May-03	Oct-04	Dec-05	Under Construction
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198		416,400		416,401	416,400.14	416,401	Mar-03	Jun-03	Dec-03	Complete
Vance-Granville	MAIN Campus Misc Construction	675,935				0.00		Oct-04	Feb-05	Aug-05	
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094	2,518,000				87,881.85	2,518,000	Nov-03	Dec-04	Jan-06	Under Design
Vance-Granville	GRANVILLE MISC CONSTRUCTION	1,361,202				0.00		May-04	Dec-04	Jan-06	
Vance-Granville	PHASE III R&R/CONSTRUCTION PROJECTS		330,000			0.00		Apr-05	May-05	Sep-05	
Vance-Granville	PHASE IV R&R/CONSTRUCTION PROJECTS		76,187			0.00		Sep-04	Oct-04	Apr-05	
Wake	Reroofing - Ready Hall #1260		324,927		324,927	324,926.66	324,927	Mar-02	Jun-02	Feb-03	Complete
Wake	Resurfacing & paving pking. Areas & walk #1419		240,000			0.00	240,000	Jan-04	Feb-05	Apr-05	Soliciting Contractors
Wake	Land Acquisition #1442	3,000,000				700,000.00	3,000,000				Negotiating Land Purchase
Wake	Allied Health Auditorium Renovation #1321		632,182	269,240	55,500	338,884.14	632,182	Sep-03	Sep-04	Jun-05	Under Design
Wake	Reroofing - Technical Education Bldg. #1290		210,094		210,094	206,458.00	210,094	Sep-02	Jun-03	Aug-03	Complete
Wake	Engineering Technology Bldg. Renovation #1291		427,241		72,000	8,475.00	427,241	Aug-03	Aug-05	May-06	Under Design
Wake	N.E. Campus Development & Bldg. Const. #1289	20,838,400			1,431,950	1,470,639.58	19,838,400	Feb-03	Mar-05	Jan-07	Under Design

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2005

College	Project Name - (Project No. If assigned)	New Construction Funds	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-05	Bond Funds Expended Through 6-30-05	Bond Funds Committed* As of 6-30-05	Estimated Design Start Date	Estimated Construction Completion Date	Status
Wake	R&R Main campus classrooms, labs & offices #1295	3,000,000	1,028,494	4,850,000	588,392	1,948,589.77	4,028,494	Jan-04	Jun-05	Under Design
Wake	NE Campus Infrastructure #1262	3,333,051			4,333,051	936,495.51	4,333,051	Jan-03	Sep-04	Under Construction
Wayne	Childcare Center/Lab #1104	562,779		200,000	562,779	565,447.96	562,779	Apr-01	Oct-02	Complete
Wayne	Land Acquisition #1124	702,916			724,880	724,880.00	725,000	Jun-01	Jun-05	Complete Land Purchase
Wayne	Miscellaneous R&R (Bundled) #1162	50,000			752,916	731,506.01	752,916	Jun-03	Jun-04	Under Construction
Wayne	Addition Chiller & Upgrade of Energy Plant #1361	125,000	275,000	56,164	400,000	398,597.58	400,000	Nov-03	Jan-05	Under Construction
Wayne	Building 1 - Multi Purpose #1105	4,179,035	0		746,711	194,565.00	4,159,035	Jul-04	Oct-05	Announcing for Designer Services
Wayne	Building 2 -Dental Clinic Addition & Renov. #1230	475,000	271,711		746,711	745,754.64	746,711	May-02	Feb-03	Complete
Wayne	Building 3 - Continuing Education Center #1280	4,354,014	0	20,000	4,354,014	3,354,231.43	4,354,014	Nov-02	Jul-04	Under Construction
Wayne	WLC & Dogwood Bldgs Renovation #1339	1,142,221	127,730			57,781.25	1,269,951	Apr-04	Oct-05	Announcing for Designer Services
Western Piedmont	LIGHTING RETROFITS #1117	205,000			205,000	204,423.12	205,000	Feb-01	Mar-01	Complete
Western Piedmont	CAMPUS RENOVATIONS #1118	880,000			880,000	879,999.43	880,000	Feb-01	Jan-05	Under Construction
Western Piedmont	HEALTH/SCIENCE FACILITY #1366	3,858,649			65,000	261,364.00	3,858,649	Jan-04	Jan-05	Under Design
Western Piedmont	CAMPUS REPAIRS/RENOVATIONS #1365	401,274				52,662.00	401,274	Jun-04	Sep-04	Soliciting Contractors
Waynes	Walker Center Renovations - #1181	275,000			275,000	274,998.20	275,000	Jun-01	Oct-01	Complete
Waynes	General Campus Renovations - #1182	456,817	33,995		456,817	223,904.71	456,817	May-01	Jun-01	Under Construction
Waynes	Alleghany Center Relocation and Renovation - #1249	33,995	786,889		83,995	83,995.00	83,995	Sep-02	Apr-03	Complete
Waynes	Ashe Center Lab and Classroom Space #1250	671,077			671,077	330,636.19	671,077	Oct-02	Nov-04	Under Construction
Waynes	Technology Center - #1348	2,686,596	3,705,603		2,686,596	158,798.62	2,686,596	Oct-03	Dec-05	Under Design
Waynes	Science Lab, ADA and Admin. Office Renovations - #1209	125,000			125,000	0.00	125,000	Nov-05	Sep-06	Under Design
Waynes	Energy Conservation Upgrades - #1183	190,000			190,000	148,352.91	190,000	Feb-01	Dec-04	Under Construction
Waynes	Greenhouse Renovations - #1210	10,028			10,028	10,028.36	10,028	Jul-01	Dec-02	Complete
Waynes	Root Replacements - Beacon, Hayes and Lovette Halls #1489	235,000				39,429.00	235,000	Feb-05	Jun-06	Announcing for Designer Services
Waynes	Root Replacements - Thompson Hall #1490	350,000				0.00	350,000	Feb-05	Nov-05	Announcing for Designer Services
Waynes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184	306,972			306,972	284,458.13	306,972	Apr-01	Jun-05	Under Construction
Waynes	Student Center - #1401	3,455,346	0		3,455,346	453,958.02	3,455,346	Nov-04	Jan-06	Under Design
Waynes	Tech Center Land Acquisition #1345	165,000			165,000	164,999.47	165,000	Jan-01	Apr-01	Complete
Waynes	Renovation Project - Year 2001 - #1149	0	336,540	0	336,540	336,540.00	336,540	Apr-01	Sep-02	Complete
Waynes	Renovation Project - Year 2002 - #1150	1,164,257	0	0	1,307,508	1,164,256.67	1,307,508	Apr-01	Jun-04	Complete
Waynes	Community/Business Center - #1229	225,000	0	0	225,000	224,999.69	225,000	Jan-02	Sep-03	Complete
Waynes	Renovation Project - Year 2003 - #1305	275,000	0	0	275,000	195,525.10	275,000	Jan-03	May-03	Under Construction
Waynes	Renovation Project - Year 2004 - #1389	230,000	0	0		8,700.00	230,000	May-04	Dec-05	Soliciting Contractors
Waynes	Police Academy Addition - #1426	105,311	0	55,000		51.90	105,307	May-05	Aug-05	Announcing for Designer Services
Waynes	Renovation Project - Year 2005	291,999	0			0.00		Sep-05	Oct-05	Jun-06
Waynes	Renovation Project - Year 2006	29,447			29,447	29,447.00	29,447	Nov-00	Dec-00	Complete
Waynes	Capital Construction Project 905 ID 6800100905A	750,000			2,437,200	750,000.00	750,000	Feb-02	Jun-02	Complete
Waynes	Textile School					524,008,535				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70				
Waynes	Textile School					324,510,450				
Waynes	Textile School					193,964,796				
Waynes	Textile School					324,510,450				
Waynes	Textile School					284,498,665.70</				