

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2005

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 9-30-05	Bond Funds Expended Through 9-30-05	Bond Funds Committed* As of 9-30-05	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Alamance	Student Services/LRC/Adm - Project #1129	2,000,000		4,500,000	2,000,000	1,740,537.12	2,000,000	Jan-01	Nov-03	Oct-05	Under Construction
Alamance	Renovations - Project I - Project #1201	100,000		100,000	99,999.04	127,105.00	100,000	Dec-02	Jan-01	Jul-02	Complete
Alamance	Renovations - Project II - Project #1302	127,105		127,105	127,105.00	127,105.00	127,105	Apr-03	Nov-05	Aug-05	Complete
Alamance	Renovations - Student Services	240,000		240,000	0.00	0.00	0.00	Apr-05	Nov-05	Apr-06	
Alamance	Renovations - LRC	240,000		240,000	0.00	0.00	0.00	Apr-05	Nov-05	Apr-06	
Alamance	Allied Health Building - Project #1130	3,747,351			193,755.03	3,747,351		May-04	Jun-07	Under Design	
Alamance	Renovations - Business Area	150,000			0.00	0.00	0.00	Feb-05	Nov-05	Apr-06	
Alamance	Renovations - Project III	100,000			0.00	0.00	0.00	Mar-06	May-06	Jan-07	
Alamance	Renovations - Project IV	100,000			0.00	0.00	0.00	Mar-06	May-06	May-07	
Alamance	Renovations - Child Development Center	220,000			0.00	0.00	0.00	Feb-06	Jun-06	Dec-06	
Alamance	Renovations - Parking Lots	150,000			0.00	0.00	0.00	Mar-06	Jul-06	Jan-07	
Asheville	Computer Technology Center NCCCS #1097	4,685,000			4,685,000	4,575,888.36	4,685,000	Nov-00	Nov-00	Feb-04	Complete
Asheville	Renovations #1 - #1137	63,176			63,176	43,174.00	63,176	Jan-04	Jan-04	Dec-04	Complete
Asheville	Enka Center Renovations #1213	600,000			600,000	600,000.00	600,000	Jan-01	Jan-02	May-03	Complete
Asheville	Dental Lab Renovation NCCCS #1121	400,000			400,000	384,753.00	400,000	Dec-00	Dec-01	Aug-02	Complete
Asheville	Hospitality Education Center NCCCS #1098	6,213,254	916,351	6,213,254	6,043,297.65	6,213,254	6,213,254	Nov-00	May-04	Jul-05	Under Construction
Asheville	Fernihurst Renovation, #1158	900,000	900,000	1,600,000	45,450	30,035.75	900,000	Sep-04	Feb-05	Feb-06	Under Design
Asheville	Marketing Tech Renovations #1354	1,216,351	2,057,505	253,913	204,602.52	916,351	916,351	Mar-04	Jul-05	May-06	Under Construction
Beaufort	Law Enforce/EMT/Fire Service Training Facility - #1084	2,936,000	10,000	2,936,000	2,936,000.00	2,936,000.00	2,936,000	Mar-01	May-02	May-03	Complete
Beaufort	Renovations to Buildings 1, 4 and 8 #1265	154,895			154,895.00	154,895	154,895	Jul-02	Jan-03	Apr-03	Complete
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266	3,123,045	370,240	3,837,334	1,947,603.84	3,837,334	3,837,334	May-03	Jan-05	May-06	Under Construction
Beaufort	Renovations to lower level of Building 5	250,215			0.00	0.00	0.00	Jan-05	Sep-05	Jul-06	
Bladen	Repair and Renovation #1337	520,000		131,000	520,000	518,936.89	520,000	Mar-03	Nov-03	Sep-04	Under Construction
Bladen	LRC, R & R, Expansion #1430	2,000,000			0.00	0.00	0.00	Oct-05	Apr-06	Dec-06	
Bladen	Announcing for Designer Services	900,000			0.00	990,000	990,000	May-05	Dec-05	Jul-06	
Bladen	Industrial Training Center repair, renovation and Exp #1255	524,794	140,000	228,506	664,794	664,794.00	664,794	Dec-03	Dec-04	Jul-05	Complete
Bladen	Repair and Renovation, Roofs, HVAC - #1208	146,809			146,809	142,196.34	146,809	Feb-02	Apr-02	Oct-04	Under Construction
Blue Ridge	General Renovations-Flat Rock Campus - #1227	536,522			536,522.00	536,522.00	536,522	Dec-01	Aug-02	Feb-02	Complete
Blue Ridge	Campus wide wiring/infrastructure/distance learning - #1276	258,774			258,774.03	258,774	258,774	Aug-02	Sep-02	Dec-02	Complete
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac, etc #1350	402,969			402,969.00	402,969	402,969	Nov-03	Nov-03	Feb-05	Complete
Blue Ridge	Transylvania Center Aditions and Renovations - #1405	894,579	130,221	894,579	871,639.92	894,579	894,579	Apr-04	Sep-04	Jul-05	Under Construction
Blue Ridge	Renovations to two classroom buildings - #1443	546,458			270,866.56	546,458	546,458	Sep-04	Oct-04	Oct-05	Announcing for Designer Services
Blue Ridge	General Renovations Phase II-Flat Rock Campus - #1304	125,928			125,928.00	125,928	125,928	Jun-02	Jul-02	Jan-03	Complete
Blue Ridge	New Vocational Training Building	648,262			0.00	0.00	0.00	Jul-05	Oct-05	Oct-06	
Brunswick	Technical and Trades Building Project #914	336,642	544,643	473,945	893,291	881,284.20	881,285	Apr-01	Jul-01	Aug-02	Complete
Brunswick	Bundled R&R Projects #1342	12,006	523,427	0	535,433	534,957.21	535,433	Nov-03	May-04	Oct-04	Under Construction
Caldwell	Distance Learning #1128	258,795	213,450	10,000	472,245	471,501.59	472,245	Jan-01	Jul-02	May-03	Complete
Caldwell	Watauga Site Prep #1127	1,321,355			1,321,355	1,143,230.00	1,321,355	Jan-01	Jul-02	Feb-05	Complete
Caldwell	Renovations B & D Building	438,877	398,973		0.00	0.00	0.00	Sep-04	Apr-05	Dec-05	
Caldwell	Brooklyn Multipurpose Facility #1235	162,150	6,713,774	162,150	0.00	0.00	0.00	Sep-04	Apr-05	Dec-05	
Caldwell	New construction and renovations	1,101,355			0.00	0.00	0.00	Jan-05	Mar-05	Mar-06	
Caldwell	Civic Center #1267	1,291,000	1,291,000	209,375	1,291,000	1,053,984.20	1,291,000	Mar-02	Sep-03	Sep-04	Under Construction
Caldwell	Renovations - existing facilities	247,800			0.00	0.00	0.00	Aug-04	Mar-05	Sep-05	
Caldwell	Transportation Center	934,831			0.00	0.00	0.00	Jan-05	Jan-06	Sep-06	
Caldwell	NE Site Project #1415	662,755			3,286.00	662,755	662,755	Jan-05	Jan-06	Sep-06	Announcing for Designer Services
Cape Fear	Pier and Dock Replacement- Emergency #1147	1,000,000	1,000,000	1,000,000	1,000,000.00	1,000,000.00	1,000,000	Jan-01	Mar-02	Mar-03	Complete
Cape Fear	New Elevator and Elevator Repair- Emergency #1148	1,300,000	0	1,300,000	1,294,454.63	1,300,000	1,300,000	Jan-01	Jun-02	Nov-03	Complete
Cape Fear	Engineering Technology building #1215	16,799,237			16,799,237	16,799,237	16,799,237	Aug-01	Nov-03	May-05	Complete
Cape Fear	Renovs-Emart Bldg., Burnett Bldg., Machine Shop #1216	0	1,377,932		120,250	51,000.00	1,377,932	Jul-01	Oct-05	Oct-06	Under Design
Cape Fear	Campus Loop Access Road & Truck Driver Facility #1377	2,150,000			2,150,000	590,279.78	1,900,000	Jul-03	Jan-05	Dec-05	Under Construction
Cape Fear	Phase I Development-Wilmington Campus #1455	10,873,788				16,610.50	9,000,000	Feb-05	Feb-06	Aug-07	Announcing for Designer Services

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2005

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 9-30-05	Bond Funds Expended Through 9-30-05	Bond Funds Committed* to a Project As of 9-30-05	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Cape Fear	Public Safety Training Center #1416	3,140,000				64,442.00	3,140,000	Jan-04	Mar-06	Mar-07	Announcing for Designer Services
Carteret	Classroom Bldg Repl & Marine Tech Bldg #1092	5,645,724	199,761	8,980,000	5,845,485	5,727,305.42	5,845,485	Mar-01	Feb-03	Jan-05	Complete
Carteret	Hospitality Building Renovation and Parking Renovation #1348		48,000		48,000	47,148.82	48,000	Mar-03	Sep-03	Apr-05	Complete
Carteret	McGee Building Renovation-Joslyn Hall		400,051			0.00		Nov-05	Mar-06	Mar-07	
Carteret	McGee Building Renovation-Classrooms #1475		350,239			111,196.95	350,239	Apr-05	Apr-05	Dec-05	Announcing for Designer Services
Carteret	Sewer Lift Station Repair/Replacment #1525		166,000			0.00	166,000	Sep-05	Oct-05	Jan-06	Announcing for Designer Services
Catawba	Renovations - Alex. Ctr. NCCCS #1100		1,001,815		1,001,815	1,001,815.00	1,001,815	Jan-01	Aug-02	Jul-04	Complete
Catawba	Classroom/Laboratory Building #1285	7,567,306		7,000,000	300,000	6,359,952.13	7,567,306	Jul-02	Sep-04	Dec-05	Under Construction
Catawba	Renovations - Vacated Library Space		575,000			0.00		Nov-05	Dec-05	Jun-06	
Catawba	Paap Building Renovations #1233		151,980		151,980	132,898.62	151,980	Feb-02	Sep-02	Nov-05	Under Construction
Catawba	Old Testing Center Renovations #1288		150,000		150,000	58,961.10	150,000	Oct-02	Nov-02	Nov-05	Under Construction
Catawba	Renovate Interior Space #1312		550,544		550,544	550,544.00	550,544	Jan-03	Jun-03	Jul-04	Complete
Central Carolina	Roofing (Student Center & Admin.) (Bundled R&R)(#1359)		295,000		295,000	244,211.16	295,000	Mar-04	Sep-04	Nov-05	Under Construction
Central Carolina	Roof Repairs (Main Building) (Bundled R&R) (#1360)		318,878		318,878	310,496.28	299,000	Apr-04	Jul-04	Nov-05	Under Construction
Central Carolina	Roofing (LRC & Science) (Bundled R&R) (#1361)		230,654		230,657	218,062.42	250,535	Oct-03	Jan-04	Nov-05	Under Construction
Central Carolina	Classroom/Science Lab Bldg. (Proj. # 1106)	4,800,000		24,443	4,800,000	4,800,000.00	4,800,000	Nov-00	Jan-03	Oct-04	Complete
Central Carolina	Telecommunications Bldg. (Proj. # 1107)	700,000		2,500,000	700,000	691,941.67	700,000	Nov-00	Feb-03	Oct-05	Under Construction
Central Carolina	Classroom Building (Proj. # 1325)	2,000,000		48,274	2,000,000	1,979,932.09	2,000,000	Jun-03	Sep-04	Oct-05	Under Construction
Central Carolina	Renovation of Science Building (# 1408)	880,718	31,000		65,000	43,875.00	423,648	Sep-04	May-05	Apr-06	Under Construction
Central Carolina	Computer Technology Building (#1410)	2,000,000				99,920.00	2,000,000	Sep-04	Apr-05	Apr-06	Announcing for Designer Services
Central Carolina	Renovation of Classroom Building (# 1362)	0	30,218		30,218	30,218.00	30,218	Apr-04	Apr-05	May-05	Complete
Central Carolina	R&R - Siler City Center (# 1485)		127,550		30,218	0.00	127,550		May-05	Jul-06	Under Design
Central Carolina	R&R - Chatham Campus (# 1486)		280,000			0.00	280,000		May-05	Jul-06	
Central Carolina	Renovation of Continuing Education Building (#1512)	142,702	437,767	100,000		0.00	580,469	Apr-05	Apr-06	Dec-06	Announcing for Designer Services
Central Carolina	Undetermined	627,805				0.00		Apr-05	Apr-06	Dec-06	
Central Carolina	Classroom Building - West Harnett (#1364)	1,000,000		172,820		9,592.26	1,000,000	Aug-04	Nov-04	May-06	Under Design
Cent. Piedmont	Sloan-Morgan Renovation (1138)	128,738	4,766,142		286,653	4,789,286.64	4,766,142	Sep-00	Aug-02	Jun-03	Complete
Cent. Piedmont	Northeast Campus Ph IA - (942)	738,439		8,500,000	738,439	738,438.54	739,439	Nov-00	Feb-01	Dec-01	Complete
Cent. Piedmont	Information Technology Building - (1116)	16,516,620			16,516,620	16,185,526.36	16,516,620	Oct-00	Sep-02	Jun-04	Complete
Cent. Piedmont	Central Energy Facility (1240)	1,029,163	351,000	2,515,000	1,054,000	1,362,641.25	1,054,000	Nov-00	Sep-02	Jul-03	Complete
Cent. Piedmont	West Campus Phase III - (1114)	3,500,000		6,467,088	3,500,000	3,400,728.47	3,500,000	Feb-01	May-03	Sep-05	Under Construction
Cent. Piedmont	North Campus Phase III - (1115)	18,231,551			18,231,551	9,805,652.58	18,231,551	Sep-02	Aug-04	Apr-06	Under Construction
Cent. Piedmont	Van Every Building Reconstruction	500,001		5,117,142		0.00		Dec-03	Oct-04	Dec-05	
Cent. Piedmont	Professional Development Bldg - 3rd floor (1491)	230,000		0		17,262.00	230,000	Dec-03	Oct-04	Oct-05	Under Construction
Cent. Piedmont	Central High Exterior Renovation (1478)	100,000	3,000,000			14,279.66	310,000	Sep-04	Nov-05	Nov-06	Announcing for Designer Services
Cent. Piedmont	Belk Addition & Renovation (1406)	2,671,463	2,328,537	15,000,000		13,548.24	5,000,000	Jul-04	Mar-06	Mar-08	Announcing for Designer Services
Cent. Piedmont	Northeast Campus Phase II - (1326)	9,770,000			9,770,000	1,916,943.37	9,770,000	Mar-03	Jul-04	Mar-06	Under Construction
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370		230,000		230,000	229,540.43	230,000	Oct-03	Dec-03	Jun-04	Complete
Cleveland	CLASSROOM BUILDING PROJECT # 1287	3,887,036		1,512,964	375,000	107,148.92	3,887,036	Sep-03	Sep-05	Mar-07	Under Design
Cleveland	REPLACE/MODIFY MECHANICAL SYSTEMS		225,000			0.00		Sep-05	Nov-05	May-06	
Cleveland	RE-ROOFING CAMPUS CENTER BLD PROJECT #1436		500,000			0.00	500,000	Mar-05	Mar-06	Nov-06	Announcing for Designer Services
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT 1435		297,104			117,239.03	297,104	Jan-05	Mar-05	Nov-05	Under Construction
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167	3,322,328	1,688,980	15,400	5,011,308	4,995,254.16	5,011,308	Sep-01	Jun-03	Oct-05	Under Construction
Coastal Carolina	Classroom Building #1263	9,166,592		476,671	9,166,592	4,766,565.56	9,166,592	Sep-02	Sep-04	Jan-06	Under Construction
Coastal Carolina	Classroom Building	5,301,193				0.00		Jul-05	Jul-06	Dec-07	
COA	D. F. Walker Public School Takeover Renovation #1241	905,612			905,612	901,494.00	905,612	Aug-03	Apr-04	Nov-04	Complete
COA	Allied Health and Wellness Center #1247	2,552,136			3,573,438	2,550,335.78	3,573,438	Jul-02	Feb-03	Nov-04	Complete
COA	Land Acquisition and Renovation of Riverside Center #1315	43,000			43,000	40,063.04	43,000				Complete Land Purchase
COA	Renovation of Manteo Middle School #1420	742,724		3,000,000		0.00	742,724	Jun-05	Jun-06	Aug-07	Announcing for Designer Services
COA	External Signage		50,000			0.00		Aug-05	Oct-05	Apr-06	
COA	Cosmetology Program Area Renovation		80,000			0.00		Aug-05	Nov-05	Feb-06	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2005

College	Project Name - (Project No. if assigned)	New Construction Funds	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract	Bond Funds Expended Through 9-30-05	Bond Funds Committed* As of 9-30-05	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
COA	Buildings A & C Roof Repairs #1197 (bundled)	21,302	386,000			361,880.87	386,000	Jul-04	Oct-05	Jan-06	Under Construction
COA	Expansion to Building A EC Campus #1450	1,000,000	800,000	1,250,000		0.00	1,800,000	Jun-05	Jun-06	Aug-07	Announcing for Designer Services
COA	Learning Resources Renovation		75,000			0.00		Aug-05	Oct-05	Mar-06	
COA	Individual Insignificant Repairs and Renovations		100,244			0.00		May-05	Jan-06	Jan-07	
Craven	Classroom/Library Building - #907B	1,900,000	1,900,000	1,900,000	1,900,000	1,900,000.00	1,900,000	Sep-00	Sep-01	Dec-04	Complete
Craven	Addition to Keiso Hall - #336	100,000	300,000	36,400	7,533.75	100,000	100,000	Apr-03	Sep-05	Jun-06	Under Design
Craven	Maintenance Building/ Roadway & Parking - #1076	1,375,022		1,375,022	75,511.12	1,375,022	1,375,022	May-03	Sep-05	Jan-06	Under Construction
Craven	Technology Building #268	2,925,711		2,100,000	230,945	0.00	2,925,711	Sep-03	Oct-05	Mar-07	Under Design
Craven	Reroof Building B #1243	205,027			205,207	205,026.79	205,207	Aug-03	Feb-04	Oct-04	Complete
Craven	Reroof Building G #1244	265,114		294,793	294,793	265,113.79	294,793	Aug-03	Feb-04	Oct-04	Complete
Craven	Renovate Barker Hall & Miscellaneous Renovations #1246	264,000				192,655.63	264,000	May-04	Dec-04	Dec-05	Under Construction
Craven	Replace Chilliers,Air Handlers,Small Renov.(Bundled)- #1245	414,034				0.00		Dec-04	Jul-05	Jun-06	Under Construction
Davidson	Classrooms/Laboratories/Renovations (1101)	4,054,058	1,741,409	1,700,000	5,795,467	5,592,346.05	5,795,467	Oct-00	Oct-02	Nov-05	Under Construction
Davidson	Fire Service Laboratory (1180)	325,000			325,000	325,000.00	325,000	Oct-00	Dec-01	Jul-02	Complete
Durham	Collins Bldg. Renovations - 1170	2,546,502	1,000,000		217,500	3,489,684.35	3,546,502	Nov-01	Feb-04	Oct-05	Under Construction
Durham	White Building Renovations - 1171	0	3,000,000		0.00	1,152,672	1,152,672	Sep-05	Sep-06	Dec-07	Announcing for Designer Services
Durham	New Student Services/Classroom Building - #1199	5,628,818	3,000,000	688,320	2,868,342.35	6,300,000	6,300,000	Apr-03	Dec-04	Feb-06	Under Construction
Durham	Orange County Center #1499	4,000,000	4,000,000	550,990	150,000.00	4,000,000	4,000,000	May-05	May-06	Aug-07	Under Design
Durham	Multipurpose Classroom/ Physical Training Facility #1522	1,100,000	1,100,000	1,000,000	0.00	1,100,000	1,100,000	Jul-06	Jul-07	Jul-08	Announcing for Designer Services
Edgecombe	ACT Project - Project #1078	6,756,814	500,000	6,756,814	6,756,814.00	6,756,814	6,756,814	Dec-00	Oct-02	Dec-04	Complete
Edgecombe	Various R & R projects #1273			500,000	757,203	602,248.41	757,203	Feb-02	Jul-03	Nov-06	Under Construction
Edgecombe	Various R & R projects #1272		1,108,015	7,000,000	7,000,000.00	7,000,000.00	7,000,000	Nov-00	Oct-02	Jun-05	Complete
Fayetteville	Spring Lake Multi-Use Educational Building (#1051)	7,000,000			1,100,000	600,000.00	600,000	Nov-01	Mar-04	Dec-05	Under Construction
Fayetteville	Purchase land along Ft Bragg Road #1320	600,000									Complete Land Purchase
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden #1125	2,430,349		800,000	2,430,349	2,273,314.00	2,430,349	Apr-02	May-04	Feb-06	Under Construction
Fayetteville	Renov.Horace Sisk/Layayette Hall Bldgs (#1131)	880,000	3,402,185		4,282,185	3,306,490.98	4,282,185	Apr-02	May-04	Feb-06	Under Construction
Fayetteville	Virtual College Center (#1126)	6,000,000		6,000,000	5,496,614.03	6,000,000	6,000,000	Nov-02	May-04	Oct-05	Under Construction
Fayetteville	General Classroom Building	10,500,000				0.00		Oct-05	Apr-07	Oct-08	Under Construction
Fayetteville	Horace Sisk Boiler Chiller Replacement (#1211)	209,343	1,111,788	1,259,969	321,131	313,102.73	321,131	Apr-02	May-04	Nov-05	Under Construction
Fayetteville	Purchase land along Ft Bragg Road (#1441)	500,645		500,645	500,645	500,644.45	500,645	Jan-06	Jan-06	Jun-07	Complete Land Purchase
Fayetteville	Renov Administration Building #1520	935,200		500,000		0.00	935,200	Jan-06	Jul-06	Jun-07	Announcing for Designer Services
Fayetteville	Purchase land along Ft Bragg Road #1534	525,000			525,000	525,000	525,000	Jan-06	Jun-06	Oct-05	Negotiating Land Purchase
Fayetteville	Criminal Justice Center PM & E (#1460)	750,000				0.00	750,000	Jan-06	Jun-06	Jun-07	Announcing for Designer Services
Fayetteville	Student Center Roof Replacement (#1448)	28,000		322,000		0.00	28,000	Feb-06	May-06	Oct-06	Announcing for Designer Services
Fayetteville	Cumberland Hall Roof Replacement (#1449)	25,000		250,000		0.00	25,000	Feb-06	May-06	Oct-06	Announcing for Designer Services
Fayetteville	Bundled R & R Projects 2006	3,818,664				0.00		Jan-06	Mar-06	Jun-07	
Fayetteville	Bundled R & R Projects 2005 (#1446)	775,000		500,000	775,000	22,443.00	775,000	Jun-05	Oct-05	Feb-07	Under Construction
Forsyth	Construction - New Building - #1139	4,195,600		7,000,000	4,195,600	3,033,997.92	4,195,600	Dec-01	Aug-03	Dec-05	Under Construction
Forsyth	Gym renov, Rerouting data lines, & Parking lot - #1159	700,000						Dec-01	Apr-02	Sep-03	Complete
Forsyth	HVAC & Fire Alarm System Renovations - #1311	650,000			900,000	818,460.58	900,000	Feb-03	Aug-03	Apr-04	Complete
Forsyth	Northwest Forsyth County Center - #1390	7,000,000		7,000,000	939,430.55	7,000,000	7,000,000	Jan-05	May-05	Aug-06	Under Construction
Forsyth	Renovations - Snyder Hall - #1437	580,000			19,250.00	580,000	580,000	Jan-05	Jan-06	Feb-06	Under Design
Forsyth	Replace boiler	220,000				0.00		Jan-05	Jan-06	Jul-06	
Forsyth	Bundled - Different renvoation projects	227,000				0.00		Feb-05	May-06	Jan-07	
Forsyth	Bundled - Electrical upflt & aircondition hallways	450,000				0.00		Feb-05	May-06	Jan-07	
Forsyth	Bundled - Snyder & Ardmore Buildings	450,000				0.00		Feb-05	May-06	Jan-07	
Forsyth	Bundled - Roof replacements	250,000				0.00		Feb-05	Jan-06	Sep-06	
Forsyth	Bundled - Renovation of space vacated to new bldg.	151,688				0.00		Mar-05	Jun-06	Dec-06	
Forsyth	Construction - Parking Deck	154,979			1,845,021	0.00		Dec-05	Jun-06	Jun-07	
Forsyth	Renovations	755,000	503,000			0.00		Dec-05	Jun-06	Jun-07	
Forsyth	Construction - Addition to Greene Hall	1,839,442				0.00		Feb-06	Aug-06	Aug-07	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2005

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 9-30-05	Bond Funds Expended Through 9-30-05	Bond Funds Committed* to a Project As of 9-30-05	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Gaston	New Public Safety Building - 1122	1,500,000		189,491	1,500,000	1,379,198.40	1,500,000	Jan-02	Mar-03	Oct-05	Under Construction
Gaston	New Science and Technology Building-1428	396,044		1,600,000		3,000.00	396,044	Nov-04	Jun-05	Jul-06	Under Design
Gaston	Renovation - Comer Building - East #1332		2,505,092	479,523	205,785	430,943.06	1,830,684	Jan-03	Jan-05	Aug-06	Under Construction
Gaston	New Health Sciences Building - 1427	4,989,955		2,000,000	53,480	50,806.00	4,989,955	Oct-04	Apr-05	Oct-06	Under Design
Gaston	Renovation - Craig Building #1333		225,592	43,182	79,590	57,665.51	900,000	Apr-03	Jan-05	Apr-06	Under Design
Guilford	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303	2,150,000		250,000	2,150,000	2,008,598.42	2,150,000	Nov-02	Nov-03	Mar-05	Complete
Guilford	Land #1236	3,000,000		0	3,000,000	3,000,000.00	3,000,000				Completed Land Purchase
Guilford	Classroom Building Project #1046	4,250,000		5,000,000	4,250,000	4,250,000.00	4,250,000	Jul-00	Feb-02	Jan-04	Complete
Guilford	Pub. Saf. Burn Bldg/Tmg. Tower/Drv. Trk. Proj.#888	1,500,000		2,200,000	1,500,000	1,500,000.00	1,500,000	Jun-97	Nov-99	Mar-05	Complete
Guilford	Jamestown Campus Land & Parking #1294	4,100,000		0		296,328.17	4,100,000	Jul-06	Jul-08	Jan-10	Complete Partial Land Purchase
Guilford	Classroom Building	3,100,382		0		0.00		Oct-06	Mar-08	Sep-09	
Guilford	Fire Suppression System Replacement #1392		500,000	0		344,005.55	500,000	Jul-03	May-04	Dec-06	Under Construction
Guilford	Roads, Parking & Walkways Repairs #1334		1,000,000	0		842,288.50	1,000,000	Nov-04	May-05	Jan-07	Under Construction
Guilford	Business Careers Renovation #1397		1,500,000	0		37.45	1,500,000	Jan-07	Jan-08	Aug-08	Announcing for Designer Services
Guilford	HVAC Renovations and Energy Upgrades #1398		1,923,774	0		511,660.45	1,923,774	Jan-05	Apr-05	Aug-08	Under Construction
Guilford	Allied Health Building #1375	10,000,000		0		100.48	10,000,000	Sep-05	Mar-07	Sep-08	Announcing for Designer Services
Halifax	Allied Health/Auditorium Bldg #1090	7,706,909		1,573,673	7,706,909	7,572,591.17	7,673,039	Apr-01	May-02	Dec-03	Complete
Halifax	HVAC replacement,welding shop renovations #1165		811,569	3,000	811,569	681,532.95	811,569		Feb-01	Jul-06	Under Construction
Halifax	Wellness/Fitness Center #1292	566,130			566,130	566,129.64	600,000	Nov-02	Jul-03	Feb-04	Complete
Haywood	Renovation - 200/300 Buildings #1113	570,480	1,851,922		2,422,402	2,291,497.78	2,422,402	Dec-01	Jul-03	Oct-05	Under Construction
Haywood	Regional High Tech. Center #1327	217,598			217,598	217,598.00	217,598	Feb-04	Apr-04	Oct-04	Complete
Isothermal	Continuing Education Building Renovation - #1204		550,000		550,000	548,417.17	550,000	Jan-02	Apr-03	Aug-03	Complete
Isothermal	Testing/Training Center Construction #1298	1,658,309		1,658,309	267,500	31,100.00	1,658,309	Jul-03	Sep-05	Oct-06	Under Design
Isothermal	ADA Compliance Project & minor building improve. #1252		124,727		124,727	93,663.77	124,727	Oct-02	Jan-03	Oct-05	Under Construction
Isothermal	Campus HVAC Controls Replacement #1253		185,273		185,273	181,781.47	185,273	Jul-02	Oct-02	Feb-04	Complete
Isothermal	Underground wiring project #1394		100,000	150,000		77,255.00	100,000	Oct-04	Apr-05	Dec-05	Under Construction
Isothermal	Student Center Roof Replacement #1395		275,000		275,000	16,594.00	275,000	Sep-04	Nov-04	Mar-05	Under Construction
Isothermal	Library & Swimming Area Roof Replacements #1524		448,735			0.00	448,735	Nov-05	Jan-06	Jul-06	Announcing for Designer Services
James Sprunt	Exterior Campus Lighting #1163		223,414		223,414	223,414.00	223,414	Nov-01	Jul-02	Dec-02	Complete
James Sprunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164		176,586		176,586	176,584.70	176,586	Apr-01	Dec-01	Jun-02	Complete
James Sprunt	Herring Bldg. Classroom Addition #1281	1,783,718				1,783,718.00	1,783,718	Jul-02	May-04	Apr-05	Complete
James Sprunt	Repair and Renovations #1424		266,319			180,607.73	266,319	Nov-04	Jan-05	Feb-06	Under Construction
James Sprunt	Repair and Renovations Phase 2 #1529		265,000			0.00	265,000	Jan-05	Jul-05	Mar-06	Soliciting Contractors
Johnston	Campus Lighting and Parking - 1176	200,000		7,326	200,000	189,193.75	200,000	Jan-02	Feb-02	Apr-02	Complete
Johnston	Industrial Technology Bldg #1219	2,299,625	0	829,735	2,299,625	2,282,417.08	2,299,625	Jul-01	Feb-03	May-04	Complete
Johnston	Renovation of Wilson #1103	0	662,956	472,253	662,956	632,152.82	662,956	Jul-01	Apr-03	Feb-06	Under Construction
Johnston	Wilson Building Add./renov., Elsie, TDT renov. #1220	5,433,812	549,732		5,983,544	4,194,004.43	5,983,544	Mar-04	Sep-04	Mar-06	Under Construction
Johnston	Arboretum Greenhouse Complex #1422	100,000				34,849.12	100,000	Sep-04	Dec-04	Apr-05	Soliciting Contractors
Johnston	2005 Campus Capital Improvements #1526	934,367				0.00	934,367	Sep-05	Mar-06	Nov-06	Announcing for Designer Services
Lenoir	Adtns/Renov Health Sciences Bldg & Marquee #1136	373,062	196,000		596,000	569,061.44	596,000	Jan-01	Jan-02	Jun-03	Complete
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA) #1228		928,692	50,000	196,673	563,178.80	928,692	May-01	Jun-01	Jul-06	Under Construction
Lenoir	Early Childhood/Literacy Bldg&Student Center Add #1239	199,746			1,217,020	199,745.46	1,217,020	Sep-01	Nov-01	Dec-05	Under Construction
Lenoir	Resurface Roads and Parking Lots/other renovations #1251		400,000	100,000	400,000	229,296.60	400,000	Feb-02	Jun-02	Jun-06	Under Construction
Lenoir	Classroom and Science Building #1238	4,932,980		600,000	4,932,980	2,756,023.20	4,932,980	Apr-02	Nov-04	Mar-06	Under Construction
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232	125,249	295,000			0.00		Jun-04	Mar-06	Nov-06	Announcing for Designer Services
Lenoir	Industrial/Vocational Center #1407	2,190,044				58,639.00	2,190,044	May-04	Jul-05	Jul-06	Under Design
Lenoir	Land Acquisition #1399	380,911			450,000	380,910.32	450,000	Jun-04	Jun-04	Oct-04	Complete Land Purchase
Lenoir	Jones Co. Land Acquisition #1462	148,283			148,283	148,282.20	148,283			Feb-05	Complete Land Purchase
Lenoir	Felix Johnson Property #1488	304,952				304,951.25		Apr-05	Apr-05	Apr-05	Complete Land Purchase
Lenoir	Jones County Center #1500	851,718				0.00	851,718	Sep-05	Apr-06	Jan-07	Announcing for Designer Services
Lenoir	Unallocated Funds	934,662	580,000			0.00					

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2005

College	Project Name - (Project No. if assigned)	New Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 9-30-05	Bond Funds Expended Through 9-30-05	Bond Funds Committed to a Project As of 9-30-05	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Martin	Misc. R & R (Bundled projects) #1178	118,500			99,713	99,712.69	99,713	May-01	Oct-02	Complete	Complete
Martin	Roof Repairs (Bundled projects) #1192	1,008,540			1,027,327	630,914.86	1,027,327	Jan-03	Aug-03	Jun-06	Under Construction
Martin	Undetermined					0.00		Jan-05	Apr-05	Apr-06	Complete
Mayland	Avery County Project #1169	824,471	100,000		824,470.89	173,989.21	824,471	Sep-02	Mar-02	Feb-03	Complete
Mayland	R&R Projects #1284	200,000			200,000	200,000	166,200	Jan-02	Apr-02	Dec-05	Under Construction
Mayland	Applied Technologies Building #1328	1,852,610			138,000	0.00	1,852,610	Aug-04	Mar-05	Mar-06	Under Design
Mayland	Repairs/Renovations Projects	241,545				0.00		Oct-05	Apr-06	Sep-06	Complete
Mayland	Land Purchase #1378					127,529	127,529			Sep-05	Complete
Mayland	Classroom Building #1353	2,138,279		736,266	2,138,279	121,860.20	2,138,279	Mar-04	Oct-05	Oct-06	Under Construction
McDowell	Replace Exit Doors & Fire Alarm System #1160	166,200			166,200	166,200.00	166,200	Apr-01	Jul-01	May-02	Complete
McDowell	Roof Replacement #1161	98,000			98,000	98,000.00	174,500	Jun-01	Apr-02	May-02	Complete
McDowell	Campus Repair and Renovations #1248	282,588			174,500	174,500.00	174,500	Oct-05	Apr-06	Sep-06	Complete
McDowell	Renovation to areas vacated with priority #1	250,000			250,000	219,257.35	250,000	Jun-03	Oct-05	Jul-04	Under Construction
McDowell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168	142,562			115,847.50	142,562	142,562	Sep-04	Jan-05	Oct-05	Under Construction
Mitchell	Renovation of the CEC-Gen'l Bldg, Renovations - #1196	142,562		784,000	216,851	216,851.00	216,851	Nov-04	Apr-02	Sep-03	Complete
Mitchell	Mooreville Center 2nd Floor Addition-DCC No. 1070	216,851			3,178,788	3,099,318.30	3,178,788	Apr-01	Mar-04	Oct-05	Under Construction
Mitchell	Advanced Technology Building-DCC No. 1091	415,993			415,993	58,727.60	415,993	Aug-04	Dec-05	Jun-06	Under Construction
Mitchell	Renovation of the Library #1379	153,604				0.00		Jan-06	Apr-06	Sep-06	Complete
Mitchell	Renovation of Vocational Building #1509	1,293,953				1,293,953	1,293,953	Oct-05	May-06	Jan-07	Announcing for Designer Services
Montgomery	Renovations and Repairs #1187	502,004			502,004	401,664.70	502,004	Jun-01	Aug-01	Jan-06	Under Construction
Nash	Land Acquisition #1141	350,000			350,000	350,000.00	350,000	Jul-02	Sep-02	Dec-05	Complete Land Purchase
Nash	Structural Repairs & Renovations #1299	190,000			190,000	120,699.00	190,000	Jul-02	Nov-01	Dec-01	Under Construction
Nash	Environmental Repairs & Renovations - #1193	266,844			266,844	232,391.78	266,844	Aug-01	Nov-01	Nov-05	Under Construction
Nash	Aesthetic Repairs & Renovations - #1194	260,000			260,000	259,564.10	260,000	Aug-01	Sep-01	Nov-05	Under Construction
Nash	Program Specific Classroom Renovations #1203	41,000			41,000	18,017.55	41,000	Jul-01	Aug-01	Jan-05	Under Construction
Nash	Infrastructure Repairs & Renovations #1300	41,000			41,000	1,000.00	41,000	Aug-03	Sep-03	Oct-05	Under Construction
Nash	Science & Technology Building #1301	3,933,237		2,684,229	3,933,237	3,834,906.08	3,933,237	Mar-03	May-05	Nov-05	Under Construction
Nash	Repurposing Classrooms #1530	150,000				0.00	150,000	May-05	Jun-05	Feb-06	Soliciting Contractors
Pamlico	Expansion of Bayboro Center #1224	313,253		223,752	363,253	306,842.14	363,253	May-03	Jun-03	Aug-05	Complete Land Purchase/Under Const.
Pamlico	Repair and Renovations #1011	1,874,302	1,500,000		45,880.00	1,874,302	1,874,302	Nov-04	Jul-05	Feb-07	Under Design
Pamlico	Life Care Center #1391	858,759		175,000	1,567,922	606,122.13	1,567,922	Feb-03	Apr-05	Feb-06	Under Construction
Piedmont	Classroom/Labs and Student Services/Learning Ctr. #1310	1,567,922			99,997	66,848.05	1,149,964	May-04	Jan-06	Aug-06	Under Design
Piedmont	Renovate Student Complex #1383	5,250			5,250	5,250.00	5,250	May-04	Jul-06	Mar-07	Complete
Piedmont	Renovate Auditorium #1384	329,226	600,000		60,159	23,370.25	329,226	Mar-05	Jul-06	Mar-07	Under Design
Piedmont	Person County Classroom/Lab Building #1445	5,116,870			4,914,048	5,073,750.12	5,116,870	Nov-00	Apr-02	Nov-04	Complete
Pitt	General Classroom Bldg - 1111 Ph1	195,436			195,436	139,638.98	195,436	Feb-02	Oct-02	Nov-04	Complete
Pitt	Parking Project - 1112 Ph1	150,000			150,000	146,250.00	150,000	Mar-02	Jul-03	Nov-05	Under Construction
Pitt	Bowen Farm Site Project (Planning) - 1110	2,297,178	1,050,000		285,000	173,658.00	2,297,178	Apr-02	Mar-05	Mar-06	Under Design
Pitt	Fulford Bldg Addition Ph II - 1234	382,589		744,202	382,589	253,878.00	382,589	Jun-02	Mar-05	Mar-06	Under Construction
Pitt	Firing Range and Driving Pad - #1177	3,148,255			3,148,254.68	3,148,255	3,148,255			Nov-04	Complete Land Purchase
Pitt	Davenport Farm #1431	20,000			20,000	0.00	20,000	Sep-05	Oct-05	Dec-05	Under Design
Pitt	Toilets/Concession Bldg - Athletic Field #1487	950,000	1,200,000		927,906.98	950,000	N/A	Oct-05	Jul-05	Jul-05	Complete Land Purchase
Pitt	Ude Project	243,422				0.00		Jan-05	Jul-05	Jul-06	Complete
Pitt	Construction & Automotive Complex Ph II	1,139,515				0.00		Apr-05	Apr-06	Oct-07	
Pitt	Warren Bldg Renov Ph II	2,750,000				0.00		Apr-05	Apr-06	Oct-07	
Pitt	Humber Bldg Renov Ph III #1358	1,575,095	1,400,000		1,575,095	288,617.34	1,575,095	Jan-04	May-05	Jul-06	Under Construction
Pitt	White Bldg Renov Ph III	28,674				0.00		Jun-06	Jan-07	Jan-08	
Pitt	Whichard Bldg Renovation Ph III	28,674				0.00		Jun-06	Jan-07	Jan-08	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2005

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 9-30-05	Bond Funds Expended Through 9-30-05	Bond Funds Committed* to a Project As of 9-30-05	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Randolph	R & R Bundle Number One, Two & Three #1174		1,050,259		1,050,259	686,008.80	1,050,259	Feb-01	Nov-02	Jan-06	Under Construction
Randolph	Archdale Center Classroom Addition #1317	1,344,379			1,344,379	533,153.83	1,344,379	May-03	Oct-04	Dec-05	Under Construction
Randolph	R & R Bundle Number Four		635,271			0.00		Jul-05	Jul-05	Jul-06	
Richmond	Proj.1089 - HVAC Renovations in 3 Buildings		890,000	0	890,000	890,000.00	890,000	Mar-01	Jul-03	Feb-04	Complete
Richmond	Proj.1088 Health Sciences Building	3,542,287		2,320,000	404,000	3,311,944.73	3,542,287	Jun-03	Nov-04	Dec-05	Under Construction
Richmond	Proj. 1282 Acquire Building in Scotland County	137,272		0	137,272	137,272.00	137,272				Complete Land Purchase
Richmond	Proj. 1283 Multiple Renovations @ less than \$100,000 each		358,389	0	358,389	352,345.93	358,389	Jun-02	Aug-02	Jan-06	Under Construction
Richmond	Purchase new Facility near Industrial Park	295,672		0		0.00					
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271		255,395		255,395	255,395.00	255,395	Jul-02	Jul-02	Aug-03	Complete
Roanoke-Chowan	Compliance/Safety Renov. (Bundled Projects) #1323		215,600		215,600	204,999.15	215,600	Jun-03	Aug-03	Sep-05	Under Construction
Roanoke-Chowan	Learning/Working Renov. (Bundled Projects) #1324		385,268		385,268	340,650.66	385,268	Aug-03	Sep-03	Sep-05	Under Construction
Robeson	(Pembroke Center Land Purchase) #1225	76,073			80,000	76,073.00	80,000				Complete Land Purchase
Robeson	Continuing Education Building #1109	2,590,239			2,590,239	2,334,406.58	2,590,239	May-01	Dec-02	Dec-05	Under Construction
Robeson	Continuing Education /Allied Health Buildings #1206	7,416,318			7,416,318	5,557,585.90	7,416,318	Jan-02	Jul-04	Jan-06	Under Construction
Robeson	Emergency Training Facility Addition #1214	43,719			43,719	43,718.30	43,719	Feb-02	Jul-02	Jul-03	Complete
Robeson	Renovations Site Work #1329	2,526,777	992,074	85,000		2,351,277.75	3,482,405	Apr-03	Jun-03	Jun-05	Under Construction
Robeson	Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9,10, 15 #1108		159,922	7,701	167,623	159,921.38	167,623	Feb-01	Mar-01	Apr-03	Complete
Rockingham	Lifelong Learning Center - 1079	2,400,291		454,000	174,340	1,765,288.40	2,400,291	Jun-02	Nov-04	Dec-05	Under Construction
Rockingham	Classroom/Storage Bldg. at ESTC - 1080	239,000		10,000	239,000	239,000.00	239,000	Mar-01	May-02	Jun-04	Complete
Rockingham	Spring 2001 Renovations #1156		165,000	0	165,000	35,815.60	165,000	Nov-00	Dec-00	Jan-06	Under Construction
Rockingham	Summer 2001 Renovations #1191		112,500	43,633	112,500	112,500.00	112,500	Mar-01	Apr-01	Nov-03	Complete
Rockingham	Fall 2001 Renovations #1217		86,700		86,700	65,482.74	86,700	Jan-02	Feb-02	Oct-05	Under Construction
Rockingham	Spring 2002 Renovations #1218		70,000	229,000	70,000	70,000.00	70,000	Mar-02	Jun-02	Oct-04	Complete
Rockingham	Fall 2002 Renovations - #1306		243,000	6,367	243,000	241,317.34	243,000	Jun-03	Jul-03	Oct-05	Under Construction
Rockingham	Spring 2004 Renovations - #1382		346,000			89,752.57	346,000	Sep-04	Nov-04	Feb-06	Under Construction
Rockingham	Summer 2004 Renovations #1501		100,000			0.00		Sep-04	Nov-04	Jan-06	
Rockingham	Summer 2005 Renovations		1,054,150			0.00		Apr-05	Jul-05	Jul-06	
Rowan-Cabarrus	Bldg. 100 Renovations - #1032		202,432	1,355,376	202,432	202,432.03	202,432	Feb-01	Jul-02	Oct-02	Complete
Rowan-Cabarrus	Classroom/Laboratory Building - #1185	4,287,029		3,565,141		127,800.31	4,287,029	Oct-04	Jan-06	Jun-07	Under Design
Rowan-Cabarrus	Parking Lot Extension/Renovation #1393	70,000		400,000	70,000	0.00	70,000	Oct-04	May-05	Nov-05	Under Construction
Rowan-Cabarrus	Various Renovations - #1314		603,152		603,152	281,370.36	603,152	Dec-02	Apr-03	Apr-06	Under Construction
Rowan-Cabarrus	LRC & Student Support Space Renovations (proj #1086)		805,584	188,082		0.00	805,584	Jul-04	Mar-05	Sep-07	Under Design
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot	5,207,129		3,659,365		0.00		Oct-06	Feb-08	Apr-09	
Sampson	Occupational Building #1133	3,263,820	125,530	1,866,180	3,389,350	3,119,822.41	3,389,350	Dec-00	Mar-04	Nov-05	Under Construction
Sampson	Campus Roadway Extension #983	176,000		216,075	176,000	176,000.00	176,000	Feb-01	Apr-02	Oct-02	Complete
Sampson	North HVAC and Crosswalk replacement #1151		575,000		575,000	575,000.00	575,000	Feb-01	Feb-02	Oct-03	Complete
Sandhills	New Student Center # 940	2,279,455	0	5,650,000	2,279,455	2,222,458.88	2,279,455	Oct-00	Jul-03	Nov-05	Under Construction
Sandhills	New Hoke County Center #813	308,380	0	874,535	308,380	308,379.33	308,380	Jul-98	Aug-00	Nov-01	Complete
Sandhills	Kennedy Hall Health Sciences Renovation #1003	0	487,000	734,000	487,000	486,285.56	487,000	Feb-02	Mar-02	May-03	Complete
Sandhills	Education Center #1081	4,006,491	0	2,150,290	4,006,491	3,331,578.78	4,006,491	Nov-01	Sep-04	Jan-06	Under Construction
Sandhills	Parking Lot - South Campus #1313	178,000	0	131,000	178,000	175,155.02	178,000	Jan-03	Jun-03	Sep-04	Complete
Sandhills	Stone Hall Administration Renovation #1278	1,431	120,000		121,431	121,241.61	121,431	Dec-02	May-03	Sep-04	Complete
Sandhills	Stone Hall Student Services Renovation #1154	0	95,000		95,000	95,000.00	95,000	Jun-01	Apr-02	May-03	Complete
Sandhills	Hoke Business and Technology Center #1142	1,225,087	0	25,465		45,855.00	1,225,087	Dec-04	Nov-05	Nov-06	Under Design
Sandhills	Horticulture Complex - 1352	1,519,914	0	386,577	164,100	42,140.00	1,093,509	Aug-04	Mar-06	Mar-07	Under Design
Sandhills	Blue Hall Renovation #1004	0	250,000		10,000	13,387.50	250,000	Aug-05	Dec-05	May-05	Under Design
Sandhills	Improvements/Expansion Traffic System - #1242	151,741	0		151,741	151,740.01	151,741	Apr-02	Jun-02	Aug-02	Complete
Sandhills	Meyer-Stone Hall Roof Replacement #1376	0	450,000			0.00	450,000	Aug-05	May-06	Nov-06	Announcing for Designer Services
Sandhills	Stone Hall Renovation #1477	0	200,000			0.00	200,000	Apr-05	May-05	Aug-05	Announcing for Designer Services
Sandhills	Undetermined	650,580	0			0.00		Dec-06	May-07	Dec-07	
Sandhills	Emergency Services Training Complex #1356	672,300	0	0		9,304.35	672,300	Jun-05	Aug-05	Dec-05	Under Design

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2005

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 9-30-05	Bond Funds Expended Through 9-30-05	Bond Funds Committed to a Project As of 9-30-05	Estimated Design Start Date	Estimated Construction Completion Date	Status
Sandhills	Stone Hall Lecture 111 Renovation #1357	20,000	523,715	523,715	17,908.04	523,715	523,715	May-04	Jul-05	Under Construction
Sandhills	Athletic Field Renovation - 1347	317,000	0	0	286,019.36	317,000	317,000	Aug-04	Jan-05	Under Construction
Sandhills	Greenhouse Renovation #1524	140,000	0	0	0.00	140,000	300,000	Feb-01	Aug-01	Complete
South Piedmont	Continuing Education Center Renovations (#932B)	0	300,000	1,447,258	300,000	300,000.00	300,000	Feb-01	Aug-01	Complete
South Piedmont	Renovations to the Continuing Education Ctr - #1166	263,488	116,235	2,756,430	379,723	346,213.05	1,229,868	Apr-01	Nov-02	Under Construction
South Piedmont	Renovations to the Continuing Education Ctr - #1173	200,000	1,029,868	0	1,229,868	1,210,348.95	1,229,868	Jan-02	Feb-02	Complete
South Piedmont	Renovations to the Continuing Education Ctr - #1173	50,000	265,000	0	315,000	256,141.16	315,000	Apr-03	Jul-03	Under Construction
South Piedmont	OSHA and ADA Compliance #1275	3,871,721	0	0	270,000	112,645.60	3,721,721	Jan-04	Nov-05	Under Design
South Piedmont	Technology Building #1274	625,215	100,000	0	66,000	725,215	750,000	Feb-05	Nov-05	Under Design
South Piedmont	Building "G" Renovation/Addition #1413	750,000	0	0	0.00	750,000	750,000	Oct-05	Jul-06	Announcing for Designer Services
South Piedmont	Renovation/Expansion of "T" Building #1414	400,000	0	0	399,980	399,979.99	399,980	Mar-02	Aug-02	Complete
South Piedmont	Swain Ctr Renovation-remaining section of building #1190	150,000	798,942	0	798,962	798,942.00	798,962	Nov-00	Mar-01	Complete
South Piedmont	Jackson County Renovations #1188	90,000	0	0	90,000	90,000.00	90,000	Sep-02	Sep-04	Complete
South Piedmont	Restroom/Shower renovation #1189	0	90,000	0	90,000	90,000.00	90,000	Sep-02	Sep-04	Complete
South Piedmont	General building-new campus #1330	2,944,018	2,941,510	477,000	191,629.58	2,944,018	2,944,018	Oct-06	Aug-05	Under Construction
Southwestern	Academic, admin building #1371	6,232,770	4,271,584	0	3,288,740	3,288,740.00	3,288,740	Oct-00	Oct-07	Complete
Southwestern	Western Stanly Center - Project # 903	3,288,740	0	0	3,288,740	3,288,740.00	3,288,740	Oct-00	Feb-02	Complete
Stanly	Addition to existing building - Project #1231	814,929	0	0	814,929.00	814,929.00	814,929	Feb-02	Nov-02	Complete
Stanly	Patterson Building Roof Replacement #1207	100,000	0	0	100,000	100,000.00	100,000	Aug-01	Oct-01	Complete
Stanly	Corporate Education/Shop Building #1369	150,000	0	0	150,000	150,000.00	150,000	Aug-03	Nov-03	Complete
Stanly	Student Center Bldg Renovation & Addition-Proj 1355	67,800	412,929	0	153,160.80	190,871	182,200	Jan-04	Dec-04	Complete
Stanly	Kelley Building Roof Replacement & Renovation #1421	182,200	0	0	171,367.06	182,200	409,851	Oct-04	Nov-05	Under Construction
Stanly	General Repair & Renovation #1531	409,851	0	0	0.00	409,851	541,702	Oct-05	Jul-06	Announcing for Designer Services
Stanly	No. 947: Yacklin Center (completed)	541,702	2,540,000	181,900	519,625.48	541,702	541,702	Feb-01	Jan-02	Complete
Stanly	No. 1186: Parking Lot "H" Bldg (completed)	91,883	96,468	91,883	91,883.00	91,883	91,883	May-01	Sep-01	Complete
Stanly	No. 1186: Parking Lot "H" Bldg (completed)	0	0	0	2,307,296	2,307,296	2,307,296	Jul-02	Nov-03	Complete
Stanly	No. 1123:"K" Engineering Technology Building	2,307,296	0	0	2,295,514.73	2,307,296	1,465,983	May-04	Jan-05	Complete
Stanly	No. 1387: Renovations: V-C-P + Misc Small Proj.	635,049	830,934	0	1,465,983	343,478.07	1,465,983	May-04	Jan-05	Complete
Stanly	No. 1367: Maintenance Bldg & Misc.	806,507	0	0	657,004	657,004	657,004	Mar-04	Jun-05	Under Construction
Stanly	No. 1258: "J" Three-Story Classroom Bldg & Parking	691,630	4,309,045	691,630	647,772.05	691,630	691,630	May-02	Nov-03	Complete
Stanly	No. 1277: "A" & "T" Bldg & Lab Renovation	175,562	551,767	727,329	724,417.62	727,329	727,329	Nov-02	Nov-03	Complete
Stanly	No. 1521: NC Viticulture & Enology	2,850,497	7,149,503	0.00	2,850,497	2,850,497	2,850,497	Oct-05	Feb-07	Announcing for Designer Services
Tri-County	Addition/Renovation - Entice Building #1308	125,294	891,527	171,986	1,016,821	906,832.45	1,016,821	Feb-04	Jan-05	Under Construction
Tri-County	Lighted Parking/Concrete Sidewalks #1202	43,597	0	0	43,597	43,597.00	43,597	Jan-02	Feb-02	Complete
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	5,317,120	5,317,120	5,317,120	5,317,120.00	5,317,120.00	5,317,120	Jan-01	Jul-02	Complete
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307	1,569,892	238,395	1,687,226	1,687,226.00	1,687,226.00	1,687,226	Oct-02	Mar-04	Complete
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	1,800,547	154,825	1,955,372.00	1,955,372.00	1,955,372.00	1,955,372	Mar-02	Nov-03	Complete
Vance-Granville	LAND ACQUISITION #1517	114,724	0.00	114,724	114,724	114,724	114,724	Jun-05	Jun-05	Negotiating Land Purchase
Vance-Granville	PHASE 1 R&R/CONSTRUCTION PROJECTS #1157	191,680	191,680	191,680.00	191,680.00	191,680.00	191,680	May-01	Jul-01	Complete
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	2,369,272	61,996	2,369,272	2,229,819.39	2,369,272	2,369,272	May-03	Oct-04	Under Construction
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198	416,400	416,400	416,401	416,400.14	416,401	416,401	Mar-03	Jun-03	Complete
Vance-Granville	MAIN Campus Misc Construction	554,874	0.00	88,012.06	2,518,000	0.00	2,518,000	Nov-03	Oct-05	Under Design
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094	3,053,503	300,000	0.00	0.00	0.00	0.00	Aug-05	Oct-05	Complete
Vance-Granville	GRANVILLE MISC CONSTRUCTION	825,699	0.00	0.00	0.00	0.00	0.00	Oct-05	Dec-05	Complete
Vance-Granville	PHASE III R&R/CONSTRUCTION PROJECTS	101,519	324,927	324,927	324,926.66	324,927	324,927	Oct-05	Jan-06	Complete
Wake	Roofing - Ready Hall #1260	0	240,000	15,225.87	240,000	240,000	240,000	Jan-04	Feb-05	Under Construction
Wake	Resurfacing & paving pking. Areas & walk #1419	3,000,000	0	0	3,000,000	3,000,000	3,000,000	Jan-04	Feb-05	Under Construction
Wake	Land Acquisition #1442	0	0	0	0	0	0	0	0	0
Wake	Allied Health Auditorium Renovation #1321	652,182	269,240	632,182	480,658.15	632,182	632,182	Sep-03	Sep-04	Complete
Wake	Roofing - Technical Education Bldg. #1290	206,458	210,094	210,094	206,458.00	210,094	210,094	Sep-02	Jun-03	Complete
Wake	Engineering Technology Bldg. Renovation #1291	510,877	680,000	69,000.00	69,000.00	427,241	427,241	Aug-03	Aug-05	Under Design
Wake	N.E. Campus Development & Bldg. Const. #1289	20,838,400	5,500,000	1,431,950	1,608,234.58	19,838,400	19,838,400	Feb-03	Mar-05	Under Construction
Wake	R&R Main campus classrooms, labs & offices #1295	3,000,000	1,028,494	4,850,000	588,392	2,877,991.30	4,028,494	Jul-04	Jan-05	Under Construction

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2005

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 9-30-05	Bond Funds Expended Through 9-30-05	Bond Funds Committed* to a Project As of 9-30-05	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Wake	NE Campus Infrastructure #1262	3,333,051			3,333,051	1,660,704.86	3,333,051	Jan-03	Sep-04	Dec-05	Under Construction
Wayne	Childcare Center/Lab #1104	555,447		197,294	555,447	555,447.96	555,447	Apr-01	Oct-02	Aug-03	Complete
Wayne	Land Acquisition #1124	724,880			724,880	724,880.00	724,880				Complete Land Purchase
Wayne	Miscellaneous R&R (Bundled) #1162	50,000	702,916		752,916	733,006.01	752,916	Jun-01	Jun-01	Dec-05	Under Construction
Wayne	Addition Chiller & Upgrade of Energy Plant #1351	123,598	275,000	55,967	398,598	398,597.58	398,598	Nov-03	Jun-04	Jan-05	Complete
Wayne	Building 1 - Multi Purpose #1105	4,239,000	0	25,000	4,239,000	234,368.33	4,239,000	Jul-04	Oct-05	Nov-06	Under Construction
Wayne	Building 2 -Dental Clinic Addition & Renov. #1230	474,044	271,711		745,755	745,754.64	745,755	May-02	Feb-03	Dec-03	Complete
Wayne	Building 3 - Continuing Education Center #1280	4,354,014	0	20,000	4,354,014	4,043,538.84	4,354,014	Nov-02	Jul-04	Dec-05	Under Construction
Wayne	WLC & Dogwood Bldgs Renovation #1339	1,092,066	127,730		1,219,796	64,500.00	1,219,796	Apr-04	Oct-05	Dec-06	Under Construction
Western Piedmont	LIGHTING RETROFITS #1117		205,000		205,000	204,423.12	205,000	Feb-01	Mar-01	Feb-02	Complete
Western Piedmont	CAMPUS RENOVATIONS #1118		880,000		880,000	879,999.43	880,000	Feb-01	Mar-01	Jan-05	Complete
Western Piedmont	HEALTH/SCIENCE FACILITY #1366	3,858,649			3,858,649	271,705.36	3,858,649	Jan-04	Jan-05	Jun-06	Under Construction
Western Piedmont	CAMPUS REPAIRS/RENOVATIONS #1365		401,274			52,862.00	401,274	Jun-04	Sep-04	Jan-06	Under Construction
Wilkes	Walker Center Renovations - #1181		275,000		275,000	274,998.20	275,000	Jun-01	Jul-01	Oct-01	Complete
Wilkes	General Campus Renovations - #1182		456,817		456,817	255,527.59	456,817	May-01	Jun-01	Dec-06	Under Construction
Wilkes	Alleghany Center Relocation and Renovation - #1249	33,995	50,000	33,995	83,995	83,995.00	83,995	Sep-02	Oct-02	Apr-03	Complete
Wilkes	Ashe Center Lab and Classroom Space #1250	671,077		786,889	671,077	520,119.88	671,077	Oct-02	Nov-04	Sep-05	Under Construction
Wilkes	Technology Center - #1346	2,686,596		3,705,603	2,686,596	1,277,850.93	2,686,596	Oct-03	Mar-05	Sep-06	Under Construction
Wilkes	Science Lab, ADA and Admin. Office Renovatons - #1209		125,000			0.00	125,000	Nov-05	Dec-05	Sep-06	Under Design
Wilkes	Energy Conservation Upgrades - #1183		190,000		190,000	148,352.91	190,000	Feb-01	Mar-01	Dec-04	Under Construction
Wilkes	Greenhouse Renovations - #1210		10,028			10,028.36	10,028	Jul-01	Aug-01	Dec-02	Complete
Wilkes	Roof Replace - Beacon, Hayes and Lovette Halls #1489		235,000			39,429.00	235,000	Feb-05	Mar-05	Jun-06	Under Construction
Wilkes	Roof Replacement - Thompson Hall #1490		350,000			0.00	350,000	Feb-05	Mar-05	Jun-06	Under Construction
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184		306,972		306,972	290,934.05	306,972	Nov-02	May-04	Dec-05	Under Construction
Wilson	Student Center- #1401	3,455,346	0	300,000	3,455,346	454,084.02	3,455,346	Nov-04	Jul-06	Aug-07	Under Construction
Wilson	Tech Center Land Acquisition-#1345	165,000			165,000	164,999.47	165,000				Complete
Wilson	Renovation Project - Year 2001 - #1149	0	336,540	0	336,540	336,540.00	336,540	Jan-01	Apr-01	Oct-02	Complete
Wilson	Community/Business Center - #1150	1,164,257	0	0	1,307,508	1,164,256.67	1,307,508	Apr-01	Sep-02	Jun-04	Complete
Wilson	Renovation Project - Year 2002 - #1229	0	225,000	0	225,000	224,999.69	225,000	Jan-02	Mar-02	Sep-03	Complete
Wilson	Renovation Project - Year 2003 - #1305	0	275,000	0	275,000	245,871.35	275,000	Jan-03	May-03	Oct-05	Under Construction
Wilson	Renovation Project - Year 2004-#1389	0	230,000	0		39,338.64	230,000	May-04	Feb-05	Dec-05	Under Construction
Wilson	Police Academy Addition - #1426	105,311	0	55,000		103.80	105,307	Jun-05	Nov-05	Jan-06	Under Design
Wilson	Renovation Project - Year 2005 #1518	0	291,999	0		0.00	291,999	Sep-05	Oct-05	Jun-06	Announcing for Designer Services
Textile School	R&R (project bundled: emerg rep., infrastructure, safety, etc)		29,447		29,477	29,447.00	29,447	Nov-00	Dec-00	Jun-01	Complete
Textile School	Capital Construction Project 905 ID 6800100905A	750,000		2,437,200	750,000	750,000.00	750,000	Feb-02	Jun-02	May-04	Complete
	TOTALS	498,702,280	101,297,720	215,585,666	357,233,502	316,231,730.60	535,611,387				

* Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State Board.