

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF DECEMBER 31, 2006

College	Project Name - (Project No. if assigned)	New Construction Funds	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 12-31-06	Bond Funds Expended Through 12-31-06	Bond Funds Committed to a Project As of 12-31-06	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Alamance	Student Services/LRC/Adm - Project No. 1129	2,000,000		4,584,147	2,000,000	2,000,000	2,000,000	Jan-01	Nov-03	Aug-06	Complete
Alamance	Renovations - Project I - Project No. 1201	100,000			100,000	99,999.04	100,000	Dec-02	Jan-01	Jul-02	Complete
Alamance	Renovations - Project II - Project 1302	127,105			127,105	127,105.00	127,105	Dec-02	Jan-01	Jul-02	Complete
Alamance	Renovations - Main Building Project No. 1549	125,000			125,000	105,114.67	125,000	Dec-05	Mar-06	Aug-05	Complete
Alamance	Renovations - Student Center No. 1563	505,000			45,000	27,900.00	505,000	May-06	Jan-07	Aug-07	Under Design
Alamance	Allied Health Building - Project No. 1130			2,617,189	3,747,351	721,142.96	3,747,351	Sep-04	Oct-06	Oct-07	Under Construction
Alamance	Burlington Center Renovation Project No. 1584		219,483	3,551,083	219,483	6,656.05	219,483	Aug-06	Jun-07	Dec-07	Under Design
Alamance	Renovations - Child Development Center	200,517				0.00		Feb-07	Jun-07	Dec-07	
Alamance	Renovations - Parking Lots	150,000				0.00		Mar-07	Jul-07	Jan-08	
Asheville	Computer Technology Center NCCCS #1097	4,640,000			4,685,000	4,592,058.36	4,640,000	Nov-00	Nov-02	Jun-06	Complete
Asheville	Renovations #1 - #1137	63,176			63,176	56,119.85	63,176	Jan-04	Jul-04	Aug-06	Complete
Asheville	Enka Center Renovations #1213				600,000	600,000.00	600,000	Jan-01	Jan-02	May-03	Complete
Asheville	Dental Lab Renovation NCCCS #1121	400,000			400,000	390,048.00	400,000	Dec-00	Dec-01	May-03	Complete
Asheville	Hospitality Education Center NCCCS #1098	6,258,254		916,351	6,213,254	6,214,700.48	6,258,254	Nov-00	May-04	Jun-06	Complete
Asheville	Fernhurst Renovation, #1158	900,000			214,000	137,028.75	900,000	Sep-04	Dec-06	May-07	Under Design
Beaufort	Law Enforcement/EMT/Fire Service Training Facility - #1084	1,216,351	2,057,505		1,216,351	1,166,842.23	1,216,351	May-05	Dec-06	May-07	Complete
Beaufort	Renovations to Buildings 1, 4 and 8 #1265	154,895			154,895	154,895.00	154,895	Jul-02	May-03	Apr-03	Complete
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266	3,107,499	468,333		3,837,334	3,837,787.31	3,837,334	May-03	Jan-06	May-06	Complete
Beaufort	Building 1 and 3 Roof Replacement #1571	15,546		0	250,215	242,429.00	250,215	May-06	Aug-06	Dec-06	Complete
Bladen	Repair and Renovation #1337	520,000	138,882		520,000	520,000.00	520,000	Mar-03	Nov-03	Sep-04	Complete
Bladen	Student Resource Center(RC,classrooms)#1430	2,900,000	90,000	20,000		990,000	990,000	Sep-06	Dec-06	Jul-07	Under Design
Bladen	Industrial Training Center repair, renovation and Exp #1255	524,794	140,000	228,506	664,794	664,794.00	664,794	Dec-03	Dec-04	Jul-05	Complete
Blue Ridge	General Renovations-Flat Rock Campus - #1227				146,809	142,196.34	146,809	Feb-02	Apr-02	Oct-04	Complete
Blue Ridge	Campus wide wiring/infrastructure/distance learning - #1276	258,775			258,774	258,774.03	258,774	Dec-01	Feb-02	Dec-02	Complete
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac,Etc #1350	402,969			402,969	402,969.00	402,969	Nov-03	Sep-02	Dec-03	Complete
Blue Ridge	Transylvania Center Additions and Renovations - #1405	877,973		127,839	877,973	877,972.43	877,973	Apr-04	Sep-04	Jul-05	Complete
Blue Ridge	Renovations to two classroom buildings - #1443	546,458			546,458	546,458.00	546,458	Feb-06	Mar-06	Mar-06	Complete
Blue Ridge	New Vocational Training Building - #1536	125,928			125,928	125,928.00	125,928	Jun-02	Jul-02	Mar-06	Complete
Brunswick	Technical and Trades Building Project #914	664,667	1,647,738		150,000	16,787.94	664,669	Aug-06	Jun-06	Dec-06	Complete
Brunswick	Bundled R&R Projects #1342	336,642			883,291	881,284.20	881,285	Apr-01	Jul-01	Aug-02	Complete
Caldwell	Distance Learning #1128	12,006	523,427	0	635,433	472,244.70	472,245	Nov-03	May-04	Oct-04	Complete
Caldwell	Watauga Site Prep #1127	258,795	213,450	10,000	472,245	472,244.70	472,245	Jan-01	Jul-02	May-03	Complete
Caldwell	Renovations B & D Building	1,321,355	210,931		1,321,355	1,143,230.00	1,321,355	Jan-01	Jul-02	Feb-05	Complete
Caldwell	Broynhill Multipurpose Facility #1235	316,838	398,973					Oct-06	Nov-06	Jul-07	Complete
Caldwell	Occupational Training Center #1555	162,150	6,713,774		162,150	0.00	162,150	Sep-04	Apr-05	Jun-06	Complete
Caldwell	Civic Center #1267	1,349,155		429,535	152,100	1,349,155	1,349,155	Apr-06	Jan-07	Oct-07	Under Design
Caldwell	Land Acquisition/Transportation Center #1547	1,000,000	1,291,000	140,660	1,291,000	1,053,984.20	1,291,000	Mar-02	Sep-03	Sep-04	Complete
Caldwell	NE Site Project #1415	719,625			719,625	50,524.50	719,625	Apr-06	Mar-06	Mar-06	Complete Land Purchase
Cape Fear	Pier and Dock Replacement- Emergency #1147	1,000,000		7,647	1,000,000	1,000,000.00	1,000,000	Jan-01	Mar-02	Sep-06	Under Construction
Cape Fear	New Elevator and Elevator Repairs-Emergency #1148	1,300,000	0		1,300,000	1,294,454.63	1,300,000	Jan-01	Mar-02	Mar-03	Complete
Cape Fear	Engineering Technology building #1215	16,799,237			16,799,237	16,712,532.77	16,799,237	Aug-01	Nov-03	Nov-03	Complete
Cape Fear	Renovs-Emmarl Bldg, Burnett Bldg, Machine Shop #1216	2,150,000	1,377,932		120,250	51,000.00	1,377,932	Jul-02	Jan-07	Aug-07	Under Design
Cape Fear	Campus Loop Access Road & Truck Driver Facility #1377	10,873,788			2,150,000	2,008,360.05	2,150,000	Jul-03	Jan-05	May-05	Complete
Cape Fear	Parking Deck & Classroom Building-Phase I #1455	3,140,000			834,500	265,111.64	10,873,788	Feb-05	Jan-05	Dec-05	Complete
Carteret	Public Safety Training Center #1416	7,000,000			640,000	447,370.00	3,140,000	Aug-05	Dec-06	Mar-08	Under Design
Carteret	Classroom Bldg Repl & Marine Tech Bldg #1092	199,761	8,980,000		5,845,485	5,727,305.42	5,845,485	Mar-01	Feb-03	Jan-05	Complete
Carteret	Hospitality Building Renov. and Parking Renov. #1348	48,000			48,000	47,148.82	48,000	Mar-03	Sep-03	Apr-05	Complete
Carteret	McGee Building Renovation-Joslyn Hall #1539	400,051			40,000	22,981.88	400,051	Jun-06	Nov-06	Aug-07	Under Design

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF DECEMBER 31, 2006

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 12-31-06	Bond Funds Expended Through 12-31-06	Bond Funds Committed* to a Project As of 12-31-06	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Carteret	McGee Building Renovation-Classrooms #1475		350,239		350,239	302,706.83	350,239	Jul-06	Jul-06	Dec-06	Under Construction
Carteret	Sewer Lift Station Repair/Replacment #1525		166,000			166,000.00	166,000	Sep-05	Feb-06	Jun-06	Complete
Catawba	Renovations - Alex. Ctr. NCCCS #1100		1,001,815		1,001,815	1,001,815.00	1,001,815	Jan-01	Aug-02	Jul-04	Complete
Catawba	Classroom/Laboratory Building #1285	7,567,306		7,000,000	7,567,306	7,187,985.03	7,567,306	Jul-02	Sep-04	Apr-05	Complete
Catawba	Library & Learning Assistance Center Renov. #1564		685,119		685,120	16,403.00	685,120	Sep-06	Dec-06	Apr-07	Under Design
Catawba	Paap Building Renovations #1233		132,899		132,899	132,898.62	132,899	Feb-02	Sep-02	Dec-04	Complete
Catawba	Old Testing Center Renvoations #1288		58,962		58,962	58,961.10	58,962	Oct-02	Nov-02	Dec-04	Complete
Catawba	Renovate Interior Space #1312		550,544		550,544	550,544.00	550,544	Jan-03	Jun-03	Jul-04	Complete
Central Carolina	Roofing (Student Center & Admin.) (Bundled R&R)(#1359)		295,000		295,000	295,000.00	295,000	Jun-04	May-06	Dec-06	Under Construction
Central Carolina	Roof Repairs (Main Building) (Bundled R&R) (#1360)		318,878		318,878	317,627.52	318,878	Mar-06	May-06	Oct-06	Complete
Central Carolina	Roofing (LRC & Science) (Bundled R&R) (#1361)		230,654		230,657	222,742.58	230,654	Jun-04	Aug-04	Dec-06	Under Construction
Central Carolina	Classroom/Science Lab Bldg. (Proj. # 1106)	4,800,000		24,443	4,800,000	4,800,000.00	4,800,000	Nov-00	Jan-03	Oct-04	Complete
Central Carolina	Telecommunications Bldg. (Proj. # 1107)	700,000		2,500,000	700,000	697,358.19	700,000	Nov-00	Feb-03	Nov-04	Complete
Central Carolina	Classroom Building (Proj. # 1325)	2,000,000		48,274	2,000,000	1,986,482.09	2,000,000	Jun-03	Sep-04	Apr-05	Complete
Central Carolina	Renovation of Science Building (# 1408)	880,718	31,000		911,718	893,310.27	911,718	Sep-04	May-05	Apr-06	Complete
Central Carolina	Computer Technology Building (#1410)	102,200			102,200	102,200.00	102,200	Sep-04	Apr-05	Apr-06	Complete
Central Carolina	Land Acquiton - Watson Property (#1570)	1,897,800		302,200	1,897,800	1,897,800.00	1,897,800	Jun-06	Jun-06	Jun-06	Complete
Central Carolina	Renovation of Classroom Building (#1362)	0	30,218		30,218	30,218.00	30,218	Apr-04	Apr-05	May-05	Complete
Central Carolina	R&R - Siler City Center (# 1485)		127,550			0.00	127,550		Oct-06	Dec-06	Under Construction
Central Carolina	R&R - Chatham Campus (# 1486)		280,000		280,000	154,236.08	280,000	Feb-06	Jun-06	Dec-06	Under Construction
Central Carolina	Renovation of Continuing Education Building (#1512)	142,702	437,767	100,000	65,700	20,032.86	580,469	Mar-06	Oct-06	Mar-07	Under Design
Central Carolina	New Siler City Center (#1548)	627,805		3,487,195		0.00	627,805	Jul-06	Jan-07	Aug-07	Advertising for Designer Services
Central Carolina	Classroom Building - West Harnett (#1364)	1,000,000		172,820	75,000	44,461.22	1,000,000	Sep-05	Nov-06	Apr-07	Under Design
Cent. Piedmont	Sloan-Morgan Renovation (1138)	128,739	4,766,142		4,894,880	4,789,286.64	4,894,880	Sep-00	Aug-02	Jan-06	Complete
Cent. Piedmont	Northeast Campus Ph IA - (942)	738,439		8,500,000	738,439	738,438.54	738,439	Nov-00	Feb-01	Dec-01	Complete
Cent. Piedmont	Information Technology Building - (1116)	16,516,620			16,516,620	16,439,303.79	16,516,620	Oct-00	Sep-02	Jan-06	Complete
Cent. Piedmont	Central Energy Facility (1240)	1,029,183	351,000	2,515,000	1,380,163	1,362,641.25	1,380,163	Nov-00	Sep-02	Jan-06	Complete
Cent. Piedmont	West Campus Phase III - (1114)	3,500,000		6,305,938	3,500,000	3,500,000.00	3,500,000	Feb-01	May-03	Jan-06	Complete
Cent. Piedmont	North Campus Phase III - (1115)	18,231,551			18,231,551	17,761,254.81	18,231,551	Sep-02	Aug-04	May-06	Complete
Cent. Piedmont	Van Every Building Reconstruction	500,000		5,117,142		0.00		Oct-06	Nov-06	Dec-07	
Cent. Piedmont	Professional Development Bldg - 3rd floor (1491)	230,000		0	230,000	141,105.94	230,000	Sep-05	Dec-06	Dec-06	Under Construction
Cent. Piedmont	Central High Exterior Renovation (1478)	100,000	3,000,000		3,100,000	302,388.77	3,100,000	Apr-05	Sep-06	Jun-07	Under Construction
Cent. Piedmont	Belk Addition & Renovation (1406)	2,671,463	2,328,537	15,000,000	1,660,000	107,903.24	5,000,000	Apr-05	Jun-07	May-08	Under Design
Cent. Piedmont	Northeast Campus Phase II - (1326)	9,770,000			9,770,000	9,089,096.15	9,770,000	Apr-04	May-05	Dec-06	Complete
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370		230,000		230,000	229,540.43	230,000	Oct-03	Dec-03	Jun-04	Complete
Cleveland	CLASSROOM BUILDING PROJECT # 1287	3,887,036		1,512,964	375,000	199,777.05	3,887,036	Aug-05	Oct-06	Oct-07	Under Design
Cleveland	REPLACE/MODIFY MECHANICAL SYSTEMS		225,000			0.00		Nov-06	Dec-06	Jun-07	
Cleveland	RE-ROOFING CAMPUS CENTER BLD PROJECT #1436		500,000		500,000	229,063.93	500,000	Feb-06	Oct-06	Apr-07	Under Construction
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT 1435		297,104		297,104	296,534.07	297,104	Jan-05	Mar-05	Nov-05	Complete
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167	3,850,523	1,688,980	15,400	5,539,503	5,539,502.41	5,539,503	Sep-01	Jun-03	Jul-06	Complete
Coastal Carolina	Classroom Building #1263	10,055,086			10,055,086	9,323,951.84	10,055,086	Jun-03	Dec-04	Dec-06	Complete
Coastal Carolina	BT Energy Management Project #1567	233,000			233,000	233,000.00	233,000	Jul-05	Jul-06	Dec-06	Under Construction
Coastal Carolina	Repairs to Facilities/Capital Improvements	3,651,504				0.00		Nov-06	Nov-06	May-07	
COA	D. F. Walker Public School Takeover Renovation #1241	905,612		66,202	905,612	905,612.00	905,612	Aug-03	Apr-04	Nov-04	Complete
COA	Allied Health and Wellness Center #1247	2,552,136			2,552,136	2,552,135.78	2,552,136	Jul-02	Feb-03	Nov-04	Complete
COA	Land Acquisition and Renovation of Riverside Center #1315	42,949			42,949	42,948.04	42,949				Complete Land Purchase
COA	Renovation of Manteo Middle School #1420	742,724		4,250,000	393,600	77,526.27	742,724	Mar-06	Dec-06	Jul-07	Under Design
COA	External Signage		50,000			0.00		Apr-07	Apr-07	May-07	
COA	Cosmetology Program Area Renovation #1592		80,000			0.00		May-07	May-07	Jul-07	
COA	Buildings A & C Roof Repairs #1197 (bundled)		386,000		386,000	380,575.07	386,000	Jul-04	Oct-05	Oct-05	Complete
COA	Expansion to Building A EC Campus #1450	1,021,353	975,244	4,557,141	265,000	337,824.50	1,996,597	Jun-05	Sep-06	Dec-07	Under Construction

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF DECEMBER 31, 2006

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 12-31-06	Bond Funds Expended Through 12-31-06	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Craven	Classroom/Library Building - #907B	1,900,000		1,900,000	1,900,000	1,900,000	Sep-00	Sep-01	Dec-04	Complete
Craven	Addition to Keiso Hall - #1336	100,000		100,000	100,000	81,246.42	Apr-03	Jan-06	Aug-06	Complete
Craven	Maintenance Building/ Roadway & Parking - #1076	1,375,022		125,900	1,375,022	1,362,787.57	May-03	Aug-05	May-06	Complete
Craven	Technology Building #1268	2,925,711		2,850,000	2,925,711	0.00	Oct-06	Nov-06	Apr-08	Under Design
Craven	Reroof Building B #1243	205,027			205,207	205,207	Aug-03	Feb-04	Oct-04	Complete
Craven	Reroof Building G #1244				265,114	265,114	Aug-03	Feb-04	Oct-04	Complete
Craven	Renovate Barker Hall & Miscellaneous Renovations #1246				264,000	192,655.63	Oct-04	Feb-05	Apr-07	Under Construction
Craven	Replace Chilliers,Air Handliers,Small Renov.(Bundled) - #1245	414,034				0.00	Nov-06	Dec-06	Jun-07	
Davidson	Classrooms/Laboratories/Renovations (1101)	4,054,058	1,741,409	1,700,000	5,795,467	5,795,467	Oct-00	Oct-02	May-06	Complete
Davidson	Fire Service Laboratory (1180)	325,000		16,106	325,000	325,000	Oct-00	Oct-01	Jul-02	Complete
Durham	Collins Bldg. Renovations - 1170	2,546,502	1,000,000		3,546,502	3,546,502	Nov-01	Feb-04	Feb-05	Complete
Durham	White Building Renovations - 1171	0	1,152,672	3,000,000	314,000	23,550.00	Oct-06	Feb-07	Dec-07	Under Design
Durham	New Student Services/Classroom Building - #1199	5,628,818		3,000,000	5,628,818	5,605,330.79	Apr-03	Dec-04	Apr-06	Complete
Durham	Satellite Campus#1499	4,000,000		4,000,000	4,000,000	755,678.61	Sep-05	Jul-06	Jan-08	Under Construction
Durham	Multipurpose Classroom/ Physical Training Facility #1522	1,100,000		1,000,000	1,000,000	0.00	Nov-06	Feb-07	Jun-07	Announcing for Designer Services
Edgecombe	ACT Project - Project #1078	6,756,814		3,919,548	6,756,814	6,756,814.00	Dec-00	Oct-02	Dec-04	Complete
Edgecombe	Various R & R projects #1273	500,000			500,000	157,566.89	May-06	Jul-06	Jun-07	Under Construction
Edgecombe	Various R & R projects #1272	757,203			757,203	749,741.98	Feb-02	Jul-06	Jul-06	complete
Fayetteville	Spring Lake Multi-Use Educational Building (DCC #1051)	7,000,000		1,021,501	7,000,000	7,000,000	Nov-00	Oct-02	Jun-05	Complete
Fayetteville	Purchase land along Ft Bragg Road #1320	600,000		2,860,938	600,000	600,000.00				Complete Land Purchase
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden #1125	2,430,349	800,000	2,430,349	2,369,590.00	2,430,349	Nov-01	Mar-04	Sep-06	Complete
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (DCC #1131)	880,000	3,402,185		4,282,185	4,218,619.08	Apr-02	May-04	Nov-06	Complete
Fayetteville	Virtual College Center (DCC #1126)	6,000,000			6,000,000	5,997,415.00	Nov-02	May-04	May-06	Complete
Fayetteville	Purchase and Renovation to Building along Ft. Bragg Road	10,500,000			0.00	0.00	Jan-07	Apr-07	May-08	Complete
Fayetteville	Horace Sisk Boiler Chiller Replacement (DCC #1211)	209,343	111,788	1,259,969	321,131	313,102.73	Apr-02	May-04	Sep-06	Complete
Fayetteville	Purchase land along Ft Bragg Road (DCC #1441)	500,645		500,645	500,645	500,644.45				Complete Land Purchase
Fayetteville	Addition to Administration Building (DCC 1520)	935,200		500,000	110,000	38,500.00	Sep-06	Mar-07	Mar-08	Under Design
Fayetteville	Purchase land along Ft Bragg Road (DCC #1534)	484,510			484,510	484,510.00				Complete Land Purchase
Fayetteville	Criminal Justice Center PM & E (DCC#1460)	750,000		71,250	54,112.50	750,000	Jun-06	Dec-06	Dec-07	Under Design
Fayetteville	Bundled R & R Projects 2006	3,912,154			0.00	0.00	Feb-07	Mar-07	Jun-08	
Fayetteville	Bundled R & R Projects 2005 (DCC#1446)	775,000		500,000	775,000	775,000	Jul-05	Jul-06	Jun-07	Under Construction
Forstyth	Construction - New building - #1139			7,000,000	4,195,600	3,731,774.27	Apr-02	Mar-04	Feb-07	Under Construction
Forstyth	Gym renov., Rerouting data lines, & Parking lot - #1159	200,000		900,000	872,546.07	900,000	Dec-01	Mar-04	Sep-03	Complete
Forstyth	HVAC & Fire Alarm System Renovations - #1311	650,000		650,000	559,052.50	650,000	Feb-03	Aug-03	Apr-04	Complete
Forstyth	Northwest Forstyth County Center - #1390				9,249,421	1,106,520.55	Jun-04	Oct-06	Dec-07	Under Construction
Forstyth	Renovations-Snyder Hall - #1437	665,000			631,302.00	665,000	Feb-06	May-06	Dec-06	Under Construction
Forstyth	Renovations-Allman Center #1560	280,000		280,000	261,455.64	280,000	Mar-06	May-06	Dec-06	Under Construction
Forstyth	Bundled - Different renovation projects	227,000			0.00	0.00	Jan-07	Feb-07	Aug-07	
Forstyth	Bundled - Electrical upfit & aircondition hallways	450,000			0.00	0.00	Jan-07	Feb-07	Aug-07	Announcing for Designer Services
Forstyth	Bundled - Snyder & Ardmore Buildings	450,000			0.00	0.00	Jan-07	Feb-07	Aug-07	
Forstyth	Bundled - Roof replacements	250,000			0.00	0.00	Jan-07	Feb-07	Aug-07	
Forstyth	Bundled - Renovation of space vacated to new bldg	151,688			0.00	0.00	Jan-07	Feb-07	Aug-07	
Forstyth	Construction - Addition to Greene Hall	500,000			0.00	0.00	Dec-06	Jun-07	Jun-08	
Gaston	New Public Safety Building - #1122	1,500,000		467,551	1,500,000	1,494,782.05	Jan-02	Oct-04	Oct-04	Complete
Gaston	New Science and Technology Building - #1428	396,044		2,009,231	139,275	85,056.65	Aug-05	Dec-06	Jul-07	Under Design
Gaston	Renovation - Corner Building - East #1332		2,505,092	479,523	2,505,092	2,484,762.92	Nov-06	Mar-06	Sep-06	Complete
Gaston	New Health Sciences Building - #1427	4,989,955		2,000,000	565,686	462,616.81	Apr-05	Nov-06	Apr-08	Under Design
Gaston	Renovation - Craig Building - #1333	225,592		43,182	222,646.17	225,592	Jan-06	Feb-06	Sep-06	complete
Guilford	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303				245,400	0	Nov-02	Nov-03	Aug-06	Complete Land Purchase

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF DECEMBER 31, 2006

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 12-31-06	Bond Funds Expended Through 12-31-06	Bond Funds Committed* to a Project As of 12-31-06	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Guilford	Classroom Building Project #1046	4,250,000		5,000,000	4,250,000	4,250,000.00	4,250,000	Jul-00	Feb-02	Jan-04	Complete
Guilford	Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888	1,500,000		2,520,000	1,500,000	1,500,000.00	1,500,000	Jun-97	Nov-99	Mar-05	Complete
Guilford	Jamestown Campus Land & Parking #1294	4,100,000		0	4,100,000	296,328.17	4,100,000	Jul-06	Jul-08	Jan-10	Complete Partial Land Purchase
Guilford	Classroom Building	3,100,382		0		0.00		Jan-07	Jun-08	Dec-09	
Guilford	Fire Suppression System Replacement #1392		500,000	0	500,000	344,005.55	500,000	May-04	Jun-04	Mar-07	Under Construction
Guilford	Roads, Parking & Walkways Repairs #1334		1,000,000	0	1,000,000	889,324.77	1,000,000	Nov-04	Jun-05	Jan-07	Under Construction
Guilford	Business Careers Renovation #1397		1,500,000	0		37.45	1,500,000	Dec-06	Jun-07	Jan-08	Announcing for Designer Services
Guilford	HVAC Renovations and Energy Upgrades #1398		1,923,774	0	1,923,774	618,811.45	1,923,774	Oct-04	Aug-05	Jun-08	Under Construction
Guilford	Health Technologies Project #1375	10,000,000		8,000,000	10,000,000	692,297.19	10,000,000	Jan-05	Oct-06	Sep-08	Under Construction
Halifax	Allied Health/Auditorium Bldg - 1090	7,706,909		1,573,673	7,706,909	7,572,591.17	7,706,909	Apr-01	May-02	Dec-03	Complete
Halifax	HVAC replacement,welding shop renovations #1165		811,569	3,000	811,569	760,390.77	811,569	May-01	May-01	Dec-06	Under Construction
Halifax	Wellness/Fitness Center - 1292	566,130			566,130	566,129.64	566,130	Nov-02	Jul-03	Feb-04	Complete
Haywood	Renovation - 200/300 Buildings #1113	570,480	1,851,922	292,443	2,422,402	2,422,402.00	2,422,402	Dec-01	Jul-03	Dec-04	Complete
Haywood	Regional High Tech. Center #1327	217,598		142,799	217,598	217,598.00	217,598	Feb-04	Feb-05	Oct-05	Complete
Isothermal	Continuing Education Building Renovation - #1204		548,418		550,000	548,417.17	548,418	Jan-02	Apr-03	Aug-03	Complete
Isothermal	Life Long Learning Center #1298	1,658,309		3,250,000	1,658,309	411,143.41	1,658,309	Sep-03	Sep-06	Sep-07	Under Construction
Isothermal	ADA Compliance Project & minor building improve. #1252		123,694		124,727	123,693.77	123,694	Oct-02	Jan-03	Jul-03	Complete
Isothermal	Campus HVAC Controls Replacement #1253		181,782		185,273	181,781.47	181,782	Jul-02	Oct-02	Apr-03	Complete
Isothermal	Underground wiring project #1394		100,000	150,000	100,000	100,000.00	100,000	Oct-04	Apr-05	Jul-05	Complete
Isothermal	Student Center Roof Replacement #1395		276,334	24,159	275,000	276,333.55	275,000	Sep-04	Jan-05	Dec-06	Under Construction
Isothermal	Library & Swimming Area Roof Replacements #1524		447,401		448,735	405,967.83	448,735	Nov-05	Dec-05	Dec-06	Under Construction
Isothermal	Library Interior Ceiling Renovation - #1565		6,106	3,382	6,108	3,295.60	6,108		Sep-06	Dec-06	Under Construction
James Sprunt	Exterior Campus Lighting #1163		223,414	68,807	223,414	223,414.00	223,414	Nov-01	Jul-02	Dec-02	Complete
James Sprunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164		176,586		176,586	176,584.70	176,586	Apr-01	Dec-01	Jun-02	Complete
James Sprunt	Herring Bldg. Classroom Addition #1281	1,783,718			1,783,718	1,783,718.00	1,783,718	Jul-02	May-04	Apr-05	Complete
James Sprunt	Repair and Renovations #1424		266,319		266,319	212,022.11	266,319	Nov-04	Jan-05	Feb-07	Under Construction
James Sprunt	Repair and Renovations Phase 2 #1529		265,000		265,000	253,513.73	265,000	Jan-05	Oct-05	Jan-07	Under Construction
Johnston	Campus Lighting and Parking #1176	200,000		7,326	200,000	189,193.75	200,000	Jan-02	Feb-02	Apr-02	Complete
Johnston	Industrial Technology Bldg #1219	2,299,625	0	829,735	2,299,625	2,282,417.08	2,299,625	Jul-01	Feb-03	May-04	Complete
Johnston	Renovation of Wilson #1103	0	662,956	472,253	662,956	632,152.82	662,956	Jul-01	Apr-03	Dec-03	Complete
Johnston	Wilson Building Addition/renovation, Elsie, TDT renov. #1220	6,063,179	549,732		6,612,911	5,966,402.89	6,612,911	Aug-03	Nov-04	Feb-07	Under Construction
Johnston	Arboretum Greenhouse Complex #1422	100,000		100,000	100,000	94,917.88	100,000	Dec-04	Jun-06	Sep-06	Complete
Johnston	Art and Elsee Buildings Renovations #1526	305,000		30,326	305,000	279,815.06	305,000	Sep-05	Aug-06	Jan-07	Under Construction
Lenoir	Adtns/Renov Health Sciences Bldg & Marquee #1136	373,062	196,000		569,062	569,061.44	569,062	Jan-01	Jan-02	Jun-03	Complete
Lenoir	R&R Projects(Elev/Roots/HVAC/ADA #1228		928,692	50,000	928,692	649,906.68	928,692	Feb-02	Sep-02	May-07	Under Construction
Lenoir	Early Childhood/Literacy Bldg&Student Center Add #1239	199,746			199,746	199,745.46	199,746	Sep-01	Nov-01	Dec-05	Complete
Lenoir	Resurface Roads and Parking Lots/other renovations #1251		400,000	100,000	400,000	229,296.60	400,000	Jun-02	Feb-04	May-07	Under Construction
Lenoir	Classroom and Science Building #1238	4,932,980		600,000	4,932,980	4,839,942.63	4,932,980	Oct-02	Feb-05	Jan-07	Under Construction
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232		420,249			0.00	420,249	Dec-06	Feb-07	Dec-07	Announcing for Designer Services
Lenoir	Industrial/Vocational Center #1407	2,190,044			165,500	121,039.00	2,190,044	May-04	Nov-06	May-08	Under Design
Lenoir	Land Acquisition #1399	380,911			380,911	380,910.32	380,911	Jun-04	Jun-04	Oct-04	Complete Land Purchase
Lenoir	Jones Co. Land Acquisition #1462	148,283			148,283	148,282.20	148,283			Feb-05	Complete Land Purchase
Lenoir	Felix Johnson Property #1488	304,952			304,952	304,951.25	304,952	Apr-05	Apr-05	Apr-05	Complete Land Purchase
Lenoir	Jones County Center #1500	851,718		250,000	81,600	0.00	851,718	Nov-06	Mar-07	Nov-07	Under Design
Lenoir	Maintenance Facility #1587	795,938				0.00	795,938	Mar-07	Aug-07	Jun-08	Announcing for Designer Services
Lenoir	Signage #1588	200,000				0.00	200,000	Feb-07	May-07	Nov-07	Announcing for Designer Services
Lenoir	Christine Parker Property #1533	63,973			63,973	63,972.54	63,973			Dec-05	Complete Land Purchase
Lenoir	Construction/R&R		454,751			0.00			Jun-08	Jun-08	
Marlin	Misc. R & R (Bundled projects) #1178		00,713		00,713	00,712.00	00,713	May-01	May-01	Oct-02	Complete
Marlin	Roof Repairs (Bundled projects) #1192		630,915	16,609	630,915	630,914.86	630,915	May-03	Jan-04	Sep-06	Complete
Marlin	HVAC #1583		833,268			0.00	833,268	Oct-06	Jan-07	Mar-08	Under Design

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF DECEMBER 31, 2006

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 12-31-06	Bond Funds Expended Through 12-31-06	Bond Funds Committed to a Project As of 12-31-06	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Mayland	Avery County Project #1169	824,471		413,845	824,471	824,470.89	824,471	Sep-02	Mar-02	Feb-03	Complete
Mayland	R&R Projects #1284		200,000	130,000	200,000	180,666.89	200,000	Jan-02	Apr-02	Mar-06	Complete
Mayland	Applied Technologies Building #1328	1,852,610			138,000	97,289.04	1,852,610	Oct-05	Mar-07	Jan-08	Under Design
Mayland	Land Purchase #1378	127,529		17,471	127,529	127,529.00	127,529	Mar-07		Jun-07	Complete
McDowell	Classroom Building #1353	2,138,279		736,266	2,138,279	1,978,616.60	2,138,279	Mar-04	Oct-05	Dec-06	Under Construction
McDowell	Replace Exit Doors & Fire Alarm System #1160	166,200			166,200	166,200.00	166,200	Apr-01	May-01	Jun-02	Complete
McDowell	Roof Replacement #1161	98,000			98,000	98,000.00	98,000	Jun-01	May-02	May-02	Complete
McDowell	Campus Repair and Renovations #1248	174,500			174,500	174,500.00	174,500	Apr-02	May-02	Mar-03	Complete
McDowell	Campus Repairs & Renovations #1566	282,588			282,588	205,554.41	282,588	Sep-06	Sep-06	Dec-06	Under Construction
McDowell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168	250,000			250,000	241,154.35	250,000	Oct-01	Jul-04	Sep-06	Complete
McDowell	Renovation of the CEC-Gen'l Bldg. Renovations - #1196	142,562			142,562	123,151.42	142,562	Sep-04	Apr-05	Sep-06	Complete
McDowell	Mooreville Center 2nd Floor Addition-DCC No. 1070	216,851			216,851	216,545.00	216,851	Nov-00	Apr-02	Sep-03	Complete
McDowell	Advanced Technology Building-DCC No. 1091	3,178,788		1,000,000	3,178,788	3,163,590.00	3,178,788	Apr-01	Mar-04	Jul-06	Complete
McDowell	Renovation of the Library #1379	415,993		234,007	415,993	408,946.58	415,993	Apr-05	Jun-06	Dec-06	Under Construction
McDowell	Renovation of the Student Center #1573	153,604			110,000	72,100.00	1,293,953	Apr-07	May-07	Feb-08	
McDowell	Renovation of Vocational Building #1509	1,293,953			110,000	72,100.00	1,293,953	Aug-06	Jan-07	Sep-07	Under Design
Montgomery	Renovations and Repairs #1187	502,004			502,004	501,025.68	502,004	Jun-01	Oct-01	Dec-06	Under Construction
Nash	Land Acquisition #1141	350,000			350,000	350,000.00	350,000				Complete Land Purchase
Nash	Structural Repairs & Renovations #1299	190,000			190,000	124,377.48	190,000	Jul-02	Oct-06	Mar-07	Under Construction
Nash	Environmental Repairs & Renovations - #1193	266,844			266,844	266,574.73	266,844	Nov-01	Dec-01	Apr-06	Complete
Nash	Aesthetic Repairs & Renovations - #1194	260,000			260,000	260,000.00	260,000	Aug-01	Sep-01	Feb-06	Complete
Nash	Program Specific Classroom Renovations #1203	41,000			41,000	41,000.00	41,000	Jul-01	Mar-05	Jul-06	Complete
Nash	Infrastructure Repairs & Renovations #1300	41,000			41,000	20,468.34	41,000	Mar-06	Jul-06	Jan-07	Under Construction
Nash	Science & Technology Building #1301	3,933,237		2,684,229	3,933,237	3,933,237.00	3,933,237	Mar-03	Apr-04	Feb-06	Complete
Nash	Repurposing Classrooms #1530	150,000			150,000	150,000.00	150,000	May-05	Jun-05	May-06	Complete
Panlico	Expansion of Bayboro Center #1224	313,253			223,752	383,253	383,253	May-03	Jun-03	Aug-05	Complete
Panlico	Repair and Renovations #1011	213,376			207,015	213,376	213,376	May-03	Jun-03	Aug-05	Complete
Panlico	Life Care Center #1391	1,874,302		1,571,235	1,874,302	417,354.06	1,874,302	Jun-05	May-06	May-07	Under Construction
Piedmont	Renovate gym to LRC & Distance learning Classroom #1309	857,486	844,824		1,702,310	1,567,922	1,702,310	Jul-03	Sep-04	Dec-05	Complete
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310	1,567,922			1,567,922	1,564,108.89	1,567,922	May-05	Apr-06	Sep-06	Complete
Piedmont	Renovate Student Complex #1383	1,149,964			1,149,964	997,800.77	1,149,964	Aug-04	Apr-06	Sep-06	Complete
Piedmont	Renovate Auditorium #1384	5,250			5,250	5,250.00	5,250	Aug-04	Nov-04	n/a	Complete
Piedmont	Person County Classroom/Lab Building #1445	330,499		600,000	60,159	58,337.38	330,499	Nov-05	Nov-06	Apr-07	Under Design
Pitt	General Classroom Bldg - 1111 Ph1	5,116,870			5,116,870	5,073,750.12	5,116,870	Nov-00	Apr-02	Nov-08	Complete
Pitt	Parking Project - 1112 Ph1	195,436		288,156	195,436	139,638.98	195,436	Feb-02	Oct-02	Jan-08	Complete
Pitt	Bowen Farm Site Project (Planning) - 1110	146,250		1,050,000	146,250	146,250.00	146,250	Mar-02	Jul-03	Oct-04	Complete
Pitt	Firing Range and Driving Pad - #1177	339,589			350,618	211,434.00	350,618	Apr-02	Apr-05	Apr-07	Complete
Pitt	Davenport Farm #1431	3,148,255			3,148,255	3,148,254.68	3,148,255	Jun-02	Mar-05	Mar-06	Complete
Pitt	Toilets/Concession Bldg - Athletic Field #1487	20,000			20,000	0.00	20,000	Nov-05	Feb-06	Dec-06	Under Construction
Pitt	MacThrift Building #1505	927,907		1,200,000	927,907	927,906.98	927,907	Nov-05	Feb-06	Dec-06	Under Construction
Pitt	Student Center - Phase 1 #1545	6,101,590			424,404	152,460.40	6,101,590	Jul-06	Jan-07	Jun-08	Under Design
Pitt	Undetermined Project	46,750				0.00					
Pitt	Humber Bldg Renov Ph III #1358						1,585,095	Jan-04	May-05	Jul-06	Complete
Pitt	White Bldg Renov Ph III							Feb-07	Mar-07	Jul-06	Complete
Pitt	Whichard Bldg Renovation Ph III	18,674				0.00		Feb-07	Mar-07	Mar-07	
Randolph	R & R Bundle Number One, Two & Three #1174	28,674			0.00			Feb-07	Mar-07	Jun-07	
Randolph	R & R Bundle Number Four #1578	1,344,379			1,050,259	1,049,082.34	1,050,259	May-01	Nov-02	Dec-06	Under Construction
Randolph	Archdale Center Classroom Addition #1317	323,446			1,344,379	1,344,379.00	1,344,379	May-03	Oct-04	Jul-06	Complete
Randolph	R & R Bundle Number Four #1578	635,271				140,762.59	635,271	Oct-06	Nov-06	Aug-07	Under Design
Richmond	Proj.1089 - HVAC Renovations in 3 Buildings				890,000	890,000.00	890,000	Mar-01	Jul-03	Feb-04	Complete

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF DECEMBER 31, 2006

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 12-31-06	Bond Funds Expended Through 12-31-06	Bond Funds Committed* to a Project As of 12-31-06	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Richmond	Proj. 1088 Health Sciences Building	3,542,287		2,320,000	3,542,287	3,542,287.00	3,542,287	Jun-03	Nov-04	Dec-05	Complete
Richmond	Proj. 1282 Acquire Building in Scotland County	137,272		0	137,272	137,272.00	137,272				Complete Land Purchase
Richmond	Proj. 1283 Multiple Renovations @ less than \$100,000 each		358,389	0	358,389	358,389.00	358,389	Jun-02	Aug-02	Oct-04	Complete
Richmond	Purchase new Facility near Industrial Park	295,672		0		0.00				Apr-07	
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271		255,395		255,395	255,395.00	255,395	Jul-02	Jul-02	Aug-03	Complete
Roanoke-Chowan	Compliance/Safety Renov. (Bundled Projects) #1323		215,600		215,600	208,124.25	215,600	Jun-03	Aug-03	Jul-06	Complete
Roanoke-Chowan	Learning/Working Renov. (Bundled Projects) #1324		385,268	39,928	385,268	385,267.35	385,268	Aug-03	Sep-03	Jul-06	Complete
Robeson	#1225 (Pembroke Center Land Purchase)	76,073			76,073	76,073.00	76,073				Complete Land Purchase
Robeson	#1109 Continuing Education Building	2,476,854			2,476,854	2,451,995.78	2,476,854	Dec-01	Feb-03	Feb-07	Under Construction
Robeson	#1206 Continuing Education /Allied Health Buildings	7,466,140			7,193,685	7,384,748.89	7,193,685	Jan-02	Jan-03	Jan-07	Under Construction
Robeson	#1214 Emergency Training Facility Addition	43,720			43,719	43,718.30	43,719	Feb-02	Jul-02	Jul-03	Complete
Robeson	#1329 Renovations Site Work	1,380,907	992,074	85,000	2,372,980	2,372,980.45	2,372,980	Apr-03	Jun-03	Oct-06	Complete
Robeson	#1562 Workforce Development Bldg.	1,209,432		1,922,136	1,209,432	0.00	1,209,432	Dec-06	Feb-07	Sep-07	Announcing for Designer Services
Robeson	#1108 Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9, 10, 15		159,922	7,701	159,922	159,921.38	159,922	Feb-01	Mar-01	Apr-03	Complete
Rockingham	Lifelong Learning Center - 1079	2,400,291		454,000	2,400,291	2,400,291.00	2,400,291	Jun-02	Nov-04	Nov-06	Complete
Rockingham	Classroom/Storage Bldg. at ESTC - 1080	239,000		10,000	239,000	239,000.00	239,000	Mar-01	May-02	Jun-04	Complete
Rockingham	Spring 2001 Renovations #1156		165,000	0	165,000	35,815.60	165,000	Nov-00	Dec-00	Dec-06	Under Construction
Rockingham	Summer 2001 Renovations #1191		112,500	43,633	112,500	112,500.00	112,500	Mar-01	Apr-01	Nov-03	Complete
Rockingham	Fall 2001 Renovations #1217		86,700		86,700	86,429.95	86,700	Jan-02	Feb-02	Sep-06	Complete
Rockingham	Spring 2002 Renovations #1218		70,000	379,000	70,000	70,000.00	70,000	Mar-02	Jun-02	Oct-04	Complete
Rockingham	Fall 2002 Renovations - #1306		243,000	6,367	243,000	243,000.00	243,000	Jun-03	Jul-03	Oct-05	Complete
Rockingham	Spring 2004 Renovations - #1382		346,000		346,000	224,519.36	346,000	Jun-05	Nov-04	Dec-06	Under Construction
Rockingham	Summer 2004 Renovations #1501		100,000		100,000	74,426.89	100,000	Sep-04	Nov-04	Dec-06	Under Construction
Rockingham	Summer 2005 Renovations #1540		1,054,150			172,087.50	1,054,150	Sep-06	Jan-07	Mar-07	Under Design
Rowan-Cabarrus	Bldg. 100 Renovations - #1032		202,433	1,355,376	202,433	202,432.03	202,433	Feb-01	Jul-02	Oct-02	Complete
Rowan-Cabarrus	Classroom/Laboratory Building - #1185	4,287,029		4,191,873	4,287,029	1,333,526.62	4,287,029	Mar-05	Mar-06	Mar-07	Under Construction
Rowan-Cabarrus	Parking Lot Extension/Renovation #1393	70,000		456,410	70,000	4,228.58	70,000	Oct-04	Oct-06	Dec-06	Under Construction
Rowan-Cabarrus	Various Renovations - #1314		603,152		603,152	288,870.36	603,152	Dec-02	Apr-03	Mar-07	Under Construction
Rowan-Cabarrus	LRC & Student Support Space Renovations (proj #1086)		805,583	188,082	805,583	22,215.53	805,583	Jul-04	Aug-06	Nov-07	Under Construction
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot	5,207,129		3,659,365		0.00		Oct-06	Feb-08	Apr-09	
Sampson	Occupational Building #1133	3,263,820	125,530	2,066,180	3,389,350	3,389,350.00	3,389,350	Dec-00	Mar-04	Jul-05	Complete
Sampson	Campus Roadway Extension #983	176,000		216,075	176,000	176,000.00	176,000	Feb-01	Apr-02	Oct-02	Complete
Sampson	North HVAC and Crosswalk replacement #1151		575,000	19,385	575,000	575,000.00	575,000	Feb-01	Feb-02	Oct-03	Complete
Sandhills	New Student Center # 940	2,279,455	0	5,650,000	2,279,455	2,222,458.88	2,279,455	Oct-00	Jul-03	Jun-06	Complete
Sandhills	New Hoke County Center #813	308,380	0	1,429,529	308,380	308,379.33	308,380	Jul-98	Aug-00	Nov-01	Complete
Sandhills	Kennedy Hall Health Sciences Renovation #1003	0	487,000	734,000	487,000	487,000.00	487,000	Feb-02	Mar-02	May-03	Complete
Sandhills	Education Center #1081	4,106,491	0	2,150,290	4,106,491	3,906,328.00	4,106,491	Nov-01	Sep-04	Dec-06	Complete
Sandhills	Parking Lot - South Campus #1313	178,000	0	131,000	178,000	175,155.02	178,000	Jan-03	Jun-03	Sep-04	Complete
Sandhills	Stone Hall Administration Renovation #1278	1,431	120,000		121,431	121,431.00	121,431	Dec-02	May-03	Sep-04	Complete
Sandhills	Stone Hall Student Services Renovation #1154	0	95,000		95,000	95,000.00	95,000	Jun-01	Apr-02	May-03	Complete
Sandhills	Hoke Business and Technology Center #1142	1,732,087	0	25,465	1,732,087	1,168,783.38	1,732,087	Dec-04	Sep-06	Jun-07	Under Construction
Sandhills	Horticulture Complex - 1352	1,012,914	0	893,577	164,100	95,453.00	1,012,914	Oct-06	Aug-07	Aug-08	Under Design
Sandhills	Blue Hall Renovation #1004	133,938	326,062		41,000	44,387.50	460,000	Jul-06	Oct-06	Jun-07	Under Design
Sandhills	Improvements/Expansion Traffic System - #1242	151,741	0		151,741	151,740.01	151,741	Apr-02	Jun-02	Aug-02	Complete
Sandhills	Meyer-Stone Hall Roof Replacement #1376	0	450,000		40,700	0.00	450,000	Nov-06	Dec-06	Jun-07	Under Design
Sandhills	Stone Hall Renovation #1477	0	43,938		43,938	43,938.00	43,938	Apr-05	May-05	Aug-05	Complete
Sandhills	Construction R&R Project	416,642	0			0.00		Dec-06	Apr-06	Jun-07	
Sandhills	Emergency Services Training Complex #1356	672,300	0	0	672,300	174,553.57	672,300	Aug-05	Jan-07	Sep-07	Under Design
Sandhills	Stone Hall Lecture 111 Renovation #1357	20,000	523,715		543,715	516,205.25	543,715	May-04	Jul-05	Jun-06	Complete
Sandhills	Athletic Field Renovation - 1347	317,000	0		317,000	317,000.00	317,000	Aug-04	Jan-05	Nov-05	Complete
Sandhills	Greenhouse Renovation #1528	140,000	80,000	82,467	220,000	137,533.00	220,000	Oct-05	Sep-06	Dec-06	Under Construction

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 12-31-06	Bond Funds Expended Through 12-31-06	Bond Funds Committed to a Project As of 12-31-06	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
South Piedmont	Continuing Education Center Renovations (#932B)	0	300,000	1,483,320	300,000	300,000.00	300,000.00	Feb-01	Aug-01	Sep-02	Complete
South Piedmont	Renovations to the Continuing Education Ctr - #1166	263,488	116,235	2,846,430	379,723	379,723.00	379,723.00	Apr-01	Apr-04	Apr-06	Complete
Southeastern	Infrastructure Construction/Renovations #1173	200,000	1,029,868		1,229,868	1,210,348.95	1,229,868	Jan-02	Feb-02	Jul-06	Complete
Southeastern	OSHA and ADA Compliance #1275	50,000	265,000		315,000	283,876.56	315,000	Apr-05	Dec-05	Dec-06	Under Construction
Southeastern	Technology Building #1274	4,476,348			270,000	179,512.00	3,871,721	Apr-05	Nov-06	Nov-07	Under Design
Southeastern	Building "G" Renovation/Addition #1413	625,215		50,000	66,000	9,900.00	725,215	Jul-05	Oct-06	Jul-07	Under Design
Southeastern	Renovation/Expansion of "T" Building #1414	145,373				0.00	750,000	Nov-06	May-07	Mar-08	Announcing for Designer Services
Southeastern	SwaIn Ctr Renovation-remaining section of building #1190	399,980		28,558	399,980	399,979.99	798,962	Mar-02	Aug-02	Jun-03	Complete
Southeastern	Jackson County Renovations #1188	798,962		156,687	798,962	798,962.00	798,962	Nov-00	Nov-01	Mar-04	Complete
Southeastern	Restroom / shower renovation #1189	90,000			90,000	90,000.00	90,000	Sep-02	Sep-04	Mar-05	Complete
Southeastern	General building-new campus #1330	2,944,018		2,902,255	2,944,018	2,287,340.54	2,944,018	Jun-04	Dec-05	Mar-07	Under Construction
Southeastern	Academic, admin building #1371	6,232,770		3,287,865		0.00		Jan-07	Dec-07	May-09	
Stanly	Western Stanly Center - Project # 903	0			3,288,740	3,288,740.00	3,288,740	Oct-00	Feb-02	May-03	Complete
Stanly	Addition to existing building - Project #1231	0		53,865	814,929	814,929.00	814,929	Feb-02	Nov-02	Sep-03	Complete
Stanly	Patterson Building Roof Replacement #1207	0	100,000	0	100,000	100,000.00	100,000	Aug-01	Oct-01	Dec-01	Complete
Stanly	Corporate Education/Shop Building #1369	0	150,000	0	150,000	150,000.00	150,000	Aug-03	Nov-03	Sep-04	Complete
Stanly	Student Center Bldg Renovation & Addition #1355	123,071	67,800	412,929	190,871	190,871.00	182,200	Jan-04	Dec-04	Nov-05	Complete
Stanly	Kelley Building Roof Replacement & Renov #1421	0	182,200	0	182,200	182,200.00	182,200	Oct-04	Dec-04	Nov-05	Complete
Stanly	General Repair & Renovation #1531	0	409,851	0	409,851	168,660.54	409,851	Jan-06	Sep-06	Mar-07	Under Construction
Surry	No. 947: Yaddin Center (completed)	541,702	2,500,000		541,702	519,625.48	541,702	Feb-01	Jan-02	Apr-03	Complete
Surry	No. 1186: Parking Lot "H" Bldg (completed)	0	91,883	96,467	91,883	91,883.00	91,883	May-01	Sep-01	Nov-03	Complete
Surry	No. 1123:"K" Engineering Technologies Bldg (completed)	2,309,414	2,309,414	0	2,309,414	2,309,413.73	2,309,414	Jul-02	Nov-03	Jan-05	Complete
Surry	No. 1387: Renovations: V-C-P + Misc Small Proj.	625,899	830,934	299,850	1,356,833	1,338,036.33	1,356,833	May-04	Apr-05	Apr-07	Complete
Surry	No. 1367: Maintenance Bldg & Misc.	806,507	0	0	806,507	803,267.61	806,507	Mar-04	Jun-05	Oct-06	Complete
Surry	No. 1258: "J" Three-Story Classroom Bldg (completed)	649,159		4,044,437	649,159	649,158.66	649,159	May-02	Nov-03	Feb-05	Complete
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation (completed)	175,562	551,767	0	727,329	727,328.47	727,329	Nov-03	Mar-07	Jul-04	Complete
Surry	No. 1521: Viticulture & Enology Center	3,000,000		325,000	46,350	52,006.34	3,000,000	Feb-06	Mar-07	Feb-09	Under Design
Tri-County	Addition/Renovation - Enloe Building #1308	125,294	891,527	98,986	1,016,821	1,016,821.00	1,016,821	Feb-04	Jan-05	Mar-06	Complete
Tri-County	Lighted Parking/Concrete Sidewalks #1202	43,597	0	0	43,597	43,597.00	43,597	Jan-02	Feb-02	May-02	Complete
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	5,317,120	238,395		5,317,120	5,317,120.00	5,317,120	Jan-01	Oct-02	Oct-03	Complete
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307	1,566,485	238,395	138,863	1,804,880	1,804,879.53	1,804,880	Mar-04	Apr-05	Apr-05	Complete
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	1,800,547	154,825	14,077	1,955,372	1,955,372.00	1,955,372	Nov-02	Nov-03	Dec-04	Complete
Vance-Granville	LAND ACQUISITION #1517	114,724		8,559	114,724	114,723.00	114,724	Jun-05	Jun-05	Jun-05	Complete Land Purchase
Vance-Granville	PHASE 1 R&R/CONSTRUCTION PROJECTS #1157	191,680			191,680	191,680.00	191,680	May-01	Oct-01	Oct-01	Complete
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	61,996	210,137		2,431,268	2,419,292.20	2,431,268	May-03	Oct-04	Dec-05	Complete
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198	416,401			416,401	416,400.14	416,401	Mar-03	Jun-03	Dec-03	Complete
Vance-Granville	BIO CLASSROOM/LAB #1543	458,000			458,000	430,844.67	458,000	Nov-05	Jul-06	Dec-06	Under Construction
Vance-Granville	MAIN Campus Misc Construction	100,281				0.00		Dec-06	Jan-07	Mar-07	
Vance-Granville	GRANVILLE MISC CONSTRUCTION	825,699				0.00		Dec-06	Jan-07	Mar-07	
Wake	Reroofing - Ready Hall #1260				324,927	324,926.66	324,927	Mar-02	Jun-02	Feb-03	Complete
Wake	Resurfacing & paving pking. Areas & walk #1419	240,000			240,000	113,094.87	240,000	Aug-05	Sep-06	Apr-07	Under Construction
Wake	Land Acquisition #1442	3,000,000			3,000,000	2,066,654.83	3,000,000				Partial Land Purchase
Wake	Allied Health Auditorium Renovation #1321	552,182	269,240	552,182	552,182	552,157.41	552,182	Sep-03	Sep-04	Jun-05	Complete
Wake	Reroofing - Technical Education Bldg. #1290	206,458			206,458	206,458.00	206,458	Sep-02	Jun-03	Aug-03	Complete
Wake	Engineering Technology Bldg. Renovation #1291	400,000		510,877	910,877	752,011.54	910,877	Jun-04	Jan-06	Aug-06	Complete
Wake	N.E. Campus Development & Bldg. Const. #1289	20,838,400		5,250,000	20,838,400	16,222,784.50	20,838,400	Feb-03	Jun-04	Apr-07	Under Construction
Wake	R&R Main campus classrooms, labs & offices #1295	2,600,000	1,028,494	4,576,380	3,628,494	3,462,487.95	3,628,494	Jul-01	Aug-04	Aug-05	Complete
Wake	NE Campus Infrastructure #1262	3,333,051			3,333,051	3,063,882.15	3,333,051	Jan-03	Mar-05	Mar-06	Complete
Wayne	Childcare Center/Lab #1104	555,448		197,294	555,447	555,447.96	555,447	Apr-01	Oct-02	Aug-03	Complete

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF DECEMBER 31, 2006

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 12-31-06	Bond Funds Expended Through 12-31-06	Bond Funds Committed* to a Project As of 12-31-06	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Wayne	Land Acquisition #1124	724,880			724,880	724,880.00	724,880				Complete Land Purchase
Wayne	Miscellaneous R&R (Bundled) #1162	128,795	702,916		831,712	733,006.01	831,712	Jun-01	Sep-05	Apr-07	Under Construction
Wayne	Addition Chiller & Upgrade of Energy Plant #1351	123,598	275,000	55,966	398,598	398,597.58	398,598	Nov-03	Jun-04	Apr-05	Complete
Wayne	Building 1 - Multi Purpose #1105	4,239,000	0	25,000	4,239,000	3,896,504.64	4,239,000	Jul-04	Oct-05	Mar-07	Under Construction
Wayne	Building 2 -Dental Clinic Addition & Renov. #1230	474,044	271,711	150,000	745,755	745,754.64	745,755	May-02	Feb-03	Dec-03	Complete
Wayne	Building 3 - Continuing Education Center #1280	4,354,014	0	20,000	4,354,014	4,284,094.00	4,354,014	Nov-02	Jun-04	May-06	Complete
Wayne	WLC & Dogwood Bldgs Renovation #1339	1,013,270	127,730		1,141,000	1,006,532.31	1,141,000	Apr-04	Nov-05	Mar-07	Under Construction
Western Piedmont	LIGHTING RETROFITS #1117		205,000		205,000	205,000.00	205,000	Feb-01	Mar-01	Feb-02	Complete
Western Piedmont	CAMPUS RENOVATIONS #1118		880,000		880,000	879,999.43	880,000	Feb-01	Mar-01	Jan-05	Complete
Western Piedmont	HEALTH/SCIENCE FACILITY #1366	3,858,649			3,858,649	677,994.35	3,858,649	Jan-04	Jan-05	Feb-07	Under Construction
Western Piedmont	CAMPUS REPAIRS/RENOVATIONS #1365		401,274		401,274	249,909.00	401,274	Jun-04	Sep-04	Dec-06	Under Construction
Wilkes	Walker Center Renovations - #1181		274,999		275,000	274,998.20	275,000	Jun-01	Jul-01	Oct-01	Complete
Wilkes	General Campus Renovations - #1182		456,817		456,817	344,973.97	456,817	May-01	Dec-02	Jun-07	Under Construction
Wilkes	Alleghany Center Relocation and Renovation - #1249	33,995	50,000	33,995	83,995	83,995.00	83,995	Sep-02	Oct-02	Apr-03	Complete
Wilkes	Ashe Center Lab and Classroom Space #1250	671,077		899,231	671,077	668,440.22	671,077	Oct-02	Nov-04	Jan-06	Complete
Wilkes	Technology Center - #1346	2,686,596		4,309,832	2,686,596	2,580,041.37	2,686,596	Oct-03	Mar-05	Jan-07	Under Construction
Wilkes	Science Lab, ADA and Admin. Office Renovatons - #1209		258,144		125,000	54,441.41	125,000	Nov-05	Sep-06	Jun-07	Under Construction
Wilkes	Energy Conservation Upgrades - #1183		230,000		190,000	224,052.91	190,000	Feb-01	Mar-01	Feb-06	Complete
Wilkes	Greenhouse Renovations - #1210		10,029		10,028	10,028.36	10,028	Jul-01	Aug-01	Dec-02	Complete
Wilkes	Roof Replace - Beacon, Hayes and Lovette Halls #1489		235,000		235,000	138,115.00	235,000	Jun-05	Feb-06	Apr-07	Under Construction
Wilkes	Roof Replacement - Thompson Hall #1490		176,856			176,856.00	350,000	Mar-06	Sep-06	Dec-06	Under Construction
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184		306,972		306,972	306,972.00	306,972	Apr-01	May-01	Jun-05	Complete
Wilson	Student Center- #1401	3,455,346	0	300,000	3,455,346	767,243.74	3,455,346	Oct-04	Dec-06	Jan-08	Under Design
Wilson	Tech Center Land Acquisition-#1345	165,000			165,000	164,999.47	165,000				Complete
Wilson	Renovation Project - Year 2001 - #1149	0	336,540	0	336,540	336,540.00	336,540	Jan-01	Apr-01	Oct-02	Complete
Wilson	Community/Business Center - #1150	1,164,257	0	0	1,164,257	1,164,256.67	1,164,257	Apr-01	Sep-02	Jun-04	Complete
Wilson	Renovation Project - Year 2002 - #1229	0	225,000	0	225,000	224,999.69	225,000	Jan-02	Mar-02	Sep-03	Complete
Wilson	Renovation Project - Year 2003 - #1305	0	275,000	0	275,000	275,000.00	275,000	Jan-03	May-03	Apr-05	Complete
Wilson	Renovation Project - Year 2004-#1389	0	230,000	0	230,000	83,217.77	230,000	May-04	Feb-05	Dec-06	Under Construction
Wilson	Police Academy Addition - #1426	105,311	0	133,581	105,311	99,731.77	105,311	Jun-05	Dec-05	Jan-07	Under Construction
Wilson	Renovation Project - Year 2005-#1518	0	291,999	0		61,794.85	291,999	Dec-05	Sep-06	Dec-06	Under Construction
Textile School	R&R (project bundled: emerg rep., infrastructure, safety, etc)		29,447		29,477	29,447.00	29,447	Nov-00	Dec-00	Jun-01	Complete
Textile School	Capital Construction Project 905 ID 6800100905A	750,000		2,437,200	750,000	750,000.00	750,000	Feb-02	Jun-02	May-04	Complete
	TOTALS	498,702,280	101,297,720	252,456,889	492,950,260	420,076,997.89	557,717,927				

* Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State Board.