Joint Legislative Oversight Committee Health & Human Services

Update on DHHS New Construction Projects February 14, 2012

Terry Hatcher, P.E.

Director, Property and Construction

Department of Health & Human Services

New DHHS Construction Projects

- New State Laboratory of Public Health/Office of the Chief Medical Examiner, Raleigh
- New Cherry Hospital, Goldsboro
- New Broughton Hospital, Morganton
- Central Regional Hospital, Butner (completed)

Project Costs

- Funding for these projects:
 - Included Design, construction, movable equipment, and escalation costs
 - Did not include up-fit costs: medical equipment (other than built in equipment), information technology/telecommunications equipment, etc.
 - Funding normally requested through direct appropriations
- Favorable bid market for the new Public Health Lab/Office of Medical Examiner and New Cherry Hospital resulted in project reserves estimated to be sufficient to cover the up-fit costs
- Higher bid market and other factors for New Broughton Hospital resulted in reserves sufficient to cover furniture and some medical equipment:
 - Reserves are not sufficient to cover additional medical equipment and IT/telecommunications up-fit costs

State Laboratory of Public Health/Office of Chief Medical Examiner

- Consolidation of Public Health Lab in Raleigh and the Office of Chief Medical Examiner in Chapel Hill into a new Raleigh facility
- Construction timeline
 - Project bid: December 2009
 - Construction start: February 2010
 - Estimated construction completion: August 2012
- Project funding special indebtedness
 - Initial approved funding, SL 2006-66: \$101 million
 - Statutory limit of issuance or incurrence of debt
 - Maximum of \$20 million prior to July 2007
 - SL 2009-209 reduced funding by \$2.2 million
 - Current funding: \$98.8 million
- Projects reserves are sufficient to complete building up-fit

New Cherry Hospital

- 304 bed psychiatric hospital replacing existing Cherry Hospital
- Construction timeline
 - Project bid: July 2010
 - Construction start: October 2010
 - Estimated construction completion: January 2013
- Project funding special indebtedness
 - Initial funding, SL 2006-66: \$145.5 million
 - Statutory limit on issuance or incurrence of debt
 - \$20 million prior to July 2007
 - \$100 million prior to July 2008
 - SL 2009-209 reduced funding by \$7.2 million
 - Current funding \$138.3 million
- Project reserves are sufficient to complete building up-fit

New Broughton Hospital

- 384 bed psychiatric hospital replacing existing Broughton Hospital
- Construction timeline
 - Project bid: December 2011
 - Contract award: January 2012
 - Construction start: April 2012
 - Estimated construction completion: October 2014
- Project funding special indebtedness
 - Initial funding, SL 2006-66: \$162.8 million
 - Statutory limit on issuance or incurrence of debt
 - \$0 prior to July 2008
 - \$20 million prior to July 2009

New Broughton Hospital (continued)

- SL 2009-209 reduced funding by \$8 million
- Limited incurrence of debt to \$54 million prior to July 2011
- Current funding \$154.8 million
- State Construction Office/OSBM contract award letter allocated funding:
 - \$146.3 million for the design and construction cost
 - \$8.5 million in reserves for other expenses
- The \$8.5 million reserve is not adequate to cover up-fit costs
 - Estimates indicate an additional \$21.6 million will be required in late 2013 and during 2014 to fully up-fit the building

Central Regional Hospital

- 432 bed psychiatric hospital in Butner replacing Dorothea Dix and John Umstead hospitals
- Construction timeline
 - Project bid: January 2005
 - Construction start: April 2005
 - Project acceptance by State: May 2008
- Project funding
 - Mental Health Trust Fund: \$8.6 million
 - Special Indebtedness
 - Initial funding, SL 2003-314: \$110 million
 - SL 2006-66 authorized additional funding: \$20 million
 - Total project funding: \$138.6 million