

## N.C. Department of Health and Human Services

# Update on Status of Cherry and Broughton Hospital Construction Projects

Joint Legislative Oversight Committee on Health and Human Services
February 11, 2014

Luke Hoff, P.E.

Director of Property & Construction



## **New Cherry Hospital**

#### General

- Replaces existing 197 beds Cherry Hospital
- Located on West Ash Street (NC 581)
   between existing Cherry Hospital and US 117
   Goldsboro bypass
- Three-story; 415,000 s.f.; 314 beds facility
- General Contractor Archer Western Contractor
- Designer The Freelon Group



## **New Cherry Hospital**

## **Budget**

- Funded with Certificates of Participation
- \$138 million funded
- Project on budget



## **New Cherry Hospital**

#### Schedule

- May 30, 2014 Substantial completion
- August 29, 2014 Final acceptance
- October 31, 2014 Start patient move-in



## New Broughton Hospital

#### General

- Replaces existing 297 beds Broughton Hospital
- Located at 1000 South Sterling Street in Morganton and west of existing Broughton Hospital
- Three-story; 477,683 s.f.; 384 beds facility
- General Contractor Archer Western Contractor (AWC)
- Designer The Freelon Group



## New Broughton Hospital

## Budget

- Funded with Certificates of Participation
- \$155 million funded
- Project on budget



## New Broughton Hospital

#### Schedule

- December 26, 2013 AWC signs
   Memorandum of Understanding (MOU) with
   DHHS stating AWC accepts full responsibility
   for floor elevation issue and for correcting it at
   no cost to State. MOU developed jointly by
   DHHS, Designer, NC Department of Justice,
   NC State Construction Office, and AWC
- December 31, 2015 Substantial completion
- March 31, 2016 Final acceptance
- May 31, 2016 Start patient move-in