

DEPARTMENT OF CULTURAL RESOURCES REPORT ON CAPITAL PROJECTS MARCH 31, 2015

USS NORTH CAROLINA BATTLESHIP
COFFERDAM CONSTRUCTION & HULL REPAIRS PROJECT

NC MUSEUM OF HISTORY ADVANCE PLANNING FOR EXPANSION & RENOVATION










PROBLEM

- EXCESSIVE CORROSION TO THE STEEL HULL PLATING
- LAST DRY DOCK HULL REPAIR ACTIVITY WAS 1953
- CATHODIC PROTECTION WAS NOT OPERATIONAL



SECTION OF STARBOARD STEEL HULL



STARBOARD HULL REPAIRS- 2011



SOLUTION

PHASE I- COFFERDAM CONSTRUCTION

- CONSTRUCTION OF PERMANENT STEEL COFFERDAM AROUND PERIMETER OF THE BATTLESHIP
- PROVIDES DEWATERING CAPABILITY AND ENVIRONMENTAL BARRIER
- DEWATER AND REMOVE SPOIL AWAY FROM THE HULL

PHASE II- STEEL HULL REPAIRS & PAINT

- ASSESS STEEL HULL CONDITION
- REPAIR STEEL HULL AND PAINT
- REFILL COFFERDAM BASIN



PRELIMINARY CONCEPT RENDERING OF USS NORTH CAROLINA BATTLESHIP COFFERDAM



USS ALABAMA'S REPAIR SOLUTION



COFFERDAM CONSTRUCTION



USS ALABAMA'S REPAIR SOLUTION



STEEL HULL PLATING REPAIRS




USS ALABAMA'S REPAIR SOLUTION



STEEL HULL PAINTING



PROPOSED USS NC BATTLESHIP HULL REPAIRS PLAN





CURRENT PROJECT STATUS

<u>COMPLETED</u>

- ENVIRONMENTAL PERMITING COMPLETE AND IN-HAND
- GEOTECHNICAL INVESTIGATION COMPLETE
- COFFERDAM SCHEMATIC DESIGN COMPLETE

<u>IN PROGRESS</u>

- STRUCTURAL ENGINEERING FOR COFFERDAM, WEIRS, AND PUMPS
- DESIGN DEVELOPMENT DRAWINGS

NEED TO COMPLETE

- COFFERDAM CONSTRUCTION DOCUMENTS AND SPECIFICATIONS
- STEEL HULL CONDITION ASSESSMENT
- STEEL HULL REPAIRS AND PAINT



COFFERDAM CONSTRUCTION SCHEDULE

FEBRUARY 16, 2015 COMPLETED SCHEMATIC DESIGN AND DRAWINGS

MARCH 15, 2015 COMPLETED ENVIRNOMENTAL PERMITTING

MAY 15, 2015 COMPLETE DESIGN DEVELOPMENT DRAWINGS

AUGUST 17, 2015 COMPLETE CONSTRUCTION DRAWINGS

OCTOBER 16, 2015 COMPLETE 60-DAY STATE CONSTRUCTION OFFICE REVIEW

NOVEMBER 28, 2015 6-WEEK BID ADVERTISEMENT COMPLETE/ OPEN BIDS

EARLY JANUARY 2016 COFFERDAM CONSTRUCTION UNDERWAY

EARLY WINTER 2016 COFFERDAM CONSTRUCTION COMPLETED

STEEL HULL REPAIR SCHEDULE (Pending Available Funding)

JANUARY 15, 2017 DEWATER COFFERDAM T FOR STEEL HULL INSPECTION

JANUARY 15, 2017 BEGIN DESIGN OF STEEL HULL REPAIRS

MAY 2017 COMPLETE DESIGN OF STEEL HULL REPAIRS

JULY 2017 COMMENCE STEEL HULL REPAIRS

MARCH 2018 COMPLETE STEEL HULL REPAIRS



ESTIMATED PROJECT COSTS

ESTIMATED TOTAL PROJECT COST \$13,500,000

COFFERDAM CONSTRUCTION \$7,000,000

STEEL HULL REPAIRS \$6,500,000



FUNDING

COFFERDAM CONSTRUCTION – \$7,000,000

\$3,500,000 from State of North Carolina (Public)

- \$500,000 from OSBM Repair and Renovation Reserve Allocation for Emergency Hull Repair Project for Engineering & Permitting (8/27/2014)
- \$3,000,000 from 2/3 Bonds through an appropriation authorized in Senate Bill 744- Section 36.10

\$3,500,000 from USS North Carolina Battleship Commission (Private)



FUNDING

STEEL HULL REPAIRS CONSTRUCTION - \$6,500,000

\$3,500,000 from State of North Carolina (Public)

Request from DCR for additional Project Funding

\$3,000,000 from USS North Carolina Battleship Commission (Private)



SUMMARY OF EXPENDITURES

Emergency Starboard Hull Repairs	s- Total 💲	2,096,25 <u>6</u>
----------------------------------	------------	-------------------

2011	\$ 168,828	Engineering and Design	Battleship Commission
2011	\$1,927,428	Construction	Battleship Commission

Proposed Project – Total \$314,907

2013-14	\$23,000	Environmental Permitting	DCR/ State of NC
2014	\$76,700	Geotechnical Services	DCR/ State of NC
2014	\$7,500	Surveying	DCR/ State of NC
2014-15	\$207,707	Design and Engineering Services	DCR/ State of NC



NC MUSEUM OF HISTORY ADVANCE PLANNING FOR EXPANSION & RENOVATION



NC MUSEUM OF HISTORY ADVANCE PLANNING - MUSEUM EXPANSION AND RENOVATION



PROBLEM

- 21 YEAR OLD MUSEUM IS DEGRADED AND EQUIPMENT AT END OF LIFE CYCLE
- BUILDING RECEIVES NEGATIVE FEEDBACK FROM VISITORS
- NEED SPACE FOR TRAVELING EXHIBITS AND COMPLETE STORY OF NC
- NEED FOR ENHANCEMENTS AND FACILITIES TO GENERATE REVENUE

SOLUTION

- PERFORM ADVANCE PLANNING AND DESIGN FOR EXPANSION AND RENOVATION
- DEVELOP MASTER PLAN
- DEVELOP TRUE CONSTRUCTION COST ESTIMATES
- PROVIDE MARKETING DOCUMENTS AND RENDERINGS TO SUPPORT CAPITAL CAMPAIGN
- DESIGN AN INNOVATIVE, ENERGY EFFICIENT, CREATIVE, AND TECHNOLOGICALLY ADVANCED HISTORY MUSEUM

NC MUSEUM OF HISTORY

NORTH CAROLINA DEPARTMENT OF CULTURAL RESOURCES

ADVANCE PLANNING - MUSEUM EXPANSION AND RENOVATION

CURRENT PROJECT STATUS

AUGUST 28, 2014	DCR RECEIVES ADVANCE PLANNING APPROPRIATION
SEPTEMBER 11, 2014	REQUEST FOR DESIGN PROPOSALS (RFP) ADVERTISED
OCTOBER 3, 2014	RFP ADVERTISEMENT CLOSES
NOVEMBER 4, 2014	DESIGNER INTERVIEWS COMPLETED
NOVEMBER 25, 2014	DESIGNER SELECTION RECOMMENDATION APPROVED
	BY THE STATE BUILDING COMMISSION
JANUARY 5, 2015	DESIGNER CONTRACT EXECUTED WITH LS3P ASSOCIATES
JANUARY 21, 2015	KICK-OFF DESIGN MEETING WITH DESIGNER/MUSEUM
FEBRUARY 2, 2015	PROGRAMMING AND STAFF MEETINGS BETWEEN
	DESIGNERS , STAFF, AND STAKEHOLDERS
FEBRUARY 11-12, 2015	EXHIBIT DESIGNER PROGRAMMING MEETING WITH
	MUSEUM STAFF
MARCH 2-3, 2015	DESIGNER'S SPACE AND PROGRAMMING REPORT
	MEETING WITH STRUCTURAL ENGINEERS
MARCH 18, 2015	PRELIMINARY STRUCTURAL ANALYSIS REPORT

NC MUSEUM OF HISTORY

NORTH CAROLINA DEPARTMENT OF C U LTURAL RESOURCES

ADVANCE PLANNING - MUSEUM EXPANSION AND RENOVATION

SCHEDULE

APRIL 30, 2015 ADVANCE PLANNING DOCUMENTS COMPLETE

APRIL 30, 2015 ECONOMIC IMPACT ANALYSIS COMPLETE

MAY 15, 2015 SCO REVIEW COMPLETE OF ADVANCE PLANNING

DOCUMENT

MAY 30, 2015 FUND RAISING/MARKETING PACKAGE COMPLETE

SEPTEMBER 1, 2015 67% SCHEMATIC DESIGN PACKAGE COMPLETE

NC MUSEUM OF HISTORY



ADVANCE PLANNING - MUSEUM EXPANSION AND RENOVATION

FUNDING AND EXPENDITURES

DESIGN CONTRACT WITH LS3P ASSOCIATES LTD.

ADVANCE PLANNING	\$500,000
CONCEPTUAL DESIGN & PARTIAL SCHEMATIC DESIGN	<u>\$995,950</u>
	\$1,495,000

EXPENDITURES

FEBRUARY 26, 2015	DESIGN FEES	\$25,000
MARCH 22, 2015	DESIGN & ENGINEERING FEES	<u>\$150,000</u>
		\$175.000

NC MUSEUM OF HISTORY ADVANCE PLANNING - MUSEUM EXPANSION AND RENOVATION



QUESTIONS