

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 29, 2002

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-29-02	Bond Funds Expended Through 3-29-02	Bond Funds Committed to a Project As of 3-29-02	Estimated Construction Start Date	Estimated Completion Date	Status
Alamance	Student Services/LRC/Adm - Project No. 1129	2,000,000		4,500,000	100,000	39,533.04	2,000,000	Jul-02	Sep-03	Advertising for Designer Services Under Construction
Alamance	Renovations - Project I - Project No. 1201							Jul-01	Jul-02	
Alamance	Renovations - Student Services	127,105				0.00		Jul-02	Jul-03	
Alamance	Renovations - LRC	240,000				0.00		Jul-03	Jul-04	
Alamance	Allied Health Building - Project No. 1130	3,747,351				0.00		Nov-04	Nov-05	
Alamance	Renovations - Business Area					0.00		May-03	Nov-03	
Alamance	Renovations - Project III	150,000				0.00		Jul-04	Jan-05	
Alamance	Renovations - Project IV	100,000				0.00		Jul-06	Jul-06	
Alamance	Renovations - Child Development Center	220,000				0.00		Jul-06	Jul-06	
Alamance	Renovations - Parking Lots	150,000				0.00		Jul-06	Jan-07	
Ashville	Computer Technology Center NCCCS #1097	5,000,000			215,625	123,683.56	5,000,000	Aug-02	Oct-03	Under Design
Ashville	Renovations #1 - #1137	41,000			41,000	41,000.00	41,000	Jan-01	Jul-01	Complete
Ashville	Enka Center Renovations #1213	600,000			600,000	203,935.83	600,000	Jan-02	Feb-03	Under Construction
Ashville	Dental Lab Renovation NCCCS #1121	400,000			400,000	158,472.00	400,000	Dec-01	Feb-03	Under Construction
Ashville	Corporate Technology Center Renovation #2		416,351			0.00		Jun-02	Apr-03	Under Construction
Ashville	Hospitality Education Center NCCCS #1098	5,898,254		156,800	52,357.00	5,898,254		Dec-03	Feb-05	Under Design
Ashville	Renovations #2, #1137	22,176				0.00	22,176	Feb-03	Aug-03	Advanced Planning
Ashville	Fernhurst Renovation, #1158	900,000				0.00	900,000	Feb-05	Oct-05	Advanced Planning
Ashville	Birch Building Renovation	800,000				0.00		Nov-04	Jul-05	
Beaufort	Law Enforcement/EMT/Fire Service Training Facility #1084	3,990,000		10,000	292,580	190,402.00	3,990,000	May-02	May-03	Under Design
Beaufort	Renovations to Buildings 1,2,3,4 and 8					0.00		Jan-03	Jul-03	
Beaufort	Roof Replacement - Building No. 3	134,000				0.00		Jan-04	Jul-04	
Beaufort	Cosmetology Building	900,000				0.00		Jul-04	Mar-05	
Beaufort	Renov space vacated by Cosmet for other programs.	70,000				0.00		Nov-04	May-05	
Beaufort	Air Condition shops in Building No. 4	134,399				0.00		Nov-04	May-05	
Beaufort	Classrooms (Addition to existing building)	1,169,045				0.00		Mar-05	Mar-06	
Beaufort	Renovations to lower level of Building 5	400,000				0.00		Jul-05	Mar-06	
Beaufort	Re-surface and repair parking lots, streets, and sidewalks	91,000				0.00		Apr-05	Oct-05	
Beaufort	Re-place HVAC units, air-handlers, etc. in Buildings 1 and 2	110,000				0.00		Apr-06	Oct-06	
Bladen	Repair and Renovation to Buildings,sidewalks,parking lots and Classroom Building	2,000,000				0.00		Jun-02	Jun-03	
Bladen	Learning Resource center Repair, Renov., and Expansion	900,000				0.00		Feb-05	Feb-06	
Bladen	Industrial Training Center repair, renovation and Expansion	524,794				0.00		Oct-02	Jun-03	
Bladen	Repair and Renovation to Buildings,grounds and parking lots	146,809				10,957.45	146,809	Dec-01	Dec-02	Advertising
Blue Ridge	General Renovations-Flat Rock Campus - #1227	536,522			536,522	162,327.18	536,522	Feb-02	Dec-02	Under Construction
Blue Ridge	Campus wide wiring/infrastructure/learning classroom	350,314				0.00		Jun-02	Dec-02	
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fact? Air handler repl. Etc	402,969				0.00		Aug-03	Apr-04	
Blue Ridge	Gen Renov: bathrooms/ handicap access/ energy savings					0.00		Jun-02	Dec-02	
Blue Ridge	Renovations to two classroom buildings	546,458				0.00		Jul-04	Mar-05	
Blue Ridge	Modifications to Thomas Auditorium	125,928				0.00		Jul-02	Jan-03	
Blue Ridge	New Vocational Training Building	1,201,077		900,000		0.00		Sep-05	Sep-06	
Brunswick	Technical and Trades Building Project 914	348,648		473,945	893,291	752,059.66	893,291	Jul-01	Mar-02	Under Construction
Brunswick	Bundled R&R Projects	523,427		0		0.00		Jul-03	Jul-04	
Caldwell	Building B Renovations - project #1128	321,550	213,450		38,600	0.00	535,000	Jan-02	Sep-02	Under Design
Caldwell	Watauga Campus Site work - project #1127	888,000			71,500	0.00	888,000	Jan-02	Sep-02	Under Design
Caldwell	Renovations - existing facilities - project #1128-A	601,027	398,973			0.00		Mar-03	Mar-04	
Caldwell	New construction and renovations - project #1127 - C	1,534,710				0.00		Apr-04	Apr-05	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 29, 2002

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-29-02	Bond Funds Expended Through 3-29-02	Bond Funds Committed to a Project As of 3-29-02	Estimated Construction Start Date	Estimated Completion Date	Status
Caldwell	Renovations - existing facilities - project #1128-B		1,291,000			0.00		Jan-03	Jan-04	
Caldwell	Renovations - existing facilities - project #1127-A	247,800				0.00		Aug-04	Feb-05	
Caldwell	Site work and new construction - project #1128-C	934,831				0.00		Sep-05	May-06	
Caldwell	Site preparation (project #993)	600,000				0.00		Sep-05	May-06	
Cape Fear	Pier and Dock Replacement- Emergency - 1147		1,000,000		75,000	52,000.00	1,000,000	Mar-02	Mar-03	Under Design
Cape Fear	New Elevator and Elevator Repairs-Emergency- 1148	1,300,000	0		118,000	67,600.00	1,300,000	Mar-02	Mar-03	Under Design
Cape Fear	Engineering Technology building - 1215	15,845,000			944,000	338,280.00	15,845,000	Nov-02	May-04	Under Design
Cape Fear	Renov.- Emmart, Burnett Bldgs., Machine Shop-1216	663,025	1,377,932		120,250	0.00	2,040,957	May-04	May-05	Under Design
Cape Fear	Information Technology Building	13,315,000				0.00		Nov-04	May-06	
Cape Fear	Public Safety Training Center	3,140,000				0.00		Mar-05	Mar-06	
Carteret	Classroom Bldg Repl & Marine Tech Bldg (#1092)	5,645,724		9,000,000	977,272	147,861.19	5,645,724	Jun-02	Aug-03	Under Design
Carteret	Parking Lot Renovation		150,000			0.00		Mar-03	May-03	
Carteret	McGee Building Renovation-Joslyn Hall		464,051			0.00		Mar-06	Nov-06	
Carteret	McGee Building Renovation-Classrooms		550,000			0.00		Mar-06	Nov-06	
Catawba	Renovations - Alex. Ctr. NCCCS #1100		1,000,000		48,750	26,250.00	1,000,000	Mar-02	Mar-03	Under Design
Catawba	Classroom/Lab/Library Res Tech Bldg #585A	7,567,306		5,500,000		0.00		May-03	Oct-04	
Catawba	Renovations - Vacated Library Space		575,000			0.00		Nov-04	Jul-05	
Catawba	Paap Building Renovations		200,000			0.00	200,000	Mar-02	Sep-02	Advertising
Catawba	Old Testing Center Renvoations		150,000			0.00		Jun-02	Oct-02	
Catawba	Renovate Interior Space		504,339			0.00		Mar-03	Dec-03	
Central Carolina	HVAC Systems (Bundled R&R)		295,000			0.00		Jun-04	Feb-05	
Central Carolina	Roof Repairs (Bundled R&R)		330,000			0.00		Jul-04	Mar-05	
Central Carolina	Renovation of Bookstore (Bundled R&R)		250,535			0.00		Jan-04	Sep-04	
Central Carolina	Renovation of Automotive Shop (Bundled R&R)		260,000			0.00		Aug-04	Apr-05	
Central Carolina	Classroom/Science Lab Bldg. (Proj.# 1106)	4,800,000			182,000	190,184.50	4,800,000	Jun-02	Jun-03	Under Design
Central Carolina	Telecommunications Bldg. (Proj.# 1107)	700,000		2,500,000	116,350	50,270.40	700,000	Jun-02	Jun-03	Under Design
Central Carolina	Classroom Building	3,000,000				0.00		Jun-04	Jun-05	
Central Carolina	Renovation of Science Building	723,648				0.00		May-05	Apr-06	
Central Carolina	Renovation of Main Classroom Building	2,157,070				0.00		Jun-05	Aug-06	
Central Carolina	Renovation of Classroom Building	275,902	177,768			0.00		Apr-05	Dec-05	
Central Carolina	Renovation of Continuing Education Building	142,702	437,767			0.00		Apr-06	Dec-06	
Central Carolina	Undetermined	351,903				0.00		Apr-06	Dec-06	
Cent. Piedmont	Sloan-Morgan Renovation #1138		5,117,142		286,653	281,026.09	5,117,142	Jan-02	Mar-03	Under Design
Cent. Piedmont	Northeast Campus Ph IA - Utility Upgrade - (942)	752,000		8,500,000	752,000	521,986.36	752,000	Feb-01	Oct-01	Under Construction
Cent. Piedmont	Information Technology Building - (1116)	17,130,960			800,451	522,366.10	17,130,960	Apr-02	Oct-03	Under Design
Cent. Piedmont	West Campus Phase III - (1114)	3,500,000		7,881,900	601,800	38,875.30	3,500,000	Aug-02	Feb-04	Under Design
Cent. Piedmont	North Campus Phase III - (1115)	17,200,000				0.00	17,200,000	Mar-03	May-04	Advertising for Designer Services
Cent. Piedmont	Van Every Building Reconstruction	5,161,435		5,117,142		0.00		Apr-05	Jun-06	
Cent. Piedmont	Garinger Exterior Renovation		3,000,000			0.00		Nov-05	Nov-06	
Cent. Piedmont	Belk Addition & Renovation	101,580	2,328,537	10,500,000		0.00		Sep-05	Mar-07	
Cent. Piedmont	Northeast Campus Phase II	9,570,000				0.00		Jul-04	Sep-05	
Cleveland	RE-ROOFING OF "B" BUILDING		80,000			0.00		Sep-03	Mar-04	
Cleveland	FACULTY OFFICE EXPANSION/REMODLING		150,000			0.00		Sep-03	Mar-04	
Cleveland	CLASSROOM BUILDING	3,887,036		1,512,964		0.00		May-04	Jul-05	
Cleveland	REPLACE/MODIFY MECHANICAL SYSTEMS		225,000			0.00		Mar-05	Sep-05	
Cleveland	RE-ROOFING OF CAMPUS CENTER BUILDING		500,000			0.00		Jul-06	Mar-07	
Cleveland	UNDETERMINED REPAIRS/RENOVATIONS		297,104			0.00		Mar-06	Nov-06	
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167		1,387,000		40,463	28,675.00	780,000	Sep-02	May-03	Under Design

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 29, 2002

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-29-02	Bond Funds Expended Through 3-29-02	Bond Funds Committed to As of Project 3-29-02	Estimated Construction Start Date	Estimated Completion Date	Status
Coastal Carolina	Health Occupation Building	6,809,588				0.00		Jan-04	Mar-05	
Coastal Carolina	Continuing Education Building	4,681,453				0.00		Jan-05	Jan-06	
Coastal Carolina	Fine Arts Building Addition	2,675,322				0.00		Nov-04	Nov-05	
Coastal Carolina	Autobody Paint Shop & Cosmetology Building(s)	1,077,846				0.00		Nov-05	Nov-06	
Coastal Carolina	Physical Education & Fitness Center	1,688,600				0.00		Nov-05	Nov-06	
Coastal Carolina	Maintenance & Storage Area	857,304				0.00		Sep-05	May-06	
Coastal Carolina	Replace HVAC system in Skills Building	301,980				0.00		Sep-06	May-07	
COA	D. F. Walker Public School Takeover Renovation	905,612				0.00		Oct-02	Oct-03	
COA	Allied Health and Wellness Center	3,616,438		1,500,000		0.00		Apr-03	Oct-04	
COA	Vocational Training Center	500,000				0.00		Jan-05	Jul-06	
COA	Building A Roofing, Carpeting, and Painting (Bundled)	100,000				0.00		Jul-04	Jul-05	
COA	External Signage	50,000				0.00		Jul-04	Jul-05	
COA	Marine Science Classroom/Laboratory	50,000				0.00		Sep-04	Mar-05	
COA	Cosmetology Program Area Renovation	50,000				0.00		Sep-04	Mar-05	
COA	Buildings A & C Roof Repairs #1197	386,000				0.00	386,000	Jul-05	Mar-06	Advertising for Designer Services
COA	Upgrade Parking Areas	225,000				0.00		Aug-05	Feb-06	
COA	Community Center Repairs and Renovations	50,000				0.00		Jul-05	Jan-06	
COA	Student Services Area Renovation	250,000				0.00		Mar-06	Nov-06	
COA	Learning Resources Center Renovation	50,000				0.00		Jul-05	Jan-06	
COA	Learning Resources Center Renovation	250,000				0.00		Mar-06	Nov-06	
COA	Individual Insignificant Repairs and Renovations	42,724				0.00		Jul-05	Jan-06	
COA	Upgrade Science Classrooms and Laboratories	150,000				0.00		Jul-05	Jan-06	
COA	Individual Insignificant Repairs and Renovations	80,244				0.00		Jul-05	Jan-06	
Craven	Classroom/Library Building - 907B	2,000,000	2,000,000	2,000,000	417,568.68	2,000,000	2,000,000	Nov-01	Jul-03	Under Construction
Craven	Maintenance Building - 1076	325,000			0.00	325,000	0.00	Jun-03	Dec-03	Advertising for Designer Services
Craven	Technology Building - 1076	3,542,293		2,000,000	3,542,293	0.00	433,440	Nov-04	Jan-06	Advertising for Designer Services
Craven	Roadway & Parking - 1076	433,440			0.00	0.00	0.00	May-03	Mar-04	Advertising for Designer Services
Craven	Reroof Building B	250,000			0.00	0.00	0.00	Dec-03	Aug-04	
Craven	Reroof Building G	250,000			0.00	0.00	0.00	Nov-03	Jul-04	
Craven	Renovate Student Lounge/Bookstore	264,000			0.00	0.00	0.00	Jul-04	Feb-05	
Craven	Replacse Chillers, Air Handlers, Small Renov. (Bundled)	384,175			0.00	0.00	0.00	Sep-02	May-03	
Davidson	Classrooms/Laboratories/Renovations (1101)	4,054,056	1,741,409	500,000	446,800	242,987.56	5,795,467	May-02	Jun-04	Under Design
Davidson	Fire Service Laboratory (1180)	325,000			325,000	87,676.14	325,000	Dec-01	Jan-03	Under Construction
Durham	Collins Bldg. Renovations - 1170	2,000,000			0.00	2,000,000	0.00	Jan-03	Jul-04	Advertising for Designer Services
Durham	White Building Renovations - 1171	1,976,320	152,672		0.00	2,127,992	0.00	Jul-04	Jul-05	Advertising for Designer Services
Durham	New Student Services/Classroom Building	6,300,000			0.00	0.00	0.00	Mar-04	May-05	
Durham	Satellite Campus	4,000,000			0.00	0.00	0.00	Mar-05	May-06	
Durham	Multipurpose Classroom/ Physical Training Facility	1,000,000			0.00	0.00	0.00	Sep-05	Nov-06	
Edgecombe	ACT Project - Project no. 1078	6,756,814		2,443,186	6,756,814	784,805.72	6,756,814	Dec-01	Feb-03	Under Construction
Edgecombe	Various R & R projects	500,000			0.00	0.00	0.00	Jul-02	Nov-06	
Edgecombe	Various R & R projects	757,203			0.00	0.00	0.00	Jul-02	Nov-06	
Fayetteville	Spring Lake Multi-Use Educational Building (DCC #1051)	7,000,000			579,097	27,605.06	7,000,000	Jun-02	Mar-04	Under Design
Fayetteville	Purchase land along Ft Bragg Road	600,000			0.00	0.00	0.00	Jan-03	Jan-04	
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden	2,000,000			0.00	0.00	0.00	Jan-03	Jan-04	
Fayetteville	Renov.Horace Sisk/Layayette Hall Bldgs (DCC #1131)	3,513,973			0.00	0.00	0.00	Jun-03	Jun-04	
Fayetteville	Virtual College Center (DCC #1126)	6,000,000			0.00	0.00	0.00	Mar-04	May-05	
Fayetteville	General Classroom Building	10,500,000			0.00	0.00	0.00	Jul-06	Jan-08	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 29, 2002

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-29-02	Bond Funds Expended Through 3-29-02	Bond Funds Committed to a Project As of 3-29-02	Estimated Construction Start Date	Estimated Completion Date	Status
Fayetteville	Purchase land along Ft Bragg Road	1,377,201				0.00				
Fayetteville	Renovate three classroom buildings	7,500,000				0.00		May-07	Jul-08	
Forsyth	Construction - New building - #1139	7,694,774		5,275,226	860,000	0.00	6,994,774	Feb-03	Feb-05	Under Design
Forsyth	Gym renov, Rerouting data lines, & Parking lot - #1159	700,000	200,000			0.00	900,000	Mar-02	Jul-02	Under Design
Forsyth	Office/lab renovations		240,000			0.00		May-02	Nov-02	
Forsyth	Office/lab renovations		240,000			0.00		Jun-02	Dec-02	
Forsyth	Bundled - Piedmont Building		257,000			0.00		Jul-02	Mar-03	
Forsyth	Replace boiler		220,000			0.00		Jul-02	Jan-03	
Forsyth	Bundled - Different renovation projects		720,000			0.00		Aug-02	Apr-03	
Forsyth	Bundled - Electrical upfit & aircondition hallways		450,000			0.00		Oct-02	Jun-03	
Forsyth	Bundled - Snyder & Ardmore Buildings		450,000			0.00		Oct-02	Jun-03	
Forsyth	Bundled - Roof replacements		250,000			0.00		Mar-03	Nov-03	
Forsyth	Bundled - Renovation of space vacated to new bldg.		151,688			0.00		May-04	Nov-04	
Forsyth	Construction - Parking Deck	3,154,979		1,845,021		0.00		Aug-05	Oct-06	
Forsyth	Renovations	1,000,000	503,000			0.00		Aug-05	Aug-06	
Forsyth	Construction - Addition to Greene Hall	2,095,268				0.00		Oct-05	Oct-06	
Gaston	New Public Safety Building #1122	1,500,000			71,500	7,000.00	1,500,000	Jan-03	Mar-04	Under Design
Gaston	Renovation - Block Gymnasium	396,044				0.00		Mar-04	Mar-05	
Gaston	Renovation - Comer Building - East		1,100,000			0.00		Nov-03	Nov-04	
Gaston	New Health Sciences Building	4,989,955				0.00		Sep-04	Sep-05	
Gaston	Renovation - Craig Building		900,000			0.00		Jan-06	Sep-06	
Gaston	Renovation - Beam Health Sciences Building		730,684			0.00		Jan-06	Sep-06	
Guilford	Classroom Building Project #1044	2,150,000		5,000,000		0.00	2,150,000	Jul-02	Jul-03	Advertising for Designer Services
Guilford	Land #1236	3,000,000		352,500		2,107,120.00	3,000,000			Partial Land Purchase
Guilford	Classroom Building Project #1046	4,250,000		5,000,000	1,500,000	0.00	4,250,000	Mar-02	Jul-03	Advertising for Designer Services
Guilford	Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888	1,500,000		2,200,000	1,500,000	0.00	1,500,000	Jul-02	Jul-03	Under Construction
Guilford	Land/Parking	4,100,000		325,000		0.00		Jul-06	Jan-07	
Guilford	Classroom Building & Fire Suppression System	3,100,382	500,000			0.00		Mar-04	Mar-05	
Guilford	Roads, Parking & Walkways Repairs		1,000,000	1,000,000		0.00		Dec-02	Dec-03	
Guilford	Business Careers Renovation		1,500,000			0.00		Nov-04	Nov-05	
Guilford	HVAC Renovations and Energy Upgrades		1,923,774	1,070,664		0.00		Apr-04	Aug-04	
Guilford	Allied Health Building	10,000,000				0.00		Mar-05	Sep-06	
Halifax	Allied Health/Auditorium Bldg - 1090	8,273,039				198,055.00	8,273,039	May-02	Jun-03	Advertising for Designer Services
Halifax	Repair/Renovations - 1165		811,569		811,569	174,804.00	811,569	Feb-01	Jul-06	Under Construction
Haywood	Renovation - 200/300 Buildings #1113	570,480	1,851,922		143,349	4,966.00	2,422,402	Mar-03	Sep-04	Under Design
Haywood	Regional High Tech. Center	217,598				0.00		Apr-04	Oct-04	
Isothermal	Continuing Education Building Renovation - No. 1204		550,000			0.00	550,000	Feb-03	Jun-03	Advertising for Designer Services
Isothermal	Testing/Training Center Construction	1,658,309				0.00		Nov-03	Oct-04	
Isothermal	ADA Compliance Project & minor building improve.		110,000			0.00		Mar-02	Jul-02	
Isothermal	Campus HVAC Controls Replacement		200,000			0.00		Mar-02	Oct-02	
Isothermal	Undetermined Projects		256,867			0.00		Feb-05	Aug-05	
Isothermal	Undetermined Projects		566,868			0.00		Jan-06	Jul-06	
James Sprunt	Exterior Campus Lighting		200,000		100,000	7,335.79	100,000	Jun-02	Oct-02	Under Design
James Sprunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA		200,000		18,000	105,862.62	200,000	Dec-01	Jun-02	Under Design
James Sprunt	Technology Addition - Classroom Facilities/Laboratories	1,783,718				0.00		Sep-03	Sep-04	
James Sprunt	Lab/Class Repairs/Elect & Technological Infrastructure		266,319			0.00		Jul-04	Mar-05	
James Sprunt	Classroom Repairs/ADA Compliance		265,000			0.00		Jul-05	Mar-06	
Johnston	Campus Lighting and Parking - 1176	200,000			200,000	0.00	200,000	Mar-01	Aug-01	Under Construction

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 29, 2002

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-29-02	Bond Funds Expended Through 3-29-02	Bond Funds Committed to a Project As of 3-29-02	Estimated Construction Start Date	Estimated Completion Date	Status
Johnston	Industrial Technology Bldg #1219	2,299,625	0		105,649	58,687.95	2,299,625	May-02	May-03	Under Design
Johnston	Renovation of Wilson, Elsie, & TDT vacated space #1103	245,636	677,188		49,966	27,218.25	922,824	Jul-02	Jul-03	Under Design
Johnston	Wilson Building Addition #1220	3,154,788			140,557	0.00		Dec-03	Dec-04	Under Design
Johnston	Wilson Building Renovation #1221	26,735	284,410		19,224	0.00		Dec-04	Dec-05	Under Design
Johnston	Library and Auditorium Addition #1222	1,511,910			72,609	0.00		Nov-04	Nov-05	Under Design
Johnston	Library and Auditorium Renovation #1223	19,834	251,090		16,293	0.00		Nov-05	Jul-07	Under Design
Johnston	Purchase of building for Continuing Education Center	1,509,276				0.00		Aug-05	Aug-06	Under Design
Lenoir	Adins/Renov Health Sciences Bldg & Marquee - 1136	196,000			49,140	32,132.22	596,000	Jan-02	Sep-02	Under Design
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA (6/01- 6/06)-1228	928,692		196,673		3,352.09	928,692	Jun-01	Jul-06	Under Design
Lenoir	Renovate Industrial Classrooms and Labs		225,000			0.00		Jan-04	Jul-04	
Lenoir	Expand Technology Infrastructure	500,000				0.00		Mar-06	Nov-06	
Lenoir	Early Childhood & BLET Office/Classroom Bldgs - #1239	1,000,000				0.00		Nov-02	Nov-03	
Lenoir	Resurface Roads and Parking Lots	400,000				0.00		Jun-02	Feb-03	
Lenoir	Classroom and Science Building					0.00		Jun-03	Jun-04	
Lenoir	Renovate/Add Classrooms in Administration Bldg #1238	4,500,000				0.00		Jun-03	Feb-06	
Lenoir	Industrial/Vocational Center	2,190,044				0.00		Jul-05	Jul-06	
Lenoir	Add to Aviation Ctr/Cafeteria	626,314				0.00		May-05	Jan-06	
Lenoir	Land Acquisition	450,000				0.00				
Lenoir	Childcare Center	650,000				0.00			Jun-06	
Lenoir	Renovate LRC/Alumni and Foundation House	355,000				0.00			Jun-06	
Martin	Misc. R & R (Bundled projects) #1178		118,500	118,500	97,417.89	118,500		May-01	Feb-06	Under Construction
Martin	Roof Repairs (Bundled projects) #1192	258,540			0.00	258,540		May-02	Jan-03	Under Construction
Martin	HVAC	750,000			0.00			May-03	Mar-04	
Martin	Undetermined	436,856			0.00			Apr-05	Apr-06	
Mayland	Avery County Project - No. 1169	1,300,000		100,000	62,242	0.00	1,300,000	Mar-02	Feb-03	Under Design
Mayland	R&R Projects-Paving, fire detect., HVAC, general repairs	200,000				0.00		Apr-02	Nov-02	
Mayland	Applied Technologies Building	1,504,610				0.00		Sep-04	Sep-05	
Mayland	Repairs/Renovations Projects	241,545				0.00		Jul-04	Jan-05	
McDowell	Classroom Building					0.00		Jan-05	Jan-05	
McDowell	Replace Exit Doors & Fire Alarm System - 1160	2,138,279				0.00		Jan-05	Jan-06	
McDowell	Roof Replacement - 1161	166,200		166,200	142,200.00	166,200		May-01	Apr-02	Under Construction
McDowell	Campus Repair and Renovations - 1248	174,500		98,000	82,000.00	98,000		Jul-01	May-02	Under Construction
McDowell	Renovation to areas vacated with priority #1	282,588			0.00			Nov-05	Nov-06	
McDowell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168	250,000		250,000	104,126.00	250,000		Nov-02	May-03	Under Construction
Michelle	Renovation of the CEC-Gen'l Bldg, Renovations - #1196	142,562			0.00			May-03	Nov-03	Advertising for Designer Services
Michelle	Mooreville Center 2nd Floor Addition-DCC No. 1070	216,851		784,000	11,673.05	216,851		Apr-02	Apr-03	Under Design
Michelle	Renovation of the Library	415,993			0.00			Sep-04	Oct-04	Under Design
Michelle	Renovation of the Student Center	153,604				0.00		Jun-04	May-05	
Michelle	Renovation of Vocational Building	1,293,953				0.00		Sep-06	Sep-07	
Montgomery	Renovations and Repairs	502,004		502,004	37,395.88	502,004		Aug-01	Mar-04	Under Construction
Nash	Land Acquisition #1141	350,000			350,000.00	350,000				Purchase Complete
Nash	Structural Repairs & Renovations	190,000			0.00			Jul-02	Jan-03	
Nash	Environmental Repairs & Renovations - #1193	266,844			30,545.00	266,844		Oct-01	Aug-02	Advertising for Designer Services
Nash	Aesthetic Repairs & Renovations - #1194	260,000		260,000	29,772.08	260,000		Jul-01	Jun-02	Under Construction
Nash	Program Specific Classroom Renovations #1203	41,000		41,000	20,285.01	41,000		Aug-01	Jun-02	Under Construction
Nash	Infrastructure Repairs & Renovations	41,000			0.00			Aug-02	Feb-03	
Nash	Science & Technology Building	3,933,237		2,525,232		0.00		Nov-04	Jan-06	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 29, 2002

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-29-02	Bond Funds Expended Through 3-29-02	Bond Funds Committed to a Project As of 3-29-02	Estimated Construction Start Date	Estimated Completion Date	Status
Nash	Renovate Recaptured Classrooms		150,000			0.00		Jan-06	Jul-06	
Pamlico	Expansion of Bayboro Center - 1224	300,000	50,000		300,000	200,000.00	350,000	Oct-02	Feb-03	Purchase Complete
Pamlico	Repair and Renovations		233,376			0.00		Aug-02	Feb-04	
Pamlico	Life Long Learning Center	1,887,555		1,264,466		0.00		Mar-06	Mar-07	
Piedmont	Renovate gym	603,033	844,824	305,063		0.00		Jun-03	Jun-04	
Piedmont	Classrooms/Labs and Student Services/Learning Ctr.	1,567,922				0.00		Nov-03	Nov-04	
Piedmont	Renovate Student Complex	1,405,690				0.00		May-05	May-06	
Piedmont	Renovate auditorium	334,476				0.00		May-05	Jan-06	
Pitt	General Classroom Bldg - 1111 Ph1	4,914,048			234,000	258,388.28	4,914,048	Feb-02	Jun-03	Under Design
Pitt	Parking Project - 1112 Ph1	500,000				0.00	500,000	Jun-02	Jun-03	Selecting Designer
Pitt	Bowen Farm Site Project (Planning) - 1110	150,000		1,550,000		0.00	150,000	Oct-03	Sep-04	Selecting Designer
Pitt	Fulford Bldg Addition Ph II - 1234	2,500,000		1,500,000		0.00	2,500,000	Apr-03	Jun-04	Advertising for Designer Services
Pitt	Firing Range and Driving Pad - #1177	189,702		1,110,298		0.00	189,702	Oct-02	Aug-03	Advertising for Designer Services
Pitt	Construction & Automotive Complex Ph II	1,139,515		2,610,485		0.00		Oct-04	Oct-05	
Pitt	Warren Bldg Renov Ph II	7,000,000				0.00		Oct-04	Oct-05	
Pitt	Humber Bldg Renov Ph III		500,000			0.00		Nov-05	Jul-06	
Pitt	White Bldg Renov Ph III		632,443			0.00		Nov-05	Jul-06	
Pitt	Whichard Bldg Renovation Ph III		500,000			0.00		Nov-05	Jul-06	
Randolph	R & R Bundle Number One, Two & Three- #1174		1,050,259		244,413	203,084.07	1,050,259	Jul-02	Oct-03	Under Construction
Randolph	Undetermined	1,344,379				0.00		Jul-04	Jul-05	
Randolph	R & R Bundle Number Four		635,271			0.00		Jul-05	Jul-06	
Richmond	Proj.1089 - HVAC Renovations in 3 Buildings		890,000	0	44,200	10,200.00	890,000	Jan-02	Sep-02	Under Design
Richmond	Proj.1088 Health Sciences Building	3,542,287		0		0.00	3,542,287	Oct-04	Dec-05	Advanced Planning
Richmond	Acquire Building in Scotland County	137,272		0		0.00				
Richmond	Multiple Renovations @ less than \$100,000 each		358,389	0		0.00		Jul-02	Jun-03	
Richmond	Purchase new Facility near current Building	295,672		0		0.00				
Roanoke-Chowan	Repair/Improve Campus Structural Environment		282,500			0.00		Aug-01	Aug-03	
Roanoke-Chowan	Improve Campus Compliance/Safety Environment		215,600			0.00		Sep-02	Sep-05	
Roanoke-Chowan	Improve Campus Learning/Working Environment		358,163			0.00		Mar-03	Sep-05	
Robeson	(Pembroke Center Land Purchase) #1225	80,000			80,000	76,073.00	80,000			Purchase Complete
Robeson	Continuing Education Building #1109	2,590,239			124,251	70,152.40	2,590,239	Oct-02	Jun-04	Under Design
Robeson	Continuing Education Building #1206	7,688,757			360,865	128,895.88	7,688,757	Aug-02	Jul-05	Under Design
Robeson	Emergency Training Facility Addition #1214	61,160			3,461	0.00	61,160	Mar-02	Sep-02	Under Design
Robeson	Renovations to Bldgs 1, 9, 14	912,888				0.00		Jun-04	Feb-05	
Robeson	Renovations to Bldgs 3, 7	285,033				0.00		Aug-04	Apr-05	
Robeson	Renovations to Bldgs 4, 13	690,224				0.00		Oct-04	Jun-05	
Robeson	Renovations to Bldg 2	45,202				0.00		Dec-04	Jun-05	
Robeson	Truck Bays	299,623				0.00		Jul-04	Nov-04	
Robeson	Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9,10, 15 #1108		175,000	7,701	175,000	122,949.62	175,000	Mar-01	Jun-02	Under Construction
Robeson	Undetermined		976,996			0.00		Oct-05	Jul-06	
Rockingham	Lifelong Learning Center - 1079	2,400,291		10,000	174,340	0.00	2,400,291	Nov-03	Jan-05	Under Design
Rockingham	Classroom/Storage Bldg. at ESTC - 1080	239,000		10,000		0.00		May-02	Sep-02	
Rockingham	Spring 2001 Renovations #1156		165,000		165,000	32,433.60	165,000	Dec-00	Sep-02	Under Construction
Rockingham	Summer 2001 Renovations #1191		112,500		112,500	112,500.00	112,500	Apr-01	Apr-02	Under Construction
Rockingham	Fall 2001 Renovations #1217		86,700		86,700	0.00	86,700	Feb-02	Oct-02	Under Construction
Rockingham	Spring 2002 Renovations #1218		70,000		70,000	0.00	70,000	Jun-02	Oct-02	Under Design
Rockingham	Summer 2002 Renovations		125,000			0.00		Jul-02	Sep-02	
Rockingham	Fall 2002 Renovations		118,000			0.00		Sep-02	Mar-03	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 29, 2002

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-29-02	Bond Funds Expended Through 3-29-02	Bond Funds Committed to a Project As of 3-29-02	Estimated Construction Start Date	Estimated Completion Date	Status
Rockingham	Spring 2003 Renovations	136,000			0.00			May-03	Nov-03	
Rockingham	Summer 2004 Renovations	210,000			0.00			Apr-04	Oct-04	
Rockingham	Summer 2004 Renovations	100,000			0.00			May-04	Nov-04	
Rockingham	Summer 2005 Renovations	1,054,150			0.00			Jul-05	Jul-06	
Rowan-Cabarrus	Bldg. 100 Renovations - #1032	325,000	1,473,242	325,000	0.00	325,000		Feb-02	Jul-02	Under Construction
Rowan-Cabarrus	Classroom/Laboratory Building - #1185	4,357,029		3,565,141	0.00	4,357,029		Oct-04	Dec-05	Advertising for Designer Services
Rowan-Cabarrus	Various Renovations	480,584			0.00			Dec-02	Sep-03	
Rowan-Cabarrus	LRC & Student Support Space Expansion & Renovation	805,584			0.00			Jan-06	Sep-06	
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot	5,207,129		3,659,365	0.00			Feb-08	Apr-09	
Sampson	Occupational Building #1133	3,113,820			170,300	3,113,820		Apr-03	Apr-04	Under Design
Sampson	Campus Roadway Extension #983	176,000		216,075	176,000	8,823.82	176,000	Apr-02	Aug-02	Under Construction
Sampson	Crosswalk replacements #1151	475,000		475,000	22,330.06	475,000		May-02	Nov-02	Under Construction
Sampson	Emergency Services Complex	150,000			0.00			May-05	Nov-05	
Sampson	ADA automatic doors	50,000			0.00			Jun-03	Nov-03	
Sampson	Kitchen Hall HVAC modifications	50,000			0.00			May-03	Sep-03	
Sampson	North/East Lighting improvements	25,530			0.00			May-04	Aug-04	
Sampson	Undefined	100,000			0.00			Sep-05	Dec-05	
Sandhills	New Student Center # 940	1,949,455		5,473,000	607,282	1,949,455		Apr-03	Sep-03	Under Design
Sandhills	New Hoke County Center #813	333,131		1,454,994	333,131	308,379.33	333,131	Jun-05	Sep-05	Under Construction
Sandhills	Kennedy Hall Health Sciences Renovation #1003	487,000		734,000	79,135	487,000		Mar-02	Aug-02	Under Design
Sandhills	Technology Center #1081	4,006,491		2,160,290	322,000	4,006,491		Nov-02	Mar-04	Under Design
Sandhills	Robbins Land Purchase	100,000			0.00					
Sandhills	Stone Hall Administration Renovation	120,000			0.00			Apr-03	Aug-03	
Sandhills	Stone Hall Student Services Renovation #1154	95,000			0.00	95,000		Apr-02	Aug-02	Under Construction
Sandhills	Hoke Business and Technology Center	1,200,336			0.00			Jul-05	Jul-06	
Sandhills	Heulle Hall Renovation	69,794	223,715		0.00			Nov-05	Apr-06	
Sandhills	Blue Hall Renovation	1,000,000	500,000		0.00			Apr-04	May-05	
Sandhills	Improvements/Expansion Traffic System - #1242	231,172			0.00			Jun-02	Aug-02	
Sandhills	Stone Hall Renovation	500,000			0.00			Apr-05	Dec-05	
Sandhills	Causey Hall Renovation	300,000			0.00			Apr-05	Dec-05	
Sandhills	Undefined	2,280,000	0		0.00			Dec-05	Jun-06	
South Piedmont	Continuing Education Center Renovations (#932B)	0	300,000	1,447,258	300,000	300,000		Aug-01	Aug-02	Under Construction
South Piedmont	Renovations to the Continuing Education Ctr - #1166	248,000	0	0	10,800.00	248,000		Dec-02	Jun-03	Advertising for Designer Services
South Piedmont	Union Campus HVAC Renovations - #1179	15,488	36,512	0	0.00	52,000		Jul-02	Jan-03	Under Design
South Piedmont	Union Campus Renovations	0	79,723	0	0.00			Sep-02	Mar-03	
Southwestern	Infrastructure Construction/Renovations - #1173	200,000	1,029,868		0.00	1,229,868		Feb-02	Sep-02	Selecting Designer
Southwestern	OSHA and ADA Compliance	50,000			0.00			Jul-02	Jan-03	
Southwestern	Technology Building	3,721,721			0.00			Dec-03	Dec-04	
Southwestern	Building "G" Renovation/Addition	625,215	100,000		0.00			Feb-06	Oct-06	
Southwestern	Renovation/Expansion of "T" Building	750,000			0.00			Mar-06	Nov-06	
Southwestern	Land Acquisition - property adjacent to campus	150,000			0.00					
Southwestern	Swain Ctr Renovation-remaining section of building - 1190	400,000			0.00	400,000		Aug-02	Jan-03	Advertising for Designer Services
Southwestern	Jackson County Renovations - 1188		798,942		0.00	798,942		Nov-01	Dec-02	Advertising for Designer Services
Southwestern	restroom / shower renovation - 1189		90,000		0.00	90,000		Feb-03	May-03	Advertising for Designer Services
Southwestern	general building-new campus	2,944,018		2,941,510	0.00			Dec-03	Feb-05	
Southwestern	academic, admin building	6,232,770		4,271,584	0.00			Jan-05	Jul-06	
Stanly	Western Stanly Center - Project # 903	3,288,740	0		4,226,740	3,288,740		Feb-02	May-03	Under Construction
Stanly	Addition to existing building - Project #1231	938,000	0	62,000		938,000		Aug-02	Aug-03	Under Construction

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 29, 2002

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-29-02	Bond Funds Expended Through 3-29-02	Bond Funds Committed to a Project As of 3-29-02	Estimated Construction Start Date	Estimated Completion Date	Status
Stanly	Patterson Building Roof Replacement #1207	0	100,000	0	100,000	96,717.00	100,000	Oct-01	Dec-01	Advertising for Designer Services
Stanly	Corporate Education/Shop Building	0	150,000	0		0.00		Oct-03	Jan-04	
Stanly	Kelley Building Roof Replacement & Renovation	0	250,000	0		0.00		Oct-04	Dec-04	
Stanly	Parking Lot Resurfacing	0	409,851	0		0.00		Jul-05	Oct-05	
Surry	No. 947: Yadkin Center	541,702		2,540,000	181,900	0.00	541,702	Jan-02	Jan-03	Under Design
Surry	No. 1186: Parking Lot "H" Bldg **	0	91,883	96,468	91,883	91,883.00	91,883	Sep-01	Nov-01	Complete
Surry	No. 1123:"K" Engineering Technologies Building **	1,953,282		0		0.00		Apr-03	Apr-04	
Surry	"V" Building 1st Floor Renovations		520,000			0.00		Apr-04	Mar-05	
Surry	"E" Building PC Support Modifications		88,350			0.00		Apr-04	Oct-04	
Surry	"D" Multi-Story Classroom Bldg & Entrance Sign	3,241,025		2,436,647		0.00		Mar-05	May-06	
Surry	"A" Reeves Building Renovation & Expansion		117,200			0.00		Feb-03	Aug-03	
Surry	Parking Lot "A/E" Bldg **	60,000		46,895		0.00		Dec-03	Jun-04	
Surry	"C" Bldg Renovations (Elev, Bookstore, HVAC, etc.)	99,584	222,584	77,833		0.00		May-06	Jan-07	
Surry	"T" Sciences Building Renovation & Lab Upgrade		434,567			0.00		Dec-04	Dec-05	
Surry	"R" Learn Resources Ctr (NCIH room, etc.)	50,516		39,482		0.00		Feb-06	Aug-06	
Surry	"P" Gymnasium Bldg Seating/Ventilation Upgrade	100,000		78,158		0.00		Aug-05	Feb-06	
Surry	Cultural & Educational Center	1,962,134		1,533,562		0.00		May-06	Jul-07	
Tri-County	Land Acquisition - Enloe Building Area	125,294	0	0		0.00				
Tri-County	Addition/Renovation -Enloe Building	0	891,527	0		0.00		Oct-02	Apr-03	
Tri-County	Lighted Parking/Concrete Sidewalks #1202	43,597	0	0		0.00	43,597	Feb-02	May-02	Advertising for Designer Services
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	6,250,000			234,000	133,223.75	6,250,000	Jun-02	Aug-03	Under Design
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	1,512,000			54,600	0.00	1,512,000	Jul-03	Jul-04	Under Design
Vance-Granville	PHASE 1 R&R/CONSTRUCTION PROJECTS #1157	191,680			191,680	181,481.00	191,680	Jul-01	Oct-01	Under Construction
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	1,919,250				0.00		Jul-04	Jul-05	
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198		660,000			0.00	660,000	Jun-03	Dec-03	Selecting Designer
Vance-Granville	MAIN Campus Misc Construction	1,191,886				0.00		Mar-04	Jun-06	
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094	2,518,000				0.00		Dec-04	Dec-05	
Vance-Granville	GRANVILLE MISC CONSTRUCTION	1,361,202				0.00		Jan-05	May-06	
Vance-Granville	FRANKLIN MISC CONSTRUCTION	450,022				0.00		Jan-05	May-06	
Vance-Granville	WARREN CAMPUS MISC CONSTRUCTION	403,271				0.00		Jan-05	May-06	
Vance-Granville	PHASE III R&R/CONSTRUCTION PROJECTS		330,000			0.00		Apr-05	Oct-05	
Vance-Granville	PHASE IV R&R/CONSTRUCTION PROJECTS		283,135			0.00		Oct-05	Apr-06	
Wake	Reroofing - Ready Hall		350,000			0.00		May-02	Jan-03	
Wake	Heavy Equipment Laboratory	3,000,000				0.00		Apr-03	Apr-04	
Wake	Reroofing - Lemay Hall		180,000			0.00		May-02	Nov-02	
Wake	ADA & Code Compliance Renovations		430,000			0.00		May-02	Jan-03	
Wake	Resurfacing & paving pking. Areas & walk		240,000			0.00		Jun-02	Dec-02	
Wake	Law Enforcement Center	3,000,000				0.00		Dec-03	Dec-04	
Wake	Renovation & Repair Health Education Facility		230,000			0.00		Sep-02	Mar-03	
Wake	Reroofing - Technical Education Bldg.		215,000			0.00		Sep-02	Mar-03	
Wake	Mechanical Systems & Controls		400,000			0.00		Jul-02	Mar-03	
Wake	N.E. Campus Development & Bldg. Const.	24,171,451				0.00		Nov-03	Oct-06	
Wake	R&R Main campus classrooms, labs & offices		817,938			0.00		Apr-03	Dec-03	
Wayne	Childcare Center/Lab (1104)	500,049		200,000	52,100	25,097.81	500,049	Apr-02	Jan-03	Under Design
Wayne	Land Acquisition #1124	725,000			724,880	724,880.00	724,880			Purchase Complete
Wayne	Miscellaneous R&R (Bundled) #1162		912,357		912,357	249,150.06	912,357	Feb-01	Dec-04	Under Construction
Wayne	Building 1 - Multi Purpose	4,284,035	0			0.00		Jun-05	Jun-06	
Wayne	Building 2 -Dental Clinic Addition & Renov. #1230	475,000	200,000			0.00	675,000	Oct-02	Aug-03	Advertising for Designer Services

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 29, 2002

College	Project Name - (Project No. If assigned)	New Funds Construction Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-29-02	Bond Funds Expended Through 3-29-02	Bond Funds Committed to a Project As of 3-29-02	Estimated Construction Start Date	Estimated Completion Date	Status
Wayne	Building 3 - Class/Bus. & Ind. Ctr.	4,249,014	0			0.00		Sep-03	Sep-04	
Wayne	WLC & Dogwood Bldgs Renovation	1,379,951	265,000			0.00		Jul-04	Jul-05	
Western Piedmont	LIGHTING RETROFITS #1117		205,000		205,000	200,406.95	205,000	Mar-01	Feb-02	Under Construction
Western Piedmont	CAMPUS RENOVATIONS #1118		880,000		880,000	32,479.63	880,000	Mar-01	Jan-04	Under Construction
Western Piedmont	ALLIED HEALTH / CHILD CARE FACILITY	3,858,649				0.00		Nov-04	Nov-05	
Western Piedmont	UNDETERMINED		401,274			0.00		Jun-04	Feb-05	
Wilkes	Walker Center Renovations - #1181		275,000		275,000	274,998.20	275,000	Jul-01	Oct-01	Under Construction
Wilkes	General Campus Renovations - #1182		306,817			0.00	306,817	Jun-01	Jun-02	Advertising for Contractors
Wilkes	Alleghany Center Relocation and Renovation	33,995	50,000	33,995		0.00		May-02	Nov-02	
Wilkes	Ashe Center Lab and Classroom Space	671,077		539,471		0.00		Jul-03	Mar-04	
Wilkes	Technology Center	2,686,596				0.00		Nov-04	Nov-05	
Wilkes	Science Lab, ADA and Admin. Office Renovations - #1209		400,000			0.00	400,000	Jul-01	Jun-05	Advertising
Wilkes	Energy Conservation Upgrades - #1183		165,000			37,005.91	165,000	Mar-01	Dec-04	Selecting Contractor
Wilkes	Greenhouse Renovations - #1210		77,000			10,028.36	77,000	Aug-01	Jun-05	Selecting Contractor
Wilkes	Roof Replacements - Beacon, Hayes and Lovette Halls		235,000			0.00		Mar-05	Jun-06	
Wilkes	Roof Replacement - Thompson Hall		350,000			0.00		Oct-05	Jun-06	
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184		140,000			0.00	140,000	May-01	Jun-06	Selecting Contractor
Wilson	Technology Center/Student Union	3,277,095	0	722,905		0.00		Nov-04	Nov-05	
Wilson	Renovation Project - Year 2001 #1149	0	336,540	0	336,540	207,563.01	336,540	Apr-01	Aug-02	Under Construction
Wilson	Community/Business Center #1150	1,307,508	0	0	78,000	48,559.50	1,307,508	May-02	May-03	Under Design
Wilson	Renovation Project - Year 2002 #1229	0	225,000	0		0.00	225,000	Mar-02	Jan-03	Advertising for Designer Services
Wilson	Renovation Project - Year 2003	0	275,000	0		0.00		Mar-03	Jan-04	
Wilson	Renovation Project - Year 2004	0	230,000	0		0.00		Mar-04	Jan-05	
Wilson	Police Academy Center	305,311	0	260,394		0.00		Sep-05	May-06	
Wilson	Renovation Project - Year 2005	0	291,996	0		0.00		Mar-05	Jan-06	
Textile School	R&R (project bundled) #1175		29,447		29,477	29,372.91	29,447	Mar-05	Jan-06	Complete
Textile School	Capital Construction Project 905 ID 6800100905A	750,000		2,437,200	750,000	0.00	750,000	Dec-00	Jun-01	Under Construction
TOTALS		498,702,280	101,297,720	137,486,262	40,808,801	13,305,345.80	241,882,934	Mar-02	Jun-02	

