

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2002

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-02	Bond Funds Expended Through 6-30-02	Bond Funds Committed* to a Project As of 6-30-02	Estimated Construction Start Date	Estimated Completion Date	Status
Alamance	Student Services/LRC/Adm - Project No. 1129	2,000,000		4,500,000	303,000	36,673.90	2,000,000	Jul-02	Sep-03	Under Design
Alamance	Renovations - Project I - Project No. 1201		100,000		100,000	42,008.04	100,000	Jan-01	Jul-02	Under Construction
Alamance	Renovations - Project II		127,105			0.00		Jul-02	Jul-03	
Alamance	Renovations - Student Services		240,000			0.00		Jul-03	Jul-04	
Alamance	Renovations - LRC		240,000			0.00		Mar-03	Mar-04	
Alamance	Allied Health Building - Project No. 1130	3,747,351				0.00		Nov-04	Nov-05	
Alamance	Renovations - Business Area		150,000			0.00		May-03	Nov-03	
Alamance	Renovations - Project III		100,000			0.00		Jul-04	Jan-05	
Alamance	Renovations - Project IV		100,000			0.00		Jul-05	Jul-06	
Alamance	Renovations - Child Development Center		220,000			0.00		Jan-06	Jul-06	
Alamance	Renovations - Parking Lots		150,000			0.00		Jul-06	Jan-07	
Asheville	Computer Technology Center NCCCS #1097	5,000,000			510,409	224,462.03	5,000,000	Aug-02	Oct-03	Under Design
Asheville	Renovations #1 - #1137	41,000			41,000	41,000.00	41,000	Jan-01	Jul-01	Complete
Asheville	Enka Center Renovations #1213		600,000		600,000	297,740.65	600,000	Jan-02	Feb-03	Under Construction
Asheville	Dental Lab Renovation NCCCS #1121		400,000		400,000	291,660.54	400,000	Dec-01	Aug-02	Under Construction
Asheville	Corporate Technology Center Renovation #2		416,351			0.00		Jun-02	Apr-03	
Asheville	Hospitality Education Center NCCCS #1098	5,898,254			156,800	136,357.00	5,898,254	Dec-03	Feb-05	Under Design
Asheville	Renovations #2	22,176				0.00	22,176	Feb-03	Aug-03	
Asheville	Fernihurst Renovation, #1158		900,000		45,450	0.00	900,000	Feb-05	Oct-05	Under Design
Asheville	Birch Building Renovation		800,000			0.00		Nov-04	Jul-05	
Beaufort	Law Enforce/EMT/Fire Service Training Facility #1084	3,990,000		10,000	3,990,000	307,704.00	3,990,000	May-02	May-03	Under Construction
Beaufort	Renovations to Buildings 1,2,3,4 and 8		180,000			0.00		Jan-03	Jul-03	
Beaufort	Roof Replacement - Building No. 3		134,000			0.00		Jan-04	Jul-04	
Beaufort	Cosmetology Building	900,000				0.00		Jul-04	Mar-05	
Beaufort	Renov space vacated by Cosmet for other programs.		70,000			0.00		Nov-04	May-05	
Beaufort	Air Condition shops in Building No. 4		134,399			0.00		Nov-04	May-05	
Beaufort	Classrooms (Addition to existing building)	1,169,045				0.00		Mar-05	Mar-06	
Beaufort	Renovations to lower level of Building 5		400,000			0.00		Jul-05	Mar-06	
Beaufort	Re-surface and repair parking lots, streets, and sidewalks		91,000			0.00		Apr-05	Oct-05	
Beaufort	Re-place HVAC units, air-handlers, etc. in Buildings 1 and 2		110,000			0.00		Apr-06	Oct-06	
Bladen	Repair and Renovation to Buildings, sidewalks, parking lots and		520,000			0.00		Jun-02	Jun-03	
Bladen	Classroom Building	2,000,000				0.00		Feb-05	Feb-06	
Bladen	Learning Resource center Repair, Renov., and Expansion	900,000	90,000			0.00		Feb-05	Feb-06	
Bladen	Industrial Training Center repair, renovation and Expansion #1255	524,794	140,000			0.00	664,794	Oct-02	Jun-03	Advertising for designer Services
Bladen	Repair and Renovation to Buildings, grounds and parking lots #1208		146,809		146,809	40,846.45	146,809	Dec-01	Dec-02	Under Construction
Blue Ridge	General Renovations-Flat Rock Campus - #1227		536,522		536,522	325,808.66	536,522	Feb-02	Dec-02	Under Construction
Blue Ridge	Campus wide wiring/infrastructure/distance learning classroom	350,314				0.00		Jun-02	Dec-02	
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac? Air handler repl. Etc		402,969			0.00		Aug-03	Apr-04	
Blue Ridge	Gen Renov: bathrooms/ handicap access/ energy savings	250,224				0.00		Jun-02	Dec-02	
Blue Ridge	Renovations to two classroom buildings		546,458			0.00		Jul-04	Mar-05	
Blue Ridge	Modifications to Thomas Auditorium		125,928			0.00		Jul-02	Jan-03	
Blue Ridge	New Vocational Training Building	1,201,077		900,000		0.00		Sep-05	Sep-06	
Brunswick	Technical and Trades Building Project 914	348,648	544,643	473,945	893,291	857,426.73	893,291	Jul-01	Mar-02	Under Construction
Brunswick	Bundled R&R Projects		523,427	0		0.00		Jul-03	Jul-04	
Caldwell	Building B Renovations - project #1128	321,550	213,450		38,600	0.00	535,000	Aug-02	Sep-02	Under Design
Caldwell	Watauga Campus Site work - project #1127	888,000			71,500	0.00	888,000	Aug-02	Sep-02	Under Design
Caldwell	Renovations - existing facilities	601,027	398,973			0.00		Mar-03	Mar-04	
Caldwell	New construction and renovations	1,534,710				0.00		Apr-04	Apr-05	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2002

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds As of 6-30-02	Bond Funds Expended Through 6-30-02	Bond Funds Committed to a Project As of 6-30-02	Estimated Construction Start Date	Estimated Completion Date	Status
Caldwell	Renovations - existing facilities	1,291,000				0.00		Jan-03	Jan-04	
Caldwell	Site work and new construction	247,800				0.00		Aug-04	Feb-05	
Caldwell	Site preparation (project #993)	934,831				0.00		Sep-05	May-06	
Cape Fear	Pier and Dock Replacement- Emergency - 1147	1,000,000	1,000,000	7,647	1,000,000	52,000.00	1,000,000	May-02	Mar-03	Under Construction
Cape Fear	New Elevator and Elevator Repairs-Emergency- 1148	1,300,000	0		208,000	67,600.00	1,300,000	May-02	Mar-03	Under Design
Cape Fear	Engineering Technology building - 1215	15,845,000	1,377,932		944,000	480,636.00	15,845,000	Nov-02	May-04	Under Design
Cape Fear	Renov.- Emmart, Burnett Bldgs., Machine Shop-1216	663,025	1,377,932		120,250	0.00	2,040,957	May-04	May-05	Under Design
Cape Fear	Information Technology Building	13,315,000				0.00		Nov-04	May-06	
Cape Fear	Public Safety Training Center	3,140,000				0.00		Mar-05	Mar-06	
Carteret	Classroom Bldg Repl & Marine Tech Bldg (#1092)	5,645,724		9,000,000	977,272	253,624.00	5,645,724	Jun-02	Aug-03	Under Design
Carteret	Parking Lot Renovation	150,000				0.00		Mar-03	May-03	
Carteret	McGee Building Renovation-Joslyn Hall	464,051				0.00		Mar-06	Nov-06	
Carteret	McGee Building Renovation-Classrooms	550,000				0.00		Mar-06	Nov-06	
Catawba	Renovations - Alex. Ctr. NCCCS #1100	1,000,000			48,750	46,500.00	1,000,000	May-02	Mar-03	Under Design
Catawba	Classroom/Lab/Library Res Tech Bldg #585A	7,567,306		5,500,000		0.00		May-03	Oct-04	
Catawba	Renovations - Vacated Library Space	575,000				0.00		Nov-04	Jul-05	
Catawba	Paap Building Renovations #1233	200,000			200,000	0.00	200,000	May-02	Sep-02	Under Construction
Catawba	Old Testing Center Renovations	150,000				0.00		Jun-02	Oct-02	
Central Carolina	Renovate Interior Space	504,339				0.00		Mar-03	Dec-03	
Central Carolina	HVAC Systems (Bundled R&R)	295,000				0.00		Jun-04	Feb-05	
Central Carolina	Roof Repairs (Bundled R&R)	330,000				0.00		Jul-04	Mar-05	
Central Carolina	Renovation of Automotive Shop (Bundled R&R)	250,535				0.00		Jan-04	Sep-04	
Central Carolina	Classroom/Science Lab Bldg. (Proj.# 1106)	4,800,000			280,000	190,184.50	4,800,000	Jun-02	Jun-03	Under Design
Central Carolina	Telecommunications Bldg. (Proj.# 1107)	700,000		2,500,000		54,206.70	700,000	Jun-02	Jun-03	Under Design
Central Carolina	Classroom Building	3,000,000				0.00		Jun-04	Jun-05	
Central Carolina	Renovation of Science Building	723,648				0.00		May-05	Apr-06	
Central Carolina	Renovation of Main Classroom Building	2,157,070				0.00		Jun-05	Aug-06	
Central Carolina	Renovation of Classroom Building	275,902				0.00		Apr-05	Dec-05	
Central Carolina	Renovation of Continuing Education Building	142,702				0.00		Apr-06	Dec-06	
Central Carolina	Undetermined	351,903				0.00		Apr-06	Dec-06	
Cent. Piedmont	Sloan-Morgan Renovation (1138)	4,766,142			286,653	306,743.09	4,766,142	May-02	Mar-03	Under Design
Cent. Piedmont	Northeast Campus Ph IA - Utility Upgrade - (942)	752,000		8,500,000	752,000	581,728.39	752,000	Feb-01	Oct-01	Under Construction
Cent. Piedmont	Information Technology Building - (1116)	16,427,960			800,451	668,135.00	16,427,960	Aug-02	Oct-03	Under Design
Cent. Piedmont	Central Energy Facility (1240)	703,000	351,000	2,465,000	0.00	1,054,000	0.00	Jun-02	Apr-04	Advertising for Designer Services
Cent. Piedmont	West Campus Phase III - (1114)	3,500,000		7,881,900	601,800	81,843.28	3,500,000	Aug-02	Feb-04	Advertising for Designer Services
Cent. Piedmont	North Campus Phase III - (1115)	17,200,000				29,103.00	17,200,000	Mar-03	May-04	Advertising for Designer Services
Cent. Piedmont	Van Every Building Reconstruction	5,161,435		5,117,142		0.00		Apr-05	Jun-06	
Cent. Piedmont	Garinger Exterior Renovation	3,000,000				0.00		Nov-05	Nov-06	
Cent. Piedmont	Beik Addition & Renovation	101,580				0.00		Sep-05	Mar-07	
Cent. Piedmont	Northeast Campus Phase II	9,570,000			10,500,000	0.00		Sep-05	Mar-07	
Cleveland	RE-ROOFING OF "B" BUILDING	80,000				0.00		Sep-03	Mar-04	
Cleveland	FACULTY OFFICE EXPANSION/REMODELING	150,000				0.00		Sep-03	Mar-04	
Cleveland	CLASSROOM BUILDING	3,887,036		1,512,964		0.00		May-04	Jul-05	
Cleveland	REPLACE/MODIFY MECHANICAL SYSTEMS	225,000				0.00		Mar-05	Sep-05	
Cleveland	RE-ROOFING OF CAMPUS CENTER BUILDING	500,000				0.00		Jul-06	Mar-07	
Cleveland	UNDETERMINED REPAIRS/RENOVATIONS	297,104				0.00		Jul-06	Nov-06	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2002

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-02	Bond Funds Expended Through 6-30-02	Bond Funds Committed* to a Project As of 6-30-02	Estimated Construction Start Date	Estimated Completion Date	Status
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167		1,387,000		40,463	48,425.00	1,387,000	Sep-02	May-03	Under Design
Coastal Carolina	Heath Occupation Building	6,809,588				0.00		Jan-04	Mar-05	
Coastal Carolina	Continuing Education Building	4,681,453				0.00		Jan-05	Jan-06	
Coastal Carolina	Fine Arts Building Addition	2,675,322				0.00		Nov-04	Nov-05	
Coastal Carolina	Autobody Paint Shop & Cosmetology Building(s)	1,077,846				0.00		Nov-05	Nov-06	
Coastal Carolina	Physical Education & Fitness Center	1,688,600				0.00		Nov-05	Nov-06	
Coastal Carolina	Maintenance & Storage Area	857,304				0.00		Sep-05	May-06	
Coastal Carolina	Replace HVAC system in Skills Building		301,980			0.00		Sep-06	May-07	
COA	D. F. Walker Public School Takeover Renovation #1241	905,612				0.00		Oct-02	Oct-03	Advertising for Designer Services
COA	Allied Health and Wellness Center #1247	3,616,438		1,500,000		0.00		Apr-03	Oct-04	Advertising for Designer Services
COA	Vocational Training Center	500,000				0.00		Jan-05	Jul-06	
COA	Building A Roofing, Carpeting, and Painting (Bundled)	100,000				0.00		Jul-04	Jul-05	
COA	External Signage		50,000			0.00		Jul-04	Jul-05	
COA	Marine Science Classroom/Laboratory	50,000				0.00		Sep-04	Mar-05	
COA	Cosmetology Program Area Renovation		50,000			0.00		Sep-04	Mar-05	
COA	Buildings A & C Roof Repairs #1197		386,000			0.00	386,000	Jul-05	Mar-06	Advertising for Designer Services
COA	Upgrade Parking Areas		225,000			0.00		Aug-05	Feb-06	
COA	Community Center Repairs and Renovations		50,000			0.00		Jul-05	Jan-06	
COA	Student Services Area Renovation		250,000			0.00		Mar-06	Nov-06	
COA	Learning Resources Center Renovation	50,000				0.00		Jul-05	Jan-06	
COA	Learning Resources Center Renovation		250,000			0.00		Mar-06	Nov-06	
COA	Individual Insignificant Repairs and Renovations	42,724				0.00		Jul-05	Jan-06	
COA	Upgrade Science Classrooms and Laboratories		150,000			0.00		Jul-05	Jan-06	
COA	Individual Insignificant Repairs and Renovations		80,244			0.00		Jul-05	Jan-06	
Craven	Classroom/Library Building - 907B	2,000,000		2,000,000	2,000,000	646,895.38	2,000,000	Nov-01	Jul-03	Under Construction
Craven	Maintenance Building, Roadway & Parking - 1076	758,440				0.00	758,440	Jun-03	Dec-03	Advertising for Designer Services
Craven	Technology Building	3,542,293		2,000,000		0.00	3,542,293	Nov-04	Jan-06	Advertising for Designer Services
Craven	Reroof Building B		250,000			0.00		Dec-03	Aug-04	
Craven	Reroof Building G		250,000			0.00		Nov-03	Jul-04	
Craven	Renovate Student Lounge/Bookstore		264,000			0.00		Jul-04	Feb-05	
Craven	Replace Chillers, Air Handlers, Small Renov. (Bundled)		384,175			0.00		Sep-02	May-03	
Davidson	Classrooms/Laboratories/Renovations (1101)	4,054,058	1,741,409	500,000	446,800	250,416.00	5,795,467	May-02	Jun-04	Under Design
Davidson	Fire Service Laboratory (1180)	325,000			325,000	290,899.53	325,000	Dec-01	Apr-02	Under Construction
Durham	Collins Bldg. Renovations - 1170		2,000,000			0.00	2,000,000	Jan-03	Jan-04	Advertising for Designer Services
Durham	White Building Renovations - 1171	1,975,320	152,672			0.00	2,127,992	Jul-04	Jul-05	Advertising for Designer Services
Durham	New Student Services/Classroom Building	6,300,000				0.00		Mar-04	May-05	
Durham	Satellite Campus	4,000,000				0.00		Mar-05	May-06	
Durham	Multipurpose Classroom/ Physical Training Facility	1,000,000				0.00		Sep-05	Nov-06	
Edgecombe	ACT Project - Project no. 1078	6,756,814		2,443,186	6,756,814	804,989.32	6,756,814	Dec-01	Feb-03	Under Construction
Edgecombe	Various R & R projects		500,000			0.00		Jul-02	Nov-06	
Edgecombe	Various R & R projects		757,203			0.00		Jul-02	Nov-06	
Fayetteville	Spring Lake Multi-Use Educational Building (DCC #1051)	7,000,000			579,097	27,605.06	7,000,000	Jun-02	Mar-04	Under Design
Fayetteville	Purchase land along Ft Bragg Road	600,000				0.00				
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden #1125	2,000,000			110,750	0.00		Jan-03	Jan-04	Under Design
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (DCC #1131)		3,513,973			0.00		Jun-03	Jun-04	
Fayetteville	Virtual College Center (DCC #1126)	6,000,000				0.00		Mar-04	May-05	
Fayetteville	General Classroom Building	10,500,000				0.00		Jul-06	Jan-08	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2002

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-02	Bond Funds Expended Through 6-30-02	Bond Funds Committed to a Project As of 6-30-02	Estimated Construction Start Date	Estimated Completion Date	Status
Fayetteville	Purchase land along Ft Bragg Road	1,377,201				0.00		May-07	Jul-08	
Fayetteville	Renovate three classroom buildings	7,500,000				0.00				
Forsyth	Construction - New building - #139	7,694,774		5,275,226	860,000	129,000.00	6,994,774	Feb-03	Feb-05	Under Design
Forsyth	Gym renov, Rerouting data lines, & Parking lot - #1159	700,000				225,391.52	900,000	May-02	Jul-02	Under Design
Forsyth	Office/lab renovations	240,000				0.00		May-02	Nov-02	
Forsyth	Office/lab renovations	240,000				0.00		Jun-02	Nov-02	
Forsyth	Bundled - Piedmont Building	257,000				0.00		Jul-02	Mar-03	
Forsyth	Replace boiler	220,000				0.00		Jul-02	Jan-03	
Forsyth	Bundled - Different renovation projects	720,000				0.00		Aug-02	Apr-03	
Forsyth	Bundled - Electrical upfit & aircondition hallways	450,000				0.00		Oct-02	Jun-03	
Forsyth	Bundled - Snyder & Ardmore Buildings	450,000				0.00		Oct-02	Jun-03	
Forsyth	Bundled - Roof replacements	250,000				0.00		Mar-03	Nov-03	
Forsyth	Bundled - Renovation of space vacated to new bldg.	151,688				0.00		May-04	Nov-04	
Forsyth	Construction - Parking Deck	3,154,979		1,845,021		0.00		Aug-05	Oct-06	
Forsyth	Renovations	1,000,000	503,000			0.00		Aug-05	Aug-06	
Forsyth	Construction - Addition to Greene Hall	2,095,268				0.00		Oct-05	Oct-06	
Gaston	New Public Safety Building #1122	1,500,000		71,500	7,000.00	1,500,000		Jan-03	Mar-04	Under Design
Gaston	Renovation - Block Gymnasium	396,044				0.00		Mar-04	Mar-05	
Gaston	Renovation - Corner Building - East	1,100,000				0.00		Nov-03	Nov-04	
Gaston	New Health Sciences Building	4,989,955				0.00		Sep-04	Sep-05	
Gaston	Renovation - Craig Building	900,000				0.00		Jan-06	Sep-06	
Gaston	Renovation - Beam Health Sciences Building	730,684				0.00		Jan-06	Sep-06	
Gilford	Classroom Building Project #1044	2,150,000		5,000,000	0.00	2,150,000		Jul-02	Jul-03	Advertising for Designer Services
Gilford	Land #1236	3,000,000		352,500	2,107,120.00	3,000,000		Jul-02	Jul-03	Purchasing Land
Gilford	Classroom Building Project #1046	4,250,000		5,000,000	4,250,000	0.00	4,250,000	Jun-02	Jul-03	Under Construction
Gilford	Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888	1,500,000		2,200,000	222,323	0.00	1,500,000	Jul-02	Jul-03	Under Design
Gilford	Land/Parking	4,100,000		325,000		0.00		Jul-06	Jan-07	
Gilford	Classroom Building & Fire Suppression System	3,100,382		500,000		0.00		Mar-04	Mar-05	
Gilford	Roads, Parking & Walkways Repairs	1,000,000		1,000,000		0.00		Dec-02	Dec-03	
Gilford	Business Careers Renovation	1,500,000				0.00		Nov-04	Nov-05	
Gilford	HVAC Renovations and Energy Upgrades	1,923,774	1,070,664			0.00		Apr-04	Aug-04	
Gilford	Allied Health Building	10,000,000				0.00		Mar-05	Sep-06	
Halifax	Allied Health/Auditorium Bldg - 1090	8,273,039			349,700	360,215.00	8,273,039	May-02	Jun-03	Under Design
Halifax	Repair/Renovations - 1165	811,569			811,569	174,804.00	811,569	Feb-01	Jul-06	Under Construction
Haywood	Renovation - 200/300 Buildings #1113	570,480		1,851,922	143,349	42,992.00	2,422,402	Mar-03	Sep-04	Under Design
Haywood	Regional High Tech. Center	217,598				0.00		Apr-04	Oct-04	
Isothermale	Continuing Education Building Renovation - No. 1204	550,000		50,000		0.00	550,000	Feb-03	Jun-03	Under Design
Isothermale	Testing/Training Center Construction	1,658,309				0.00		Nov-03	Oct-04	
Isothermale	ADA Compliance Project & minor building improve. #1252	110,000				0.00	110,000	Jun-02	Jul-02	Advertising for Designer Services
Isothermale	Campus HVAC Controls Replacement #1253	200,000				0.00	200,000	Jun-02	Oct-02	Advertising for Designer Services
Isothermale	Undetermined Projects	256,867				0.00		Feb-05	Aug-05	
Isothermale	Undetermined Projects	566,868				0.00		Jan-06	Jul-06	
James Sprunt	Exterior Campus Lighting #1163	200,000			8,180.80	200,000	200,000	Mar-02	Oct-02	Under Construction
James Sprunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164	200,000			170,047.07	200,000	200,000	Mar-02	Jun-02	Under Construction
James Sprunt	Technology Addition - Classroom Facilities/Laboratories	1,783,718				0.00		Sep-03	Sep-04	
James Sprunt	Lab/Class Repairs/Elect & Technological Infrastructure	266,319				0.00		Jul-04	Mar-05	
James Sprunt	Classroom Repairs/ADA Compliance	265,000				0.00		Jul-04	Mar-05	
Johnston	Campus Lighting and Parking - 1176	200,000				175,530.32	200,000	Apr-02	Sep-02	Under Construction

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2002

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-02	Bond Funds Expended Through 6-30-02	Bond Funds Committed* to a Project As of 6-30-02	Estimated Construction Start Date	Estimated Completion Date	Status
Johnston	Industrial Technology Bldg #1219	2,299,625	0		105,649	98,096.83	2,299,625	May-02	May-03	Under Design
Johnston	Renovation of Wilson, Elsie, & TDT vacated space #1103	245,636	677,188		49,969	45,668.25	922,824	Jul-02	Jul-03	Under Design
Johnston	Wilson Building Addition #1220	3,154,788			140,557	0.00		Dec-03	Dec-04	Under Design
Johnston	Wilson Building Renovation #1221	26,735	284,410		19,224	0.00		Dec-04	Oct-05	Under Design
Johnston	Library and Auditorium Addition #1222	1,511,910			72,609	0.00		Nov-04	Nov-05	Under Design
Johnston	Library and Auditorium Renovation #1223	19,834	251,090		16,293	0.00		Nov-05	Jul-07	Under Design
Johnston	Purchase of building for Continuing Education Center	1,509,276				0.00		Aug-05	Aug-06	
Lenoir	Adtns/Renov Health Sciences Bldg & Marquee - 1136	400,000	196,000		49,140	40,677.91	596,000	May-02	Sep-02	Under Design
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA (6/01- 6/06)-1228		928,692		196,673	60,709.92	928,692	Jun-02	Jul-06	Under Design
Lenoir	Renovate Industrial Classrooms and Labs		225,000			0.00		Jan-04	Jul-04	
Lenoir	Expand Technology Infrastructure	500,000				0.00		Mar-06	Nov-06	
Lenoir	Early Childhood & BLET Office/Classroom Bldgs - #1239	1,000,000				0.00	1,000,000	Nov-02	Nov-03	Advertising for Designer Services
Lenoir	Resurface Roads and Parking Lots #1251		400,000			360.00	400,000	Jun-02	Feb-03	Advertising for Designer Services
Lenoir	Classroom and Science Building #1238	4,500,000				0.00	4,500,000	Jun-03	Jun-04	Advertising for Designer Services
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232	125,249	295,000			0.00		Jun-05	Feb-06	
Lenoir	Industrial/Vocational Center	2,190,044				0.00		Jul-05	Jul-06	
Lenoir	Add to Aviation Ctr/Cafeteria	626,314				0.00		May-05	Jan-06	
Lenoir	Land Acquisition	450,000				0.00				
Lenoir	Childcare Center	650,000				0.00		Oct-05	Jun-06	
Lenoir	Renovate LRC/Alumni and Foundation House		355,000			0.00		Jun-05	Feb-06	
Martin	Misc. R & R (Bundled projects) #1178		118,500		118,500	99,545.75	118,500	May-01	Apr-02	Under Construction
Martin	Roof Repairs (Bundled projects) #1192		258,540			0.00	258,540	May-02	Jan-03	Soliciting Contractors
Martin	HVAC		750,000			0.00		May-03	Mar-04	
Martin	Undetermined		436,856			0.00		Apr-05	Apr-06	
Mayland	Avery County Project - No. 1169	1,300,000		100,000	1,300,000	149,058.08	1,300,000	May-02	Feb-03	Under Construction
Mayland	R&R Projects-Paving, fire detect., HVAC, general repairs		200,000			0.00		Jun-02	Nov-02	
Mayland	Applied Technologies Building	1,504,610				0.00		Sep-04	Sep-05	
Mayland	Repairs/Renovations Projects		241,545			0.00		Jul-04	Jan-05	
McDowell	Classroom Building	2,138,279				0.00		Jan-05	Jan-06	
McDowell	Replace Exit Doors & Fire Alarm System - 1160		166,200		166,200	164,200.00	166,200	May-01	Apr-02	Under Construction
McDowell	Roof Replacement - 1161		98,000		98,000	98,000.00	98,000	Jul-01	May-02	Under Construction
McDowell	Campus Repair and Renovations - 1248		174,500		174,500	2,164.00	174,500	May-02	Nov-02	Under Construction
McDowell	Renovation to areas vacated with priority #1		282,588			0.00		Nov-05	Jun-06	
Mitchell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168		250,000		250,000	104,126.00	250,000	Nov-02	May-03	Under Construction
Mitchell	Renovation Of the CEC-Gen'l Bldg. Renovations - #1196		142,562			0.00	142,562	May-03	Nov-03	Advertising for Designer Services
Mitchell	Mooreville Center 2nd Floor Addition-DCC No. 1070	216,851		784,000	79,175	16,032.37	216,851	May-02	Apr-03	Under Design
Mitchell	Advanced Technology Building-DCC No. 1091	3,178,788			171,795	47,395.00	3,178,788	Oct-03	Oct-04	Under Design
Mitchell	Renovation of the Library		415,993			0.00		Sep-04	May-05	
Mitchell	Renovation of the Student Center		153,604			0.00		Jun-04	Dec-04	
Mitchell	Renovation of Vocational Building		1,293,953			0.00		Sep-06	Sep-07	
Montgomery	Renovations and Repairs		502,004		502,004	75,828.84	502,004	Aug-01	Mar-04	Under Construction
Nash	Land Acquisition #1141	350,000			350,000	350,000.00	350,000			Complete Land Purchase
Nash	Structural Repairs & Renovations		190,000			0.00		Jul-02	Jan-03	
Nash	Environmental Repairs & Renovations - #1193		266,844		266,844	48,500.00	266,844	Oct-01	Aug-02	Under Construction
Nash	Aesthetic Repairs & Renovations - #1194		260,000		260,000	177,315.48	260,000	Jul-01	Jun-02	Under Construction
Nash	Program Specific Classroom Renovations #1203		41,000		41,000	20,285.01	41,000	Aug-01	Jun-02	Under Construction
Nash	Infrastructure Repairs & Renovations		41,000			0.00		Aug-02	Feb-03	
Nash	Science & Technology Building	3,933,237		2,525,232		0.00		Nov-04	Jan-06	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2002

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds As of 6-30-02 Under Contract	Bond Funds Expended Through 6-30-02	Bond Funds Committed to a Project As of 6-30-02	Estimated Construction Start Date	Estimated Completion Date	Status
Nash	Renovate Recaptured Classrooms	150,000				0.00		Jan-06	Jul-06	Complete Land Purchase
Pamlico	Expansion of Bayboro Center - 1224	300,000	50,000		300,000	200,000.00	350,000	Oct-02	Feb-03	Complete Land Purchase
Pamlico	Repair and Renovations		233,376			0.00		Aug-02	Feb-04	
Pamlico	Life Long Learning Center	1,887,555		1,264,466		0.00		Mar-06	Mar-07	
Piedmont	Renovate gym	603,033	844,824		305,063	0.00		Jun-03	Jun-04	
Piedmont	Classrooms/Labs and Student Services/Learning Ctr.	1,567,922				0.00		Nov-03	Nov-04	
Piedmont	Renovate Student Complex	1,405,690				0.00		May-05	May-06	
Piedmont	Renovate auditorium	334,476				0.00		May-05	Jan-06	
Pitt	General Classroom Bldg - 1111 Ph1	4,914,048			4,914,048	1,006,265.28	4,914,048	Feb-02	Jun-03	Under Construction
Pitt	Parking Project - 1112 Ph1	500,000			24,500	0.00	500,000	Jun-02	Jun-03	Under Design
Pitt	Bowen Farm Site Project (Planning) - 1110	150,000			39,455	0.00	150,000	Oct-03	Sep-04	Under Design
Pitt	Fulford Bldg Addition Ph II - 1234	2,500,000		1,500,000		0.00	2,500,000	Apr-03	Jun-04	Advertising for Designer Services
Pitt	Firing Range and Driving Pad - #1177	189,702			1,110,298	0.00	189,702	Oct-02	Aug-03	Advertising for Designer Services
Pitt	Construction & Automotive Complex Ph II	1,139,515		2,610,485		0.00		Oct-04	Oct-05	
Pitt	Warren Bldg Renov Ph II	7,000,000				0.00		Oct-04	Oct-05	
Pitt	Humber Bldg Renov Ph III	500,000				0.00		Nov-05	Jul-06	
Pitt	White Bldg Renov Ph III	632,443				0.00		Nov-05	Jul-06	
Pitt	Whichard Bldg Renovation Ph III	500,000				0.00		Nov-05	Jul-06	
Randolph	R & R Bundle Number One, Two & Three - #1174	1,050,259			1,050,259	243,289.57	1,050,259	Jul-02	Oct-03	Under Construction
Randolph	Undetermined	1,344,379				0.00		Jul-04	Jul-05	
Randolph	R & R Bundle Number Four	635,271				0.00		Jul-05	Jul-06	
Richmond	Proj.1089 - HVAC Renovations in 3 Buildings	890,000		0	44,200	45,161.61	890,000	May-02	Sep-02	Under Design
Richmond	Acquire Building in Scotland County	3,542,287		0		0.00	3,542,287	Oct-04	Dec-05	
Richmond	Multiple Renovations @ less than \$100,000 each	358,389		0		0.00		Jul-02	Jun-03	
Richmond	Purchase new Facility near current Building	295,672		0		0.00				
Roanoke-Chowan	Repair/Improve Campus Structural Environment	282,500				0.00		Aug-02	Aug-03	
Roanoke-Chowan	Improve Campus Compliance/Safety Environment	215,600				0.00		Sep-02	Sep-05	
Roanoke-Chowan	Improve Campus Learning/Working Environment	358,163				0.00		Mar-03	Sep-05	
Robeson	(Pembroke Center Land Purchase) #1225	80,000			80,000	76,073.00	80,000	Oct-02	Jun-04	Complete Land Purchase
Robeson	Continuing Education Building #109	2,590,239			124,251	94,228.12	2,590,239	Oct-02	Jun-04	Under Design
Robeson	Continuing Education Building #1206	7,688,757			360,865	133,695.88	7,688,757	Aug-02	Jul-05	Under Design
Robeson	Emergency Training Facility Addition #1214	61,160			3,461	0.00	61,160	May-02	Sep-02	Under Design
Robeson	Renovations to Bldgs 1, 9, 14	912,888				0.00		Jun-04	Feb-05	
Robeson	Renovations to Bldgs 3, 7	285,033				0.00		Aug-04	Apr-05	
Robeson	Renovations to Bldgs 4, 13	690,224				0.00		Oct-04	Jun-05	
Robeson	Renovations to Bldg 2	45,202				0.00		Dec-04	Jun-05	
Robeson	Truck Bays	299,623				0.00		Jul-04	Nov-04	
Robeson	Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9, 10, 15 #1108		175,000	7,701	175,000	140,589.82	175,000	Mar-01	Jun-02	Under Construction
Robeson	Undetermined							Oct-05	Jul-06	
Rockingham	Lifelong Learning Center - 1079	2,400,291		10,000	174,340	0.00	2,400,291	Oct-05	Jul-06	Under Design
Rockingham	Classroom/Storage Bldg. at ESTC - 1080			10,000		0.00		Nov-03	Jan-05	Under Design
Rockingham	Spring 2001 Renovations #1156	165,000			165,000	35,815.60	165,000	Dec-00	Sep-02	Under Construction
Rockingham	Summer 2001 Renovations #1191	112,500			112,500	112,500.00	112,500	Apr-01	Apr-02	Complete
Rockingham	Fall 2001 Renovations #1217	86,700			86,700	0.00	86,700	Feb-02	Oct-02	Under Construction
Rockingham	Spring 2002 Renovations #1218	70,000			70,000	0.00	70,000	Jun-02	Oct-02	Under Design
Rockingham	Summer 2002 Renovations	125,000				0.00		Jul-02	Sep-02	
Rockingham	Fall 2002 Renovations	118,000				0.00		Sep-02	Mar-03	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2002

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-02	Bond Funds Expended Through 6-30-02	Bond Funds Committed* to a Project As of 6-30-02	Estimated Construction Start Date	Estimated Completion Date	Status
Rockingham	Spring 2003 Renovations		136,000			0.00		May-03	Nov-03	
Rockingham	Spring 2004 Renovations		210,000			0.00		Apr-04	Oct-04	
Rockingham	Summer 2004 Renovations		100,000			0.00		May-04	Nov-04	
Rockingham	Summer 2005 Renovations		1,054,150			0.00		Jul-05	Jul-06	
Rowan-Cabarrus	Bldg. 100 Renovations - #1032		325,000	1,473,242	325,000	0.00	325,000	Feb-02	Jul-02	Under Construction
Rowan-Cabarrus	Classroom/Laboratory Building - #1185	4,357,029		3,565,141		0.00	4,357,029	Oct-04	Dec-05	Advertising for Designer Services
Rowan-Cabarrus	Various Renovations		480,584			0.00		Dec-02	Sep-03	
Rowan-Cabarrus	LRC & Student Support Space Expansion & Renovation		805,584			0.00		Jan-06	Sep-06	
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot	5,207,129		3,659,365		0.00		Feb-08	Apr-09	
Sampson	Occupational Building #1133	3,113,820			170,300	17,290.00	3,113,820	Apr-03	Apr-04	Under Design
Sampson	Campus Roadway Extension #983	176,000		216,075	176,000	10,435.18	176,000	Apr-02	Aug-02	Under Construction
Sampson	Parking&Roadway/HVAC/Crosswalk replace #1151		475,000		475,000	22,330.06	475,000	Apr-02	Nov-02	Under Construction
Sampson	Emergency Services Complex	150,000				0.00		May-05	Nov-05	
Sampson	ADA automatic doors		50,000			0.00		May-03	Jun-03	
Sampson	Kitchin Hall HVAC modifications		50,000			0.00		Sep-02	Jan-03	
Sampson	North/East Lighling improvements		25,530			0.00		May-04	Aug-04	
Sampson	Undefined		100,000			0.00		Sep-05	Dec-05	
Sandhills	New Student Center # 940	1,949,455		5,473,000	607,282	0.00	1,949,455	Apr-03	Sep-03	Under Design
Sandhills	New Hoke County Center #813	333,131		1,454,994	333,131	308,379.33	333,131	Jun-05	Sep-05	Under Construction
Sandhills	Kennedy Hall Health Sciences Renovation #1003		487,000	734,000	487,000	51,137.34	487,000	Mar-02	Aug-02	Under Construction
Sandhills	Technology Center #1081	4,006,491		2,160,290	322,000	0.00	4,006,491	Nov-02	Mar-04	Under Design
Sandhills	Robbins Land Purchase	100,000				0.00				
Sandhills	Stone Hall Administration Renovation		120,000			0.00		Apr-03	Aug-03	
Sandhills	Stone Hall Student Services Renovation #1154		95,000			0.00	95,000	May-02	Aug-02	Advertising for Designer Services
Sandhills	Hoke Business and Technology Center	1,200,336				0.00		Jul-05	Jul-06	
Sandhills	Heutte Hall Renovation	69,794	223,715			0.00		Nov-05	Apr-06	
Sandhills	Blue Hall Renovation	1,000,000	500,000			0.00		Apr-04	May-05	
Sandhills	Improvements/Expansion Traffic System - #1242	231,172				0.00		Jun-02	Aug-02	
Sandhills	Stone Hall Renovation		500,000			0.00		Apr-05	Dec-05	
Sandhills	Causey Hall Renovation	300,000	200,000			0.00		Apr-05	Dec-05	
Sandhills	Undetermined	2,280,000	0			0.00		Dec-05	Jun-06	
South Piedmont	Continuing Education Center Renovations (#932B)	0	300,000	1,447,258	300,000	240,140.32	300,000	Aug-01	Aug-02	Under Construction
South Piedmont	Renovations to the Continuing Education Ctr - #1166	248,000	0	0	10,800	10,800.00	248,000	Dec-02	Jun-03	Under Design
South Piedmont	Union Campus HVAC Renovations - #1179	15,488	36,512	0	52,000	0.00	52,000	Jul-02	Jan-03	Under Design
South Piedmont	Union Campus Renovations	0	79,723	0		0.00		Sep-02	Mar-03	
Southeastern	Infrastructure Construction/Renovations - #1173	200,000	1,029,868			139,365.90	1,229,868	Jun-02	Jan-03	Advertising for Designer Services
Southeastern	OSHA and ADA Compliance	50,000	265,000			0.00		Jul-02	Jan-03	
Southeastern	Technology Building	3,721,721				0.00		Dec-03	Dec-04	
Southeastern	Building "G" Renovation/Addition	625,215	100,000			0.00		Feb-06	Oct-06	
Southeastern	Renovation/Expansion of "T" Building	750,000				0.00		Mar-06	Nov-06	
Southeastern	Land Acquisition - property adjacent to campus	150,000				0.00				
Southwestern	Swain Ctr Renovation-remaining section of building - 1190		400,000			0.00	400,000	Aug-02	Jan-03	Advertising for Designer Services
Southwestern	Jackson County Renovations - 1188		798,942			0.00	798,942	Nov-02	Dec-03	Advertising for Designer Services
Southwestern	restroom / shower renovation - 1189		90,000			0.00	90,000	Feb-03	May-03	Advertising for Designer Services
Southwestern	general building-new campus	2,944,018		2,941,510		0.00		Dec-03	Feb-05	
Southwestern	academic, admin building	6,232,770		4,271,584		0.00		Jan-05	Jul-06	
Stanly	Western Stanly Center - Project # 903	3,288,740	0	300,000	3,288,740	336,884.35	3,288,740	Feb-02	May-03	Under Construction
Stanly	Addition to existing building - Project #1231	938,000	0	62,000	79,200	26,265.00	938,000	Aug-02	Aug-03	Under Design

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2002

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-02	Bond Funds Expended Through 6-30-02	Bond Funds Committed* to a Project As of 6-30-02	Estimated Construction Start Date	Estimated Completion Date	Status
Stanly	Patterson Building Roof Replacement #1207	0	100,000	0	100,000	100,000.00	100,000	Oct-01	May-02	Under Construction
Stanly	Corporate Education/Shop Building	0	150,000	0	0	0.00	0	Oct-03	Jan-04	
Stanly	Kelley Building Roof Replacement & Renovation	0	250,000	0	0	0.00	0	Oct-04	Dec-04	
Stanly	Parking Lot Resurfacing	0	409,851	0	0	0.00	0	Jul-05	Oct-05	
Surry	No. 947: Yacklin Center (under construction)	541,702	2,540,000	181,900	0.00	541,702	541,702	May-02	Jan-03	Under Design
Surry	No. 1186: Parking Lot "H" Bldg (completed)	91,883	96,468	91,883	91,883.00	91,883	91,883	Sep-01	Nov-01	Complete
Surry	No. 1123:"K" Engineering Technologies Building	1,953,282	520,000	0	0.00	0	0	Apr-03	Apr-04	
Surry	"V" Building 1st Floor Renovations		88,350		0.00	0	0	Apr-04	Mar-05	
Surry	"E" Building Modifications				0.00	0	0	Apr-04	Oct-04	
Surry	"D" Multi-Story Classroom Bldg & Entrance Sign - 1258	1,368,627	4,309,045		0.00	0	0	Mar-05	May-06	
Surry	"A" Reeves Building Renovation	117,200			0.00	0	0	Feb-03	Aug-03	
Surry	Parking Lot **	106,895		0	0.00	0	0	Dec-03	Jun-04	
Surry	"C" Bldg Renovations (Elec, Bookstore, HVAC, etc.)	177,417	222,584	0	0.00	0	0	Dec-03	Jun-04	
Surry	"T" Sciences Building Renovation & Lab Upgrade	434,567		0	0.00	0	0	May-06	Jan-07	
Surry	"R" Learn Resources Ctr (NCIH room, etc.)	89,998		0	0.00	0	0	Dec-04	Dec-05	
Surry	"P" Gymnasium Bldg Sealing/Ventilation Upgrade	178,158		0	0.00	0	0	Feb-06	Aug-06	
Surry	Cultural & Educational Center	3,592,164		0	0.00	0	0	Aug-06	Feb-06	
Tri-County	Land Acquisition - Enloe Building Area	125,294		0	0.00	0	0	May-06	Jul-07	
Tri-County	Addition/Renovation - Enloe Building	891,527	0	0	0.00	0	0	Oct-02	Apr-03	
Tri-County	Lighted Parking/Concrete Sidewalks #1202	43,597	0	0	43,597.00	43,597	43,597	Feb-02	May-02	Under Construction
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	6,250,000	234,000	133,223.75	6,250,000	1,512,000	1,512,000	Jun-02	Aug-03	Under Design
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	1,512,000	191,680	54,600	0.00	1,512,000	1,512,000	Jul-03	Jul-04	Under Design
Vance-Granville	PHASE 1 R&R/CONSTRUCTION PROJECTS #1157	191,680		191,680	181,481.00	191,680	191,680	Aug-01	Oct-03	Under Construction
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	1,919,250			0.00	0	0	Jul-04	Jul-05	
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198	660,000			0.00	0	660,000	Jun-03	Dec-03	Advertising for Designer Services
Vance-Granville	MAIN Campus Misc Construction	1,191,886			0.00	0	0	Mar-04	Jun-06	
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094	2,518,000			0.00	0	0	Dec-04	Dec-05	
Vance-Granville	GRANVILLE MISC CONSTRUCTION	1,361,202			0.00	0	0	Jan-05	May-06	
Vance-Granville	FRANKLIN MISC CONSTRUCTION	450,022			0.00	0	0	Jan-05	May-06	
Vance-Granville	WARREN CAMPUS MISC CONSTRUCTION	403,271			0.00	0	0	Jan-05	May-06	
Vance-Granville	PHASE III R&R/CONSTRUCTION PROJECTS	330,000			0.00	0	0	Jan-05	May-06	
Vance-Granville	PHASE IV R&R/CONSTRUCTION PROJECTS	283,135			0.00	0	0	Oct-05	Apr-06	
Wake	Reroofing - Ready Hall	350,000			0.00	0	0	May-02	Jan-03	
Wake	Heavy Equipment Laboratory	3,000,000			0.00	0	0	Apr-03	Apr-04	
Wake	ADA & Code Compliance Renovations	180,000			0.00	0	0	May-02	Nov-02	
Wake	Resurfacing & paving pking. Areas & walk	240,000			0.00	0	0	May-02	Jan-03	
Wake	Law Enforcement Center				0.00	0	0	Jun-02	Dec-02	
Wake	Renovation & Repair Health Education Facility	230,000			0.00	0	0	Dec-03	Dec-04	
Wake	Reroofing - Technical Education Bldg.	215,000			0.00	0	0	Sep-02	Mar-03	
Wake	Mechanical Systems & Controls	400,000			0.00	0	0	Jul-02	Mar-03	
Wake	N.E. Campus Development & Bldg. Const.	24,171,451			0.00	0	0	Jul-02	Mar-03	
Wake	R&R Main campus classrooms, labs & offices	817,938			0.00	0	0	Nov-03	Oct-06	
Wayne	Childcare Center/Lab (1104)	562,779	200,000	52,100	25,255.61	500,049	500,049	May-02	Jan-03	Under Design
Wayne	Land Acquisition #1124	725,000		724,880	724,880.00	724,880	724,880			Complete Land Purchase
Wayne	Miscellaneous R&R (Bundled) #1162	175,000	674,627	912,357	308,887.37	912,357	912,357	Feb-01	Dec-04	Under Construction
Wayne	Building 1 - Multi Purpose	4,284,035			0.00			Jun-05	Jun-06	
Wayne	Building 2 -Dental Clinic Addition & Renov. #1230	475,000	200,000	60,526	15,888.00	675,000	675,000	Oct-02	Aug-03	Under Design

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2002

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-02	Bond Funds Expended Through 6-30-02	Bond Funds Committed* to a Project As of 6-30-02	Estimated Construction Start Date	Estimated Completion Date	Status
Wayne	Building 3 - Class/Bus. & Ind. Ctr.	4,249,014	0			0.00		Sep-03	Sep-04	
Wayne	WLC & Dogwood Bldgs Renovation	1,142,221	502,730			0.00		Jul-04	Jul-05	
Western Piedmont	LIGHTING RETROFITS #1117		205,000		205,000	204,423.12	205,000	Mar-01	May-02	Under Construction
Western Piedmont	CAMPUS RENOVATIONS #1118		880,000		880,000	239,902.54	880,000	Mar-01	Jan-04	Under Construction
Western Piedmont	ALLIED HEALTH / CHILD CARE FACILITY	3,858,649				0.00		Nov-04	Nov-05	
Western Piedmont	UNDETERMINED		401,274			0.00		Jun-04	Feb-05	
Wilkes	Walker Center Renovations - #1181		275,000		275,000	274,998.20	275,000	Jul-01	Oct-01	Complete
Wilkes	General Campus Renovations - #1182		306,817			0.00	306,817	Jun-01	Jun-04	Advertising for Contractors
Wilkes	Alleghany Center Relocation and Renovation	33,995	50,000	33,995		0.00		May-02	Nov-02	
Wilkes	Ashe Center Lab and Classroom Space #1250	671,077		539,471		0.00	203,473	Jul-03	Mar-04	Advertising for Designer Services
Wilkes	Technology Center	2,686,596				0.00		Nov-04	Nov-05	
Wilkes	Science Lab, ADA and Admin. Office Renovations - #1209		400,000		400,000	0.00	400,000	Jul-01	Jun-05	Under Construction
Wilkes	Energy Conservation Upgrades - #1183		165,000		165,000	37,005.91	165,000	Mar-01	Dec-04	Under Construction
Wilkes	Greenhouse Renovations - #1210		77,000		77,000	10,028.36	77,000	Aug-01	Jun-05	Under Construction
Wilkes	Roof Replacements - Beacon, Hayes and Lovette Halls		235,000			0.00		Mar-05	Jun-06	
Wilkes	Roof Replacement - Thompson Hall		350,000			0.00		Oct-05	Jun-06	
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184		140,000		140,000	0.00	140,000	May-01	Jun-06	Under Construction
Wilson	Technology Center/Student Union	3,277,095	0	722,905		0.00		Nov-04	Nov-05	
Wilson	Renovation Project - Year 2001 #1149	0	336,540	0	336,540	215,913.01	336,540	Apr-01	Aug-02	Under Construction
Wilson	Community/Business Center #1150	1,307,508	0	0	78,000	75,559.50	1,307,508	May-02	May-03	Under Design
Wilson	Renovation Project - Year 2002 #1229	0	225,000	0		6,485.00	225,000	May-02	Jan-03	Advertising for Designer Services
Wilson	Renovation Project - Year 2003	0	275,000	0		0.00		Mar-03	Jan-04	
Wilson	Renovation Project - Year 2004	0	230,000	0		0.00		Mar-04	Jan-05	
Wilson	Police Academy Center	305,311	0	260,394		0.00		Sep-05	May-06	
Wilson	Renovation Project - Year 2005	0	291,996	0		0.00		Mar-05	Jan-06	
Textile School	R&R (project bundled) #1175		29,447		29,477	29,372.91	29,447	Dec-00	Jun-01	Complete
Textile School	Capital Construction Project 905 ID 6800100905A	750,000		2,437,200	750,000	53,028.69	750,000	Mar-02	Jun-02	Under Construction
	TOTALS	498,702,280	101,297,720	140,055,377	56,505,379	18,503,925.73	249,842,701			

* "Bond Funds Committed to a Project" will not necessarily equal the bond funds authorized by the State Board.

