

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 13, 2002

| College    | Project Name - (Project No. if assigned)                            | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 9-13-02 | Bond Funds Expended Through 9-13-02 | Bond Funds Committed* to a Project As of 9-13-02 | Estimated Construction Start Date | Estimated Completion Date | Status                            |
|------------|---------------------------------------------------------------------|-----------------------------------|------------------------|------------------------|-----------------------------------------|-------------------------------------|--------------------------------------------------|-----------------------------------|---------------------------|-----------------------------------|
| Alamance   | Student Services/LRC/Adm - Project No. 1129                         | 2,000,000                         |                        | 4,500,000              | 303,000                                 | 53,658.52                           | 2,000,000                                        | Oct-02                            | Dec-03                    | Under Design                      |
| Alamance   | Renovations - Project I - Project No. 1201                          |                                   | 100,000                |                        | 100,000                                 | 42,633.04                           | 100,000                                          | Jan-01                            | Jul-02                    | Under Construction                |
| Alamance   | Renovations - Project II                                            |                                   | 127,105                |                        |                                         | 0.00                                |                                                  | Oct-02                            | Jul-03                    |                                   |
| Alamance   | Renovations - Student Services                                      |                                   | 240,000                |                        |                                         | 0.00                                |                                                  | Jan-04                            | Jun-04                    |                                   |
| Alamance   | Renovations - LRC                                                   |                                   | 240,000                |                        |                                         | 0.00                                |                                                  | Jan-04                            | Jun-04                    |                                   |
| Alamance   | Allied Health Building - Project No. 1130                           | 3,747,351                         |                        |                        |                                         | 0.00                                |                                                  | Nov-04                            | Nov-05                    |                                   |
| Alamance   | Renovations - Business Area                                         |                                   | 150,000                |                        |                                         | 0.00                                |                                                  | Jan-04                            | Jun-04                    |                                   |
| Alamance   | Renovations - Project III                                           |                                   | 100,000                |                        |                                         | 0.00                                |                                                  | Jul-04                            | Jan-05                    |                                   |
| Alamance   | Renovations - Project IV                                            |                                   | 100,000                |                        |                                         | 0.00                                |                                                  | Jul-05                            | Jul-06                    |                                   |
| Alamance   | Renovations - Child Development Center                              |                                   | 220,000                |                        |                                         | 0.00                                |                                                  | Jan-06                            | Jul-06                    |                                   |
| Alamance   | Renovations - Parking Lots                                          |                                   | 150,000                |                        |                                         | 0.00                                |                                                  | Jul-06                            | Jan-07                    |                                   |
| Asheville  | Computer Technology Center NCCCS #1097                              | 5,000,000                         |                        |                        | 510,409                                 | 331,875.00                          | 5,000,000                                        | Aug-02                            | Oct-03                    | Under Design                      |
| Asheville  | Renovations #1 - #1137                                              | 63,176                            |                        |                        | 41,000                                  | 41,000.00                           | 41,000                                           | Feb-03                            | Aug-03                    | Complete                          |
| Asheville  | Enka Center Renovations #1213                                       |                                   | 600,000                |                        | 600,000                                 | 312,885.61                          | 600,000                                          | Jan-02                            | May-03                    | Under Construction                |
| Asheville  | Dental Lab Renovation NCCCS #1121                                   |                                   | 400,000                |                        | 400,000                                 | 364,968.00                          | 400,000                                          | Dec-01                            | Aug-02                    | Under Construction                |
| Asheville  | Corporate Technology Center Renovation #2                           |                                   | 416,351                |                        |                                         | 0.00                                |                                                  | Nov-02                            | Sep-03                    |                                   |
| Asheville  | Hospitality Education Center NCCCS #1098                            | 5,898,254                         |                        |                        | 156,800                                 | 136,357.00                          | 5,898,254                                        | Dec-03                            | Feb-05                    | Under Design                      |
| Asheville  | Fernihurst Renovation, #1158                                        |                                   | 900,000                |                        | 45,450                                  | 0.00                                | 900,000                                          | Feb-05                            | Oct-05                    | Under Design                      |
| Asheville  | Birch Building Renovation                                           |                                   | 800,000                |                        |                                         | 0.00                                |                                                  | Nov-04                            | Jul-05                    |                                   |
| Beaufort   | Law Enforce/EMT/Fire Service Training Facility #1084                | 3,990,000                         |                        | 10,000                 | 3,990,000                               | 704,055.60                          | 3,990,000                                        | May-02                            | May-03                    | Under Construction                |
| Beaufort   | Renovations to Buildings 1,2,3,4 and 8 #1265                        |                                   | 180,000                |                        |                                         | 0.00                                | 180,000                                          | Jan-03                            | Jul-03                    | Advertising for designer Services |
| Beaufort   | Roof Replacement - Building No. 3                                   |                                   | 134,000                |                        |                                         | 0.00                                |                                                  | Jan-04                            | Jul-04                    |                                   |
| Beaufort   | Cosmetology Building                                                | 900,000                           |                        |                        |                                         | 0.00                                |                                                  | Jul-04                            | Mar-05                    |                                   |
| Beaufort   | Renov space vacated by Cosmet for other programs.                   |                                   | 70,000                 |                        |                                         | 0.00                                |                                                  | Nov-04                            | May-05                    |                                   |
| Beaufort   | Air Condition shops in Building No. 4                               |                                   | 134,399                |                        |                                         | 0.00                                |                                                  | Nov-04                            | May-05                    |                                   |
| Beaufort   | Classrooms (Addition to existing building)                          | 1,169,045                         |                        |                        |                                         | 0.00                                |                                                  | Mar-05                            | Mar-06                    |                                   |
| Beaufort   | Renovations to lower level of Building 5                            |                                   | 400,000                |                        |                                         | 0.00                                |                                                  | Jul-05                            | Mar-06                    |                                   |
| Beaufort   | Re-surface and repair parking lots, streets, and sidewalks          |                                   | 91,000                 |                        |                                         | 0.00                                |                                                  | Apr-05                            | Oct-05                    |                                   |
| Beaufort   | Re-place HVAC units, air-handlers, etc. in Buildings 1 and 2        |                                   | 110,000                |                        |                                         | 0.00                                |                                                  | Apr-06                            | Oct-06                    |                                   |
| Bladen     | Repair and Renovation to Buildings, sidewalks, parking lots and     |                                   | 520,000                |                        |                                         | 0.00                                |                                                  | Oct-02                            | Aug-03                    |                                   |
| Bladen     | Classroom Building                                                  | 2,000,000                         |                        |                        |                                         | 0.00                                |                                                  | Feb-05                            | Feb-06                    |                                   |
| Bladen     | Learning Resource center Repair, Renov., and Expansion              | 900,000                           | 90,000                 |                        |                                         | 0.00                                |                                                  | Feb-05                            | Feb-06                    |                                   |
| Bladen     | Industrial Training Center repair, renovation and Expansion #1255   | 524,794                           | 140,000                |                        |                                         | 475.18                              | 664,794                                          | Dec-02                            | Aug-03                    | Advertising for designer Services |
| Bladen     | Repair and Renovation to Buildings, grounds and parking lots #1208  |                                   | 146,809                |                        | 146,809                                 | 44,036.45                           | 146,809                                          | Jan-02                            | Jan-03                    | Under Construction                |
| Blue Ridge | General Renovations-Flat Rock Campus - #1227                        |                                   | 536,522                |                        | 536,522                                 | 409,910.66                          | 536,522                                          | Feb-02                            | Dec-02                    | Under Construction                |
| Blue Ridge | Campus wide wiring/infrastructure/distance learning classroom #1276 | 350,314                           |                        |                        |                                         | 0.00                                | 350,314                                          | Sep-02                            | Mar-03                    | Under Construction                |
| Blue Ridge | Renov to Stu Ctr/Driveways, Drainage/PE fac? Air handler repl. Etc  |                                   | 402,969                |                        |                                         | 0.00                                |                                                  | Aug-03                            | Apr-04                    |                                   |
| Blue Ridge | Gen Renov: bathrooms/ handicap access/ energy savings               | 250,224                           |                        |                        |                                         | 0.00                                |                                                  | Nov-02                            | May-03                    |                                   |
| Blue Ridge | Renovations to two classroom buildings                              |                                   | 546,458                |                        |                                         | 0.00                                |                                                  | Jul-04                            | Mar-05                    |                                   |
| Blue Ridge | Modifications to Thomas Auditorium                                  |                                   | 125,928                |                        |                                         | 0.00                                |                                                  | Jul-02                            | Jan-03                    |                                   |
| Blue Ridge | New Vocational Training Building                                    | 1,201,077                         |                        | 900,000                |                                         | 0.00                                |                                                  | Sep-05                            | Sep-06                    |                                   |
| Brunswick  | Technical and Trades Building Project 914                           | 348,648                           | 544,643                | 473,945                | 893,291                                 | 857,426.73                          | 893,291                                          | Jul-01                            | Mar-02                    | Complete                          |
| Brunswick  | Bundled R&R Projects                                                |                                   | 523,427                | 0                      |                                         | 0.00                                |                                                  | Jul-03                            | Jul-04                    |                                   |
| Caldwell   | Building B Renovations - project #1128                              | 321,550                           | 213,450                |                        | 535,000                                 | 0.00                                | 535,000                                          | Jul-02                            | Mar-03                    | Under Construction                |
| Caldwell   | Watauga Campus Site work - project #1127                            | 888,000                           |                        |                        | 71,500                                  | 0.00                                | 888,000                                          | Jul-02                            | Mar-03                    | Under Design                      |
| Caldwell   | Renovations - existing facilities                                   | 601,027                           | 398,973                |                        |                                         | 0.00                                |                                                  | Mar-03                            | Mar-04                    |                                   |
| Caldwell   | New construction and renovations                                    | 1,534,710                         |                        |                        |                                         | 0.00                                |                                                  | Apr-04                            | Apr-05                    |                                   |
| Caldwell   | Civic Center Renovations #1267                                      |                                   | 1,291,000              |                        |                                         | 0.00                                | 1,291,000                                        | Jan-03                            | Jan-04                    | Advertising for designer Services |

| College          | Project Name - (Project No. If assigned)          | New Construction Funds | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 9-13-02 | Bond Funds Expended Through 9-13-02 | Bond Funds Committed to a Project As of 9-13-02 | Estimated Construction Start Date | Estimated Completion Date | Status                            |
|------------------|---------------------------------------------------|------------------------|------------------------|------------------------|-----------------------------------------|-------------------------------------|-------------------------------------------------|-----------------------------------|---------------------------|-----------------------------------|
| Caldwell         | Renovations - existing facilities                 | 247,800                |                        |                        |                                         | 0.00                                |                                                 | Aug-04                            | Feb-05                    |                                   |
| Caldwell         | Site work and new construction                    | 934,831                |                        |                        |                                         | 0.00                                |                                                 | Sep-05                            | May-06                    |                                   |
| Caldwell         | Site preparation (project #993)                   | 600,000                |                        |                        |                                         | 0.00                                |                                                 | Sep-05                            | May-06                    |                                   |
| Cape Fear        | Pier and Dock Replacement- Emergency - 1147       | 1,000,000              | 1,000,000              | 7,647                  | 1,000,000                               | 225,547.73                          | 1,000,000                                       | Mar-02                            | Mar-03                    | Under Construction                |
| Cape Fear        | New Elevator and Elevator Repairs-Emergency- 1148 | 1,300,000              | 0                      |                        | 208,000                                 | 98,610.00                           | 1,300,000                                       | Jun-02                            | Jun-03                    | Under Design                      |
| Cape Fear        | Engineering Technology building - 1215            | 15,845,000             |                        |                        | 944,000                                 | 680,330.00                          | 15,845,000                                      | Feb-03                            | Aug-04                    | Under Design                      |
| Cape Fear        | Renov.- Emmart, Burnett Bldgs., Machine Shop-1216 | 663,025                | 1,377,932              |                        | 120,250                                 | 37,000.00                           | 2,040,957                                       | May-04                            | May-05                    | Under Design                      |
| Cape Fear        | Information Technology Building                   | 13,315,000             |                        |                        |                                         | 0.00                                |                                                 | Nov-04                            | May-06                    |                                   |
| Cape Fear        | Public Safety Training Center                     | 3,140,000              |                        |                        |                                         | 0.00                                |                                                 | Mar-05                            | Mar-06                    |                                   |
| Carteret         | Classroom Bldg Repl & Marine Tech Bldg (#1092)    | 5,645,724              |                        | 9,000,000              | 977,272                                 | 295,963.91                          | 5,645,724                                       | Jun-02                            | Aug-03                    | Under Design                      |
| Carteret         | Parking Lot Renovation                            | 150,000                |                        |                        |                                         | 0.00                                |                                                 | Mar-03                            | May-03                    |                                   |
| Carteret         | McGee Building Renovation-Classrooms              | 464,051                |                        |                        |                                         | 0.00                                |                                                 | Mar-06                            | Nov-06                    |                                   |
| Carteret         | Renovations - Alex. Ctr. NCCCS #1100              | 550,000                |                        |                        |                                         | 0.00                                |                                                 | Mar-06                            | Nov-06                    |                                   |
| Catawba          | Classroom/Lab/Library Res Tech Bldg #1285         | 1,000,000              | 1,000,000              |                        | 1,000,000                               | 46,500.00                           | 1,000,000                                       | Jun-02                            | Mar-03                    | Under Construction                |
| Catawba          | Renovations - Vacated Library Space               | 575,000                |                        | 5,500,000              |                                         | 0.00                                | 7,567,306                                       | May-03                            | Oct-04                    | Advertising for designer Services |
| Catawba          | Paap Building Renovations #1233                   | 200,000                | 200,000                |                        | 200,000                                 | 0.00                                | 200,000                                         | Sep-02                            | Jan-03                    | Under Construction                |
| Catawba          | Old Testing Center Renovations #1288              | 150,000                | 150,000                | 150,000                | 150,000                                 | 0.00                                | 150,000                                         | Oct-02                            | Jan-03                    | Under Design                      |
| Central Carolina | Renovate Interior Space                           |                        |                        |                        |                                         | 0.00                                |                                                 | Jun-03                            | Mar-04                    |                                   |
| Central Carolina | HVAC Systems (Bundled R&R)                        | 295,000                |                        |                        |                                         | 0.00                                |                                                 | Jun-03                            | Mar-04                    |                                   |
| Central Carolina | Roof Repairs (Bundled R&R)                        | 330,000                |                        |                        |                                         | 0.00                                |                                                 | Jun-04                            | Feb-05                    |                                   |
| Central Carolina | Renovation of Bookstore (Bundled R&R)             | 250,535                |                        |                        |                                         | 0.00                                |                                                 | Jan-04                            | Sep-04                    |                                   |
| Central Carolina | Renovation of Automotive Shop (Bundled R&R)       | 260,000                |                        |                        |                                         | 0.00                                |                                                 | Aug-04                            | Apr-05                    |                                   |
| Central Carolina | Classroom/Science Lab Bldg. (Proj.# 1106)         |                        |                        |                        |                                         | 0.00                                |                                                 | Aug-04                            | Apr-05                    |                                   |
| Central Carolina | Telecommunications Bldg. (Proj.# 1107)            | 4,800,000              |                        |                        | 280,000                                 | 190,184.50                          | 4,800,000                                       | Oct-02                            | Oct-03                    | Under Design                      |
| Central Carolina | Classroom Building                                | 700,000                |                        | 2,500,000              | 116,350                                 | 54,575.73                           | 700,000                                         | Oct-02                            | Oct-03                    | Under Design                      |
| Central Carolina | Renovation of Science Building                    | 3,000,000              |                        |                        |                                         | 0.00                                |                                                 | Jun-04                            | Jun-05                    |                                   |
| Central Carolina | Renovation of Main Classroom Building             | 723,648                |                        |                        |                                         | 0.00                                |                                                 | May-05                            | Apr-06                    |                                   |
| Central Carolina | Renovation of Classroom Building                  | 2,157,070              |                        |                        |                                         | 0.00                                |                                                 | Jun-05                            | Aug-06                    |                                   |
| Central Carolina | Renovation of Continuing Education Building       | 275,902                | 177,768                |                        |                                         | 0.00                                |                                                 | Apr-05                            | Dec-05                    |                                   |
| Central Carolina | Undetermined                                      | 351,903                |                        |                        |                                         | 0.00                                |                                                 | Apr-06                            | Dec-06                    |                                   |
| Cent. Piedmont   | Sloan-Morgan Renovation (1138)                    |                        | 4,768,142              |                        | 286,653                                 | 306,743.09                          | 4,766,142                                       | Aug-02                            | Apr-03                    | Under Design                      |
| Cent. Piedmont   | Northeast Campus Ph IA - Utility Upgrade - (942)  | 752,000                |                        | 8,500,000              | 752,000                                 | 581,728.39                          | 752,000                                         | Feb-01                            | Dec-01                    | Under Construction                |
| Cent. Piedmont   | Central Energy Facility (1240)                    | 16,427,960             |                        |                        | 800,451                                 | 668,135.00                          | 16,427,960                                      | Sep-02                            | Mar-04                    | Under Design                      |
| Cent. Piedmont   | West Campus Phase III - (1114)                    | 3,500,000              |                        |                        |                                         | 0.00                                |                                                 | Sep-02                            | Jun-03                    | Advertising for Designer Services |
| Cent. Piedmont   | North Campus Phase III - (1115)                   | 3,500,000              |                        | 7,881,900              | 601,800                                 | 81,843.28                           | 3,500,000                                       | Oct-02                            | Apr-04                    | Under Design                      |
| Cent. Piedmont   | Van Every Building Reconstruction                 | 5,161,435              |                        | 5,117,142              |                                         | 0.00                                |                                                 | Apr-05                            | Jun-06                    |                                   |
| Cent. Piedmont   | Belk Addition & Renovation                        | 3,000,000              |                        |                        |                                         | 0.00                                |                                                 | Nov-05                            | Nov-06                    |                                   |
| Cent. Piedmont   | Northeast Campus Phase II                         | 101,580                | 2,328,537              | 10,500,000             |                                         | 0.00                                |                                                 | Sep-05                            | Mar-07                    |                                   |
| Cleveland        | RE-ROOFING OF "B" BUILDING                        | 9,570,000              |                        |                        |                                         | 0.00                                |                                                 | Jul-04                            | Sep-05                    |                                   |
| Cleveland        | FACULTY OFFICE EXPANSION/REMODELING               | 80,000                 |                        |                        |                                         | 0.00                                |                                                 | Sep-03                            | Mar-04                    |                                   |
| Cleveland        | CLASSROOM BUILDING                                | 3,887,036              |                        | 1,512,964              |                                         | 0.00                                |                                                 | Sep-03                            | Mar-04                    |                                   |
| Cleveland        | REPLACE/MODIFY MECHANICAL SYSTEMS                 |                        |                        |                        |                                         | 0.00                                |                                                 | May-04                            | Jul-05                    |                                   |
| Cleveland        | RE-ROOFING OF CAMPUS CENTER BUILDING              | 225,000                |                        |                        |                                         | 0.00                                |                                                 | Mar-05                            | Sep-05                    |                                   |
| Cleveland        | UNDETERMINED REPAIRS/RENOVATIONS                  | 500,000                |                        |                        |                                         | 0.00                                |                                                 | Jul-06                            | Mar-07                    |                                   |
| Coastal Carolina | HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167   |                        |                        |                        | 1,387,000                               |                                     | 80,925                                          |                                   | May-03                    | Under Design                      |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 13, 2002

| College          | Project Name - (Project No. If assigned)                  | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 9-13-02 | Bond Funds Expended Through 9-13-02 | Bond Funds Committed* to a Project As of 9-13-02 | Estimated Construction Start Date | Estimated Completion Date | Status                            |
|------------------|-----------------------------------------------------------|-----------------------------------|------------------------|------------------------|-----------------------------------------|-------------------------------------|--------------------------------------------------|-----------------------------------|---------------------------|-----------------------------------|
| Coastal Carolina | Heath Occupation Building #1263                           | 6,809,588                         |                        |                        |                                         | 0.00                                | 6,809,588                                        | Jan-04                            | Mar-05                    | Advertising for Designer Services |
| Coastal Carolina | Continuing Education Building                             | 4,681,453                         |                        |                        |                                         | 0.00                                |                                                  | Jan-05                            | Jan-06                    |                                   |
| Coastal Carolina | Fine Arts Building Addition                               | 2,675,322                         |                        |                        |                                         | 0.00                                |                                                  | Nov-04                            | Nov-05                    |                                   |
| Coastal Carolina | Autobody Paint Shop & Cosmetology Building(s)             | 1,077,846                         |                        |                        |                                         | 0.00                                |                                                  | Nov-05                            | Nov-06                    |                                   |
| Coastal Carolina | Physical Education & Fitness Center                       | 1,688,600                         |                        |                        |                                         | 0.00                                |                                                  | Nov-05                            | Nov-06                    |                                   |
| Coastal Carolina | Maintenance & Storage Area                                | 857,304                           |                        |                        |                                         | 0.00                                |                                                  | Sep-05                            | May-06                    |                                   |
| Coastal Carolina | Replace HVAC system in Skills Building                    |                                   | 301,980                |                        |                                         | 0.00                                |                                                  | Sep-06                            | May-07                    |                                   |
| COA              | D. F. Walker Public School Takeover Renovation #1241      | 905,612                           |                        |                        |                                         | 0.00                                |                                                  | Dec-02                            | Jan-04                    | Advertising for Designer Services |
| COA              | Allied Health and Wellness Center #1247                   | 3,616,438                         |                        | 1,500,000              |                                         | 0.00                                |                                                  | Feb-03                            | Nov-04                    | Advertising for Designer Services |
| COA              | Vocational Training Center                                | 500,000                           |                        |                        |                                         | 0.00                                |                                                  | Jan-05                            | Jul-06                    |                                   |
| COA              | Building A Roofing, Carpeting, and Painting (Bundled)     | 100,000                           |                        |                        |                                         | 0.00                                |                                                  | Jul-04                            | Jul-05                    |                                   |
| COA              | External Signage                                          |                                   | 50,000                 |                        |                                         | 0.00                                |                                                  | Jul-04                            | Jul-05                    |                                   |
| COA              | Marine Science Classroom/Laboratory                       | 50,000                            |                        |                        |                                         | 0.00                                |                                                  | Sep-04                            | Mar-05                    |                                   |
| COA              | Cosmetology Program Area Renovation                       |                                   | 50,000                 |                        |                                         | 0.00                                |                                                  | Sep-04                            | Mar-05                    |                                   |
| COA              | Buildings A & C Roof Repairs #1197                        |                                   | 386,000                |                        |                                         | 0.00                                | 386,000                                          | Jul-05                            | Mar-06                    | Advertising for Designer Services |
| COA              | Upgrade Parking Areas                                     |                                   | 225,000                |                        |                                         | 0.00                                |                                                  | Aug-05                            | Feb-06                    |                                   |
| COA              | Community Center Repairs and Renovations                  |                                   | 50,000                 |                        |                                         | 0.00                                |                                                  | Jul-05                            | Jan-06                    |                                   |
| COA              | Student Services Area Renovation                          |                                   | 250,000                |                        |                                         | 0.00                                |                                                  | Mar-06                            | Nov-06                    |                                   |
| COA              | Learning Resources Center Renovation                      | 50,000                            |                        |                        |                                         | 0.00                                |                                                  | Jul-05                            | Jan-06                    |                                   |
| COA              | Learning Resources Center Renovation                      |                                   | 250,000                |                        |                                         | 0.00                                |                                                  | Mar-06                            | Nov-06                    |                                   |
| COA              | Individual Insignificant Repairs and Renovations          | 42,724                            |                        |                        |                                         | 0.00                                |                                                  | Jul-05                            | Jan-06                    |                                   |
| COA              | Upgrade Science Classrooms and Laboratories               |                                   | 150,000                |                        |                                         | 0.00                                |                                                  | Jul-05                            | Jan-06                    |                                   |
| COA              | Individual Insignificant Repairs and Renovations          |                                   | 80,244                 |                        |                                         | 0.00                                |                                                  | Jul-05                            | Jan-06                    |                                   |
| Craven           | Classroom/Library Building - 907B                         | 2,000,000                         |                        | 2,000,000              | 2,000,000                               | 795,557.58                          | 2,000,000                                        | Sep-01                            | Jul-03                    | Under Construction                |
| Craven           | Maintenance Building/ Roadway & Parking - 1076            | 1,375,022                         |                        |                        |                                         | 0.00                                | 1,375,022                                        | Dec-03                            | Nov-04                    | Advertising for Designer Services |
| Craven           | Information Science/Computer Technology Building #1268    | 2,925,711                         |                        | 2,000,000              |                                         | 0.00                                | 2,925,711                                        | Apr-05                            | Nov-07                    | Advertising for Designer Services |
| Craven           | Reroof Building B 1243                                    |                                   | 250,000                |                        |                                         | 0.00                                |                                                  | Aug-03                            | Feb-04                    |                                   |
| Craven           | Reroof Building G 1244                                    |                                   | 250,000                |                        |                                         | 0.00                                |                                                  | Aug-03                            | Feb-04                    |                                   |
| Craven           | Renovate Student Lounge/Bookstore 1246                    |                                   | 264,000                |                        |                                         | 0.00                                |                                                  | Jan-06                            | Jun-06                    |                                   |
| Craven           | Replace Chillers,Air Handlers,Small Renov.(Bundled)- 1245 |                                   | 384,175                |                        |                                         | 0.00                                |                                                  | Mar-04                            | Aug-04                    |                                   |
| Davidson         | Classrooms/Laboratories/Renovations (1101)                | 4,054,058                         | 1,741,409              | 500,000                | 5,795,467                               | 266,029.74                          | 5,795,467                                        | Aug-02                            | Jun-04                    | Under Construction                |
| Davidson         | Fire Service Laboratory (1180)                            | 325,000                           |                        |                        | 325,000                                 | 290,899.53                          | 325,000                                          | Dec-01                            | Apr-02                    | Under Construction                |
| Durham           | Collins Bldg. Renovations - 1170                          |                                   | 2,000,000              |                        | 181,000                                 | 21,689.46                           | 2,000,000                                        | Jan-03                            | Jan-04                    | Under Design                      |
| Durham           | White Building Renovations - 1171                         | 1,975,320                         | 152,672                |                        |                                         | 0.00                                | 2,127,992                                        | Jul-04                            | Jul-05                    | Advertising for Designer Services |
| Durham           | New Student Services/Classroom Building #1199             | 6,300,000                         |                        |                        |                                         | 0.00                                | 6,300,000                                        | Mar-04                            | May-05                    | Advertising for Designer Services |
| Durham           | Satellite Campus                                          | 4,000,000                         |                        |                        |                                         | 0.00                                |                                                  | Mar-05                            | May-06                    |                                   |
| Durham           | Multipurpose Classroom/ Physical Training Facility        | 1,000,000                         |                        |                        |                                         | 0.00                                |                                                  | Sep-05                            | Nov-06                    |                                   |
| Edgecombe        | ACT Project - Project no. 1078                            | 6,756,814                         |                        | 2,443,186              | 6,756,814                               | 817,865.67                          | 6,756,814                                        | Oct-02                            | Nov-03                    | Under Construction                |
| Edgecombe        | Various R & R projects-Rocky Mount Campus #1273           |                                   | 500,000                |                        | 500,000                                 | 0.00                                | 500,000                                          | Jul-02                            | Nov-06                    | Under Construction                |
| Edgecombe        | Various R & R projects-Tarboro Campus #1272               |                                   | 757,203                |                        | 757,203                                 | 0.00                                | 757,203                                          | Jul-02                            | Nov-06                    | Under Construction                |
| Fayetteville     | Spring Lake Multi-Use Educational Building (DCC #1051)    | 7,000,000                         |                        |                        | 579,097                                 | 27,605.06                           | 7,000,000                                        | Oct-02                            | Dec-03                    | Under Design                      |
| Fayetteville     | Purchase land along Ft Bragg Road                         | 600,000                           |                        |                        |                                         | 0.00                                |                                                  | Oct-02                            | Oct-02                    |                                   |
| Fayetteville     | Horticulture Complex at Cape Fear Botanical Garden #1125  | 2,000,000                         |                        |                        | 110,750                                 | 0.00                                |                                                  | Jun-03                            | Jun-04                    | Under Design                      |
| Fayetteville     | Renov.Horace Sisk/Layfayette Hall Bldgs (DCC #1131)       |                                   | 3,513,973              |                        |                                         | 0.00                                | 3,513,973                                        | Jun-03                            | Jun-04                    | Advertising for Designer Services |
| Fayetteville     | Virtual College Center (DCC #1126)                        | 6,000,000                         |                        |                        |                                         | 0.00                                |                                                  | Mar-04                            | May-05                    |                                   |
| Fayetteville     | General Classroom Building                                | 10,500,000                        |                        |                        |                                         | 0.00                                |                                                  | Jul-06                            | Jan-08                    |                                   |
| Fayetteville     | Purchase land along Ft Bragg Road                         | 1,377,201                         |                        |                        |                                         | 0.00                                |                                                  | Jan-06                            | Jan-06                    |                                   |
| Fayetteville     | Renovate three classroom buildings                        | 7,500,000                         |                        |                        |                                         | 0.00                                |                                                  | May-07                            | Jul-08                    |                                   |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 13, 2002

| College      | Project Name - (Project No. If assigned)               | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 9-13-02 | Bond Funds Expended Through 9-13-02 | Bond Funds Committed* to a Project As of 9-13-02 | Estimated Construction Completion Date | Status                            |
|--------------|--------------------------------------------------------|-----------------------------------|------------------------|------------------------|-----------------------------------------|-------------------------------------|--------------------------------------------------|----------------------------------------|-----------------------------------|
| Forsyth      | Construction - New building - #1139                    | 7,694,774                         | 200,000                | 5,275,226              | 860,000                                 | 182,999.26                          | 6,994,774                                        | Feb-03                                 | Under Design                      |
| Forsyth      | Gym renov, Rerouting data lines, & Parking lot - #1159 | 700,000                           | 240,000                |                        | 900,000                                 | 301,973.76                          | 900,000                                          | Apr-02                                 | Under Construction                |
| Forsyth      | Office/lab renovations                                 |                                   | 240,000                |                        |                                         | 0.00                                |                                                  | Jan-03                                 |                                   |
| Forsyth      | Office/lab renovations                                 |                                   | 240,000                |                        |                                         | 0.00                                |                                                  | Aug-02                                 |                                   |
| Forsyth      | Bundled - Piedmont Building                            |                                   | 240,000                |                        |                                         | 0.00                                |                                                  | Feb-03                                 |                                   |
| Forsyth      | Replace boiler                                         |                                   | 220,000                |                        |                                         | 0.00                                |                                                  | Sep-02                                 |                                   |
| Forsyth      | Bundled - Different renovation projects                |                                   | 720,000                |                        |                                         | 0.00                                |                                                  | Mar-03                                 |                                   |
| Forsyth      | Bundled - Electrical upfit & aircondition hallways     |                                   | 450,000                |                        |                                         | 0.00                                |                                                  | Oct-02                                 |                                   |
| Forsyth      | Bundled - Snyder & Ardmore Buildings                   |                                   | 450,000                |                        |                                         | 0.00                                |                                                  | Oct-02                                 |                                   |
| Forsyth      | Bundled - Roof replacements                            |                                   | 250,000                |                        |                                         | 0.00                                |                                                  | Mar-03                                 |                                   |
| Forsyth      | Bundled - Renovation of space vacated to new bldg.     |                                   | 250,000                |                        |                                         | 0.00                                |                                                  | Nov-03                                 |                                   |
| Forsyth      | Construction - Parking Deck                            |                                   | 151,688                | 1,845,021              |                                         | 0.00                                |                                                  | May-04                                 |                                   |
| Forsyth      | Renovations                                            | 3,154,979                         | 503,000                |                        |                                         | 0.00                                |                                                  | Aug-05                                 |                                   |
| Forsyth      | Construction - Addition to Greene Hall                 | 2,095,268                         |                        |                        |                                         | 0.00                                |                                                  | Aug-06                                 |                                   |
| Gaston       | New Public Safety Building #1122                       | 1,500,000                         |                        |                        | 71,500                                  | 32,320.00                           | 1,500,000                                        | Jan-03                                 | Under Design                      |
| Gaston       | Renovation - Block Gymnasium                           | 396,044                           |                        |                        |                                         | 0.00                                |                                                  | Mar-04                                 |                                   |
| Gaston       | Renovation - Corner Building - East                    | 1,100,000                         |                        |                        |                                         | 0.00                                |                                                  | Nov-03                                 |                                   |
| Gaston       | New Health Sciences Building                           | 4,989,956                         |                        |                        |                                         | 0.00                                |                                                  | Sep-04                                 |                                   |
| Gaston       | Renovation - Craig Building                            | 900,000                           |                        |                        |                                         | 0.00                                |                                                  | Jan-06                                 |                                   |
| Gaston       | Renovation - Beam Health Sciences Building             | 730,684                           |                        |                        |                                         | 0.00                                |                                                  | Jan-06                                 |                                   |
| Gulford      | Classroom Building Project #1044                       | 2,150,000                         | 5,000,000              |                        |                                         | 0.00                                |                                                  | Oct-02                                 | Advertising for Designer Services |
| Gulford      | Classroom Building Project #1046                       | 3,000,000                         | 352,500                | 2,107,120.00           | 3,000,000                               | 3,000,000                           | Mar-02                                           | Mar-02                                 | Purchasing Land                   |
| Gulford      | Pub. Saf. Burn Bldg/Tmg. Tower/Drv. Trk. Proj.#888     | 1,500,000                         | 5,000,000              | 4,250,000              | 0.00                                    | 4,250,000                           | Jul-03                                           | Under Construction                     |                                   |
| Gulford      | Land/Parking                                           | 4,100,000                         | 325,000                |                        |                                         | 0.00                                |                                                  | Sep-03                                 | Under Design                      |
| Gulford      | Classroom Building & Fire Suppression System           | 3,100,382                         | 500,000                |                        |                                         | 0.00                                |                                                  | Mar-04                                 |                                   |
| Gulford      | Roads, Parking & Walkways Repairs                      | 1,000,000                         | 1,000,000              |                        |                                         | 0.00                                |                                                  | Mar-03                                 |                                   |
| Gulford      | Business Careers Renovation                            | 1,500,000                         |                        |                        |                                         | 0.00                                |                                                  | Sep-03                                 |                                   |
| Gulford      | HVAC Renovations and Energy Upgrades                   | 1,923,774                         | 1,070,664              |                        |                                         | 0.00                                |                                                  | Apr-04                                 |                                   |
| Gulford      | Allied Health Building                                 | 10,000,000                        |                        |                        |                                         | 0.00                                |                                                  | Mar-05                                 |                                   |
| Halifax      | Allied Health/Auditorium Bldg - 1090                   | 8,273,039                         |                        |                        |                                         | 0.00                                |                                                  | Mar-05                                 |                                   |
| Halifax      | Repair/Renovations - 1165                              |                                   |                        |                        |                                         |                                     |                                                  | May-02                                 | Under Construction                |
| Haywood      | Renovation - 200/300 Buildings #1113                   | 811,569                           |                        |                        |                                         |                                     |                                                  | Feb-01                                 | Under Construction                |
| Haywood      | Regional High Tech. Center                             | 570,480                           | 1,851,922              | 143,349                | 73,761.55                               | 2,422,402                           | Jul-03                                           | Dec-04                                 | Under Design                      |
| Isothermal   | Continuing Education Building Renovation - No. 1204    | 217,598                           |                        |                        |                                         | 0.00                                |                                                  | Apr-04                                 |                                   |
| Isothermal   | ADA Compliance Project & minor building improve. #1252 | 1,658,309                         | 550,000                | 50,000                 |                                         | 0.00                                |                                                  | Feb-03                                 | Under Design                      |
| Isothermal   | Testing/Training Center Construction                   |                                   |                        |                        |                                         | 0.00                                |                                                  | Nov-03                                 |                                   |
| Isothermal   | Campus HVAC Controls Replacement #1253                 | 110,000                           |                        |                        |                                         | 0.00                                |                                                  | Aug-02                                 | Advertising for Designer Services |
| Isothermal   | Undetermined Projects                                  | 256,867                           |                        |                        |                                         | 0.00                                |                                                  | Feb-05                                 |                                   |
| Isothermal   | Undetermined Projects                                  | 566,868                           |                        |                        |                                         | 0.00                                |                                                  | Jan-06                                 |                                   |
| James Sprunt | Exterior Campus Lighting #1163                         |                                   |                        |                        |                                         |                                     |                                                  | Jul-02                                 | Under Construction                |
| James Sprunt | HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164        | 176,586                           |                        |                        |                                         |                                     |                                                  | Dec-01                                 | Complete                          |
| James Sprunt | Lab/Class Repairs/Elect & Technological Infrastructure | 266,319                           |                        |                        |                                         | 0.00                                |                                                  | Sep-03                                 |                                   |
| James Sprunt | Classroom Repairs/ADA Compliance                       | 265,000                           |                        |                        |                                         | 0.00                                |                                                  | Jul-04                                 |                                   |
| Johnston     | Campus Lighting and Parking - 1176                     | 200,000                           |                        |                        |                                         | 0.00                                |                                                  | Jul-05                                 |                                   |
| Johnston     | Industrial Technology Bldg #1219                       | 2,299,625                         |                        |                        |                                         |                                     |                                                  | Feb-02                                 | Under Construction                |
| Johnston     | Renovation of Wilson, Elsie, & TDT vacated space #1103 | 245,636                           | 677,188                |                        |                                         | 45,668.25                           | 922,824                                          | Apr-03                                 | Under Design                      |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 13, 2002

| College    | Project Name - (Project No. if assigned)                       | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 9-13-02 | Bond Funds Expended Through 9-13-02 | Bond Funds Committed* to a Project As of 9-13-02 | Estimated Construction Start Date | Estimated Completion Date | Status                            |
|------------|----------------------------------------------------------------|-----------------------------------|------------------------|------------------------|-----------------------------------------|-------------------------------------|--------------------------------------------------|-----------------------------------|---------------------------|-----------------------------------|
| Johnston   | Wilson Building Addition #1220                                 | 3,154,788                         |                        |                        | 140,557                                 | 0.00                                |                                                  | Dec-03                            | Dec-04                    | Under Design                      |
| Johnston   | Wilson Building Renovation #1221                               | 26,735                            | 284,410                |                        | 19,224                                  | 0.00                                |                                                  | Jan-05                            | Nov-05                    | Under Design                      |
| Johnston   | Library and Auditorium Addition #1222                          | 1,511,910                         |                        |                        | 72,609                                  | 0.00                                |                                                  | Nov-04                            | Nov-05                    | Under Design                      |
| Johnston   | Library and Auditorium Renovation #1223                        | 19,834                            | 251,090                |                        | 16,293                                  | 0.00                                |                                                  | Dec-06                            | Jul-07                    | Under Design                      |
| Johnston   | Purchase of building for Continuing Education Center           | 1,509,276                         |                        |                        |                                         | 0.00                                |                                                  | Aug-05                            | Aug-06                    |                                   |
| Lenoir     | Adtns/Renov Health Sciences Bldg & Marquee - 1136              | 400,000                           | 196,000                |                        | 596,000                                 | 80,107.84                           | 596,000                                          | Jan-02                            | Sep-02                    | Under Construction                |
| Lenoir     | R&R Projects(Elev/Roofs/HVAC/ADA (6/01- 6/06)-1228             |                                   | 928,692                |                        | 196,673                                 | 135,947.07                          | 928,692                                          | Jun-01                            | Jul-06                    | Under Design                      |
| Lenoir     | Renovate Industrial Classrooms and Labs                        |                                   | 225,000                |                        |                                         | 0.00                                |                                                  | Jan-04                            | Jul-04                    |                                   |
| Lenoir     | Expand Technology Infrastructure                               | 500,000                           |                        |                        |                                         | 0.00                                |                                                  | Mar-06                            | Nov-06                    |                                   |
| Lenoir     | Early Childhood & BLET Office/Classroom Bldgs - #1239          | 1,000,000                         |                        |                        |                                         | 0.00                                | 1,000,000                                        | Nov-02                            | Nov-03                    | Advertising for Designer Services |
| Lenoir     | Resurface Roads and Parking Lots #1251                         |                                   | 400,000                |                        |                                         | 540.00                              | 400,000                                          | Jun-02                            | Feb-03                    | Advertising for Designer Services |
| Lenoir     | Classroom and Science Building #1238                           | 4,500,000                         |                        |                        |                                         | 0.00                                | 4,500,000                                        | Jun-03                            | Jun-04                    | Advertising for Designer Services |
| Lenoir     | Renovate/Add Classrooms in Administration Bldg #1232           | 125,249                           | 295,000                |                        |                                         | 0.00                                |                                                  | Jun-05                            | Feb-06                    |                                   |
| Lenoir     | Industrial/Vocational Center                                   | 2,190,044                         |                        |                        |                                         | 0.00                                |                                                  | Jul-05                            | Jul-06                    |                                   |
| Lenoir     | Add to Aviation Ctr/Cafeteria                                  | 626,314                           |                        |                        |                                         | 0.00                                |                                                  | May-05                            | Jan-06                    |                                   |
| Lenoir     | Land Acquisition                                               | 450,000                           |                        |                        |                                         | 0.00                                |                                                  | Sep-02                            | Sep-02                    |                                   |
| Lenoir     | Childcare Center                                               | 650,000                           |                        |                        |                                         | 0.00                                |                                                  | Oct-05                            | Jun-06                    |                                   |
| Lenoir     | Renovate LRC/Alumni and Foundation House                       |                                   | 355,000                |                        |                                         | 0.00                                |                                                  | Jun-05                            | Feb-06                    |                                   |
| Martin     | Misc. R & R (Bundled projects) #1178                           |                                   | 118,500                |                        | 118,500                                 | 99,545.75                           | 118,500                                          | May-01                            | Oct-02                    | Under Construction                |
| Martin     | Roof Repairs (Bundled projects) #1192                          |                                   | 258,540                |                        |                                         | 0.00                                | 258,540                                          | Sep-02                            | Jun-03                    | Soliciting Contractors            |
| Martin     | HVAC                                                           |                                   | 750,000                |                        |                                         | 0.00                                |                                                  | May-03                            | Mar-04                    |                                   |
| Martin     | Undetermined                                                   |                                   | 436,856                |                        |                                         | 0.00                                |                                                  | Apr-05                            | Apr-06                    |                                   |
| Mayland    | Avery County Project - No. 1169                                | 952,000                           |                        | 100,000                | 952,000                                 | 398,035.67                          | 952,000                                          | Mar-02                            | Feb-03                    | Under Construction                |
| Mayland    | R&R Projects-Paving, fire detect., HVAC, general repairs #1284 |                                   | 200,000                |                        | 200,000                                 | 0.00                                | 200,000                                          | Apr-02                            | Nov-02                    | Under Construction                |
| Mayland    | Applied Technologies Building                                  | 1,852,610                         |                        |                        |                                         | 0.00                                |                                                  | Sep-04                            | Sep-05                    |                                   |
| Mayland    | Repairs/Renovations Projects                                   |                                   | 241,545                |                        |                                         | 0.00                                |                                                  | Jul-04                            | Jan-05                    |                                   |
| McDowell   | Classroom Building                                             | 2,138,279                         |                        |                        |                                         | 0.00                                |                                                  | Jan-05                            | Jan-06                    |                                   |
| McDowell   | Replace Exit Doors & Fire Alarm System - 1160                  |                                   | 166,200                |                        | 166,200                                 | 166,200.00                          | 166,200                                          | May-01                            | Jun-02                    | Under Construction                |
| McDowell   | Roof Replacement - 1161                                        |                                   | 98,000                 |                        | 98,000                                  | 98,000.00                           | 98,000                                           | Jul-01                            | May-02                    | Complete                          |
| McDowell   | Campus Repair and Renovations - 1248                           |                                   | 174,500                |                        | 174,500                                 | 36,159.00                           | 174,500                                          | May-02                            | Dec-02                    | Under Construction                |
| McDowell   | Renovation to areas vacated with priority #1                   |                                   | 282,588                |                        |                                         | 0.00                                |                                                  | Nov-05                            | Jun-06                    |                                   |
| Mitchell   | Renovation of the CEC-HVAC/Restrooms/Offices - 1168            |                                   | 250,000                |                        | 250,000                                 | 105,692.00                          | 250,000                                          | Nov-02                            | May-03                    | Under Construction                |
| Mitchell   | Renovation Of the CEC-Gen'l Bldg. Renovations - #1196          |                                   | 142,562                |                        | 142,562                                 | 0.00                                | 142,562                                          | May-03                            | Nov-03                    | Under Design                      |
| Mitchell   | Mooreville Center 2nd Floor Addition-DCC No. 1070              | 216,851                           |                        | 784,000                | 79,175                                  | 22,370.08                           | 216,851                                          | Apr-02                            | Apr-03                    | Under Design                      |
| Mitchell   | Advanced Technology Building-DCC No. 1091                      | 3,178,788                         |                        |                        | 171,795                                 | 51,220.00                           | 3,178,788                                        | Oct-03                            | Oct-04                    | Under Design                      |
| Mitchell   | Renovation of the Library                                      |                                   | 415,993                |                        |                                         | 0.00                                |                                                  | Sep-04                            | May-05                    |                                   |
| Mitchell   | Renovation of the Student Center                               |                                   | 153,604                |                        |                                         | 0.00                                |                                                  | Jun-04                            | Dec-04                    |                                   |
| Mitchell   | Renovation of Vocational Building                              |                                   | 1,293,953              |                        |                                         | 0.00                                |                                                  | Sep-06                            | Sep-07                    |                                   |
| Montgomery | Renovations and Repairs #1187                                  |                                   | 502,004                |                        | 502,004                                 | 78,304.21                           | 502,004                                          | Aug-01                            | Jul-04                    | Under Construction                |
| Nash       | Land Acquisition #1141                                         | 350,000                           |                        |                        | 350,000                                 | 350,000.00                          | 350,000                                          | Mar-01                            | Mar-01                    | Complete Land Purchase            |
| Nash       | Structural Repairs & Renovations                               |                                   | 190,000                |                        |                                         | 0.00                                |                                                  | Jul-02                            | Jan-03                    |                                   |
| Nash       | Environmental Repairs & Renovations - #1193                    |                                   | 266,844                |                        | 266,844                                 | 48,500.00                           | 266,844                                          | Oct-01                            | Nov-02                    | Under Construction                |
| Nash       | Aesthetic Repairs & Renovations - #1194                        |                                   | 260,000                |                        | 260,000                                 | 177,315.48                          | 260,000                                          | Jul-01                            | Nov-02                    | Under Construction                |
| Nash       | Program Specific Classroom Renovations #1203                   |                                   | 41,000                 |                        | 41,000                                  | 20,285.01                           | 41,000                                           | Aug-01                            | Oct-02                    | Under Construction                |
| Nash       | Infrastructure Repairs & Renovations                           |                                   | 41,000                 |                        |                                         | 0.00                                |                                                  | Aug-02                            | Feb-03                    |                                   |
| Nash       | Science & Technology Building                                  | 3,933,237                         |                        | 2,525,232              |                                         | 0.00                                |                                                  | Nov-04                            | Jan-06                    |                                   |
| Nash       | Renovate Recaptured Classrooms                                 |                                   | 150,000                |                        |                                         | 0.00                                |                                                  | Jan-06                            | Jul-06                    |                                   |
| Pamlico    | Expansion of Bayboro Center - 1224                             | 300,000                           | 50,000                 |                        | 300,000                                 | 200,000.00                          | 350,000                                          | Oct-02                            | Feb-03                    | Complete Land Purchase            |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 13, 2002

| College        | Project Name - (Project No. If assigned)              | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds As of 9-13-02 Under Contract | Bond Funds Expended Through 9-13-02 | Bond Funds Committed* to a Project As of 9-13-02 | Estimated Construction Start Date | Estimated Completion Date | Status                            |
|----------------|-------------------------------------------------------|-----------------------------------|------------------------|------------------------|-----------------------------------------|-------------------------------------|--------------------------------------------------|-----------------------------------|---------------------------|-----------------------------------|
| Pamlico        | Repair and Renovations                                | 233,376                           |                        | 1,264,466              |                                         | 0.00                                |                                                  | Aug-02                            | Feb-04                    |                                   |
| Piedmont       | Life Long Learning Center                             | 1,887,555                         |                        |                        |                                         | 0.00                                |                                                  | Mar-06                            | Dec-04                    |                                   |
| Piedmont       | Renovate gym                                          | 603,033                           | 844,824                | 305,063                |                                         | 0.00                                |                                                  | Dec-03                            | Dec-04                    |                                   |
| Piedmont       | Classrooms/Labs and Student Services/Learning Ctr.    | 1,567,922                         |                        |                        |                                         | 0.00                                |                                                  | Dec-03                            | Dec-04                    |                                   |
| Piedmont       | Renovate Student Complex                              | 1,405,690                         |                        |                        |                                         | 0.00                                |                                                  | May-05                            | May-06                    |                                   |
| Piedmont       | Renovate auditorium                                   | 334,476                           |                        |                        |                                         | 0.00                                |                                                  | May-05                            | Jan-06                    |                                   |
| Pitt           | General Classroom Bldg - 1111 Ph1                     | 4,914,048                         |                        |                        | 4,914,048                               | 1,756,501.03                        | 4,914,048                                        | Apr-02                            | Jun-03                    | Under Construction                |
| Pitt           | Parking Project - 1112 Ph1                            | 500,000                           |                        |                        | 24,500                                  | 23,020.07                           | 500,000                                          | Oct-02                            | Feb-03                    | Under Design                      |
| Pitt           | Bowen Farm Site Project (Planning) - 1110             | 150,000                           |                        | 1,550,000              | 39,456                                  | 0.00                                | 150,000                                          | Jul-03                            | Jul-04                    | Under Design                      |
| Pitt           | Fulford Bldg Addition Ph II - #1234                   | 2,500,000                         |                        | 1,500,000              | 285,000                                 | 0.00                                | 2,500,000                                        | Apr-03                            | Jun-04                    | Under Design                      |
| Pitt           | Firing Range and Driving Pad - #1177                  | 189,702                           |                        | 1,110,298              | 110,000                                 | 0.00                                | 189,702                                          | Oct-02                            | Aug-03                    | Under Design                      |
| Pitt           | Warren Bldg Renov Ph II                               | 1,139,515                         |                        | 2,610,486              |                                         | 0.00                                |                                                  | Oct-04                            | Oct-05                    |                                   |
| Pitt           | Humber Bldg Renov Ph III                              | 500,000                           |                        |                        |                                         | 0.00                                |                                                  | Oct-04                            | Oct-05                    |                                   |
| Pitt           | White Bldg Renov Ph III                               | 632,443                           |                        |                        |                                         | 0.00                                |                                                  | Nov-05                            | Jul-06                    |                                   |
| Pitt           | Whitchard Bldg Renovation Ph III                      | 500,000                           |                        |                        |                                         | 0.00                                |                                                  | Nov-05                            | Jul-06                    |                                   |
| Randolph       | R & R Bundle Number One, Two & Three- #1174           | 1,050,259                         |                        | 1,050,259              | 243,289.57                              | 1,050,259                           |                                                  | Nov-02                            | Nov-03                    | Under Construction                |
| Randolph       | Undetermined                                          |                                   |                        |                        |                                         | 0.00                                |                                                  | Jul-04                            | Jul-05                    |                                   |
| Richmond       | Proj. 1089 - HVAC Renovations in 3 Buildings          | 890,000                           |                        | 0                      | 44,200                                  | 49,581.61                           | 800,000                                          | Oct-02                            | May-03                    | Under Design                      |
| Richmond       | Acquire Building in Scotland County                   | 3,542,287                         |                        | 0                      |                                         | 0.00                                | 3,542,287                                        | Oct-04                            | Dec-05                    |                                   |
| Richmond       | Multiple Renovations @ less than \$100,000 each #1283 | 358,389                           |                        | 0                      | 358,389                                 | 0.00                                | 358,389                                          | Aug-02                            | Jul-03                    | Under Construction                |
| Richmond       | Purchase new Facility near current Building           | 295,672                           |                        | 0                      |                                         | 0.00                                |                                                  | Jul-05                            | Jul-05                    |                                   |
| Roanoke-Chowan | Repair/Improve Campus Structural Environment - #1271  | 282,500                           |                        |                        |                                         | 0.00                                | 282,500                                          | Jul-02                            | Aug-03                    | Advertising for Designer Services |
| Roanoke-Chowan | Improve Campus Compliance/Safety Environment          | 215,600                           |                        |                        |                                         | 0.00                                |                                                  | Sep-02                            | Sep-05                    |                                   |
| Roanoke-Chowan | Improve Campus Learning/Working Environment           | 358,163                           |                        |                        |                                         | 0.00                                |                                                  | Mar-03                            | Sep-05                    |                                   |
| Robeson        | (Pembroke Center Land Purchase) #1225                 | 80,000                            |                        |                        | 80,000                                  | 76,073.00                           | 80,000                                           | Feb-02                            | Feb-02                    | Complete Land Purchase            |
| Robeson        | Continuing Education Building #1109                   | 2,590,239                         |                        |                        | 124,251                                 | 141,234.80                          | 2,590,239                                        | Oct-02                            | Jun-04                    | Under Design                      |
| Robeson        | Continuing Education Building #1206                   | 7,688,757                         |                        |                        | 360,865                                 | 158,622.73                          | 7,688,757                                        | Jan-03                            | Dec-05                    | Under Design                      |
| Robeson        | Emergency Training Facility Addition #1214            | 61,160                            |                        |                        | 3,461                                   | 108.30                              | 61,160                                           | Jul-02                            | Oct-02                    | Under Design                      |
| Robeson        | Renovations to Bldgs 1, 9, 14                         | 912,888                           |                        |                        |                                         | 0.00                                |                                                  | Jun-04                            | Feb-05                    |                                   |
| Robeson        | Renovations to Bldgs 3, 7                             | 285,033                           |                        |                        |                                         | 0.00                                |                                                  | Aug-04                            | Apr-05                    |                                   |
| Robeson        | Renovations to Bldgs 4, 13                            | 690,224                           |                        |                        |                                         | 0.00                                |                                                  | Oct-04                            | Jun-05                    |                                   |
| Robeson        | Renovations to Bldg 2                                 | 45,202                            |                        |                        |                                         | 0.00                                |                                                  | Dec-04                            | Jun-05                    |                                   |
| Robeson        | Truck Bays                                            | 299,623                           |                        |                        |                                         | 0.00                                |                                                  | Jul-04                            | Nov-04                    |                                   |
| Robeson        | Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9, 10, 15 #1108    | 175,000                           |                        | 7,701                  | 175,000                                 | 140,589.82                          | 175,000                                          | Mar-01                            | Jan-03                    | Under Construction                |
| Robeson        | Undetermined                                          | 976,996                           |                        |                        |                                         | 0.00                                |                                                  | Oct-05                            | Jul-06                    |                                   |
| Rockingham     | Lifelong Learning Center - 1079                       | 2,400,291                         |                        | 10,000                 | 174,340                                 | 2,400,291                           |                                                  | Nov-03                            | Jan-05                    | Under Design                      |
| Rockingham     | Classroom/Storage Bldg. at ESTC - 1080                | 239,000                           |                        | 10,000                 | 8,332.80                                | 239,000                             |                                                  | May-02                            | Dec-02                    | Under Construction                |
| Rockingham     | Spring 2001 Renovations #1156                         | 165,000                           |                        |                        | 165,000                                 | 165,000                             |                                                  | Dec-00                            | Jan-03                    | Under Construction                |
| Rockingham     | Summer 2001 Renovations #1191                         | 112,500                           |                        |                        | 112,500                                 | 112,500                             |                                                  | Apr-01                            | Jun-02                    | Complete                          |
| Rockingham     | Fall 2001 Renovations #1217                           | 86,700                            |                        |                        | 86,700                                  | 0.00                                | 86,700                                           | Feb-02                            | Jan-03                    | Under Construction                |
| Rockingham     | Spring 2002 Renovations #1218                         | 70,000                            |                        | 379,000                | 70,000                                  | 0.00                                | 70,000                                           | Jun-02                            | Nov-02                    | Under Construction                |
| Rockingham     | Summer 2002 Renovations                               | 125,000                           |                        |                        |                                         | 0.00                                |                                                  | Jul-02                            | Sep-02                    |                                   |
| Rockingham     | Fall 2002 Renovations                                 | 118,000                           |                        |                        |                                         | 0.00                                |                                                  | Sep-02                            | Mar-03                    |                                   |
| Rockingham     | Spring 2003 Renovations                               | 136,000                           |                        |                        |                                         | 0.00                                |                                                  | May-03                            | Nov-03                    |                                   |
| Rockingham     | Spring 2004 Renovations                               | 210,000                           |                        |                        |                                         | 0.00                                |                                                  | Apr-04                            | Oct-04                    |                                   |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 13, 2002

| College        | Project Name - (Project No. if assigned)                  | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 9-13-02 | Bond Funds Expended Through 9-13-02 | Bond Funds Committed* to a Project As of 9-13-02 | Estimated Construction Start Date | Estimated Completion Date | Status                            |
|----------------|-----------------------------------------------------------|-----------------------------------|------------------------|------------------------|-----------------------------------------|-------------------------------------|--------------------------------------------------|-----------------------------------|---------------------------|-----------------------------------|
| Rockingham     | Summer 2004 Renovations                                   |                                   | 100,000                |                        |                                         | 0.00                                |                                                  | May-04                            | Nov-04                    |                                   |
| Rockingham     | Summer 2005 Renovations                                   |                                   | 1,054,150              |                        |                                         | 0.00                                |                                                  | Jul-05                            | Jul-06                    |                                   |
| Rowan-Cabarrus | Bldg. 100 Renovations - #1032                             |                                   | 325,000                | 1,473,242              | 325,000                                 | 88,989.64                           | 325,000                                          | Jul-02                            | Oct-02                    | Under Construction                |
| Rowan-Cabarrus | Classroom/Laboratory Building - #1185                     | 4,357,029                         |                        | 3,565,141              |                                         | 0.00                                | 4,357,029                                        | Oct-04                            | Dec-05                    | Advertising for Designer Services |
| Rowan-Cabarrus | Various Renovations                                       |                                   | 480,584                |                        |                                         | 0.00                                |                                                  | Dec-02                            | Sep-03                    |                                   |
| Rowan-Cabarrus | LRC & Student Support Space Expansion & Renovation        |                                   | 805,584                |                        |                                         | 0.00                                |                                                  | Jan-06                            | Sep-06                    |                                   |
| Rowan-Cabarrus | Classroom/Laboratory Building & Parking Lot               | 5,207,129                         |                        | 3,659,365              |                                         | 0.00                                |                                                  | Feb-08                            | Apr-09                    |                                   |
| Sampson        | Occupational Building #1133                               | 3,113,820                         |                        |                        | 170,300                                 | 44,800.00                           | 3,113,820                                        | Apr-03                            | Jul-04                    | Under Design                      |
| Sampson        | Campus Roadway Extension #983                             | 176,000                           |                        | 216,075                | 176,000                                 | 13,681.83                           | 176,000                                          | Apr-02                            | Oct-02                    | Under Construction                |
| Sampson        | Parking&Roadway/HVAC/Crosswalk replace #1151              |                                   | 475,000                |                        | 475,000                                 | 28,280.06                           | 475,000                                          | Aug-02                            | Jan-03                    | Under Construction                |
| Sampson        | Emergency Services Complex                                | 150,000                           |                        |                        |                                         | 0.00                                |                                                  | May-05                            | Nov-05                    |                                   |
| Sampson        | ADA automatic doors                                       |                                   | 50,000                 |                        |                                         | 0.00                                |                                                  | May-03                            | Jun-03                    |                                   |
| Sampson        | Kitchin Hall HVAC modifications                           |                                   | 50,000                 |                        |                                         | 0.00                                |                                                  | Jan-03                            | Jun-03                    |                                   |
| Sampson        | North/East Lighting improvements                          |                                   | 25,530                 |                        |                                         | 0.00                                |                                                  | May-04                            | Aug-04                    |                                   |
| Sampson        | Undefined                                                 |                                   | 100,000                |                        |                                         | 0.00                                |                                                  | Sep-05                            | Dec-05                    |                                   |
| Sandhills      | New Student Center # 940                                  | 1,949,455                         |                        | 5,473,000              | 607,282                                 | 0.00                                | 1,949,455                                        | Apr-04                            | Sep-04                    | Under Design                      |
| Sandhills      | New Hoke County Center #813                               | 308,380                           |                        | 874,535                | 308,380                                 | 308,379.33                          | 308,379                                          | Sep-00                            | Sep-02                    | Complete                          |
| Sandhills      | Kennedy Hall Health Sciences Renovation #1003             |                                   | 487,000                | 734,000                | 487,000                                 | 311,078.14                          | 487,000                                          | Mar-02                            | Aug-02                    | Under Construction                |
| Sandhills      | Technology Center #1081                                   | 4,006,491                         |                        | 2,160,290              | 520,700                                 | 0.00                                | 4,006,491                                        | Apr-03                            | Aug-04                    | Under Design                      |
| Sandhills      | Robbins Land Purchase #1279                               | 100,000                           |                        |                        |                                         | 0.00                                | 100,000                                          | Jun-03                            | Jun-03                    |                                   |
| Sandhills      | Stone Hall Administration Renovation #1278                |                                   | 120,000                |                        | 120,000                                 | 0.00                                | 120,000                                          | Apr-03                            | Aug-03                    | Under Design                      |
| Sandhills      | Stone Hall Student Services Renovation #1154              |                                   | 95,000                 |                        | 95,000                                  | 35,064.38                           | 95,000                                           | Apr-02                            | Aug-02                    | Under Construction                |
| Sandhills      | Hoke Business and Technology Center #1142                 | 1,225,087                         |                        | 25,465                 |                                         | 0.00                                |                                                  | Aug-05                            | Jul-06                    |                                   |
| Sandhills      | Heutte Hall Renovation #1002                              | 69,794                            | 223,715                |                        |                                         | 0.00                                |                                                  | Nov-05                            | Apr-06                    |                                   |
| Sandhills      | Blue Hall Renovation #1004                                | 1,000,000                         | 500,000                |                        |                                         | 0.00                                |                                                  | Dec-04                            | Dec-05                    |                                   |
| Sandhills      | Improvements/Expansion Traffic System - #1242             | 231,172                           |                        |                        | 231,172                                 | 0.00                                | 231,172                                          | Jun-02                            | Aug-02                    | Under Construction                |
| Sandhills      | Stone Hall Renovation                                     |                                   | 500,000                |                        |                                         | 0.00                                |                                                  | Dec-05                            | Aug-06                    |                                   |
| Sandhills      | Causey Hall Renovation                                    | 300,000                           | 200,000                |                        |                                         | 0.00                                |                                                  | Apr-05                            | Dec-05                    |                                   |
| Sandhills      | Undetermined                                              | 2,280,000                         | 0                      |                        |                                         | 0.00                                |                                                  | Dec-05                            | Jun-06                    |                                   |
| South Piedmont | Continuing Education Center Renovations (#932B)           | 0                                 | 300,000                | 1,447,258              | 300,000                                 | 270,679.03                          | 300,000                                          | Aug-01                            | Sep-02                    | Under Construction                |
| South Piedmont | Renovations to the Continuing Education Ctr - #1166       | 248,000                           | 0                      | 0                      | 10,800                                  | 15,600.00                           | 248,000                                          | Jul-03                            | Jan-04                    | Under Design                      |
| South Piedmont | Union Campus HVAC Renovations - #1179                     | 15,488                            | 36,512                 | 465,000                | 52,000                                  | 0.00                                | 52,000                                           | Apr-03                            | Apr-04                    | Under Design                      |
| South Piedmont | Union Campus Renovations                                  | 0                                 | 79,723                 | 0                      |                                         | 0.00                                |                                                  | Sep-03                            | Mar-04                    |                                   |
| Southeastern   | Infrastructure Construction/Renovations - #1173           | 200,000                           | 1,029,868              |                        |                                         | 139,365.90                          | 1,229,868                                        | Feb-02                            | Aug-03                    | Advertising for Designer Services |
| Southeastern   | OSHA and ADA Compliance - #1275                           | 50,000                            | 265,000                |                        |                                         | 0.00                                | 315,000                                          | Jan-03                            | Aug-03                    | Advertising for Designer Services |
| Southeastern   | Technology Building - #1274                               | 3,721,721                         |                        |                        |                                         | 0.00                                | 3,721,721                                        | Feb-04                            | Jan-05                    | Advertising for Designer Services |
| Southeastern   | Building "G" Renovation/Addition                          | 625,215                           | 100,000                |                        |                                         | 0.00                                |                                                  | Feb-06                            | Nov-06                    |                                   |
| Southeastern   | Renovation/Expansion of "T" Building                      | 750,000                           |                        |                        |                                         | 0.00                                |                                                  | Mar-06                            | Dec-06                    |                                   |
| Southeastern   | Land Acquisition - property adjacent to campus            | 150,000                           |                        |                        |                                         | 0.00                                |                                                  | Jul-03                            | Jul-03                    |                                   |
| Southwestern   | Swain Ctr Renovation-remaining section of building - 1190 |                                   | 400,000                |                        |                                         | 0.00                                | 400,000                                          | Aug-02                            | Jan-03                    | Advertising for Designer Services |
| Southwestern   | Jackson County Renovations - 1188                         |                                   | 798,942                |                        |                                         | 0.00                                | 798,942                                          | Nov-01                            | Jun-03                    | Advertising for Designer Services |
| Southwestern   | restroom / shower renovation - 1189                       |                                   | 90,000                 |                        |                                         | 0.00                                | 90,000                                           | Feb-03                            | May-03                    | Advertising for Designer Services |
| Southwestern   | general building-new campus                               | 2,944,018                         |                        | 2,941,510              |                                         | 0.00                                |                                                  | Dec-03                            | Feb-05                    |                                   |
| Southwestern   | academic, admin building                                  | 6,232,770                         |                        | 4,271,584              |                                         | 0.00                                |                                                  | Jan-05                            | Jul-06                    |                                   |
| Stanly         | Western Stanly Center - Project # 903                     | 3,288,740                         | 0                      | 300,000                | 3,288,740                               | 1,388,362.84                        | 3,288,740                                        | Feb-02                            | May-03                    | Under Construction                |
| Stanly         | Addition to existing building - Project #1231             | 938,000                           | 0                      | 62,000                 | 79,200                                  | 48,288.24                           | 938,000                                          | Aug-02                            | Aug-03                    | Under Design                      |
| Stanly         | Patterson Building Roof Replacement #1207                 | 0                                 | 100,000                | 0                      | 100,000                                 | 100,000.00                          | 100,000                                          | Oct-01                            | Dec-01                    | Complete                          |
| Stanly         | Corporate Education/Shop Building                         | 0                                 | 150,000                | 0                      |                                         | 0.00                                |                                                  | Oct-03                            | Jan-04                    |                                   |

| College          | Project Name - (Project No. if assigned)               | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 9-13-02 | Bond Funds Expended Through 9-13-02 | Bond Funds Committed to a Project As of 9-13-02 | Estimated Construction Start Date | Estimated Completion Date | Status                            |
|------------------|--------------------------------------------------------|-----------------------------------|------------------------|------------------------|-----------------------------------------|-------------------------------------|-------------------------------------------------|-----------------------------------|---------------------------|-----------------------------------|
| Stanly           | Kelley Building Roof Replacement & Renovation          | 0                                 | 250,000                | 0                      |                                         | 0.00                                |                                                 | Oct-04                            | Dec-04                    |                                   |
| Stanly           | Parking Lot Resurfacing                                | 0                                 | 409,851                | 0                      | 181,900                                 | 0.00                                |                                                 | Jul-05                            | Oct-05                    |                                   |
| Surry            | No. 947: Yadkin Center (under construction)            | 0                                 | 541,702                | 2,540,000              | 181,900                                 | 0.00                                | 541,702                                         | Jan-02                            | Jan-03                    | Under Design                      |
| Surry            | No. 1186: Parking Lot "H" Bldg (completed)             | 0                                 | 91,883                 | 96,468                 | 91,883                                  | 91,883                              | 91,883                                          | Sep-01                            | Nov-01                    | Complete                          |
| Surry            | No. 1123:"K" Engineering Technologies Building         | 1,953,282                         |                        | 0                      |                                         | 0.00                                | 1,953,282                                       | Jun-03                            | Jun-04                    | Advertising for Designer Services |
| Surry            | "V" Building 1st Floor Renovations                     |                                   | 520,000                |                        |                                         | 0.00                                |                                                 | Jul-04                            | Mar-05                    |                                   |
| Surry            | "E" Building Modifications                             |                                   | 88,350                 |                        |                                         | 0.00                                |                                                 | Jul-04                            | Mar-05                    |                                   |
| Surry            | "D" Multi-Story Classroom Bldg & Entrance Sign - #1258 | 1,475,522                         |                        | 4,309,045              |                                         | 0.00                                | 1,368,627                                       | Jul-03                            | Jan-05                    |                                   |
| Surry            | "A" Reeves Building Renovation                         | 551,767                           |                        |                        |                                         | 0.00                                |                                                 | Mar-03                            | Sep-04                    | Advertising for Designer Services |
| Surry            | "C" Bldg Renovations (Elev, Bookstore, HVAC, etc.)     | 177,417                           | 222,584                | 0                      | 0.00                                    | 0.00                                |                                                 | Oct-04                            | Jun-05                    |                                   |
| Surry            | "R" Learn Resources Ctr (NCIH room, etc.)              | 89,998                            |                        | 0                      | 0.00                                    | 0.00                                |                                                 | Feb-05                            | Aug-05                    |                                   |
| Surry            | "P" Gymnasium Bldg Sealing/Ventilation Upgrade         | 178,158                           |                        | 0                      | 0.00                                    | 0.00                                |                                                 | Jul-04                            | Jan-05                    |                                   |
| Surry            | Cultural & Educational Center                          | 3,592,164                         |                        | 0                      | 0.00                                    | 0.00                                |                                                 | Jan-06                            | May-07                    |                                   |
| Tri-County       | Land Acquisition - Enloe Building Area #1270           | 125,294                           | 0                      | 0                      | 112,705.00                              | 125,294                             |                                                 | Jul-02                            | Jul-02                    | Complete Land Purchase            |
| Tri-County       | Addition/Renovation - Enloe Building                   | 0                                 | 891,527                | 0                      | 0.00                                    | 0.00                                |                                                 | Apr-03                            | Oct-03                    |                                   |
| Tri-County       | Lighted Parking/Concrete Sidewalks #1202               | 43,597                            | 0                      | 0                      | 43,597.00                               | 43,597                              |                                                 | Feb-02                            | May-02                    | Complete                          |
| Vance-Granville  | CLASSROOM/INSTRUTIONAL FACILITY #1093                  | 6,250,000                         | 6,250,000              |                        | 6,250,000                               | 136,074.68                          | 6,250,000                                       | Jul-02                            | Sep-03                    | Under Construction                |
| Vance-Granville  | CLASSROOM/INSTRUTIONAL FACILITY #1096                  | 1,512,000                         |                        |                        | 54,600                                  | 0.00                                | 1,512,000                                       | Jul-03                            | Jul-04                    | Under Design                      |
| Vance-Granville  | CLASSROOM/INSTRUTIONAL FACILITY #1095                  | 191,680                           |                        |                        | 191,680                                 | 181,481.00                          | 191,680                                         | Jul-01                            | Oct-01                    | Under Construction                |
| Vance-Granville  | PHASE II R&R/CONSTRUCTION PROJECTS #1198               | 1,919,250                         |                        |                        |                                         | 0.00                                |                                                 | Jul-04                            | Jul-05                    |                                   |
| Vance-Granville  | Main Campus Misc Construction                          | 1,191,886                         |                        |                        |                                         | 0.00                                | 660,000                                         | Jun-03                            | Dec-03                    | Advertising for Designer Services |
| Vance-Granville  | CLASSROOM/INSTRUTIONAL FACILITY #1094                  | 2,518,000                         |                        |                        |                                         | 0.00                                |                                                 | Mar-04                            | Jun-06                    |                                   |
| Vance-Granville  | GRANVILLE MISC CONSTRUCTION                            | 1,361,202                         |                        |                        |                                         | 0.00                                |                                                 | Jan-05                            | Dec-05                    |                                   |
| Vance-Granville  | FRANKLIN MISC CONSTRUCTION                             | 450,022                           |                        |                        |                                         | 0.00                                |                                                 | Jan-05                            | May-06                    |                                   |
| Vance-Granville  | WARREN CAMPUS MISC CONSTRUCTION                        | 403,271                           |                        |                        |                                         | 0.00                                |                                                 | Jan-05                            | May-06                    |                                   |
| Vance-Granville  | PHASE III R&R/CONSTRUCTION PROJECTS                    |                                   |                        |                        |                                         | 0.00                                |                                                 | Jan-05                            | May-06                    |                                   |
| Vance-Granville  | PHASE IV R&R/CONSTRUCTION PROJECTS                     | 330,000                           |                        |                        |                                         | 0.00                                |                                                 | Oct-05                            | Apr-06                    |                                   |
| Wake             | Reroofing - Ready Hall #1260                           |                                   | 369,444                |                        |                                         | 0.00                                | 350,000                                         | Jun-02                            | Feb-03                    | Advertising for Designer Services |
| Wake             | Law Enforcement Center                                 | 3,000,000                         |                        |                        |                                         | 0.00                                |                                                 | Aug-02                            | Feb-03                    |                                   |
| Wake             | Renovation & Repair Health Education Facility          | 610,000                           |                        |                        |                                         | 0.00                                |                                                 | Jul-04                            | Jul-05                    |                                   |
| Wake             | Reroofing - Technical Education Bldg.                  | 215,000                           |                        |                        |                                         | 0.00                                |                                                 | Nov-02                            | May-03                    |                                   |
| Wake             | Mechanical Systems & Controls                          | 400,000                           |                        |                        |                                         | 0.00                                |                                                 | Sep-03                            | May-04                    |                                   |
| Wake             | N.E. Campus Development & Bldg. Const.                 | 24,171,451                        |                        |                        |                                         | 0.00                                |                                                 | Jun-04                            | Jun-06                    |                                   |
| Wake             | R&R Main campus classrooms, labs & offices             | 1,028,494                         |                        |                        |                                         | 0.00                                |                                                 | Jun-04                            | Jun-05                    |                                   |
| Wayne            | Childcare Center/Lab (1104)                            | 562,779                           |                        | 200,000                | 562,779                                 | 27,174.83                           | 562,779                                         | Aug-02                            | May-03                    | Under Construction                |
| Wayne            | Miscellaneous R&R (Bundled) #1162                      | 175,000                           |                        |                        | 724,880                                 | 724,880.00                          | 724,880                                         | Jul-01                            | Jul-01                    | Complete Land Purchase            |
| Wayne            | Building 1 - Multi Purpose                             | 4,284,035                         | 674,627                |                        | 912,357                                 | 330,472.25                          | 912,357                                         | Jan-01                            | Feb-05                    | Under Construction                |
| Wayne            | Building 2 - Dental Clinic Addition & Renov. #1230     | 475,000                           | 200,000                |                        |                                         | 0.00                                |                                                 | Jun-05                            | Jun-06                    |                                   |
| Wayne            | Building 3 - Continuing Education Center #1280         | 4,249,014                         |                        |                        | 38,434.10                               | 675,000                             |                                                 | Oct-02                            | Aug-03                    | Under Design                      |
| Wayne            | WLC & Dogwood Bldgs Renovation                         | 1,142,221                         | 502,730                |                        |                                         | 0.00                                | 4,249,014                                       | Sep-03                            | Sep-04                    | Advertising for Designer Services |
| Western Piedmont | LIGHTING RETROFITS #1117                               | 205,000                           |                        |                        | 204,423.12                              | 205,000                             |                                                 | Mar-01                            | Jul-05                    |                                   |
| Western Piedmont | CAMPUS RENOVATIONS #1118                               | 880,000                           | 205,000                |                        | 326,647.90                              | 880,000                             |                                                 | Mar-01                            | Feb-02                    | Under Construction                |
| Western Piedmont | ALLIED HEALTH / CHILD CARE FACILITY                    | 3,858,649                         |                        |                        |                                         | 0.00                                |                                                 | Nov-04                            | Jan-04                    | Under Construction                |
| Wilkes           | Walker Center Renovations - #1181                      | 401,274                           |                        |                        |                                         | 274,998.20                          | 275,000                                         | Jun-04                            | Feb-05                    | Complete                          |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 13, 2002

| College        | Project Name - (Project No. If assigned)                | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 9-13-02 | Bond Funds Expended Through 9-13-02 | Bond Funds Committed* to a Project As of 9-13-02 | Estimated Construction Start Date | Estimated Completion Date | Status                            |
|----------------|---------------------------------------------------------|-----------------------------------|------------------------|------------------------|-----------------------------------------|-------------------------------------|--------------------------------------------------|-----------------------------------|---------------------------|-----------------------------------|
| Wilkes         | General Campus Renovations - #1182                      |                                   | 306,817                |                        |                                         | 0.00                                | 306,817                                          | Jun-01                            | Jun-04                    | Advertising for Contractors       |
| Wilkes         | Alleghany Center Relocation and Renovation              | 33,995                            | 50,000                 | 33,995                 |                                         | 0.00                                |                                                  | Oct-02                            | Apr-03                    |                                   |
| Wilkes         | Ashe Center Lab and Classroom Space #1250               | 671,077                           |                        | 539,471                |                                         | 0.00                                | 203,473                                          | Oct-03                            | Jun-04                    | Advertising for Designer Services |
| Wilkes         | Technology Center                                       | 2,686,596                         |                        |                        |                                         | 0.00                                |                                                  | Nov-04                            | Nov-05                    |                                   |
| Wilkes         | Science Lab, ADA and Admin. Office Renovations - #1209  |                                   | 400,000                |                        | 400,000                                 | 0.00                                | 400,000                                          | Jan-03                            | Jun-06                    | Under Construction                |
| Wilkes         | Energy Conservation Upgrades - #1183                    |                                   | 165,000                |                        | 165,000                                 | 37,005.91                           | 165,000                                          | Mar-01                            | Dec-04                    | Under Construction                |
| Wilkes         | Greenhouse Renovations - #1210                          |                                   | 77,000                 |                        | 77,000                                  | 10,028.36                           | 77,000                                           | Aug-01                            | Jun-05                    | Under Construction                |
| Wilkes         | Roof Replacements - Beacon, Hayes and Lovette Halls     |                                   | 235,000                |                        |                                         | 0.00                                |                                                  | Mar-05                            | Jun-06                    |                                   |
| Wilkes         | Roof Replacement - Thompson Hall                        |                                   | 350,000                |                        |                                         | 0.00                                |                                                  | Oct-05                            | Jun-06                    |                                   |
| Wilkes         | Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184 |                                   | 140,000                |                        | 140,000                                 | 28,855.49                           | 140,000                                          | May-01                            | Jun-06                    | Under Construction                |
| Wilson         | Technology Center/Student Union                         | 3,277,095                         | 0                      | 722,905                |                                         | 0.00                                |                                                  | Nov-04                            | Nov-05                    |                                   |
| Wilson         | Renovation Project - Year 2001 #1149                    | 0                                 | 336,540                | 0                      | 336,540                                 | 215,913.01                          | 336,540                                          | Apr-01                            | Oct-02                    | Under Construction                |
| Wilson         | Community/Business Center #1150                         | 1,307,508                         | 0                      | 0                      | 78,000                                  | 75,559.50                           | 1,307,508                                        | Sep-02                            | Sep-03                    | Under Design                      |
| Wilson         | Renovation Project - Year 2002 #1229                    | 0                                 | 225,000                | 0                      |                                         | 6,485.00                            | 225,000                                          | Mar-02                            | Jan-03                    | Advertising for Designer Services |
| Wilson         | Renovation Project - Year 2003                          | 0                                 | 275,000                | 0                      |                                         | 0.00                                |                                                  | Mar-03                            | Jan-04                    |                                   |
| Wilson         | Renovation Project - Year 2004                          | 0                                 | 230,000                | 0                      |                                         | 0.00                                |                                                  | Mar-04                            | Jan-05                    |                                   |
| Wilson         | Police Academy Center                                   | 305,311                           | 0                      | 260,394                |                                         | 0.00                                |                                                  | Sep-05                            | May-06                    |                                   |
| Wilson         | Renovation Project - Year 2005                          | 0                                 | 291,996                | 0                      |                                         | 0.00                                |                                                  | Mar-05                            | Jan-06                    |                                   |
| Textile School | R&R (project bundled) #1175                             |                                   | 29,447                 |                        | 29,477                                  | 29,372.91                           | 29,447                                           | Dec-00                            | Jun-01                    | Complete                          |
| Textile School | Capital Construction Project 905 ID 6800100905A         | 750,000                           |                        | 2,437,200              | 750,000                                 | 320,004.43                          | 750,000                                          | Jun-02                            | Aug-02                    | Under Construction                |
|                | TOTALS                                                  | 498,702,280                       | 101,297,720            | 140,344,383            | 82,204,563                              | 24,194,307.95                       | 290,453,886                                      |                                   |                           |                                   |

\* "Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State Board.

