

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2003

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-03	Bond Funds Expended Through 6-30-03	Bond Funds Committed* to a Project As of 6-30-03	Estimated Construction Start Date	Estimated Completion Date	Status
Alamance	Student Services/LRC/Adm - Project No. 1129	2,000,000		4,500,000	303,000	95,799.44	2,000,000	Mar-03	May-04	Under Design
Alamance	Renovations - Project I - Project No. 1201		100,000		100,000	99,999.04	100,000	Jan-01	Jul-02	Complete
Alamance	Renovations - Project II - Project 1302		127,105			22,561.30	127,105	Apr-03	Sep-03	Soliciting Contractors
Alamance	Renovations - Student Services		240,000			0.00		May-04	Nov-04	
Alamance	Renovations - LRC		240,000			0.00		May-04	Nov-04	
Alamance	Allied Health Building - Project No. 1130	3,747,351				0.00	3,747,351	Nov-04	Nov-05	Advertising for designer Services
Alamance	Renovations - Business Area		150,000			0.00		Jan-04	Jul-04	
Alamance	Renovations - Project III		100,000			0.00		Jul-04	Jan-05	
Alamance	Renovations - Project IV		100,000			0.00		Jul-05	Jul-06	
Alamance	Renovations - Child Development Center		220,000			0.00		Jan-06	Jul-06	
Alamance	Renovations - Parking Lots		150,000			0.00		Jul-06	Jan-07	
Asheville	Computer Technology Center NCCCS #1097	5,000,000			510,409	2,050,773.35	5,000,000	Nov-02	Oct-03	Under Construction
Asheville	Renovations #1 - #1137	63,176			41,000	43,174.00	41,000	Feb-03	Aug-03	Complete
Asheville	Enka Center Renovations #1213		600,000		600,000	589,304.61	600,000	Jan-02	May-03	Under Construction
Asheville	Dental Lab Renovation NCCCS #1121		400,000		400,000	384,753.00	400,000	Dec-01	Aug-02	Complete
Asheville	Corporate Technology Center Renovation NCCCS #1135		416,351			0.00		Mar-03	Sep-03	
Asheville	Hospitality Education Center NCCCS #1098	5,898,254			156,800	164,357.00	5,898,254	Dec-03	Feb-05	Under Design
Asheville	Fernihurst Renovation, #1158		900,000		45,450	0.00	900,000	Feb-05	Oct-05	Under Design
Asheville	Birch Building Renovation		800,000			0.00		Nov-04	Jul-05	
Beaufort	Law Enforce/EMT/Fire Service Training Facility - #1084	2,936,000		10,000	2,936,000	2,657,182.00	2,936,000	May-02	May-03	Under Construction
Beaufort	Renovations to Buildings 1, 4 and 8 #1265		154,895			154,895.00	180,000	Jan-03	Apr-03	Advertising for designer Services
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266	3,123,045	363,504			0.00		Jul-04	Jan-06	
Beaufort	Renovations to lower level of Building 5		601,000			0.00		Sep-05	May-06	
Bladen	Repair and Renovation - #1337		520,000			0.00	520,000	Mar-03	Sep-03	Soliciting Contractors
Bladen	Classroom Building	2,000,000				0.00		Feb-05	Feb-06	
Bladen	Learning Resource center Repair, Renov., and Expansion	900,000	90,000			0.00		Feb-05	Feb-06	
Bladen	Industrial Training Center repair, renovation and Exp #1255	524,794	140,000			4,940.18	664,794	Mar-03	Nov-03	Advertising for designer Services
Bladen	Repair and Renovation, Roofs, HVAC - #1208		146,809		146,809	98,874.20	146,809	Jan-02	Jan-03	Under Construction
Blue Ridge	General Renovations-Flat Rock Campus - #1227		536,522		536,522	536,522.00	536,522	Feb-02	Dec-02	Complete
Blue Ridge	Campus wide wiring/infrastructure/distance learning - #1276	350,314				170,547.53	350,314	Sep-02	Jul-03	Under Construction
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac? Air handler repl. Etc		402,969			0.00		Aug-03	Apr-04	
Blue Ridge	Gen Renov: bathrooms/ handicap access/ energy savings	250,224				0.00		Jul-03	Jan-04	
Blue Ridge	Renovations to two classroom buildings		546,458			0.00		Jul-04	Mar-05	
Blue Ridge	General Renovations Phase II-Flat Rock Campus - #1304		125,928			93,671.13	125,928	Jul-02	Jan-03	Soliciting Contractors
Blue Ridge	New Vocational Training Building	1,201,077		900,000		0.00		Sep-05	Sep-06	
Brunswick	Technical and Trades Building Project 914	348,648	544,643	473,945	893,291	881,284.20	893,291	Jul-01	Mar-02	Complete
Brunswick	Bundled R&R Projects		523,427	0		0.00		Jul-03	Jul-04	
Caldwell	Distance Learning #1128	321,550	213,450		535,000	419,084.84	535,000	Jul-02	Mar-03	Under Construction
Caldwell	Watauga Site Prep #1127	888,000			71,500	499,615.55	888,000	Jul-02	Mar-03	Under Design
Caldwell	Renovations B & D Building	601,027	398,973			0.00		Mar-03	Mar-04	
Caldwell	New construction and renovations	1,534,710				0.00		Apr-04	Apr-05	
Caldwell	Civic Center #1267		1,291,000			39,865.00	1,291,000	Jan-03	Jan-04	Advertising for designer Services
Caldwell	Renovations - existing facilities	247,800				0.00		Aug-04	Feb-05	
Caldwell	Transportation Center	934,831				0.00		Sep-05	May-06	
Caldwell	NE Site Project #993	600,000				0.00		Sep-05	May-06	
Cape Fear	Pier and Dock Replacement- Emergency - 1147		1,000,000		1,000,000	977,383.86	1,000,000	Mar-02	Mar-03	Complete
Cape Fear	New Elevator and Elevator Repairs-Emergency- 1148	1,300,000	0		1,300,000	531,051.13	1,300,000	Jun-02	Jun-03	Under Construction
Cape Fear	Engineering Technology building - 1215	15,845,000			944,000	1,246,231.87	15,845,000	Feb-03	Aug-04	Under Design
Cape Fear	Renovations-- Emmart Bldg., Burnett Bldg., Machine Shop #1216	663,025	1,377,932		120,250	51,000.00	2,040,957	May-04	May-05	Under Design
Cape Fear	Information Technology Building	13,315,000				0.00		Nov-04	May-06	
Cape Fear	Public Safety Training Center	3,140,000				0.00		Mar-05	Mar-06	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2003

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-03	Bond Funds Expended Through 6-30-03	Bond Funds Committed to a Project As of 6-30-03	Estimated Construction Start Date	Estimated Completion Date	Status
Cartel	Classroom Bldg Repl & Marine Tech Bldg (#1092)	5,645,724	8,980,000	5,645,724	1,179,050.95	5,645,724		Feb-03	Aug-04	Under Construction
Cartel	Parking Lot Renovation	150,000			0.00	0.00		May-03	Jul-03	
Cartel	McGee Building Renovation-Joslyn Hall	464,051			0.00	0.00		Mar-06	Nov-06	
Cartel	McGee Building Renovation-Classrooms	550,000			0.00	0.00		Nov-06	Nov-06	
Cartel	Complete							Aug-02	Mar-03	Complete
Catwba	Renovations - Alex. Ctr. NCCCS #1100	1,000,000	1,000,000	1,000,000	997,602.70	1,000,000		Sep-03	Dec-04	Advertising for designer Services
Catwba	Classroom/Laboratory Building #1285	7,567,306	0		120,481.25	7,567,306		Sep-03	Dec-04	Advertising for designer Services
Catwba	Renovations - Vacated Library Space	575,000			0.00	0.00		Nov-04	Jul-05	
Catwba	Paap Building Renovations #1233	200,000	200,000	200,000	93,368.73	200,000		Sep-02	Jan-03	Under Construction
Catwba	Old Testing Center Renovations #1288	150,000	150,000	150,000	4,432.24	150,000		Nov-02	Mar-03	Under Construction
Catwba	Advertising for designer Services				28,758.75	504,339		Jun-03	Mar-04	Advertising for designer Services
Catwba	East Campus Renovations #1312	504,339			0.00	0.00		Jun-04	Feb-05	
Central Carolina	HVAC Systems (Bundled R&R)	295,000			0.00	0.00		Jun-04	Feb-05	
Central Carolina	Root Repairs (Bundled R&R)	330,000			0.00	0.00		Jul-04	Mar-05	
Central Carolina	Renovation of Bookstore (Bundled R&R)	250,535			0.00	0.00		Jan-04	Sep-04	
Central Carolina	Renovation of Automotive Shop (Bundled R&R)	260,000			0.00	0.00		Aug-04	Apr-05	
Central Carolina	Classroom/Science Lab Bldg. (Proj. # 1106)	4,800,000	280,000	823,226.64	4,800,000	4,800,000		Dec-02	Dec-03	Under Design
Central Carolina	Telecommunications Bldg. (Proj. # 1107)	700,000	2,500,000	116,350	123,130.70	700,000		Dec-02	Dec-03	Under Design
Central Carolina	Classroom Building	2,000,000			0.00	0.00		Jun-04	Jun-05	
Central Carolina	Renovation of Science Building	723,648			0.00	0.00		May-05	Apr-06	
Central Carolina	Renovation of Main Classroom Building	2,157,070			0.00	0.00		Jun-05	Aug-06	
Central Carolina	Renovation of Continuing Education Building	177,768			0.00	0.00		Apr-05	Dec-05	
Central Carolina	Renovation of Classroom Building	142,702			0.00	0.00		Apr-06	Dec-06	
Central Carolina	Undetermined	351,903			0.00	0.00		Apr-06	Dec-06	
Central Carolina	Undetermined	1,000,000			0.00	0.00		Jun-05	Jun-06	
Cent. Piedmont	Stoan-Morgan Renovation (1138)	4,766,142	286,653	3,305,823.28	4,766,142	4,766,142		Aug-02	Apr-03	Under Design
Cent. Piedmont	Northeast Campus Ph IA - Utility Upgrade - (942)	752,000	8,500,000	752,000	682,902.73	752,000		Feb-01	Dec-01	Under Construction
Cent. Piedmont	Information Technology Building - (1116)	16,427,960	800,451	6,705,200.31	16,427,960	16,427,960		Sep-02	Mar-04	Under Design
Cent. Piedmont	Central Energy Facility (1240)	703,000	2,465,000	753,079.00	1,054,000	3,500,000		Sep-02	Jun-03	Advertising for Designer Services
Cent. Piedmont	West Campus Phase III - (1114)	3,500,000	7,881,900	3,500,000	169,500.00	3,500,000		Oct-02	Apr-04	Under Construction
Cent. Piedmont	North Campus Phase III - (1115)	17,200,000	1,300,582	62,612.00	17,200,000	17,200,000		Oct-03	Dec-04	Under Design
Cent. Piedmont	Van Every Building Reconstruction	5,161,435		5,117,142		0.00		Apr-05	Jun-06	
Cent. Piedmont	Garinger Exterior Renovation	3,000,000				0.00		Nov-05	Nov-06	
Cent. Piedmont	Belk Addition & Renovation	101,580	2,328,537	10,500,000		0.00		Sep-05	Mar-07	
Cent. Piedmont	Northeast Campus Phase II	9,570,000				0.00		Jul-04	Sep-05	
Cleveland	RE-ROOFING OF "B" BUILDING	80,000				0.00		Sep-03	Mar-04	
Cleveland	RE-ROOFING OF OFFICE EXPANSION/REMODELING	150,000				0.00		Sep-03	Mar-04	
Cleveland	CLASSROOM BUILDING #1287	3,887,036		1,512,964		0.00	3,305,125	Jul-05	Mar-04	Advertising for designer Services
Cleveland	REPLACE/MODIFY MECHANICAL SYSTEMS	225,000				0.00		Mar-05	Sep-05	
Cleveland	RE-ROOFING OF CAMPUS CENTER BUILDING	500,000				0.00		Jul-06	Mar-07	
Cleveland	UNDETERMINED REPAIRS/RENOVATIONS	297,104				0.00		Nov-06	Nov-06	
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167	1,760,391	1,688,980	80,925	159,008.96	1,387,000		Jun-03	Aug-04	Under Design
Coastal Carolina	Health Science Tech Building #1263	6,809,588			178,752.00	6,809,588		May-04	Jun-05	Advertising for Designer Services
Coastal Carolina	Continuing Education Building	4,681,453				0.00		Jan-05	Feb-06	
Coastal Carolina	Fine Arts Building Addition	2,675,322				0.00		Sep-05	Oct-06	
Coastal Carolina	Classroom Building	1,863,359				0.00		Dec-05	Dec-06	
COA	D. F. Walker Public School Takeover Renovation #1241	905,612				0.00		Oct-03	Nov-04	Advertising for Designer Services
COA	Allied Health and Wellness Center #1247	3,573,438	1,500,000	267,248.28	3,616,438	905,612		Feb-03	Nov-04	Advertising for Designer Services
COA	Land Acquisition and Renovation of Riverside Center #1315	43,000			43,000			Jun-03	Aug-03	
COA	Vocational Training Center	500,000				0.00		Jan-05	Jul-05	
COA	Building A Roofing, Carpeting, and Painting (Bundled)	100,000				0.00		Jul-04	Jul-05	
COA	External Signage	50,000				0.00		Jul-04	Jul-05	
COA	Marine Science Classroom/Laboratory	50,000				0.00		Sep-04	Mar-05	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2003

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-03	Bond Funds Expended Through 6-30-03	Bond Funds Committed* to a Project As of 6-30-03	Estimated Construction Start Date	Estimated Completion Date	Status
COA	Cosmetology Program Area Renovation		50,000			0.00		Sep-04	Mar-05	
COA	Buildings A & C Roof Repairs #1197		386,000			0.00	386,000	Jul-05	Mar-06	Advertising for Designer Services
COA	Upgrade Parking Areas		225,000			0.00		Aug-05	Feb-06	
COA	Community Center Repairs and Renovations		50,000			0.00		Jul-05	Jan-06	
COA	Student Services Area Renovation		250,000			0.00		Mar-06	Nov-06	
COA	Learning Resources Center Renovation	50,000				0.00		Jul-05	Jan-06	
COA	Learning Resources Center Renovation		250,000			0.00		Mar-06	Nov-06	
COA	Individual Insignificant Repairs and Renovations	42,724				0.00		Jul-05	Jan-06	
COA	Upgrade Science Classrooms and Laboratories		150,000			0.00		Jul-05	Jan-06	
COA	Individual Insignificant Repairs and Renovations		80,244			0.00		Jul-05	Jan-06	
Craven	Classroom/Library Building - 907B	1,900,000		1,900,000	1,900,000	1,405,538.95	1,900,000	Sep-01	Jul-03	Under Construction
Craven	Addition to Kelso Hall #1336	100,000		300,000		0.00	100,000	Sep-03	Apr-04	Advertising for Designer Services
Craven	Maintenance Building/ Roadway & Parking - 1076	1,375,022				0.00	1,375,022	Dec-03	Nov-04	Advertising for Designer Services
Craven	Technology Building 1268	2,925,711		2,000,000		0.00	2,925,711	Jul-04	Jul-06	Advertising for Designer Services
Craven	Reroof Building B 1243		250,000			0.00	250,000	Aug-03	Dec-03	Advertising for Designer Services
Craven	Reroof Building G 1244		250,000			0.00	250,000	Aug-03	Dec-03	Advertising for Designer Services
Craven	Renovate Student Lounge/Bookstore 1246		264,000			0.00		Jan-06	Jun-06	
Craven	Replace Chillers,Air Handlers,Small Renov.(Bundled)- 1245		384,175			0.00		Jan-04	Aug-04	
Davidson	Classrooms/Laboratories/Renovations (1101)	4,054,058	1,741,409	500,000	5,795,467	1,337,774.82	5,795,467	Oct-02	Sep-04	Under Construction
Davidson	Fire Service Laboratory (1180)	325,000			325,000	325,000.00	325,000	Dec-01	Jul-02	Complete
Durham	Collins Bldg. Renovations - 1170	1,112,992	2,152,672		181,000	137,020.00	2,000,000	Jul-03	Sep-04	Under Design
Durham	White Building Renovations - 1171	862,328	0			0.00	2,127,992	Jul-05	Jul-06	Advertising for Designer Services
Durham	New Student Services/Classroom Building - #1199	6,300,000		3,000,000		0.00	6,300,000	Jul-04	Jul-05	Advertising for Designer Services
Durham	Satellite Campus	4,000,000				0.00		May-05	May-06	
Durham	Multipurpose Classroom/ Physical Training Facility	1,000,000				0.00		Sep-05	Nov-06	
Edgecombe	ACT Project - Project no. 1078	6,756,814		2,443,186	6,756,814	2,054,332.53	6,756,814	Oct-02	Feb-04	Under Construction
Edgecombe	Various R & R projects #1273		500,000		500,000	0.00	500,000	Jul-03	Nov-06	Under Construction
Edgecombe	Various R & R projects #1272		757,203		757,203	0.00	757,203	Jul-02	Nov-06	Under Construction
Fayetteville	Spring Lake Multi-Use Educational Building (DCC #1051)	7,000,000		1,108,015	7,000,000	2,505,956.84	7,000,000	Oct-02	Dec-03	Under Construction
Fayetteville	Purchase land along Ft Bragg Road #1320	600,000				600,000.00				
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden #1125	2,000,000		800,000	239,000	29,714.88	2,000,000	Oct-03	Oct-04	Under Design
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (DCC #1131)		3,513,973			192,574.00	3,513,973	Nov-03	Nov-04	Advertising for Designer Services
Fayetteville	Virtual College Center (DCC #1126)	6,000,000				174,091.00	6,000,000	Mar-04	May-05	Advertising for designer Services
Fayetteville	General Classroom Building	10,500,000				0.00		Jul-06	Jan-08	
Fayetteville	Purchase land along Ft Bragg Road	1,377,201				0.00				
Fayetteville	Renovate three classroom buildings	7,500,000				0.00		May-07	Jul-08	
Forsyth	Construction - New building - #1139	7,694,774		5,275,226	860,000	183,709.66	7,694,774	Feb-03	Feb-05	Under Design
Forsyth	Gym renov, Rerouting data lines, & Parking lot - #1159	700,000	200,000		900,000	799,720.67	900,000	Apr-02	Apr-03	Under Construction
Forsyth	HVAC & Fire Alarm System Renovations - #1311		650,000			0.00	650,000	Mar-03	Nov-03	Advertising for Designer Services
Forsyth	Bundled - Piedmont Building		87,000			0.00		Jun-03	Feb-04	
Forsyth	Replace boiler		220,000			0.00		Jun-03	Dec-03	
Forsyth	Bundled - Different renovation projects		720,000			0.00		Jul-03	Mar-04	
Forsyth	Bundled - Electrical upfit & aircondition hallways		450,000			0.00		Jul-03	Mar-04	
Forsyth	Bundled - Snyder & Ardmore Buildings		450,000			0.00		Jul-03	Mar-04	
Forsyth	Bundled - Roof replacements		250,000			0.00		Jun-03	Feb-04	
Forsyth	Bundled - Renovation of space vacated to new bldg.		151,688			0.00		May-04	Nov-04	
Forsyth	Construction - Parking Deck	3,154,979		1,845,021		0.00		Aug-05	Oct-06	
Forsyth	Renovations	1,000,000	503,000			0.00		Aug-05	Aug-06	
Forsyth	Construction - Addition to Greene Hall	2,095,268				0.00		Oct-05	Oct-06	
Gaston	New Public Safety Building - 1122	1,500,000			1,500,000	87,502.90	1,500,000	Mar-03	Apr-04	Under Construction
Gaston	Renovation - Block Gymnasium	396,044				0.00		Jan-05	Jul-05	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2003

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds As of 6-30-03 Under Contract	Bond Funds Expended Through 6-30-03	Bond Funds Committed* As of 6-30-03 to a Project	Estimated Construction Start Date	Estimated Completion Date	Status
Gaston	Renovation - Comer Building - East #1332	1,830,684			0.00	1,830,684		Dec-03	May-05	Advertising for Designer Services
Gaston	New Health Sciences Building	4,989,955			0.00			Mar-05	Sep-06	
Gaston	Renovation - Craig Building #1333	900,000			900,000			Oct-03	May-05	Advertising for Designer Services
Gaston	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303	2,150,000	60,000	352,500	2,950,910.22	3,000,000		Aug-03	May-04	Advertising for Designer Services
Gaston	Land #1236	3,000,000			4,250,000					Purchasing Land
Gaston	Classroom Building Project #1046	4,250,000	5,000,000	1,604,521.54	4,250,000			Mar-02	Jul-03	Under Construction
Gaston	Pub. Saf. Burn Bldg/Tmg. Tower/Drv. Trk. Proj.#888	1,500,000	2,200,000	231,575	234,718.93	1,500,000		Nov-03	Apr-04	Under Design
Gaston	Jamesstown Campus Land #1294	4,100,000	325,000		0.00			Jul-06	Jan-07	
Gaston	Classroom Building & Fire Suppression System	500,000	500,000	45,000	1,000,000			Mar-04	Mar-05	
Gaston	Classroom Building & Fire Suppression System	3,100,382			1,525,000			Mar-04	Aug-04	
Gaston	Roads, Parking & Walkways Repairs #1334				0.00			Nov-04	Sep-05	
Gaston	Business Careers Renovation	1,500,000			0.00			Nov-04	Sep-05	
Gaston	HVAC Renovations and Energy Upgrades	1,923,774	1,070,664		0.00			Apr-04	Aug-04	
Gaston	Allied Health/Auditorium Bldg - 1090	10,000,000			0.00			Mar-05	Sep-06	Under Construction
Hallifax	HVAC replacement,welding shop renov.,greenhouse #1165	7,673,039	811,569	362,093.00	811,569			Feb-01	Jul-06	Under Construction
Hallifax	Wellness/Fitness Center - 1292	600,000			17,114.82	600,000		Mar-03	Sep-03	Advertising for Designer Services
Hallifax	Renovation - 200/300 Buildings #1113	570,480	1,851,922	143,349	114,240.00	2,422,402		Jul-03	Dec-04	Under Design
Hallifax	Regional High Tech. Center - 1327	217,598		89,364	0.00	217,598		Apr-04	Oct-04	Advertising for Designer Services
Hallifax	Continuing Education Building Renovation - No. 1204	550,000	550,000	50,000	132,635.69	550,000		Feb-03	Jul-03	Under Design
Hallifax	Testing/Training Center Construction #1298	1,658,309			0.00	1,658,309		May-04	Jun-05	Advertising for Designer Services
Hallifax	ADA Compliance Project & minor building improve.	110,000			41,514.61	110,000		Jan-03	Jul-03	Advertising for Designer Services
Isotermal	Campus HVAC Controls Replacement	200,000			150,563.45	200,000		Oct-02	Apr-03	Advertising for Designer Services
Isotermal	Undetermined Projects	256,867			0.00			Feb-05	Aug-05	
Isotermal	Exterior Campus Lighting #1163	223,414	223,414	223,414	223,414.00	223,414		Jul-02	Nov-02	Complete
James Sprunt	HVAC/Root Repair/Sidewalk Repair ADA/OSHA #1164	176,586			176,586	176,586		Dec-01	Sep-04	Complete
James Sprunt	Technology Addition - Classroom Facilities/Laboratories	1,783,718			0.00			Sep-03	Sep-04	
James Sprunt	Lab/Class Repairs/Elect & Technology Infrastructure	266,319			0.00			Jul-04	Mar-05	
James Sprunt	Classroom Repairs/ADA Compliance	265,000			0.00			Jul-05	Mar-06	Under Construction
Johnston	Campus Lighting and Parking - 1176	200,000			200,000	189,193.75		Feb-02	Apr-02	Under Construction
Johnston	Industrial Technology Bldg #1219	2,299,625	0	2,299,625	310,425.87	2,299,625		Feb-03	Dec-03	Under Construction
Johnston	Renovation of Wilson, Eisele, & TDT vacated space #1103	245,636	677,188	922,824	76,874.00	922,824		Apr-03	Dec-03	Under Construction
Johnston	Wilson Building Addition #1220	2,875,548	140,557	0.00	2,875,548			Dec-03	Dec-04	Under Design
Johnston	Wilson Building Renovation #1221	305,975	284,410	19,224	0.00	590,385		Jan-05	Nov-05	Under Design
Johnston	Library and Auditorium Addition #1222	1,511,910		72,609	0.00			Nov-04	Nov-05	Under Design
Johnston	Library and Auditorium Renovation #1223	19,834	251,090	16,293	0.00			Dec-06	Jul-07	Under Design
Johnston	Purchase of building for Continuing Education Center	1,509,276			0.00			Aug-05	Aug-06	
Lenoir	Adms/Renov Health Sciences Bldg & Marquee - 1136	400,000	196,000	596,000	567,681.14	596,000		Jan-02	Jun-03	Under Construction
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA (6/01-6/06)-1228	928,692		196,673	306,803.25	928,692		Jun-01	Jul-06	Under Design
Lenoir	Renovate Industrial Classrooms and Labs	225,000			0.00			Jan-04	Jul-04	
Lenoir	Expand Technology Infrastructure	500,000			0.00			Mar-06	Nov-06	
Lenoir	Early Childhood/Literacy Bldg&Student Center Add - #1239	1,000,000		1,000,000	162,886.71	1,000,000		Nov-02	Nov-03	Under Construction
Lenoir	Resurface Roads and Parking Lots/other renovations #1251	400,000			43,066.00	400,000		Jun-02	Sep-03	Advertising for Designer Services
Lenoir	Classroom and Science Building #1238	4,500,000			140,430.60	4,500,000		Oct-03	Jun-05	Advertising for Designer Services
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232	125,249	295,000		0.00			Jun-05	Feb-06	
Lenoir	Industrial/Vocational Center	2,190,044			0.00			Jul-05	Jul-06	
Lenoir	Add to Aviation Ctr/Cafeteria	626,314			0.00			May-05	Jan-06	
Lenoir	Land Acquisition	450,000			0.00			Oct-05	Jun-06	
Lenoir	Childcare Center	650,000			0.00			Oct-05	Jun-06	
Lenoir	Renovate LRC/Alumni and Foundation House	355,000			0.00			Jun-05	Feb-06	
Marlin	Misc. R & R (Bundled projects) - #1178	118,500			118,500	99,712.69	118,500	May-01	Oct-02	Under Construction

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2003

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-03	Bond Funds Expended Through 6-30-03	Bond Funds Committed* to a Project As of 6-30-03	Estimated Construction Start Date	Estimated Completion Date	Status
Martin	Roof Repairs (Bundled projects) - #1192		258,540			21,270.60	258,540	Feb-03	Aug-03	Soliciting Contractors
Martin	HVAC		750,000			0.00		Jul-04	May-05	
Martin	Undetermined		436,856			0.00		Apr-05	Apr-06	
Mayland	Avery County Project - No. 1169	952,000		100,000	952,000	817,321.43	952,000	Mar-02	Feb-03	Complete
Mayland	R&R Projects-Paving, fire detect., HVAC, general repairs #1284		200,000		200,000	120,048.66	200,000	Apr-02	Aug-03	Under Construction
Mayland	Applied Technologies Building - 1328	1,852,610				0.00	1,852,610	Sep-04	Sep-05	Advertising for Designer Services
Mayland	Repairs/Renovations Projects		241,545			0.00		Jul-04	Jan-05	
McDowell	Classroom Building	2,138,279				0.00		Jan-05	Jan-06	
McDowell	Replace Exit Doors & Fire Alarm System - 1160		166,200		166,200	166,200.00	166,200	May-01	Jun-02	Complete
McDowell	Roof Replacement - 1161		98,000		98,000	98,000.00	98,000	Jul-01	May-02	Complete
McDowell	Campus Repair and Renovations - 1248		174,500		174,500	174,500.00	174,500	May-02	Mar-03	Under Construction
McDowell	Renovation to areas vacated with priority #1		282,588			0.00		Nov-05	Jun-06	
Mitchell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168		250,000		250,000	105,692.00	250,000	Jun-03	Sep-03	Under Construction
Mitchell	Renovation of the CEC-Gen'l Bldg. Renovations - #1196		142,562		142,562	0.00	142,562	Jul-03	Jan-04	Under Design
Mitchell	Mooreville Center 2nd Floor Addition-DCC No. 1070	216,851		784,000	79,175	189,107.94	216,851	Apr-02	Apr-03	Under Design
Mitchell	Advanced Technology Building-DCC No. 1091	3,178,788		1,000,000	171,795	145,000.00	3,178,788	Oct-03	Oct-04	Under Design
Mitchell	Renovation of the Library		415,993			0.00		Sep-04	May-05	
Mitchell	Renovation of the Student Center		153,604			0.00		Jun-04	Dec-04	
Mitchell	Renovation of Vocational Building		1,293,953			0.00		Sep-06	Sep-07	
Montgomery	Renovations and Repairs #1187		502,004		502,004	182,861.59	502,004	Aug-01	Dec-05	Under Construction
Nash	Land Acquisition #1141	350,000			350,000	350,000.00	350,000			Complete Land Purchase
Nash	Structural Repairs & Renovations #1299		190,000			120,699.00	190,000	Jul-02	Aug-03	Advertising for Designer Services
Nash	Environmental Repairs & Renovations - #1193		266,844		266,844	229,328.21	266,844	Oct-01	Aug-03	Under Construction
Nash	Aesthetic Repairs & Renovations - #1194		260,000		260,000	178,334.48	260,000	Jul-01	Aug-03	Under Construction
Nash	Program Specific Classroom Renovations #1203		41,000		41,000	10,605.55	41,000	Aug-01	Aug-03	Under Construction
Nash	Infrastructure Repairs & Renovations #1300		41,000		41,000	0.00	41,000	Apr-03	Aug-03	Under Construction
Nash	Science & Technology Building #1301	3,933,237		2,525,232		0.00	3,933,237	Nov-04	Jan-06	Advertising for Designer Services
Nash	Renovate Recaptured Classrooms		150,000			0.00		Jan-06	Jul-06	
Pamlico	Expansion of Bayboro Center - 1224	350,000	0	175,300	300,000	200,000.00	350,000	May-03	Oct-03	Complete Land Purchase
Pamlico	Repair and Renovations		233,376			0.00		Mar-03	Jul-04	
Pamlico	Life Long Learning Center	1,837,555	50,000	1,264,466		0.00		Mar-06	Mar-07	
Piedmont	Renovate gym to LRC & Distance learning Classroom #1309	603,033	844,824			0.00	1,447,857	Jan-04	Jan-05	Advertising for Designer Services
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310	1,567,922				0.00	1,567,922	Jan-04	Jan-05	Advertising for Designer Services
Piedmont	Renovate Student Complex #1309	1,405,690				0.00		May-05	May-06	
Piedmont	Renovate auditorium	334,476				0.00		May-05	Jan-06	
Pitt	General Classroom Bldg - 1111 Ph1	4,914,048			4,914,048	4,292,052.05	4,914,048	Apr-02	Jun-03	Under Construction
Pitt	Parking Project - 1112 Ph1	211,844			211,844	24,331.73	211,844	Oct-02	Feb-03	Under Construction
Pitt	Bowen Farm Site Project (Planning) - 1110	150,000		1,550,000	39,455	25,799.62	150,000	Jul-03	Jul-04	Under Design
Pitt	Fulford Bldg Addition Ph II - 1234	2,500,000		1,500,000	285,000	42,750.00	2,500,000	Apr-03	Jun-04	Under Design
Pitt	Firing Range and Driving Pad - #1177	189,702		1,110,298	110,000	86,110.00	189,702	Oct-02	Aug-03	Under Design
Pitt	Albano/Hunnecutt Project	288,156				0.00		Sep-03	Sep-04	
Pitt	Construction & Automotive Complex Ph II	1,139,515		2,610,485		0.00		Oct-04	Oct-05	
Pitt	Warren Bldg Renov Ph II	7,000,000				0.00		Oct-04	Oct-05	
Pitt	Humber Bldg Renov Ph III		500,000			0.00		Nov-05	Jul-06	
Pitt	White Bldg Renov Ph III		632,443			0.00		Nov-05	Jul-06	
Pitt	Whichard Bldg Renovation Ph III		500,000			0.00		Nov-05	Jul-06	
Randolph	R & R Bundle Number One, Two & Three- #1174		1,050,259		1,050,259	256,032.32	1,050,259	Nov-02	Oct-04	Under Construction
Randolph	Archdale Center Classroom Addition - #1317	1,344,379				0.00	1,344,379	Jul-04	Jul-05	Advertising for Designer Services
Randolph	R & R Bundle Number Four		635,271			0.00		Jul-05	Jul-06	
Richmond	Proj.1089 - HVAC Renovations in 3 Buildings		890,000	0	44,200	51,084.83	890,000	Oct-02	May-03	Under Design
Richmond	Proj.1088 Health Sciences Building	3,542,287		0		0.00	3,542,287	Oct-04	Dec-05	Advertising for Designer Services

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2003

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-03	Bond Funds Expended Through 6-30-03	Bond Funds Committed* As of 6-30-03	Estimated Construction Start Date	Estimated Completion Date	Status
Richmond	Acquire Building in Scotland County	137,272	0	0	137,272.00	137,272.00	137,272.00	Aug-02	Jul-03	Under Construction
Richmond	Proj. 1083 Multiple Renovations @ less than \$100,000 each	295,672	0	0	358,389	352,345.93	358,389	Jul-02	Jul-03	Under Construction
Richmond	Purchase new Facility near current Building	282,500	0	0	124,405.00	282,500	282,500	Jul-02	Aug-03	Advertising for Designer Services
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271	215,600	0	0	0.00	0.00	0.00	Sep-02	Sep-05	Advertising for Designer Services
Roanoke-Chowan	Compliance/Safety Renov. #1323	358,163	0	0	0.00	0.00	0.00	Mar-03	Sep-05	Advertising for Designer Services
Roanoke-Chowan	Learning/Working Renov. #1324	80,000	0	0	80,000	80,000	80,000	Mar-03	Sep-05	Complete Land Purchase
Robeson	(Fembroke Center Land Purchase) #1225	2,590,239	0	0	124,251	182,062.55	2,590,239	Dec-02	Jun-04	Under Design
Robeson	Continuing Education Building #1109	7,416,318	0	0	360,865	158,622.73	7,688,757	Apr-04	Jul-06	Under Design
Robeson	Continuing Education /Allied Health Buildings #1206	976,996	0	3,461	18,108.30	61,160	61,160	Jul-02	Jul-03	Under Design
Robeson	Emergency Training Facility Addition #1214	2,505,409	0	0	171,020.98	3,482,405	3,482,405	May-03	Oct-03	Advertising for Designer Services
Robeson	Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9, 10, 15 #1108	175,000	0	7,701	159,921.38	175,000	175,000	Mar-01	Apr-03	Under Construction
Rockingham	Lifelong Learning Center - 1079	10,000	0	174,340	79,906.00	2,400,291	2,400,291	Nov-03	Jan-05	Under Design
Rockingham	Classroom/Storage Bldg. at ESTC - 1080	165,000	0	50,000	35,815.60	165,000	165,000	Dec-00	Mar-03	Under Construction
Rockingham	Spring 2001 Renovations #1156	112,500	0	112,500	112,500	112,500	112,500	Apr-01	Sep-03	Complete
Rockingham	Summer 2001 Renovations #1191	86,700	0	86,700	24,470.90	86,700	86,700	Feb-02	Oct-03	Under Construction
Rockingham	Spring 2002 Renovations #1218	229,000	0	70,000	56,471.89	70,000	70,000	Jun-02	Jun-03	Under Construction
Rockingham	Fall 2002 Renovations - #1306	243,000	0	0.00	0.00	243,000	243,000	Apr-03	Oct-03	Under Construction
Rockingham	Spring 2003 Renovations	136,000	0	0.00	0.00	0.00	0.00	May-03	Nov-03	Under Construction
Rockingham	Spring 2004 Renovations	210,000	0	0.00	0.00	0.00	0.00	Apr-04	Oct-04	Under Construction
Rockingham	Summer 2004 Renovations	100,000	0	0.00	0.00	0.00	0.00	May-04	Nov-04	Under Construction
Rockingham	Summer 2005 Renovations	1,054,150	0	0.00	0.00	0.00	0.00	Jul-05	Jul-06	Under Construction
Rowan-Cabarrus	Bldg. 100 Renovations - #1032	325,000	0	1,473,242	174,745.69	325,000	325,000	Jul-02	Oct-02	Under Construction
Rowan-Cabarrus	Classroom/Laboratory Building - #1185	4,357,029	0	3,565,141	4,357,029	4,357,029	4,357,029	Jan-05	Mar-06	Advertising for Designer Services
Rowan-Cabarrus	Classroom Renovations - #1314	480,584	0	0.00	35,033.45	480,584	480,584	Apr-03	Jan-04	Under Construction
Rowan-Cabarrus	LRC & Student Support Space Expansion & Renovation	805,584	0	0.00	0.00	0.00	0.00	Mar-06	Mar-07	Under Construction
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot	5,207,129	0	3,659,365	69,400.00	3,113,820	3,113,820	Feb-08	Apr-09	Under Design
Rowan-Cabarrus	Occupational Building #1133	3,113,820	0	170,300	69,400.00	3,113,820	3,113,820	Mar-04	Jul-05	Under Design
Rowan-Cabarrus	Campus Roadway Extension #983	176,000	0	216,075	176,000	176,000	176,000	Apr-02	Oct-02	Complete
Rowan-Cabarrus	North HVAC and Crosswalk replacement #1151	575,000	0	16,670	475,000	306,001.21	575,000	Mar-04	Jul-05	Under Construction
Rowan-Cabarrus	Emergency Services Complex	150,000	0	0.00	0.00	0.00	0.00	May-05	Nov-05	Under Construction
Rowan-Cabarrus	North/East Lighting Improvements	25,530	0	0.00	0.00	0.00	0.00	May-04	Aug-04	Under Construction
Rowan-Cabarrus	Undefined	100,000	0	0.00	0.00	0.00	0.00	Sep-05	Dec-05	Under Design
Sandhills	New Student Center # 940	1,949,455	0	5,473,000	607,282	1,949,455	1,949,455	Apr-04	Sep-04	Under Design
Sandhills	New Hoke County Center #813	308,380	0	874,535	308,379.33	308,379	308,379	Jun-05	Sep-05	Complete
Sandhills	Kennedy Hall Health Sciences Renovation #1003	487,000	0	734,000	487,000	487,000	487,000	Mar-02	Mar-03	Under Construction
Sandhills	Technology Center #1081	4,006,491	0	2,160,290	4,006,491	4,006,491	4,006,491	Oct-03	Feb-05	Under Design
Sandhills	Parking Lot - South Campus #1313	79,431	0	131,000	0.00	79,431	79,431	Apr-03	Sep-03	Advertising for Designer Services
Sandhills	Stone Hall Administration Renovation #1278	120,000	0	220,000	0.00	220,000	220,000	Apr-03	Oct-03	Under Design
Sandhills	Stone Hall Student Services Renovation #1154	95,000	0	95,000	95,000.00	95,000	95,000	Apr-02	Mar-03	Under Construction
Sandhills	Hoke Business and Technology Center #1142	1,225,087	0	223,715	0.00	0.00	0.00	Aug-05	Jul-06	Under Construction
Sandhills	Heulle Hall Renovation #1002	69,794	0	0.00	0.00	0.00	0.00	Nov-05	Apr-06	Under Construction
Sandhills	Blue Hall Renovation #1004	500,000	0	0.00	0.00	0.00	0.00	Dec-04	Dec-05	Under Construction
Sandhills	Improvements/Expansion Traffic System - #1242	151,741	0	151,741	151,740.01	151,741	151,741	Jun-02	Aug-02	Complete
Sandhills	Stone Hall Renovation	500,000	0	0.00	0.00	0.00	0.00	Dec-05	Aug-06	Under Construction
Sandhills	Causey Hall Renovation	300,000	0	200,000	0.00	0.00	0.00	Apr-05	Dec-05	Under Construction
Sandhills	Undefined	2,280,000	0	0	0.00	0.00	0.00	Dec-05	Jun-06	Under Construction
South Piedmont	Continuing Education Center Renovations (#932B)	300,000	0	1,447,258	300,000	300,000	300,000	Aug-01	Sep-02	Complete
South Piedmont	Renovations to the Continuing Education Ctr - #1166	263,488	0	36,512	62,800	15,600.00	300,000	Jul-03	Jul-05	Under Design
South Piedmont	Union Campus Renovations	79,723	0	0	0.00	0.00	0.00	Sep-03	Mar-04	Under Design

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2003

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-03	Bond Funds Expended Through 6-30-03	Bond Funds Committed* to a Project As of 6-30-03	Estimated Construction Start Date	Estimated Completion Date	Status
Southeastern	Infrastructure Construction/Renovations #1173	200,000	1,029,868		1,229,868	767,771.07	1,229,868	Feb-02	Sep-03	Under Construction
Southeastern	OSHA and ADA Compliance #1275	50,000	265,000			0.00	315,000	Mar-03	Oct-03	Advertising for Designer Services
Southeastern	Technology Building #1274	3,721,721				0.00	3,721,721	Apr-04	Mar-05	Advertising for Designer Services
Southeastern	Building "G" Renovation/Addition	625,215	100,000			0.00		Feb-06	Nov-06	
Southeastern	Renovation/Expansion of "T" Building	750,000				0.00		Mar-06	Dec-06	
Southeastern	Land Acquisition - property adjacent to campus	150,000				0.00				
Southwestern	Swain Ctr Renovation-remaining section of building - 1190		400,000			356,754.67	400,000	Aug-02	Jan-03	Under Construction
Southwestern	Jackson County Renovations - 1188		798,942			605,698.06	798,942	Nov-01	Jun-03	Under Construction
Southwestern	restroom / shower renovation - 1189		90,000			2,890.47	90,000	Feb-03	May-03	Under Construction
Southwestern	General Building-Macon County - #1330	2,944,018		2,941,510		0.00	2,944,018	Dec-03	Feb-05	Advertising for Designer Services
Southwestern	academic, admin building	6,232,770		4,271,584		0.00		Jan-05	Jul-06	
Stanly	Western Stanly Center - Project # 903	3,288,740	0	300,000	3,288,740	3,158,201.90	3,288,740	Feb-02	May-03	Under Construction
Stanly	Addition to existing building - Project #1231	938,000	0	62,000	79,200	664,796.52	938,000	Nov-02	Sep-03	Under Design
Stanly	Patterson Building Roof Replacement #1207	0	100,000	0	100,000	100,000.00	100,000	Oct-01	Dec-01	Complete
Stanly	Corporate Education/Shop Building	0	150,000	0		0.00		Oct-03	Jan-04	
Stanly	Kelley Building Roof Replacement & Renovation	0	250,000	0		0.00		Oct-04	Dec-04	
Stanly	Parking Lot Resurfacing	0	409,851	0		0.00		Jul-05	Oct-05	
Surry	No. 947: Yadkin Center	541,702		2,540,000	181,900	369,374.18	541,702	Jan-02	Apr-03	Complete
Surry	No. 1186: Parking Lot "H" Bldg (completed)	0	91,883	96,468	91,883	91,883.00	91,883	Sep-01	Nov-01	Complete
Surry	No. 1123:"K" Engineering Technologies Building	1,953,282		0		112,725.00	1,953,282	Jun-03	Jul-04	Advertising for Designer Services
Surry	"V" Building 1st Floor Renovations		520,000			0.00		Aug-04	Apr-05	
Surry	"E" Building Modifications		88,350			0.00		Aug-04	Feb-05	
Surry	No. 1258: "D" Three-Story Classroom Bldg & Parking	1,475,522		4,309,045		76,743.22	1,475,522	Jul-03	Sep-04	Advertising for Designer Services
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation		551,767			37,841.05	551,767	Jul-03	Jan-04	Advertising for Designer Services
Surry	"C" Bldg Renovations (Elev, Bookstore, HVAC, etc.)	177,417	222,584	0		0.00		Oct-04	Jun-05	
Surry	"R" Learn Resources Ctr (NCIH room, etc.)	89,998		0		0.00		Feb-05	Aug-05	
Surry	"P" Gymnasium Bldg Seating/Ventilation Upgrade	178,158		0		0.00		Jul-04	Jan-05	
Surry	Cultural & Educational Center	3,592,164		0		0.00		Jan-06	May-07	
Tri-County	Land Acquisition - Enloe Building Area #1270	125,294	0	0		112,705.00	125,294			Complete Land Purchase
Tri-County	Addition/Renovation -Enloe Building	0	891,527	0		0.00		Dec-03	Jun-04	
Tri-County	Lighted Parking/Concrete Sidewalks #1202	43,597	0	0		43,597.00	43,597	Feb-02	May-02	Complete
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	5,341,910			5,341,910	3,980,597.02	5,341,910	Jul-02	Sep-03	Under Construction
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307	908,090				0.00		Jun-03	Apr-04	
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	1,512,000			54,600	33,348.75	1,512,000	Jul-03	Jul-04	Under Design
Vance-Granville	PHASE I R&R/CONSTRUCTION PROJECTS #1157	191,680			191,680	181,481.00	191,680	Jul-01	Oct-01	Under Construction
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	1,919,250				0.00		Jul-04	Jul-05	
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198		660,000			0.00	660,000	Jun-03	Dec-03	Advertising for Designer Services
Vance-Granville	MAIN Campus Misc Construction	1,191,886				0.00		Mar-04	Jun-06	
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094	2,518,000				0.00		Dec-04	Dec-05	
Vance-Granville	GRANVILLE MISC CONSTRUCTION	1,361,202				0.00		Jan-05	May-06	
Vance-Granville	FRANKLIN MISC CONSTRUCTION	450,022				0.00		Jan-05	May-06	
Vance-Granville	WARREN CAMPUS MISC CONSTRUCTION	403,271				0.00		Jan-05	May-06	
Vance-Granville	PHASE III R&R/CONSTRUCTION PROJECTS		330,000			0.00		Apr-05	Oct-05	
Vance-Granville	PHASE IV R&R/CONSTRUCTION PROJECTS		283,135			0.00		Oct-05	Apr-06	
Wake	Reroofing - Ready Hall #1260		324,927			324,926.66	369,444	Jun-02	Feb-03	Under Construction
Wake	Resurfacing & paving pking. Areas & walk		240,000			0.00		Dec-03	Jun-04	
Wake	Law Enforcement Center	3,000,000				0.00		Apr-05	Oct-06	
Wake	Renovation & Repair Health Education Facility #1321		610,000			0.00	610,000	Oct-03	Jun-04	Advertising for Designer Services
Wake	Reroofing - Technical Education Bldg. #1290		232,276			0.00	215,000	May-03	Jul-03	Advertising for Designer Services
Wake	Engineering Technology Bldg. Renovation #1291		427,241			0.00	400,000	May-04	Jan-05	Advertising for Designer Services
Wake	N.E. Campus Development & Bldg. Const. #1289	20,621,751				0.00	20,621,751	Feb-05	Feb-07	Advertising for Designer Services

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF JUNE 30, 2003

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-03	Bond Funds Expended Through 6-30-03	Bond Funds Committed* As of 6-30-03	Estimated Construction Start Date	Estimated Completion Date	Status
Wake	R&R Main campus classrooms, labs & offices #1295	3,000,000	1,028,494			0.00	4,028,494	Aug-05	Jun-06	Advertising for Designer Services
Wake	NE Campus Infrastructure #1262	3,549,700				0.00	3,549,700	Feb-05	Feb-06	Advertising for Designer Services
Wayne	Childcare Center/Lab (1104)	562,779	200,000		562,779	524,511.63	562,779	Aug-02	May-03	Under Construction
Wayne	Land Acquisition #1124	725,000			724,880	724,880				Complete Land Purchase
Wayne	Miscellaneous R&R (Bundled) #1162	175,000	602,916		777,916	378,696.08	777,916	Jan-01	Feb-05	Under Construction
Wayne	Building 1 - Multi Purpose #1105	4,284,035	0			0.00		Jun-05	Jun-06	Under Construction
Wayne	Building 2 - Dental Clinic Addition & Renov. #1230	475,000	271,711		746,711	442,750.52	746,711	Oct-02	Aug-03	Under Construction
Wayne	Building 3 - Continuing Education Center #1280	4,249,014	0		83,624.50	4,249,014	4,249,014	Sep-03	Sep-04	Advertising for Designer Services
Wayne	WLC & Dogwood Bldgs Renovation	1,142,221	502,730			0.00		Jul-04	Jul-05	Under Construction
Western Piedmont	LIGHTING RETROFITS #1117	205,000	205,000		205,000	204,423.12	205,000	Mar-01	Feb-02	Under Construction
Western Piedmont	CAMPUS RENOVATIONS #1118	880,000	880,000		880,000	707,936.43	880,000	Mar-01	Jan-04	Under Construction
Western Piedmont	ALLIED HEALTH / CHILD CARE FACILITY	3,858,649	401,274			0.00		Nov-04	Nov-05	Under Construction
Wilkes	Walker Center Renovations - #1181		275,000		275,000	274,998.20	275,000	Jul-01	Oct-01	Complete
Wilkes	General Campus Renovations - #1182		456,817		132,040.15	306,817		Jun-01	Jun-06	Under Construction
Wilkes	Allighany Center Relocation and Renovation#1249	33,995	50,000	33,995	83,995.00	83,995	83,995	Oct-02	Apr-03	Soliciting Contracts
Wilkes	Ashe Center Lab and Classroom Space #1250	671,077		539,471	0.00	671,077		Oct-03	Jun-04	Advertising for Designer Services
Wilkes	Technology Center					0.00		Nov-04	Nov-05	Under Construction
Wilkes	Science Lab, ADA and Admin. Office Renovations - #1209	250,000	400,000		400,000	0.00	400,000	Jan-03	Jun-06	Under Construction
Wilkes	Energy Conservation Upgrades - #1183	165,000			165,000	46,405.91	165,000	Mar-01	Dec-04	Under Construction
Wilkes	Greenhouse Renovations - #1210	10,028			77,000	10,028.36	77,000	Aug-01	Dec-02	Under Construction
Wilkes	Root Replacements - Beacon, Hayes and Lovette Halls	235,000				0.00		Mar-05	Jun-06	Under Construction
Wilkes	Root Replacement - Thompson Hall	350,000				0.00		Oct-05	Jun-06	Under Construction
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184	206,972			140,000	50,490.00	140,000	May-01	Jun-06	Under Construction
Wilkes	Technology Center/Student Union	3,277,095	0	722,905	336,540	336,540.00	336,540	Nov-04	Nov-05	Complete
Wilkes	Renovation Project - Year 2001 - #1149	0	0	0	1,307,508	429,189.42	1,307,508	Apr-01	Oct-02	Complete
Wilkes	Community/Business Center - #1150	1,307,508	0	0	1,307,508	1,307,508	1,307,508	Sep-02	Sep-03	Under Construction
Wilkes	Renovation Project - Year 2002 - #1229	0	225,000	0	186,094.69	225,000	225,000	Mar-02	Apr-03	Under Construction
Wilkes	Renovation Project - Year 2003 - #1305	0	275,000	0	1,500.00	275,000	275,000	Mar-03	Jan-04	Advertising for Designer Services
Wilson	Renovation Project - Year 2004	0	230,000	0		0.00		Mar-04	Jan-05	
Wilson	Police Academy Center	305,311	0	260,394		0.00		Sep-05	May-06	
Wilson	Renovation Project - Year 2005	0	291,996	0		0.00		Mar-05	Jan-06	
Textile School	R&R (project bundled: emerg rep., infrastructure, safety, etc)	29,447			29,447	29,447.00	29,447	Dec-00	Jun-01	Complete
Textile School	Capital Construction Project 905 ID 6800100905A	750,000			2,437,200	551,044.94	750,000	Jun-02	Jul-03	Under Construction
TOTALS		498,702,280	101,297,720	138,843,452	104,806,224	79,015,873.99	367,742,266			

* Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State Board.