

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2004

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-31-04	Bond Funds Expended Through 3-31-04	Bond Funds Committed* to a Project As of 3-31-04	Estimated Construction Start Date	Estimated Completion Date	Status
Alamance	Student Services/LRC/Adm - Project No. 1129	2,000,000		4,500,000	303,000	213,191.26	2,000,000	Nov-03	Dec-04	Under Design
Alamance	Renovations - Project I - Project No. 1201		100,000		100,000	99,999.04	100,000	Jan-01	Jul-02	Complete
Alamance	Renovations - Project II - Project 1302		127,105		127,105	86,678.06	127,105	Apr-03	Sep-04	Under Construction
Alamance	Renovations - Student Services		240,000			0.00		Dec-04	Jun-05	
Alamance	Renovations - LRC		240,000			0.00		Dec-04	Jun-05	
Alamance	Allied Health Building - Project No. 1130	3,747,351				0.00	3,747,351	Feb-05	Feb-06	Advertising for designer Services
Alamance	Renovations - Business Area		150,000			0.00		Dec-04	Jun-05	
Alamance	Renovations - Project III		100,000			0.00		Jul-04	Jan-05	
Alamance	Renovations - Project IV		100,000			0.00		Jul-05	Jul-06	
Alamance	Renovations - Child Development Center		220,000			0.00		Jan-06	Jul-06	
Alamance	Renovations - Parking Lots		150,000			0.00		Jul-06	Jan-07	
Asheville	Computer Technology Center NCCCS #1097	4,700,000			510,409	4,354,396.55	5,000,000	Nov-02	Feb-04	Complete
Asheville	Renovations #1 - #1137	63,176			63,176	43,174.00	63,176	Feb-03	Aug-03	Complete
Asheville	Enka Center Renovations #1213		600,000		600,000	600,000.00	600,000	Jan-02	May-03	Complete
Asheville	Dental Lab Renovation NCCCS #1121		400,000		400,000	384,753.00	400,000	Dec-01	Aug-02	Complete
Asheville	Corporate Technology Center Renovation #2		300,000			0.00		Mar-03	Sep-03	
Asheville	Hospitality Education Center NCCCS #1098	6,198,254		916,351	156,800	339,851.53	5,898,254	Dec-03	Feb-05	Under Design
Asheville	Fernihurst Renovation, #1158		900,000		45,450	0.00	900,000	Feb-05	Oct-05	Under Design
Asheville	Marketing Tech Renovations #1354		916,351	1,426,299		0.00		Nov-04	Jul-05	
Beaufort	Law Enforce/EMT/Fire Service Training Facility - #1084	2,936,000		10,000	2,936,000	2,936,000.00	2,936,000	May-02	May-03	Complete
Beaufort	Renovations to Buildings 1, 4 and 8 #1265		154,895			154,895.00	154,895	Jan-03	Jan-04	Complete
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266	3,123,045	363,504		268,837	100,052.00	3,486,549	Jul-04	Jan-06	Under Design
Beaufort	Renovations to lower level of Building 5		601,000			0.00		Sep-05	May-06	
Bladen	Repair and Renovation #1337		520,000		520,000	185,889.84	520,000	Mar-03	Mar-04	Under Construction
Bladen	Classroom Building	2,000,000				0.00		Feb-05	Feb-06	
Bladen	Learning Resource center Repair, Renov., and Expansion	900,000	90,000			0.00		Feb-05	Feb-06	
Bladen	Industrial Training Center repair, renovation and Exp #1255	524,794	140,000		108,800	44,063.12	664,794	Mar-03	Nov-03	Under Design
Bladen	Repair and Renovation, Roofs, HVAC - #1208		146,809		146,809	99,485.20	146,809	Jan-02	Jan-03	Under Construction
Blue Ridge	General Renovations-Flat Rock Campus - #1227		536,522		536,522	536,522.00	536,522	Feb-02	Dec-02	Complete
Blue Ridge	Campus wide wiring/infrastructure/distance learning - #1276	350,314			350,314	220,282.53	350,314	Sep-02	Jul-03	Under Construction
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350		402,969			180,307.86	402,969	Aug-03	Apr-04	Under Construction
Blue Ridge	Gen Renov: bathrooms/ handicap access/ energy savings	250,224				0.00		Jul-03	Jan-04	
Blue Ridge	Renovations to two classroom buildings		546,458			0.00		Jul-04	Mar-05	
Blue Ridge	General Renovations Phase II-Flat Rock Campus - #1304		125,928		125,928	125,928.00	125,928	Jul-02	Jan-03	Under Construction
Blue Ridge	New Vocational Training Building	1,201,077		900,000		0.00		Sep-05	Sep-06	
Brunswick	Technical and Trades Building Project 914	336,642	544,643	473,945	893,291	881,284.20	881,285	Jul-01	Mar-02	Complete
Brunswick	Bundled R&R Projects #1342	12,006	523,427	0	535,433	104,402.86	535,433	Jul-03	Jul-04	Soliciting Contractors
Caldwell	Distance Learning #1128	321,550	213,450	10,000	535,000	471,501.59	535,000	Jul-02	Mar-03	Under Construction
Caldwell	Watauga Site Prep #1127	888,000			888,000	840,749.97	888,000	Jul-02	Mar-03	Complete
Caldwell	Renovations B & D Building	601,027	398,973			0.00		Mar-03	Mar-04	
Caldwell	New construction and renovations	1,534,710				0.00		Apr-04	Apr-05	
Caldwell	Civic Center #1267		1,291,000		1,291,000	241,470.79	1,291,000	Dec-03	Jan-04	Under Construction
Caldwell	Renovations - existing facilities	247,800				0.00		Aug-04	Feb-05	
Caldwell	Transportation Center	934,831				0.00		Sep-05	May-06	
Caldwell	NE Site Project #993	600,000		419,781		0.00		Sep-05	May-06	
Cape Fear	Pier and Dock Replacement- Emergency - 1147		1,000,000		1,000,000	1,000,000.00	1,000,000	Mar-02	Mar-03	Complete
Cape Fear	New Elevator and Elevator Repairs-Emergency- 1148	1,300,000	0		1,300,000	1,195,329.77	1,300,000	Jun-02	Jun-03	Under Construction
Cape Fear	Engineering Technology building - 1215	16,799,237			16,799,237	1,830,058.52	16,799,237	Feb-03	Aug-04	Under Construction
Cape Fear	Renovs-- Emmart Bldg., Burnett Bldg., Machine Shop - 1216	0	1,377,932		120,250	51,000.00	1,377,932	May-04	May-05	Under Design
Cape Fear	Information Technology Building	13,023,788				0.00		Nov-04	May-06	
Cape Fear	Public Safety Training Center	3,140,000				0.00		Mar-05	Mar-06	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2004

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-31-04	Bond Funds Expended Through 3-31-04	Bond Funds Committed* As of 3-31-04	Estimated Construction Start Date	Estimated Completion Date	Status
Carteret	Classroom Bldg Repl & Marine Tech Bldg (#1092)	5,645,724		8,980,000	5,645,724	4,086,261.37	5,645,724	Feb-03	Aug-04	Under Construction
Carteret	Parking Lot Renovation	150,000				0.00		May-03	May-04	
Carteret	McGee Building Renovation-Joslyn Hall	464,051				0.00		Mar-06	Nov-06	
Carteret	McGee Building Renovation-Classrooms	550,000				0.00		Mar-06	Nov-06	
Catawba	Renovations - Alex. Ctr. NCCCS #1100	1,000,000			1,000,000	998,451.21	1,000,000	Aug-02	Mar-03	Complete
Catawba	Classroom/Laboratory Building #1285			7,000,000	300,000	450,020.25	7,567,306	Sep-03	Dec-04	Under Design
Catawba	Renovations - Vacated Library Space	575,000				0.00		Nov-04	Jul-05	
Catawba	Paap Building Renovations #1233	200,000			200,000	121,442.62	200,000	Sep-02	Sep-03	Under Construction
Catawba	Old Testing Center Renovations #1288	150,000			150,000	58,961.10	150,000	Nov-02	Nov-03	Under Construction
Catawba	Renovate Interior Space #1312	504,339			504,339	500,243.71	504,339	Jun-03	Mar-04	Under Construction
Central Carolina	Roofing (Student Center & Admin.) (Bundled R&R)	295,000				0.00	295,000	Jun-04	Feb-05	Advertising for designer Services
Central Carolina	Roof Repairs (Main Building) (Bundled R&R)	299,000				0.00	299,000	Jul-04	Mar-05	Advertising for designer Services
Central Carolina	Roofing (LRC & Science) (Bundled R&R)	250,535				0.00	250,535	Jan-04	Sep-04	Advertising for designer Services
Central Carolina	Classroom/Science Lab Bldg. (Proj.# 1106)	4,800,000			280,000	3,537,398.12	4,800,000	Jan-03	Apr-04	Under Design
Central Carolina	Telecommunications Bldg. (Proj.# 1107)	700,000		2,500,000	116,350	414,111.56	700,000	Feb-03	Jun-04	Under Design
Central Carolina	Classroom Building (Proj. # 1325)	2,000,000				84,062.00	2,000,000	Jun-04	Jun-05	Under Design
Central Carolina	Renovation of Science Building	723,648				0.00		May-05	Apr-06	
Central Carolina	Renovation of Main Classroom Building	157,070				0.00		Jun-05	Aug-06	
Central Carolina	Computer Technology Building	2,000,000				0.00		Jun-05	Aug-06	
Central Carolina	Renovation of Classroom Building #1362	437,768				0.00	437,768	Apr-05	Dec-05	Advertising for designer Services
Central Carolina	Renovation of Continuing Education Building	142,702				0.00		Apr-06	Dec-06	
Central Carolina	Undetermined	627,805				0.00		Apr-06	Dec-06	
Central Carolina	Classroom Building - West Hamell	1,000,000				0.00		Jun-05	Jun-06	
Cent. Piedmont	Sloan-Morgan Renovation (1138)	4,766,142			286,653	4,312,876.21	4,766,142	Aug-02	Jun-03	Under Construction
Cent. Piedmont	Northeast Campus Ph IA - (942)	752,000		8,500,000	752,000	738,438.54	752,000	Feb-01	Dec-01	Under Construction
Cent. Piedmont	Information Technology Building - (1116)	16,927,960			16,927,960	11,758,156.80	16,927,960	Sep-02	Mar-04	Under Construction
Cent. Piedmont	Central Energy Facility (1240)	703,000	351,000	2,465,000	1,054,000	995,152.00	1,054,000	Sep-02	Feb-04	Complete
Cent. Piedmont	West Campus Phase III - (1114)	3,500,000		7,881,900	3,500,000	1,223,408.20	3,500,000	May-03	Aug-04	Under Construction
Cent. Piedmont	North Campus Phase III - (1115)	17,200,000			1,300,582	1,122,365.42	17,200,000	Oct-03	Dec-04	Under Design
Cent. Piedmont	Van Every Building Reconstruction	2,091,552		5,117,142		0.00		Apr-05	Jun-06	
Cent. Piedmont	Garinger Exterior Renovation	3,000,000				0.00		Nov-05	Nov-06	
Cent. Piedmont	Belk Addition & Renovation	2,671,463	2,328,537	0		0.00		Sep-05	Mar-07	
Cent. Piedmont	Northeast Campus Phase II - (1326)	9,570,000				24,250.00	9,570,000	Jul-04	Sep-05	Advertising for designer Services
Cleveland	GENERAL REPAIR & RENOVATIONS/PROJECT #1370	230,000				0.00	230,000	Sep-03	Mar-04	Advertising for Designer Services
Cleveland	CLASSROOM BUILDING #1287	3,887,036		1,512,964		24,150.55	3,887,036	May-04	Jul-05	Advertising for Designer Services
Cleveland	REPLACE/MODIFY MECHANICAL SYSTEMS	225,000				0.00		Mar-05	Sep-05	
Cleveland	RE-ROOFING OF CAMPUS CENTER BUILDING	500,000				0.00		Jul-06	Mar-07	
Cleveland	UNDETERMINED REPAIRS/RENOVATIONS	297,104				0.00		Mar-06	Nov-06	
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167	3,260,391	1,688,980	15,400	3,449,371	2,037,853.93	3,449,371	Jun-03	Aug-04	Under Construction
Coastal Carolina	Health Science Tech Building #1263	6,809,588		476,671	494,371	337,624.03	6,809,588	May-04	Jun-05	Under Design
Coastal Carolina	Continuing Education Building	4,681,453				0.00		Jan-05	Feb-06	
Coastal Carolina	Fine Arts Building Addition	3,038,681				0.00		Sep-05	Oct-06	
COA	D. F. Walker Public School Takeover Renovation #1241	905,612				54,459.20	905,612	Oct-03	Nov-04	Advertising for Designer Services
COA	Allied Health and Wellness Center #1247	3,573,438			3,573,438	2,380,497.51	3,573,438	Feb-03	Nov-04	Under Construction
COA	Land Acquisition and Renovation of Riverside Center #1315	43,000				0.00	43,000	Jun-03	Aug-04	Negotiating
COA	Vocational Training Center	500,000				0.00		Jan-05	Jul-06	
COA	Building A Roofing, Carpeting, and Painting (Bundled)	100,000				0.00		Jul-04	Jul-05	
COA	External Signage					0.00		Jul-04	Jul-05	
COA	Marine Science Classroom/Laboratory	50,000				0.00		Sep-04	Mar-05	
COA	Cosmetology Program Area Renovation	50,000				0.00		Sep-04	Mar-05	
COA	Buildings A & C Roof Repairs #1197	386,000				0.00	386,000	Jul-05	Mar-06	Advertising for Designer Services

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2004

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-31-04	Bond Funds Expended Through 3-31-04	Bond Funds Committed* to a Project As of 3-31-04	Estimated Construction Start Date	Estimated Completion Date	Status
COA	Upgrade Parking Areas		225,000			0.00		Aug-05	Feb-06	
COA	Community Center Repairs and Renovations		50,000			0.00		Jul-05	Jan-06	
COA	Student Services Area Renovation		250,000			0.00		Mar-06	Nov-06	
COA	Learning Resources Center Renovation	50,000				0.00		Jul-05	Jan-06	
COA	Learning Resources Center Renovation		250,000			0.00		Mar-06	Nov-06	
COA	Individual Insignificant Repairs and Renovations	42,724				0.00		Jul-05	Jan-06	
COA	Upgrade Science Classrooms and Laboratories		150,000			0.00		Jul-05	Jan-06	
COA	Individual Insignificant Repairs and Renovations		80,244			0.00		Jul-05	Jan-06	
Craven	Classroom/Library Building - 907B	1,900,000		1,900,000	1,900,000	1,807,144.53	1,900,000	Sep-01	Sep-03	Under Construction
Craven	Addition to Kelso Hall #1336	100,000		300,000		0.00	100,000	Sep-03	Apr-04	Advertising for Designer Services
Craven	Maintenance Building/ Roadway & Parking - 1076	1,375,022				20,562.00	1,375,022	Dec-03	Nov-04	Advertising for Designer Services
Craven	Technology Building 1268	2,925,711		2,000,000		0.00	2,925,711	Jul-04	Jul-06	Advertising for Designer Services
Craven	Reroof Building B 1243		250,000			0.00	250,000	Aug-03	Dec-03	Advertising for Designer Services
Craven	Reroof Building G 1244		250,000			0.00	250,000	Aug-03	Dec-03	Advertising for Designer Services
Craven	Renovate Student Lounge/Bookstore 1246		264,000			0.00		Jan-06	Jun-06	
Craven	Replace Chillers,Air Handlers,Small Renov.(Bundled)- 1245		384,175			0.00		Jan-04	Aug-04	
Davidson	Classrooms/Laboratories/Renovations (1101)	4,054,058	1,741,409	1,700,000	5,795,467	3,695,041.54	5,795,467	Oct-02	Sep-04	Under Construction
Davidson	Fire Service Laboratory (1180)	325,000			325,000	325,000.00	325,000	Dec-01	Jul-02	Complete
Durham	Collins Bldg Renovations - 1170	2,265,664	1,000,000		217,500	196,325.24	3,265,664	Jul-03	Sep-04	Under Design
Durham	White Building Renovations - 1171	0	1,152,672			0.00	862,328	Jul-05	Jul-06	Advertising for Designer Services
Durham	New Student Services/Classroom Building - #1199	6,300,000		3,000,000		195,172.00	6,300,000	Jul-04	Jul-05	Under Design
Durham	Satellite Campus	4,000,000				0.00		May-05	May-06	
Durham	Multipurpose Classroom/ Physical Training Facility	709,656				0.00		Sep-05	Nov-06	
Edgecombe	ACT Project - Project no. 1078	6,756,814		2,443,186	6,756,814	5,999,455.02	6,756,814	Oct-02	Feb-04	Under Construction
Edgecombe	Various R & R projects #1273		500,000		500,000	0.00	500,000	Jul-03	Nov-06	Under Construction
Edgecombe	Various R & R projects #1272		757,203		757,203	0.00	757,203	Jul-02	Nov-06	Under Construction
Fayetteville	Spring Lake Multi-Use Educational Building (DCC #1051)	7,000,000		1,108,015	7,000,000	5,548,664.70	7,000,000	Oct-02	Dec-03	Under Construction
Fayetteville	Purchase land along Ft Bragg Road #1320	600,000				600,000.00	600,000			Complete Land Purchase
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden #1125	2,430,349		800,000	239,000	114,092.49	2,430,349	Oct-03	Oct-04	Under Construction
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (DCC #1131)		3,402,185		335,440	236,977.38	3,513,973	Nov-03	Nov-04	Under Design
Fayetteville	Virtual College Center (DCC #1126)	6,000,000			452,400	309,811.00	6,000,000	Mar-04	May-05	Under Design
Fayetteville	General Classroom Building	10,500,000				0.00		Jul-06	Jan-08	
Fayetteville	Horace Sisk Boiler Chiller Replacement (DCC #1211)	209,343	111,788	1,259,969	321,131		321,131	Mar-04	Mar-05	Under Construction
Fayetteville	Purchase land along Ft Bragg Road	737,509				0.00		Jan-06	Jan-06	
Fayetteville	Renov Student Center & Administration Building	2,000,000								
Fayetteville	Bundled R & R Projects	5,200,000								
Fayetteville	HVAC	300,000								
Forsyth	Construction - New building - #1139	4,195,600		7,000,000	4,195,600	510,102.31	4,195,600	Aug-03	Aug-05	Under Construction
Forsyth	Gym renov, Rerouting data lines, & Parking lot - #1159	700,000	200,000		900,000	818,460.58	900,000	Apr-02	Sep-03	Under Construction
Forsyth	HVAC & Fire Alarm System Renovations - #1311		650,000		48,000	477,359.50	650,000	Aug-03	Apr-04	Under Design
Forsyth	Northwest Forsyth County Center - #1390	7,000,000				0.00		Oct-03	Oct-05	
Forsyth	Bundled - Piedmont Building		87,000			0.00		Nov-03	Jul-04	
Forsyth	Replace boiler		220,000			0.00		Nov-03	May-04	
Forsyth	Bundled - Different renovation projects		720,000			0.00		Dec-03	Aug-04	
Forsyth	Bundled - Electrical upfit & aircondition hallways		450,000			0.00		Dec-03	Aug-04	
Forsyth	Bundled - Snyder & Ardmore Buildings		450,000			0.00		Dec-03	Aug-04	
Forsyth	Bundled - Roof replacements		250,000			0.00		Nov-03	Jul-04	
Forsyth	Bundled - Renovation of space vacated to new bldg.		151,688			0.00		May-04	Nov-04	
Forsyth	Construction - Parking Deck	154,979		1,845,021		0.00		Aug-05	Oct-06	
Forsyth	Renovations	755,000	503,000			0.00		Aug-05	Aug-06	
Forsyth	Construction - Addition to Greene Hall	1,839,442				0.00		Oct-05	Oct-06	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2004

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-31-04	Bond Funds Expended Through 3-31-04	Bond Funds Committed* As of 3-31-04	Estimated Construction Start Date	Estimated Completion Date	Status
Gaston	New Public Safety Building - 1122	1,500,000		189,491	1,500,000	310,706.33	1,500,000	Mar-03	Apr-04	Under Construction
Gaston	Renovation - Block Gymnasium	398,044				0.00		Jan-05	Jul-05	
Gaston	Renovation - Corner Building - East #1332	1,830,684	362,334	205,785	15,200.00	1,830,684		Dec-03	May-05	Under Design
Gaston	New Health Sciences Building	4,989,955			0.00			Mar-05	Sep-06	
Gaston	Renovation - Craig Building #1333	900,000	79,590	79,590	900,000	0.00		Oct-03	May-05	Under Design
Guilford	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303	2,150,000	50,000	2,150,000	433,650.91	2,150,000		Aug-03	May-04	Under Construction
Guilford	Land #1236	3,000,000		352,500	3,000,000	2,950,910.22	3,000,000			Completed Partial Purchase
Guilford	Classroom Building Project #1046	4,250,000	5,000,000	4,250,000	3,587,180.17	4,250,000		Mar-02	Jul-03	Under Construction
Guilford	Pub. Saf. Bldg/Trng. Tower/Drv. Trk. Proj.#888	1,500,000		2,200,000	726,732.87	1,500,000		Nov-03	Apr-04	Under Construction
Guilford	Jamesstown Campus Land #1294	4,100,000	325,000		296,328.17	4,100,000		Jul-06	Jan-07	Negotiating Land Purchase
Guilford	Classroom Building	3,100,382		45,000	0.00			Mar-04	Mar-05	
Guilford	Fire Suppression System Replacement #1392	500,000			0.00					
Guilford	Roads, Parking & Walkways Repairs	1,000,000	1,525,000		0.00	1,000,000		Mar-04	Aug-04	Advertising for Designer Services
Guilford	Business Careers Renovation	1,500,000			0.00			Nov-04	Sep-05	
Guilford	HVAC Renovations and Energy Upgrades	1,923,774	1,070,664		0.00			Apr-04	Aug-04	
Guilford	Allied Health Building	10,000,000			0.00	10,000,000		Mar-05	Sep-06	Advertising for Designer Services
Guilford	Allied Health/Auditorium Bldg - 1090	7,673,039		7,673,039	7,672,591.17	7,673,039		May-02	Sep-03	Complete
Hallifax	HVAC replacement,welding shop renovations #1165	811,569		811,569	511,926.00	811,569		Feb-01	Jul-06	Under Construction
Hallifax	Wellness/Fitness Center - 1292	600,000		600,000	524,249.14	600,000		Mar-03	Dec-03	Complete
Haywood	Renovation - 200/300 Buildings #1113	570,480	1,851,922	2,422,402	199,890.90	2,422,402		Jul-03	Dec-04	Under Construction
Haywood	Regional High Tech. Center #1327	217,598		217,598	0.00	217,598		Jun-03	Oct-04	Under Construction
Isolthermal	Continuing Education Building Renovation - No. 1204	550,000		50,000	543,045.04	550,000		Feb-03	Jul-03	Under Construction
Isolthermal	Testing/Training Center Construction	1,658,309		1,658,309	267,500	1,658,309		May-04	Jun-05	Under Design
Isolthermal	ADA Compliance Project & minor building improve.	124,727		124,727	60,264.19	124,727		Jan-03	Jul-03	Under Construction
Isolthermal	Campus HVAC Controls Replacement	185,273		185,273	181,781.47	185,273		Oct-02	Apr-03	Under Construction
Isolthermal	Campus Undergound wiring replacement	256,867						Feb-05	Aug-05	
Isolthermal	Roofing Replacements	150,000			0.00			Feb-05	Aug-05	
Isolthermal	Undetermined Projects	416,868			0.00			Jan-06	Jul-06	
James Sprunt	Exterior Campus Lighting #1163	223,414		223,414	223,414.00	223,414		Jul-02	Nov-02	Complete
James Sprunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164	176,586		176,586	176,584.70	176,586		Dec-01	Jun-02	Complete
James Sprunt	Technology Addition - Classroom Facilities/Lab #1281	1,783,718			95,943.05	1,783,718		Sep-03	Sep-04	Under Design
James Sprunt	Lab/Class Repairs/Elect & Technological Infrastructure	266,319			0.00			Jul-04	Mar-05	
James Sprunt	Classroom Repairs/ADA Compliance	265,000			0.00			Jul-05	Mar-06	
Johnston	Campus Lighting and Parking - 1176	200,000		200,000	189,193.75	200,000		Feb-02	Apr-02	Under Construction
Johnston	Industrial Technology Bldg #1219	0		2,299,625	1,841,760.20	2,299,625		Feb-03	Dec-03	Under Construction
Johnston	Renovation of Wilson, Elsie, & TDT vacated space #1103	245,636	677,188	922,824	632,152.82	922,824		Apr-03	Dec-03	Under Construction
Johnston	Wilson Building Addition #1220	4,596,968	284,410	4,596,968	86,004.70	4,596,968		Dec-03	Dec-04	Under Design
Johnston	Library and Auditorium Addition #1222	96,465		72,609	0.00			Nov-04	Nov-05	Under Design
Johnston	Library and Auditorium Renovation #1223	19,834	251,090	16,293	0.00			Dec-06	Jul-07	Under Design
Johnston	Purchase of building for Continuing Education Center	1,509,276			0.00			Aug-05	Aug-06	
Lenoir	Adits/Renov Health Sciences Bldg & Marquee - 1136	400,000	196,000	596,000	569,061.44	596,000		Jan-02	Jun-03	Under Construction
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA (6/01- 6/06)-1228	928,692	50,000	196,673	532,868.00	928,692		Jun-01	Jul-06	Under Design
Lenoir	Renovate Industrial Classrooms and Labs #1374	225,000			0.00	225,000		Jan-04	Jul-04	Advertising for Designer Services
Lenoir	Expand Technology Infrastructure	500,000			0.00			Mar-06	Nov-06	
Lenoir	Early Childhood/Literacy Bldg&Student Center Add - #1239	1,000,000		1,000,000	199,745.46	1,000,000		Nov-02	Nov-03	Under Construction
Lenoir	Resurface Roads and Parking Lots/other renovations #1251	400,000	100,000	400,000	157,935.56	400,000		Jun-02	Sep-03	Under Construction
Lenoir	Classroom and Science Building #1238	4,500,000		383,798	273,479.20	4,500,000		Oct-03	Jun-05	Under Design
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232	295,000			0.00			Jun-05	Feb-06	
Lenoir	Industrial/Vocational Center	2,190,044			0.00			Jul-05	Jul-06	
Lenoir	Add to Aviation Ctr/Cafeteria	626,314			0.00			May-05	Jan-06	
Lenoir	Land Acquisition	450,000			0.00					

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2004

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-31-04	Bond Funds Expended Through 3-31-04	Bond Funds Committed* to a Project As of 3-31-04	Estimated Construction Start Date	Estimated Completion Date	Status
Lenoir	Uncertain	650,000				0.00		Oct-05	Jun-06	
Lenoir	Renovate LRC/Alumni and Foundation House		355,000			0.00		Jun-05	Feb-06	
Martin	Misc. R & R (Bundled projects) - #1178		99,713		99,713	99,712.69	99,713	May-01	Oct-03	Under Construction
Martin	Roof Repairs (Bundled projects) - #1192		1,027,327		1,027,327	314,516.00	1,027,327	Feb-03	Feb-04	Under Construction
Martin	Undetermined		436,856			0.00		Apr-05	Apr-06	
Mayland	Avery County Project - No. 1169	824,471		100,000	952,000	824,470.89	824,471	Mar-02	Feb-03	Complete
Mayland	R&R Projects- #1284		200,000		200,000	121,108.04	200,000	Apr-02	May-04	Under Construction
Mayland	Applied Technologies Building #1328	1,852,610				0.00	1,852,610	Sep-04	Sep-05	Advertising for Designer Services
Mayland	Repairs/Renovations Projects		241,545			0.00		Jul-04	Jan-05	
Mayland	Land Purchase #1378	127,529			127,529		127,529	Mar-04	Mar-04	Negotiating
McDowell	Classroom Building - #1353	2,138,279		465,997		12,515.25	2,138,279	Jan-05	Jan-06	Advertising for Designer Services
McDowell	Replace Exit Doors & Fire Alarm System - 1160		166,200		166,200	166,200.00	166,200	May-01	Jun-02	Complete
McDowell	Roof Replacement - 1161		98,000		98,000	98,000.00	98,000	Jul-01	May-02	Complete
McDowell	Campus Repair and Renovations - 1248		174,500		174,500	174,500.00	174,500	May-02	Mar-03	Complete
McDowell	Renovation to areas vacated with priority #1		282,588			0.00		Nov-05	Jun-06	
Mitchell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168		250,000		250,000	105,692.00	250,000	Jun-03	Sep-03	Under Construction
Mitchell	Renovation Of the CEC-Gen'l Bldg. Renovations - #1196		142,562		142,562	0.00	142,562	Jul-03	Jan-04	Under Construction
Mitchell	Mooresville Center 2nd Floor Addition-DCC No. 1070	216,851		784,000	216,851	202,480.85	216,851	Apr-02	Apr-03	Under Construction
Mitchell	Advanced Technology Building-DCC No. 1091	3,178,788		1,000,000	3,178,788	254,768.42	3,178,788	Oct-03	Oct-04	Under Construction
Mitchell	Renovation of the Library		415,993			0.00		Sep-04	May-05	
Mitchell	Renovation of the Student Center		153,604			0.00		Jun-04	Dec-04	
Mitchell	Renovation of Vocational Building		1,293,953			0.00		Sep-06	Sep-07	
Montgomery	Renovations and Repairs		502,004		502,004	327,816.84	502,004	Aug-01	Dec-05	Under Construction
Nash	Land Acquisition #1141	350,000			350,000	350,000.00	350,000			Complete Land Purchase
Nash	Structural Repairs & Renovations #1299		190,000		190,000	120,699.00	190,000	Jul-02	Nov-04	Under Construction
Nash	Environmental Repairs & Renovations - #1193		266,844		266,844	232,391.78	266,844	Oct-01	May-04	Under Construction
Nash	Aesthetic Repairs & Renovations - #1194		260,000		260,000	178,334.48	260,000	Jul-01	May-04	Under Construction
Nash	Program Specific Classroom Renovations #1203		41,000		41,000	10,605.55	41,000	Aug-01	Nov-03	Under Construction
Nash	Infrastructure Repairs & Renovations #1300		41,000		41,000	1,000.00	41,000	Apr-03	May-04	Under Construction
Nash	Science & Technology Building #1301	3,933,237		2,525,232		85,925.02	3,933,237	Nov-04	Jan-06	Advertising for Designer Services
Nash	Renovate Recaptured Classrooms		150,000			0.00		Jan-06	Jul-06	
Pamlico	Expansion of Bayboro Center - 1224	350,000	0	250,000	350,000	294,174.62	350,000	May-03	Oct-03	Complete Land Purchase/Under Const.
Pamlico	Repair and Renovations - 1011		233,376			105,905.00	233,376	Mar-03	Jul-04	Advertising for Designer Services
Pamlico	Life Care Center	1,837,555	50,000	1,264,466		0.00		Mar-06	Mar-07	
Piedmont	Renovate gym to LRC & Distance learning Classroom #1309	603,033	844,824		144,800	95,161.00	1,447,857	Jan-04	Jan-05	Under Design
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310	1,567,922			129,450	104,360.00	1,567,922	Jan-04	Jan-05	Under Design
Piedmont	Renovate Student Complex #1383	1,405,690				0.00	1,405,690	May-05	May-06	Advertising for Designer Services
Piedmont	Renovate Auditorium #1384	334,476				0.00	334,476	May-05	Jan-06	Advertising for Designer Services
Pitt	General Classroom Bldg - 1111 Ph1	5,116,870			4,914,048	4,958,382.05	5,116,870	Apr-02	Oct-03	Complete
Pitt	Parking Project - 1112 Ph1	195,436			195,436	24,331.73	195,436	Oct-02	Nov-03	Under Construction
Pitt	Bowen Farm Site Project (Planning) - 1110	150,000		1,550,000	150,000	40,805.30	150,000	Jul-03	Jul-04	Under Construction
Pitt	Fulford Bldg Addition Ph II - 1234	2,297,178		1,500,000	285,000	45,408.00	2,297,178	Apr-03	Jun-04	Under Design
Pitt	Firing Range and Driving Pad - #1177	206,110		1,110,298	206,110	206,110.00	206,110	Oct-02	Dec-03	Under Construction
Pitt	Ude Project	288,156				0.00		Sep-03	Sep-04	
Pitt	Construction & Automotive Complex Ph II	1,139,515		2,610,485		0.00		Oct-04	Oct-05	
Pitt	Warren Bldg Renov Ph II	7,000,000				0.00		Oct-04	Oct-05	
Pitt	Humber Bldg Renov Ph III		1,300,000			0.00	500,000	Nov-05	Jul-06	Advertising for Designer Services
Pitt	White Bldg Renov Ph III		166,222			0.00		Nov-05	Jul-06	
Pitt	Whichard Bldg Renovation Ph III		166,222			0.00		Nov-05	Jul-06	
Randolph	R & R Bundle Number One, Two & Three- #1174		1,050,259		1,050,259	279,500.29	1,050,259	Nov-02	Oct-04	Under Construction
Randolph	Archdale Center Classroom Addition -- #1317	1,344,379				0.00	1,344,379	Jul-04	Jul-05	Advertising for Designer Services

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2004

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-31-04	Bond Funds Expended Through 3-31-04	Bond Funds Committed* As of 3-31-04	Estimated Construction Completion Date	Estimated Completion Date	Status
Randolph	R & R Bundle Number Four		635,271			0.00		Jul-05	Jul-06	
Richmond	Proj. 1089 - HVAC Renovations in 3 Buildings		890,000	0	890,000	722,784.02	890,000	Oct-02	Jun-04	Under Construction
Richmond	Proj. 1088 Health Sciences Building			0		124,650.00	3,542,287	Oct-04	Dec-05	Advertising for Designer Services
Richmond	Acquire Building in Scotland County		137,272	0	137,272	137,272.00	137,272	Aug-02	Oct-03	Complete
Richmond	Proj. 1283 Multiple Renovations @ less than \$100,000 each		358,389	0	358,389	352,345.93	358,389	Aug-02	Oct-03	Under Construction
Richmond	Purchase new Facility near current Building		295,672	0		0.00				
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271		255,395		255,395	255,395.00	255,395	Jul-02	Aug-03	Complete
Roanoke-Chowan	Compliance/Safety Renov. #1323		215,600		215,600	43,832.16	215,600	Sep-02	Sep-05	
Roanoke-Chowan	Learning/Working Renov. #1324		385,268		385,268	28,484.00	385,268	Mar-03	Sep-05	Under Construction
Robeson	(Fembrooke Center Land Purchase) #1225	80,000			80,000	76,073.00	80,000			Complete Land Purchase
Robeson	Continuing Education Building #1109	2,590,239		2,590,239	1,258,433.61	2,590,239		Dec-02	Jun-04	Under Construction
Robeson	Continuing Education /Allied Health Buildings #1206	7,416,318		360,865	338,825.88	7,416,318		Apr-04	Jul-06	Under Design
Robeson	Emergency Training Facility Addition #1214	61,160		61,160	43,718.30	61,160		Jul-02	Jul-03	Under Construction
Robeson	Renovations Site Work #1329	976,996			1,011,482.27	3,482,405		May-03	Oct-03	Under Construction
Robeson	Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9, 10, 15 #1108	175,000	175,000	7,701	159,921.38	175,000		Apr-03	Apr-04	Under Construction
Rockingham	Lifelong Learning Center - 1079	2,400,291		10,000	88,323.88	2,400,291		Nov-03	Jan-05	Under Design
Rockingham	Classroom/Storage Bldg. at ESTC - 1080	239,000	10,000	239,000	238,130.84	239,000		May-02	Oct-03	Under Construction
Rockingham	Spring 2001 Renovations #1156	165,000	165,000	50,000	35,815.60	165,000		Dec-00	Sep-03	Under Construction
Rockingham	Summer 2001 Renovations #1191	112,500	112,500		112,500.00	112,500		Apr-01	Aug-03	Complete
Rockingham	Fall 2001 Renovations #1217	86,700	86,700		24,470.90	86,700		Feb-02	Oct-03	Under Construction
Rockingham	Spring 2002 Renovations #1218	70,000	229,000		65,750.78	70,000		Jun-02	Oct-03	Complete
Rockingham	Fall 2002 Renovations - #1306	243,000			172,344.77	243,000		Apr-03	Oct-03	Under Construction
Rockingham	Spring 2004 Renovations - #1382	346,000			0.00	346,000		Apr-04	Oct-04	Soliciting Contractors
Rockingham	Summer 2004 Renovations	100,000			0.00			May-04	Nov-04	
Rockingham	Summer 2005 Renovations	1,054,150			0.00			Jul-05	Jul-06	
Rowan-Cabarrus	Bldg. 100 Renovations - #1032	325,000	1,473,242		199,380.93	325,000		Jul-02	Oct-03	Under Construction
Rowan-Cabarrus	Classroom/Laboratory Building - #1185	4,357,029		3,565,141	0.00	4,357,029		Jan-05	Mar-06	Advertising for Designer Services
Rowan-Cabarrus	Various Renovations - #1314	480,584		480,584	225,016.92	480,584		Apr-03	Jan-04	Under Construction
Rowan-Cabarrus	LRC & Student Support Space Expansion & Renovation	805,584			0.00			Mar-06	Mar-07	
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot	5,207,129	3,659,365		0.00			Feb-08	Apr-09	
Sampson	Occupational Building #1133	3,263,820		1,866,180	289,582.00	3,113,820		Mar-04	Jul-05	Under Design
Sampson	Campus Roadway Extension #983	176,000		216,075	176,000.00	176,000		Apr-02	Oct-02	Complete
Sampson	North HVAC and Crosswalk replacement #1151	575,000		575,000	539,436.71	575,000		Aug-02	Jan-04	Complete
Sampson	Renovation of East Building	125,530			0.00			May-05	Nov-05	
Sandhills	New Student Center # 940	1,949,455	5,650,000	1,949,455	1,949,455	1,949,455		Apr-04	Sep-04	Under Construction
Sandhills	New Hoke County Center #813			874,535	308,380	308,380		Aug-00	Nov-01	Complete
Sandhills	Kennedy Hall Health Sciences Renovation #1003	487,000		734,000	486,285.56	487,000		Mar-02	May-03	Complete
Sandhills	Technology Center #1081	4,006,491	2,150,290	4,006,491	0.00	4,006,491		Jan-04	May-05	Under Construction
Sandhills	Parking Lot - South Campus #1313	178,000	131,000	178,000	149,544.78	178,000		Jun-03	Sep-03	Under Construction
Sandhills	Stone Hall Administration Renovation #1278	120,000		121,431	93,638.39	121,431		May-03	Oct-03	Under Construction
Sandhills	Stone Hall Student Services Renovation #1154	95,000		95,000	95,000.00	95,000		Apr-02	May-03	Complete
Sandhills	Hoke Business and Technology Center #1142	1,225,087	25,465		0.00			Aug-05	Jul-06	
Sandhills	Horticulture Complex - 1352	1,093,509		406,491	0.00	293,509		Dec-04	Apr-06	Advertising for Designer Services
Sandhills	Blue Hall Renovation #1004	276,405	1,423,715		0.00			Dec-05	Dec-05	Complete
Sandhills	Improvements/Expansion Traffic System - #1242	151,741		151,741	151,740.01	151,741		Jun-02	Aug-02	Complete
Sandhills	Meyer-Stone Hall Roof Replacement #1376	450,000			0.00	450,000		Dec-05	Aug-06	Advertising for Designer Services
Sandhills	Undetermined	712,580	0		0.00			May-07	Dec-07	
Sandhills	Emergency Services Training Complex	672,300		0	0.00			Nov-05	May-06	
Sandhills	Stone Hall Lecture 111 Renovation	150,000		0	0.00			Nov-05	Aug-06	Advertising for Designer Services
Sandhills	Athletic Field Renovation - 1347	295,000	0		0.00	295,000		Nov-05	Mar-06	
South Piedmont	Continuing Education Center Renovations (#932B)		300,000	1,447,258	300,000	300,000.00	300,000	Aug-01	Sep-02	Complete

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2004

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-31-04	Bond Funds Expended Through 3-31-04	Bond Funds Committed* to a Project As of 3-31-04	Estimated Construction Start Date	Estimated Completion Date	Status
South Piedmont	Renovations to the Continuing Education Ctr - #1166	263,488	71,007	2,756,430	261,000	15,600.00	334,495	Jul-03	Jul-05	Under Design
South Piedmont	Union Campus Renovations	0	45,228	0		0.00		Sep-03	Mar-04	
Southeastern	Infrastructure Construction/Renovations	200,000	1,029,868		1,229,868	1,014,079.15	1,229,868	Feb-02	Feb-04	Complete
Southeastern	OSHA and ADA Compliance #1275	50,000	265,000			0.00	315,000	Mar-03	Oct-03	Advertising for Designer Services
Southeastern	Technology Building #1274	3,721,721				0.00	3,721,721	Apr-04	Mar-05	Advertising for Designer Services
Southeastern	Building "G" Renovation/Addition	625,215	100,000			0.00		Feb-06	Nov-06	
Southeastern	Renovation/Expansion of "T" Building	750,000				0.00		Mar-06	Dec-06	
Southeastern	Land Acquisition - property adjacent to campus	150,000				0.00				
Southwestern	Swain Ctr Renovation-remaining section of building - 1190		400,000		400,000	356,754.67	400,000	Aug-02	Jan-03	Under Construction
Southwestern	Jackson County Renovations - 1188		798,942	150,000	798,942	605,698.06	798,942	Nov-01	Sep-04	Under Construction
Southwestern	restroom / shower renovation - 1189		90,000		90,000	2,890.47	90,000	Feb-03	May-03	Under Construction
Southwestern	general building-new campus #1330	2,944,018		2,941,510		0.00	2,944,018	Dec-03	Feb-05	Advertising for Designer Services
Southwestern	academic, admin building	6,232,770		4,271,584		0.00		Jan-05	Jul-06	
Stanly	Western Stanly Center - Project # 903	3,288,740	0	300,000	3,288,740	3,288,740.00	3,288,740	Feb-02	Jan-04	Complete
Stanly	Addition to existing building - Project #1231	938,000	0	62,000	938,000	814,928.35	938,000	Nov-02	Jan-04	Complete
Stanly	Patterson Building Roof Replacement #1207	0	100,000	0	100,000	100,000.00	100,000	Oct-01	Dec-01	Complete
Stanly	Corporate Education/Shop Building #1369	0	150,000	0		20,510.59	150,000	Oct-03	Jan-04	Advertising for Designer Services
Stanly	Kelley Building Roof Replacement & Renovation	0	250,000	0		0.00		Oct-04	Dec-04	
Stanly	Parking Lot Resurfacing	0	409,851	0		0.00		Jul-05	Oct-05	
Surry	No. 947: Yadkin Center (completed)	541,702		2,540,000	181,900	519,625.48	541,702	Jan-02	Apr-03	Complete
Surry	No. 1186: Parking Lot "H" Bldg (completed)	0	91,883	96,468	91,883	91,883.00	91,883	Sep-01	Nov-01	Complete
Surry	No. 1123:"K" Engineering Technologies Building	2,307,296		0	2,307,296	377,033.33	2,307,296	Jun-03	Jul-04	Under Construction
Surry	"V" & "E" (HVAC) Bldg Renovation		608,350			0.00		Aug-04	Apr-05	
Surry	No. 1367: Maintenance Bldg & Misc.	413,145	0			0.00	413,145	Aug-04	Feb-05	Advertising for Designer Services
Surry	No. 1258: "J" Three-Story Classroom Bldg & Parking	691,630		4,309,045	421,000	124,301.36	691,630	Jul-03	Sep-04	Under Design
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation	148,690	551,767		700,457	267,003.46	700,457	Jul-03	Jan-04	Under Construction
Surry	"C" Bldg Renovations (Elev, Bookstore, HVAC, etc.)	187,255	222,584	0		0.00		Oct-04	Jun-05	
Surry	"R" Learn Resources Ctr (NCIH room, etc.)	89,998		0		0.00		Feb-05	Aug-05	
Surry	"P" Gymnasium Bldg Seating/Ventilation Upgrade	178,158		0		0.00		Jul-04	Jan-05	
Surry	Performing Arts & Educational Center	3,450,369		0		0.00		Jan-06	May-07	
Tri-County	Land Acquisition - Enloe Building Area #1270	125,294	0	0	112,705	112,705.00	125,294			Complete Land Purchase
Tri-County	Addition/Renovation -Enloe Building #1308	0	891,527	0		0.00	891,527	Dec-03	Jun-04	Advertising for Designer Services
Tri-County	Lighted Parking/Concrete Sidewalks #1202	43,597	0	0	43,597	43,597.00	43,597	Feb-02	May-02	Complete
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	5,317,120			5,317,120	5,292,016.96	5,317,120	Jul-02	Sep-03	Complete
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307	1,448,831	128,320		1,577,151	68,565.94	1,577,151	Jun-03	Apr-04	Under Construction
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	1,915,271	115,280		2,030,551	392,063.05	2,030,551	Jul-03	Jul-04	Under Construction
Vance-Granville	PHASE I R&R/CONSTRUCTION PROJECTS #1157	191,680			191,680	191,680.00	191,680	Jul-01	Oct-01	Under Construction
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	1,919,250				0.00		Jul-04	Jul-05	
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198		416,400		416,401	416,400.14	416,401	Jun-03	Dec-03	Complete
Vance-Granville	MAIN Campus Misc Construction	675,935				0.00		Mar-04	Jun-06	
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094	2,518,000				0.00		Dec-04	Dec-05	
Vance-Granville	GRANVILLE MISC CONSTRUCTION	1,361,202				0.00		Jan-05	May-06	
Vance-Granville	FRANKLIN MISC CONSTRUCTION	450,022				0.00		Jan-05	May-06	
Vance-Granville	PHASE III R&R/CONSTRUCTION PROJECTS		330,000			0.00		Apr-05	Oct-05	
Vance-Granville	PHASE IV R&R/CONSTRUCTION PROJECTS		283,135			0.00		Oct-05	Apr-06	
Wake	Reroofing - Ready Hall #1280		324,927		324,927	324,926.66	324,927	Jun-02	Feb-03	Complete
Wake	Resurfacing & paving pking. Areas & walk		240,000			0.00		Dec-03	Jun-04	
Wake	Law Enforcement Center	3,000,000				0.00		Apr-05	Oct-06	
Wake	Renovation & Repair Health Education Facility		610,000			18,148.00	610,000	Oct-03	Jun-04	Advertising for Designer Services
Wake	Reroofing - Technical Education Bldg. #1290		232,276		232,276	174,458.00	232,276	May-03	Jul-03	Under Construction
Wake	Engineering Technology Bldg. Renovation #1291		427,241		72,000	8,475.00	427,241	May-04	Jan-05	Under Design

College	Project Name - (Project No. If assigned)	New Construction Funds	R & R Funds	Other Funds	Bond Funds Under Contract As of 3-31-04	Bond Funds Expended Through 3-31-04	Bond Funds Committed* As of 3-31-04	Estimated Construction Start Date	Estimated Completion Date	Status
Wake	N.E. Campus Development & Bldg. Const. #1289	20,621,751	Authorized	Authorized	1,431,950	318,643.90	20,621,751	Feb-05	Under Design	Under Design
Wake	R&R Main campus classrooms, labs & offices #1295	3,000,000	Authorized	Authorized	588,392	0.00	4,028,494	Aug-05	Under Design	Under Design
Wake	NE Campus Infrastructure #1262	3,549,700			329,332	49,200.00	3,549,700	Feb-05	Under Design	Under Design
Wayne	Childcare Center/Lab #1104	562,779			562,779	555,447.96	562,779	Aug-02	Complete	Complete
Wayne	Land Acquisition #1124	725,000			724,880	725,000				Complete Land Purchase
Wayne	Miscellaneous R&R (Bundled) #1162	50,000			702,916	476,360.97	752,916	Jan-01	Under Construction	Under Construction
Wayne	Addition Chiller & Upgrade of Energy Plant #1351	125,000			275,000	10,500.00	400,000	Feb-04	Under Construction	Under Construction
Wayne	Building 1 - Multi Purpose #1105	4,284,035			0	0.00	4,284,035	May-05	Advertising for Designer Services	Advertising for Designer Services
Wayne	Building 2 - Dental Clinic Addition & Renov. #1230	475,000			271,711	745,754.64	746,711	Oct-02	Complete	Complete
Wayne	Building 3 - Continuing Education Center #1280	4,249,014			0	178,413.24	4,249,014	Dec-03	Under Design	Under Design
Wayne	WLC & Dogwood Bldgs Renovation #1339	1,142,221			127,730	0.00		Jan-05	Under Design	Under Design
Western Piedmont	LIGHTING RETROFITS #1117	205,000			205,000	204,423.12	205,000	Mar-01	Complete	Complete
Western Piedmont	CAMPUS RENOVATIONS #1118	880,000			880,000	749,036.43	880,000	Mar-01	Under Construction	Under Construction
Western Piedmont	HEALTH/SCIENCE FACILITY #1366	3,858,649				0.00	3,858,649	Nov-04	Advertising for Designer Services	Advertising for Designer Services
Western Piedmont	CAMPUS REPAIRS/RENOVATIONS #1365	401,274			401,274	0.00	401,274	Jun-04	Advertising for Designer Services	Advertising for Designer Services
Wilkes	Walker Center Renovations - #1181	275,000			275,000	274,998.20	275,000	Jul-01	Complete	Complete
Wilkes	General Campus Renovations - #1182	456,817			456,817	171,187.22	456,817	Jun-01	Under Construction	Under Construction
Wilkes	Alleghany Center Relocation and Renovation	33,995		33,995	83,995	83,995.00	83,995	Oct-02	Complete	Complete
Wilkes	Ashe Center Lab and Classroom Space #1250	671,077		539,471	105,000	20,374.20	671,077	Oct-03	Under Design	Under Design
Wilkes	Technology Center	2,686,596			68,442.10	2,686,596	Nov-04	Nov-05	Advertising for Designer Services	Advertising for Designer Services
Wilkes	Science Lab, ADA and Admin. Office Renovations - #1209	125,000			250,000	0.00	250,000	Jan-03	Under Design	Under Design
Wilkes	Energy Conservation Upgrades - #1183	190,000			165,000	94,148.00	165,000	Mar-01	Under Construction	Under Construction
Wilkes	Greenhouse Renovations - #1210	10,028			10,028	10,028.36	10,028	Aug-01	Complete	Complete
Wilkes	Roof Replacements - Beacon, Hayes and Lovette Halls	235,000			0.00	0.00		Mar-05	Under Design	Under Design
Wilkes	Roof Replacement - Thompson Hall	350,000			0.00	0.00		Oct-05	Under Design	Under Design
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184	306,972			206,972	50,490.00	206,972	May-01	Under Construction	Under Construction
Wilkes	Technology Center/Student Union	3,112,095		0		0.00		Nov-04	Under Design	Under Design
Wilkes	Tech Center Land Acquisition-#1345	165,000			148,449.47			Sep-03	Complete	Complete
Wilkes	Renovation Project - Year 2001 - #1149	0		0	336,540	336,540.00	336,540	Apr-01	Complete	Complete
Wilkes	Community/Business Center - #1150	1,307,508		0	1,307,508	1,067,804.82	1,307,508	Sep-02	Complete	Complete
Wilkes	Renovation Project - Year 2002 - #1229	0		0	225,000	224,999.69	225,000	Mar-03	Under Construction	Under Construction
Wilkes	Renovation Project - Year 2003 - #1305	0		0	275,000	18,220.03	275,000	Jan-04	Under Construction	Under Construction
Wilkes	Renovation Project - Year 2004	0		0	0.00	0.00		Mar-04	Under Design	Under Design
Wilkes	Police Academy Center	305,311		0	260,394	0.00		Sep-05	Under Design	Under Design
Wilson	Renovation Project - Year 2005	0		291,996	0	0.00		Dec-05	Under Design	Under Design
Wilson	Renovation Project - Year 2005	29,447			29,447	29,447.00	29,447	Dec-00	Complete	Complete
Textile School	R&R (project bundled: emerg rep., infrastructure, safety, etc)	750,000			2,437,200	750,000	750,000	Jun-01	Under Construction	Under Construction
Textile School	Capital Construction Project 905 ID 6800100905A	498,702,280		101,297,720	146,033,850	199,583,672	136,468,260.30	Jun-02	Under Construction	Under Construction
TOTALS							426,557,759			

* Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State Board.