

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF DECEMBER 31, 2003

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 12-31-03	Bond Funds Expended Through 12-31-03	Bond Funds Committed to a Project As of 12-31-03	Estimated Construction Start Date	Estimated Completion Date	Status
Alamance	Student Services/LRC/Adm - Project No. 1129	2,000,000		4,500,000	303,000	133,693.78	2,000,000	Mar-03	May-04	Under Design
Alamance	Renovations - Project I - Project No. 1201	100,000		100,000	100,000	99,999.04	100,000	Jan-01	Jul-02	Complete
Alamance	Renovations - Project II - Project 1302	127,105		127,105	127,105	86,678.06	127,105	Apr-03	Sep-03	Under Construction
Alamance	Renovations - Student Services	240,000						May-04	Nov-04	
Alamance	Renovations - LRC	240,000						May-04	Nov-04	
Alamance	Allied Health Building - Project No. 1130	3,747,351					3,747,351	Nov-04	Nov-04	
Alamance	Renovations - Business Area	150,000						Jan-04	Jul-04	
Alamance	Renovations - Project III	100,000						Jul-04	Jan-05	
Alamance	Renovations - Project IV	100,000						Jul-05	Jan-06	
Alamance	Renovations - Child Development Center	220,000						Jul-06	Jan-06	
Alamance	Renovations - Parking Lots	150,000						Jul-06	Jan-07	
Asheville	Computer Technology Center NCCCS #1097	5,000,000			510,409	3,844,979.21	5,000,000	Nov-02	Oct-03	Under Construction
Asheville	Renovations #1 - #1137	63,176			41,000	43,174.00	41,000	Feb-03	Aug-03	Complete
Asheville	Enka Center Renovations #1213	600,000			600,000	600,000.00	600,000	Jan-02	May-03	Complete
Asheville	Dental Lab Renovation NCCCS #1121	400,000			400,000	384,753.00	400,000	Dec-01	Aug-02	Complete
Asheville	Corporate Technology Center Renovation #2	416,351			400,000	384,753.00	400,000	Mar-03	Sep-03	Complete
Asheville	Hospitality Education Center NCCCS #1098	5,898,254			156,800	289,123.00	5,898,254	Dec-03	Feb-05	Under Design
Asheville	Fernhurst Renovation, #1158	900,000			45,450	900,000	900,000	Feb-05	Oct-05	Under Design
Asheville	Birch Building Renovation	800,000				0.00		Nov-04	Jul-05	
Beaufort	Law Enforcement/MT/Fire Service Training Facility - #1084	2,936,000		10,000	2,936,000	2,936,000.00	2,936,000	May-02	May-03	Complete
Beaufort	Renovations to Buildings 1, 4 and 8 #1265	154,895				154,895.00	154,895	Jan-03	Jan-04	Complete
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266	3,123,045			68,331.80	3,486,549	3,486,549	Jul-04	Jan-06	Under Design
Beaufort	Renovations to lower level of Building 5	601,000				0.00		Sep-05	May-06	
Bladen	Repair and Renovation #1337	520,000				0.00	520,000	Mar-03	Mar-04	Soliciting Contractors
Bladen	Classroom Building	2,000,000				0.00		Feb-05	Feb-06	
Bladen	Learning Resource center Repair, Renov., and Expansion	90,000				0.00		Feb-05	Feb-06	
Bladen	Industrial Training Center repair, renovation and Exp #1255	140,000			664,794	11,017.12	664,794	Mar-03	Nov-03	Under Construction
Bladen	Repair and Renovation, Roofs, HVAC - #1208	146,809			146,809	98,874.20	146,809	Jan-02	Jan-03	
Blue Ridge	General Renovations-Flat Rock Campus - #1227	536,522			536,522	536,522.00	536,522	Feb-02	Dec-02	Complete
Blue Ridge	Campus wide wiring/infrastructure/distance learning - #1276	350,314			350,314	177,282.53	350,314	Sep-02	Jul-03	Under Construction
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350	402,969				83,681.69		Aug-03	Apr-04	
Blue Ridge	Gen Renov: bathrooms/ handicap access/ energy savings	250,224				0.00		Jul-03	Mar-05	
Blue Ridge	Renovations to two classroom buildings	546,458				0.00		Jul-04	Mar-05	
Blue Ridge	General Renovations Phase II-Flat Rock Campus - #1304	125,928			125,928	125,928.00	125,928	Jul-02	Jan-03	Under Construction
Blue Ridge	New Vocational Training Building	1,201,077		900,000		0.00		Sep-05	Sep-06	Complete
Brunswick	Technical and Trades Building Project 914	544,643		473,945	893,291	881,284.20	893,291	Jul-01	Mar-02	Complete
Brunswick	Bundled R&R Projects-1342	12,006		0	535,433	82,108.07		Jul-03	Jul-04	Soliciting Contractors
Caldwell	Distance Learning #1128	321,550	213,450	10,000	419,084.84	535,000	535,000	Jul-02	Mar-03	Under Construction
Caldwell	Watauga Site Prep #1127	888,000			71,500	840,749.97	888,000	Jul-02	Mar-03	Under Construction
Caldwell	Renovations B & D Building	601,027	398,973			0.00		Mar-03	Mar-04	
Caldwell	New construction and renovations	1,534,710				0.00		Apr-05	Apr-05	
Caldwell	Civic Center #1267	1,291,000			113,900	39,865.00	1,291,000	Jan-03	Jan-04	Under Design
Caldwell	Renovations - existing facilities	247,800				0.00		Aug-04	Feb-05	
Caldwell	Transportation Center	934,831				0.00		Sep-05	May-06	
Caldwell	NE Site Project #993	600,000		419,781		0.00		Sep-05	May-06	
Cape Fear	Pier and Dock Replacement- Emergency - 1147	1,000,000			1,000,000	1,000,000.00	1,000,000	Mar-02	Mar-03	Complete
Cape Fear	New Elevator and Elevator Repairs-Emergency- 1148	1,300,000		0	1,300,000	976,088.76	1,300,000	Jun-02	Jun-03	Under Construction
Cape Fear	Engineering Technology building - 1215	16,799,237			16,799,237	1,412,150.13	16,799,237	Feb-03	Aug-04	Under Construction
Cape Fear	Renovs-- Eumart Bldg., Burnett Bldg., Machine Shop - 1216	0	1,377,932		120,250	51,000.00	1,377,932	May-04	May-05	Under Design
Cape Fear	Information Technology Building	13,023,788						Nov-04	May-06	
Cape Fear	Public Safety Training Center	3,140,000						Nov-05	Mar-06	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF DECEMBER 31, 2003

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 12-31-03	Bond Funds Expended Through 12-31-03	Bond Funds Committed* to a Project As of 12-31-03	Estimated Construction Start Date	Estimated Completion Date	Status
Carteret	Classroom Bldg Repl & Marine Tech Bldg (#1092)	5,645,724		8,980,000	5,645,724	3,372,272.94	5,645,724	Feb-03	Aug-04	Under Construction
Carteret	Parking Lot Renovation		150,000			0.00		May-03	May-04	
Carteret	McGee Building Renovation-Joslyn Hall		464,051			0.00		Mar-06	Nov-06	
Carteret	McGee Building Renovation-Classrooms		550,000			0.00		Mar-06	Nov-06	
Catawba	Renovations - Alex. Ctr. NCCCS #1100		1,000,000		1,000,000	998,451.21	1,000,000	Aug-02	Mar-03	Complete
Catawba	Classroom/Laboratory Building #1285	7,567,306		7,000,000	300,000	326,279.50	7,567,306	Sep-03	Dec-04	Under Design
Catawba	Renovations - Vacated Library Space		575,000			0.00		Nov-04	Jul-05	
Catawba	Paap Building Renovations #1233		200,000		200,000	107,758.28	200,000	Sep-02	Sep-03	Under Construction
Catawba	Old Testing Center Renovations #1288		150,000		150,000	58,553.24	150,000	Nov-02	Nov-03	Under Construction
Catawba	Renovate Interior Space #1312		504,339		504,339	500,243.71	504,339	Jun-03	Mar-04	Under Construction
Central Carolina	Roofing (Student Center & Admin.) (Bundled R&R)		295,000			0.00		Jun-04	Feb-05	
Central Carolina	Roof Repairs (Main Building) (Bundled R&R)		299,000			0.00		Jul-04	Mar-05	
Central Carolina	Roofing (LRC & Science) (Bundled R&R)		250,535			0.00		Jan-04	Sep-04	
Central Carolina	Classroom/Science Lab Bldg. (Proj.# 1106)	4,800,000			280,000	2,809,909.84	4,800,000	Jan-03	Apr-04	Under Design
Central Carolina	Telecommunications Bldg. (Proj.# 1107)	700,000		2,500,000	116,350	282,821.21	700,000	Feb-03	Jun-04	Under Design
Central Carolina	Classroom Building (Proj. # 1325)	2,000,000				47,365.00	2,000,000	Jun-04	Jun-05	Under Design
Central Carolina	Renovation of Science Building	723,648				0.00		May-05	Apr-06	
Central Carolina	Renovation of Main Classroom Building	157,070	31,000			0.00		Jun-05	Aug-06	
Central Carolina	Computer Technology Building	2,000,000				0.00		Jun-05	Aug-06	
Central Carolina	Renovation of Classroom Building		437,768			0.00		Apr-05	Dec-05	
Central Carolina	Renovation of Continuing Education Building	142,702	437,767			0.00		Apr-06	Dec-06	
Central Carolina	Undetermined	627,805				0.00		Apr-06	Dec-06	
Central Carolina	Classroom Building - West Harnett	1,000,000				0.00		Jun-05	Jun-06	
Cent. Piedmont	Sloan-Morgan Renovation (1138)		4,766,142		286,653	4,067,414.33	4,766,142	Aug-02	Nov-03	Under Construction
Cent. Piedmont	Northeast Campus Ph IA - (942)	752,000		8,500,000	752,000	734,373.55	752,000	Feb-01	Dec-03	Under Construction
Cent. Piedmont	Information Technology Building - (1116)	16,427,960			800,451	10,500,639.76	16,427,960	Sep-02	Mar-04	Under Design
Cent. Piedmont	Central Energy Facility (1240)	703,000	351,000	2,465,000	1,054,000	930,167.03	1,054,000	Sep-02	Sep-03	Under Construction
Cent. Piedmont	West Campus Phase III - (1114)	3,500,000		7,881,900	3,500,000	526,602.72	3,500,000	Oct-02	Apr-04	Under Construction
Cent. Piedmont	North Campus Phase III - (1115)	17,200,000			1,300,582	1,064,708.29	17,200,000	Oct-03	Dec-04	Under Design
Cent. Piedmont	Van Every Building Reconstruction	5,161,435		5,117,142		0.00		Apr-05	Jun-06	
Cent. Piedmont	Garinger Exterior Renovation		3,000,000			0.00		Nov-05	Nov-06	
Cent. Piedmont	Belk Addition & Renovation	101,580	2,328,537	10,500,000		0.00		Sep-05	Mar-07	
Cent. Piedmont	Northeast Campus Phase II - (1326)	9,570,000				24,250.00	9,570,000	Jul-04	Sep-05	Advertising for designer Services
Cleveland	RE-ROOFING OF "B" BUILDING)		80,000			0.00		Sep-03	Mar-04	
Cleveland	FACULTY OFFICE EXPANSION/REMODLING		150,000			0.00		Sep-03	Mar-04	
Cleveland	CLASSROOM BUILDING #1287	3,887,036		1,512,964		24,150.55	3,305,125	May-04	Jul-05	Advertising for designer Services
Cleveland	REPLACE/MODIFY MECHANICAL SYSTEMS		225,000			0.00		Mar-05	Sep-05	
Cleveland	RE-ROOFING OF CAMPUS CENTER BUILDING		500,000			0.00		Jul-06	Mar-07	
Cleveland	UNDETERMINED REPAIRS/RENOVATIONS		297,104			0.00		Mar-06	Nov-06	
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167	1,760,391	1,688,980	15,400	3,449,371	896,216.77	3,449,371	Jun-03	Aug-04	Under Construction
Coastal Carolina	Health Science Tech Building #1263	6,809,588		476,671	494,371	305,780.00	6,809,588	May-04	Jun-05	Under Design
Coastal Carolina	Continuing Education Building	4,681,453				0.00		Jan-05	Feb-06	
Coastal Carolina	Fine Arts Building Addition	2,675,322				0.00		Sep-05	Oct-06	
Coastal Carolina	Classroom Building	1,863,359				0.00		Dec-05	Dec-06	
COA	D. F. Walker Public School Takeover Renovation #1241	905,612				33,675.00	905,612	Oct-03	Nov-04	Advertising for Designer Services
COA	Allied Health and Wellness Center #1247	3,573,438			3,573,438	1,528,495.90	3,616,438	Feb-03	Nov-04	Under Construction
COA	Land Acquisition and Renovation of Riverside Center #1315	43,000				0.00	43,000	Jun-03	Aug-04	
COA	Vocational Training Center	500,000				0.00		Jan-05	Jul-06	
COA	Building A Roofing, Carpeting, and Painting (Bundled)	100,000				0.00		Jul-04	Jul-05	
COA	External Signage		50,000			0.00		Jul-04	Jul-05	
COA	Marine Science Classroom/Laboratory	50,000				0.00		Sep-04	Mar-05	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF DECEMBER 31, 2003

College	Project Name - (Project No. If assigned)	New Construction Funds	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 12-31-03	Bond Funds Expended Through 12-31-03	Bond Funds Committed to a Project As of 12-31-03	Estimated Construction Start Date	Estimated Completion Date	Status
COA	Cosmetology Program Area Renovation	50,000				0.00		Sep-04	Mar-05	
COA	Buildings A & C Roof Repairs #1197	386,000				0.00		Sep-04	Mar-05	Advertising for Designer Services
COA	Upgrade Parking Areas	225,000				0.00		Jul-05	Mar-06	
COA	Community Center Repairs and Renovations	50,000				0.00		Jul-05	Jan-06	
COA	Student Services Area Renovation	250,000				0.00		Mar-06	Nov-06	
COA	Learning Resources Center Renovation	50,000				0.00		Jul-05	Jan-06	
COA	Learning Resources Center Renovation	250,000				0.00		Jul-05	Mar-06	
COA	Individual Significant Repairs and Renovations	42,724				0.00		Jul-05	Jan-06	
COA	Upgrade Science Classrooms and Laboratories	150,000				0.00		Jul-05	Jan-06	
COA	Individual Significant Repairs and Renovations	80,244				0.00		Jul-05	Jan-06	
Craven	Classroom/Library Building - 907B	1,900,000	1,900,000	1,900,000	1,741,496.79	0.00		Sep-01	Jan-06	Under Construction
Craven	Addition to Keiso Hall	100,000		300,000	100,000	0.00		Sep-03	Jan-06	
Craven	Maintenance Building/ Roadway & Parking - #1076	1,375,022				0.00		Sep-03	Apr-04	Advertising for Designer Services
Craven	Technology Building #1268	2,925,711				0.00		Jul-04	Nov-04	Advertising for Designer Services
Craven	Reroof Building B #1243	250,000		2,000,000		0.00		Jul-06	Jul-06	Advertising for Designer Services
Craven	Reroof Building G #1244	250,000				0.00		Aug-03	Dec-03	Advertising for Designer Services
Craven	Renovate Student Lounge/Bookstore #1246	264,000				0.00		Jan-06	Jun-06	
Craven	Replace Chilliers,Air Handlers,Small Renov (Bundled)- #1245	384,175				0.00		Jan-04	Aug-04	
Davidson	Classrooms/Laboratories/Renovations (1101)	4,054,058	1,741,409	1,700,000	5,795,467	2,816,405.60	5,795,467	Oct-02	Aug-04	Under Construction
Davidson	Fire Service Laboratory (1180)	325,000			325,000	325,000.00	325,000	Dec-01	Jul-02	Complete
Durham	Collins Bldg., Renovations - 1170	1,112,992	2,152,672	181,000	159,065.62	2,000,000	2,000,000	Jul-03	Sep-04	Under Design
Durham	White Building Renovations - 1171	862,328			0.00	2,127,992	2,127,992	Jul-05	Jul-06	Advertising for Designer Services
Durham	New Student Services/Classroom Building - #1199	6,300,000		3,000,000	113,521.88	6,300,000	6,300,000	Jul-04	May-06	Under Design
Durham	Satellite Campus	4,000,000			0.00			May-05	Nov-06	
Durham	Multipurpose Classroom/Physical Training Facility	1,000,000			0.00			Sep-05	Nov-06	
Edgecombe	ACT Project no. 1078	6,756,814	2,443,186	6,756,814	5,124,974.32	6,756,814	6,756,814	Oct-02	Feb-04	Under Construction
Edgecombe	Various R & R projects #1273	500,000			0.00			Jul-03	Nov-06	Under Construction
Edgecombe	Various R & R projects #1272	757,203			0.00			Jul-02	Nov-06	Under Construction
Fayetteville	Spring Lake Multi-Use Educational Building (DCC #1051)	7,000,000	1,108,015	7,000,000	4,460,826.78	7,000,000	7,000,000	Oct-02	Dec-03	Under Construction
Fayetteville	Purchase land along Ft Bragg Road #1320	600,000			600,000.00					
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden #1125	2,430,349		800,000	239,000	40,470.98	2,000,000	Oct-03	Oct-04	Under Design
Fayetteville	Renov,Horace Sisk/Layfayette Hall Bldgs (DCC #1131)	3,513,973			335,440	218,364.44	3,513,973	Nov-03	Nov-04	Under Design
Fayetteville	Virtual College Center (DCC #1126)	6,000,000			452,400	309,811.00	6,000,000	Mar-04	May-05	Under Design
Fayetteville	General Classroom Building	10,500,000				0.00		Jul-06	Jan-08	
Fayetteville	Purchase land along Ft Bragg Road	946,852				0.00				
Fayetteville	Renovate three classroom buildings	7,500,000				0.00				
Forsyth	Construction - New building - #1139	4,195,600		7,000,000	4,195,600	244,227.87	4,195,600	May-07	Jul-08	Under Construction
Forsyth	Gym renov, Rerouting data lines, & Parking lot - #1159	700,000	200,000	900,000	818,460.58	900,000	900,000	Apr-02	Sep-03	Under Construction
Forsyth	HVAC & Fire Alarm System Renovations - #1311	650,000		48,000	28,800.00	650,000	650,000	Aug-03	Apr-04	Under Design
Forsyth	Construction - New Building	3,499,174				0.00		Oct-03	Oct-05	
Forsyth	Bundled - Piedmont Building	87,000				0.00		Oct-03	Oct-05	
Forsyth	Replace boiler	220,000				0.00		Nov-03	May-04	
Forsyth	Bundled - Different renovation projects	720,000				0.00		Dec-03	Aug-04	
Forsyth	Bundled - Electrical uplt & aircondition hallways	450,000				0.00		Dec-03	Aug-04	
Forsyth	Bundled - Snyder & Ardmore Buildings	450,000				0.00		Dec-03	Aug-04	
Forsyth	Bundled - Roof replacements	450,000				0.00		Dec-03	Aug-04	
Forsyth	Bundled - Renovation of space vacated to new bldg.	151,688				0.00		Nov-03	Jul-04	
Forsyth	Construction - Parking Deck	3,154,979	1,845,021			0.00		May-04	Nov-04	
Forsyth	Renovations	1,000,000	503,000			0.00		Aug-05	Oct-06	
Forsyth	Construction - Addition to Greene Hall	2,095,268				0.00		Aug-05	Oct-06	
Gaston	New Public Safety Building - 1122	1,500,000			189,491	147,038.31	1,500,000	Oct-05	Apr-06	Under Construction

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF DECEMBER 31, 2003

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 12-31-03	Bond Funds Expended Through 12-31-03	Bond Funds Committed* to a Project As of 12-31-03	Estimated Construction Start Date	Estimated Completion Date	Status
Gaston	Renovation - Block Gymnasium	396,044				0.00		Jan-05	Jul-05	
Gaston	Renovation - Comer Building - East #1332		1,830,684	362,334	205,785	15,200.00	1,830,684	Dec-03	May-05	Under Design
Gaston	New Health Sciences Building	4,989,955				0.00		Mar-05	Sep-06	
Gaston	Renovation - Craig Building #1333		900,000	79,590	79,590	0.00	900,000	Oct-03	May-05	Under Design
Guilford	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303	2,150,000		50,000	166,700	120,483.21	2,150,000	Aug-03	May-04	Under Design
Guilford	Land #1236	3,000,000		352,500	3,000,000	2,950,910.22	3,000,000			Completed Partial Purchase
Guilford	Classroom Building Project #1046	4,250,000		5,000,000	4,250,000	3,254,800.95	4,250,000	Mar-02	Jul-03	Under Construction
Guilford	Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888	1,500,000		2,200,000	1,500,000	700,092.32	1,500,000	Nov-03	Apr-04	Under Construction
Guilford	Jamestown Campus Land #1294	4,100,000		325,000		296,328.17	4,100,000	Jul-06	Jan-07	Negotiating Land Purchase
Guilford	Classroom Building & Fire Suppression System	3,100,382	500,000	45,000		0.00		Mar-04	Mar-05	
Guilford	Roads, Parking & Walkways Repairs		1,000,000	1,525,000		0.00		Mar-04	Aug-04	
Guilford	Business Careers Renovation		1,500,000			0.00		Nov-04	Sep-05	
Guilford	HVAC Renovations and Energy Upgrades		1,923,774	1,070,664		0.00		Apr-04	Aug-04	
Guilford	Allied Health Building	10,000,000				0.00		Mar-05	Sep-06	
Halifax	Allied Health/Auditorium Bldg - 1090	7,673,039			7,673,039	7,257,614.04	7,673,039	May-02	Sep-03	Under Construction
Halifax	HVAC replacement,welding shop renovations #1165		811,569		811,569	511,925.00	811,569	Feb-01	Jul-06	Under Construction
Halifax	Wellness/Fitness Center - 1292	600,000			600,000	231,082.14	600,000	Mar-03	Sep-03	Under Construction
Haywood	Renovation - 200/300 Buildings #1113	570,480	1,851,922		143,349	145,526.70	2,422,402	Jul-03	Dec-04	Under Design
Haywood	Regional High Tech. Center #1327	217,598			217,598	0.00	217,598	Jun-03	Oct-04	Under Construction
Isothermal	Continuing Education Building Renovation - No. 1204		550,000		50,000	543,045.04	550,000	Feb-03	Jul-03	Under Construction
Isothermal	Testing/Training Center Construction #1298	1,658,309		1,658,309	267,500	21,950.00	1,658,309	May-04	Jun-05	Under Design
Isothermal	ADA Compliance Project & minor building improve.#1252		124,727		124,727	60,264.19	124,727	Jan-03	Jul-03	Under Construction
Isothermal	Campus HVAC Controls Replacement #1253		185,273		185,273	181,781.47	185,273	Oct-02	Apr-03	Under Construction
Isothermal	Undetermined Projects		256,867			0.00		Feb-05	Aug-05	
Isothermal	Undetermined Projects		566,868			0.00		Jan-06	Jul-06	
James Sprunt	Exterior Campus Lighting #1163		200,000		223,414	223,414.00	223,414	Jul-02	Nov-02	Complete
James Sprunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164		200,000		176,586	176,584.70	176,586	Dec-01	Jun-02	Complete
James Sprunt	Technology Addition - Classroom Facilities/Lab #1281	1,783,718				53,133.95		Sep-03	Sep-04	
James Sprunt	Lab/Class Repairs/Elect & Technological Infrastructure		266,319			0.00		Jul-04	Mar-05	
James Sprunt	Classroom Repairs/ADA Compliance		265,000			0.00		Jul-05	Mar-06	
Johnston	Campus Lighting and Parking - 1176	200,000			200,000	189,193.75	200,000	Feb-02	Apr-02	Under Construction
Johnston	Industrial Technology Bldg #1219	2,299,625	0		2,299,625	1,583,437.98	2,299,625	Feb-03	Dec-03	Under Construction
Johnston	Renovation of Wilson, Elsie, & TDT vacated space #1103	245,636	677,188		922,824	632,152.82	922,824	Apr-03	Dec-03	Under Construction
Johnston	Wilson Building Addition #1220	2,875,548			140,557	75,684.70	2,875,548	Dec-03	Dec-04	Under Design
Johnston	Wilson Building Renovation #1221	305,975	284,410		19,224	0.00	590,385	Jan-05	Nov-05	Under Design
Johnston	Library and Auditorium Addition #1222	1,511,910			72,609	0.00		Nov-04	Nov-05	Under Design
Johnston	Library and Auditorium Renovation #1223	19,834	251,090		16,293	0.00		Dec-06	Jul-07	Under Design
Johnston	Purchase of building for Continuing Education Center	1,509,276				0.00		Aug-05	Aug-06	
Lenoir	Adtns/Renov Health Sciences Bldg & Marquee - 1136	400,000	196,000		596,000	569,061.44	596,000	Jan-02	Jun-03	Under Construction
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA (6/01- 6/06)-1228		928,692		196,673	467,210.24	928,692	Jun-01	Jul-06	Under Design
Lenoir	Renovate Industrial Classrooms and Labs		225,000			0.00		Jan-04	Jul-04	
Lenoir	Expand Technology Infrastructure	500,000				0.00		Mar-06	Nov-06	
Lenoir	Early Childhood/Literacy Bldg&Student Center Add - #1239	1,000,000			1,000,000	191,075.61	1,000,000	Nov-02	Nov-03	Under Construction
Lenoir	Resurface Roads and Parking Lots/other renovations #1251		400,000		400,000	43,066.00	400,000	Jun-02	Sep-03	Under Construction
Lenoir	Classroom and Science Building #1238	4,500,000			383,798	214,462.50	4,500,000	Oct-03	Jun-05	Under Design
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232	125,249	295,000			0.00		Jun-05	Feb-06	
Lenoir	Industrial/Vocational Center	2,190,044				0.00		Jul-05	Jul-06	
Lenoir	Add to Aviation Ctr/Cafeteria	626,314				0.00		May-05	Jan-06	
Lenoir	Land Acquisition	450,000				0.00				
Lenoir	Childcare Center	650,000				0.00		Oct-05	Jun-06	
Lenoir	Renovate LRC/Alumni and Foundation House		355,000			0.00		Jun-05	Feb-06	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF DECEMBER 31, 2003

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 12-31-03	Bond Funds Expended Through 12-31-03	Bond Funds Committed to a Project As of 12-31-03	Estimated Construction Start Date	Estimated Construction Completion Date	Status
Martin	Misc. R & R (Bundled projects) - #1178	99,713	99,713		99,713	99,713		May-01	Oct-03	Under Construction
Martin	Roof Repairs (Bundled projects) - #1192	1,027,327	1,027,327	1,027,327	23,267.66	1,027,327		Feb-03	Feb-04	Under Construction
Martin	Undetermined									
Mayland	Avery County Project - No. 1169	824,471		100,000	952,000	824,470.89	952,000	Mar-02	Apr-06	Complete
Mayland	R&R Projects- #1284									
Mayland	Applied Technologies Building #1328	200,000	200,000		200,000	121,108.04	200,000	Apr-02	May-04	Under Construction
Mayland	Repairs/Renovations Projects	1,852,610				1,852,610		Sep-04	Sep-05	Advertising for Designer Services
Mayland	Land Purchase	241,545				0.00		Jul-04	Jan-05	
McDowell	Classroom Building - #1353	127,529								
McDowell	Classroom Building - #1353	2,138,279		465,997				Jan-05	Jan-06	Advertising for Designer Services
McDowell	Replace Exit Doors & Fire Alarm System - 1160	166,200			166,200	166,200		Jan-05	Jan-06	Advertising for Designer Services
McDowell	Roof Replacement - 1161	98,000			98,000	98,000		May-01	May-02	Complete
McDowell	Campus Repair and Renovations - 1248	174,500			174,500	174,500		Jul-01	May-02	Complete
McDowell	Renovation to areas vacated with priority #1	282,588			105,692.00	0.00		May-02	Mar-03	Complete
Mitchell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168	250,000			250,000	250,000		Nov-05	Jun-06	
Mitchell	Renovation Of the CEC-Gen'l Bldg. Renovations - #1196	142,562			142,562	0.00		Jun-03	Sep-03	Under Construction
Mitchell	Mooreville Center 2nd Floor Addition-DCC No. 1070	216,851		784,000	216,851	194,149.76	216,851	Apr-02	Apr-03	Under Construction
Mitchell	Advanced Technology Building-DCC No. 1091	3,178,788		1,000,000	3,178,788	254,768.42	3,178,788	Oct-03	Oct-04	Under Construction
Mitchell	Renovation of the Library	415,993				0.00		Sep-04	May-05	
Mitchell	Renovation of the Student Center	153,604				0.00		Sep-04	May-05	
Mitchell	Renovation of Vocational Building	1,293,953				0.00		Jun-04	Dec-04	
Montgomery	Renovations and Repairs	502,004			502,004	240,606.70	502,004	Aug-01	Dec-05	Under Construction
Nash	Land Acquisition #1141	350,000			350,000	350,000				
Nash	Structural Repairs & Renovations #1299	190,000			190,000	120,699.00	190,000	Jul-02	Nov-04	Complete Land Purchase
Nash	Environmental Repairs & Renovations - #1193	266,844			266,844	232,391.78	266,844	Oct-01	May-04	Under Construction
Nash	Aesthetic Repairs & Renovations - #1194	260,000			260,000	178,334.48	260,000	Jul-01	May-04	Under Construction
Nash	Program Specific Classroom Renovations #1203	41,000			41,000	10,605.55	41,000	Aug-01	Nov-03	Under Construction
Nash	Infrastructure Repairs & Renovations #1300	41,000			41,000	1,000.00	41,000	Apr-03	May-04	Under Construction
Nash	Science & Technology Building #1301	3,933,237		2,525,232	77,436.00	3,933,237		Nov-04	Jan-06	Advertising for Designer Services
Pamlico	Expansion of Bayboro Center - 1224	350,000		175,300	300,000	200,000.00	350,000	May-03	Oct-03	Complete Land Purchase
Pamlico	Repair and Renovations	223,376				0.00		Mar-03	Jul-04	
Pamlico	Life Long Learning Center	1,837,555		50,000				Mar-06	Jan-07	
Piedmont	Renovate gym to LRC & Distance learning Classroom #1309	603,033			144,800	52,445.00	1,447,857	Jan-04	Jan-05	Under Design
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310	1,567,922			129,450	47,907.50	1,567,922	Jan-04	Jan-05	Under Design
Piedmont	Renovate Student Complex	1,405,690				0.00		May-05	May-06	
Piedmont	Renovate Auditorium	334,476				0.00		May-05	Jan-06	
Pitt	General Classroom Bldg - 1111 Ph1	5,116,870			4,914,048	4,951,583.61	5,116,870	Apr-02	Oct-03	Under Construction
Pitt	Parking Project - 1112 Ph1	195,436			195,436	24,331.73	195,436	Oct-02	Nov-03	Under Construction
Pitt	Bowen Farm Site Project (Planning) - 1110	150,000		1,550,000	39,456	34,901.89	150,000	Jul-03	Jul-04	Under Design
Pitt	Fulford Bldg Addition Ph II - 1234	2,297,178		1,500,000	285,000	45,408.00	2,297,178	Apr-03	Jun-04	Under Design
Pitt	Firing Range and Driving Pad - #1177	206,110		1,110,298	206,110	198,542.50	206,110	Oct-02	Dec-03	Under Construction
Pitt	Albano/Hunnecutt Project	288,156				0.00		Sep-03	Sep-04	
Pitt	Construction & Automotive Complex Ph II	1,139,515		2,610,485		0.00		Oct-04	Oct-05	
Pitt	Warren Bldg Renov Ph II	7,000,000				0.00		Oct-04	Oct-05	
Pitt	Humber Bldg Renov Ph III	500,000				0.00		Nov-05	Jul-06	
Pitt	White Bldg Renov Ph III	632,443				0.00		Nov-05	Jul-06	
Pitt	Whitchard Bldg Renovation Ph III	500,000				0.00		Nov-05	Jul-06	
Randolph	R & R Bundle Number One, Two & Three- #1174	1,050,259		1,050,259		271,672.32	1,050,259	Nov-02	Oct-04	Under Construction
Randolph	Archdale Center Classroom Addition -- #1317	1,344,379				0.00	1,344,379	Jul-04	Jul-05	Advertising for Designer Services
Randolph	R & R Bundle Number Four	635,271				0.00		Jul-05	Jul-06	
Richmond	Proj.1089 - HVAC Renovations in 3 Buildings				890,000		890,000			Under Construction

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF DECEMBER 31, 2003

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 12-31-03	Bond Funds Expended Through 12-31-03	Bond Funds Committed* to a Project As of 12-31-03	Estimated Construction Start Date	Estimated Completion Date	Status
Richmond	Proj. 1088 Health Sciences Building	3,542,287		0		16,400.00	3,542,287	Oct-04	Dec-05	Advertising for Designer Services
Richmond	Acquire Building in Scotland County	137,272		0	137,272	137,272.00	137,272			Complete
Richmond	Proj. 1283 Multiple Renovations @ less than \$100,000 each		358,389	0	358,389	352,345.93	358,389	Aug-02	Oct-03	Under Construction
Richmond	Purchase new Facility near current Building	295,672		0		0.00				
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271		255,395		255,395	255,395.00	255,395	Jul-02	Aug-03	Complete
Roanoke-Chowan	Compliance/Safety Renov. #1323		215,600			0.00		Sep-02	Sep-05	
Roanoke-Chowan	Learning/Working Renov. #1324		385,268		385,268	28,484.00	385,268	Mar-03	Sep-05	Under Construction
Robeson	(Pembroke Center Land Purchase) #1225	80,000			80,000	76,073.00	80,000			Complete Land Purchase
Robeson	Continuing Education Building #1109	2,590,239			2,590,239	793,310.25	2,590,239	Dec-02	Jun-04	Under Construction
Robeson	Continuing Education /Allied Health Buildings #1206	7,416,318			360,865	213,465.88	7,688,757	Apr-04	Jul-06	Under Design
Robeson	Emergency Training Facility Addition #1214	61,160			61,160	43,718.30	61,160	Jul-02	Jul-03	Under Construction
Robeson	Renovations Site Work #1329	2,505,409	976,996			533,878.94	3,482,405	May-03	Oct-03	Under Construction
Robeson	Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9,10, 15 #1108		175,000	7,701	175,000	159,921.38	175,000	Apr-03	Apr-04	Under Construction
Rockingham	Lifelong Learning Center - 1079	2,400,291		10,000	174,340	88,323.88	2,400,291	Nov-03	Jan-05	Under Design
Rockingham	Classroom/Storage Bldg. at ESTC - 1080	239,000		10,000	239,000	238,130.84	239,000	May-02	Oct-03	Under Construction
Rockingham	Spring 2001 Renovations #1156		165,000	50,000	165,000	35,815.60	165,000	Dec-00	Sep-03	Under Construction
Rockingham	Summer 2001 Renovations #1191		112,500		112,500	112,500.00	112,500	Apr-01	Aug-03	Complete
Rockingham	Fall 2001 Renovations #1217		86,700		86,700	24,470.90	86,700	Feb-02	Oct-03	Under Construction
Rockingham	Spring 2002 Renovations #1218		70,000	229,000	70,000	62,361.34	70,000	Jun-02	Oct-03	Under Construction
Rockingham	Fall 2002 Renovations - #1306		243,000		243,000	14,170.47	243,000	Apr-03	Oct-03	Under Construction
Rockingham	Spring 2003 Renovations		136,000			0.00		May-03	Nov-03	
Rockingham	Spring 2004 Renovations		210,000			0.00		Apr-04	Oct-04	
Rockingham	Summer 2004 Renovations		100,000			0.00		May-04	Nov-04	
Rockingham	Summer 2005 Renovations		1,054,150			0.00		Jul-05	Jul-06	
Rowan-Cabarrus	Bldg. 100 Renovations - #1032		325,000	1,473,242	325,000	188,644.29	325,000	Jul-02	Oct-03	Under Construction
Rowan-Cabarrus	Classroom/Laboratory Building - #1185	4,357,029		3,565,141		0.00	4,357,029	Jan-05	Mar-06	Advertising for Designer Services
Rowan-Cabarrus	Various Renovations - #1314		480,584		480,584	204,707.80	480,584	Apr-03	Jan-04	Under Construction
Rowan-Cabarrus	LRC & Student Support Space Expansion & Renovation		805,584			0.00		Mar-06	Mar-07	
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot	5,207,129		3,659,365		0.00		Feb-08	Apr-09	
Sampson	Occupational Building #1133	3,113,820		1,866,180	170,300	187,782.00	3,113,820	Mar-04	Jul-05	Under Design
Sampson	Campus Roadway Extension #983	176,000		216,075	176,000	176,000.00	176,000	Apr-02	Oct-02	Complete
Sampson	North HVAC and Crosswalk replacement #1151		575,000		475,000	423,483.98	575,000	Mar-04	Jul-05	Under Construction
Sampson	Emergency Services Complex	150,000				0.00		May-05	Nov-05	
Sampson	North/East Lighting improvements		25,530			0.00		May-04	Aug-04	
Sampson	Undefined		100,000			0.00		Sep-05	Dec-05	
Sandhills	New Student Center # 940	1,949,455		5,473,000	607,282	0.00	1,949,455	Apr-04	Sep-04	Under Design
Sandhills	New Hoke County Center #813	308,380		874,535	308,380	308,379.33	308,379	Aug-00	Nov-01	Complete
Sandhills	Kennedy Hall Health Sciences Renovation #1003		487,000	734,000	487,000	486,285.56	487,000	Mar-02	May-03	Complete
Sandhills	Technology Center #1081	4,006,491		2,160,290	520,700	0.00	4,006,491	Jan-04	May-05	Under Design
Sandhills	Parking Lot - South Campus #1313	178,000		131,000	79,431	149,449.51	79,431	Jun-03	Sep-03	Under Construction
Sandhills	Stone Hall Administration Renovation #1278	1,431	120,000		121,431	93,638.39	121,431	May-03	Oct-03	Under Construction
Sandhills	Stone Hall Student Services Renovation #1154		95,000		95,000	95,000.00	95,000	Apr-02	May-03	Complete
Sandhills	Hoke Business and Technology Center #1142	1,225,087		25,465		0.00		Aug-05	Jul-06	
Sandhills	Horticulture Complex - 1352	293,509				0.00	293,509	Nov-05	Apr-06	Advertising for Designer Services
Sandhills	Blue Hall Renovation #1004	776,405	723,715			0.00		Dec-04	Dec-05	
Sandhills	Improvements/Expansion Traffic System - #1242	151,741			151,741	151,740.01	151,741	Jun-02	Aug-02	Complete
Sandhills	Stone Hall Renovation		500,000			0.00		Dec-05	Aug-06	
Sandhills	Causey Hall Renovation	300,000	200,000			0.00		Apr-05	Dec-05	
Sandhills	Undetermined	1,162,580	0			0.00		May-07	Dec-07	
Sandhills	Emergency Services Training Complex	672,300	0			0.00		Nov-05	May-06	
Sandhills	Stone Hall Lecture 111 Renovation	150,000	0			0.00		Nov-05	Aug-06	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF DECEMBER 31, 2003

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 12-31-03	Bond Funds Expended Through 12-31-03	Bond Funds Committed to a Project As of 12-31-03	Estimated Construction Start Date	Estimated Completion Date	Status
South Piedmont	Continuing Education Center Renovations (#932B)	0	300,000	1,447,258	300,000	300,000.00	300,000.00	Nov-05	Mar-06	Advertisng for Designer Services
South Piedmont	Renovations to the Continuing Education Ctr - #1166	263,488	36,512	2,756,430	62,800	15,600.00	300,000	Jul-03	Sep-02	Complete
South Piedmont	Union Campus Renovations	0	79,723	0	0	0.00	0.00	Sep-03	Mar-04	Under Design
Southwestern	Infrastructure Construction/Renovations	200,000	1,029,868	1,229,868	1,229,868	767,771.07	1,229,868	Feb-02	Sep-03	Under Construction
Southwestern	OSHA and ADA Compliance #1275	50,000	265,000	0.00	0.00	315,000	0.00	Mar-03	Oct-03	Advertisng for Designer Services
Southwestern	Technology Building #1274	3,721,721	3,721,721	0.00	0.00	3,721,721	0.00	Apr-04	Mar-05	Advertisng for Designer Services
Southwestern	Building "G" Renovation/Addition	625,215	100,000	0.00	0.00	0.00	0.00	Feb-06	Nov-06	
Southwestern	Renovation/Expansion of "T" Building	750,000	0	0	0	0.00	0.00	Mar-06	Dec-06	
Southwestern	Land Acquisition - property adjacent to campus	150,000	0	0	0	0.00	0.00	Aug-02	Jan-03	Under Construction
Southwestern	Swain Ctr Renovation-remaining section of building - 1190	400,000	400,000	400,000	400,000	356,754.67	400,000	Aug-02	Jan-03	Under Construction
Southwestern	Jackson County Renovations - 1188	798,942	150,000	798,942	605,698.06	798,942	798,942	Nov-01	Sep-04	Under Construction
Southwestern	restroom / shower renovation - 1189	90,000	90,000	90,000	2,890.47	90,000	90,000	Feb-03	May-03	Under Construction
Southwestern	general building-new campus #1330	2,944,018	2,941,510	0.00	0.00	2,944,018	0.00	Dec-03	Feb-05	Advertisng for Designer Services
Stanly	Western Stanly Center - Project # 903	3,288,740	300,000	3,288,740	3,226,257.27	3,288,740	3,288,740	Jan-05	Jul-06	Advertisng for Designer Services
Stanly	Addition to existing building - Project #1231	938,000	0	938,000	776,989.42	938,000	938,000	Nov-02	Sep-03	Under Construction
Stanly	Patterson Building Roof Replacement #1207	100,000	100,000	100,000	100,000.00	100,000.00	100,000	Oct-01	Dec-01	Complete
Stanly	Corporate Education/Shop Building #1369	150,000	0	150,000	0.00	150,000	0.00	Oct-03	Jan-04	Advertisng for Designer Services
Stanly	Kelley Building Roof Replacement & Renovation	0	250,000	0	0	0.00	0.00	Oct-04	Dec-04	
Stanly	Parking Lot Resurfacing	0	409,851	0	0	0.00	0.00	Jul-05	Oct-05	
Surry	No. 947: Yacklin Center (completed)	541,702	2,540,000	181,900	515,821.87	541,702	541,702	Jan-02	Apr-03	Complete
Surry	No. 1186: Parking Lot "H" Bldg (completed)	0	91,883	96,468	91,883.00	91,883	91,883	Sep-01	Nov-01	Complete
Surry	No. 1123:"K" Engineering Technologies Building	2,307,296	0	2,307,296	119,225.00	2,307,296	2,307,296	Jun-03	Jul-04	Under Construction
Surry	"V" Bldg 1st Floor Renov & "E"-HVAC retrofit	608,350	0	0	0.00	0.00	0.00	Aug-04	Apr-05	
Surry	No. 1367 Maintenance Bldg & Misc Small Projects	413,145	0	0	0.00	0.00	0.00	Aug-04	Feb-05	
Surry	No. 1258: "J" Three-Story Classroom Bldg & Parking	691,630	4,309,045	421,000	82,622.46	691,630	691,630	Jul-03	Sep-04	Under Design
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation	148,690	551,767	700,457	43,369.73	700,457	700,457	Jul-03	Jan-04	Under Construction
Surry	"C" Bldg Renovations (Elev, Bookstore, HVAC, etc.)	187,255	222,584	0	0.00	0.00	0.00	Oct-04	Jun-05	
Surry	"R" Learn Resources Ctr (NCIH room, etc.)	89,998	0	0	0.00	0.00	0.00	Feb-05	Aug-05	
Surry	"P" Gymnasium Bldg Sealing/Ventilation Upgrade	178,158	0	0	0.00	0.00	0.00	Jul-04	Jan-05	
Surry	Cultural & Educational Center	3,450,369	0	0	0.00	0.00	0.00	Jul-04	Jan-05	
Tri-County	Land Acquisition - Enloe Building Area #1270	125,294	0	0	112,705	112,705.00	125,294	Dec-03	Jun-04	Complete Land Purchase
Tri-County	Addition/Renovation - Enloe Building #1308	0	891,527	0	0.00	891,527	891,527	Dec-03	Jun-04	Advertisng for Designer Services
Tri-County	Lighted Parking/Concrete Sidewalks #1202	43,597	0	0	43,597.00	43,597	43,597	Feb-02	May-02	Complete
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	5,341,910	5,341,910	5,341,910	5,154,400.18	5,341,910	5,341,910	Jul-02	Sep-03	Under Construction
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307	908,090	0	0	63,190.00	908,090	908,090	Jun-03	Apr-04	Under Design
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	1,915,271	115,280	2,030,551	64,397.05	2,030,551	2,030,551	Jul-03	Jul-04	Under Construction
Vance-Granville	PHASE 1 R&R/CONSTRUCTION PROJECTS #1157	191,680	0	191,680	191,680.00	191,680	191,680	Jul-01	Oct-01	Under Construction
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	1,919,250	0	0	0.00	0.00	0.00	Jul-04	Jun-05	
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198	544,720	544,720	544,720	416,400.14	544,720	544,720	Jun-03	Dec-03	Under Construction
Vance-Granville	MAIN Campus Misc Construction	1,191,886	0	0	0.00	0.00	0.00	Mar-04	Jun-06	
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094	2,518,000	0	0	0.00	0.00	0.00	Dec-04	Dec-05	
Vance-Granville	GRANVILLE MISC CONSTRUCTION	1,361,202	0	0	0.00	0.00	0.00	Jan-05	May-06	
Vance-Granville	FRANKLIN MISC CONSTRUCTION	450,022	0	0	0.00	0.00	0.00	Jan-05	May-06	
Vance-Granville	BALANCE MOVED TO PRIORITY #2	0	0	0	0.00	0.00	0.00	Jan-05	May-06	
Vance-Granville	PHASE III R&R/CONSTRUCTION PROJECTS	330,000	0	0	0.00	0.00	0.00	Apr-05	Oct-05	
Vance-Granville	PHASE IV R&R/CONSTRUCTION PROJECTS	283,135	0	0	0.00	0.00	0.00	Oct-05	Apr-06	
Wake	Reroofing - Ready Hall #1260	324,927	0	0	324,927	324,926.66	324,927	Jun-02	Feb-03	Complete
Wake	Resurfacing & paving pking, Areas & walk	240,000	0	0	0.00	0.00	0.00	Jun-04	Oct-06	
Wake	Law Enforcement Center	3,000,000	0	0	0.00	0.00	0.00	Apr-05	Oct-06	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF DECEMBER 31, 2003

College	Project Name - (Project No. If assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 12-31-03	Bond Funds Expended Through 12-31-03	Bond Funds Committed* to a Project As of 12-31-03	Estimated Construction Start Date	Estimated Completion Date	Status
Wake	Renovation & Repair Health Education Facility		610,000			0.00	610,000	Oct-03	Jun-04	Advertising for Designer Services
Wake	Reroofing - Technical Education Bldg. #1290		232,276		232,276	150,984.66	232,276	May-03	Jul-03	Under Construction
Wake	Engineering Technology Bldg. Renovation #1291		427,241			0.00	400,000	May-04	Jan-05	Advertising for Designer Services
Wake	N.E. Campus Development & Bldg. Const. #1289	20,621,751				312,566.25	20,621,751	Feb-05	Feb-07	Under Design
Wake	R&R Main campus classrooms, labs & offices #1295	3,000,000	1,028,494		588,392	0.00	4,028,494	Aug-05	Jun-06	Under Design
Wake	NE Campus Infrastructure #1262	3,549,700				47,300.00	3,549,700	Feb-05	Feb-06	Advertising for Designer Services
Wayne	Childcare Center/Lab #1104	562,779		200,000	562,779	555,447.96	562,779	Aug-02	May-03	Under Construction
Wayne	Land Acquisition #1124	725,000			724,880	724,880.00	724,880			Complete Land Purchase
Wayne	Miscellaneous R&R (Bundled) #1162	50,000	702,916		752,916	405,904.08	752,916	Jan-01	Apr-04	Under Construction
Wayne	Addition Chiller & Upgrade of Energy Plant #1351	125,000	275,000			0.00	400,000	Feb-04	Jun-04	Advertising for Designer Services
Wayne	Building 1 - Multi Purpose #1105	4,284,035	0			0.00		May-05	May-06	
Wayne	Building 2 -Dental Clinic Addition & Renov. #1230	475,000	271,711		746,711	742,728.64	746,711	Oct-02	Aug-03	Under Construction
Wayne	Building 3 - Continuing Education Center #1280	4,249,014	0		277,973	151,727.80	4,249,014	Dec-03	Jan-05	Under Design
Wayne	WLC & Dogwood Bldgs Renovation #1339	1,142,221	127,730			0.00		Jan-05	Nov-05	
Western Piedmont	LIGHTING RETROFITS #1117		205,000		205,000	204,423.12	205,000	Mar-01	Feb-02	Complete
Western Piedmont	CAMPUS RENOVATIONS #1118		880,000		880,000	749,036.43	880,000	Mar-01	Jan-04	Under Construction
Western Piedmont	ALLIED HEALTH / CHILD CARE FACILITY	3,858,649				0.00		Nov-04	Nov-05	
Western Piedmont	UNDETERMINED		401,274			0.00		Jun-04	Feb-05	
Wilkes	Walker Center Renovations - #1181		275,000		275,000	274,998.20	275,000	Jul-01	Oct-01	Complete
Wilkes	General Campus Renovations - #1182		456,817		456,817	171,187.22	456,817	Jun-01	Jun-06	Under Construction
Wilkes	Alleghany Center Relocation and Renovation	33,995	50,000	33,995	83,995	83,995.00	83,995	Oct-02	Apr-03	Complete
Wilkes	Ashe Center Lab and Classroom Space #1250	671,077		539,471		20,374.20	671,077	Oct-03	Jun-04	Under Design
Wilkes	Science & Technology Building #1346	2,686,596				0.00		Nov-04	Nov-05	
Wilkes	Science Lab, ADA and Admin. Office Renovations - #1209		250,000		250,000	0.00	250,000	Jan-03	Jun-06	Under Design
Wilkes	Energy Conservation Upgrades - #1183		165,000		165,000	94,148.00	165,000	Mar-01	Dec-04	Under Construction
Wilkes	Greenhouse Renovations - #1210		10,028		77,000	10,028.36	77,000	Aug-01	Dec-02	Under Construction
Wilkes	Roof Replacements - Beacon, Hayes and Lovette Halls		235,000			0.00		Mar-05	Jun-06	
Wilkes	Roof Replacement - Thompson Hall		350,000			0.00		Oct-05	Jun-06	
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184		206,972		140,000	50,490.00	140,000	May-01	Jun-06	Under Construction
Wilson	Technology Center/Student Union	3,112,095	0	0		0.00		Nov-04	Nov-05	
Wilson	Tech Center Land Acquisition-#1345	165,000				0.00		Sep-03	Sep-03	
Wilson	Renovation Project - Year 2001 - #1149	0	336,540	0	336,540	336,540.00	336,540	Apr-01	Oct-02	Complete
Wilson	Community/Business Center - #1150	1,307,508	0	0	1,307,508	844,644.26	1,307,508	Sep-02	Sep-03	Under Construction
Wilson	Renovation Project - Year 2002 - #1229	0	225,000	0	225,000	192,941.69	225,000	Mar-02	Apr-03	Under Construction
Wilson	Renovation Project - Year 2003 - #1305	0	275,000	0	275,000	7,579.99	275,000	Mar-03	Jan-04	Under Construction
Wilson	Renovation Project - Year 2004	0	230,000	0		0.00		Mar-04	Jan-05	
Wilson	Police Academy Center	305,311	0	260,394		0.00		Sep-05	May-06	
Wilson	Renovation Project - Year 2005	0	291,996	0		0.00		Mar-05	Jan-06	
Textile School	R&R (project bundled: emerg rep., infrastructure, safety, etc)		29,447		29,477	29,447.00	29,447	Dec-00	Jun-01	Complete
Textile School	Capital Construction Project 905 ID 6800100905A	750,000		2,437,200	750,000	665,687.53	750,000	Jun-02	Jul-03	Under Construction
	TOTALS	498,702,280	101,297,720	152,133,040	163,275,242	117,697,735.27	391,883,960			

* Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State Board.