

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF DECEMBER 10, 2004

| College     | Project Name - (Project No. if assigned)                    | New Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 12-10-04 | Bond Funds Expended Through 12-10-04 | Bond Funds Committed* As of 12-10-04 | Estimated Design Start Date | Estimated Construction Start Date | Estimated Completion Date | Status                            |
|-------------|-------------------------------------------------------------|----------------------|------------------------|------------------------|------------------------------------------|--------------------------------------|--------------------------------------|-----------------------------|-----------------------------------|---------------------------|-----------------------------------|
| Alamance    | Student Services/LRC/Adm - Project #1129                    | 2,000,000            |                        | 4,500,000              | 2,000,000                                | 936,738.45                           | 2,000,000                            | Jan-01                      | Nov-03                            | Jun-05                    | Under Construction                |
| Alamance    | Renovations - Project I - Project #1201                     | 100,000              |                        |                        | 100,000                                  | 99,999.04                            | 100,000                              | Dec-00                      | Jan-01                            | Jul-02                    | Complete                          |
| Alamance    | Renovations - Project II - Project #1302                    | 127,105              |                        | 127,105                |                                          | 109,446.17                           | 127,105                              | Dec-02                      | Apr-03                            | Nov-04                    | Under Construction                |
| Alamance    | Renovations - Student Services                              | 240,000              |                        |                        |                                          | 0.00                                 | 0.00                                 | Apr-05                      | Jun-05                            | Sep-06                    |                                   |
| Alamance    | Renovations - LRC                                           | 240,000              |                        |                        |                                          | 0.00                                 | 0.00                                 | Apr-05                      | Jun-05                            | Jan-06                    |                                   |
| Alamance    | Allied Health Building - Project #1130                      | 3,747,351            |                        |                        | 69,188.23                                | 3,747,351                            |                                      | May-04                      | Nov-05                            | Nov-06                    | Under Design                      |
| Alamance    | Renovations - Business Area                                 | 150,000              |                        |                        | 0.00                                     |                                      |                                      | Feb-05                      | Jun-05                            | Sep-05                    |                                   |
| Alamance    | Renovations - Project III                                   | 100,000              |                        |                        | 0.00                                     |                                      |                                      | Jun-05                      | Jun-05                            | Apr-06                    |                                   |
| Alamance    | Renovations - Project IV                                    | 100,000              |                        |                        | 0.00                                     |                                      |                                      | Jun-05                      | Jun-05                            | Jul-06                    |                                   |
| Alamance    | Renovations - Child Development Center                      | 220,000              |                        |                        | 0.00                                     |                                      |                                      | Dec-05                      | Jan-06                            | Jul-06                    |                                   |
| Alamance    | Renovations - Parking Lots                                  | 150,000              |                        |                        | 0.00                                     |                                      |                                      | Jun-06                      | Jul-06                            | Jan-07                    |                                   |
| Ashville    | Computer Technology Center NCCCS #1097                      | 4,700,000            |                        |                        | 4,700,000                                | 4,574,656.31                         | 4,700,000                            | Nov-00                      | Nov-02                            | Feb-04                    | Complete                          |
| Ashville    | Renovations #1 #1137                                        | 63,176               |                        |                        | 63,176                                   | 43,174.00                            | 63,176                               | Jan-04                      | Jul-04                            | Dec-04                    | Complete                          |
| Ashville    | Enka Center Renovations #1213                               | 600,000              |                        |                        | 600,000                                  | 600,000.00                           | 600,000                              | Jan-01                      | Jan-02                            | May-03                    | Complete                          |
| Ashville    | Dental Lab Renovation NCCCS #1121                           | 400,000              |                        |                        | 400,000                                  | 384,753.00                           | 400,000                              | Dec-00                      | Dec-01                            | Aug-02                    | Complete                          |
| Ashville    | Corporate Technology Center Renovation #2                   | 300,000              |                        |                        |                                          | 0.00                                 |                                      | Jan-05                      | Mar-05                            | Sep-05                    |                                   |
| Ashville    | Hospitality Education Center NCCCS #1098                    | 6,198,254            |                        | 916,351                | 6,198,254                                | 2,396,101.09                         | 6,198,254                            | Nov-00                      | May-04                            | Jul-05                    | Under Construction                |
| Ashville    | Furnihurst Renovation, #1158                                | 900,000              |                        |                        | 45,450                                   | 30,035.75                            | 900,000                              | Sep-04                      | Feb-05                            | Oct-05                    | Under Design                      |
| Ashville    | Marketing Tech Renovations #1354                            | 916,351              |                        | 1,426,299              | 202,750                                  | 916,351                              |                                      | Mar-04                      | Dec-04                            | Aug-05                    | Under Design                      |
| Beaufort    | Law Enforcement/EMT/Fire Service Training Facility #1084    | 2,936,000            |                        | 10,000                 | 2,936,000                                | 2,936,000.00                         | 2,936,000                            | Mar-01                      | May-02                            | May-03                    | Complete                          |
| Beaufort    | Renovations to Buildings 1, 4 and 8 #1265                   | 154,895              |                        |                        |                                          | 154,895                              |                                      | Jul-02                      | Apr-03                            | May-06                    | Complete                          |
| Beaufort    | Public Service Building and renovate bldgs 2 & 3 #1266      | 363,504              |                        |                        | 268,837                                  | 187,906.36                           | 3,486,549                            | May-03                      | Dec-04                            | May-06                    | Under Design                      |
| Beaufort    | Renovations to lower level of Building 5                    | 601,000              |                        |                        |                                          | 0.00                                 |                                      | Jan-05                      | Sep-05                            | May-06                    |                                   |
| Bladen      | Repair and Renovation #1337                                 | 520,000              |                        |                        | 520,000                                  | 425,459.11                           | 520,000                              | Mar-03                      | Nov-03                            | Sep-04                    | Under Construction                |
| Bladen      | Learning Resource center Repair, Renov., and Expansion      | 900,000              |                        |                        |                                          | 0.00                                 |                                      | Oct-04                      | Aug-05                            | May-06                    |                                   |
| Bladen      | Advertising for designer Services                           | 990,000              |                        |                        | 990,000                                  | 990,000                              |                                      | Jun-04                      | Apr-05                            | Feb-06                    |                                   |
| Bladen      | Industrial Training Center repair, renovation and Exp #1255 | 140,000              |                        |                        | 664,794                                  | 61,753.73                            | 664,794                              | Oct-02                      | Sep-04                            | Apr-05                    | Under Construction                |
| Bladen      | Repair and Renovation, Roofs, HVAC #1208                    | 146,809              |                        |                        | 146,809                                  | 112,439.20                           | 146,809                              | Feb-02                      | Apr-02                            | Oct-04                    | Under Construction                |
| Blade Ridge | General Renovations -Flat Rock Campus - #1227               | 536,522              |                        |                        | 536,522                                  | 536,522.00                           | 258,774                              | Dec-01                      | Feb-02                            | Sep-02                    | Complete                          |
| Blade Ridge | Campus wide wiring/infrastructure/distance learning - #1276 | 258,774              |                        |                        | 258,774                                  | 258,774.03                           | 258,774                              | Aug-02                      | Sep-02                            | Dec-03                    | Complete                          |
| Blue Ridge  | Renov to Stu Ctr/Driveways, Drainage/PE fac, Etc #1350      | 402,969              |                        |                        | 394,443.35                               | 402,969                              |                                      | Nov-03                      | Nov-03                            | Feb-05                    | Under Construction                |
| Blue Ridge  | Tennessee Center Additions and Renovations - #1405          | 894,579              |                        | 130,221                | 894,579                                  | 115,141.62                           | 894,579                              | Apr-04                      | Sep-04                            | Jul-05                    | Under Construction                |
| Blue Ridge  | Renovations to two classroom buildings                      | 546,458              |                        |                        |                                          | 0.00                                 |                                      | Sep-04                      | Oct-04                            | Oct-05                    |                                   |
| Blue Ridge  | General Renovations Phase II-Flat Rock Campus - #1304       | 125,928              |                        |                        | 125,928                                  | 125,928.00                           | 125,928                              | Jun-02                      | Jul-02                            | Jan-03                    | Complete                          |
| Blue Ridge  | New Vocational Training Building                            | 648,262              |                        | 648,262                |                                          | 0.00                                 |                                      | Jul-05                      | Oct-05                            | Oct-06                    |                                   |
| Brunswick   | Technical and Trades Building Project #914                  | 336,642              |                        | 473,945                | 893,291                                  | 881,284.20                           | 881,285                              | Apr-01                      | Jul-01                            | Aug-02                    | Complete                          |
| Brunswick   | Bundled R&R Projects #1342                                  | 12,006               |                        | 523,427                | 535,433                                  | 480,457.88                           | 535,433                              | Nov-03                      | May-04                            | Oct-04                    | Under Construction                |
| Caldwell    | Distance Learning #1128                                     | 258,795              |                        | 213,450                | 471,501.59                               | 472,245                              |                                      | Jan-01                      | Jul-02                            | May-03                    | Complete                          |
| Caldwell    | Watauga Site Prep #1127                                     | 1,321,355            |                        |                        | 1,321,355                                | 1,143,230.00                         | 1,321,355                            | Jan-01                      | Jul-02                            | Feb-05                    | Under Construction                |
| Caldwell    | Renovations B & D Building                                  | 601,027              |                        | 398,973                |                                          | 0.00                                 |                                      | Sep-04                      | Apr-05                            | Apr-06                    |                                   |
| Caldwell    | New construction and renovations                            | 1,101,355            |                        |                        |                                          | 0.00                                 |                                      | Jan-05                      | Mar-05                            | Mar-06                    |                                   |
| Caldwell    | Civic Center #1267                                          | 1,291,000            |                        | 209,375                | 1,291,000                                | 1,053,984.20                         | 1,291,000                            | Mar-02                      | Sep-03                            | Sep-04                    | Under Construction                |
| Caldwell    | Renovations - existing facilities                           | 247,800              |                        |                        |                                          | 0.00                                 |                                      | Aug-04                      | Mar-05                            | Sep-05                    |                                   |
| Caldwell    | Transportation Center                                       | 934,831              |                        |                        |                                          | 0.00                                 |                                      | Jan-05                      | Jan-06                            | Sep-06                    |                                   |
| Caldwell    | NE Site Project #1415                                       | 662,755              |                        |                        |                                          | 0.00                                 | 662,755                              | Jan-05                      | Jan-06                            | Sep-06                    | Advertising for designer Services |
| Cape Fear   | Pier and Dock Replacement- Emergency #1147                  | 1,000,000            |                        |                        | 1,000,000                                | 1,000,000.00                         | 1,000,000                            | Jan-01                      | Mar-02                            | Mar-03                    | Complete                          |
| Cape Fear   | New Elevator and Elevator Repairs-Emergency #1148           | 1,300,000            |                        | 0                      | 1,300,000                                | 1,294,454.63                         | 1,300,000                            | Jan-01                      | Jun-02                            | Nov-03                    | Complete                          |
| Cape Fear   | Engineering Technology building #1215                       | 16,799,237           |                        |                        | 16,799,237                               | 8,828,925.15                         | 16,799,237                           | Aug-01                      | Nov-03                            | May-05                    | Under Construction                |
| Cape Fear   | Renovs-Ennart Bldg., Burnett Bldg., Machine Shop #1216      | 1,377,932            |                        |                        | 120,250                                  | 51,000.00                            | 1,377,932                            | Jul-01                      | Oct-04                            | May-05                    | Under Design                      |
| Cape Fear   | Campus Loop Access Road & Truck Driver Facility #1377       | 1,900,000            |                        |                        |                                          | 91,650.00                            | 1,900,000                            | Jul-03                      | Jan-05                            | Jul-06                    | Under Design                      |
| Cape Fear   | Information Technology Building                             | 11,123,788           |                        |                        |                                          | 0.00                                 |                                      | Oct-04                      | Oct-05                            | Jul-06                    |                                   |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF DECEMBER 10, 2004

| College          | Project Name - (Project No. If assigned)                       | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 12-10-04 | Bond Funds Expended Through 12-10-04 | Bond Funds Committed* to a Project As of 12-10-04 | Estimated Design Start Date | Estimated Construction Start Date | Estimated Completion Date | Status                            |
|------------------|----------------------------------------------------------------|-----------------------------------|------------------------|------------------------|------------------------------------------|--------------------------------------|---------------------------------------------------|-----------------------------|-----------------------------------|---------------------------|-----------------------------------|
| Cape Fear        | Public Safety Training Center #1416                            | 3,140,000                         |                        |                        |                                          | 7,800.00                             | 3,140,000                                         | Jan-04                      | Mar-05                            | Mar-06                    | Advertising for designer Services |
| Carteret         | Classroom Bldg Repl & Marine Tech Bldg (#1092)                 | 5,645,724                         |                        | 8,980,000              | 5,645,724                                | 5,392,830.35                         | 5,645,724                                         | Mar-01                      | Feb-03                            | Jan-05                    | Under Construction                |
| Carteret         | Hospitality Building Renovation and Parking Renovation (#1348) |                                   | 150,000                |                        |                                          | 47,148.82                            | 150,000                                           | Mar-03                      | Sep-03                            | Apr-05                    | Advertising for designer Services |
| Carteret         | McGee Building Renovation-Joslyn Hall                          |                                   | 464,051                |                        |                                          | 0.00                                 |                                                   | Jan-05                      | Mar-05                            | Dec-05                    |                                   |
| Carteret         | McGee Building Renovation-Classrooms                           |                                   | 550,000                |                        |                                          | 0.00                                 |                                                   | Oct-04                      | Jan-05                            | Nov-05                    |                                   |
| Catawba          | Renovations - Alex. Ctr. NCCCS #1100                           |                                   | 1,001,815              |                        | 1,001,815                                | 1,001,815.00                         | 1,001,815                                         | Jan-01                      | Aug-02                            | Jul-04                    | Complete                          |
| Catawba          | Classroom/Laboratory Building #1285                            | 7,567,306                         |                        | 7,000,000              | 300,000                                  | 964,927.01                           | 7,567,306                                         | Jul-02                      | Sep-04                            | Dec-06                    | Under Design                      |
| Catawba          | Renovations - Vacated Library Space                            |                                   | 575,000                |                        |                                          | 0.00                                 |                                                   | Nov-05                      | Dec-05                            | Jun-06                    |                                   |
| Catawba          | Paap Building Renovations #1233                                |                                   | 151,980                |                        | 151,980                                  | 132,898.62                           | 151,980                                           | Feb-02                      | Sep-02                            | Dec-04                    | Under Construction                |
| Catawba          | Old Testing Center Renovations #1288                           |                                   | 150,000                |                        | 150,000                                  | 58,961.10                            | 150,000                                           | Oct-02                      | Nov-02                            | Dec-04                    | Under Construction                |
| Catawba          | Renovate Interior Space #1312                                  |                                   | 550,544                |                        | 550,544                                  | 550,544.00                           | 550,544                                           | Jan-03                      | Jun-03                            | Jul-04                    | Complete                          |
| Central Carolina | Roofing (Student Center & Admin.) (Bundled R&R)(#1359)         |                                   | 295,000                |                        | 295,000                                  | 78,436.89                            | 295,000                                           | Mar-04                      | Sep-04                            | Feb-05                    | Under Construction                |
| Central Carolina | Roof Repairs (Main Building) (Bundled R&R) (#1360)             |                                   | 318,878                |                        | 318,878                                  | 106,205.66                           | 299,000                                           | Apr-04                      | Jul-04                            | Feb-05                    | Under Construction                |
| Central Carolina | Roofing (LRC & Science) (Bundled R&R) (#1361)                  |                                   | 230,654                |                        | 230,657                                  | 174,277.82                           | 250,535                                           | Oct-03                      | Jan-04                            | Sep-04                    | Under Construction                |
| Central Carolina | Classroom/Science Lab Bldg. (Proj # 1106)                      | 4,800,000                         |                        |                        | 4,800,000                                | 4,752,452.06                         | 4,800,000                                         | Nov-00                      | Jan-03                            | Oct-04                    | Complete                          |
| Central Carolina | Telecommunications Bldg. (Proj # 1107)                         | 700,000                           |                        | 2,500,000              | 700,000                                  | 637,723.70                           | 700,000                                           | Nov-00                      | Feb-03                            | Nov-04                    | Under Construction                |
| Central Carolina | Classroom Building (Proj. # 1325)                              | 2,000,000                         |                        |                        | 2,000,000                                | 548,860.69                           | 2,000,000                                         | Jun-03                      | Sep-04                            | Apr-05                    | Under Construction                |
| Central Carolina | Renovation of Science Building (# 1408)                        | 723,648                           |                        |                        |                                          | 0.00                                 | 423,648                                           | Sep-04                      | May-05                            | Apr-06                    | Advertising for designer Services |
| Central Carolina | Renovation of Main Classroom Building (#1409)                  | 157,070                           | 31,000                 |                        |                                          | 0.00                                 | 157,070                                           | Sep-04                      | Jun-05                            | Apr-06                    | Advertising for designer Services |
| Central Carolina | Computer Technology Building (#1410)                           | 2,000,000                         |                        |                        |                                          | 0.00                                 | 2,000,000                                         | Sep-04                      | Apr-05                            | Apr-06                    | Advertising for designer Services |
| Central Carolina | Renovation of Classroom Building #1362                         |                                   | 437,768                |                        |                                          | 19,539.00                            | 437,768                                           | Apr-04                      | Apr-05                            | Dec-05                    | Under Design                      |
| Central Carolina | Renovation of Continuing Education Building                    | 142,702                           | 437,767                |                        |                                          | 0.00                                 |                                                   | Apr-05                      | Apr-06                            | Dec-06                    |                                   |
| Central Carolina | Undetermined                                                   | 627,805                           |                        |                        |                                          | 0.00                                 |                                                   | Apr-05                      | Apr-06                            | Dec-06                    |                                   |
| Central Carolina | Classroom Building - West Harnett (#1364)                      | 1,000,000                         |                        |                        |                                          | 0.00                                 | 1,000,000                                         | Aug-04                      | Nov-04                            | Sep-05                    | Under Design                      |
| Cent. Piedmont   | Sloan-Morgan Renovation (1138)                                 | 128,738                           | 4,766,142              |                        | 286,653                                  | 4,713,996.64                         | 4,766,142                                         | Sep-00                      | Aug-02                            | Jun-03                    | Complete                          |
| Cent. Piedmont   | Northeast Campus Ph IA - (942)                                 | 738,439                           |                        | 8,500,000              | 738,439                                  | 738,438.54                           | 739,439                                           | Nov-00                      | Feb-01                            | Dec-01                    | Complete                          |
| Cent. Piedmont   | Information Technology Building - (1116)                       | 16,436,620                        |                        |                        | 16,436,620                               | 14,955,256.05                        | 16,436,620                                        | Oct-00                      | Sep-02                            | Jun-04                    | Complete                          |
| Cent. Piedmont   | Central Energy Facility (1240)                                 | 1,029,163                         | 351,000                | 2,515,000              | 1,054,000                                | 1,339,261.60                         | 1,054,000                                         | Nov-00                      | Sep-02                            | Jul-03                    | Complete                          |
| Cent. Piedmont   | West Campus Phase III - (1114)                                 | 3,500,000                         |                        | 7,671,407              | 3,500,000                                | 2,225,605.07                         | 3,500,000                                         | Feb-01                      | May-03                            | Oct-04                    | Under Construction                |
| Cent. Piedmont   | North Campus Phase III - (1115)                                | 17,900,000                        |                        |                        | 17,900,000                               | 1,627,868.24                         | 17,900,000                                        | Sep-02                      | Aug-04                            | Dec-05                    | Under Construction                |
| Cent. Piedmont   | Van Every Building Reconstruction                              | 1,441,552                         |                        | 5,117,142              |                                          | 0.00                                 |                                                   | Dec-03                      | Oct-04                            | Dec-05                    |                                   |
| Cent. Piedmont   | Garinger Exterior Renovation                                   |                                   | 3,000,000              |                        |                                          | 0.00                                 |                                                   | Sep-04                      | Nov-05                            | Nov-06                    |                                   |
| Cent. Piedmont   | Belk Addition & Renovation                                     | 2,671,463                         | 2,328,537              | 15,000,000             |                                          | 0.00                                 | 5,000,000                                         | Jul-04                      | Mar-06                            | Mar-08                    | Advertising for designer Services |
| Cent. Piedmont   | Northeast Campus Phase II - (1326)                             | 9,570,000                         |                        |                        | 679,228                                  | 493,121.78                           | 9,570,000                                         | Mar-03                      | Jul-04                            | Mar-06                    | Under Design                      |
| Cleveland        | GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370                   |                                   | 230,000                |                        | 230,000                                  | 195,824.59                           | 230,000                                           | Oct-03                      | Dec-03                            | Jun-04                    | Under Construction                |
| Cleveland        | CLASSROOM BUILDING PROJECT # 1287                              | 3,887,036                         |                        | 1,512,964              | 375,000                                  | 24,150.55                            | 3,887,036                                         | Sep-03                      | Sep-05                            | Mar-07                    | Under Design                      |
| Cleveland        | REPLACE/MODIFY MECHANICAL SYSTEMS                              |                                   | 225,000                |                        |                                          | 0.00                                 |                                                   | Jan-05                      | Mar-05                            | Sep-05                    |                                   |
| Cleveland        | RE-ROOFING CAMPUS CENTER BLD PROJECT #1436                     |                                   | 500,000                |                        |                                          | 0.00                                 | 500,000                                           | Nov-04                      | Nov-05                            | Jul-06                    | Advertising for Designer Services |
| Cleveland        | GENERAL REPAIRS & RENOVATIONS/PROJECT 1435                     |                                   | 297,104                |                        |                                          | 0.00                                 | 297,104                                           | Jun-04                      | Aug-04                            | Apr-05                    | Advertising for designer Services |
| Coastal Carolina | HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167                | 3,260,391                         | 1,688,980              | 15,400                 | 3,449,371                                | 3,568,733.52                         | 3,449,371                                         | Sep-02                      | Jun-03                            | Apr-05                    | Under Construction                |
| Coastal Carolina | Classroom Building #1263                                       | 8,343,676                         |                        | 476,671                | 494,371                                  | 770,430.88                           | 8,343,676                                         | Sep-02                      | Sep-04                            | Jan-06                    | Under Construction                |
| Coastal Carolina | Classroom Building                                             | 6,186,046                         |                        |                        |                                          | 0.00                                 |                                                   | Jul-05                      | Jul-06                            | Dec-07                    |                                   |
| COA              | D. F. Walker Public School Takeover Renovation #1241           | 905,612                           |                        |                        | 905,612                                  | 899,840.61                           | 905,612                                           | Aug-03                      | Apr-04                            | Nov-04                    | Under Construction                |
| COA              | Allied Health and Wellness Center #1247                        | 3,573,438                         |                        |                        | 3,573,438                                | 2,509,234.84                         | 3,573,438                                         | Jul-02                      | Feb-03                            | Nov-04                    | Complete                          |
| COA              | Land Acquisition and Renovation of Riverside Center #1315      | 43,000                            |                        |                        | 43,000                                   | 30,872.19                            | 43,000                                            |                             |                                   |                           | Complete Land Purchase            |
| COA              | Renovation of Manteo Middle School #1420                       | 742,724                           |                        | 3,000,000              |                                          | 0.00                                 | 742,724                                           | Feb-05                      | Aug-06                            | Aug-07                    | Advertising for Designer Services |
| COA              | External Signage                                               |                                   | 50,000                 |                        |                                          | 0.00                                 |                                                   | Jun-04                      | Oct-04                            | Apr-05                    |                                   |
| COA              | Cosmetology Program Area Renovation                            |                                   | 50,000                 |                        |                                          | 0.00                                 |                                                   | Apr-05                      | Jun-05                            | Sep-05                    |                                   |
| COA              | Buildings A & C Roof Repairs #1197 (bundled)                   |                                   | 386,000                |                        |                                          | 305,368.27                           | 386,000                                           | Jul-04                      | Oct-05                            | Sep-05                    | Advertising for Designer Services |
| COA              | Upgrade Parking Areas                                          |                                   | 225,000                |                        |                                          | 0.00                                 |                                                   | Apr-05                      | Jun-05                            | Sep-05                    |                                   |
| COA              | Community Center Repairs and Renovations                       |                                   | 50,000                 |                        |                                          | 0.00                                 |                                                   | May-05                      | Jun-05                            | Sep-05                    |                                   |



NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF DECEMBER 10, 2004

| College      | Project Name - (Project No. If assigned)                   | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 12-10-04 | Bond Funds Expended Through 12-10-04 | Bond Funds Committed* As of 12-10-04 | Estimated Design Start Date | Estimated Construction Start Date | Estimated Completion Date | Status                            |
|--------------|------------------------------------------------------------|-----------------------------------|------------------------|------------------------|------------------------------------------|--------------------------------------|--------------------------------------|-----------------------------|-----------------------------------|---------------------------|-----------------------------------|
| COA          | Student Services Area Renovation                           | 250,000                           | 250,000                |                        | 0.00                                     |                                      |                                      | Mar-05                      | Jun-05                            | Sep-05                    |                                   |
| COA          | Upgrade Science Classrooms and Laboratories                | 250,000                           | 150,000                |                        | 0.00                                     |                                      |                                      | Mar-05                      | Jun-05                            | Sep-05                    |                                   |
| COA          | Individual Insignificant Repairs and Renovations           | 80,244                            |                        |                        | 0.00                                     |                                      |                                      | May-05                      | Jun-05                            | Sep-05                    |                                   |
| Craven       | Classroom/Library Building #907B                           | 1,900,000                         | 1,900,000              | 1,900,000              | 1,807,144.53                             | 1,900,000                            | 1,900,000                            | Sep-00                      | Sep-01                            | Dec-04                    | Under Construction                |
| Craven       | Addition to Keiso Hall #1336                               | 100,000                           | 36,400                 | 300,000                | 7,533.75                                 | 100,000                              | 100,000                              | Apr-03                      | Jan-05                            | Jun-05                    | Under Design                      |
| Craven       | Maintenance Building/ Roadway & Parking #1076              | 1,375,022                         | 60,775                 |                        | 55,934.20                                | 1,375,022                            | 1,375,022                            | May-03                      | Jan-05                            | Jun-05                    | Under Design                      |
| Craven       | Technology Building #1268                                  | 2,925,711                         |                        | 2,000,000              | 230,945                                  | 0.00                                 | 2,925,711                            | Sep-03                      | Jan-05                            | Dec-06                    | Under Design                      |
| Craven       | Reroof Building B #1243                                    | 250,000                           | 250,000                |                        | 23,750                                   | 205,026.79                           | 250,000                              | Aug-03                      | Feb-04                            | Oct-04                    | Under Design                      |
| Craven       | Reroof Building G #1244                                    | 250,000                           | 250,000                |                        | 23,750                                   | 209,212.29                           | 250,000                              | Aug-03                      | Feb-04                            | Oct-04                    | Under Design                      |
| Craven       | Renovate Barker Hall #1246                                 | 264,000                           |                        |                        | 103,492.00                               | 264,000                              |                                      | May-04                      | Dec-04                            | Dec-04                    | Soliciting Contractors            |
| Craven       | Replace Chilliers,Air Handlers,Small Renov.(Bundled) #1245 | 384,175                           |                        |                        | 0.00                                     |                                      |                                      | Dec-04                      | Jan-05                            | Dec-05                    | Under Construction                |
| Davidson     | Classrooms/Laboratories/Renovations #1101                  | 4,054,058                         | 1,741,409              | 1,700,000              | 5,795,467                                | 5,129,679.14                         | 5,795,467                            | Oct-00                      | Oct-02                            | Jun-05                    | Under Construction                |
| Davidson     | Fire Service Laboratory #1180                              | 325,000                           |                        |                        | 325,000                                  | 325,000.00                           | 325,000                              | Oct-00                      | Dec-01                            | Jul-02                    | Complete                          |
| Durham       | Collins Bldg. Renovations #1170                            | 2,446,502                         | 1,000,000              |                        | 217,500                                  | 2,764,233.13                         | 3,446,502                            | Nov-01                      | Feb-04                            | Feb-05                    | Under Construction                |
| Durham       | White Building Renovations #1171                           | 0                                 | 1,152,672              |                        |                                          | 862,328                              |                                      | Jan-05                      | Jan-06                            | Apr-07                    | Advertising for Designer Services |
| Durham       | New Student Services/Classroom Building #1199              | 5,628,818                         | 3,000,000              | 688,320                | 332,419.64                               | 6,300,000                            |                                      | Apr-03                      | Dec-04                            | Feb-06                    | Under Design                      |
| Durham       | Satellite Campus                                           | 4,000,000                         | 4,000,000              |                        |                                          |                                      |                                      | Jan-05                      | Jan-06                            | Apr-07                    |                                   |
| Durham       | Multipurpose Classroom/ Physical Training Facility         | 1,200,000                         | 1,000,000              |                        |                                          | 0.00                                 |                                      | Jul-05                      | Jul-06                            | Jul-07                    |                                   |
| Edgecombe    | ACT Project - Project #1078                                | 6,756,814                         | 2,443,186              | 6,756,814              | 6,444,190.97                             | 6,756,814                            |                                      | Dec-00                      | Oct-02                            | Dec-04                    | Under Construction                |
| Edgecombe    | Various R & R projects #1273                               | 500,000                           | 500,000                |                        | 500,000                                  | 500,000                              |                                      | Feb-02                      | Jul-03                            | Nov-06                    | Under Construction                |
| Edgecombe    | Various R & R projects #1272                               | 757,203                           | 757,203                |                        | 757,203                                  | 297,924.00                           | 757,203                              | Feb-02                      | Jul-02                            | Nov-06                    | Under Construction                |
| Fayetteville | Spring Lake Multi-Use Educational Building (DCC #1051)     | 7,000,000                         | 1,108,015              | 7,000,000              | 6,789,060.39                             | 7,000,000                            |                                      | Nov-00                      | Oct-02                            | Oct-04                    | Complete                          |
| Fayetteville | Purchase land along Ft Bragg Road #1320                    | 600,000                           |                        |                        | 600,000.00                               |                                      |                                      |                             |                                   | Oct-04                    | Complete                          |
| Fayetteville | Horticulture Complex at Cape Fear Botanical Garden #1125   | 2,430,349                         | 800,000                |                        | 718,575.81                               | 2,430,349                            |                                      | Nov-01                      | Mar-04                            | Dec-05                    | Complete Land Purchase            |
| Fayetteville | Renov.Horace Sisk/Layfayette Hall Bldgs (DCC #1131)        | 3,402,185                         |                        |                        | 335,440                                  | 1,278,047.43                         | 3,513,973                            | Apr-02                      | May-04                            | Oct-05                    | Under Construction                |
| Fayetteville | Virtual College Center (DCC #1126)                         | 6,000,000                         |                        |                        | 6,000,000                                | 1,958,581.28                         | 6,000,000                            | Nov-02                      | May-04                            | Jul-05                    | Under Construction                |
| Fayetteville | General Classroom Building                                 | 10,500,000                        |                        |                        |                                          |                                      |                                      | Jul-05                      | Jan-07                            | Jul-08                    |                                   |
| Fayetteville | Horace Sisk Boiler Chiller Replacement (DCC #1211)         | 209,343                           | 111,788                | 1,259,969              | 321,131                                  | 192,072.00                           | 321,131                              | Apr-02                      | May-04                            | Oct-05                    | Under Construction                |
| Fayetteville | Purchase land along Ft Bragg Road #1441                    | 737,509                           |                        |                        |                                          | 737,509                              |                                      |                             |                                   |                           | Negotiate Land Purchase           |
| Fayetteville | Renov Student Center & Administration Building             | 2,000,000                         |                        |                        |                                          |                                      |                                      | Jan-05                      | Oct-05                            | Dec-06                    |                                   |
| Fayetteville | Bundled R & R Projects                                     | 5,500,000                         |                        |                        |                                          | 0.00                                 |                                      | Oct-04                      | Dec-04                            | Dec-06                    |                                   |
| Forsyth      | Construction - New building - #1139                        | 4,195,600                         | 7,000,000              |                        | 4,195,600                                | 1,918,254.07                         | 4,195,600                            | Dec-01                      | Aug-03                            | Dec-06                    | Under Construction                |
| Forsyth      | Gym renov, Rerouting data lines, & Parking lot - #1159     | 200,000                           |                        |                        | 900,000                                  | 818,460.58                           | 900,000                              | Dec-01                      | Apr-02                            | Sep-03                    | Complete                          |
| Forsyth      | HVAC & Fire Alarm System Renovations - #1311               | 650,000                           |                        | 650,000                | 547,282.50                               | 650,000                              |                                      | Feb-03                      | Aug-03                            | Apr-04                    | Complete                          |
| Forsyth      | Northwest Forsyth County Center - #1390                    |                                   |                        |                        | 803,623.05                               | 7,000,000                            |                                      | Sep-03                      | May-05                            | Aug-06                    | Advertising for Designer Services |
| Forsyth      | Renovations - Snyder Hall - #1437                          | 680,000                           |                        |                        |                                          | 580,000                              |                                      | Jan-05                      | Aug-05                            | Feb-06                    | Advertising for Designer Services |
| Forsyth      | Replace boiler                                             | 220,000                           |                        |                        |                                          | 0.00                                 |                                      | Jan-05                      | Mar-05                            | Sep-05                    |                                   |
| Forsyth      | Bundled - Different renovation projects                    | 227,000                           |                        |                        |                                          | 0.00                                 |                                      | Feb-05                      | Apr-05                            | Dec-05                    |                                   |
| Forsyth      | Bundled - Electrical upfit & aircondition hallways         | 450,000                           |                        |                        |                                          | 0.00                                 |                                      | Feb-05                      | Apr-05                            | Dec-05                    |                                   |
| Forsyth      | Bundled - Snyder & Ardmore Buildings                       | 450,000                           |                        |                        |                                          | 0.00                                 |                                      | Feb-05                      | Apr-05                            | Dec-05                    |                                   |
| Forsyth      | Bundled - Roof replacements                                | 250,000                           |                        |                        |                                          | 0.00                                 |                                      | Feb-05                      | Mar-05                            | Nov-05                    |                                   |
| Forsyth      | Bundled - Renovation of space vacated to new bldg.         | 151,688                           |                        |                        |                                          | 0.00                                 |                                      | Mar-05                      | May-05                            | Nov-05                    |                                   |
| Forsyth      | Construction - Parking Deck                                | 154,979                           |                        | 1,845,021              |                                          | 0.00                                 |                                      | Feb-05                      | Aug-05                            | Oct-06                    |                                   |
| Forsyth      | Renovations                                                | 755,000                           | 503,000                |                        |                                          | 0.00                                 |                                      | Feb-05                      | Aug-05                            | Aug-06                    |                                   |
| Forsyth      | Construction - Addition to Greene Hall                     | 1,839,442                         |                        |                        |                                          | 0.00                                 |                                      | Apr-05                      | Oct-05                            | Oct-06                    |                                   |
| Gaston       | New Public Safety Building - #1122                         | 1,500,000                         | 189,491                | 1,500,000              | 1,303,237.80                             | 1,500,000                            |                                      | Jan-02                      | Mar-03                            | Oct-04                    | Under Construction                |
| Gaston       | New Science and Technology Building #1428                  | 396,044                           | 1,600,000              |                        | 396,044                                  |                                      |                                      | Nov-04                      | Jun-05                            | Jul-06                    | Advertising for Designer Services |
| Gaston       | Renovation - Corner Building - East #1332                  | 362,334                           | 205,785                |                        | 128,735.00                               | 1,830,684                            |                                      | Jan-03                      | Jan-05                            | Aug-06                    | Under Design                      |
| Gaston       | New Health Sciences Building - #1427                       | 4,989,955                         | 2,000,000              | 79,590                 |                                          | 0.00                                 | 4,989,955                            | Oct-04                      | Apr-05                            | Oct-06                    | Advertising for Designer Services |
| Gaston       | Renovation - Craig Building #1333                          | 900,000                           |                        | 79,590                 | 44,162.60                                | 900,000                              |                                      | Apr-03                      | Jan-05                            | Aug-06                    | Under Design                      |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF DECEMBER 10, 2004

| College      | Project Name - (Project No. If assigned)                         | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 12-10-04 | Bond Funds Expended Through 12-10-04 | Bond Funds Committed* to a Project As of 12-10-04 | Estimated Design Start Date | Estimated Construction Start Date | Estimated Completion Date | Status                            |
|--------------|------------------------------------------------------------------|-----------------------------------|------------------------|------------------------|------------------------------------------|--------------------------------------|---------------------------------------------------|-----------------------------|-----------------------------------|---------------------------|-----------------------------------|
| Guilford     | Central Energy Plant for GSO Classroom Bldgs-Proj. #1303         | 2,150,000                         |                        | 250,000                | 2,150,000                                | 1,789,779.22                         | 2,150,000                                         | Nov-02                      | Nov-03                            | Nov-04                    | Under Construction                |
| Guilford     | Land #1236                                                       | 3,000,000                         |                        | 352,500                | 3,000,000                                | 3,000,000.00                         | 3,000,000                                         |                             |                                   |                           | Completed Partial Purchase        |
| Guilford     | Classroom Building Project #1046                                 | 4,250,000                         |                        | 5,000,000              | 4,250,000                                | 3,779,812.02                         | 4,250,000                                         | Jul-00                      | Feb-02                            | Jan-04                    | Complete                          |
| Guilford     | Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888              | 1,500,000                         |                        | 2,200,000              | 1,500,000                                | 1,500,000.00                         | 1,500,000                                         | Jun-97                      | Nov-99                            | Dec-04                    | Under Construction                |
| Guilford     | Jamestown Campus Land #1294                                      | 4,100,000                         |                        | 325,000                |                                          | 296,328.17                           | 4,100,000                                         | May-05                      | Jul-06                            | Jan-07                    | Complete Partial Land Purchase    |
| Guilford     | Classroom Building                                               | 3,100,382                         |                        | 45,000                 |                                          | 0.00                                 |                                                   | Jul-05                      | Nov-05                            | Dec-06                    |                                   |
| Guilford     | Fire Suppression System Replacement #1392                        |                                   | 500,000                | 0                      |                                          | 344,005.55                           | 500,000                                           | Jul-03                      | May-04                            | Oct-04                    | Under Construction                |
| Guilford     | Roads, Parking & Walkways Repairs #1334                          |                                   | 1,000,000              | 1,525,000              |                                          | 21,050.00                            | 1,000,000                                         | Nov-04                      | May-05                            | Jan-06                    | Advertising for Designer Services |
| Guilford     | Business Careers Renovation #1397                                |                                   | 1,500,000              |                        |                                          | 37.45                                | 1,500,000                                         | Jun-05                      | Jan-06                            | Oct-06                    | Advertising for Designer Services |
| Guilford     | HVAC Renovations and Energy Upgrades #1398                       |                                   | 1,923,774              | 1,070,664              |                                          | 35,667.55                            | 1,923,774                                         | Feb-05                      | Aug-05                            | Jul-06                    | Advertising for Designer Services |
| Guilford     | Allied Health Building #1375                                     | 10,000,000                        |                        |                        |                                          | 0.00                                 | 10,000,000                                        | Jan-05                      | Jun-06                            | Dec-07                    | Advertising for Designer Services |
| Halifax      | Allied Health/Auditorium Bldg #1090                              | 7,673,039                         |                        |                        | 7,673,039                                | 7,572,591.17                         | 7,673,039                                         | Apr-01                      | May-02                            | Dec-03                    | Complete                          |
| Halifax      | HVAC replacement,welding shop renovations #1165                  |                                   | 811,569                | 3,000                  | 811,569                                  | 624,034.35                           | 811,569                                           |                             | Feb-01                            | Jul-06                    | Under Construction                |
| Halifax      | Wellness/Fitness Center #1292                                    | 600,000                           |                        |                        | 600,000                                  | 560,129.64                           | 600,000                                           | Nov-02                      | Jul-03                            | Feb-04                    | Complete                          |
| Haywood      | Renovation - 200/300 Buildings #1113                             | 570,480                           | 1,851,922              |                        | 2,422,402                                | 2,056,095.27                         | 2,422,402                                         | Dec-01                      | Jul-03                            | Dec-04                    | Under Construction                |
| Haywood      | Regional High Tech. Center #1327                                 | 217,598                           |                        |                        | 217,598                                  | 217,598.00                           | 217,598                                           | Feb-04                      | Apr-04                            | Oct-04                    | Complete                          |
| Isothermal   | Continuing Education Building Renovation - No. 1204              |                                   | 550,000                |                        | 550,000                                  | 548,417.17                           | 550,000                                           | Jan-02                      | Apr-03                            | Aug-03                    | Complete                          |
| Isothermal   | Testing/Training Center Construction #1298                       | 1,658,309                         |                        | 1,658,309              | 267,500                                  | 21,950.00                            | 1,658,309                                         | Jul-03                      | Apr-05                            | May-06                    | Under Design                      |
| Isothermal   | ADA Compliance Project & minor building improve. #1252           |                                   | 124,727                |                        | 124,727                                  | 77,200.36                            | 124,727                                           | Oct-02                      | Jan-03                            | Jul-03                    | Under Construction                |
| Isothermal   | Campus HVAC Controls Replacement #1253                           |                                   | 185,273                |                        | 185,273                                  | 181,781.47                           | 185,273                                           | Jul-02                      | Oct-02                            | Apr-03                    | Under Construction                |
| Isothermal   | Underground wiring project #1394                                 |                                   | 100,000                | 150,000                |                                          | 0.00                                 | 100,000                                           | Oct-04                      | Apr-05                            | Jul-05                    | Under Design                      |
| Isothermal   | Library & Student Center Roof Replacements #1395                 |                                   | 275,000                |                        | 275,000                                  | 0.00                                 | 275,000                                           | Sep-04                      | Nov-04                            | Mar-05                    | Under Construction                |
| Isothermal   | Undetermined Projects                                            |                                   | 448,735                |                        |                                          | 0.00                                 |                                                   | Nov-05                      | Jan-06                            | Jul-06                    |                                   |
| James Sprunt | Exterior Campus Lighting #1163                                   |                                   | 223,414                |                        | 223,414                                  | 223,414.00                           | 223,414                                           | Nov-01                      | Jul-02                            | Dec-02                    | Complete                          |
| James Sprunt | HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164                  |                                   | 176,586                |                        | 176,586                                  | 176,584.70                           | 176,586                                           | Apr-01                      | Dec-01                            | Jun-02                    | Complete                          |
| James Sprunt | Herring Building Classroom Addition #1281                        | 1,783,718                         |                        |                        |                                          | 1,102,762.62                         | 1,783,718                                         | Jul-02                      | May-04                            | Apr-05                    | Under Design                      |
| James Sprunt | Repairs & Renovations #1424                                      |                                   | 266,319                |                        |                                          | 16,863.00                            | 266,319                                           | Nov-04                      | Jan-05                            | Jul-05                    | Advertising for Designer Services |
| James Sprunt | Classroom Repairs/ADA Compliance                                 |                                   | 265,000                |                        |                                          | 0.00                                 |                                                   | Jan-05                      | Jul-05                            | Mar-06                    |                                   |
| Johnston     | Campus Lighting and Parking - 1176                               | 200,000                           |                        |                        | 200,000                                  | 189,193.75                           | 200,000                                           | Jan-02                      | Feb-02                            | Apr-02                    | Complete                          |
| Johnston     | Industrial Technology Bldg #1219                                 | 2,299,625                         | 0                      |                        | 2,299,625                                | 2,282,417.08                         | 2,299,625                                         | Jul-01                      | Feb-03                            | May-04                    | Complete                          |
| Johnston     | Renovation of Wilson #1103                                       | 0                                 | 662,956                |                        | 583,752                                  | 632,152.82                           | 583,752                                           | Jul-01                      | Apr-03                            | Dec-03                    | Under Construction                |
| Johnston     | Wilson Building Addition/renovation, Elsie, TDT renovation #1220 | 5,433,812                         | 549,732                |                        | 5,983,544                                | 309,312.71                           | 5,983,544                                         | Mar-04                      | Sep-04                            | Mar-06                    | Under Construction                |
| Johnston     | Arboretum Greenhouse Complex #1422                               | 100,000                           |                        |                        |                                          | 0.00                                 | 100,000                                           | Sep-04                      | Dec-04                            | Apr-05                    | Soliciting Contractors            |
| Johnston     | Purchase of building for Continuing Education Center             | 934,367                           |                        |                        |                                          | 0.00                                 |                                                   | Dec-04                      | Aug-05                            | Aug-06                    |                                   |
| Lenoir       | Adtms/Renov Health Sciences Bldg & Marquee #1136                 | 400,000                           | 196,000                |                        | 596,000                                  | 569,061.44                           | 596,000                                           | Jan-01                      | Jan-02                            | Jun-03                    | Complete                          |
| Lenoir       | R&R Projects(Elev/Roofs/HVAC/ADA #1228                           |                                   | 928,692                | 50,000                 | 196,673                                  | 563,178.80                           | 928,692                                           | May-01                      | Jun-01                            | Jul-06                    | Under Design                      |
| Lenoir       | Renovate Industrial Classrooms and Labs #1374                    |                                   | 225,000                |                        |                                          | 0.00                                 | 225,000                                           | Sep-03                      | Jul-04                            | Jul-05                    | Under Construction                |
| Lenoir       | Expand Technology Infrastructure #1385                           | 500,000                           |                        |                        |                                          | 0.00                                 |                                                   | May-04                      | Sep-04                            | Feb-05                    |                                   |
| Lenoir       | Early Childhood/Literacy Bldg&Student Center Add #1239           | 1,217,020                         |                        |                        | 1,000,000                                | 199,745.46                           | 1,000,000                                         | Sep-01                      | Nov-02                            | Dec-05                    | Under Construction                |
| Lenoir       | Resurface Roads and Parking Lots/other renovations #1251         |                                   | 400,000                | 100,000                | 400,000                                  | 229,296.60                           | 400,000                                           | Feb-02                      | Jun-02                            | Jun-05                    | Under Construction                |
| Lenoir       | Classroom and Science Building #1238                             | 4,932,980                         |                        | 600,000                | 4,932,980                                | 293,476.60                           | 4,932,980                                         | Apr-02                      | Nov-04                            | Mar-06                    | Under Construction                |
| Lenoir       | Renovate/Add Classrooms in Administration Bldg #1232             | 125,249                           | 295,000                |                        |                                          | 0.00                                 |                                                   | Jun-04                      | Mar-06                            | Nov-06                    | Advertising for Designer Services |
| Lenoir       | Industrial/Vocational Center #1407                               | 2,190,044                         |                        |                        |                                          | 0.00                                 | 2,190,044                                         | May-04                      | Jul-05                            | Jul-06                    | Advertising for Designer Services |
| Lenoir       | Add to Aviation Ctr/Cafeteria #1386                              | 626,314                           |                        |                        |                                          | 0.00                                 |                                                   | Feb-04                      | Nov-04                            | Feb-05                    | Advertising for Designer Services |
| Lenoir       | Land Acquisition #1399                                           | 450,000                           |                        |                        | 450,000                                  | 380,910.32                           | 450,000                                           | Jun-04                      | Jun-04                            | Oct-04                    | Negotiating Land Purchase         |
| Lenoir       | Renovate LRC/Alumni and Foundation House                         |                                   | 355,000                |                        |                                          | 0.00                                 |                                                   | Jan-05                      | Jun-05                            | Sep-06                    |                                   |
| Martin       | Misc. R & R (Bundled projects) #1178                             |                                   | 99,713                 |                        | 99,713                                   | 99,712.69                            | 99,713                                            | May-01                      | May-01                            | Oct-02                    | Complete                          |
| Martin       | Roof Repairs (Bundled projects) #1192                            |                                   | 1,027,327              |                        | 1,027,327                                | 630,914.86                           | 1,027,327                                         | Jan-03                      | Aug-03                            | Jun-05                    | Under Construction                |
| Martin       | Undetermined                                                     |                                   | 436,856                |                        |                                          | 0.00                                 |                                                   | Jan-05                      | Apr-05                            | Apr-06                    |                                   |
| Mayland      | Avery County Project #1169                                       | 824,471                           |                        | 100,000                | 952,000                                  | 824,470.89                           | 824,471                                           | Sep-02                      | Mar-02                            | Feb-03                    | Complete                          |
| Mayland      | R&R Projects #1284                                               |                                   | 200,000                |                        | 200,000                                  | 165,948.44                           | 200,000                                           | Jan-02                      | Apr-02                            | Nov-02                    | Under Construction                |



NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF DECEMBER 10, 2004

| College    | Project Name - (Project No. If assigned)                   | New Funds Construction Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 12-10-04 | Bond Funds Expended Through 12-10-04 | Bond Funds Committed* As of 12-10-04 | Estimated Design Start Date | Estimated Construction Start Date | Estimated Completion Date | Status                              |
|------------|------------------------------------------------------------|-----------------------------------|------------------------|------------------------|------------------------------------------|--------------------------------------|--------------------------------------|-----------------------------|-----------------------------------|---------------------------|-------------------------------------|
| Mayland    | Applied Technologies Building #1328                        | 1,852,610                         |                        |                        | 138,000                                  | 0.00                                 | 1,852,610                            | Aug-04                      | Mar-05                            | Mar-06                    | Under Design                        |
| Mayland    | Repairs/Renovations Projects                               |                                   | 241,545                |                        | 0.00                                     | 0.00                                 | 127,529                              | Oct-04                      | Apr-05                            | Sep-05                    |                                     |
| Mayland    | Land Purchase #1378                                        |                                   |                        |                        | 127,529                                  | 0.00                                 | 127,529                              | Oct-04                      | Apr-05                            |                           | Negotiating Land Purchase           |
| McDowell   | Classroom Building #1353                                   | 2,138,279                         |                        | 465,997                | 93,373.40                                | 166,200.00                           | 2,138,279                            | Mar-04                      | Apr-05                            | Apr-06                    | Under Design                        |
| McDowell   | Replace Exit Doors & Fire Alarm System #1160               | 166,200                           | 166,200                |                        | 166,200                                  | 166,200.00                           | 166,200                              | Apr-01                      | May-01                            | Jun-02                    | Complete                            |
| McDowell   | Roof Replacement #1161                                     | 98,000                            | 98,000                 |                        | 98,000                                   | 98,000.00                            | 98,000                               | Jun-01                      | Jul-01                            | May-02                    | Complete                            |
| McDowell   | Campus Repair and Renovations #1248                        | 174,500                           | 174,500                |                        | 174,500                                  | 174,500.00                           | 174,500                              | Apr-02                      | May-02                            | Mar-03                    | Complete                            |
| McDowell   | Renovation to areas vacated with priority #1               | 282,588                           |                        |                        | 0.00                                     | 0.00                                 | 0.00                                 | Oct-05                      | Nov-05                            | Jun-06                    |                                     |
| McDowell   | Renovation of the CEC-HVAC/Restrooms/Offices #1168         | 250,000                           | 250,000                |                        | 105,692.00                               | 250,000.00                           | 250,000                              | Jun-03                      | Jul-04                            | Jan-05                    | Under Construction                  |
| McDowell   | Renovation of the CEC-Gen'l Bldg. Renovations #1196        | 142,562                           |                        |                        | 142,562                                  | 22,700.00                            | 142,562                              | Sep-04                      | Jan-05                            | Apr-05                    | Under Construction                  |
| McDowell   | Mooreville Center 2nd Floor Addition-DCC No. 1070          | 216,851                           |                        | 784,000                | 216,851                                  | 209,839.70                           | 216,851                              | Nov-00                      | Apr-01                            | Sep-03                    | Complete                            |
| McDowell   | Advanced Technology Building-DCC No. 1091                  | 3,178,788                         |                        | 1,000,000              | 3,178,788                                | 1,554,074.33                         | 3,178,788                            | Apr-01                      | Mar-04                            | Jul-05                    | Under Construction                  |
| Mitchell   | Renovation of the Library                                  | 415,993                           |                        |                        | 0.00                                     | 0.00                                 | 0.00                                 | Aug-04                      | Jan-05                            | Dec-05                    |                                     |
| Mitchell   | Renovation of the Student Center                           | 153,604                           |                        |                        | 0.00                                     | 0.00                                 | 0.00                                 | Dec-04                      | Jan-05                            | Apr-05                    |                                     |
| Mitchell   | Renovation of Vocational Building                          | 1,293,953                         |                        |                        | 0.00                                     | 0.00                                 | 0.00                                 | Jul-05                      | Sep-06                            | Sep-07                    |                                     |
| Montgomery | Renovations and Repairs                                    | 502,004                           | 502,004                |                        | 392,431.53                               | 502,004.00                           | 502,004                              | Jun-01                      | Aug-01                            | Jan-06                    | Under Construction                  |
| Nash       | Land Acquisition #1141                                     | 350,000                           |                        |                        | 350,000                                  | 350,000.00                           | 350,000                              |                             |                                   |                           | Complete Land Purchase              |
| Nash       | Structural Repairs & Renovations #1299                     | 190,000                           | 190,000                |                        | 120,699.00                               | 190,000.00                           | 190,000                              | Jul-02                      | Sep-02                            | Jun-05                    | Under Construction                  |
| Nash       | Environmental Repairs & Renovations - #1193                | 266,844                           | 266,844                |                        | 232,391.78                               | 266,844.00                           | 266,844                              | Nov-01                      | Dec-01                            | Jun-05                    | Under Construction                  |
| Nash       | Aesthetic Repairs & Renovations - #1194                    | 260,000                           | 260,000                |                        | 259,564.10                               | 260,000.00                           | 260,000                              | Aug-01                      | Sep-01                            | Mar-05                    | Under Construction                  |
| Nash       | Program Specific Classroom Renovations #1203               | 41,000                            | 41,000                 |                        | 10,605.55                                | 41,000.00                            | 41,000                               | Jul-01                      | Aug-01                            | Sep-05                    | Under Construction                  |
| Nash       | Infrastructure Repairs & Renovations #1300                 | 41,000                            | 41,000                 |                        | 1,000.00                                 | 41,000.00                            | 41,000                               | Aug-03                      | Sep-03                            | Aug-05                    | Under Construction                  |
| Nash       | Science & Technology Building #1301                        | 3,933,237                         | 2,525,232              | 3,933,237              | 1,033,598.74                             | 3,933,237.00                         | 3,933,237                            | Mar-03                      | Apr-04                            | Sep-05                    | Under Construction                  |
| Nash       | Renovate Recaptured Classrooms                             | 150,000                           |                        |                        | 0.00                                     | 0.00                                 | 0.00                                 | May-05                      | Jun-05                            | Mar-06                    |                                     |
| Pamlico    | Expansion of Bayboro Center #1224                          | 50,000                            | 223,752                | 363,253                | 306,842.14                               | 363,253.00                           | 363,253                              | May-03                      | Jun-03                            | Oct-03                    | Complete Land Purchase/Under Const. |
| Pamlico    | Repair and Renovations #1011                               | 233,376                           | 233,376                |                        | 105,905.00                               | 233,376.00                           | 233,376                              | May-03                      | Jun-03                            | Dec-04                    | Under Construction                  |
| Pamlico    | Life Care Center #1391                                     | 1,874,302                         | 1,264,466              |                        | 0.00                                     | 1,874,302.00                         | 1,874,302                            | Nov-04                      | Aug-05                            | Aug-06                    | Under Design                        |
| Piedmont   | Renovate gym to LRC & Distance learning Classroom #1309    | 858,759                           | 844,824                |                        | 1,703,583                                | 506,881.04                           | 1,703,583                            | Feb-03                      | Jun-04                            | Mar-05                    | Under Construction                  |
| Piedmont   | Classrooms/Labs and Student Services/Learning Ctr. #1310   | 1,567,922                         |                        | 129,450                | 106,012.95                               | 1,567,922.00                         | 1,567,922                            | Nov-04                      | Jun-05                            | Jun-06                    | Under Design                        |
| Piedmont   | Renovate Student Complex #1383                             | 1,149,964                         |                        | 99,997                 | 13,499.60                                | 1,149,964.00                         | 1,149,964                            | May-04                      | Jun-05                            | May-06                    | Under Design                        |
| Piedmont   | Renovate Auditorium #1384                                  | 334,476                           |                        |                        | 5,250.00                                 | 334,476.00                           | 334,476                              | May-04                      | May-05                            | Jan-06                    | Under Design                        |
| Pitt       | General Classroom Bldg Ph1 #1111                           | 5,116,870                         |                        |                        | 5,073,750.12                             | 5,116,870.00                         | 5,116,870                            | Nov-00                      | Apr-02                            | Nov-04                    | Complete                            |
| Pitt       | Parking Project Ph1 #1112                                  | 195,436                           |                        |                        | 24,331.73                                | 195,436.00                           | 195,436                              | Feb-02                      | Oct-02                            | Nov-04                    | Complete                            |
| Pitt       | Bowen Farm Site Project (Planning) #1110                   | 150,000                           | 1,550,000              |                        | 146,250.00                               | 150,000.00                           | 150,000                              | Mar-02                      | Jul-03                            | Oct-04                    | Under Construction                  |
| Pitt       | Fulford Bldg Addition Ph II #1234                          | 2,297,178                         | 1,500,000              | 285,000                | 173,658.00                               | 2,297,178.00                         | 2,297,178                            | Apr-02                      | Apr-05                            | Apr-07                    | Under Design                        |
| Pitt       | Firing Range and Driving Pad #1177                         | 254,069                           | 1,110,298              | 206,110                | 206,110.00                               | 254,069.00                           | 254,069                              | Jun-02                      | Mar-05                            | Mar-06                    | Under Design                        |
| Pitt       | Davenport Farm #1431                                       | 3,300,000                         |                        |                        | 3,206,762.52                             | 3,300,000.00                         | 3,300,000                            | Jan-05                      | Jul-05                            | Jul-06                    | Negotiating Land Purchase           |
| Pitt       | Ude Project                                                | 240,197                           |                        |                        | 0.00                                     | 0.00                                 | 0.00                                 | Jan-05                      | Jul-05                            | Jul-06                    |                                     |
| Pitt       | Construction & Automotive Complex Ph II                    | 1,139,515                         | 2,610,485              |                        | 0.00                                     | 0.00                                 | 0.00                                 | Apr-05                      | Apr-06                            | Oct-07                    |                                     |
| Pitt       | Warren Bldg Renov Ph II                                    | 3,700,000                         |                        |                        | 0.00                                     | 0.00                                 | 0.00                                 | Apr-05                      | Apr-06                            | Oct-07                    |                                     |
| Pitt       | Hummer Bldg Renov Ph III #1358                             | 1,575,095                         | 1,400,000              | 156,857                | 92,496.44                                | 1,575,095.00                         | 1,575,095                            | Jan-04                      | May-05                            | Jul-06                    | Under Design                        |
| Pitt       | White Bldg Renov Ph III                                    | 28,674                            |                        |                        | 0.00                                     | 0.00                                 | 0.00                                 | Jun-06                      | Jan-07                            | Jan-08                    |                                     |
| Pitt       | Whichard Bldg Renovation Ph III                            | 28,674                            |                        |                        | 0.00                                     | 0.00                                 | 0.00                                 | Jun-06                      | Jan-07                            | Jan-08                    |                                     |
| Randolph   | R & R Bundle Number One, Two & Three #1174                 | 1,050,259                         |                        |                        | 668,100.45                               | 1,050,259.00                         | 668,100.45                           | Feb-01                      | Nov-02                            | Sep-05                    | Under Construction                  |
| Randolph   | Archdale Center Classroom Addition #1317                   | 1,344,379                         |                        | 147,300                | 49,214.85                                | 1,344,379.00                         | 1,344,379                            | May-03                      | Oct-04                            | 10/1/05                   | Under Design                        |
| Randolph   | R & R Bundle Number Four                                   | 635,271                           |                        |                        | 0.00                                     | 0.00                                 | 0.00                                 | Jul-05                      | Jul-05                            | Jul-06                    |                                     |
| Richmond   | Proj. 1089 - HVAC Renovations in 3 Buildings               | 890,000                           | 0                      |                        | 854,133.05                               | 890,000.00                           | 890,000                              | Mar-01                      | Jul-03                            | Feb-04                    | Complete                            |
| Richmond   | Proj. 1088 Health Sciences Building                        | 3,542,287                         |                        |                        | 319,306.86                               | 3,542,287.00                         | 3,542,287                            | Jun-03                      | Nov-04                            | Dec-05                    | Under Construction                  |
| Richmond   | Acquire Building in Scotland County                        | 137,272                           |                        |                        | 137,272.00                               | 137,272.00                           | 137,272                              |                             |                                   |                           | Complete                            |
| Richmond   | Proj. 1283 Multiple Renovations @ less than \$100,000 each | 358,389                           |                        |                        | 352,345.93                               | 358,389.00                           | 358,389                              | Jun-02                      | Aug-02                            | Oct-04                    | Under Construction                  |
| Richmond   | Purchase new Facility near current Building                | 295,672                           |                        |                        | 0.00                                     | 0.00                                 | 0.00                                 |                             |                                   |                           |                                     |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF DECEMBER 10, 2004

| College        | Project Name - (Project No. if assigned)            | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 12-10-04 | Bond Funds Expended Through 12-10-04 | Bond Funds Committed* to a Project As of 12-10-04 | Estimated Design Start Date | Estimated Construction Start Date | Estimated Completion Date | Status                            |
|----------------|-----------------------------------------------------|-----------------------------------|------------------------|------------------------|------------------------------------------|--------------------------------------|---------------------------------------------------|-----------------------------|-----------------------------------|---------------------------|-----------------------------------|
| Roanoke-Chowan | Repair/Improve Campus Structural Environment #1271  |                                   | 255,395                |                        | 255,395                                  | 255,395.00                           | 255,395                                           | Jul-02                      | Jul-02                            | Aug-03                    | Complete                          |
| Roanoke-Chowan | Compliance/Safety Renov. (Bundled Projects) #1323   |                                   | 215,600                |                        | 215,600                                  | 43,832.16                            | 215,600                                           | Jun-03                      | Aug-03                            | Sep-05                    | Under Construction                |
| Roanoke-Chowan | Learning/Working Renov. (Bundled Projects) #1324    |                                   | 385,268                |                        | 385,268                                  | 78,105.00                            | 385,268                                           | Aug-03                      | Sep-03                            | Sep-05                    | Under Construction                |
| Robeson        | (Pembroke Center Land Purchase) #1225               | 76,073                            |                        |                        | 80,000                                   | 76,073.00                            | 80,000                                            |                             |                                   |                           | Complete Land Purchase            |
| Robeson        | Continuing Education Building #1109                 | 2,590,239                         |                        |                        | 2,590,239                                | 2,315,486.16                         | 2,590,239                                         | May-01                      | Dec-02                            | Sep-04                    | Under Construction                |
| Robeson        | Continuing Education /Allied Health Buildings #1206 | 7,416,318                         |                        |                        | 7,416,318                                | 1,069,564.33                         | 7,416,318                                         | Jan-02                      | Jul-04                            | Oct-05                    | Under Construction                |
| Robeson        | Emergency Training Facility Addition #1214          | 43,719                            |                        |                        | 43,719                                   | 43,718.30                            | 43,719                                            | Feb-02                      | Jul-02                            | Jul-03                    | Complete                          |
| Robeson        | Renovations Site Work #1329                         | 2,526,777                         | 992,074                | 85,000                 |                                          | 2,206,872.41                         | 3,482,405                                         | Apr-03                      | Jun-03                            | Jan-05                    | Under Construction                |
| Robeson        | Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9,10, 15 #1108   |                                   | 159,922                | 7,701                  | 167,623                                  | 159,921.38                           | 167,623                                           | Feb-01                      | Mar-01                            | Apr-03                    | Complete                          |
| Rockingham     | Lifelong Learning Center #1079                      | 2,400,291                         |                        | 454,000                | 174,340                                  | 162,954.17                           | 2,400,291                                         | Jun-02                      | Nov-04                            | Dec-05                    | Under Construction                |
| Rockingham     | Classroom/Storage Bldg. at ESTC #1080               | 239,000                           |                        | 10,000                 | 239,000                                  | 239,000.00                           | 239,000                                           | Mar-01                      | May-02                            | Jun-04                    | Complete                          |
| Rockingham     | Spring 2001 Renovations #1156                       |                                   | 165,000                | 0                      | 165,000                                  | 35,815.60                            | 165,000                                           | Nov-00                      | Dec-00                            | Feb-05                    | Under Construction                |
| Rockingham     | Summer 2001 Renovations #1191                       |                                   | 112,500                | 43,633                 | 112,500                                  | 112,500.00                           | 112,500                                           | Mar-01                      | Apr-01                            | Nov-03                    | Complete                          |
| Rockingham     | Fall 2001 Renovations #1217                         |                                   | 86,700                 |                        | 86,700                                   | 47,930.00                            | 86,700                                            | Jan-02                      | Feb-02                            | Dec-04                    | Under Construction                |
| Rockingham     | Spring 2002 Renovations #1218                       |                                   | 70,000                 | 229,000                | 70,000                                   | 70,000.00                            | 70,000                                            | Mar-02                      | Jun-02                            | Oct-04                    | Complete                          |
| Rockingham     | Fall 2002 Renovations #1306                         |                                   | 243,000                | 6,367                  | 243,000                                  | 241,317.34                           | 243,000                                           | Jun-03                      | Jul-03                            | Dec-04                    | Under Construction                |
| Rockingham     | Spring 2004 Renovations #1382                       |                                   | 346,000                |                        |                                          | 0.00                                 | 346,000                                           | Sep-04                      | Nov-04                            | Jun-05                    | Soliciting Contractors            |
| Rockingham     | Summer 2004 Renovations                             |                                   | 100,000                |                        |                                          | 0.00                                 |                                                   | Sep-04                      | Nov-04                            | Mar-05                    |                                   |
| Rockingham     | Summer 2005 Renovations                             |                                   | 1,054,150              |                        |                                          | 0.00                                 |                                                   | Apr-05                      | Jul-05                            | Jul-06                    |                                   |
| Rowan-Cabarrus | Bldg. 100 Renovations - #1032                       |                                   | 202,432                | 1,355,376              | 202,432                                  | 202,432.03                           | 202,432                                           | Feb-01                      | Jul-02                            | Oct-02                    | Complete                          |
| Rowan-Cabarrus | Classroom/Laboratory Building - #1185               | 4,357,029                         |                        | 3,565,141              |                                          | 0.00                                 | 4,357,029                                         | Oct-04                      | Jan-06                            | Jun-07                    | Under Design                      |
| Rowan-Cabarrus | Various Renovations - #1314                         |                                   | 603,152                |                        | 603,152                                  | 274,130.36                           | 603,152                                           | Dec-02                      | Apr-03                            | Aug-05                    | Under Construction                |
| Rowan-Cabarrus | LRC & Student Support Space Expansion & Renovation  |                                   | 805,584                |                        |                                          | 0.00                                 |                                                   | Sep-05                      | Sep-06                            | Sep-07                    |                                   |
| Rowan-Cabarrus | Classroom/Laboratory Building & Parking Lot         | 5,207,129                         |                        | 3,659,365              |                                          | 0.00                                 |                                                   | Oct-06                      | Feb-08                            | Apr-09                    |                                   |
| Sampson        | Occupational Building #1133                         | 3,263,820                         | 125,530                | 2,066,180              | 3,389,350                                | 1,052,272.88                         | 3,389,350                                         | Dec-00                      | Mar-04                            | Jul-05                    | Under Construction                |
| Sampson        | Campus Roadway Extension #983                       | 176,000                           |                        | 216,075                | 176,000                                  | 176,000.00                           | 176,000                                           | Feb-01                      | Apr-02                            | Oct-02                    | Complete                          |
| Sampson        | North HVAC and Crosswalk replacement #1151          |                                   | 575,000                |                        | 575,000                                  | 575,000.00                           | 575,000                                           | Feb-01                      | Feb-02                            | Oct-03                    | Complete                          |
| Sandhills      | New Student Center # 940                            | 1,949,455                         | 0                      | 5,650,000              | 1,949,455                                | 1,124,458.58                         | 1,949,455                                         | Oct-00                      | Jul-03                            | Apr-05                    | Under Construction                |
| Sandhills      | New Hoke County Center #813                         | 308,380                           | 0                      | 874,535                | 308,380                                  | 308,379.33                           | 308,380                                           | Jul-98                      | Aug-00                            | Nov-01                    | Complete                          |
| Sandhills      | Kennedy Hall Health Sciences Renovation #1003       | 0                                 | 487,000                | 734,000                | 487,000                                  | 486,285.56                           | 487,000                                           | Feb-02                      | Mar-02                            | May-03                    | Complete                          |
| Sandhills      | Education Center #1081                              | 4,678,791                         | 0                      | 1,477,990              | 4,006,491                                | 472,395.25                           | 4,006,491                                         | Nov-01                      | Sep-04                            | Aug-05                    | Under Construction                |
| Sandhills      | Parking Lot - South Campus #1313                    | 178,000                           | 0                      | 131,000                | 178,000                                  | 175,155.02                           | 178,000                                           | Jan-03                      | Jun-03                            | Sep-04                    | Under Construction                |
| Sandhills      | Stone Hall Administration Renovation #1278          | 1,431                             | 120,000                |                        | 121,431                                  | 121,241.61                           | 121,431                                           | Dec-02                      | May-03                            | Sep-04                    | Under Construction                |
| Sandhills      | Stone Hall Student Services Renovation #1154        | 0                                 | 95,000                 |                        | 95,000                                   | 95,000.00                            | 95,000                                            | Jun-01                      | Apr-02                            | May-03                    | Complete                          |
| Sandhills      | Hoke Business and Technology Center #1142           | 1,225,087                         | 0                      | 25,465                 |                                          | 0.00                                 | 1,225,087                                         | Oct-04                      | Aug-05                            | Jul-06                    | Advertising for Designer Services |
| Sandhills      | Horticulture Complex - 1352                         | 1,519,914                         | 0                      | 386,577                | 164,100                                  | 0.00                                 | 1,093,509                                         | Aug-04                      | Dec-05                            | Oct-06                    | Under Design                      |
| Sandhills      | Blue Hall Renovation #1004                          | 0                                 | 700,000                |                        | 10,000                                   | 10,000.00                            |                                                   | Mar-04                      | Jun-05                            | Apr-06                    |                                   |
| Sandhills      | Improvements/Expansion Traffic System - #1242       | 151,741                           | 0                      |                        | 151,741                                  | 151,740.01                           | 151,741                                           | Apr-02                      | Jun-02                            | Aug-02                    | Complete                          |
| Sandhills      | Meyer-Stone Hall Roof Replacement #1376             | 450,000                           | 0                      |                        |                                          | 0.00                                 | 450,000                                           | Aug-05                      | May-06                            | Nov-06                    | Advertising for Designer Services |
| Sandhills      | Stone Hall Renovation                               | 0                                 | 500,000                |                        |                                          | 0.00                                 |                                                   | Apr-05                      | Dec-05                            | Aug-06                    |                                   |
| Sandhills      | Undetermined                                        | 712,580                           | 0                      |                        |                                          | 0.00                                 |                                                   | Dec-06                      | May-07                            | Dec-07                    |                                   |
| Sandhills      | Stone Hall Lecture 111 Renovation #1357             |                                   | 223,715                | 200,000                | 36,500                                   | 5,434.70                             | 150,000                                           | May-04                      | May-05                            | Dec-05                    | Under Design                      |
| Sandhills      | Athletic Field Renovation - 1347                    | 295,000                           | 0                      |                        |                                          | 0.00                                 | 295,000                                           | Aug-04                      | Jan-05                            | May-05                    | Advertising for Designer Services |
| South Piedmont | Continuing Education Center Renovations (#932B)     | 0                                 | 300,000                | 1,447,258              | 300,000                                  | 300,000.00                           | 300,000                                           | Feb-01                      | Aug-01                            | Sep-02                    | Complete                          |
| South Piedmont | Renovations to the Continuing Education Ctr - #1166 | 263,488                           | 71,007                 | 2,756,430              | 261,000                                  | 128,879.82                           | 334,495                                           | Apr-01                      | Apr-04                            | Apr-06                    | Under Design                      |
| South Piedmont | Union Campus Renovations                            | 0                                 | 45,228                 | 0                      |                                          | 0.00                                 |                                                   | Jul-03                      | May-04                            | Apr-05                    |                                   |
| Southeastern   | Infrastructure Construction/Renovations #1173       | 200,000                           | 1,029,868              |                        | 1,229,868                                | 1,151,198.25                         | 1,229,868                                         | Jan-02                      | Feb-02                            | Feb-05                    | Complete                          |
| Southeastern   | OSHA and ADA Compliance #1275                       | 50,000                            | 265,000                |                        | 315,000                                  | 13,620.56                            | 315,000                                           | Apr-03                      | Jul-03                            | Jul-05                    | Under Construction                |
| Southeastern   | Technology Building #1274                           | 3,721,721                         |                        |                        | 270,000                                  | 0.00                                 | 3,721,721                                         | Jan-04                      | Sep-05                            | Sep-06                    | Under Design                      |
| Southeastern   | Building "G" Renovation/Addition #1413              | 625,215                           | 100,000                |                        |                                          | 0.00                                 |                                                   | Feb-05                      | Nov-05                            | Aug-06                    |                                   |
| Southeastern   | Renovation/Expansion of "T" Building #1414          | 750,000                           |                        |                        |                                          | 0.00                                 |                                                   | Feb-05                      | Nov-05                            | Aug-06                    |                                   |



NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF DECEMBER 10, 2004

| College         | Project Name - (Project No. if assigned)                  | New Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 12-10-04 | Bond Funds Expended Through 12-10-04 | Bond Funds Committed* to a Project As of 12-10-04 | Estimated Design Start Date | Estimated Construction Start Date | Estimated Completion Date | Status                            |
|-----------------|-----------------------------------------------------------|----------------------|------------------------|------------------------|------------------------------------------|--------------------------------------|---------------------------------------------------|-----------------------------|-----------------------------------|---------------------------|-----------------------------------|
| Southwestern    | Land Acquisition - property adjacent to campus            | 150,000              |                        |                        |                                          | 0.00                                 |                                                   | Mar-02                      | Aug-02                            | Jun-03                    | Complete                          |
| Southwestern    | Swain Ctr Renovation-remaining section of building - 1190 | 399,980              | 399,980                | 25,558                 | 399,979.99                               | 798,962                              | 666,049.59                                        | Nov-00                      | Nov-01                            | Mar-04                    | Under Construction                |
| Southwestern    | Jackson County Renovations - 1188                         |                      |                        | 798,962                | 156,687                                  | 90,000                               | 2,890.47                                          | Sep-02                      | Sep-04                            | Mar-05                    | Under Construction                |
| Southwestern    | Restroom/shower renovation - 1189                         |                      |                        |                        |                                          | 90,000                               |                                                   | Oct-03                      | Feb-05                            | May-06                    | Under Design                      |
| Southwestern    | General building-new campus #1330                         | 2,944,018            |                        | 2,941,510              | 397,000                                  | 68,880.00                            | 2,944,018                                         | Oct-03                      | Feb-05                            | May-06                    | Under Design                      |
| Southwestern    | Academic, admin building                                  | 6,232,770            |                        | 4,271,584              |                                          | 0.00                                 |                                                   | Oct-05                      | May-08                            |                           |                                   |
| Stanly          | Western Stanly Center - Project # 903                     | 0                    |                        | 300,000                | 3,288,740                                | 3,288,740                            |                                                   | Oct-00                      | Feb-02                            | May-03                    | Complete                          |
| Stanly          | Addition to existing building - Project #1231             | 814,929              | 0                      | 53,865                 | 814,929                                  | 814,929.00                           | 814,929                                           | Feb-02                      | Nov-02                            | Sep-03                    | Complete                          |
| Stanly          | Patterson Building Roof Replacement #1207                 | 0                    | 100,000                | 0                      | 100,000                                  | 100,000.00                           | 100,000                                           | Aug-01                      | Oct-01                            | Dec-01                    | Complete                          |
| Stanly          | Corporate Education/Shop Building #1369                   | 0                    | 150,000                | 0                      | 150,000                                  | 150,000.00                           | 150,000                                           | Aug-03                      | Nov-03                            | Sep-04                    | Under Construction                |
| Stanly          | Student Center Bldg Renovation & Addition-Proj 1355       | 123,071              | 67,800                 | 412,929                | 190,871                                  | 7,474.32                             | 190,871                                           | Jan-04                      | Oct-04                            | Feb-05                    | Under Construction                |
| Stanly          | Kelley Building Roof Replacement & Renovation #1421       | 0                    | 182,200                | 0                      |                                          | 0.00                                 | 250,000                                           | Jul-05                      | Oct-05                            |                           | Soliciting Contractors            |
| Stanly          | Parking Lot Resurfacing                                   | 0                    | 409,851                | 0                      |                                          | 0.00                                 |                                                   | Mar-05                      | Jul-05                            |                           |                                   |
| Surry           | No. 947: Yaddin Center (completed)                        | 541,702              |                        | 2,540,000              | 181,900                                  | 519,625.48                           | 541,702                                           | Feb-01                      | Jan-02                            | Apr-03                    | Complete                          |
| Surry           | No. 1186: Parking Lot "H" Bldg (completed)                | 0                    | 91,883                 | 96,468                 | 91,883                                   | 91,883.00                            | 91,883                                            | May-01                      | Sep-01                            | Nov-01                    | Complete                          |
| Surry           | No. 1123:"K" Engineering Technologies Building            | 2,307,296            | 0                      | 2,307,296              | 1,888,806.92                             | 2,307,296                            |                                                   | Jan-02                      | Nov-03                            | Jan-05                    | Under Construction                |
| Surry           | No. 1387: Renovations: V-E-C-P + Misc Small Proj.         | 635,049              | 830,934                |                        | 1,465,983                                | 20,000.00                            | 1,465,983                                         | May-04                      | Mar-05                            | Nov-05                    | Under Construction                |
| Surry           | No. 1367: Maintenance Bldg & Misc.                        | 657,004              | 0                      | 657,004                | 28,014.00                                | 657,004                              |                                                   | Mar-04                      | Jan-05                            | Sep-05                    | Under Construction                |
| Surry           | No. 1258: "J" Three-Story Classroom Bldg & Parking        | 691,630              | 4,309,045              | 691,630                | 691,630                                  | 632,252.68                           | 691,630                                           | May-02                      | Nov-03                            | Jan-05                    | Under Construction                |
| Surry           | No. 1277: "A" & "T" Bldg & Lab Renovation                 | 175,662              | 551,767                |                        | 727,329                                  | 663,759.97                           | 727,329                                           | Mar-05                      | Jul-06                            | Nov-07                    |                                   |
| Surry           | Cultural/Performing Arts & Educational Center             | 3,000,000            |                        | 0                      |                                          | 0.00                                 |                                                   | Nov-02                      | Nov-03                            |                           |                                   |
| Tri-County      | Lighted Parking/Concrete Sidewalks #1202                  | 43,597               | 0                      | 0                      | 43,597                                   | 43,597.00                            |                                                   | Jan-02                      | Feb-04                            | Nov-05                    | Under Construction                |
| Tri-County      | Classroom/Institutional Facility #1093                    | 5,317,120            |                        |                        | 5,317,120                                | 5,317,120                            |                                                   | Jan-02                      | Feb-02                            | May-02                    | Complete                          |
| Vance-Granville | Classroom/Institutional Facility #1096                    | 1,448,831            | 128,320                | 1,915,271              | 1,577,151                                | 1,243,172.14                         | 1,577,151                                         | Oct-02                      | Mar-04                            | Apr-05                    | Under Construction                |
| Vance-Granville | Phase 1 R&R/Construction Projects #1157                   | 191,680              |                        | 191,680                | 2,030,551                                | 1,847,717.91                         | 2,030,551                                         | Mar-02                      | Nov-03                            | Dec-04                    | Under Construction                |
| Vance-Granville | Classroom/Institutional Facility #1095                    | 2,369,272            | 36,996                 | 2,369,272              | 73,499.57                                | 2,369,272                            |                                                   | May-03                      | Jun-03                            | Dec-05                    | Under Construction                |
| Vance-Granville | Phase II R&R/Construction Projects #1198                  | 416,400              |                        | 416,401                | 416,400.14                               | 416,401                              |                                                   | Mar-03                      | Jun-03                            | Dec-05                    | Under Construction                |
| Vance-Granville | Main Campus Misc Construction                             | 675,935              |                        |                        | 52,795.00                                | 2,518,000                            |                                                   | Oct-04                      | Feb-05                            | Aug-05                    |                                   |
| Vance-Granville | Classroom/Institutional Facility #1094                    | 2,518,000            |                        |                        |                                          |                                      |                                                   | Nov-03                      | Dec-04                            | Jan-06                    | Under Design                      |
| Vance-Granville | Granville Misc Construction                               | 1,361,202            |                        |                        |                                          |                                      |                                                   | May-04                      | Dec-04                            | Jan-06                    |                                   |
| Vance-Granville | Phase III R&R/Construction Projects                       | 330,000              |                        |                        |                                          |                                      |                                                   | Apr-05                      | May-05                            | Sep-05                    |                                   |
| Vance-Granville | Phase IV R&R/Construction Projects                        | 246,139              |                        |                        |                                          |                                      |                                                   | Sep-04                      | Oct-04                            | Apr-05                    |                                   |
| Wake            | Reroofing - Ready Hall #1260                              | 324,927              |                        | 324,927                | 324,926.66                               | 324,927                              |                                                   | Mar-02                      | Jun-02                            | Feb-03                    | Complete                          |
| Wake            | Resurfacing & paving pking, Areas & walk                  | 240,000              |                        |                        |                                          | 0.00                                 |                                                   | Jan-04                      | Feb-05                            | Apr-05                    | Soliciting Contractors            |
| Wake            | Land Acquisition                                          | 3,000,000            |                        |                        |                                          | 0.00                                 |                                                   | Sep-03                      | Sep-04                            | Jun-05                    | Under Design                      |
| Wake            | Allied Health Auditorium Renovation #1321                 | 632,182              | 269,240                | 210,094                | 206,458.00                               | 210,094                              |                                                   | Sep-02                      | Jun-03                            | Aug-03                    | Complete                          |
| Wake            | Reroofing - Technical Education Bldg, #1290               |                      |                        | 427,241                | 72,000                                   | 8,475.00                             | 427,241                                           | Aug-03                      | May-05                            | May-06                    | Under Design                      |
| Wake            | Engineering Technology Bldg, Renovation #1291             |                      |                        |                        | 1,431,950                                | 1,105,758.38                         | 19,838,400                                        | Feb-03                      | Mar-05                            | Jan-07                    | Under Design                      |
| Wake            | N.E. Campus Development & Bldg, Const. #1289              | 19,838,400           |                        |                        | 588,392                                  | 4,028,494                            | 4,333,051                                         | Jan-03                      | Jan-05                            | Jun-05                    | Under Design                      |
| Wake            | R&R Main campus classrooms, labs & offices #1295          | 3,000,000            | 1,028,494              | 4,850,000              | 267,239.46                               | 4,333,051                            |                                                   | Jan-03                      | Sep-04                            | Jun-05                    | Under Construction                |
| Wake            | NE Campus Infrastructure #1262                            | 4,333,051            |                        |                        | 562,779                                  | 662,779                              |                                                   | Apr-01                      | Oct-02                            | Aug-03                    | Complete                          |
| Wayne           | Childcare Center/lab #1104                                | 662,779              |                        | 200,000                | 562,779                                  | 562,779                              |                                                   | Apr-01                      | Oct-02                            | Aug-03                    | Complete                          |
| Wayne           | Land Acquisition #1124                                    | 725,000              |                        |                        | 724,880                                  | 724,880.00                           | 725,000                                           | Jun-01                      | Jun-01                            | Jun-05                    | Complete Land Purchase            |
| Wayne           | Miscellaneous R&R (Bundled) #1162                         | 50,000               | 702,916                | 752,916                | 721,596                                  | 752,916                              |                                                   | Jun-03                      | Jun-04                            | Nov-05                    | Under Construction                |
| Wayne           | Addition Chiller & Upgrade of Energy Plant #1351          | 125,000              | 275,000                | 56,164                 | 394,507.82                               | 400,000                              |                                                   | Nov-03                      | Jun-04                            | Nov-04                    | Under Construction                |
| Wayne           | Building 1 - Multi Purpose #1105                          | 4,179,035            | 0                      |                        | 28,250.00                                | 4,159,035                            |                                                   | Jul-04                      | Jun-05                            | Jul-06                    | Advertising for Designer Services |
| Wayne           | Building 2 - Dental Clinic Addition & Renov. #1230        | 475,000              | 271,711                |                        | 746,711                                  | 746,711                              |                                                   | May-02                      | Feb-03                            | Dec-03                    | Complete                          |
| Wayne           | Building 3 - Continuing Education Center #1280            | 4,354,014            | 0                      | 20,000                 | 4,354,014                                | 1,509,539.30                         | 4,354,014                                         | Nov-02                      | Jul-04                            | Sep-05                    | Under Construction                |
| Wayne           | WLC & Dogwood Bldgs Renovation #1339                      | 1,142,221            | 127,730                |                        |                                          | 28,541.25                            | 1,269,951                                         | Apr-04                      | Aug-05                            | Jun-06                    | Advertising for Designer Services |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF DECEMBER 10, 2004

| College          | Project Name - (Project No. If assigned)                       | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 12-10-04 | Bond Funds Expended Through 12-10-04 | Bond Funds Committed* to a Project As of 12-10-04 | Estimated Design Start Date | Estimated Construction Start Date | Estimated Completion Date | Status                            |
|------------------|----------------------------------------------------------------|-----------------------------------|------------------------|------------------------|------------------------------------------|--------------------------------------|---------------------------------------------------|-----------------------------|-----------------------------------|---------------------------|-----------------------------------|
| Western Piedmont | LIGHTING RETROFITS #1117                                       |                                   | 205,000                |                        | 205,000                                  | 204,423.12                           | 205,000                                           | Feb-01                      | Mar-01                            | Feb-02                    | Complete                          |
| Western Piedmont | CAMPUS RENOVATIONS #1118                                       |                                   | 880,000                |                        | 880,000                                  | 849,265.18                           | 880,000                                           | Feb-01                      | Mar-01                            | Jan-05                    | Under Construction                |
| Western Piedmont | HEALTH/SCIENCE FACILITY #1366                                  | 3,858,649                         |                        |                        | 65,000                                   | 175,186.00                           | 3,858,649                                         | Jan-04                      | Jan-05                            | Jun-06                    | Under Design                      |
| Western Piedmont | CAMPUS REPAIRS/RENOVATIONS #1365                               |                                   | 401,274                |                        |                                          | 0.00                                 | 401,274                                           | Jun-04                      | Sep-04                            | Jun-05                    | Soliciting Contractors            |
| Wilkes           | Walker Center Renovations - #1181                              |                                   | 275,000                |                        | 275,000                                  | 274,998.20                           | 275,000                                           | Jun-01                      | Jul-01                            | Oct-01                    | Complete                          |
| Wilkes           | General Campus Renovations - #1182                             |                                   | 456,817                |                        | 456,817                                  | 199,990.60                           | 456,817                                           | May-01                      | Jun-01                            | Dec-06                    | Under Construction                |
| Wilkes           | Alleghany Center Relocation and Renovation - #1249             | 33,995                            | 50,000                 | 33,995                 | 83,995                                   | 83,995.00                            | 83,995                                            | Sep-02                      | Oct-02                            | Apr-03                    | Complete                          |
| Wilkes           | Ashe Center Lab and Classroom Space #1250                      | 671,077                           |                        | 786,889                | 671,077                                  | 39,653.46                            | 671,077                                           | Oct-02                      | Nov-04                            | Aug-05                    | Under Construction                |
| Wilkes           | Technology Center - #1346                                      | 2,686,596                         |                        | 2,000,000              | 2,686,596                                | 143,119.99                           | 2,686,596                                         | Oct-03                      | Dec-04                            | Dec-05                    | Under Construction                |
| Wilkes           | Science Lab, ADA and Admin. Office Renovations - #1209         |                                   | 125,000                |                        | 125,000                                  | 0.00                                 | 125,000                                           | Nov-05                      | Dec-05                            | Sep-06                    | Under Design                      |
| Wilkes           | Energy Conservation Upgrades - #1183                           |                                   | 190,000                |                        | 190,000                                  | 131,442.91                           | 190,000                                           | Feb-01                      | Mar-01                            | Dec-04                    | Under Construction                |
| Wilkes           | Greenhouse Renovations - #1210                                 |                                   | 10,028                 |                        | 10,028                                   | 10,028.36                            | 10,028                                            | Jul-01                      | Aug-01                            | Dec-02                    | Complete                          |
| Wilkes           | Roof Replacements - Beacon, Hayes and Lovette Halls            |                                   | 235,000                |                        |                                          | 0.00                                 |                                                   | Feb-05                      | Mar-05                            | Jun-06                    |                                   |
| Wilkes           | Roof Replacement - Thompson Hall                               |                                   | 350,000                |                        |                                          | 0.00                                 |                                                   | Oct-04                      | Oct-05                            | Jun-06                    |                                   |
| Wilkes           | Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184        |                                   | 306,972                |                        | 306,972                                  | 284,458.13                           | 306,972                                           | Apr-01                      | May-01                            | Jun-05                    | Under Construction                |
| Wilson           | Student Center- #1401                                          | 3,255,350                         | 0                      | 0                      |                                          | 409,726.31                           | 3,255,346                                         | Nov-04                      | Jul-05                            | Jul-06                    | Under Design                      |
| Wilson           | Tech Center Land Acquisition-#1345                             | 165,000                           |                        |                        | 165,000                                  | 164,999.47                           | 165,000                                           |                             |                                   |                           | Complete                          |
| Wilson           | Renovation Project - Year 2001 - #1149                         | 0                                 | 336,540                | 0                      | 336,540                                  | 336,540.00                           | 336,540                                           | Jan-01                      | Apr-01                            | Oct-02                    | Complete                          |
| Wilson           | Community/Business Center - #1150                              | 1,164,257                         | 0                      | 0                      | 1,307,508                                | 1,164,256.67                         | 1,307,508                                         | Apr-01                      | Sep-02                            | Jun-04                    | Complete                          |
| Wilson           | Renovation Project - Year 2002 - #1229                         | 0                                 | 225,000                | 0                      | 225,000                                  | 224,999.69                           | 225,000                                           | Jan-02                      | Mar-02                            | Sep-03                    | Complete                          |
| Wilson           | Renovation Project - Year 2003 - #1305                         | 0                                 | 275,000                | 0                      | 275,000                                  | 134,059.42                           | 275,000                                           | Jan-03                      | May-03                            | Jan-05                    | Under Construction                |
| Wilson           | Renovation Project - Year 2004-#1389                           | 0                                 | 230,000                | 0                      |                                          | 0.00                                 | 230,000                                           | May-04                      | Nov-04                            | Jun-05                    | Soliciting Contractors            |
| Wilson           | Police Academy Addition - #1426                                | 105,307                           | 0                      | 55,000                 |                                          | 0.00                                 | 105,307                                           | Nov-04                      | Feb-05                            | Jun-05                    | Advertising for Designer Services |
| Wilson           | Police Driver Training Course- #1402                           | 200,000                           | 0                      |                        |                                          | 0.00                                 | 200,000                                           | Nov-04                      | Dec-04                            | Feb-05                    | Advertising for Designer Services |
| Wilson           | Renovation Project - Year 2005                                 | 0                                 | 291,999                | 0                      |                                          | 0.00                                 |                                                   | Jan-05                      | Mar-05                            | Jan-06                    |                                   |
| Textile School   | R&R (project bundled: emerg rep., infrastructure, safety, etc) |                                   | 29,447                 |                        | 29,477                                   | 29,447.00                            | 29,447                                            | Nov-00                      | Dec-00                            | Jun-01                    | Complete                          |
| Textile School   | Capital Construction Project 905 ID 6800100905A                | 750,000                           |                        | 2,437,200              | 750,000                                  | 750,000.00                           | 750,000                                           | Feb-02                      | Jun-02                            | May-04                    | Complete                          |
|                  | TOTALS                                                         | 498,702,280                       | 101,297,720            | 184,680,559            | 292,248,431                              | 206,920,885.22                       | 491,249,002                                       |                             |                                   |                           |                                   |

\* Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State Board.