

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF DECEMBER 30, 2005

| College    | Project Name - (Project No. If assigned)                    | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 12-30-05 | Bond Funds Expended Through 12-30-05 | Bond Funds Committed* As of 12-30-05 | Estimated Design Start Date | Estimated Construction Start Date | Estimated Completion Date | Status                           |
|------------|-------------------------------------------------------------|-----------------------------------|------------------------|------------------------|------------------------------------------|--------------------------------------|--------------------------------------|-----------------------------|-----------------------------------|---------------------------|----------------------------------|
| Alamance   | Student Services/LRC/Adm - Project #1129                    | 2,000,000                         |                        | 4,589,293              | 2,000,000                                | 1,825,906.83                         | 2,000,000                            | Jan-01                      | Apr-04                            | Mar-06                    | Complete                         |
| Alamance   | Renovations - Project I - Project #1201                     | 100,000                           |                        |                        | 100,000                                  | 99,999.04                            | 100,000                              | Dec-00                      | Jan-01                            | Jul-02                    | Complete                         |
| Alamance   | Renovations - Project II - Project #1302                    | 127,105                           |                        |                        | 127,105.00                               | 127,105.00                           | 127,105                              | Dec-02                      | Apr-03                            | Aug-05                    | Complete                         |
| Alamance   | Renovations - Student Services 1549                         | 125,000                           |                        |                        | 0.00                                     | 0.00                                 | 125,000                              | Dec-05                      | Jan-06                            | Apr-06                    | Announcing for Designer Services |
| Alamance   | Renovations - LRC                                           | 355,000                           |                        |                        | 0.00                                     | 0.00                                 | 0.00                                 | Apr-05                      | Apr-06                            | Sep-06                    |                                  |
| Alamance   | Allied Health Building - Project #1130                      | 3,747,351                         |                        | 13,000                 | 252,585                                  | 243,683.00                           | 3,747,351                            | May-04                      | Mar-06                            | Jun-07                    | Under Design                     |
| Alamance   | Renovations - Business Area                                 | 150,000                           |                        |                        |                                          | 0.00                                 | 0.00                                 | Feb-05                      | Jul-06                            | Dec-06                    |                                  |
| Alamance   | Renovations - Project III                                   | 100,000                           |                        |                        |                                          | 0.00                                 | 0.00                                 | Mar-06                      | May-06                            | Jan-07                    |                                  |
| Alamance   | Renovations - Project IV                                    | 100,000                           |                        |                        |                                          | 0.00                                 | 0.00                                 | Mar-06                      | May-06                            | May-07                    |                                  |
| Alamance   | Renovations - Child Development Center                      | 220,000                           |                        |                        |                                          | 0.00                                 | 0.00                                 | Feb-06                      | Jun-06                            | Dec-06                    |                                  |
| Alamance   | Renovations - Parking Lots                                  | 150,000                           |                        |                        |                                          | 0.00                                 | 0.00                                 | Mar-06                      | Jul-06                            | Jan-07                    |                                  |
| Asheville  | Computer Technology Center NCCCS #1097                      | 4,685,000                         |                        |                        | 4,685,000                                | 4,575,888.36                         | 4,685,000                            | Nov-00                      | Nov-02                            | Feb-06                    | Complete                         |
| Asheville  | Renovations #1 - #1137                                      | 63,176                            |                        |                        | 63,176                                   | 43,174.00                            | 63,176                               | Jan-04                      | Jul-04                            | Apr-06                    | Complete                         |
| Asheville  | Enka Center Renovations #1213                               | 600,000                           |                        |                        | 600,000                                  | 600,000.00                           | 600,000                              | Jan-01                      | Jan-02                            | May-03                    | Complete                         |
| Asheville  | Dental Lab Renovation NCCCS #1121                           | 400,000                           |                        |                        | 400,000                                  | 384,753.00                           | 400,000                              | Dec-00                      | Feb-06                            | Feb-06                    | Complete                         |
| Asheville  | Hospitality Education Center NCCCS #1098                    | 6,213,254                         |                        | 916,351                | 6,213,254                                | 6,057,922.65                         | 6,213,254                            | Nov-00                      | May-04                            | Feb-06                    | Under Construction               |
| Asheville  | Femihurst Renovation, #1158                                 | 900,000                           |                        |                        | 45,450                                   | 137,028.75                           | 900,000                              | Sep-04                      | Mar-06                            | Sep-06                    | Under Design                     |
| Asheville  | Marketing Tech Renovations #1354                            | 1,216,351                         | 2,057,505              | 253,913                | 450,712.67                               | 1,216,351                            | 2,936,000                            | Mar-04                      | Jul-05                            | Aug-06                    | Under Construction               |
| Beaufort   | Law Enforcement/Fire Service Training Facility - #1084      | 2,936,000                         | 10,000                 | 2,936,000              | 2,936,000.00                             | 2,936,000.00                         | 2,936,000                            | Mar-01                      | May-02                            | May-03                    | Complete                         |
| Beaufort   | Renovations to Buildings 1, 4 and 8 #1265                   | 154,895                           |                        |                        | 154,895.00                               | 154,895                              | 154,895                              | Jul-02                      | Jan-03                            | Apr-03                    | Complete                         |
| Beaufort   | Public Service Building and renovate bldgs 2 & 3 #1266      | 3,123,045                         | 714,289                | 470,240                | 3,837,334                                | 2,665,260.87                         | 3,837,334                            | May-03                      | Jan-05                            | May-06                    | Under Construction               |
| Beaufort   | Renovations to lower level of Building 5                    | 250,215                           |                        |                        | 0.00                                     | 0.00                                 | 0.00                                 | Sep-06                      | Jan-07                            | Jan-08                    |                                  |
| Bladen     | Repair and Renovation #1337                                 |                                   | 520,000                | 138,882                | 520,000                                  | 518,936.89                           | 520,000                              | Mar-03                      | Nov-03                            | Sep-04                    | Complete                         |
| Bladen     | Classroom Building                                          | 2,000,000                         |                        |                        | 0.00                                     | 0.00                                 | 0.00                                 | Oct-06                      | Apr-06                            | Dec-06                    |                                  |
| Bladen     | LRC, R & R, Expansion #1430                                 | 900,000                           | 90,000                 |                        |                                          | 990,000                              | 990,000                              | May-05                      | Dec-05                            | Jul-06                    | Announcing for Designer Services |
| Bladen     | Industrial Training Center repair, renovation and Exp #1255 | 524,794                           | 140,000                | 228,506                | 664,794                                  | 664,794.00                           | 664,794                              | Dec-03                      | Dec-04                            | Jul-05                    | Complete                         |
| Bladen     | Repair and Renovation, Rooms, HVAC - #1208                  | 146,809                           |                        |                        | 146,809                                  | 142,196.34                           | 146,809                              | Feb-02                      | Apr-02                            | Oct-04                    | Complete                         |
| Blue Ridge | General Renovations-Flat Rock Campus - #1227                | 536,522                           |                        |                        | 536,522.00                               | 536,522.00                           | 536,522                              | Dec-01                      | Feb-02                            | Dec-02                    | Complete                         |
| Blue Ridge | Campus wide wiring/infrastructure/distance learning - #1276 | 258,774                           |                        |                        | 258,774.03                               | 258,774                              | 258,774                              | Aug-02                      | Sep-02                            | Dec-03                    | Complete                         |
| Blue Ridge | Renov to Stu Ctr/Driveways, Drainage/PE fac,Etc #1350       | 402,969                           |                        |                        | 402,969.00                               | 402,969                              | 402,969                              | Nov-03                      | Nov-03                            | Feb-05                    | Complete                         |
| Blue Ridge | Transylvania Center Additions and Renovations - #1405       | 894,579                           | 130,221                |                        | 894,579                                  | 877,972.43                           | 894,579                              | Apr-04                      | Sep-04                            | Jul-05                    | Complete                         |
| Blue Ridge | Renovations to two classroom buildings - #1443              | 546,458                           |                        |                        | 546,458                                  | 409,010.04                           | 546,458                              | Sep-04                      | Mar-05                            | Mar-06                    | Under Construction               |
| Blue Ridge | General Renovations Phase II-Flat Rock Campus - #1304       | 125,928                           |                        |                        | 125,928                                  | 125,928.00                           | 125,928                              | Jun-02                      | Jul-02                            | Jan-03                    | Complete                         |
| Blue Ridge | New Vocational Training #1536                               | 648,262                           | 1,647,738              |                        | 881,284.20                               | 648,262                              | 648,262                              | Jan-06                      | Dec-06                            | Dec-06                    |                                  |
| Brunswick  | Technical and Trades Building Project #914                  | 336,642                           | 544,643                | 701,364                | 893,291                                  | 881,285                              | 881,285                              | Apr-01                      | Jul-01                            | Aug-02                    | Complete                         |
| Brunswick  | Bundled R&R Projects #1342                                  | 12,006                            | 523,427                | 0                      | 535,433                                  | 534,957.21                           | 535,433                              | Nov-03                      | May-04                            | Oct-04                    | Complete                         |
| Caldwell   | Distance Learning #1128                                     | 258,795                           | 213,450                | 10,000                 | 472,245                                  | 471,501.59                           | 472,245                              | Jan-01                      | Jul-02                            | May-03                    | Complete                         |
| Caldwell   | Watauga Site Prep #1127                                     | 1,321,355                         | 438,877                | 398,973                | 1,321,355                                | 1,143,230.00                         | 1,321,355                            | Jan-01                      | Jul-02                            | Feb-05                    | Complete                         |
| Caldwell   | Renovations B & D Building                                  | 162,150                           |                        |                        | 162,150                                  | 0.00                                 | 162,150                              | Sep-04                      | Apr-05                            | Jun-06                    | Under Construction               |
| Caldwell   | New construction and renovations                            | 1,101,355                         |                        |                        | 0.00                                     | 0.00                                 | 0.00                                 | Nov-05                      | Jan-07                            | Jan-08                    |                                  |
| Caldwell   | Civic Center #1267                                          | 1,291,000                         |                        |                        | 1,291,000                                | 1,053,984.20                         | 1,291,000                            | Mar-02                      | Sep-03                            | Sep-04                    | Complete                         |
| Caldwell   | Renovations - existing facilities                           | 247,800                           |                        |                        | 0.00                                     | 0.00                                 | 0.00                                 | Nov-05                      | Jan-06                            | Jul-06                    |                                  |
| Caldwell   | Transportation Center                                       | 934,831                           |                        |                        |                                          | 0.00                                 | 0.00                                 | Nov-05                      | Jan-06                            | Sep-06                    |                                  |
| Caldwell   | NE Site Project #1415                                       | 662,755                           |                        |                        | 3,286.00                                 | 662,755                              | 662,755                              | Jan-05                      | Jan-06                            | Sep-06                    | Announcing for Designer Services |
| Cape Fear  | Pier and Dock Replacement-Emergency #1147                   | 1,000,000                         |                        | 7,647                  | 1,000,000                                | 1,000,000.00                         | 1,000,000                            | Jan-01                      | Mar-02                            | Mar-03                    | Complete                         |
| Cape Fear  | New Elevator and Elevator Repairs-Emergency #1148           | 1,300,000                         |                        | 0                      | 1,300,000                                | 1,294,454.63                         | 1,300,000                            | Jan-01                      | Jun-02                            | Nov-03                    | Complete                         |
| Cape Fear  | Engineering Technology Building #1215                       | 16,799,237                        |                        |                        | 16,799,237                               | 16,319,644.38                        | 16,799,237                           | Aug-01                      | Nov-03                            | May-05                    | Complete                         |
| Cape Fear  | Renovs-Emart Bldg., Burnett Bldg., Machine Shop #1216       | 0                                 | 1,377,932              |                        | 120,250                                  | 51,000.00                            | 1,377,932                            | Jul-01                      | Oct-06                            | Oct-07                    | Under Design                     |
| Cape Fear  | Campus Loop Access Road & Truck Driver Facility #1377       | 2,150,000                         |                        |                        | 2,150,000                                | 1,643,135.67                         | 2,150,000                            | Jul-03                      | Jan-05                            | Jan-06                    | Under Construction               |
| Cape Fear  | Phase I Development-Wilmington Campus #1455                 | 10,873,788                        |                        |                        | 834,500                                  | 109,986.64                           | 10,873,788                           | Feb-05                      | Feb-06                            | Aug-07                    | Under Design                     |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF DECEMBER 30, 2005

| College          | Project Name - (Project No. If assigned)                     | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 12-30-05 | Bond Funds Expended Through 12-30-05 | Bond Funds Committed* to a Project As of 12-30-05 | Estimated Design Start Date | Estimated Construction Start Date | Estimated Completion Date | Status                           |
|------------------|--------------------------------------------------------------|-----------------------------------|------------------------|------------------------|------------------------------------------|--------------------------------------|---------------------------------------------------|-----------------------------|-----------------------------------|---------------------------|----------------------------------|
| Cape Fear        | Public Safety Training Center #1416                          | 3,140,000                         |                        | 7,000,000              | 640,000                                  | 204,442.00                           | 3,140,000                                         | Jan-04                      | Mar-06                            | Mar-07                    | Under Design                     |
| Carteret         | Classroom Bldg Repl & Marine Tech Bldg #1092                 | 5,645,724                         | 199,761                | 8,980,000              | 5,845,485                                | 5,727,305.42                         | 5,845,485                                         | Mar-01                      | Feb-03                            | Jan-05                    | Complete                         |
| Carteret         | Hospitality Building Renovation and Parking Renovation #1348 |                                   | 48,000                 |                        | 48,000                                   | 47,148.82                            | 48,000                                            | Mar-03                      | Sep-03                            | Apr-05                    | Complete                         |
| Carteret         | McGee Building Renovation-Joslyn Hall #1539                  |                                   | 400,051                |                        |                                          | 0.00                                 | 400,051                                           | Nov-05                      | Mar-06                            | Mar-07                    | Announcing for Designer Services |
| Carteret         | McGee Building Renovation-Classrooms #1475                   |                                   | 350,239                |                        | 350,239                                  | 217,175.21                           | 350,239                                           | Apr-05                      | Apr-05                            | Feb-06                    | Under Construction               |
| Carteret         | Sewer Lift Station Repair/Replacment #1525                   |                                   | 166,000                |                        |                                          | 0.00                                 | 166,000                                           | Sep-05                      | Oct-05                            | Jan-06                    | Announcing for Designer Services |
| Catawba          | Renovations - Alex. Ctr. NCCCS #1100                         |                                   | 1,001,815              |                        | 1,001,815                                | 1,001,815.00                         | 1,001,815                                         | Jan-01                      | Aug-02                            | Jul-04                    | Complete                         |
| Catawba          | Classroom/Laboratory Building #1285                          | 7,567,306                         |                        | 7,000,000              | 7,567,306                                | 6,359,952.13                         | 7,567,306                                         | Jul-02                      | Sep-04                            | Feb-06                    | Under Construction               |
| Catawba          | Renovations - Vacated Library Space                          |                                   | 575,000                |                        |                                          | 0.00                                 |                                                   | Nov-05                      | Jan-06                            | Jun-06                    |                                  |
| Catawba          | Paap Building Renovations #1233                              |                                   | 151,980                |                        | 151,980                                  | 132,898.62                           | 151,980                                           | Feb-02                      | Sep-02                            | Feb-06                    | Under Construction               |
| Catawba          | Old Testing Center Renvoations #1288                         |                                   | 150,000                |                        | 150,000                                  | 58,961.10                            | 150,000                                           | Oct-02                      | Nov-02                            | Feb-06                    | Under Construction               |
| Catawba          | Renovate Interior Space #1312                                |                                   | 550,544                |                        | 550,544                                  | 550,544.00                           | 550,544                                           | Jan-03                      | Jun-03                            | Jul-04                    | Complete                         |
| Central Carolina | Roofing (Student Center & Admin.) (Bundled R&R)(#1359)       |                                   | 295,000                |                        | 295,000                                  | 244,211.16                           | 295,000                                           | Mar-04                      | Sep-04                            | Apr-06                    | Under Construction               |
| Central Carolina | Roof Repairs (Main Building) (Bundled R&R) (#1360)           |                                   | 318,878                |                        | 318,878                                  | 310,496.28                           | 318,878                                           | Apr-04                      | Jul-04                            | Feb-06                    | Under Construction               |
| Central Carolina | Roofing (LRC & Science) (Bundled R&R) (#1361)                |                                   | 230,654                |                        | 230,657                                  | 222,351.42                           | 230,654                                           | Oct-03                      | Jan-04                            | Apr-06                    | Under Construction               |
| Central Carolina | Classroom/Science Lab Bldg. (Proj. # 1106)                   | 4,800,000                         |                        | 24,443                 | 4,800,000                                | 4,800,000.00                         | 4,800,000                                         | Nov-00                      | Jan-03                            | Oct-04                    | Complete                         |
| Central Carolina | Telecommunications Bldg. (Proj. # 1107)                      | 700,000                           |                        | 2,500,000              | 700,000                                  | 695,297.47                           | 700,000                                           | Nov-00                      | Feb-03                            | Nov-04                    | Complete                         |
| Central Carolina | Classroom Building (Proj. # 1325)                            | 2,000,000                         |                        | 48,274                 | 2,000,000                                | 1,986,482.09                         | 2,000,000                                         | Jun-03                      | Sep-04                            | Jan-06                    | Under Construction               |
| Central Carolina | Renovation of Science Building (#1408)                       | 880,718                           | 31,000                 |                        | 911,718                                  | 234,361.27                           | 911,718                                           | Sep-04                      | May-05                            | Apr-06                    | Under Construction               |
| Central Carolina | Computer Technology Building (#1410)                         | 2,000,000                         |                        |                        |                                          | 99,920.00                            | 2,000,000                                         | Sep-04                      | Apr-05                            | Apr-06                    | Under Design                     |
| Central Carolina | Renovation of Classroom Building (#1362)                     | 0                                 | 30,218                 |                        | 30,218                                   | 30,218.00                            | 30,218                                            | Apr-04                      | Apr-05                            | May-05                    | Complete                         |
| Central Carolina | R&R - Siler City Center (# 1485)                             |                                   | 127,550                |                        | 30,218                                   | 0.00                                 | 127,550                                           |                             | Jan-06                            | Jul-06                    | Under Design                     |
| Central Carolina | R&R - Chatham Campus (# 1486)                                |                                   | 280,000                |                        |                                          | 0.00                                 | 280,000                                           |                             | Jan-06                            | Jul-06                    | Announcing for Designer Services |
| Central Carolina | Renovation of Continuing Education Building (#1512)          | 142,702                           | 437,767                | 100,000                |                                          | 0.00                                 | 580,469                                           | Apr-05                      | Apr-06                            | Dec-06                    | Announcing for Designer Services |
| Central Carolina | Undetermined                                                 | 627,805                           |                        |                        |                                          | 0.00                                 |                                                   | Apr-05                      | Apr-06                            | Dec-06                    |                                  |
| Central Carolina | Classroom Building - West Harnett (#1364)                    | 1,000,000                         |                        | 172,820                | 75,000                                   | 22,509.84                            | 1,000,000                                         | Aug-04                      | Nov-05                            | Jun-06                    | Under Design                     |
| Cent. Piedmont   | Sloan-Morgan Renovation (1138)                               | 128,738                           | 4,766,142              |                        | 286,653                                  | 4,789,286.64                         | 4,894,880                                         | Sep-00                      | Aug-02                            | Jan-06                    | Complete                         |
| Cent. Piedmont   | Northeast Campus Ph IA - (942)                               | 738,439                           |                        | 8,500,000              | 738,439                                  | 738,438.54                           | 738,439                                           | Nov-00                      | Feb-01                            | Dec-01                    | Complete                         |
| Cent. Piedmont   | Information Technology Building - (1116)                     | 16,516,620                        |                        |                        | 16,516,620                               | 16,243,212.30                        | 16,516,620                                        | Oct-00                      | Sep-02                            | Jan-06                    | Complete                         |
| Cent. Piedmont   | Central Energy Facility (1240)                               | 1,029,163                         | 351,000                | 2,515,000              | 1,054,000                                | 1,362,641.25                         | 1,380,163                                         | Nov-00                      | Sep-02                            | Jan-06                    | Complete                         |
| Cent. Piedmont   | West Campus Phase III - (1114)                               | 3,500,000                         |                        | 6,467,088              | 3,500,000                                | 3,433,062.37                         | 3,500,000                                         | Feb-01                      | May-03                            | Jan-06                    | Complete                         |
| Cent. Piedmont   | North Campus Phase III - (1115)                              | 18,231,551                        |                        |                        | 18,231,551                               | 13,316,136.35                        | 18,231,551                                        | Sep-02                      | Aug-04                            | May-06                    | Under Construction               |
| Cent. Piedmont   | Van Every Building Reconstruction                            | 500,001                           |                        | 5,117,142              |                                          | 0.00                                 |                                                   | Jan-05                      | Mar-06                            | May-07                    |                                  |
| Cent. Piedmont   | Professional Development Bldg - 3rd floor (1491)             | 230,000                           |                        | 0                      | 230,000                                  | 17,262.00                            | 230,000                                           | Sep-05                      | Sep-05                            | Jan-06                    | Under Construction               |
| Cent. Piedmont   | Central High Exterior Renovation (1478)                      | 100,000                           | 3,000,000              |                        | 17,100                                   | 14,279.66                            | 3,100,000                                         | Sep-04                      | Nov-05                            | Nov-06                    | Under Design                     |
| Cent. Piedmont   | Belk Addition & Renovation (1406)                            | 2,671,463                         | 2,328,537              | 15,000,000             | 75,000                                   | 13,548.24                            | 5,000,000                                         | Jul-04                      | Mar-06                            | Mar-08                    | Under Design                     |
| Cent. Piedmont   | Northeast Campus Phase II - (1326)                           | 9,770,000                         |                        |                        | 9,770,000                                | 4,121,681.10                         | 9,770,000                                         | Mar-03                      | Jul-04                            | May-06                    | Under Construction               |
| Cleveland        | GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370                 |                                   | 230,000                |                        | 230,000                                  | 229,540.43                           | 230,000                                           | Oct-03                      | Dec-03                            | Jun-04                    | Complete                         |
| Cleveland        | CLASSROOM BUILDING PROJECT # 1287                            | 3,887,036                         |                        | 1,512,964              | 375,000                                  | 107,148.92                           | 3,887,036                                         | Sep-03                      | Sep-05                            | Mar-07                    | Under Design                     |
| Cleveland        | REPLACE/MODIFY MECHANICAL SYSTEMS                            |                                   | 225,000                |                        |                                          | 0.00                                 |                                                   | Sep-06                      | Nov-06                            | May-07                    |                                  |
| Cleveland        | RE-ROOFING CAMPUS CENTER BLD PROJECT #1436                   |                                   | 500,000                |                        |                                          | 0.00                                 | 500,000                                           | Mar-05                      | Mar-06                            | Nov-06                    | Announcing for Designer Services |
| Cleveland        | GENERAL REPAIRS & RENOVATIONS/PROJECT 1435                   |                                   | 297,104                |                        | 297,104                                  | 296,534.07                           | 297,104                                           | Jan-05                      | Mar-05                            | Mar-06                    | Complete                         |
| Coastal Carolina | HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167              | 3,883,968                         | 1,688,980              | 15,400                 | 5,011,308                                | 5,000,557.74                         | 5,572,948                                         | Sep-01                      | Jun-03                            | Apr-05                    | Complete                         |
| Coastal Carolina | Classroom Building #1263                                     | 9,166,592                         |                        | 476,671                | 9,166,592                                | 6,623,486.21                         | 9,166,592                                         | Sep-02                      | Sep-04                            | Mar-06                    | Under Construction               |
| Coastal Carolina | Classroom Building                                           | 4,739,553                         |                        |                        |                                          | 0.00                                 |                                                   | Jul-05                      | Jul-06                            | Dec-07                    |                                  |
| COA              | D. F. Walker Public School Takeover Renovation #1241         | 905,612                           |                        |                        | 905,612                                  | 905,612.00                           | 905,612                                           | Aug-03                      | Apr-04                            | Nov-04                    | Complete                         |
| COA              | Allied Health and Wellness Center #1247                      | 2,573,438                         |                        |                        | 3,573,438                                | 2,552,135.78                         | 2,573,438                                         | Jul-02                      | Feb-03                            | Nov-04                    | Complete                         |
| COA              | Land Acquisition and Renovation of Riverside Center #1315    | 43,000                            |                        |                        | 43,000                                   | 42,948.04                            | 43,000                                            |                             |                                   |                           | Complete Land Purchase           |
| COA              | Renovation of Manteo Middle School #1420                     | 742,724                           |                        | 3,000,000              |                                          | 0.00                                 | 742,724                                           | Jun-05                      | Jun-06                            | Aug-07                    | Announcing for Designer Services |
| COA              | External Signage                                             |                                   | 50,000                 |                        |                                          | 0.00                                 |                                                   | Feb-06                      | Apr-06                            | Aug-06                    |                                  |
| COA              | Cosmetology Program Area Renovation                          |                                   | 80,000                 |                        |                                          | 0.00                                 |                                                   | Feb-06                      | Jun-06                            | Dec-06                    |                                  |

| College      | Project Name - (Project No. If assigned)                    | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 12-30-05 | Bond Funds Expended Through 12-30-05 | Bond Funds Committed* As of 12-30-05 | Estimated Design Start Date | Estimated Construction Start Date | Estimated Completion Date | Status                           |
|--------------|-------------------------------------------------------------|-----------------------------------|------------------------|------------------------|------------------------------------------|--------------------------------------|--------------------------------------|-----------------------------|-----------------------------------|---------------------------|----------------------------------|
| COA          | Buildings A & C Roof Repairs #1197 (bundled)                | 386,000                           |                        |                        |                                          | 361,880.87                           | 386,000                              | Jul-04                      | Oct-05                            | Sep-05                    | Complete                         |
| COA          | Expansion to Building A EC Campus #1450                     | 1,000,000                         |                        | 1,250,000              |                                          | 0.00                                 | 1,800,000                            | Jun-05                      | Jun-06                            | Aug-07                    | Announcing for Designer Services |
| COA          | Learning Resources Renovation                               |                                   |                        | 75,000                 |                                          | 0.00                                 |                                      | Mar-06                      | Apr-06                            | Jun-06                    |                                  |
| COA          | Individual Insigntican Repairs and Renovations              |                                   |                        | 100,244                |                                          | 0.00                                 |                                      | Jan-06                      | Jun-06                            | Jan-07                    |                                  |
| Craven       | Classroom/Library Building - #907B                          | 1,900,000                         |                        | 1,900,000              | 1,900,000                                | 1,900,000                            | 1,900,000                            | Sep-00                      | Jan-06                            | Dec-04                    | Complete                         |
| Craven       | Additio to Keiso Hall - #1336                               | 100,000                           |                        | 1,004,000              | 36,400                                   | 19,947.53                            | 100,000                              | Apr-03                      | Jan-06                            | Aug-06                    | Under Design                     |
| Craven       | Maintenance Building/ Roadway & Parking - #1076             | 1,375,022                         | 125,900                | 1,375,022              | 580,268.12                               | 1,375,022                            |                                      | May-03                      | Aug-05                            | May-06                    | Under Construction               |
| Craven       | Technology Building #268                                    | 2,925,711                         | 2,300,000              |                        | 230,945                                  | 0.00                                 | 2,925,711                            | Sep-03                      | Jul-06                            | Mar-07                    | Under Design                     |
| Craven       | Reroof Building B #1243                                     |                                   | 205,027                |                        | 205,207                                  | 205,026.79                           | 205,207                              | Aug-03                      | Feb-04                            | Oct-04                    | Complete                         |
| Craven       | Reroof Building G #1244                                     | 265,114                           |                        |                        | 265,114                                  | 265,113.79                           | 265,114                              | Aug-03                      | Feb-04                            | Oct-04                    | Complete                         |
| Craven       | Renovate Barker Hall & Miscellaneous Renovations #1246      |                                   | 264,000                |                        | 264,000                                  | 192,655.63                           | 264,000                              | May-04                      | Dec-04                            | Dec-06                    | Under Construction               |
| Craven       | Replace Chilliers,Air Handlers,Small Renov.(Bundled)- #1245 |                                   | 414,034                |                        |                                          | 0.00                                 |                                      | Dec-04                      | Feb-06                            | Dec-06                    |                                  |
| Davidson     | Classrooms/Laboratories/Renovations (1101)                  | 4,054,058                         | 1,741,409              | 1,700,000              | 5,795,467                                | 5,601,018.50                         | 5,795,467                            | Oct-00                      | Oct-02                            | Dec-05                    | Complete                         |
| Davidson     | Fire Service Laboratory (1180)                              | 325,000                           |                        | 16,106                 | 325,000                                  | 325,000.00                           |                                      | Oct-00                      | Feb-04                            | Dec-01                    | Complete                         |
| Durham       | Collins Bldg. Renovations - 1170                            | 2,546,502                         | 1,000,000              |                        | 217,500                                  | 3,537,577.34                         | 3,546,502                            | Nov-01                      | Feb-04                            | Feb-05                    | Complete                         |
| Durham       | White Building Renovations - 1171                           | 0                                 | 1,152,672              | 3,000,000              |                                          | 0.00                                 | 1,152,672                            | Sep-05                      | Sep-06                            | Dec-07                    | Announcing for Designer Services |
| Durham       | New Student Services/Classroom Building - #1199             | 5,628,818                         | 3,000,000              | 5,628,818              | 4,147,498.58                             | 5,628,818                            |                                      | Apr-03                      | Dec-04                            | Feb-06                    | Under Construction               |
| Durham       | Orange County Center #1499                                  | 4,000,000                         | 4,000,000              | 550,990                | 261,963.86                               | 4,000,000                            |                                      | May-05                      | May-06                            | Aug-07                    | Under Design                     |
| Durham       | Multipurpose Classroom/ Physical Training Facility #1522    | 1,000,000                         | 1,000,000              | 0.00                   | 1,100,000                                | 1,100,000                            |                                      | Jul-06                      | Jul-07                            | Jul-08                    | Announcing for Designer Services |
| Edgecombe    | ACT Project - Project #1078                                 | 6,756,814                         | 3,919,548              | 6,756,814              | 6,756,814                                | 6,756,814                            |                                      | Dec-00                      | Oct-02                            | Dec-04                    | Complete                         |
| Edgecombe    | Various R & R projects #1273                                | 500,000                           |                        | 500,000                |                                          | 0.00                                 | 500,000                              | Feb-02                      | Jul-03                            | Nov-06                    | Under Construction               |
| Edgecombe    | Various R & R projects #1272                                |                                   | 757,203                | 757,203                | 749,741.98                               | 757,203                              |                                      | Feb-02                      | Jul-02                            | Nov-06                    | Under Construction               |
| Fayetteville | Sprng Lake Multi-Use Educational Building (#1051)           | 7,000,000                         | 1,021,501              | 7,000,000              | 7,000,000                                | 7,000,000.00                         |                                      | Nov-00                      | Oct-02                            | Jun-05                    | Complete                         |
| Fayetteville | Purchase land along Ft Bragg Road #1320                     | 600,000                           | 1,100,000              |                        | 600,000.00                               | 600,000.00                           |                                      |                             |                                   |                           | Complete Land Purchase           |
| Fayetteville | Horticulture Complex at Cape Fear Botanical Garden #1125    | 2,430,349                         | 800,000                | 2,430,349              | 2,369,590.00                             | 2,430,349                            |                                      | Nov-01                      | Mar-04                            | Feb-06                    | Under Construction               |
| Fayetteville | Renov.Horace Sisk/Layayette Hall Bldgs (#1131)              | 880,000                           | 3,402,185              |                        | 4,282,185                                | 3,505,009.23                         | 4,282,185                            | Apr-02                      | May-04                            | Feb-06                    | Under Construction               |
| Fayetteville | Virtual College Center (#1126)                              | 6,000,000                         |                        | 6,000,000              | 5,643,709.34                             | 6,000,000                            |                                      | Nov-02                      | May-04                            | Feb-06                    | Complete                         |
| Fayetteville | General Classroom Building                                  | 10,500,000                        |                        |                        |                                          | 0.00                                 |                                      | Feb-06                      | Apr-07                            | Oct-08                    |                                  |
| Fayetteville | Horace Sisk Boiler Chiller Replacement (#1211)              | 209,343                           | 111,788                | 1,259,969              | 321,131                                  | 313,102.73                           | 321,131                              | Apr-02                      | May-04                            | Jan-06                    | Under Construction               |
| Fayetteville | Purchase land along Ft Bragg Road (#1441)                   | 500,645                           |                        | 500,645                | 500,645                                  | 500,644.45                           |                                      |                             |                                   | Jan-06                    | Complete Land Purchase           |
| Fayetteville | Renov Administration Building #1520                         | 935,200                           | 500,000                | 0.00                   | 935,200                                  |                                      |                                      | Jan-06                      | Jul-06                            | Jun-07                    | Announcing for Designer Services |
| Fayetteville | Purchase land along Ft Bragg Road #1534                     | 525,000                           |                        |                        |                                          |                                      |                                      |                             |                                   |                           | Complete Land Purchase           |
| Fayetteville | Criminal Justice Center PM & E (#1460)                      | 750,000                           |                        |                        |                                          |                                      |                                      | Jan-06                      | Jun-06                            | Jun-06                    | Announcing for Designer Services |
| Fayetteville | Student Center Roof Replacement (#1448)                     | 28,000                            |                        |                        |                                          |                                      |                                      | Feb-06                      | May-06                            | Oct-06                    | Announcing for Designer Services |
| Fayetteville | Cumberland Hall Roof Replacement (#1449)                    | 25,000                            |                        |                        |                                          |                                      |                                      | Feb-06                      | May-06                            | Oct-06                    | Announcing for Designer Services |
| Fayetteville | Bundled R & R Projects 2006                                 | 3,818,664                         |                        |                        |                                          |                                      |                                      | Jan-06                      | Mar-06                            | Jun-07                    |                                  |
| Fayetteville | Bundled R & R Projects 2005 (#1446)                         | 775,000                           | 500,000                | 775,000                | 36,004.00                                | 775,000                              |                                      | Jun-05                      | Oct-05                            | Feb-07                    | Under Construction               |
| Forsyth      | Construction - New building - #1139                         | 4,195,600                         | 7,000,000              | 4,195,600              | 3,369,446.14                             | 4,195,600                            |                                      | Dec-01                      | Aug-04                            | Feb-06                    | Under Construction               |
| Forsyth      | Gym renov, Rerouting data lines, & Parking lot - #1159      | 700,000                           |                        | 900,000                | 818,460.58                               | 900,000                              |                                      | Dec-01                      | Apr-02                            | Sep-03                    | Complete                         |
| Forsyth      | HVAC & Fire Alarm System Renovations - #1311                | 650,000                           |                        | 650,000                | 559,052.50                               | 650,000                              |                                      | Feb-03                      | Mar-06                            | Apr-04                    | Complete                         |
| Forsyth      | Northwest Forsyth County Center - #1390                     | 7,000,000                         |                        | 7,000,000              | 939,430.55                               | 7,000,000                            |                                      | Sep-03                      | Mar-06                            | May-07                    | Under Construction               |
| Forsyth      | Renovations - Snyder Hall - #1437                           | 580,000                           |                        | 55,000                 | 19,250.00                                | 580,000                              |                                      | Jan-05                      | Feb-06                            | Aug-06                    | Under Design                     |
| Forsyth      | Replace boiler                                              | 220,000                           |                        |                        |                                          |                                      |                                      | Jan-06                      | Jan-07                            | Jul-07                    |                                  |
| Forsyth      | Bundled - Different renvovation projects                    | 227,000                           |                        |                        |                                          |                                      |                                      | Feb-05                      | May-06                            | Jan-07                    |                                  |
| Forsyth      | Bundled - Electrical uplit & aircondtion hallways           | 450,000                           |                        |                        |                                          |                                      |                                      | Feb-05                      | May-06                            | Jan-07                    |                                  |
| Forsyth      | Bundled - Snyder & Ardmore Buildings                        | 450,000                           |                        |                        |                                          |                                      |                                      | Feb-05                      | May-06                            | Jan-07                    |                                  |
| Forsyth      | Bundled - Roof replacements                                 | 250,000                           |                        |                        |                                          |                                      |                                      | Feb-05                      | Jan-06                            | Sep-06                    |                                  |
| Forsyth      | Bundled - Renovation of space vacated to new bldg.          | 151,688                           |                        |                        |                                          |                                      |                                      | Mar-05                      | Jun-06                            | Dec-06                    |                                  |
| Forsyth      | Construction - Parking Deck                                 | 154,979                           | 1,845,021              |                        |                                          |                                      |                                      | Dec-05                      | Jun-06                            | Jun-07                    |                                  |
| Forsyth      | Renovations                                                 | 755,000                           | 503,000                |                        |                                          |                                      |                                      | Dec-05                      | Jun-06                            | Jun-07                    |                                  |
| Forsyth      | Construction - Addition to Greene Hall                      | 1,839,442                         |                        |                        |                                          |                                      |                                      |                             | Aug-06                            | Aug-07                    |                                  |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF DECEMBER 30, 2005

| College      | Project Name - (Project No. if assigned)                 | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 12-30-05 | Bond Funds Expended Through 12-30-05 | Bond Funds Committed* to a Project As of 12-30-05 | Estimated Design Start Date | Estimated Construction Start Date | Estimated Completion Date | Status                           |
|--------------|----------------------------------------------------------|-----------------------------------|------------------------|------------------------|------------------------------------------|--------------------------------------|---------------------------------------------------|-----------------------------|-----------------------------------|---------------------------|----------------------------------|
| Gaston       | New Public Safety Building - #1122                       | 1,500,000                         |                        | 467,551                | 1,500,000                                | 1,494,782.05                         | 1,500,000                                         | Jan-02                      | Mar-03                            | Oct-04                    | Complete                         |
| Gaston       | New Science and Technology Building - #1428              | 396,044                           |                        | 1,600,000              | 139,275                                  | 18,841.00                            | 396,044                                           | Nov-04                      | Jun-05                            | Jul-06                    | Under Design                     |
| Gaston       | Renovation - Comer Building - East #1332                 |                                   | 2,505,092              | 479,523                | 2,505,092                                | 1,143,717.20                         | 2,505,092                                         | Jan-03                      | Jan-05                            | Aug-06                    | Under Construction               |
| Gaston       | New Health Sciences Building - #1427                     | 4,989,955                         |                        | 2,000,000              | 77,100                                   | 141,456.48                           | 4,989,955                                         | Feb-05                      | Apr-06                            | Jul-07                    | Under Design                     |
| Gaston       | Renovation - Craig Building - #1333                      |                                   | 225,592                | 43,182                 | 79,590                                   | 59,790.50                            | 225,592                                           | Apr-03                      | Jan-05                            | Apr-06                    | Under Design                     |
| Guilford     | Central Energy Plant for GSO Classroom Bldgs-Proj. #1303 | 2,150,000                         |                        | 250,000                | 2,150,000                                | 2,019,722.44                         | 2,150,000                                         | Nov-02                      | Nov-03                            | Mar-05                    | Complete                         |
| Guilford     | Land #1236                                               | 3,000,000                         |                        | 567,035                | 3,000,000                                | 3,000,000.00                         | 3,000,000                                         |                             |                                   |                           | Completed Land Purchase          |
| Guilford     | Classroom Building Project #1046                         | 4,250,000                         |                        | 5,000,000              | 4,250,000                                | 4,250,000.00                         | 4,250,000                                         | Jul-00                      | Feb-02                            | Jan-04                    | Complete                         |
| Guilford     | Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888      | 1,500,000                         |                        | 2,520,000              | 1,500,000                                | 1,500,000.00                         | 1,500,000                                         | Jun-97                      | Nov-99                            | Mar-05                    | Complete                         |
| Guilford     | Jamestown Campus Land & Parking #1294                    | 4,100,000                         |                        | 0                      |                                          | 296,328.17                           | 4,100,000                                         | Jul-06                      | Jul-08                            | Jan-10                    | Complete Partial Land Purchase   |
| Guilford     | Classroom Building                                       | 3,100,382                         |                        | 0                      |                                          | 0.00                                 |                                                   | Oct-06                      | Mar-08                            | Sep-09                    |                                  |
| Guilford     | Fire Suppression System Replacement #1392                |                                   | 500,000                | 0                      | 500,000                                  | 344,005.55                           | 500,000                                           | Jul-03                      | May-04                            | Dec-06                    | Under Construction               |
| Guilford     | Roads, Parking & Walkways Repairs #1334                  |                                   | 1,000,000              | 0                      | 1,000,000                                | 848,448.00                           | 1,000,000                                         | Nov-04                      | May-05                            | Jan-07                    | Under Construction               |
| Guilford     | Business Careers Renovation #1397                        |                                   | 1,500,000              | 0                      |                                          | 37.45                                | 1,500,000                                         | Jan-07                      | Jan-08                            | Aug-08                    | Announcing for Designer Services |
| Guilford     | HVAC Renovations and Energy Upgrades #1398               |                                   | 1,923,774              | 0                      | 1,923,774                                | 571,541.45                           | 1,923,774                                         | Jan-05                      | Apr-05                            | Aug-08                    | Under Construction               |
| Guilford     | Allied Health Building #1375                             | 10,000,000                        |                        | 8,000,000              | 1,583,781                                | 163,143.41                           | 10,000,000                                        | Sep-05                      | Mar-07                            | Sep-08                    | Under Design                     |
| Halifax      | Allied Health/Auditorium Bldg #1090                      | 7,706,909                         |                        | 1,573,673              | 7,706,909                                | 7,572,591.17                         | 7,706,909                                         | Apr-01                      | May-02                            | Dec-03                    | Complete                         |
| Halifax      | HVAC replacement,welding shop renovations #1165          |                                   | 811,569                | 3,000                  | 811,569                                  | 681,532.95                           | 811,569                                           |                             | Feb-01                            | Jul-06                    | Under Construction               |
| Halifax      | Wellness/Fitness Center #1292                            | 566,130                           |                        |                        | 566,130                                  | 566,129.64                           | 566,130                                           | Nov-02                      | Jul-03                            | Feb-04                    | Complete                         |
| Haywood      | Renovation - 200/300 Buildings #1113                     | 570,480                           | 1,851,922              | 249,450                | 2,422,402                                | 2,291,497.78                         | 2,422,402                                         | Dec-01                      | Jul-03                            | Dec-04                    | Complete                         |
| Haywood      | Regional High Tech. Center #1327                         | 217,598                           |                        | 142,799                | 217,598                                  | 217,598.00                           | 217,598                                           | Feb-04                      | Apr-04                            | Oct-04                    | Complete                         |
| Isothermal   | Continuing Education Building Renovation - #1204         |                                   | 550,000                |                        | 550,000                                  | 548,417.17                           | 550,000                                           | Jan-02                      | Apr-03                            | Aug-03                    | Complete                         |
| Isothermal   | Testing/Training Center Construction #1298               | 1,658,309                         |                        |                        | 267,500                                  | 46,450.00                            | 1,658,309                                         | Nov-05                      | Jul-06                            | Aug-07                    | Under Design                     |
| Isothermal   | ADA Compliance Project & minor building improve. #1252   |                                   | 124,727                |                        | 124,727                                  | 123,693.77                           | 124,727                                           | Oct-02                      | Jan-03                            | Jul-03                    | Complete                         |
| Isothermal   | Campus HVAC Controls Replacement #1253                   |                                   | 185,273                |                        | 185,273                                  | 181,781.47                           | 185,273                                           | Jul-02                      | Oct-02                            | Apr-03                    | Complete                         |
| Isothermal   | Underground wiring project #1394                         |                                   | 100,000                | 150,000                |                                          | 100,000.00                           | 100,000                                           | Oct-04                      | Apr-05                            | Jul-05                    | Complete                         |
| Isothermal   | Student Center Roof Replacement #1395                    |                                   | 275,000                | 24,159                 | 275,000                                  | 240,732.63                           | 275,000                                           | Sep-04                      | Oct-05                            | Dec-05                    | Under Construction               |
| Isothermal   | Library & Swimming Area Roof Replacements #1524          |                                   | 448,735                |                        | 40,000                                   | 13,350.00                            | 448,735                                           | Nov-05                      | Dec-05                            | Feb-06                    | Under Design                     |
| James Sprunt | Exterior Campus Lighting #1163                           |                                   | 223,414                | 68,807                 | 223,414                                  | 223,414.00                           | 223,414                                           | Nov-01                      | Jul-02                            | Dec-02                    | Complete                         |
| James Sprunt | HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164          |                                   | 176,586                |                        | 176,586                                  | 176,584.70                           | 176,586                                           | Apr-01                      | Dec-01                            | Jun-02                    | Complete                         |
| James Sprunt | Herring Bldg. Classroom Addition #1281                   | 1,783,718                         |                        |                        | 1,783,718                                | 1,783,718.00                         | 1,783,718                                         | Jul-02                      | May-04                            | Apr-05                    | Complete                         |
| James Sprunt | Repair and Renovations #1424                             |                                   | 266,319                |                        | 266,319                                  | 207,657.63                           | 266,319                                           | Nov-04                      | Jun-05                            | Apr-06                    | Under Construction               |
| James Sprunt | Repair and Renovations Phase 2 #1529                     |                                   | 265,000                |                        | 265,000                                  | 12,857.31                            | 265,000                                           | Jan-05                      | Sep-05                            | May-06                    | Under Construction               |
| Johnston     | Campus Lighting and Parking - 1176                       | 200,000                           |                        | 7,326                  | 200,000                                  | 189,193.75                           | 200,000                                           | Jan-02                      | Feb-02                            | Apr-02                    | Complete                         |
| Johnston     | Industrial Technology Bldg #1219                         | 2,299,625                         | 0                      | 829,735                | 2,299,625                                | 2,282,417.08                         | 2,299,625                                         | Jul-01                      | Feb-03                            | May-04                    | Complete                         |
| Johnston     | Renovation of Wilson #1103                               | 0                                 | 662,956                | 472,253                | 662,956                                  | 632,152.82                           | 662,956                                           | Jul-01                      | Apr-03                            | Dec-03                    | Complete                         |
| Johnston     | Wilson Bldg Add/Renov, Elsie, TDT renovation #1220       | 5,633,812                         | 549,732                |                        | 6,183,544                                | 4,910,175.01                         | 6,183,544                                         | Mar-04                      | Sep-04                            | Mar-06                    | Under Construction               |
| Johnston     | Arboretum Greenhouse Complex #1422                       | 100,000                           |                        | 100,000                | 100,000                                  | 34,849.12                            | 100,000                                           | Sep-04                      | Dec-04                            | Jan-06                    | Under Construction               |
| Johnston     | 2005 Campus Capital Improvements #1526                   | 734,367                           |                        |                        |                                          | 0.00                                 | 734,367                                           | Sep-05                      | Mar-06                            | Nov-06                    | Announcing for Designer Services |
| Lenoir       | AdIns/Renov Health Sciences Bldg & Marquee #1136         | 373,062                           | 196,000                |                        | 596,000                                  | 569,061.44                           | 569,062                                           | Jan-01                      | Jan-02                            | Jun-03                    | Complete                         |
| Lenoir       | R&R Projects(Elev/Roofs/HVAC/ADA #1228                   |                                   | 928,692                | 50,000                 | 928,692                                  | 563,178.80                           | 928,692                                           | May-01                      | Jun-01                            | Jul-06                    | Under Construction               |
| Lenoir       | Early Childhood/Literacy Bldg&Student Center Add #1239   | 199,746                           |                        |                        | 199,746                                  | 199,745.46                           | 199,746                                           | Sep-01                      | Nov-01                            | Dec-05                    | Complete                         |
| Lenoir       | Resurface Roads and Parking Lots/other renovations #1251 |                                   | 400,000                | 100,000                | 400,000                                  | 229,296.60                           | 400,000                                           | Feb-02                      | Jun-02                            | Jan-07                    | Under Construction               |
| Lenoir       | Classroom and Science Building #1238                     | 4,932,980                         |                        | 600,000                | 4,932,980                                | 3,694,912.46                         | 4,932,980                                         | Apr-02                      | Nov-04                            | Mar-06                    | Under Construction               |
| Lenoir       | Renovate/Add Classrooms in Administration Bldg #1232     | 125,249                           | 295,000                |                        |                                          | 0.00                                 | 420,249                                           | Jun-04                      | Jun-06                            | May-07                    | Announcing for Designer Services |
| Lenoir       | Industrial/Vocational Center #1407                       | 2,190,044                         |                        |                        | 165,500                                  | 65,339.00                            | 2,190,044                                         | May-04                      | May-05                            | Dec-06                    | Under Design                     |
| Lenoir       | Land Acquisition #1399                                   | 380,911                           |                        |                        | 450,000                                  | 380,910.32                           | 380,911                                           | Jun-04                      | Jun-04                            | Oct-04                    | Complete Land Purchase           |
| Lenoir       | Jones Co. Land Acquisition #1462                         | 148,283                           |                        |                        | 148,283                                  | 148,282.20                           | 148,283                                           |                             |                                   | Feb-05                    | Complete Land Purchase           |
| Lenoir       | Felix Johnson Property #1488                             | 304,952                           |                        |                        | 304,952                                  | 304,951.25                           | 304,952                                           | Apr-05                      | Apr-05                            | Apr-05                    | Complete Land Purchase           |
| Lenoir       | Jones County Center #1500                                | 851,718                           |                        |                        |                                          | 0.00                                 | 851,718                                           | Sep-05                      | Apr-06                            | Jan-07                    | Announcing for Designer Services |
| Lenoir       | Christine Parker Property #1533                          | 75,000                            |                        |                        |                                          | 0.00                                 | 75,000                                            |                             |                                   | Dec-05                    | Negotiating Land Purchase        |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF DECEMBER 30, 2005

| College    | Project Name - (Project No. if assigned)                 | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 12-30-05 | Bond Funds Expended Through 12-30-05 | Bond Funds Committed* As of 12-30-05 | Estimated Design Start Date | Estimated Construction Start Date | Estimated Completion Date | Status                              |
|------------|----------------------------------------------------------|-----------------------------------|------------------------|------------------------|------------------------------------------|--------------------------------------|--------------------------------------|-----------------------------|-----------------------------------|---------------------------|-------------------------------------|
| Lenoir     | Construction/R&R Misc. R & R (Bundled projects) #1178    | 580,000                           | 118,500                | 99,713                 | 99,712.69                                | 118,500                              | 118,500                              | May-01                      | Dec-05                            | Feb-06                    | Complete                            |
| Martin     | Roof Repairs (Bundled projects) #1192                    |                                   | 1,008,540              | 16,609                 | 630,914.86                               | 1,008,540                            | 1,008,540                            | Jan-03                      | Aug-03                            | Jun-06                    | Under Construction                  |
| Martin     | R&R                                                      |                                   | 436,856                |                        | 0.00                                     |                                      | 0.00                                 | Jan-05                      | Apr-06                            | Oct-06                    | Complete                            |
| Mayland    | Avery County Project #1169                               | 824,471                           | 413,845                | 129,993                | 952,000                                  | 824,470.89                           | 824,471                              | Mar-02                      | Apr-02                            | Apr-06                    | Complete                            |
| Mayland    | R&R Projects #1284                                       |                                   | 200,000                | 200,000                | 177,305.37                               | 200,000                              | 200,000                              | Jan-02                      | Apr-02                            | Apr-06                    | Under Construction                  |
| Mayland    | Applied Technologies Building #1328                      |                                   | 1,852,610              |                        | 138,000                                  | 82,800.00                            | 1,852,610                            | Aug-04                      | Mar-05                            | Sep-06                    | Under Design                        |
| Mayland    | Repairs/Renovations Projects                             |                                   | 241,545                |                        | 0.00                                     |                                      | 0.00                                 | Oct-04                      | Apr-05                            | Sep-06                    | Complete                            |
| Mayland    | Land Purchase #1378                                      | 127,529                           |                        | 17,471                 | 127,529                                  | 127,529                              | 127,529                              | Mar-04                      | Oct-05                            | Oct-06                    | Under Construction                  |
| McDowell   | Classroom Building #1353                                 | 2,138,279                         |                        | 736,266                | 2,138,279                                | 2,138,279                            | 2,138,279                            | Apr-01                      | May-01                            | Jun-02                    | Complete                            |
| McDowell   | Replace Exit Doors & Fire Alarm System #1160             | 166,200                           |                        | 166,200                | 166,200                                  | 166,200                              | 166,200                              | Apr-01                      | May-01                            | Jun-02                    | Complete                            |
| McDowell   | Roof Replacement #1161                                   | 98,000                            |                        | 98,000                 | 98,000                                   | 98,000                               | 98,000                               | Jun-01                      | Jul-01                            | May-02                    | Complete                            |
| McDowell   | Campus Repair and Renovations #1248                      | 174,500                           |                        | 174,500                | 174,500                                  | 174,500                              | 174,500                              | Apr-02                      | May-02                            | Mar-03                    | Complete                            |
| McDowell   | Renovation to areas vacated with priority #1             | 282,588                           |                        |                        | 0.00                                     |                                      | 0.00                                 | Oct-05                      | Apr-06                            | Sep-06                    | Complete                            |
| Mitchell   | Renovation of the CEC-HVAC/Restrooms/Offices - 1168      | 250,000                           |                        | 250,000                | 219,257.35                               | 250,000                              | 250,000                              | Jun-03                      | Jul-04                            | Mar-06                    | Under Construction                  |
| Mitchell   | Renovation Of the CEC-Gen'l Bldg. Renovations - #1196    | 142,562                           |                        | 142,562                | 123,151.42                               | 142,562                              | 142,562                              | Sep-04                      | Jan-05                            | Mar-06                    | Under Construction                  |
| Mitchell   | Mooreville Center 2nd Floor Addition-DCC No. 1070        | 216,851                           |                        | 784,000                | 216,851                                  | 216,851                              | 216,851                              | Nov-00                      | Apr-02                            | Sep-03                    | Complete                            |
| Mitchell   | Advanced Technology Building-DCC No. 1091                | 3,178,788                         |                        | 1,000,000              | 3,178,788                                | 3,099,318.30                         | 3,178,788                            | Apr-01                      | Mar-04                            | Jul-05                    | Complete                            |
| Mitchell   | Renovation of the Library #1379                          | 415,993                           |                        | 234,007                | 415,993                                  | 58,727.60                            | 415,993                              | Aug-04                      | Jan-06                            | Jul-06                    | Under Construction                  |
| Mitchell   | Renovation of the Student Center                         | 153,604                           |                        |                        | 0.00                                     |                                      | 0.00                                 | Jan-06                      | Apr-06                            | Sep-06                    | Complete                            |
| Mitchell   | Renovation of Vocational Building #1509                  | 1,293,953                         |                        |                        | 0.00                                     |                                      | 1,293,953                            | Oct-05                      | May-06                            | Jan-07                    | Announcing for Designer Services    |
| Montgomery | Renovations and Repairs #1187                            | 502,004                           |                        |                        | 402,574.70                               | 502,004                              | 502,004                              | Jun-01                      | Aug-01                            | Aug-06                    | Under Construction                  |
| Nash       | Land Acquisition #1141                                   | 350,000                           |                        |                        |                                          |                                      |                                      |                             |                                   |                           | Complete Land Purchase              |
| Nash       | Structural Repairs & Renovations #1299                   | 190,000                           |                        | 190,000                | 120,699.00                               | 190,000                              | 190,000                              | Jul-02                      | Sep-02                            | Jun-06                    | Under Construction                  |
| Nash       | Environmental Repairs & Renovations - #1193              | 266,844                           |                        | 266,844                | 243,069.64                               | 266,844                              | 266,844                              | Nov-01                      | Dec-01                            | Jun-06                    | Under Construction                  |
| Nash       | Aesthetic Repairs & Renovations - #1194                  | 260,000                           |                        | 260,000                | 259,564.10                               | 260,000                              | 260,000                              | Aug-01                      | Sep-01                            | Feb-06                    | Complete                            |
| Nash       | Program Specific Classroom Renovations #1203             | 41,000                            |                        | 41,000                 | 18,017.55                                | 41,000                               | 41,000                               | Jul-01                      | Aug-03                            | May-06                    | Under Construction                  |
| Nash       | Infrastructure Repairs & Renovations #1300               |                                   |                        | 41,000                 | 1,000.00                                 | 41,000                               |                                      | Aug-03                      | Sep-03                            | May-06                    | Under Construction                  |
| Nash       | Science & Technology Building #1301                      | 3,933,237                         | 2,684,229              | 3,933,237              | 3,933,237.00                             | 3,933,237                            | 3,933,237                            | Mar-03                      | Apr-04                            | Feb-06                    | Complete                            |
| Nash       | Repurposing Classrooms #1530                             | 150,000                           |                        |                        | 65,387.91                                | 150,000                              | 150,000                              | May-05                      | Jun-05                            | Mar-06                    | Soliciting Contractors              |
| Pamlico    | Expansion of Bayboro Center #1224                        | 70,000                            | 223,752                | 383,253                | 306,842.14                               | 383,253                              | 383,253                              | May-03                      | Jun-03                            | Jan-06                    | Complete Land Purchase/Under Const. |
| Pamlico    | Repair and Renovations #1011                             | 313,253                           |                        | 213,376                | 233,376                                  | 205,786.37                           | 213,376                              | May-03                      | Jun-03                            | Aug-05                    | Complete                            |
| Pamlico    | Life Care Center #1391                                   | 1,874,302                         | 1,571,235              | 252,000                | 98,626.00                                | 1,874,302                            | 1,874,302                            | Nov-04                      | Jul-05                            | Feb-07                    | Under Design                        |
| Piedmont   | Renovate gym to LRC & Distance Learning Classroom #1309  | 858,759                           | 844,824                | 1,703,583              | 1,699,069.06                             | 1,703,583                            | 1,703,583                            | Feb-03                      | Jun-04                            | Jan-06                    | Under Construction                  |
| Piedmont   | Classrooms/Labs and Student Services/Learning Ctr. #1310 | 1,567,922                         | 175,000                | 1,567,922              | 1,103,299.51                             | 1,567,922                            | 1,567,922                            | Feb-03                      | Apr-05                            | Feb-06                    | Under Construction                  |
| Piedmont   | Renovate Student Complex #1383                           | 1,149,964                         |                        | 99,997                 | 72,720.37                                | 1,149,964                            | 1,149,964                            | May-04                      | Jan-06                            | Aug-06                    | Under Design                        |
| Piedmont   | Renovate Auditorium #1384                                | 5,250                             |                        | 5,250                  | 5,250.00                                 | 5,250                                | 5,250                                | May-04                      | n/a                               | n/a                       | Complete                            |
| Piedmont   | Person County Classroom/Lab Building #1445               | 329,226                           | 600,000                | 60,159                 | 28,753.75                                | 329,226                              | 329,226                              | Mar-05                      | Jul-06                            | Mar-07                    | Under Design                        |
| Pitt       | General Classroom Bldg - 1111 Ph1                        | 5,116,870                         |                        | 4,914,048              | 5,073,750.12                             | 5,116,870                            | 5,116,870                            | Nov-00                      | Apr-02                            | Nov-04                    | Complete                            |
| Pitt       | Parking Project - 1112 Ph1                               | 195,436                           | 288,156                | 195,436                | 139,638.98                               | 195,436                              | 195,436                              | Feb-02                      | Oct-02                            | Nov-04                    | Complete                            |
| Pitt       | Bowen Farm Site Project (Planning) - 1110                | 150,000                           | 1,550,000              | 150,000                | 146,250.00                               | 150,000                              | 150,000                              | Mar-02                      | Jul-03                            | Oct-04                    | Complete                            |
| Pitt       | Fulford Bldg Addition Ph II - 1234                       | 350,618                           |                        | 285,000                | 173,658.00                               | 350,618                              | 350,618                              | Apr-02                      | Apr-05                            | Apr-07                    | Under Design                        |
| Pitt       | Firing Range and Driving Pad - #1177                     | 382,589                           | 744,202                | 382,589                | 253,878.00                               | 382,589                              | 382,589                              | Jun-02                      | Mar-05                            | Mar-06                    | Under Construction                  |
| Pitt       | Davenport Farm #1431                                     | 3,148,255                         |                        | 3,148,255              | 3,148,254.68                             | 3,148,255                            | 3,148,255                            |                             |                                   |                           | Complete Land Purchase              |
| Pitt       | Toilets/Consession Bldg - Athletic Field #1487           | 20,000                            |                        | 20,000                 | 3,000.00                                 | 20,000                               | 20,000                               | Nov-05                      | Nov-05                            | Jan-06                    | Under Design                        |
| Pitt       | MacThrift Building #1505                                 | 927,907                           | 1,200,000              | 927,907                | 927,906.98                               | 927,907                              | 927,907                              |                             |                                   |                           | Complete Land Purchase              |
| Pitt       | Student Center - Phase 1 #1545                           | 6,101,590                         |                        |                        | 0.00                                     | 4,132,937                            | 0.00                                 | Feb-06                      | Jan-07                            | Jan-08                    | Announcing for Designer Services    |
| Pitt       | Humber Bldg Renov Ph III                                 | 1,575,095                         | 1,400,000              | 1,575,095              | 945,097.50                               | 1,575,095                            | 1,575,095                            | Jan-04                      | May-05                            | Jul-06                    | Under Construction                  |
| Pitt       | White Bldg Renov Ph III                                  | 28,674                            |                        |                        | 0.00                                     |                                      | 0.00                                 | Jun-06                      | Jan-07                            | Jan-08                    | Complete                            |
| Pitt       | Whichard Bldg Renovation Ph III                          | 28,674                            |                        |                        | 0.00                                     |                                      | 0.00                                 | Jun-06                      | Jan-07                            | Jan-08                    | Complete                            |
| Randolph   | R & R Bundle Number One, Two & Three #1174               | 1,050,259                         |                        |                        | 693,064.80                               | 1,050,259                            | 1,050,259                            | Feb-01                      | Nov-02                            | Apr-06                    | Under Construction                  |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF DECEMBER 30, 2005

| College        | Project Name - (Project No. if assigned)                   | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 12-30-05 | Bond Funds Expended Through 12-30-05 | Bond Funds Committed* to a Project As of 12-30-05 | Estimated Design Start Date | Estimated Construction Start Date | Estimated Completion Date | Status                           |
|----------------|------------------------------------------------------------|-----------------------------------|------------------------|------------------------|------------------------------------------|--------------------------------------|---------------------------------------------------|-----------------------------|-----------------------------------|---------------------------|----------------------------------|
| Randolph       | Archdale Center Classroom Addition #1317                   | 1,344,379                         |                        | 306,921                | 1,344,379                                | 964,270.29                           | 1,344,379                                         | May-03                      | Oct-04                            | Feb-06                    | Under Construction               |
| Randolph       | R & R Bundle Number Four                                   |                                   | 635,271                |                        |                                          | 0.00                                 |                                                   | Apr-06                      | Apr-06                            | Mar-07                    |                                  |
| Richmond       | Proj. 1089 - HVAC Renovations in 3 Buildings               |                                   | 890,000                | 0                      | 890,000                                  | 890,000.00                           | 890,000                                           | Mar-01                      | Jul-03                            | Apr-05                    | Complete                         |
| Richmond       | Proj. 1088 Health Sciences Building                        | 3,542,287                         |                        | 2,320,000              | 3,542,287                                | 3,453,728.73                         | 3,542,287                                         | Jun-03                      | Nov-04                            | Jan-06                    | Under Construction               |
| Richmond       | Proj. 1282 Acquire Building in Scotland County             | 137,272                           |                        | 0                      | 137,272                                  | 137,272.00                           | 137,272                                           |                             |                                   |                           | Complete Land Purchase           |
| Richmond       | Proj. 1283 Multiple Renovations @ less than \$100,000 each |                                   | 358,389                | 0                      | 358,389                                  | 352,345.93                           | 358,389                                           | Jun-02                      | Aug-02                            | Jan-06                    | Complete                         |
| Richmond       | Purchase new Facility near Industrial Park                 | 295,672                           |                        | 0                      |                                          | 0.00                                 |                                                   |                             |                                   |                           |                                  |
| Roanoke-Chowan | Repair/Improve Campus Structural Environment #1271         |                                   | 255,395                |                        | 255,395                                  | 255,395.00                           | 255,395                                           | Jul-02                      | Jul-02                            | Aug-03                    | Complete                         |
| Roanoke-Chowan | Compliance/Safety Renov. (Bundled Projects) #1323          |                                   | 215,600                |                        | 215,600                                  | 204,999.15                           | 215,600                                           | Jun-03                      | Aug-03                            | Dec-05                    | Under Construction               |
| Roanoke-Chowan | Learning/Working Renov. (Bundled Projects) #1324           |                                   | 385,268                | 39,928                 | 385,268                                  | 340,650.66                           | 385,268                                           | Aug-03                      | Sep-03                            | Dec-05                    | Under Construction               |
| Robeson        | (Pembroke Center Land Purchase) #1225                      | 76,073                            |                        |                        | 80,000                                   | 76,073.00                            | 76,073                                            |                             |                                   |                           | Complete Land Purchase           |
| Robeson        | Continuing Education Building #1109                        | 2,590,239                         |                        |                        | 2,590,239                                | 2,334,406.58                         | 2,590,239                                         | May-01                      | Dec-02                            | Feb-06                    | Under Construction               |
| Robeson        | Continuing Education /Allied Health Buildings #1206        | 7,416,318                         |                        |                        | 7,416,318                                | 6,715,546.00                         | 7,416,318                                         | Jan-02                      | Jul-04                            | Feb-06                    | Under Construction               |
| Robeson        | Emergency Training Facility Addition #1214                 | 43,719                            |                        |                        | 43,719                                   | 43,718.30                            | 43,719                                            | Feb-02                      | Jul-02                            | Jul-03                    | Complete                         |
| Robeson        | Renovations Site Work #1329                                | 2,526,777                         | 992,074                | 85,000                 | 3,518,851                                | 2,351,277.75                         | 3,518,851                                         | Apr-03                      | Jun-03                            | Feb-06                    | Under Construction               |
| Robeson        | Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9, 10, 15 #1108         |                                   | 159,922                | 7,701                  | 159,922                                  | 159,921.38                           | 159,922                                           | Feb-01                      | Mar-01                            | Apr-03                    | Complete                         |
| Rockingham     | Lifelong Learning Center - 1079                            | 2,400,291                         |                        | 454,000                | 2,400,291                                | 2,264,604.42                         | 2,400,291                                         | Jun-02                      | Nov-04                            | Dec-05                    | Under Construction               |
| Rockingham     | Classroom/Storage Bldg. at ESTC - 1080                     | 239,000                           |                        | 10,000                 | 239,000                                  | 239,000.00                           | 239,000                                           | Mar-01                      | May-02                            | Jun-04                    | Complete                         |
| Rockingham     | Spring 2001 Renovations #1156                              |                                   | 165,000                | 0                      | 165,000                                  | 35,815.60                            | 165,000                                           | Nov-00                      | Dec-00                            | Apr-06                    | Under Construction               |
| Rockingham     | Summer 2001 Renovations #1191                              |                                   | 112,500                | 43,633                 | 112,500                                  | 112,500.00                           | 112,500                                           | Mar-01                      | Apr-01                            | Nov-03                    | Complete                         |
| Rockingham     | Fall 2001 Renovations #1217                                |                                   | 86,700                 |                        | 86,700                                   | 65,482.74                            | 86,700                                            | Jan-02                      | Feb-02                            | Jan-06                    | Under Construction               |
| Rockingham     | Spring 2002 Renovations #1218                              |                                   | 70,000                 | 379,000                | 70,000                                   | 70,000.00                            | 70,000                                            | Mar-02                      | Jun-02                            | Oct-04                    | Complete                         |
| Rockingham     | Fall 2002 Renovations - #1306                              |                                   | 243,000                | 6,367                  | 243,000                                  | 243,000.00                           | 243,000                                           | Jun-03                      | Jul-03                            | Nov-05                    | Complete                         |
| Rockingham     | Spring 2004 Renovations - #1382                            |                                   | 346,000                |                        | 346,000                                  | 154,523.15                           | 346,000                                           | Sep-04                      | Nov-04                            | Apr-06                    | Under Construction               |
| Rockingham     | Summer 2004 Renovations #1501                              |                                   | 100,000                |                        | 100,000                                  | 0.00                                 | 100,000                                           | Sep-04                      | Nov-04                            | Apr-06                    | Under Construction               |
| Rockingham     | Summer 2005 Renovations #1540                              |                                   | 1,054,150              |                        | 1,054,150                                | 0.00                                 | 1,054,150                                         | Apr-05                      | Jul-05                            | Dec-06                    | Under Construction               |
| Rowan-Cabarrus | Bldg. 100 Renovations - #1032                              |                                   | 202,432                | 1,355,376              | 202,432                                  | 202,432.03                           | 202,432                                           | Feb-01                      | Jul-02                            | Oct-02                    | Complete                         |
| Rowan-Cabarrus | Classroom/Laboratory Building - #1185                      | 4,287,029                         |                        | 3,565,141              | 515,662                                  | 127,800.31                           | 4,287,029                                         | Oct-04                      | Mar-06                            | Jun-07                    | Under Design                     |
| Rowan-Cabarrus | Parking Lot Extension/Renovation #1393                     | 70,000                            |                        | 400,000                | 70,000                                   | 0.00                                 | 70,000                                            | Oct-04                      | May-05                            | Feb-06                    | Under Construction               |
| Rowan-Cabarrus | Various Renovations - #1314                                |                                   | 603,152                |                        | 603,152                                  | 281,370.36                           | 603,152                                           | Dec-02                      | Apr-03                            | Mar-06                    | Under Construction               |
| Rowan-Cabarrus | LRC & Student Support Space Renovations (proj #1086)       |                                   | 805,584                | 188,082                |                                          | 0.00                                 | 805,584                                           | Jul-04                      | Mar-05                            | Sep-07                    | Under Design                     |
| Rowan-Cabarrus | Classroom/Laboratory Building & Parking Lot                | 5,207,129                         |                        | 3,659,365              |                                          | 0.00                                 |                                                   | Oct-06                      | Feb-08                            | Apr-09                    |                                  |
| Sampson        | Occupational Building #1133                                | 3,263,820                         | 125,530                | 2,141,180              | 3,389,350                                | 3,169,407.45                         | 3,389,350                                         | Dec-00                      | Mar-04                            | Feb-06                    | Under Construction               |
| Sampson        | Campus Roadway Extension #983                              | 176,000                           |                        | 216,075                | 176,000                                  | 176,000.00                           | 176,000                                           | Feb-01                      | Apr-02                            | Oct-02                    | Complete                         |
| Sampson        | North HVAC and Crosswalk replacement #1151                 |                                   | 575,000                | 19,385                 | 575,000                                  | 575,000.00                           | 575,000                                           | Feb-01                      | Feb-02                            | Oct-03                    | Complete                         |
| Sandhills      | New Student Center # 940                                   | 2,279,455                         | 0                      | 5,650,000              | 2,279,455                                | 2,222,458.88                         | 2,279,455                                         | Oct-00                      | Jul-03                            | Oct-05                    | Complete                         |
| Sandhills      | New Hoke County Center #813                                | 308,380                           | 0                      | 1,429,529              | 308,380                                  | 308,379.33                           | 308,380                                           | Jul-98                      | Aug-00                            | Nov-01                    | Complete                         |
| Sandhills      | Kennedy Hall Health Sciences Renovation #1003              | 0                                 | 487,000                | 734,000                | 487,000                                  | 486,285.56                           | 487,000                                           | Feb-02                      | Mar-02                            | May-03                    | Complete                         |
| Sandhills      | Education Center #1081                                     | 4,106,491                         | 0                      | 2,150,290              | 4,006,491                                | 3,906,328.00                         | 4,106,491                                         | Nov-01                      | Sep-04                            | Jan-06                    | Under Construction               |
| Sandhills      | Parking Lot - South Campus #1313                           | 178,000                           | 0                      | 131,000                | 178,000                                  | 175,155.02                           | 178,000                                           | Jan-03                      | Jun-03                            | Sep-04                    | Complete                         |
| Sandhills      | Stone Hall Administration Renovation #1278                 | 1,431                             | 120,000                |                        | 121,431                                  | 121,241.61                           | 121,431                                           | Dec-02                      | May-03                            | Sep-04                    | Complete                         |
| Sandhills      | Stone Hall Student Services Renovation #1154               | 0                                 | 95,000                 |                        | 95,000                                   | 95,000.00                            | 95,000                                            | Jun-01                      | Apr-02                            | May-03                    | Complete                         |
| Sandhills      | Hoke Business and Technology Center #1142                  | 1,225,087                         | 0                      | 25,465                 | 113,379                                  | 84,632.60                            | 1,225,087                                         | Dec-04                      | Mar-06                            | Feb-07                    | Under Design                     |
| Sandhills      | Horticulture Complex - 1352                                | 1,519,914                         | 0                      | 386,577                | 164,100                                  | 42,140.00                            | 1,519,914                                         | Aug-04                      | May-06                            | Mar-07                    | Under Design                     |
| Sandhills      | Blue Hall Renovation #1004                                 |                                   | 326,062                |                        | 10,000                                   | 13,387.50                            | 326,062                                           | Aug-05                      | Mar-06                            | Sep-06                    | Under Design                     |
| Sandhills      | Improvements/Expansion Traffic System - #1242              | 151,741                           | 0                      |                        | 151,741                                  | 151,740.01                           | 151,741                                           | Apr-02                      | Jun-02                            | Aug-02                    | Complete                         |
| Sandhills      | Meyer-Stone Hall Roof Replacement #1376                    | 0                                 | 450,000                |                        |                                          | 0.00                                 | 450,000                                           | Aug-05                      | May-06                            | Nov-06                    | Announcing for Designer Services |
| Sandhills      | Stone Hall Renovation #1477                                | 0                                 | 43,938                 |                        | 43,938                                   | 43,938.00                            | 43,938                                            | Apr-05                      | May-05                            | Aug-05                    | Complete                         |
| Sandhills      | Construction R&R Project                                   | 550,580                           | 0                      |                        |                                          | 0.00                                 |                                                   | Dec-06                      | May-07                            | Dec-07                    |                                  |
| Sandhills      | Emergency Services Training Complex #1356                  | 672,300                           | 0                      | 0                      |                                          | 22,639.00                            | 672,300                                           | Aug-05                      | May-06                            | Dec-06                    | Under Design                     |
| Sandhills      | Stone Hall Lecture 111 Renovation #1357                    | 20,000                            | 523,715                |                        | 543,715                                  | 338,977.92                           | 543,715                                           | May-04                      | Jul-05                            | Jan-06                    | Under Construction               |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF DECEMBER 30, 2005

| College         | Project Name - (Project No. if assigned)                 | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 12-30-05 | Bond Funds Expended Through 12-30-05 | Bond Funds Committed* As of 12-30-05 | Estimated Design Start Date | Estimated Construction Completion Date | Status                           |
|-----------------|----------------------------------------------------------|-----------------------------------|------------------------|------------------------|------------------------------------------|--------------------------------------|--------------------------------------|-----------------------------|----------------------------------------|----------------------------------|
| Sandhills       | Athletic Field Renovation - 1347                         | 317,000                           | 0                      |                        | 317,000                                  | 315,803.56                           | 317,000                              | Aug-04                      | May-06                                 | Complete                         |
| Sandhills       | Greenhouse Renovation #1528                              | 140,000                           | 80,000                 |                        |                                          | 220,000                              |                                      | Oct-05                      | May-06                                 | Soliciting Contractors           |
| South Piedmont  | Continuing Education Center Renovations (#932B)          | 0                                 | 300,000                | 1,483,320              | 300,000                                  | 300,000.00                           | 300,000                              | Feb-01                      | Aug-01                                 | Complete                         |
| South Piedmont  | Renovations to the Continuing Education Ctr - #1166      | 263,488                           | 116,235                | 2,846,430              | 379,723                                  | 346,213.05                           | 379,723                              | Apr-01                      | Apr-04                                 | Complete                         |
| South Piedmont  | Infrastructure Construction/Renovations #1173            | 200,000                           | 1,029,868              |                        | 1,229,868                                | 1,210,348.95                         | 1,229,868                            | Jan-02                      | Feb-02                                 | Complete                         |
| Southwestern    | OSHA and ADA Compliance #1275                            | 50,000                            |                        | 265,000                | 315,000                                  | 256,141.16                           | 315,000                              | Apr-03                      | Jul-03                                 | Under Construction               |
| Southwestern    | Technology Building #1274                                | 3,871,721                         |                        |                        | 270,000                                  | 112,645.60                           | 3,871,721                            | Jan-04                      | Jun-06                                 | Under Design                     |
| Southwestern    | Building "G" Renovation/Addition #1413                   | 625,215                           | 100,000                |                        | 66,000                                   | 0.00                                 | 725,215                              | Feb-06                      | Jun-06                                 | Under Design                     |
| Southwestern    | Renovation/Expansion of "I" Building #1414               | 750,000                           |                        |                        |                                          | 0.00                                 | 750,000                              | Jan-06                      | Oct-06                                 | Announcing for Designer Services |
| Southwestern    | Swain Ctr Renovation-remaining section of building #1190 | 400,000                           | 28,558                 |                        | 399,980                                  | 399,979.99                           | 400,000                              | Mar-02                      | Aug-02                                 | Complete                         |
| Southwestern    | Jackson County Renovations #1188                         | 798,942                           | 156,149                |                        | 798,962                                  | 798,942.00                           | 798,942                              | Nov-00                      | Nov-01                                 | Complete                         |
| Southwestern    | restroom / shower renovation #1189                       |                                   | 90,000                 |                        | 90,000                                   | 90,000.00                            | 90,000                               | Sep-02                      | Sep-04                                 | Complete                         |
| Southwestern    | general building-new campus #1330                        | 2,944,018                         |                        | 2,902,255              | 2,944,018                                | 455,106.54                           | 2,944,018                            | Oct-03                      | Aug-05                                 | Under Construction               |
| Southwestern    | academic, admin building #1371                           | 6,232,770                         | 4,271,584              |                        |                                          | 0.00                                 |                                      | Oct-06                      | Oct-09                                 |                                  |
| Stanly          | Western Stanly Center - Project # 903                    | 0                                 | 0                      |                        | 3,288,740                                | 3,288,740.00                         | 3,288,740                            | Oct-00                      | Feb-02                                 | Complete                         |
| Stanly          | Addition to existing building - Project #1231            | 814,929                           | 0                      | 53,865                 | 814,929                                  | 814,929.00                           | 814,929                              | Feb-02                      | Nov-02                                 | Complete                         |
| Stanly          | Patterson Building Roof Replacement #1207                | 0                                 | 100,000                | 0                      | 100,000                                  | 100,000.00                           | 100,000                              | Aug-01                      | Oct-01                                 | Complete                         |
| Stanly          | Corporate Education/Shop Building #1369                  | 0                                 | 150,000                | 0                      | 150,000                                  | 150,000.00                           | 150,000                              | Aug-03                      | Nov-03                                 | Complete                         |
| Stanly          | Student Center Bldg Renovation & Addition-Proj 1355      | 123,071                           | 67,800                 | 412,929                | 189,871                                  | 189,971.00                           | 190,871                              | Jan-04                      | Dec-04                                 | Complete                         |
| Stanly          | Kelley Building Roof Replacement & Renov-Proj 1421       | 0                                 | 182,200                | 0                      | 182,200                                  | 175,577.06                           | 182,200                              | Oct-04                      | Dec-04                                 | Under Construction               |
| Stanly          | General Repair & Renovation -Proj 1531                   | 0                                 | 409,851                | 0                      |                                          | 0.00                                 | 409,851                              | Oct-05                      | Oct-05                                 | Announcing for Designer Services |
| Surry           | No. 947: Yaddin Center (completed)                       | 541,702                           | 2,500,000              |                        | 181,900                                  | 519,625.48                           | 541,702                              | Feb-01                      | Jan-02                                 | Complete                         |
| Surry           | No. 1186: Parking Lot "H" Bldg (completed)               | 0                                 | 91,883                 | 96,468                 | 91,883                                   | 91,883.00                            | 91,883                               | May-01                      | Sep-01                                 | Complete                         |
| Surry           | No. 1123:"K" Engineering Technologies Building           | 2,307,296                         |                        | 0                      | 2,307,296                                | 2,295,514.73                         | 2,307,296                            | Jul-02                      | Nov-03                                 | Complete                         |
| Surry           | No. 1387: Renovations: V-C-P + Misc Small Proj.          | 635,049                           | 830,934                |                        | 1,465,983                                | 852,649.84                           | 1,465,983                            | May-04                      | Apr-05                                 | Under Construction               |
| Surry           | No. 1367: Maintenance Bldg & Misc.                       | 806,507                           | 0                      |                        | 806,507                                  | 362,340.05                           | 806,507                              | Mar-04                      | Jun-05                                 | Under Construction               |
| Surry           | No. 1258: "J" Three-Story Classroom Bldg                 | 691,630                           | 4,309,045              |                        | 691,630                                  | 647,772.05                           | 691,630                              | May-02                      | Nov-03                                 | Complete                         |
| Surry           | No. 1277: "A" & "T" Bldg & Lab Renovation                | 551,767                           |                        |                        | 727,329                                  | 724,417.62                           | 727,329                              | Nov-02                      | Nov-03                                 | Complete                         |
| Surry           | No. 1521: Viticulture & Enology Center                   | 2,850,497                         |                        |                        |                                          | 0.00                                 | 2,850,497                            | Oct-05                      | Feb-07                                 | Announcing for Designer Services |
| Tri-County      | Addition/Renovation - Enloe Building #1308               | 125,294                           | 98,986                 | 1,016,821              | 984,590.82                               | 1,016,821                            | 1,016,821                            | Feb-04                      | Jan-05                                 | Under Construction               |
| Tri-County      | Lighted Parking/Concrete Sidewalks #1202                 | 43,597                            | 0                      | 0                      | 43,597                                   | 43,597.00                            | 43,597                               | Jan-02                      | Feb-02                                 | Complete                         |
| Vance-Granville | CLASSROOM/INSTRUCTIONAL FACILITY #1093                   | 5,317,120                         |                        |                        | 5,317,120                                | 5,317,120.00                         | 5,317,120                            | Jan-01                      | Oct-02                                 | Complete                         |
| Vance-Granville | STUDENT SERVICES/MISC. ADDITIONS #1307                   | 1,566,485                         | 238,395                | 1,687,226              | 1,804,879.53                             | 1,804,880                            | 1,804,880                            | Oct-02                      | Mar-04                                 | Complete                         |
| Vance-Granville | CLASSROOM/INSTRUCTIONAL FACILITY #1096                   | 1,800,547                         | 154,825                | 2,030,551              | 1,955,372.00                             | 1,955,372                            | 1,955,372                            | Mar-02                      | Nov-03                                 | Complete                         |
| Vance-Granville | LAND ACQUISITION #1517                                   | 114,724                           | 10,276                 | 114,724                | 113,442.12                               | 114,724                              | 114,724                              | Jun-05                      | Jun-05                                 | Complete Land Purchase           |
| Vance-Granville | PHASE 1 R&R/CONSTRUCTION PROJECTS #1157                  | 191,680                           | 61,996                 | 224,718                | 191,680                                  | 2,370,486.30                         | 2,431,268                            | May-03                      | Oct-04                                 | Complete                         |
| Vance-Granville | CLASSROOM/INSTRUCTIONAL FACILITY #1095                   | 2,369,272                         |                        |                        | 2,369,272                                | 2,370,486.30                         | 2,431,268                            | May-03                      | Oct-04                                 | Complete                         |
| Vance-Granville | PHASE II R&R/CONSTRUCTION PROJECTS #1198                 | 416,400                           |                        | 416,401                | 416,401                                  | 416,400.14                           | 416,401                              | Mar-03                      | Jun-03                                 | Complete                         |
| Vance-Granville | BIO CLASSROOM/LAB #1543                                  | 281,855                           |                        |                        |                                          | 0.00                                 | 281,855                              | Nov-05                      | Feb-06                                 | Soliciting Contractors           |
| Vance-Granville | MAIN Campus Misc Construction                            | 273,019                           |                        |                        |                                          | 0.00                                 |                                      | Oct-04                      | Mar-06                                 | Complete                         |
| Vance-Granville | CLASSROOM/INSTRUCTIONAL FACILITY #1094                   | 3,053,503                         | 300,000                |                        | 3,353,503                                | 192,919.02                           | 3,353,503                            | Nov-03                      | Oct-05                                 | Under Construction               |
| Vance-Granville | GRANVILLE MISC CONSTRUCTION                              | 825,699                           |                        |                        |                                          | 0.00                                 |                                      | Aug-05                      | Mar-06                                 | Complete                         |
| Vance-Granville | PHASE III R&R/CONSTRUCTION PROJECTS                      | 101,519                           |                        |                        |                                          | 0.00                                 |                                      | Oct-05                      | Feb-06                                 | Complete                         |
| Wake            | Reroofing - Ready Hall #1260                             |                                   | 324,927                | 324,927                | 324,927                                  | 324,926.66                           | 324,927                              | Mar-02                      | Jun-02                                 | Under Construction               |
| Wake            | Resurfacing & paving pking. Areas & walk #1419           | 240,000                           |                        |                        | 240,000                                  | 93,169.87                            | 240,000                              | Jan-04                      | Feb-05                                 | Under Construction               |
| Wake            | Land Acquisition #1442                                   | 3,000,000                         |                        |                        | 3,000,000                                | 1,593,750.60                         | 3,000,000                            |                             |                                        | Partial Land Purchase            |
| Wake            | Allied Health Auditorium Renovation #1321                | 552,182                           | 269,240                | 632,182                | 513,247.41                               | 552,182                              | 552,182                              | Sep-03                      | Sep-04                                 | Complete                         |
| Wake            | Reroofing - Technical Education Bldg. #1290              |                                   | 206,458                |                        | 210,094                                  | 206,458.00                           | 206,458                              | Sep-02                      | Jun-03                                 | Complete                         |
| Wake            | Engineering Technology Bldg. Renovation #1291            | 400,000                           |                        | 510,877                | 910,877                                  | 69,452.00                            | 910,877                              | Jun-04                      | Jan-06                                 | Under Construction               |
| Wake            | N.E. Campus Development & Bldg. Const. #1289             | 20,838,400                        | 680,000                | 5,500,000              | 20,838,400                               | 4,608,541.17                         | 20,838,400                           | Feb-03                      | Jul-05                                 | Under Construction               |
| Wake            | R&R Main campus classrooms, labs & offices #1295         | 2,600,000                         | 1,028,494              | 4,850,000              | 3,628,494                                | 2,970,890.01                         | 3,628,494                            | Jul-01                      | Aug-04                                 | Under Construction               |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF DECEMBER 30, 2005

| College          | Project Name - (Project No. If assigned)                       | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 12-30-05 | Bond Funds Expended Through 12-30-05 | Bond Funds Committed* to a Project As of 12-30-05 | Estimated Design Start Date | Estimated Construction Start Date | Estimated Completion Date | Status                           |
|------------------|----------------------------------------------------------------|-----------------------------------|------------------------|------------------------|------------------------------------------|--------------------------------------|---------------------------------------------------|-----------------------------|-----------------------------------|---------------------------|----------------------------------|
| Wake             | NE Campus Infrastructure #1262                                 | 3,333,051                         |                        |                        | 3,333,051                                | 2,730,593.96                         | 3,333,051                                         | Jan-03                      | Mar-05                            | Dec-06                    | Under Construction               |
| Wayne            | Childcare Center/Lab #1104                                     | 555,447                           |                        | 197,294                | 555,447                                  | 555,447.96                           | 555,447                                           | Apr-01                      | Oct-02                            | Aug-03                    | Complete                         |
| Wayne            | Land Acquisition #1124                                         | 724,880                           |                        |                        | 724,880                                  | 724,880.00                           | 724,880                                           |                             |                                   |                           | Complete Land Purchase           |
| Wayne            | Miscellaneous R&R (Bundled) #1162                              | 128,796                           | 702,916                |                        | 831,712                                  | 733,006.01                           | 831,712                                           | Jun-01                      | Jun-01                            | Apr-07                    | Under Construction               |
| Wayne            | Addition Chiller & Upgrade of Energy Plant #1351               | 123,598                           | 275,000                | 55,966                 | 398,598                                  | 398,597.58                           | 398,598                                           | Nov-03                      | Jun-04                            | Jan-05                    | Complete                         |
| Wayne            | Building 1 - Multi Purpose #1105                               | 4,239,000                         | 0                      | 25,000                 | 4,239,000                                | 485,460.28                           | 4,239,000                                         | Jul-04                      | Oct-05                            | Nov-06                    | Under Construction               |
| Wayne            | Building 2 -Dental Clinic Addition & Renov. #1230              | 474,044                           | 271,711                | 150,000                | 745,755                                  | 745,754.64                           | 745,755                                           | May-02                      | Feb-03                            | Dec-03                    | Complete                         |
| Wayne            | Building 3 - Continuing Education Center #1280                 | 4,354,014                         | 0                      | 20,000                 | 4,354,014                                | 4,257,364.16                         | 4,354,014                                         | Nov-02                      | Jul-04                            | Dec-05                    | Complete                         |
| Wayne            | WLC & Dogwood Bldgs Renovation #1339                           | 1,013,270                         | 127,730                |                        | 1,141,000                                | 76,216.16                            | 1,141,000                                         | Apr-04                      | Nov-05                            | Mar-07                    | Under Construction               |
| Western Piedmont | LIGHTING RETROFITS #1117                                       |                                   | 205,000                |                        | 205,000                                  | 205,000.00                           | 205,000                                           | Feb-01                      | Mar-01                            | Feb-02                    | Complete                         |
| Western Piedmont | CAMPUS RENOVATIONS #1118                                       |                                   | 880,000                |                        | 880,000                                  | 879,999.43                           | 880,000                                           | Feb-01                      | Mar-01                            | Jan-05                    | Complete                         |
| Western Piedmont | HEALTH/SCIENCE FACILITY #1366                                  | 3,858,649                         |                        |                        | 3,858,649                                | 275,008.85                           | 3,858,649                                         | Jan-04                      | Jan-05                            | Jun-06                    | Under Construction               |
| Western Piedmont | CAMPUS REPAIRS/RENOVATIONS #1365                               |                                   | 401,274                |                        | 401,274                                  | 66,587.00                            | 401,274                                           | Jun-04                      | Sep-04                            | Mar-06                    | Under Construction               |
| Wilkes           | Walker Center Renovations - #1181                              |                                   | 275,000                |                        | 275,000                                  | 274,998.20                           | 275,000                                           | Jun-01                      | Jul-01                            | Oct-01                    | Complete                         |
| Wilkes           | General Campus Renovations - #1182                             |                                   | 456,817                |                        | 456,817                                  | 255,527.59                           | 456,817                                           | Nov-02                      | Sep-03                            | Feb-07                    | Under Construction               |
| Wilkes           | Alleghany Center Relocation and Renovation - #1249             | 33,995                            | 50,000                 | 33,995                 | 83,995                                   | 83,995.00                            | 83,995                                            | Sep-02                      | Oct-02                            | Apr-03                    | Complete                         |
| Wilkes           | Ashe Center Lab and Classroom Space #1250                      | 671,077                           |                        | 889,721                | 671,077                                  | 597,948.98                           | 671,077                                           | Oct-02                      | Nov-04                            | Jan-06                    | Under Construction               |
| Wilkes           | Technology Center - #1346                                      | 2,686,596                         |                        | 4,309,832              | 2,686,596                                | 1,995,881.39                         | 2,686,596                                         | Oct-03                      | Mar-05                            | Oct-06                    | Under Construction               |
| Wilkes           | Science Lab, ADA and Admin. Office Renovatons - #1209          |                                   | 125,000                |                        | 125,000                                  | 0.00                                 | 125,000                                           | Nov-05                      | Dec-05                            | Sep-06                    | Under Design                     |
| Wilkes           | Energy Conservation Upgrades - #1183                           |                                   | 190,000                |                        | 190,000                                  | 148,352.91                           | 190,000                                           | Feb-01                      | Mar-01                            | Feb-06                    | Under Construction               |
| Wilkes           | Greenhouse Renovations - #1210                                 |                                   | 10,028                 |                        | 10,028                                   | 10,028.36                            | 10,028                                            | Jul-01                      | Aug-01                            | Dec-02                    | Complete                         |
| Wilkes           | Roof Replace - Beacon, Hayes and Lovette Halls #1489           |                                   | 235,000                |                        | 235,000                                  | 39,429.00                            | 235,000                                           | Feb-05                      | Mar-05                            | Apr-07                    | Under Construction               |
| Wilkes           | Roof Replacement - Thompson Hall #1490                         |                                   | 350,000                |                        |                                          | 0.00                                 | 350,000                                           | Mar-06                      | Jun-06                            | Sep-06                    | Announcing for Designer Services |
| Wilkes           | Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184        |                                   | 306,972                |                        | 306,972                                  | 290,934.05                           | 306,972                                           | Apr-01                      | May-01                            | Aug-06                    | Under Construction               |
| Wilson           | Student Center- #1401                                          | 3,455,346                         | 0                      | 300,000                | 3,455,346                                | 505,358.00                           | 3,455,346                                         | Nov-04                      | Jul-06                            | Aug-07                    | Under Construction               |
| Wilson           | Tech Center Land Acquisition-#1345                             | 165,000                           |                        |                        | 165,000                                  | 164,999.47                           | 165,000                                           |                             |                                   |                           | Complete                         |
| Wilson           | Renovation Project - Year 2001 - #1149                         | 0                                 | 336,540                | 0                      | 336,540                                  | 336,540.00                           | 336,540                                           | Jan-01                      | Apr-01                            | Oct-02                    | Complete                         |
| Wilson           | Community/Business Center - #1150                              | 1,164,257                         | 0                      | 0                      | 1,307,508                                | 1,164,256.67                         | 1,164,257                                         | Apr-01                      | Sep-02                            | Jun-04                    | Complete                         |
| Wilson           | Renovation Project - Year 2002 - #1229                         | 0                                 | 225,000                | 0                      | 225,000                                  | 224,999.69                           | 225,000                                           | Jan-02                      | Mar-02                            | Sep-03                    | Complete                         |
| Wilson           | Renovation Project - Year 2003 - #1305                         | 0                                 | 275,000                | 0                      | 275,000                                  | 271,562.75                           | 275,000                                           | Jan-03                      | May-03                            | Dec-05                    | Under Construction               |
| Wilson           | Renovation Project - Year 2004-#1389                           | 0                                 | 230,000                | 0                      | 230,000                                  | 41,505.40                            | 230,000                                           | May-04                      | Feb-05                            | Mar-06                    | Under Construction               |
| Wilson           | Police Academy Addition - #1426                                | 105,311                           | 0                      | 55,000                 |                                          | 1,401.90                             | 105,311                                           | May-05                      | Aug-05                            | Jan-06                    | Under Design                     |
| Wilson           | Renovation Project - Year 2005-#1518                           | 0                                 | 291,999                | 0                      |                                          | 0.00                                 | 291,999                                           | Dec-05                      | Jan-06                            | Jul-06                    | Announcing for Designer Services |
| Textile School   | R&R (project bundled: emerg rep., infrastructure, safety, etc) |                                   | 29,447                 |                        | 29,477                                   | 29,447.00                            | 29,447                                            | Nov-00                      | Dec-00                            | Jun-01                    | Complete                         |
| Textile School   | Capital Construction Project 905 ID 6800100905A                | 750,000                           |                        | 2,437,200              | 750,000                                  | 750,000.00                           | 750,000                                           | Feb-02                      | Jun-02                            | May-04                    | Complete                         |
|                  | TOTALS                                                         | 498,698,873                       | 101,297,720            | 229,670,637            | 430,464,141                              | 346,017,550.09                       | 545,041,016                                       |                             |                                   |                           |                                  |

\* Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State Board.