

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2007

| College    | Project Name - (Project No. if assigned)                    | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 9-30-07 | Bond Funds Expended Through 9-30-07 | Bond Funds Committed* to a Project As of 9-30-07 | Estimated Design Start Date | Estimated Construction Start Date | Estimated Completion Date |
|------------|-------------------------------------------------------------|-----------------------------------|------------------------|------------------------|-----------------------------------------|-------------------------------------|--------------------------------------------------|-----------------------------|-----------------------------------|---------------------------|
| Alamance   | Student Services/LRC/Adm - Project No. 1129                 | 2,000,000.00                      |                        | 4,584,147.00           | 2,000,000                               | 2,000,000.00                        | 2,000,000                                        | Jan-01                      | Nov-03                            | Aug-06                    |
| Alamance   | Renovations - Project I - Project No. 1201                  |                                   | 100,000.00             |                        | 100,000                                 | 99,999.04                           | 100,000                                          | Dec-00                      | Jan-01                            | Jul-02                    |
| Alamance   | Renovations - Project II - Project 1302                     |                                   | 127,105.00             |                        | 127,105                                 | 127,105.00                          | 127,105                                          | Dec-02                      | Apr-03                            | Aug-05                    |
| Alamance   | Renovations - Main Building Project No. 1549                |                                   | 125,000.00             |                        | 125,000                                 | 125,000.00                          | 125,000                                          | Dec-05                      | Mar-06                            | Jun-07                    |
| Alamance   | Renovations - Student Center No. 1563                       |                                   | 505,000.00             |                        | 45,000                                  | 49,888.00                           | 505,000                                          | May-06                      | Sep-07                            | Dec-07                    |
| Alamance   | Allied Health Building - Project No. 1130                   | 3,747,351.00                      |                        | 2,617,189.00           | 3,747,351                               | 3,265,299.83                        | 3,747,351                                        | Sep-04                      | Oct-06                            | Nov-07                    |
| Alamance   | Burlington Center Renovation Project No. 1584               |                                   | 570,000.00             | 2,497,821.00           | 570,000                                 | 181,248.29                          | 570,000                                          | Aug-06                      | Aug-07                            | Jan-08                    |
| Asheville  | Computer Technology Center NCCCS #1097                      | 4,640,000.00                      |                        |                        | 4,640,000                               | 4,592,058.36                        | 4,640,000                                        | Nov-00                      | Nov-02                            | Jun-06                    |
| Asheville  | Renovations #1 - #1137                                      | 63,176.00                         |                        |                        | 63,176                                  | 56,119.85                           | 63,176                                           | Jan-04                      | Jul-04                            | Aug-06                    |
| Asheville  | Enka Center Renovations #1213                               |                                   | 600,000.00             |                        | 600,000                                 | 600,000.00                          | 600,000                                          | Jan-01                      | Jan-02                            | May-03                    |
| Asheville  | Dental Lab Renovation NCCCS #1121                           |                                   | 400,000.00             |                        | 400,000                                 | 390,048.00                          | 400,000                                          | Dec-00                      | Dec-01                            | Aug-06                    |
| Asheville  | Hospitality Education Center NCCCS #1098                    | 6,258,254.00                      |                        | 916,351.00             | 6,258,254                               | 6,237,700.48                        | 6,258,254                                        | Nov-00                      | May-04                            | Jun-06                    |
| Asheville  | Fernihurst Renovation, #1158                                |                                   | 900,000.00             | 1,975,000.00           | 900,000                                 | 826,091.40                          | 900,000                                          | Sep-04                      | Mar-07                            | Oct-07                    |
| Asheville  | Marketing Tech Renovations #1354                            |                                   | 1,216,351.00           | 2,057,505.00           | 1,216,351                               | 1,202,526.26                        | 1,216,351                                        | May-05                      | Dec-05                            | Dec-06                    |
| Beaufort   | Law Enforce/EMT/Fire Service Training Facility - #1084      | 2,936,000.00                      |                        | 10,000.00              | 2,936,000                               | 2,936,000.00                        | 2,936,000                                        | Mar-01                      | May-02                            | May-03                    |
| Beaufort   | Renovations to Buildings 1, 4 and 8 #1265                   |                                   | 154,895.00             |                        | 154,895                                 | 154,895.00                          | 154,895                                          | Jul-02                      | Jan-03                            | Apr-03                    |
| Beaufort   | Public Service Building and renovate bldgs 2 & 3 #1266      | 3,107,499.00                      | 714,289.00             | 468,333.00             | 3,821,788                               | 3,821,787.31                        | 3,821,788                                        | May-03                      | Jan-05                            | May-06                    |
| Beaufort   | Building 3 Door Project #1614                               | 15,546.00                         | 7,786.00               | 5,268.00               | 23,332                                  | 0.00                                | 23,332                                           | Apr-07                      | Oct-07                            | Nov-07                    |
| Beaufort   | Building 1 and 3 Roof Replacement #1571                     | 0.00                              | 242,429.00             | 0.00                   | 242,429                                 | 242,429.00                          | 242,429                                          | May-06                      | Aug-06                            | Dec-06                    |
| Bladen     | Repair and Renovation #1337                                 |                                   | 520,000.00             | 138,882.00             | 520,000                                 | 520,000.00                          | 520,000                                          | Mar-03                      | Nov-03                            | Sep-04                    |
| Bladen     | Student Resource Center(LRC,classrooms)#1430                | 2,900,000.00                      | 90,000.00              | 20,000.00              | 250,000                                 | 50,000.00                           | 2,990,000                                        | May-07                      | Sep-07                            | Mar-08                    |
| Bladen     | Industrial Training Center repair, renovation and Exp #1255 | 524,794.00                        | 140,000.00             | 1,228,506.00           | 664,794                                 | 664,794.00                          | 664,794                                          | Dec-03                      | Dec-04                            | Jul-05                    |
| Bladen     | Repair and Renovation, Roofs, HVAC - #1208                  |                                   | 146,809.00             |                        | 146,809                                 | 146,809.00                          | 146,809                                          | Feb-02                      | Apr-02                            | Oct-04                    |
| Blue Ridge | General Renovations-Flat Rock Campus - #1227                |                                   | 536,522.00             |                        | 536,522                                 | 536,522.00                          | 536,522                                          | Dec-01                      | Feb-02                            | Dec-02                    |
| Blue Ridge | Campus wide wiring/infrastructure/distance learning - #1276 | 258,775.00                        |                        |                        | 258,775                                 | 258,774.03                          | 258,775                                          | Aug-02                      | Sep-02                            | Dec-03                    |
| Blue Ridge | Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350       |                                   | 402,969.00             |                        | 402,969                                 | 402,969.00                          | 402,969                                          | Nov-03                      | Nov-03                            | Feb-05                    |
| Blue Ridge | Transylvania Center Aditions and Renovations - #1405        | 877,973.00                        |                        | 127,839.00             | 877,973                                 | 877,972.43                          | 877,973                                          | Apr-04                      | Sep-04                            | Jul-05                    |
| Blue Ridge | Renovations to two classroom buildings - #1443              |                                   | 546,458.00             |                        | 546,458                                 | 546,458.00                          | 546,458                                          | Feb-06                      | Mar-06                            | Mar-06                    |
| Blue Ridge | General Renovations Phase II-Flat Rock Campus - #1304       |                                   | 125,928.00             |                        | 125,928                                 | 125,928.00                          | 125,928                                          | Jun-02                      | Jul-02                            | Jan-03                    |
| Blue Ridge | New Vocational Training Building - #1536                    | 664,867.00                        |                        | 1,725,480.00           | 664,867                                 | 194,795.23                          | 664,867                                          | Aug-06                      | May-07                            | Jun-08                    |
| Brunswick  | Technical and Trades Building Project #914                  | 336,642.00                        | 544,643.00             | 701,364.00             | 881,285                                 | 881,284.20                          | 881,285                                          | Apr-01                      | Jul-01                            | Aug-02                    |
| Brunswick  | Bundled R&R Projects #1342                                  | 12,006.00                         | 523,427.00             | 0.00                   | 535,433                                 | 535,433.00                          | 535,433                                          | Nov-03                      | May-04                            | Oct-04                    |
| Caldwell   | Distance Learning #1128                                     | 258,795.00                        | 213,450.00             | 10,000.00              | 472,245                                 | 472,244.70                          | 472,245                                          | Jan-01                      | Jul-02                            | May-03                    |
| Caldwell   | Watauga Site Prep #1127                                     | 1,321,355.00                      |                        | 210,931.00             | 1,321,355                               | 1,318,272.59                        | 1,321,355                                        | Jan-01                      | Jul-02                            | Feb-05                    |
| Caldwell   | Renovations B & D Building                                  | 219,000.00                        | 398,973.00             |                        |                                         | 0.00                                |                                                  | Sep-07                      | Oct-07                            | Nov-07                    |
| Caldwell   | Broyhill Multipurpose Facility #1235                        | 162,150.00                        |                        | 6,713,774.00           | 162,150                                 | 0.00                                | 162,150                                          | Sep-04                      | Apr-05                            | Jun-06                    |
| Caldwell   | Occupational Training Center #1555                          | 1,349,155.00                      |                        | 1,416,582.00           | 152,100                                 | 0.00                                | 1,349,155                                        | May-07                      | Sep-07                            | Apr-08                    |
| Caldwell   | Civic Center #1267                                          |                                   | 1,291,000.00           | 140,660.00             | 1,291,000                               | 1,290,999.54                        | 1,291,000                                        | Mar-02                      | Sep-03                            | Sep-04                    |
| Caldwell   | Land Acquisition/Transportation Center #1547                | 1,000,000.00                      |                        |                        | 1,000,000                               | 1,000,000.00                        | 1,000,000                                        | N/A                         | N/A                               | Mar-06                    |
| Caldwell   | NE Site Project #1415                                       | 817,463.00                        |                        |                        | 817,463                                 | 505,380.94                          | 817,463                                          | Apr-06                      | Sep-06                            | Sep-07                    |
| Cape Fear  | Pier and Dock Replacement- Emergency #1147                  |                                   | 1,000,000.00           | 7,647.00               | 1,000,000                               | 1,000,000.00                        | 1,000,000                                        | Jan-01                      | Mar-02                            | Mar-03                    |
| Cape Fear  | New Elevator and Elevator Repairs-Emergency #1148           | 1,300,000.00                      | 0.00                   | 1,430,000.00           | 1,300,000                               | 1,295,859.41                        | 1,300,000                                        | Jan-01                      | Jun-02                            | Nov-03                    |
| Cape Fear  | Engineering Technology building #1215                       | 16,799,237.00                     |                        |                        | 16,799,237                              | 16,779,132.77                       | 16,799,237                                       | Aug-01                      | Nov-03                            | May-05                    |
| Cape Fear  | Renovs-Emmart Bldg., Burnett Bldg., Machine Shop #1216      | 0.00                              | 607,932.00             |                        | 120,250                                 | 51,000.00                           | 607,932                                          | Jan-07                      | Oct-07                            | Jan-08                    |
| Cape Fear  | Campus Loop Access Road & Truck Driver Facility #1377       | 2,034,242.00                      |                        |                        | 2,034,242                               | 2,008,360.05                        | 2,034,242                                        | Jul-03                      | Jan-05                            | Dec-05                    |
| Cape Fear  | Parking Deck & Classroom Building-Phase I #1455             | 10,873,788.00                     |                        | 5,085,212.00           | 1,245,896                               | 733,601.37                          | 10,873,788                                       | Feb-05                      | Nov-07                            | Oct-08                    |
| Cape Fear  | Public Safety Training Center #1416                         | 3,140,000.00                      |                        | 7,000,000.00           | 640,000                                 | 1,614,913.32                        | 3,140,000                                        | Sep-06                      | Sep-07                            | Mar-08                    |
| Cape Fear  | North Campus Signage & Entrance Project #1608               | 115,758.00                        | 0.00                   | 183,242.00             | 27,000                                  | 7,839.81                            | 115,758                                          | Nov-06                      | Aug-07                            | Jan-08                    |
| Cape Fear  | Wilmington Bookstore Renovation #1643                       |                                   | 770,000.00             |                        |                                         | 0.00                                | 770,000                                          | Sep-07                      | Jan-08                            | May-08                    |
| Carteret   | Classroom Bldg Repl & Marine Tech Bldg #1092                | 5,645,724.00                      | 199,761.00             | 8,980,000.00           | 5,845,485                               | 5,727,305.42                        | 5,845,485                                        | Mar-01                      | Feb-03                            | Jan-05                    |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2007

| College          | Project Name - (Project No. if assigned)                  | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 9-30-07 | Bond Funds Expended Through 9-30-07 | Bond Funds Committed* to a Project As of 9-30-07 | Estimated Design Start Date | Estimated Construction Start Date | Estimated Completion Date |
|------------------|-----------------------------------------------------------|-----------------------------------|------------------------|------------------------|-----------------------------------------|-------------------------------------|--------------------------------------------------|-----------------------------|-----------------------------------|---------------------------|
| Carteret         | Hospitality Building Renov. and Parking Renov. #1348      |                                   | 48,000.00              |                        | 48,000                                  | 47,148.82                           | 48,000                                           | Mar-03                      | Sep-03                            | Apr-05                    |
| Carteret         | McGee Building Renovation-Joslyn Hall #1539               |                                   | 400,051.00             |                        | 40,000                                  | 27,981.88                           | 400,051                                          | Jun-06                      | Sep-07                            | Nov-07                    |
| Carteret         | McGee Building Renovation-Classrooms #1475                |                                   | 350,239.00             |                        | 350,239                                 | 302,706.83                          | 350,239                                          | Jul-06                      | Sep-07                            | Nov-07                    |
| Carteret         | Sewer Lift Station Repair/Replacment #1525                |                                   | 166,000.00             |                        | 166,000                                 | 166,000.00                          | 166,000                                          | Sep-05                      | Feb-06                            | Jun-06                    |
| Catawba          | Renovations - Alex. Ctr. NCCCS #1100                      |                                   | 1,001,815.00           |                        | 1,001,815                               | 1,001,815.00                        | 1,001,815                                        | Jan-01                      | Aug-02                            | Jul-04                    |
| Catawba          | Classroom/Laboratory Building #1285                       | 7,567,306.00                      |                        | 7,000,000.00           | 7,567,306                               | 7,567,306.00                        | 7,567,306                                        | Jul-02                      | Sep-04                            | Apr-05                    |
| Catawba          | Roofing and Paving #1636                                  |                                   | 90,068.00              | 1,555,000.00           |                                         | 0.00                                | 90,068                                           | Oct-07                      | Apr-07                            | Sep-08                    |
| Catawba          | Renovations - Institutional Advancement #1564             |                                   | 595,051.00             |                        | 47,950                                  | 40,767.50                           | 595,051                                          | Sep-06                      | Oct-07                            | Jan-08                    |
| Catawba          | Paap Building Renovations #1233                           |                                   | 132,899.00             |                        | 132,899                                 | 132,898.62                          | 132,899                                          | Feb-02                      | Sep-02                            | Dec-04                    |
| Catawba          | Old Testing Center Renvoations #1288                      |                                   | 58,962.00              |                        | 58,962                                  | 58,961.10                           | 58,962                                           | Oct-02                      | Nov-02                            | Dec-04                    |
| Catawba          | Renovate Interior Space #1312                             |                                   | 550,544.00             |                        | 550,544                                 | 550,544.00                          | 550,544                                          | Jan-03                      | Jun-03                            | Jul-04                    |
| Central Carolina | Roofing (Student Center & Admin.) (Bundled R&R)(#1359)    |                                   | 295,000.00             |                        | 295,000                                 | 295,000.00                          | 295,000                                          | Jun-04                      | May-06                            | Dec-06                    |
| Central Carolina | Roof Repairs (Main Building) (Bundled R&R) (#1360)        |                                   | 318,878.00             |                        | 318,878                                 | 317,627.52                          | 318,878                                          | Mar-06                      | May-06                            | Oct-06                    |
| Central Carolina | Roofing (LRC & Science) (Bundled R&R) (#1361)             |                                   | 230,654.00             |                        | 230,654                                 | 230,654.00                          | 230,654                                          | Jun-04                      | Aug-04                            | Feb-07                    |
| Central Carolina | Classroom/Science Lab Bldg. (Proj.# 1106)                 | 4,800,000.00                      |                        | 24,443.00              | 4,800,000                               | 4,800,000.00                        | 4,800,000                                        | Nov-00                      | Jan-03                            | Oct-04                    |
| Central Carolina | Telecommunications Bldg. (Proj.# 1107)                    | 700,000.00                        |                        | 2,500,000.00           | 700,000                                 | 699,050.68                          | 700,000                                          | Nov-00                      | Feb-03                            | Nov-04                    |
| Central Carolina | Classroom Building (Proj. # 1325)                         | 1,986,482.00                      |                        | 48,274.00              | 1,986,483                               | 1,986,482.09                        | 1,986,483                                        | Jun-03                      | Sep-04                            | Apr-05                    |
| Central Carolina | Renovation of Science Building (# 1408)                   | 880,718.00                        | 31,000.00              |                        | 911,718                                 | 906,735.56                          | 911,718                                          | Sep-04                      | May-05                            | Apr-06                    |
| Central Carolina | Computer Technology Building (#1410)                      | 102,200.00                        |                        |                        | 102,200                                 | 102,200.00                          | 102,200                                          | Sep-04                      | Apr-05                            | Apr-06                    |
| Central Carolina | Land Acquisition - Watson Property (#1570)                | 1,897,800.00                      |                        | 302,200.00             | 1,897,800                               | 1,897,800.00                        | 1,897,800                                        | Jun-06                      | Jun-06                            | Jun-06                    |
| Central Carolina | Renovation of Classroom Building (#1362)                  | 0.00                              | 30,218.00              |                        | 30,218                                  | 30,218.00                           | 30,218                                           | Apr-04                      | Apr-05                            | May-05                    |
| Central Carolina | R&R - Siler City Center (# 1485)                          |                                   | 127,550.00             |                        | 127,550                                 | 16,994.84                           | 127,550                                          | Jun-07                      | Jul-07                            | Oct-07                    |
| Central Carolina | R&R - Chatham Campus (# 1486)                             |                                   | 280,000.00             |                        | 280,000                                 | 208,395.13                          | 280,000                                          | Feb-06                      | Jun-06                            | Nov-07                    |
| Central Carolina | Renovation of Continuing Education Building (#1512)       | 156,220.00                        | 437,767.00             | 111,000.00             | 65,700                                  | 36,846.33                           | 593,986                                          | Mar-07                      | Sep-07                            | Jan-08                    |
| Central Carolina | New Siler City Center (#1548)                             | 627,805.00                        |                        | 3,487,195.00           | 493,650                                 | 0.00                                | 627,805                                          | Jul-07                      | Oct-07                            | Mar-08                    |
| Central Carolina | Classroom Building - West Harnett (#1364)                 | 1,000,000.00                      |                        | 972,820.00             | 75,000                                  | 44,892.12                           | 1,000,000                                        | Sep-05                      | Sep-07                            | Jan-08                    |
| Cent. Piedmont   | Sloan-Morgan Renovation (1138)                            | 128,738.00                        | 4,766,142.00           |                        | 4,894,880                               | 4,789,286.64                        | 4,894,880                                        | Sep-00                      | Aug-02                            | Jan-06                    |
| Cent. Piedmont   | Northeast Campus Ph IA - (942)                            | 738,439.00                        |                        | 8,500,000.00           | 738,439                                 | 738,438.54                          | 738,439                                          | Nov-00                      | Feb-01                            | Dec-01                    |
| Cent. Piedmont   | Information Technology Building - (1116)                  | 16,516,620.00                     |                        |                        | 16,516,620                              | 16,512,615.92                       | 16,516,620                                       | Oct-00                      | Sep-02                            | Jan-06                    |
| Cent. Piedmont   | Central Energy Facility (1240)                            | 1,029,163.00                      | 351,000.00             | 2,515,000.00           | 1,380,163                               | 1,362,641.25                        | 1,380,163                                        | Nov-00                      | Sep-02                            | Jan-06                    |
| Cent. Piedmont   | West Campus Phase III - (1114)                            | 3,500,000.00                      |                        | 6,305,938.00           | 3,500,000                               | 3,500,000.00                        | 3,500,000                                        | Feb-01                      | May-03                            | Jan-06                    |
| Cent. Piedmont   | North Campus Phase III - (1115)                           | 18,231,551.00                     |                        |                        | 18,231,551                              | 18,005,553.16                       | 18,231,551                                       | Sep-02                      | Aug-04                            | May-06                    |
| Cent. Piedmont   | Professional Development Bldg - 3rd floor (1491)          | 230,000.00                        |                        | 0.00                   | 230,000                                 | 174,492.78                          | 230,000                                          | Sep-05                      | Oct-06                            | Sep-07                    |
| Cent. Piedmont   | Central High Exterior Renovation (1478)                   | 100,000.00                        | 2,000,000.00           |                        | 2,100,000                               | 1,500,430.04                        | 2,100,000                                        | Apr-05                      | Sep-06                            | Oct-07                    |
| Cent. Piedmont   | Allied Health Bldg Addition & Renovation (1406)           | 3,171,464.00                      | 3,328,537.00           | 16,000,000.00          | 1,660,000                               | 362,089.24                          | 6,500,000                                        | Apr-05                      | Sep-07                            | Jun-08                    |
| Cent. Piedmont   | Northeast Campus Phase II - (1326)                        | 9,770,000.00                      |                        |                        | 9,770,000                               | 9,756,950.61                        | 9,770,000                                        | Apr-04                      | May-05                            | Dec-06                    |
| Cleveland        | GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370              |                                   | 230,000.00             |                        | 230,000                                 | 229,540.43                          | 230,000                                          | Oct-03                      | Dec-03                            | Jun-04                    |
| Cleveland        | CLASSROOM BUILDING PROJECT # 1287                         | 3,887,036.00                      |                        | 4,353,264.00           | 375,000                                 | 199,777.05                          | 3,887,036                                        | Aug-05                      | Oct-07                            | Jul-08                    |
| Cleveland        | GENERAL REPAIRS & RENOVATIONS Project 1628                |                                   | 225,000.00             |                        |                                         | 0.00                                | 225,000                                          | Nov-07                      | Dec-07                            | Jun-08                    |
| Cleveland        | RE-ROOFING CAMPUS CENTER BLD PROJECT #1436                |                                   | 500,000.00             |                        | 500,000                                 | 229,063.93                          | 500,000                                          | Feb-06                      | Dec-06                            | Jan-08                    |
| Cleveland        | GENERAL REPAIRS & RENOVATIONS/PROJECT 1435                |                                   | 297,104.00             |                        | 297,104                                 | 296,534.07                          | 297,104                                          | Jan-05                      | Mar-05                            | Nov-05                    |
| Coastal Carolina | HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167           | 3,850,523.00                      | 1,688,980.00           | 15,400.00              | 5,539,503                               | 5,539,502.41                        | 5,539,503                                        | Sep-01                      | Jun-03                            | Jul-06                    |
| Coastal Carolina | Classroom Building #1263                                  | 10,055,086.00                     |                        |                        | 10,055,086                              | 9,400,067.85                        | 10,055,086                                       | Jun-03                      | Dec-04                            | Dec-06                    |
| Coastal Carolina | BT Energy Management Project #1567                        | 233,000.00                        |                        |                        | 233,000                                 | 233,000.00                          | 233,000                                          | Jul-05                      | Jul-06                            | Dec-06                    |
| Coastal Carolina | Covered Walkways/Fascia Repair #1615                      | 3,500,000.00                      |                        |                        | 244,153                                 | 67,142.08                           | 3,500,000                                        | Jul-07                      | Oct-07                            | Mar-08                    |
| Coastal Carolina | Repairs to Facilities/Capital Improvements                | 151,504.00                        |                        |                        |                                         | 0.00                                |                                                  | Feb-08                      | Mar-08                            | Apr-08                    |
| COA              | D. F. Walker Public School Takeover Renovation #1241      | 905,612.00                        |                        | 66,202.00              | 905,612                                 | 905,612.00                          | 905,612                                          | Aug-03                      | Apr-04                            | Nov-04                    |
| COA              | Allied Health and Wellness Center #1247                   | 2,552,136.00                      |                        |                        | 2,552,136                               | 2,552,135.78                        | 2,552,136                                        | Jul-02                      | Feb-03                            | Nov-04                    |
| COA              | Land Acquisition and Renovation of Riverside Center #1315 | 42,949.00                         |                        |                        | 42,949                                  | 42,948.04                           | 42,949                                           | N/A                         | N/A                               | Dec-05                    |
| COA              | Renovation of Manteo Middle School #1420                  | 742,724.00                        |                        | 7,613,724.00           | 393,600                                 | 94,273.85                           | 742,724                                          | Mar-06                      | Sep-07                            | Jul-08                    |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2007

| College      | Project Name - (Project No. if assigned)                   | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 9-30-07 | Bond Funds Expended Through 9-30-07 | Bond Funds Committed* to a Project As of 9-30-07 | Estimated Design Start Date | Estimated Construction Start Date | Estimated Completion Date |
|--------------|------------------------------------------------------------|-----------------------------------|------------------------|------------------------|-----------------------------------------|-------------------------------------|--------------------------------------------------|-----------------------------|-----------------------------------|---------------------------|
| COA          | Auditorium Roof #1618                                      |                                   | 45,424.00              | 70,740.68              | 45,424                                  | 0.00                                | 45,424                                           | Apr-07                      | May-07                            | Jan-08                    |
| COA          | Cosmetology Program Area Renovation #1592                  |                                   | 90,000.00              | 8,000.00               | 90,000                                  | 67,500.00                           | 90,000                                           | Jun-07                      | Aug-07                            | Oct-07                    |
| COA          | Buildings A & C Roof Repairs #1197 (bundled)               |                                   | 380,576.00             |                        | 380,576                                 | 380,575.07                          | 380,576                                          | Jul-04                      | Oct-05                            | Oct-05                    |
| COA          | Expansion to Building A EC Campus #1450                    | 1,021,353.00                      | 975,244.00             | 4,657,141.00           | 1,996,597                               | 1,137,311.20                        | 1,996,597                                        | Jun-05                      | Aug-07                            | Mar-08                    |
| Craven       | Classroom/Library Building - #907B                         | 1,900,000.00                      |                        | 1,900,000.00           | 1,900,000                               | 1,900,000.00                        | 1,900,000                                        | Sep-00                      | Sep-01                            | Dec-04                    |
| Craven       | Addition to Kelso Hall - #1336                             | 100,000.00                        |                        | 1,004,000.00           | 100,000                                 | 93,974.93                           | 100,000                                          | Apr-03                      | Jan-06                            | Aug-06                    |
| Craven       | Maintenance Building/ Roadway & Parking - #1076            | 1,375,022.00                      |                        | 125,900.00             | 1,375,022                               | 1,371,353.10                        | 1,375,022                                        | May-03                      | Aug-05                            | May-06                    |
| Craven       | Technology Building #1268                                  | 2,925,711.00                      |                        | 2,850,000.00           | 2,925,711                               | 2,815,437.29                        | 2,925,711                                        | Oct-06                      | Jan-07                            | Mar-08                    |
| Craven       | Reroof Building B #1243                                    |                                   | 205,027.00             |                        | 205,027                                 | 205,026.79                          | 205,207                                          | Aug-03                      | Feb-04                            | Oct-04                    |
| Craven       | Reroof Building G #1244                                    |                                   | 265,114.00             |                        | 265,114                                 | 265,113.79                          | 265,114                                          | Aug-03                      | Feb-04                            | Oct-04                    |
| Craven       | Renovate Barker Hall & Miscellaneous Renovations #1246     |                                   | 264,000.00             |                        | 264,000                                 | 192,655.63                          | 264,000                                          | Oct-04                      | Feb-05                            | Nov-07                    |
| Craven       | Replace Chillers,Air Handlers,Small Renov.(Bundled)- #1245 |                                   | 164,034.00             |                        |                                         | 0.00                                |                                                  | Sep-07                      | Oct-07                            | Jan-08                    |
| Craven       | Reroof Library (Bldg A) #1603                              |                                   | 250,000.00             |                        | 250,000                                 | 235.40                              | 250,000                                          | Apr-07                      | Sep-07                            | Dec-07                    |
| Davidson     | Classrooms/Laboratories/Renovations (1101)                 | 4,054,058.00                      | 1,741,409.00           | 1,700,000.00           | 5,795,467                               | 5,795,467.00                        | 5,795,467                                        | Oct-00                      | Oct-02                            | May-06                    |
| Davidson     | Fire Service Laboratory (1180)                             | 325,000.00                        |                        | 16,106.00              | 325,000                                 | 325,000.00                          | 325,000                                          | Oct-00                      | Dec-01                            | Jul-02                    |
| Durham       | Collins Bldg. Renovations - 1170                           | 2,546,502.00                      | 1,000,000.00           |                        | 3,546,502                               | 3,546,502.00                        | 3,546,502                                        | Nov-01                      | Feb-04                            | Feb-05                    |
| Durham       | White Building Renovations - 1171                          | 0.00                              | 1,152,672.00           | 3,000,000.00           | 314,000                                 | 209,190.00                          | 1,152,672                                        | May-06                      | Jan-08                            | Jun-08                    |
| Durham       | New Student Services/Classroom Building - #1199            | 5,628,818.00                      |                        | 3,000,000.00           | 5,628,818                               | 5,605,330.79                        | 5,628,818                                        | Apr-03                      | Dec-04                            | Apr-06                    |
| Durham       | Satellite Campus#1499                                      | 4,000,000.00                      |                        | 5,074,261.00           | 4,000,000                               | 4,000,000.00                        | 4,000,000                                        | May-05                      | Aug-06                            | Sep-07                    |
| Durham       | Multipurpose Classroom/ Physical Training Facility #1522   | 1,100,000.00                      |                        | 1,000,000.00           |                                         | 0.00                                | 1,100,000                                        | Sep-07                      | Dec-07                            | Jun-08                    |
| Edgecombe    | ACT Project - Project #1078                                | 6,756,814.00                      |                        | 3,919,548.00           | 6,756,814                               | 6,756,814.00                        | 6,756,814                                        | Dec-00                      | Oct-02                            | Dec-04                    |
| Edgecombe    | Various R & R projects #1273                               |                                   | 500,000.00             |                        | 500,000                                 | 157,566.89                          | 500,000                                          | May-06                      | Oct-06                            | Sep-07                    |
| Edgecombe    | Various R & R projects #1272                               |                                   | 757,203.00             |                        | 757,203                                 | 749,741.98                          | 757,203                                          | Feb-02                      | Jul-06                            | Jul-06                    |
| Fayetteville | Spring Lake Multi-Use Educational Building (DCC #1051)     | 7,000,000.00                      |                        | 1,021,501.00           | 7,000,000                               | 7,000,000.00                        | 7,000,000                                        | Nov-00                      | Oct-02                            | Jun-05                    |
| Fayetteville | Purchase land along Ft Bragg Road #1320                    | 600,000.00                        |                        | 2,860,938.00           | 600,000                                 | 600,000.00                          | 600,000                                          | N/A                         | N/A                               | Mar-03                    |
| Fayetteville | Horticulture Complex at Cape Fear Botanical Garden #1125   | 2,430,349.00                      |                        | 800,000.00             | 2,430,349                               | 2,369,590.00                        | 2,430,349                                        | Nov-01                      | Mar-04                            | Sep-06                    |
| Fayetteville | Renov.Horace Sisk/Layfayette Hall Bldgs (DCC #1131)        | 880,000.00                        | 3,402,185.00           |                        | 4,282,185                               | 4,250,317.13                        | 4,282,185                                        | Apr-02                      | May-04                            | Nov-06                    |
| Fayetteville | Virtual College Center (DCC #1126)                         | 5,997,415.00                      |                        |                        | 5,997,415                               | 5,997,415.00                        | 5,997,415                                        | Nov-02                      | May-04                            | Sep-06                    |
| Fayetteville | Classroom Bldg/Renov.Service Merchandise Bldg #1585        | 5,932,500.00                      |                        |                        | 135,000                                 | 0.00                                | 5,932,500                                        | Aug-07                      | Jul-08                            | Jul-10                    |
| Fayetteville | Horace Sisk Boiler Chiller Replacement (DCC #1211)         | 209,343.00                        | 111,788.00             | 1,259,947.90           | 321,131                                 | 321,131.00                          | 321,131                                          | Apr-02                      | May-04                            | Sep-06                    |
| Fayetteville | Purchase land along Ft Bragg Road (DCC #1441)              | 500,645.00                        |                        |                        | 500,645                                 | 500,644.45                          | 500,645                                          | N/A                         | N/A                               | Dec-04                    |
| Fayetteville | Addition to Administration Building (DCC 1520)             | 1,208,000.00                      |                        | 500,000.00             | 110,000                                 | 84,455.00                           | 1,208,000                                        | Sep-06                      | Dec-07                            | Dec-08                    |
| Fayetteville | Purchase land along Ft Bragg Road (DCC #1534)              | 484,510.00                        |                        |                        | 484,510                                 | 484,510.00                          | 484,510                                          | N/A                         | N/A                               | Oct-05                    |
| Fayetteville | Criminal Justice Center PM & E (DCC#1460)                  | 1,259,944.00                      |                        |                        | 1,259,944                               | 137,958.35                          | 1,259,944                                        | Jun-06                      | Jul-07                            | Apr-08                    |
| Fayetteville | Bulla Property Parking Lot (DCC # 1557)                    | 214,782.00                        |                        | 360,218.00             | 29,900                                  | 13,930.00                           | 214,782                                          | Jul-07                      | Dec-07                            | Jun-08                    |
| Fayetteville | Bundled R & R Projects 2006                                | 7,754,522.00                      |                        |                        |                                         | 0.00                                |                                                  | Dec-07                      | Jun-08                            | Jun-09                    |
| Fayetteville | Bundled R & R Projects 2005 (DCC#1446)                     | 505,191.00                        |                        | 421,782.00             | 505,191                                 | 505,190.41                          | 505,191                                          | Jul-05                      | Jul-06                            | Sep-07                    |
| Forsyth      | Construction - New building - #1139                        | 3,735,600.00                      |                        | 7,460,000.00           | 3,735,600                               | 3,731,774.27                        | 3,735,600                                        | Apr-02                      | Mar-04                            | Sep-07                    |
| Forsyth      | Gym renov, Rerouting data lines, & Parking lot - #1159     | 700,000.00                        | 200,000.00             |                        | 900,000                                 | 893,098.06                          | 900,000                                          | Dec-01                      | Apr-02                            | Sep-03                    |
| Forsyth      | HVAC & Fire Alarm System Renovations - #1311               |                                   | 559,053.00             |                        | 559,053                                 | 559,052.50                          | 559,053                                          | Feb-03                      | Aug-03                            | Apr-04                    |
| Forsyth      | Northwest Forsyth County Center - #1390                    | 9,249,421.00                      |                        |                        | 9,249,421                               | 4,198,297.28                        | 9,249,421                                        | Jun-04                      | Oct-06                            | Jan-08                    |
| Forsyth      | Renovations - Snyder Hall - #1437                          |                                   | 665,000.00             |                        | 665,000                                 | 665,000.00                          | 665,000                                          | Feb-06                      | May-06                            | Mar-07                    |
| Forsyth      | Renovations-Allman Center #1560                            |                                   | 280,000.00             |                        | 280,000                                 | 278,719.11                          | 280,000                                          | Mar-06                      | May-06                            | Feb-07                    |
| Forsyth      | Bundled - R & R #1630                                      |                                   | 1,427,157.00           |                        |                                         | 0.00                                | 1,427,157                                        | Oct-07                      | Apr-08                            | Oct-08                    |
| Forsyth      | Air Conditioning Upgrade West Campus #1538                 |                                   | 550,478.00             | 1,390,000.00           | 550,478                                 | 69,597.63                           | 550,478                                          | Apr-07                      | Jul-07                            | Jun-08                    |
| Forsyth      | Construction - Greene Hall Expansion #1438                 | 960,000.00                        |                        | 3,500,000.00           | 310,000                                 | 40,658.75                           | 960,000                                          | Jul-07                      | Nov-07                            | Feb-09                    |
| Gaston       | New Public Safety Building - #1122                         | 1,494,783.00                      |                        | 465,844.00             | 1,494,783                               | 1,494,782.05                        | 1,494,783                                        | Jan-02                      | Mar-03                            | Oct-04                    |
| Gaston       | New Science and Technology Building - #1428                | 396,044.00                        |                        | 2,844,398.00           | 139,275                                 | 95,793.42                           | 396,044                                          | Aug-05                      | Sep-07                            | Mar-08                    |
| Gaston       | Renovation - Comer Building - East #1332                   |                                   | 2,488,788.00           | 476,402.00             | 2,488,788                               | 2,484,762.92                        | 2,488,788                                        | Nov-06                      | Mar-06                            | Sep-06                    |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2007

| College      | Project Name - (Project No. if assigned)                     | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 9-30-07 | Bond Funds Expended Through 9-30-07 | Bond Funds Committed* to a Project As of 9-30-07 | Estimated Design Start Date | Estimated Construction Start Date | Estimated Completion Date |
|--------------|--------------------------------------------------------------|-----------------------------------|------------------------|------------------------|-----------------------------------------|-------------------------------------|--------------------------------------------------|-----------------------------|-----------------------------------|---------------------------|
| Gaston       | New Health Sciences Building - #1427                         | 4,989,955.00                      |                        | 15,000,000.00          | 1,089,208                               | 803,066.20                          | 4,989,955                                        | Apr-06                      | Oct-07                            | Jan-09                    |
| Gaston       | Renovation - Craig Building - #1333                          |                                   | 222,647.00             | 42,618.00              | 222,647                                 | 222,646.17                          | 222,647                                          | Jan-06                      | Feb-06                            | Sep-06                    |
| Gaston       | Undetermined Renovation                                      | 5,217.00                          | 19,249.00              |                        |                                         | 0.00                                |                                                  | Oct-07                      | Oct-07                            | Dec-07                    |
| Guilford     | Central Energy Plant for GSO Classroom Bldgs-Proj. #1303     | 2,150,000.00                      |                        | 245,400.00             | 2,150,000                               | 2,150,000.00                        | 2,150,000                                        | Nov-02                      | Nov-03                            | Aug-06                    |
| Guilford     | Land #1236                                                   | 3,000,000.00                      |                        | 0.00                   | 3,000,000                               | 3,000,000.00                        | 3,000,000                                        | N/A                         | N/A                               | Mar-02                    |
| Guilford     | Classroom Building Project #1046                             | 4,250,000.00                      |                        | 5,000,000.00           | 4,250,000                               | 4,250,000.00                        | 4,250,000                                        | Jul-00                      | Feb-02                            | Jan-04                    |
| Guilford     | Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888          | 1,500,000.00                      |                        | 2,520,000.00           | 1,500,000                               | 1,500,000.00                        | 1,500,000                                        | Jun-97                      | Nov-99                            | Mar-05                    |
| Guilford     | Jamestown Campus Land & Parking #1294                        | 4,100,000.00                      |                        | 0.00                   | 4,100,000                               | 296,328.17                          | 4,100,000                                        | Jul-06                      | Jul-08                            | Jan-10                    |
| Guilford     | Classroom Building #1605                                     | 3,100,382.00                      |                        | 0.00                   |                                         | 0.00                                | 3,100,382                                        | Sep-07                      | Jun-08                            | Dec-09                    |
| Guilford     | Fire Suppression System Replacement #1392                    |                                   | 344,006.00             | 0.00                   | 334,006                                 | 344,005.55                          | 334,006                                          | May-04                      | Jun-04                            | Mar-07                    |
| Guilford     | Roads, Parking & Walkways Repairs #1334                      |                                   | 889,325.00             | 0.00                   | 889,325                                 | 889,324.77                          | 889,325                                          | Nov-04                      | Jun-05                            | Feb-07                    |
| Guilford     | Business Careers Renovation #1397                            |                                   | 38.00                  | 0.00                   | 38                                      | 37.45                               | 38                                               | May-07                      | May-07                            | May-07                    |
| Guilford     | HVAC Renovations and Energy Upgrades #1398                   |                                   | 619,982.00             | 0.00                   | 619,982                                 | 619,981.45                          | 619,982                                          | Oct-04                      | Aug-05                            | May-07                    |
| Guilford     | Health Technologies Project #1375                            | 10,000,000.00                     |                        | 9,000,000.00           | 10,000,000                              | 885,956.35                          | 10,000,000                                       | Jan-05                      | Oct-06                            | Aug-08                    |
| Guilford     | Transportation Classroom Building #1627                      |                                   | 3,070,423.00           | 3,200,000.00           |                                         | 0.00                                | 3,070,423                                        | Oct-07                      | Dec-07                            | Dec-08                    |
| Halifax      | Allied Health/Auditorium Bldg #1090                          | 7,706,909.00                      |                        | 1,573,673.00           | 7,706,909                               | 7,572,591.17                        | 7,706,909                                        | Apr-01                      | May-02                            | Dec-03                    |
| Halifax      | HVAC replacement,welding shop renovations #1165              |                                   | 811,569.00             | 3,000.00               | 811,569                                 | 760,390.77                          | 811,569                                          | May-01                      | May-01                            | Sep-07                    |
| Halifax      | Wellness/Fitness Center #1292                                | 566,130.00                        |                        |                        | 566,130                                 | 566,129.64                          | 566,130                                          | Nov-02                      | Jul-03                            | Feb-04                    |
| Haywood      | Renovation - 200/300 Buildings #1113                         | 570,480.00                        | 1,851,922.00           | 292,443.00             | 2,422,402                               | 2,422,402.00                        | 2,422,402                                        | Dec-01                      | Jul-03                            | Dec-04                    |
| Haywood      | Regional High Tech. Center #1327                             | 217,598.00                        |                        | 142,799.00             | 217,598                                 | 217,598.00                          | 217,598                                          | Feb-04                      | Feb-05                            | Oct-05                    |
| Isothermal   | Continuing Education Building Renovation - #1204             |                                   | 548,418.00             |                        | 548,418                                 | 548,417.17                          | 548,418                                          | Jan-02                      | Apr-03                            | Aug-03                    |
| Isothermal   | Life Long Learning Center #1298                              | 1,658,309.00                      |                        | 3,250,000.00           | 1,658,309                               | 1,658,309.00                        | 1,658,309                                        | Sep-03                      | Sep-06                            | Sep-07                    |
| Isothermal   | ADA Compliance Project & minor building improve. #1252       |                                   | 123,694.00             |                        | 123,694                                 | 123,693.77                          | 123,694                                          | Oct-02                      | Jan-03                            | Jul-03                    |
| Isothermal   | Campus HVAC Controls Replacement #1253                       |                                   | 181,782.00             |                        | 181,782                                 | 181,781.47                          | 181,782                                          | Jul-02                      | Oct-02                            | Apr-03                    |
| Isothermal   | Underground wiring project #1394                             |                                   | 100,000.00             | 150,000.00             | 100,000                                 | 100,000.00                          | 100,000                                          | Oct-04                      | Apr-05                            | Jul-05                    |
| Isothermal   | Student Center Roof Replacement #1395                        |                                   | 276,334.00             | 24,159.00              | 276,334                                 | 276,333.55                          | 276,334                                          | Sep-04                      | Jan-05                            | Dec-06                    |
| Isothermal   | Library & Swimming Area Roof Replacements #1524              |                                   | 447,401.00             |                        | 447,401                                 | 447,401.00                          | 447,401                                          | Nov-05                      | Dec-05                            | Feb-07                    |
| Isothermal   | Library Interior Ceiling Renovation - #1565                  |                                   | 6,106.00               | 3,382.00               | 6,106                                   | 5,098.51                            | 6,106                                            | Aug-06                      | Oct-06                            | May-07                    |
| James Sprunt | Exterior Campus Lighting #1163                               |                                   | 223,414.00             | 68,807.00              | 223,414                                 | 223,414.00                          | 223,414                                          | Nov-01                      | Jul-02                            | Dec-02                    |
| James Sprunt | HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164              |                                   | 176,586.00             |                        | 176,586                                 | 176,584.70                          | 176,586                                          | Apr-01                      | Dec-01                            | Jun-02                    |
| James Sprunt | Herring Bldg. Classroom Addition #1281                       | 1,783,718.00                      |                        |                        | 1,783,718                               | 1,783,718.00                        | 1,783,718                                        | Jul-02                      | May-04                            | Apr-05                    |
| James Sprunt | Repair and Renovations #1424                                 |                                   | 266,319.00             |                        | 266,319                                 | 253,097.11                          | 266,319                                          | Nov-04                      | Jan-05                            | Sep-07                    |
| James Sprunt | Repair and Renovations Phase 2 #1529                         |                                   | 265,000.00             |                        | 265,000                                 | 253,513.73                          | 265,000                                          | Jan-05                      | Oct-05                            | Sep-07                    |
| Johnston     | Campus Lighting and Parking #1176                            | 200,000.00                        |                        | 7,326.00               | 200,000                                 | 189,193.75                          | 200,000                                          | Jan-02                      | Feb-02                            | Apr-02                    |
| Johnston     | Industrial Technology Bldg #1219                             | 2,299,625.00                      | 0.00                   | 829,735.00             | 2,299,625                               | 2,299,625.00                        | 2,299,625                                        | Jul-01                      | Feb-03                            | May-04                    |
| Johnston     | Renovation of Wilson #1103                                   | 0.00                              | 662,956.00             | 472,253.00             | 662,956                                 | 632,152.82                          | 662,956                                          | Jul-01                      | Apr-03                            | Dec-03                    |
| Johnston     | Wilson Building Addition/renovation, Elsie, TDT renov. #1220 | 6,063,179.00                      | 549,732.00             |                        | 6,612,911                               | 6,557,419.94                        | 6,612,911                                        | Aug-03                      | Nov-04                            | Sep-07                    |
| Johnston     | Arboretum Greenhouse Complex #1422                           | 100,000.00                        |                        | 100,000.00             | 100,000                                 | 94,917.88                           | 100,000                                          | Dec-04                      | Jun-06                            | Sep-06                    |
| Johnston     | Art and Elsee Buildings Renovations #1526                    | 305,000.00                        |                        | 30,326.00              | 305,000                                 | 279,815.06                          | 305,000                                          | Sep-05                      | Aug-06                            | Oct-07                    |
| Lenoir       | Adtns/Renov Health Sciences Bldg & Marquee #1136             | 373,062.00                        | 196,000.00             |                        | 569,062                                 | 569,061.44                          | 569,062                                          | Jan-01                      | Jan-02                            | Jun-03                    |
| Lenoir       | R&R Projects(Elev/Roofs/HVAC/ADA #1228                       |                                   | 928,692.00             | 50,000.00              | 928,692                                 | 663,469.83                          | 928,692                                          | Feb-05                      | Jun-06                            | Apr-08                    |
| Lenoir       | Early Childhood/Literacy Bldg&Student Center Add #1239       | 199,746.00                        |                        |                        | 199,746                                 | 199,745.46                          | 199,746                                          | Sep-01                      | Nov-01                            | Dec-05                    |
| Lenoir       | Resurface Roads and Parking Lots/other renovations #1251     |                                   | 400,000.00             | 100,000.00             | 400,000                                 | 233,356.60                          | 400,000                                          | Jun-02                      | Feb-04                            | Feb-08                    |
| Lenoir       | Classroom and Science Building #1238                         | 4,932,980.00                      |                        | 600,000.00             | 4,932,980                               | 4,840,653.23                        | 4,932,980                                        | Oct-02                      | Feb-05                            | May-07                    |
| Lenoir       | Renovate/Add Classrooms in Administration Bldg #1232         |                                   | 420,249.00             |                        |                                         | 0.00                                | 420,249                                          | Nov-07                      | Feb-08                            | Oct-08                    |
| Lenoir       | Industrial/Vocational Center #1407                           | 2,265,844.00                      |                        | 22,000.00              | 165,500                                 | 549,388.36                          | 2,265,844                                        | May-06                      | Sep-07                            | Jul-08                    |
| Lenoir       | Land Acquisition #1399                                       | 380,911.00                        |                        |                        | 380,911                                 | 380,910.32                          | 380,911                                          | N/A                         | N/A                               | Oct-04                    |
| Lenoir       | Jones Co. Land Acquisition #1462                             | 148,283.00                        |                        |                        | 148,283                                 | 148,282.20                          | 148,283                                          | N/A                         | N/A                               | Feb-05                    |
| Lenoir       | Felix Johnson Property #1488                                 | 304,952.00                        |                        |                        | 304,952                                 | 304,951.25                          | 304,952                                          | N/A                         | N/A                               | Apr-05                    |
| Lenoir       | Jones County Center #1500                                    | 851,718.00                        |                        | 250,000.00             | 81,600                                  | 25,999.85                           | 851,718                                          | Mar-07                      | Sep-07                            | Sep-08                    |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2007

| College    | Project Name - (Project No. if assigned)                 | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 9-30-07 | Bond Funds Expended Through 9-30-07 | Bond Funds Committed* to a Project As of 9-30-07 | Estimated Design Start Date | Estimated Construction Start Date | Estimated Completion Date |
|------------|----------------------------------------------------------|-----------------------------------|------------------------|------------------------|-----------------------------------------|-------------------------------------|--------------------------------------------------|-----------------------------|-----------------------------------|---------------------------|
| Lenoir     | Maintenance Facility #1587                               | 795,938.00                        |                        |                        | 72,358                                  | 2,880.00                            | 795,938                                          | Mar-07                      | Sep-07                            | Jun-08                    |
| Lenoir     | Signage #1588                                            | 124,200.00                        |                        | 75,800.00              | 124,200                                 | 0.00                                | 124,200                                          | Jul-07                      | Feb-08                            | Jun-08                    |
| Lenoir     | Christine Parker Property #1533                          | 63,973.00                         |                        |                        | 63,973                                  | 63,972.54                           | 63,973                                           | N/A                         | N/A                               | Dec-05                    |
| Lenoir     | Construction/R&R                                         |                                   | 454,751.00             |                        |                                         | 0.00                                |                                                  | Jun-08                      | Jul-08                            | Aug-08                    |
| Martin     | Misc. R & R (Bundled projects) #1178                     |                                   | 99,713.00              |                        | 99,713                                  | 99,712.69                           | 99,713                                           | May-01                      | May-01                            | Oct-02                    |
| Martin     | Roof Repairs (Bundled projects) #1192                    |                                   | 630,915.00             | 16,609.00              | 630,915                                 | 630,914.86                          | 630,915                                          | May-03                      | Jan-04                            | Sep-06                    |
| Martin     | HVAC #1583                                               |                                   | 833,268.00             |                        | 74,500                                  | 18,500.00                           | 833,268                                          | Apr-07                      | May-08                            | Jan-09                    |
| Mayland    | Avery County Project #1169                               | 824,471.00                        |                        | 413,845.00             | 824,471                                 | 824,470.89                          | 824,471                                          | Sep-02                      | Mar-02                            | Feb-03                    |
| Mayland    | R&R Projects #1284                                       |                                   | 200,000.00             | 130,000.00             | 200,000                                 | 180,666.89                          | 200,000                                          | Jan-02                      | Apr-02                            | Oct-07                    |
| Mayland    | Applied Technologies Building #1328                      | 1,852,610.00                      |                        |                        | 138,000                                 | 97,944.04                           | 1,852,610                                        | Oct-06                      | Nov-07                            | Nov-08                    |
| Mayland    | Repairs/Renovations Projects                             |                                   | 241,545.00             |                        | 241,545                                 | 0.00                                | 241,545                                          | Jul-07                      | Aug-07                            | Jun-08                    |
| Mayland    | Land Purchase #1378                                      | 127,529.00                        |                        | 17,471.00              | 127,529                                 | 127,529.00                          | 127,529                                          | Feb-04                      | Feb-04                            | Feb-04                    |
| McDowell   | Classroom Building #1353                                 | 2,138,279.00                      |                        | 736,266.00             | 2,138,279                               | 2,123,658.37                        | 2,138,279                                        | Mar-04                      | Oct-05                            | Feb-07                    |
| McDowell   | Replace Exit Doors & Fire Alarm System #1160             |                                   | 166,200.00             |                        | 166,200                                 | 166,200.00                          | 166,200                                          | Apr-01                      | May-01                            | Jun-02                    |
| McDowell   | Roof Replacement #1161                                   |                                   | 98,000.00              |                        | 98,000                                  | 98,000.00                           | 98,000                                           | Jun-01                      | Jul-01                            | May-02                    |
| McDowell   | Campus Repair and Renovations #1248                      |                                   | 174,500.00             |                        | 174,500                                 | 174,500.00                          | 174,500                                          | Apr-02                      | May-02                            | Mar-03                    |
| McDowell   | Campus Repairs & Renovations #1566                       |                                   | 282,588.00             |                        | 282,588                                 | 282,588.00                          | 282,588                                          | Sep-06                      | Sep-06                            | Jun-07                    |
| Mitchell   | Renovation of the CEC-HVAC/Restrooms/Offices - 1168      |                                   | 250,000.00             |                        | 250,000                                 | 245,618.85                          | 250,000                                          | Oct-01                      | Jul-04                            | Sep-06                    |
| Mitchell   | Renovation Of the CEC-Gen'l Bldg. Renovations - #1196    |                                   | 142,562.00             |                        | 142,562                                 | 132,855.74                          | 142,562                                          | Sep-04                      | Apr-05                            | Sep-06                    |
| Mitchell   | Mooreville Center 2nd Floor Addition-DCC No. 1070        | 216,851.00                        |                        | 784,000.00             | 216,851                                 | 216,545.00                          | 216,851                                          | Nov-00                      | Apr-02                            | Sep-03                    |
| Mitchell   | Advanced Technology Building-DCC No. 1091                | 3,178,788.00                      |                        | 1,000,000.00           | 3,178,788                               | 3,165,948.17                        | 3,178,788                                        | Apr-01                      | Mar-04                            | Jul-06                    |
| Mitchell   | Renovation of the Library #1379                          |                                   | 415,993.00             | 234,007.00             | 415,993                                 | 409,703.25                          | 415,993                                          | Apr-05                      | Jun-06                            | Oct-07                    |
| Mitchell   | Renovation of the Student Center #1573                   |                                   | 153,604.00             |                        |                                         | 0.00                                |                                                  | Nov-07                      | Jun-08                            | Nov-08                    |
| Mitchell   | Renovation of Vocational Building #1509                  |                                   | 1,293,953.00           |                        | 1,293,953                               | 429,921.21                          | 1,293,953                                        | Aug-06                      | Feb-07                            | Jan-08                    |
| Montgomery | Renovations and Repairs #1187                            |                                   | 502,004.00             |                        | 502,004                                 | 502,004.00                          | 502,004                                          | Jun-01                      | Oct-01                            | Dec-06                    |
| Nash       | Land Acquisition #1141                                   | 350,000.00                        |                        |                        | 350,000                                 | 350,000.00                          | 350,000                                          | N/A                         | N/A                               | Mar-01                    |
| Nash       | Structural Repairs & Renovations #1299                   |                                   | 190,000.00             |                        | 190,000                                 | 166,761.76                          | 190,000                                          | Jul-02                      | Oct-06                            | Sep-07                    |
| Nash       | Environmental Repairs & Renovations - #1193              |                                   | 266,844.00             |                        | 266,844                                 | 266,844.00                          | 266,844                                          | Nov-01                      | Dec-01                            | Apr-06                    |
| Nash       | Aesthetic Repairs & Renovations - #1194                  |                                   | 260,000.00             |                        | 260,000                                 | 260,000.00                          | 260,000                                          | Aug-01                      | Sep-01                            | Feb-06                    |
| Nash       | Program Specific Classroom Renovations #1203             |                                   | 41,000.00              |                        | 41,000                                  | 41,000.00                           | 41,000                                           | Jul-01                      | Mar-05                            | Jul-06                    |
| Nash       | Infrastructure Repairs & Renovations #1300               |                                   | 41,000.00              |                        | 41,000                                  | 31,659.02                           | 41,000                                           | Mar-06                      | Jul-06                            | Sep-07                    |
| Nash       | Science & Technology Building #1301                      | 3,933,237.00                      |                        | 2,684,229.00           | 3,933,237                               | 3,933,237.00                        | 3,933,237                                        | Mar-03                      | Apr-04                            | Feb-06                    |
| Nash       | Repurposing Classrooms #1530                             |                                   | 150,000.00             |                        | 150,000                                 | 150,000.00                          | 150,000                                          | May-05                      | Jun-05                            | May-06                    |
| Pamlico    | Expansion of Bayboro Center #1224                        | 313,253.00                        | 70,000.00              | 223,752.00             | 383,253                                 | 382,141.12                          | 383,253                                          | May-03                      | Jun-03                            | Aug-05                    |
| Pamlico    | Repair and Renovations #1011                             |                                   | 213,376.00             | 207,015.00             | 213,376                                 | 209,012.78                          | 213,376                                          | May-03                      | Jun-03                            | Aug-05                    |
| Pamlico    | Life Care Center #1391                                   | 1,874,302.00                      |                        | 2,520,000.00           | 1,874,302                               | 1,831,137.18                        | 1,874,302                                        | Jun-05                      | May-06                            | Sep-07                    |
| Piedmont   | Renovate gym to LRC & Distance learning Classroom #1309  | 857,486.00                        | 844,824.00             |                        | 1,702,310                               | 1,702,309.06                        | 1,702,310                                        | Jul-03                      | Sep-04                            | Dec-05                    |
| Piedmont   | Classrooms/Labs and Student Services/Learning Ctr. #1310 | 1,567,922.00                      |                        | 175,000.00             | 1,567,922                               | 1,564,108.89                        | 1,567,922                                        | Jul-03                      | May-05                            | Aug-06                    |
| Piedmont   | Renovate Student Complex #1383                           | 1,015,151.00                      |                        |                        | 1,015,151                               | 1,010,150.77                        | 1,015,151                                        | Aug-04                      | Apr-06                            | Sep-06                    |
| Piedmont   | Renovate Auditorium #1384                                | 5,250.00                          |                        |                        | 5,250                                   | 5,250.00                            | 5,250                                            | Aug-04                      | n/a                               | n/a                       |
| Piedmont   | Person County Classroom/Lab Building #1445               | 465,312.00                        |                        | 600,000.00             | 60,159                                  | 58,337.38                           | 465,312                                          | Oct-06                      | Oct-07                            | May-08                    |
| Pitt       | General Classroom Bldg - 1111 Ph1                        | 5,251,870.00                      |                        |                        | 5,251,870                               | 5,208,750.12                        | 5,251,870                                        | Nov-00                      | Apr-02                            | Nov-07                    |
| Pitt       | Parking Project - 1112 Ph1                               | 139,639.00                        |                        | 288,156.00             | 139,639                                 | 139,638.98                          | 139,639                                          | Feb-02                      | Oct-02                            | Jan-08                    |
| Pitt       | Bowen Farm Site Project (Planning) - 1110                | 146,250.00                        |                        | 1,050,000.00           | 146,250                                 | 146,250.00                          | 146,250                                          | Mar-02                      | Jul-03                            | Oct-04                    |
| Pitt       | Fulford Bldg Addition Ph II - 1234                       | 350,618.00                        |                        | 0.00                   | 350,618                                 | 211,434.00                          | 350,618                                          | Apr-02                      | Apr-05                            | Apr-07                    |
| Pitt       | Firing Range and Driving Pad - #1177                     | 339,589.00                        |                        | 787,848.00             | 339,589                                 | 339,589.00                          | 339,589                                          | Jun-02                      | Mar-05                            | Mar-06                    |
| Pitt       | Davenport Farm #1431                                     | 3,148,255.00                      |                        |                        | 3,148,255                               | 3,148,254.68                        | 3,148,255                                        | N/A                         | N/A                               | Oct-04                    |
| Pitt       | MacThrift Building #1505                                 | 927,907.00                        |                        | 1,200,000.00           | 927,907                                 | 927,906.98                          | 927,907                                          | N/A                         | N/A                               | Jul-05                    |
| Pitt       | Student Center - Phase 1 #1545                           | 6,157,387.00                      |                        | 200,000.00             | 424,404                                 | 306,690.35                          | 6,157,387                                        | Jul-06                      | Oct-07                            | Jul-08                    |
| Pitt       | Humber Bldg Renov Ph III #1358                           |                                   | 1,585,095.00           | 1,400,000.00           | 1,585,095                               | 1,583,307.77                        | 1,585,095                                        | Jan-04                      | May-05                            | Jul-06                    |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2007

| College        | Project Name - (Project No. if assigned)                   | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 9-30-07 | Bond Funds Expended Through 9-30-07 | Bond Funds Committed* to a Project As of 9-30-07 | Estimated Design Start Date | Estimated Construction Start Date | Estimated Completion Date |
|----------------|------------------------------------------------------------|-----------------------------------|------------------------|------------------------|-----------------------------------------|-------------------------------------|--------------------------------------------------|-----------------------------|-----------------------------------|---------------------------|
| Pitt           | Greenville Center Renovation #1617                         | 66,750.00                         | 47,348.00              | 137,652.00             |                                         | 0.00                                | 114,098                                          | Oct-07                      | Oct-07                            | Nov-07                    |
| Randolph       | R & R Bundle Number One, Two & Three #1174                 |                                   | 1,050,259.00           |                        | 1,050,259                               | 1,050,259.00                        | 1,050,259                                        | May-01                      | Nov-02                            | Feb-07                    |
| Randolph       | Archdale Center Classroom Addition #1317                   | 1,344,379.00                      |                        | 323,446.00             | 1,344,379                               | 1,344,379.00                        | 1,344,379                                        | May-03                      | Oct-04                            | Jul-06                    |
| Randolph       | R & R Bundle Number Four #1578                             |                                   | 635,271.00             |                        | 635,271                                 | 211,395.29                          | 635,271                                          | Oct-06                      | Nov-06                            | Feb-08                    |
| Richmond       | Proj.1089 - HVAC Renovations in 3 Buildings                |                                   | 890,000.00             | 0.00                   | 890,000                                 | 890,000.00                          | 890,000                                          | Mar-01                      | Jul-03                            | Feb-04                    |
| Richmond       | Proj.1088 Health Sciences Building                         | 3,542,287.00                      |                        | 2,320,000.00           | 3,542,287                               | 3,542,287.00                        | 3,542,287                                        | Jun-03                      | Nov-04                            | Dec-05                    |
| Richmond       | Proj. 1282 Acquire Building in Scotland County             | 137,272.00                        |                        | 0.00                   | 137,272                                 | 137,272.00                          | 137,272                                          | N/A                         | N/A                               | Sep-02                    |
| Richmond       | Proj. 1283 Multiple Renovations @ less than \$100,000 each |                                   | 358,389.00             | 0.00                   | 358,389                                 | 358,389.00                          | 358,389                                          | Jun-02                      | Aug-02                            | Oct-04                    |
| Richmond       | Purchase new Facility near Industrial Park                 | 295,672.00                        |                        | 0.00                   |                                         | 0.00                                | N/A                                              | N/A                         | Oct-07                            |                           |
| Roanoke-Chowan | Repair/Improve Campus Structural Environment #1271         |                                   | 255,395.00             |                        | 255,395                                 | 255,395.00                          | 255,395                                          | Jul-02                      | Jul-02                            | Aug-03                    |
| Roanoke-Chowan | Compliance/Safety Renov. (Bundled Projects) #1323          |                                   | 215,600.00             |                        | 215,600                                 | 215,600.00                          | 215,600                                          | Jun-03                      | Aug-03                            | Jul-06                    |
| Roanoke-Chowan | Learning/Working Renov. (Bundled Projects) #1324           |                                   | 385,268.00             | 39,928.00              | 385,268                                 | 385,267.35                          | 385,268                                          | Aug-03                      | Sep-03                            | Jul-06                    |
| Robeson        | #1225 (Pembroke Center Land Purchase)                      | 76,073.00                         |                        |                        | 76,073                                  | 76,073.00                           | 76,073                                           | N/A                         | N/A                               | Feb-02                    |
| Robeson        | #1109 Continuing Education Building                        | 2,476,854.00                      |                        |                        | 2,476,854                               | 2,451,995.78                        | 2,476,854                                        | Dec-01                      | Feb-03                            | Sep-07                    |
| Robeson        | #1206 Continuing Education /Allied Health Buildings        | 7,466,140.00                      |                        |                        | 7,466,140                               | 7,384,748.89                        | 7,466,140                                        | Jan-02                      | Jan-03                            | Sep-07                    |
| Robeson        | #1214Emergency Training Facility Addition                  | 43,720.00                         |                        |                        | 43,720                                  | 43,718.30                           | 43,720                                           | Feb-02                      | Jul-02                            | Jul-03                    |
| Robeson        | #1329 Renovations Site Work                                | 1,380,907.00                      | 992,074.00             | 85,000.00              | 2,372,981                               | 2,372,980.45                        | 2,372,981                                        | Apr-03                      | Jun-03                            | Oct-06                    |
| Robeson        | #1562 Workforce Development Bldg.                          | 1,209,432.00                      |                        | 2,700,000.00           | 290,000                                 | 0.00                                | 1,209,432                                        | Apr-07                      | Jan-08                            | Dec-08                    |
| Robeson        | #1108 Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9,10, 15          |                                   | 159,922.00             | 7,701.00               | 159,922                                 | 159,921.38                          | 159,922                                          | Feb-01                      | Mar-01                            | Apr-03                    |
| Rockingham     | Lifelong Learning Center - 1079                            | 2,400,291.00                      |                        | 454,000.00             | 2,400,291                               | 2,400,291.00                        | 2,400,291                                        | Jun-02                      | Nov-04                            | Nov-06                    |
| Rockingham     | Classroom/Storage Bldg. at ESTC - 1080                     | 239,000.00                        |                        | 10,000.00              | 239,000                                 | 239,000.00                          | 239,000                                          | Mar-01                      | May-02                            | Jun-04                    |
| Rockingham     | Spring 2001 Renovations #1156                              |                                   | 165,000.00             | 0.00                   | 165,000                                 | 35,815.60                           | 165,000                                          | Oct-06                      | Dec-06                            | Jan-08                    |
| Rockingham     | Summer 2001 Renovations #1191                              |                                   | 112,500.00             | 43,633.00              | 112,500                                 | 112,500.00                          | 112,500                                          | Mar-01                      | Apr-01                            | Nov-03                    |
| Rockingham     | Fall 2001 Renovations #1217                                |                                   | 86,700.00              |                        | 86,700                                  | 86,700.00                           | 86,700                                           | Jan-02                      | Feb-02                            | Sep-06                    |
| Rockingham     | Spring 2002 Renovations #1218                              |                                   | 70,000.00              | 379,000.00             | 70,000                                  | 70,000.00                           | 70,000                                           | Mar-02                      | Jun-02                            | Oct-04                    |
| Rockingham     | Fall 2002 Renovations - #1306                              |                                   | 243,000.00             | 6,367.00               | 243,000                                 | 243,000.00                          | 243,000                                          | Jun-03                      | Jul-03                            | Oct-05                    |
| Rockingham     | Spring 2004 Renovations - #1382                            |                                   | 346,000.00             |                        | 346,000                                 | 280,113.37                          | 346,000                                          | Jun-05                      | Nov-05                            | Nov-07                    |
| Rockingham     | Summer 2004 Renovations #1501                              |                                   | 100,000.00             |                        | 100,000                                 | 100,000.00                          | 100,000                                          | Sep-04                      | Nov-04                            | Sep-07                    |
| Rockingham     | Summer 2005 Renovations #1540                              |                                   | 1,054,150.00           |                        | 1,054,150                               | 258,087.66                          | 1,054,150                                        | Sep-06                      | Nov-06                            | Jan-08                    |
| Rowan-Cabarrus | Bldg. 100 Renovations - #1032                              |                                   | 202,433.00             | 1,355,376.00           | 202,433                                 | 202,432.03                          | 202,433                                          | Feb-01                      | Jul-02                            | Oct-02                    |
| Rowan-Cabarrus | Classroom/Laboratory Building - #1185                      | 4,287,029.00                      |                        | 4,191,873.00           | 4,287,029                               | 3,517,507.63                        | 4,287,029                                        | Mar-05                      | Dec-06                            | Aug-07                    |
| Rowan-Cabarrus | Parking Lot Extension/Renovation #1393                     | 4,229.00                          |                        | 456,410.00             | 4,229                                   | 4,228.58                            | 4,229                                            | Oct-04                      | Oct-06                            | Jul-07                    |
| Rowan-Cabarrus | Various Renovations - #1314                                |                                   | 603,152.00             |                        | 603,152                                 | 358,106.79                          | 603,152                                          | Dec-06                      | Feb-07                            | Nov-07                    |
| Rowan-Cabarrus | LRC & Student Support Space Renovations (proj #1086)       | 65,771.00                         | 805,583.00             | 188,082.00             | 76,896                                  | 22,215.53                           | 871,355                                          | Jul-04                      | Sep-07                            | Jul-08                    |
| Rowan-Cabarrus | Classroom/Laboratory Building & Parking Lot #1595          | 5,207,129.00                      |                        | 3,659,365.00           | 640,619                                 | 0.00                                | 5,207,129                                        | Feb-07                      | Mar-08                            | May-09                    |
| Sampson        | Occupational Building #1133                                | 3,263,820.00                      | 125,530.00             | 2,141,180.00           | 3,389,350                               | 3,389,350.00                        | 3,389,350                                        | Dec-00                      | Mar-04                            | Jul-05                    |
| Sampson        | Campus Roadway Extension #983                              | 176,000.00                        |                        | 216,075.00             | 176,000                                 | 176,000.00                          | 176,000                                          | Feb-01                      | Apr-02                            | Oct-02                    |
| Sampson        | North HVAC and Crosswalk replacement #1151                 |                                   | 575,000.00             | 19,385.00              | 575,000                                 | 575,000.00                          | 575,000                                          | Feb-01                      | Feb-02                            | Oct-03                    |
| Sandhills      | New Student Center # 940                                   | 2,279,455.00                      | 0.00                   | 5,650,000.00           | 2,279,455                               | 2,279,455.00                        | 2,279,455                                        | Oct-00                      | Jul-03                            | Jun-06                    |
| Sandhills      | New Hoke County Center #813                                | 308,380.00                        | 0.00                   | 1,429,529.00           | 308,380                                 | 308,379.33                          | 308,380                                          | Jul-98                      | Aug-00                            | Nov-01                    |
| Sandhills      | Kennedy Hall Health Sciences Renovation #1003              | 0.00                              | 487,000.00             | 734,000.00             | 487,000                                 | 487,000.00                          | 487,000                                          | Feb-02                      | Mar-02                            | May-03                    |
| Sandhills      | Education Center #1081                                     | 4,106,491.00                      | 0.00                   | 2,150,290.00           | 4,106,491                               | 3,906,328.00                        | 4,106,491                                        | Nov-01                      | Sep-04                            | Dec-06                    |
| Sandhills      | Parking Lot - South Campus #1313                           | 178,000.00                        | 0.00                   | 131,000.00             | 178,000                                 | 175,155.02                          | 178,000                                          | Jan-03                      | Jun-03                            | Sep-04                    |
| Sandhills      | Stone Hall Administration Renovation #1278                 | 1,431.00                          | 120,000.00             |                        | 121,431                                 | 121,431.00                          | 121,431                                          | Dec-02                      | May-03                            | Sep-04                    |
| Sandhills      | Stone Hall Student Services Renovation #1154               | 0.00                              | 95,000.00              |                        | 95,000                                  | 95,000.00                           | 95,000                                           | Jun-01                      | Apr-02                            | May-03                    |
| Sandhills      | Hoke Business and Technology Center #1142                  | 1,881,117.00                      | 0.00                   | 25,465.00              | 1,881,117                               | 1,664,985.62                        | 1,881,117                                        | Dec-04                      | Sep-06                            | Sep-07                    |
| Sandhills      | Horticulture Complex - 1352                                | 1,012,914.00                      | 0.00                   | 893,577.00             | 248,823                                 | 137,479.00                          | 1,012,914                                        | Oct-06                      | Mar-08                            | Feb-09                    |
| Sandhills      | Blue Hall Renovation #1004                                 | 133,938.00                        | 44,388.00              |                        | 178,326                                 | 57,523.06                           | 178,326                                          | Jul-06                      | Jul-07                            | Dec-07                    |
| Sandhills      | Causey Hall Development Office Renovation - #1626          | 0.00                              | 150,000.00             |                        | 70,332                                  | 0.00                                | 150,000                                          | Sep-07                      | Sep-07                            | Dec-07                    |
| Sandhills      | Meyer Hall Boiler Replacement - #1623                      | 0.00                              | 131,674.00             |                        |                                         | 0.00                                | 131,674                                          | Dec-07                      | Feb-08                            | Aug-08                    |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2007

| College         | Project Name - (Project No. if assigned)                 | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 9-30-07 | Bond Funds Expended Through 9-30-07 | Bond Funds Committed* to a Project As of 9-30-07 | Estimated Design Start Date | Estimated Construction Start Date | Estimated Completion Date |
|-----------------|----------------------------------------------------------|-----------------------------------|------------------------|------------------------|-----------------------------------------|-------------------------------------|--------------------------------------------------|-----------------------------|-----------------------------------|---------------------------|
| Sandhills       | Improvements/Expansion Traffic System - #1242            | 151,741.00                        | 0.00                   |                        | 151,741                                 | 151,740.01                          | 151,741                                          | Apr-02                      | Jun-02                            | Aug-02                    |
| Sandhills       | Meyer-Stone Hall Roof Replacement #1376                  | 0.00                              | 300,000.00             |                        | 40,700                                  | 26,455.00                           | 300,000                                          | Jun-07                      | May-08                            | Sep-08                    |
| Sandhills       | Stone Hall Renovation #1477                              | 0.00                              | 43,938.00              |                        | 43,938                                  | 43,938.00                           | 43,938                                           | Apr-05                      | May-05                            | Aug-05                    |
| Sandhills       | Construction R&R Project                                 | 266,642.00                        | 0.00                   |                        |                                         | 0.00                                |                                                  | Sep-07                      | Oct-07                            | Nov-07                    |
| Sandhills       | Emergency Services Training Complex #1356                | 672,300.00                        | 0.00                   | 0.00                   | 48,000                                  | 200,718.12                          | 672,300                                          | Aug-05                      | Oct-07                            | Jan-08                    |
| Sandhills       | Stone Hall Lecture 111 Renovation #1357                  | 20,000.00                         | 523,715.00             |                        | 543,715                                 | 538,774.84                          | 543,715                                          | May-04                      | Jul-05                            | Jun-06                    |
| Sandhills       | Athletic Field Renovation #1347                          | 317,000.00                        | 0.00                   |                        | 317,000                                 | 317,000.00                          | 317,000                                          | Aug-04                      | Jan-05                            | Nov-05                    |
| Sandhills       | East Campus Utility Renovation #1640                     | 0.00                              | 150,000.00             | 0.00                   | 14,130                                  | 0.00                                | 150,000                                          | Sep-07                      | Jan-08                            | Mar-08                    |
| Sandhills       | Greenhouse Renovation #1528                              | 140,970.00                        | 80,000.00              | 79,988.00              | 220,970                                 | 219,783.25                          | 220,970                                          | Oct-05                      | Nov-06                            | Sep-07                    |
| South Piedmont  | Continuing Education Center Renovations (#932B)          | 0.00                              | 300,000.00             | 1,483,320.00           | 300,000                                 | 300,000.00                          | 300,000                                          | Feb-01                      | Aug-01                            | Sep-02                    |
| South Piedmont  | Renovations to the Continuing Education Ctr - #1166      | 263,488.00                        | 116,235.00             | 2,846,430.00           | 379,723                                 | 379,723.00                          | 379,723                                          | Apr-01                      | Apr-04                            | Apr-06                    |
| Southeastern    | Infrastructure Construction/Renovations #1173            | 200,000.00                        | 1,029,868.00           |                        | 1,229,868                               | 1,210,348.95                        | 1,229,868                                        | Jan-02                      | Feb-02                            | Jul-06                    |
| Southeastern    | OSHA and ADA Compliance #1275                            | 50,000.00                         | 265,000.00             |                        | 315,000                                 | 283,876.56                          | 315,000                                          | Apr-03                      | Dec-05                            | Sep-07                    |
| Southeastern    | Technology Building #1274                                | 4,476,348.00                      |                        |                        | 4,476,348                               | 1,911,798.49                        | 4,476,348                                        | Apr-05                      | Jun-07                            | Apr-08                    |
| Southeastern    | Building "G" Renovation/Addition #1413                   | 625,215.00                        | 100,000.00             | 50,000.00              | 76,000                                  | 58,197.53                           | 725,215                                          | Jul-05                      | Sep-07                            | Dec-07                    |
| Southeastern    | Renovation/Expansion of "T" Building #1414               | 145,373.00                        |                        |                        |                                         | 0.00                                | 145,373                                          | Sep-07                      | Nov-07                            | Mar-08                    |
| Southwestern    | Swain Ctr Renovation-remaining section of building #1190 |                                   | 399,980.00             | 28,558.00              | 399,980                                 | 399,979.99                          | 399,980                                          | Mar-02                      | Aug-02                            | Jun-03                    |
| Southwestern    | Jackson County Renovations #1188                         |                                   | 798,962.00             | 156,687.00             | 798,962                                 | 798,962.00                          | 798,962                                          | Nov-00                      | Nov-01                            | Mar-04                    |
| Southwestern    | Restroom / shower renovation #1189                       |                                   | 90,000.00              |                        | 90,000                                  | 90,000.00                           | 90,000                                           | Sep-02                      | Sep-04                            | Mar-05                    |
| Southwestern    | General building-new campus #1330                        | 2,944,018.00                      |                        | 2,912,256.00           | 2,944,018                               | 2,864,492.41                        | 2,944,018                                        | Jun-04                      | Dec-05                            | Oct-07                    |
| Southwestern    | Academic, Admin building #1371                           | 6,232,770.00                      |                        | 3,287,865.00           | 49,020                                  | 32,093.39                           | 6,232,770                                        | Nov-07                      | Dec-08                            | May-10                    |
| Stanly          | Western Stanly Center - Project # 903                    | 3,288,740.00                      | 0.00                   | 538,000.00             | 3,288,740                               | 3,288,740.00                        | 3,288,740                                        | Oct-00                      | Feb-02                            | May-03                    |
| Stanly          | Addition to existing building - Project #1231            | 814,929.00                        | 0.00                   | 53,865.00              | 814,929                                 | 814,929.00                          | 814,929                                          | Feb-02                      | Nov-02                            | Sep-03                    |
| Stanly          | Patterson Building Roof Replacement #1207                | 0.00                              | 100,000.00             | 0.00                   | 100,000                                 | 100,000.00                          | 100,000                                          | Aug-01                      | Oct-01                            | Dec-01                    |
| Stanly          | Corporate Education/Shop Building #1369                  | 0.00                              | 150,000.00             | 0.00                   | 150,000                                 | 150,000.00                          | 150,000                                          | Aug-03                      | Nov-03                            | Sep-04                    |
| Stanly          | Student Center Bldg Renovation & Addition #1355          | 123,071.00                        | 67,800.00              | 412,929.00             | 190,871                                 | 190,871.00                          | 190,871                                          | Jan-04                      | Dec-04                            | Nov-05                    |
| Stanly          | Kelley Building Roof Replacement & Renov #1421           | 0.00                              | 182,200.00             | 0.00                   | 182,200                                 | 182,200.00                          | 182,200                                          | Oct-04                      | Dec-04                            | Nov-05                    |
| Stanly          | General Repair & Renovation #1531                        | 0.00                              | 409,851.00             | 0.00                   | 409,851                                 | 233,021.76                          | 409,851                                          | Jan-06                      | Sep-06                            | Dec-07                    |
| Surry           | No. 947: Yadkin Center (completed)                       | 541,702.00                        |                        | 2,500,000.00           | 541,702                                 | 519,625.48                          | 541,702                                          | Feb-01                      | Jan-02                            | Apr-03                    |
| Surry           | No. 1186: Parking Lot "H" Bldg (completed)               | 0.00                              | 91,883.00              | 96,467.00              | 91,883                                  | 91,883.00                           | 91,883                                           | May-01                      | Sep-01                            | Nov-01                    |
| Surry           | No. 1123:"K" Engineering Technologies Bldg (completed)   | 2,309,414.00                      |                        | 0.00                   | 2,309,414                               | 2,309,413.73                        | 2,309,414                                        | Jul-02                      | Nov-03                            | Jan-05                    |
| Surry           | No. 1387: Renov V-C-P + Small Proj. (completed)          | 525,899.00                        | 830,934.00             | 305,529.00             | 1,356,833                               | 1,356,833.00                        | 1,356,833                                        | May-04                      | Apr-05                            | Apr-07                    |
| Surry           | No. 1367: Maintenance Bldg & Misc. (completed)           | 806,507.00                        | 0.00                   | 0.00                   | 806,507                                 | 806,507.00                          | 806,507                                          | Mar-04                      | Jun-05                            | Oct-06                    |
| Surry           | No. 1258: "J" Three-Story Classroom Bldg (completed)     | 649,159.00                        |                        | 4,044,437.00           | 649,159                                 | 649,158.66                          | 649,159                                          | May-02                      | Nov-03                            | Feb-05                    |
| Surry           | No. 1277: "A" & "T" Bldg & Lab Renovation (completed)    | 175,562.00                        | 551,767.00             | 0.00                   | 727,329                                 | 727,328.47                          | 727,329                                          | Nov-02                      | Nov-03                            | Jul-04                    |
| Surry           | No. 1521: Viticulture & Enology Center                   | 3,000,000.00                      |                        | 325,000.00             | 3,000,000                               | 52,006.34                           | 3,000,000                                        | Feb-06                      | Aug-08                            | Feb-10                    |
| Tri-County      | Addition/Renovation -Enloe Building #1308                | 125,294.00                        | 891,527.00             | 98,986.00              | 1,016,821                               | 1,016,821.00                        | 1,016,821                                        | Feb-04                      | Jan-05                            | Mar-06                    |
| Tri-County      | Lighted Parking/Concrete Sidewalks #1202                 | 43,597.00                         | 0.00                   | 0.00                   | 43,597                                  | 43,597.00                           | 43,597                                           | Jan-02                      | Feb-02                            | May-02                    |
| Vance-Granville | CLASSROOM/INSTRUCTIONAL FACILITY #1093                   | 5,317,120.00                      |                        |                        | 5,317,120                               | 5,317,120.00                        | 5,317,120                                        | Jan-01                      | Jul-02                            | Oct-03                    |
| Vance-Granville | STUDENT SERVICES/MISC. ADDITIONS #1307                   | 1,566,485.00                      | 238,395.00             | 138,863.00             | 1,804,880                               | 1,804,879.53                        | 1,804,880                                        | Oct-02                      | Mar-04                            | Apr-05                    |
| Vance-Granville | CLASSROOM/INSTRUCTIONAL FACILITY #1096                   | 1,800,547.00                      | 154,825.00             | 14,077.00              | 1,955,372                               | 1,955,372.00                        | 1,955,372                                        | Mar-02                      | Nov-03                            | Dec-04                    |
| Vance-Granville | LAND ACQUISITION #1517                                   | 114,724.00                        |                        | 8,559.00               | 114,724                                 | 114,723.00                          | 114,724                                          | N/A                         | N/A                               | Jun-05                    |
| Vance-Granville | PHASE 1 R&R/CONSTRUCTION PROJECTS #1157                  | 191,680.00                        |                        |                        | 191,680                                 | 191,680.00                          | 191,680                                          | May-01                      | Jul-01                            | Oct-01                    |
| Vance-Granville | CLASSROOM/INSTRUCTIONAL FACILITY #1095                   | 2,369,272.00                      | 61,996.00              | 210,137.00             | 2,431,268                               | 2,431,267.00                        | 2,431,268                                        | May-03                      | Oct-04                            | Dec-05                    |
| Vance-Granville | PHASE II R&R/CONSTRUCTION PROJECTS #1198                 |                                   | 416,401.00             |                        | 416,401                                 | 416,400.14                          | 416,401                                          | Mar-03                      | Jun-03                            | Dec-03                    |
| Vance-Granville | BIO CLASSROOM/LAB #1543                                  | 458,000.00                        |                        |                        | 458,000                                 | 430,844.67                          | 458,000                                          | Nov-05                      | Jul-06                            | Feb-07                    |
| Vance-Granville | MAIN CAMPUS IT/MARKETING #1612                           | 100,281.00                        |                        | 74,175.00              | 100,281                                 | 100,281.00                          | 100,281                                          | Mar-07                      | May-07                            | Aug-07                    |
| Vance-Granville | CLASSROOM/INSTRUCTIONAL FACILITY #1094                   | 3,153,503.00                      | 300,000.00             |                        | 3,453,503                               | 3,311,501.56                        | 3,453,503                                        | Nov-03                      | Oct-05                            | Apr-07                    |
| Vance-Granville | GRANVILLE MISC CONSTRUCTION                              | 725,699.00                        |                        |                        |                                         | 0.00                                |                                                  | Sep-07                      | Oct-07                            | Nov-07                    |
| Vance-Granville | MULTI-SITE REPAIR/RENOVATIONS #1613                      |                                   | 101,518.00             |                        | 101,518                                 | 77,032.34                           | 101,518                                          | Jul-07                      | Jul-07                            | Oct-07                    |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2007

| College          | Project Name - (Project No. if assigned)                       | New Construction Funds Authorized | R & R Funds Authorized | Other Funds Authorized | Bond Funds Under Contract As of 9-30-07 | Bond Funds Expended Through 9-30-07 | Bond Funds Committed* to a Project As of 9-30-07 | Estimated Design Start Date | Estimated Construction Start Date | Estimated Completion Date |
|------------------|----------------------------------------------------------------|-----------------------------------|------------------------|------------------------|-----------------------------------------|-------------------------------------|--------------------------------------------------|-----------------------------|-----------------------------------|---------------------------|
| Wake             | Reroofing - Ready Hall #1260                                   |                                   | 324,927.00             |                        | 324,927                                 | 324,926.66                          | 324,927                                          | Mar-02                      | Jun-02                            | Feb-03                    |
| Wake             | Resurfacing & paving pking. Areas & walk #1419                 |                                   | 240,000.00             |                        | 240,000                                 | 113,094.87                          | 240,000                                          | Aug-05                      | Dec-06                            | Feb-08                    |
| Wake             | Land Acquisition #1442                                         | 2,066,655.00                      |                        |                        | 2,066,655                               | 2,066,654.83                        | 2,066,655                                        | Jan-07                      | Jan-07                            | Jan-07                    |
| Wake             | Allied Health Auditorium Renovation #1321                      |                                   | 552,158.00             | 269,240.00             | 552,158                                 | 552,157.41                          | 552,158                                          | Sep-03                      | Sep-04                            | Jun-05                    |
| Wake             | Reroofing - Technical Education Bldg. #1290                    |                                   | 206,458.00             |                        | 206,458                                 | 206,458.00                          | 206,458                                          | Sep-02                      | Jun-03                            | Aug-03                    |
| Wake             | Engineering Technology Bldg. Renovation #1291                  | 350,000.00                        | 510,877.00             | 638,640.00             | 860,877                                 | 860,657.64                          | 860,877                                          | Jun-04                      | Jan-06                            | Aug-06                    |
| Wake             | N.E. Campus Development & Bldg. Const. #1289                   | 21,771,745.00                     |                        | 5,329,363.00           | 21,771,745                              | 19,491,173.43                       | 21,771,745                                       | Feb-03                      | Sep-05                            | Nov-07                    |
| Wake             | R&R Main campus classrooms, labs & offices #1295               | 2,600,000.00                      | 1,028,494.00           | 4,576,380.00           | 3,628,494                               | 3,557,913.81                        | 3,628,494                                        | Jul-01                      | Aug-04                            | Aug-05                    |
| Wake             | NE Campus Infrastructure #1262                                 | 3,333,051.00                      |                        |                        | 3,333,051                               | 3,143,043.18                        | 3,333,051                                        | Jan-03                      | Mar-05                            | Mar-06                    |
| Wake             | TE Renovation #1559                                            | 50,000.00                         | 24.00                  | 681,360.00             | 50,024                                  | 0.00                                | 50,024                                           | Apr-07                      | Sep-07                            | Nov-07                    |
| Wayne            | Childcare Center/Lab #1104                                     | 555,448.00                        |                        | 197,294.00             | 555,448                                 | 555,447.96                          | 555,448                                          | Apr-01                      | Oct-02                            | Aug-03                    |
| Wayne            | Land Acquisition #1124                                         | 724,880.00                        |                        |                        | 724,880                                 | 724,880.00                          | 724,880                                          | N/A                         | N/A                               | Jul-01                    |
| Wayne            | Miscellaneous R&R (Bundled) #1162                              | 189,001.00                        | 702,916.00             |                        | 891,917                                 | 855,800.61                          | 891,917                                          | Jun-01                      | Sep-05                            | Oct-07                    |
| Wayne            | Addition Chiller & Upgrade of Energy Plant #1351               | 123,598.00                        | 275,000.00             | 55,966.00              | 398,598                                 | 398,597.58                          | 398,598                                          | Nov-03                      | Jun-04                            | Apr-05                    |
| Wayne            | Building 1 - Multi Purpose #1105                               | 4,239,000.00                      | 0.00                   | 25,000.00              | 4,239,000                               | 4,222,416.77                        | 4,239,000                                        | Jul-04                      | Oct-05                            | Nov-07                    |
| Wayne            | Building 2 -Dental Clinic Addition & Renov. #1230              | 474,044.00                        | 271,711.00             | 150,000.00             | 745,755                                 | 745,754.64                          | 745,755                                          | May-02                      | Feb-03                            | Dec-03                    |
| Wayne            | Building 3 - Continuing Education Center #1280                 | 4,293,808.00                      | 0.00                   | 20,000.00              | 4,293,809                               | 4,293,808.01                        | 4,293,809                                        | Nov-02                      | Jun-04                            | May-06                    |
| Wayne            | WLC & Dogwood Bldgs Renovation #1339                           | 1,013,270.00                      | 127,730.00             |                        | 1,141,000                               | 1,117,347.84                        | 1,141,000                                        | Apr-04                      | Nov-05                            | Mar-07                    |
| Western Piedmont | LIGHTING RETROFITS #1117                                       |                                   | 205,000.00             |                        | 205,000                                 | 205,000.00                          | 205,000                                          | Feb-01                      | Mar-01                            | Feb-02                    |
| Western Piedmont | CAMPUS RENOVATIONS #1118                                       |                                   | 880,000.00             |                        | 880,000                                 | 879,999.43                          | 880,000                                          | Feb-01                      | Mar-01                            | Jan-05                    |
| Western Piedmont | HEALTH/SCIENCE FACILITY #1366                                  | 3,858,649.00                      |                        |                        | 3,858,649                               | 2,928,255.91                        | 3,858,649                                        | Jan-04                      | Jan-05                            | Sep-07                    |
| Western Piedmont | CAMPUS REPAIRS/RENOVATIONS #1365                               |                                   | 401,274.00             |                        | 401,274                                 | 282,751.00                          | 401,274                                          | Jun-04                      | Sep-05                            | Oct-07                    |
| Wilkes           | Walker Center Renovations - #1181                              |                                   | 274,999.00             |                        | 274,999                                 | 274,998.20                          | 274,999                                          | Jun-01                      | Jul-01                            | Oct-01                    |
| Wilkes           | General Campus Renovations - #1182                             |                                   | 416,817.00             |                        | 416,817                                 | 354,730.89                          | 416,817                                          | May-05                      | Sep-06                            | Jan-08                    |
| Wilkes           | Alleghany Center Relocation and Renovation - #1249             | 33,995.00                         | 50,000.00              | 33,995.00              | 83,995                                  | 83,995.00                           | 83,995                                           | Sep-02                      | Oct-02                            | Apr-03                    |
| Wilkes           | Ashe Center Lab and Classroom Space #1250                      | 671,077.00                        |                        | 899,231.00             | 671,077                                 | 671,077.00                          | 671,077                                          | Oct-02                      | Nov-04                            | Jan-06                    |
| Wilkes           | Technology Center - #1346                                      | 2,686,596.00                      |                        | 4,309,832.00           | 2,686,596                               | 2,580,041.37                        | 2,686,596                                        | Oct-03                      | Mar-05                            | Aug-07                    |
| Wilkes           | Science Lab, ADA and Admin. Office Renovatons - #1209          |                                   | 93,144.00              |                        | 93,144                                  | 54,441.41                           | 93,144                                           | Nov-05                      | Sep-06                            | Dec-07                    |
| Wilkes           | Energy Conservation Upgrades - #1183                           |                                   | 242,000.00             |                        | 242,000                                 | 242,000.00                          | 242,000                                          | Feb-01                      | Mar-01                            | Feb-06                    |
| Wilkes           | Greenhouse Renovations - #1210                                 |                                   | 10,029.00              |                        | 10,029                                  | 10,028.36                           | 10,029                                           | Jul-01                      | Aug-01                            | Dec-02                    |
| Wilkes           | Roof Replace - Beacon, Hayes and Lovette Halls #1489           |                                   | 263,000.00             |                        | 263,000                                 | 138,115.00                          | 263,000                                          | Jun-05                      | Feb-06                            | Oct-07                    |
| Wilkes           | Roof Replacement - Thompson Hall #1490                         |                                   | 254,856.00             |                        | 254,856                                 | 176,856.00                          | 254,856                                          | Mar-06                      | Sep-06                            | Oct-07                    |
| Wilkes           | Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184        |                                   | 393,972.00             |                        | 393,972                                 | 369,360.54                          | 393,972                                          | Jul-02                      | May-04                            | Nov-07                    |
| Wilson           | Student Center- #1401                                          | 3,455,346.00                      | 0.00                   | 300,000.00             | 3,455,346                               | 802,700.43                          | 3,455,346                                        | Nov-04                      | Jul-07                            | Aug-08                    |
| Wilson           | Tech Center Land Acquisition-#1345                             | 165,000.00                        |                        |                        | 165,000                                 | 164,999.47                          | 165,000                                          | Aug-03                      | Aug-03                            | Aug-03                    |
| Wilson           | Renovation Project - Year 2001 - #1149                         | 0.00                              | 336,540.00             | 0.00                   | 336,540                                 | 336,540.00                          | 336,540                                          | Jan-01                      | Apr-01                            | Oct-02                    |
| Wilson           | Community/Business Center - #1150                              | 1,164,257.00                      | 0.00                   | 0.00                   | 1,164,257                               | 1,164,256.67                        | 1,164,257                                        | Apr-01                      | Sep-02                            | Jun-04                    |
| Wilson           | Renovation Project - Year 2002 - #1229                         | 0.00                              | 225,000.00             | 0.00                   | 225,000                                 | 224,999.69                          | 225,000                                          | Jan-02                      | Mar-02                            | Sep-03                    |
| Wilson           | Renovation Project - Year 2003 - #1305                         | 0.00                              | 275,000.00             | 0.00                   | 275,000                                 | 275,000.00                          | 275,000                                          | Jan-03                      | May-03                            | Apr-05                    |
| Wilson           | Renovation Project - Year 2004-#1389                           | 0.00                              | 230,000.00             | 0.00                   | 230,000                                 | 230,000.00                          | 230,000                                          | May-04                      | Feb-05                            | Mar-07                    |
| Wilson           | Police Academy Addition - #1426                                | 105,311.00                        | 0.00                   | 119,140.13             | 105,311                                 | 105,311.00                          | 105,311                                          | Jun-05                      | Dec-05                            | Apr-07                    |
| Wilson           | Renovation Project - Year 2005-#1518                           | 0.00                              | 291,999.00             | 0.00                   | 291,999                                 | 216,291.02                          | 291,999                                          | Dec-05                      | Sep-06                            | Dec-07                    |
| Textile School   | R&R (project bundled: emerg rep., infrastructure, safety, etc) |                                   | 29,447.00              |                        | 29,477                                  | 29,447.00                           | 29,447                                           | Nov-00                      | Dec-00                            | Jun-01                    |
| Textile School   | Capital Construction Project 905 ID 6800100905A                | 750,000.00                        |                        | 2,437,200.00           | 750,000                                 | 750,000.00                          | 750,000                                          | Feb-02                      | Jun-02                            | May-04                    |
| General Funds    | Residual Equity Transfer                                       |                                   |                        |                        |                                         | 34.93                               |                                                  |                             |                                   |                           |
|                  | TOTALS                                                         | 498,837,280                       | 101,297,720            | 290,487,943            | 507,460,032                             | 458,712,153.98                      | 589,516,314                                      |                             |                                   |                           |

\* Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State Board.

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2007

| College    | Project Name - (Project No. if assigned)                    | Status                           |
|------------|-------------------------------------------------------------|----------------------------------|
| Alamance   | Student Services/LRC/Adm - Project No. 1129                 | Complete                         |
| Alamance   | Renovations - Project I - Project No. 1201                  | Complete                         |
| Alamance   | Renovations - Project II - Project 1302                     | Complete                         |
| Alamance   | Renovations - Main Building Project No. 1549                | Complete                         |
| Alamance   | Renovations - Student Center No. 1563                       | Under Design                     |
| Alamance   | Allied Health Building - Project No. 1130                   | Under Construction               |
| Alamance   | Burlington Center Renovation Project No. 1584               | Under Construction               |
| Asheville  | Computer Technology Center NCCCS #1097                      | Complete                         |
| Asheville  | Renovations #1 - #1137                                      | Complete                         |
| Asheville  | Enka Center Renovations #1213                               | Complete                         |
| Asheville  | Dental Lab Renovation NCCCS #1121                           | Complete                         |
| Asheville  | Hospitality Education Center NCCCS #1098                    | Complete                         |
| Asheville  | Fernihurst Renovation, #1158                                | Under Construction               |
| Asheville  | Marketing Tech Renovations #1354                            | Complete                         |
| Beaufort   | Law Enforce/EMT/Fire Service Training Facility - #1084      | Complete                         |
| Beaufort   | Renovations to Buildings 1, 4 and 8 #1265                   | Complete                         |
| Beaufort   | Public Service Building and renovate bldgs 2 & 3 #1266      | Complete                         |
| Beaufort   | Building 3 Door Project #1614                               | Soliciting Contractors           |
| Beaufort   | Building 1 and 3 Roof Replacement #1571                     | Complete                         |
| Bladen     | Repair and Renovation #1337                                 | Complete                         |
| Bladen     | Student Resource Center(LRC,classrooms)#1430                | Under Design                     |
| Bladen     | Industrial Training Center repair, renovation and Exp #1255 | Complete                         |
| Bladen     | Repair and Renovation, Roofs, HVAC - #1208                  | Complete                         |
| Blue Ridge | General Renovations-Flat Rock Campus - #1227                | Complete                         |
| Blue Ridge | Campus wide wiring/infrastructure/distance learning - #1276 | Complete                         |
| Blue Ridge | Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350       | Complete                         |
| Blue Ridge | Transylvania Center Aditions and Renovations - #1405        | Complete                         |
| Blue Ridge | Renovations to two classroom buildings - #1443              | Complete                         |
| Blue Ridge | General Renovations Phase II-Flat Rock Campus - #1304       | Complete                         |
| Blue Ridge | New Vocational Training Building - #1536                    | Under Construction               |
| Brunswick  | Technical and Trades Building Project #914                  | Complete                         |
| Brunswick  | Bundled R&R Projects #1342                                  | Complete                         |
| Caldwell   | Distance Learning #1128                                     | Complete                         |
| Caldwell   | Watauga Site Prep #1127                                     | Complete                         |
| Caldwell   | Renovations B & D Building                                  |                                  |
| Caldwell   | Broyhill Multipurpose Facility #1235                        | Complete                         |
| Caldwell   | Occupational Training Center #1555                          | Under Design                     |
| Caldwell   | Civic Center #1267                                          | Complete                         |
| Caldwell   | Land Acquisition/Transportation Center #1547                | Complete Land Purchase           |
| Caldwell   | NE Site Project #1415                                       | Under Construction               |
| Cape Fear  | Pier and Dock Replacement- Emergency #1147                  | Complete                         |
| Cape Fear  | New Elevator and Elevator Repairs-Emergency #1148           | Complete                         |
| Cape Fear  | Engineering Technology building #1215                       | Complete                         |
| Cape Fear  | Renovs-Emmart Bldg., Burnett Bldg., Machine Shop #1216      | Under Design                     |
| Cape Fear  | Campus Loop Access Road & Truck Driver Facility #1377       | Complete                         |
| Cape Fear  | Parking Deck & Classroom Building-Phase I #1455             | Under Design                     |
| Cape Fear  | Public Safety Training Center #1416                         | Under Design                     |
| Cape Fear  | North Campus Signage & Entrance Project #1608               | Under Construction               |
| Cape Fear  | Wilmington Bookstore Renovation #1643                       | Announcing for Designer Services |
| Carteret   | Classroom Bldg Repl & Marine Tech Bldg #1092                | Complete                         |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2007

| College          | Project Name - (Project No. if assigned)                  | Status                           |
|------------------|-----------------------------------------------------------|----------------------------------|
| Carteret         | Hospitality Building Renov. and Parking Renov. #1348      | Complete                         |
| Carteret         | McGee Building Renovation-Joslyn Hall #1539               | Under Design                     |
| Carteret         | McGee Building Renovation-Classrooms #1475                | Under Construction               |
| Carteret         | Sewer Lift Station Repair/Replacment #1525                | Complete                         |
| Catawba          | Renovations - Alex. Ctr. NCCCS #1100                      | Complete                         |
| Catawba          | Classroom/Laboratory Building #1285                       | Complete                         |
| Catawba          | Roofing and Paving #1636                                  | Announcing for Designer Services |
| Catawba          | Renovations - Institutional Advancement #1564             | Under Design                     |
| Catawba          | Paap Building Renovations #1233                           | Complete                         |
| Catawba          | Old Testing Center Renvoations #1288                      | Complete                         |
| Catawba          | Renovate Interior Space #1312                             | Complete                         |
| Central Carolina | Roofing (Student Center & Admin.) (Bundled R&R)(#1359)    | Complete                         |
| Central Carolina | Roof Repairs (Main Building) (Bundled R&R) (#1360)        | Complete                         |
| Central Carolina | Roofing (LRC & Science) (Bundled R&R) (#1361)             | Complete                         |
| Central Carolina | Classroom/Science Lab Bldg. (Proj.# 1106)                 | Complete                         |
| Central Carolina | Telecommunications Bldg. (Proj.# 1107)                    | Complete                         |
| Central Carolina | Classroom Building (Proj. # 1325)                         | Complete                         |
| Central Carolina | Renovation of Science Building (# 1408)                   | Complete                         |
| Central Carolina | Computer Technology Building (#1410)                      | Complete                         |
| Central Carolina | Land Acquition - Watson Property (#1570)                  | Complete                         |
| Central Carolina | Renovation of Classroom Building (#1362)                  | Complete                         |
| Central Carolina | R&R - Siler City Center (# 1485)                          | Under Construction               |
| Central Carolina | R&R - Chatham Campus (# 1486)                             | Under Construction               |
| Central Carolina | Renovation of Continuing Education Building (#1512)       | Under Design                     |
| Central Carolina | New Siler City Center (#1548)                             | Under Design                     |
| Central Carolina | Classroom Building - West Harnett (#1364)                 | Under Design                     |
| Cent. Piedmont   | Sloan-Morgan Renovation (1138)                            | Complete                         |
| Cent. Piedmont   | Northeast Campus Ph IA - (942)                            | Complete                         |
| Cent. Piedmont   | Information Technology Building - (1116)                  | Complete                         |
| Cent. Piedmont   | Central Energy Facility (1240)                            | Complete                         |
| Cent. Piedmont   | West Campus Phase III - (1114)                            | Complete                         |
| Cent. Piedmont   | North Campus Phase III - (1115)                           | Complete                         |
| Cent. Piedmont   | Professional Development Bldg - 3rd floor (1491)          | Under Construction               |
| Cent. Piedmont   | Central High Exterior Renovation (1478)                   | Under Construction               |
| Cent. Piedmont   | Allied Health Bldg Addition & Renovation (1406)           | Under Design                     |
| Cent. Piedmont   | Northeast Campus Phase II - (1326)                        | Complete                         |
| Cleveland        | GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370              | Complete                         |
| Cleveland        | CLASSROOM BUILDING PROJECT # 1287                         | Under Design                     |
| Cleveland        | GENERAL REPAIRS & RENOVATIONS Project 1628                | Announcing for Designer Services |
| Cleveland        | RE-ROOFING CAMPUS CENTER BLD PROJECT #1436                | Under Construction               |
| Cleveland        | GENERAL REPAIRS & RENOVATIONS/PROJECT 1435                | Complete                         |
| Coastal Carolina | HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167           | Complete                         |
| Coastal Carolina | Classroom Building #1263                                  | Complete                         |
| Coastal Carolina | BT Energy Management Project #1567                        | Complete                         |
| Coastal Carolina | Covered Walkways/Fascia Repair #1615                      | Under Design                     |
| Coastal Carolina | Repairs to Facilities/Capital Improvements                |                                  |
| COA              | D. F. Walker Public School Takeover Renovation #1241      | Complete                         |
| COA              | Allied Health and Wellness Center #1247                   | Complete                         |
| COA              | Land Acquisition and Renovation of Riverside Center #1315 | Complete Land Purchase           |
| COA              | Renovation of Manteo Middle School #1420                  | Under Design                     |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2007

| College      | Project Name - (Project No. if assigned)                   | Status                           |
|--------------|------------------------------------------------------------|----------------------------------|
| COA          | Auditorium Roof #1618                                      | Under Construction               |
| COA          | Cosmetology Program Area Renovation #1592                  | Under Construction               |
| COA          | Buildings A & C Roof Repairs #1197 (bundled)               | Complete                         |
| COA          | Expansion to Building A EC Campus #1450                    | Under Construction               |
| Craven       | Classroom/Library Building - #907B                         | Complete                         |
| Craven       | Addition to Kelso Hall - #1336                             | Complete                         |
| Craven       | Maintenance Building/ Roadway & Parking - #1076            | Complete                         |
| Craven       | Technology Building #1268                                  | Under Construction               |
| Craven       | Reroof Building B #1243                                    | Complete                         |
| Craven       | Reroof Building G #1244                                    | Complete                         |
| Craven       | Renovate Barker Hall & Miscellaneous Renovations #1246     | Under Construction               |
| Craven       | Replace Chillers,Air Handlers,Small Renov.(Bundled)- #1245 |                                  |
| Craven       | Reroof Library (Bldg A) #1603                              | Under Construction               |
| Davidson     | Classrooms/Laboratories/Renovations (1101)                 | Complete                         |
| Davidson     | Fire Service Laboratory (1180)                             | Complete                         |
| Durham       | Collins Bldg. Renovations - 1170                           | Complete                         |
| Durham       | White Building Renovations - 1171                          | Under Design                     |
| Durham       | New Student Services/Classroom Building - #1199            | Complete                         |
| Durham       | Satellite Campus#1499                                      | Under Construction               |
| Durham       | Multipurpose Classroom/ Physical Training Facility #1522   | Announcing for Designer Services |
| Edgecombe    | ACT Project - Project #1078                                | Complete                         |
| Edgecombe    | Various R & R projects #1273                               | Under Construction               |
| Edgecombe    | Various R & R projects #1272                               | Complete                         |
| Fayetteville | Spring Lake Multi-Use Educational Building (DCC #1051)     | Complete                         |
| Fayetteville | Purchase land along Ft Bragg Road #1320                    | Complete Land Purchase           |
| Fayetteville | Horticulture Complex at Cape Fear Botanical Garden #1125   | Complete                         |
| Fayetteville | Renov.Horace Sisk/Layfayette Hall Bldgs (DCC #1131)        | Complete                         |
| Fayetteville | Virtual College Center (DCC #1126)                         | Complete                         |
| Fayetteville | Classroom Bldg/Renov.Service Merchandise Bldg #1585        | Under Design                     |
| Fayetteville | Horace Sisk Boiler Chiller Replacement (DCC #1211)         | Complete                         |
| Fayetteville | Purchase land along Ft Bragg Road (DCC #1441)              | Complete Land Purchase           |
| Fayetteville | Addition to Administration Building (DCC 1520)             | Under Design                     |
| Fayetteville | Purchase land along Ft Bragg Road (DCC #1534)              | Complete Land Purchase           |
| Fayetteville | Criminal Justice Center PM & E (DCC#1460)                  | Under Construction               |
| Fayetteville | Bulla Property Parking Lot (DCC # 1557)                    | Under Design                     |
| Fayetteville | Bundled R & R Projects 2006                                |                                  |
| Fayetteville | Bundled R & R Projects 2005 (DCC#1446)                     | Complete                         |
| Forsyth      | Construction - New building - #1139                        | Under Construction               |
| Forsyth      | Gym renov, Rerouting data lines, & Parking lot - #1159     | Complete                         |
| Forsyth      | HVAC & Fire Alarm System Renovations - #1311               | Complete                         |
| Forsyth      | Northwest Forsyth County Center - #1390                    | Under Construction               |
| Forsyth      | Renovations - Snyder Hall - #1437                          | Complete                         |
| Forsyth      | Renovations-Allman Center #1560                            | Complete                         |
| Forsyth      | Bundled - R & R #1630                                      | Announcing for Designer Services |
| Forsyth      | Air Conditioning Upgrade West Campus #1538                 | Under Construction               |
| Forsyth      | Construction - Greene Hall Expansion #1438                 | Under Design                     |
| Gaston       | New Public Safety Building - #1122                         | Complete                         |
| Gaston       | New Science and Technology Building - #1428                | Under Design                     |
| Gaston       | Renovation - Comer Building - East #1332                   | Complete                         |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2007

| College      | Project Name - (Project No. if assigned)                     | Status                           |
|--------------|--------------------------------------------------------------|----------------------------------|
| Gaston       | New Health Sciences Building - #1427                         | Under Design                     |
| Gaston       | Renovation - Craig Building - #1333                          | Complete                         |
| Gaston       | Undetermined Renovation                                      |                                  |
| Guilford     | Central Energy Plant for GSO Classroom Bldgs-Proj. #1303     | Complete                         |
| Guilford     | Land #1236                                                   | Complete Land Purchase           |
| Guilford     | Classroom Building Project #1046                             | Complete                         |
| Guilford     | Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888          | Complete                         |
| Guilford     | Jamestown Campus Land & Parking #1294                        | Complete Partial Land Purchase   |
| Guilford     | Classroom Building #1605                                     | Announcing for Designer Services |
| Guilford     | Fire Suppression System Replacement #1392                    | Complete                         |
| Guilford     | Roads, Parking & Walkways Repairs #1334                      | Complete                         |
| Guilford     | Business Careers Renovation #1397                            | Complete                         |
| Guilford     | HVAC Renovations and Energy Upgrades #1398                   | Complete                         |
| Guilford     | Health Technologies Project #1375                            | Under Construction               |
| Guilford     | Transportation Classroom Building #1627                      | Announcing for Designer Services |
| Halifax      | Allied Health/Auditorium Bldg #1090                          | Complete                         |
| Halifax      | HVAC replacement,welding shop renovations #1165              | Under Construction               |
| Halifax      | Wellness/Fitness Center #1292                                | Complete                         |
| Haywood      | Renovation - 200/300 Buildings #1113                         | Complete                         |
| Haywood      | Regional High Tech. Center #1327                             | Complete                         |
| Isothermal   | Continuing Education Building Renovation - #1204             | Complete                         |
| Isothermal   | Life Long Learning Center #1298                              | Under Construction               |
| Isothermal   | ADA Compliance Project & minor building improve. #1252       | Complete                         |
| Isothermal   | Campus HVAC Controls Replacement #1253                       | Complete                         |
| Isothermal   | Underground wiring project #1394                             | Complete                         |
| Isothermal   | Student Center Roof Replacement #1395                        | Complete                         |
| Isothermal   | Library & Swimming Area Roof Replacements #1524              | Complete                         |
| Isothermal   | Library Interior Ceiling Renovation - #1565                  | Complete                         |
| James Sprunt | Exterior Campus Lighting #1163                               | Complete                         |
| James Sprunt | HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164              | Complete                         |
| James Sprunt | Herring Bldg. Classroom Addition #1281                       | Complete                         |
| James Sprunt | Repair and Renovations #1424                                 | Under Construction               |
| James Sprunt | Repair and Renovations Phase 2 #1529                         | Under Construction               |
| Johnston     | Campus Lighting and Parking #1176                            | Complete                         |
| Johnston     | Industrial Technology Bldg #1219                             | Complete                         |
| Johnston     | Renovation of Wilson #1103                                   | Complete                         |
| Johnston     | Wilson Building Addition/renovation, Elsie, TDT renov. #1220 | Under Construction               |
| Johnston     | Arboretum Greenhouse Complex #1422                           | Complete                         |
| Johnston     | Art and Elsee Buildings Renovations #1526                    | Under Construction               |
| Lenoir       | Adtns/Renov Health Sciences Bldg & Marquee #1136             | Complete                         |
| Lenoir       | R&R Projects(Elev/Roofs/HVAC/ADA #1228                       | Under Construction               |
| Lenoir       | Early Childhood/Literacy Bldg&Student Center Add #1239       | Complete                         |
| Lenoir       | Resurface Roads and Parking Lots/other renovations #1251     | Under Construction               |
| Lenoir       | Classroom and Science Building #1238                         | Complete                         |
| Lenoir       | Renovate/Add Classrooms in Administration Bldg #1232         | Announcing for Designer Services |
| Lenoir       | Industrial/Vocational Center #1407                           | Under Design                     |
| Lenoir       | Land Acquisition #1399                                       | Complete Land Purchase           |
| Lenoir       | Jones Co. Land Acquisition #1462                             | Complete Land Purchase           |
| Lenoir       | Felix Johnson Property #1488                                 | Complete Land Purchase           |
| Lenoir       | Jones County Center #1500                                    | Under Design                     |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2007

| College    | Project Name - (Project No. if assigned)                 | Status                 |
|------------|----------------------------------------------------------|------------------------|
| Lenoir     | Maintenance Facility #1587                               | Under Design           |
| Lenoir     | Signage #1588                                            | Under Design           |
| Lenoir     | Christine Parker Property #1533                          | Complete Land Purchase |
| Lenoir     | Construction/R&R                                         |                        |
| Martin     | Misc. R & R (Bundled projects) #1178                     | Complete               |
| Martin     | Roof Repairs (Bundled projects) #1192                    | Complete               |
| Martin     | HVAC #1583                                               | Under Design           |
| Mayland    | Avery County Project #1169                               | Complete               |
| Mayland    | R&R Projects #1284                                       | Under Construction     |
| Mayland    | Applied Technologies Building #1328                      | Under Design           |
| Mayland    | Repairs/Renovations Projects                             | Under Construction     |
| Mayland    | Land Purchase #1378                                      | Complete               |
| McDowell   | Classroom Building #1353                                 | Complete               |
| McDowell   | Replace Exit Doors & Fire Alarm System #1160             | Complete               |
| McDowell   | Roof Replacement #1161                                   | Complete               |
| McDowell   | Campus Repair and Renovations #1248                      | Complete               |
| McDowell   | Campus Repairs & Renovations #1566                       | Complete               |
| Mitchell   | Renovation of the CEC-HVAC/Restrooms/Offices - 1168      | Complete               |
| Mitchell   | Renovation Of the CEC-Gen'l Bldg. Renovations - #1196    | Complete               |
| Mitchell   | Mooreville Center 2nd Floor Addition-DCC No. 1070        | Complete               |
| Mitchell   | Advanced Technology Building-DCC No. 1091                | Complete               |
| Mitchell   | Renovation of the Library #1379                          | Under Construction     |
| Mitchell   | Renovation of the Student Center #1573                   |                        |
| Mitchell   | Renovation of Vocational Building #1509                  | Under Construction     |
| Montgomery | Renovations and Repairs #1187                            | Complete               |
| Nash       | Land Acquisition #1141                                   | Complete Land Purchase |
| Nash       | Structural Repairs & Renovations #1299                   | Under Construction     |
| Nash       | Environmental Repairs & Renovations - #1193              | Complete               |
| Nash       | Aesthetic Repairs & Renovations - #1194                  | Complete               |
| Nash       | Program Specific Classroom Renovations #1203             | Complete               |
| Nash       | Infrastructure Repairs & Renovations #1300               | Under Construction     |
| Nash       | Science & Technology Building #1301                      | Complete               |
| Nash       | Repurposing Classrooms #1530                             | Complete               |
| Pamlico    | Expansion of Bayboro Center #1224                        | Complete               |
| Pamlico    | Repair and Renovations #1011                             | Complete               |
| Pamlico    | Life Care Center #1391                                   | Under Construction     |
| Piedmont   | Renovate gym to LRC & Distance learning Classroom #1309  | Complete               |
| Piedmont   | Classrooms/Labs and Student Services/Learning Ctr. #1310 | Complete               |
| Piedmont   | Renovate Student Complex #1383                           | Complete               |
| Piedmont   | Renovate Auditorium #1384                                | Complete               |
| Piedmont   | Person County Classroom/Lab Building #1445               | Under Design           |
| Pitt       | General Classroom Bldg - 1111 Ph1                        | Under Construction     |
| Pitt       | Parking Project - 1112 Ph1                               | Complete               |
| Pitt       | Bowen Farm Site Project (Planning) - 1110                | Complete               |
| Pitt       | Fulford Bldg Addition Ph II - 1234                       | Complete               |
| Pitt       | Firing Range and Driving Pad - #1177                     | Complete               |
| Pitt       | Davenport Farm #1431                                     | Complete Land Purchase |
| Pitt       | MacThrift Building #1505                                 | Complete Land Purchase |
| Pitt       | Student Center - Phase 1 #1545                           | Under Design           |
| Pitt       | Humber Bldg Renov Ph III #1358                           | Complete               |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2007

| College        | Project Name - (Project No. if assigned)                   | Status                           |
|----------------|------------------------------------------------------------|----------------------------------|
| Pitt           | Greenville Center Renovation #1617                         | Announcing for Designer Services |
| Randolph       | R & R Bundle Number One, Two & Three #1174                 | Complete                         |
| Randolph       | Archdale Center Classroom Addition #1317                   | Complete                         |
| Randolph       | R & R Bundle Number Four #1578                             | Under Construction               |
| Richmond       | Proj.1089 - HVAC Renovations in 3 Buildings                | Complete                         |
| Richmond       | Proj.1088 Health Sciences Building                         | Complete                         |
| Richmond       | Proj. 1282 Acquire Building in Scotland County             | Complete Land Purchase           |
| Richmond       | Proj. 1283 Multiple Renovations @ less than \$100,000 each | Complete                         |
| Richmond       | Purchase new Facility near Industrial Park                 |                                  |
| Roanoke-Chowan | Repair/Improve Campus Structural Environment #1271         | Complete                         |
| Roanoke-Chowan | Compliance/Safety Renov. (Bundled Projects) #1323          | Complete                         |
| Roanoke-Chowan | Learning/Working Renov. (Bundled Projects) #1324           | Complete                         |
| Robeson        | #1225 (Pembroke Center Land Purchase)                      | Complete Land Purchase           |
| Robeson        | #1109 Continuing Education Building                        | Under Construction               |
| Robeson        | #1206 Continuing Education /Allied Health Buildings        | Under Construction               |
| Robeson        | #1214Emergency Training Facility Addition                  | Complete                         |
| Robeson        | #1329 Renovations Site Work                                | Complete                         |
| Robeson        | #1562 Workforce Development Bldg.                          | Under Design                     |
| Robeson        | #1108 Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9,10, 15          | Complete                         |
| Rockingham     | Lifelong Learning Center - 1079                            | Complete                         |
| Rockingham     | Classroom/Storage Bldg. at ESTC - 1080                     | Complete                         |
| Rockingham     | Spring 2001 Renovations #1156                              | Under Construction               |
| Rockingham     | Summer 2001 Renovations #1191                              | Complete                         |
| Rockingham     | Fall 2001 Renovations #1217                                | Complete                         |
| Rockingham     | Spring 2002 Renovations #1218                              | Complete                         |
| Rockingham     | Fall 2002 Renovations - #1306                              | Complete                         |
| Rockingham     | Spring 2004 Renovations - #1382                            | Under Construction               |
| Rockingham     | Summer 2004 Renovations #1501                              | Under Construction               |
| Rockingham     | Summer 2005 Renovations #1540                              | Under Construction               |
| Rowan-Cabarrus | Bldg. 100 Renovations - #1032                              | Complete                         |
| Rowan-Cabarrus | Classroom/Laboratory Building - #1185                      | Complete                         |
| Rowan-Cabarrus | Parking Lot Extension/Renovation #1393                     | Complete                         |
| Rowan-Cabarrus | Various Renovations - #1314                                | Under Construction               |
| Rowan-Cabarrus | LRC & Student Support Space Renovations (proj #1086)       | Under Design                     |
| Rowan-Cabarrus | Classroom/Laboratory Building & Parking Lot #1595          | Under Design                     |
| Sampson        | Occupational Building #1133                                | Complete                         |
| Sampson        | Campus Roadway Extension #983                              | Complete                         |
| Sampson        | North HVAC and Crosswalk replacement #1151                 | Complete                         |
| Sandhills      | New Student Center # 940                                   | Complete                         |
| Sandhills      | New Hoke County Center #813                                | Complete                         |
| Sandhills      | Kennedy Hall Health Sciences Renovation #1003              | Complete                         |
| Sandhills      | Education Center #1081                                     | Complete                         |
| Sandhills      | Parking Lot - South Campus #1313                           | Complete                         |
| Sandhills      | Stone Hall Administration Renovation #1278                 | Complete                         |
| Sandhills      | Stone Hall Student Services Renovation #1154               | Complete                         |
| Sandhills      | Hoke Business and Technology Center #1142                  | Under Construction               |
| Sandhills      | Horticulture Complex - 1352                                | Under Design                     |
| Sandhills      | Blue Hall Renovation #1004                                 | Under Construction               |
| Sandhills      | Causey Hall Development Office Renovation - #1626          | Under Construction               |
| Sandhills      | Meyer Hall Boiler Replacement - #1623                      | Announcing for Designer Services |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2007

| College         | Project Name - (Project No. if assigned)                 | Status                             |
|-----------------|----------------------------------------------------------|------------------------------------|
| Sandhills       | Improvements/Expansion Traffic System - #1242            | Complete                           |
| Sandhills       | Meyer-Stone Hall Roof Replacement #1376                  | Under Design                       |
| Sandhills       | Stone Hall Renovation #1477                              | Complete                           |
| Sandhills       | Construction R&R Project                                 |                                    |
| Sandhills       | Emergency Services Training Complex #1356                | Under Design- Pre Const. Cost      |
| Sandhills       | Stone Hall Lecture 111 Renovation #1357                  | Complete                           |
| Sandhills       | Athletic Field Renovation #1347                          | Complete                           |
| Sandhills       | East Campus Utility Renovation #1640                     | Under Design                       |
| Sandhills       | Greenhouse Renovation #1528                              | Under Construction                 |
| South Piedmont  | Continuing Education Center Renovations (#932B)          | Complete                           |
| South Piedmont  | Renovations to the Continuing Education Ctr - #1166      | Complete                           |
| Southeastern    | Infrastructure Construction/Renovations #1173            | Complete                           |
| Southeastern    | OSHA and ADA Compliance #1275                            | Complete                           |
| Southeastern    | Technology Building #1274                                | Under Construction                 |
| Southeastern    | Building "G" Renovation/Addition #1413                   | Under Design                       |
| Southeastern    | Renovation/Expansion of "T" Building #1414               | Announcing for Designer Services   |
| Southwestern    | Swain Ctr Renovation-remaining section of building #1190 | Complete                           |
| Southwestern    | Jackson County Renovations #1188                         | Complete                           |
| Southwestern    | Restroom / shower renovation #1189                       | Complete                           |
| Southwestern    | General building-new campus #1330                        | Under Construction                 |
| Southwestern    | Academic, Admin building #1371                           | Announcing for Designer Services/P |
| Stanly          | Western Stanly Center - Project # 903                    | Complete                           |
| Stanly          | Addition to existing building - Project #1231            | Complete                           |
| Stanly          | Patterson Building Roof Replacement #1207                | Complete                           |
| Stanly          | Corporate Education/Shop Building #1369                  | Complete                           |
| Stanly          | Student Center Bldg Renovation & Addition #1355          | Complete                           |
| Stanly          | Kelley Building Roof Replacement & Renov #1421           | Complete                           |
| Stanly          | General Repair & Renovation #1531                        | Under Construction                 |
| Surry           | No. 947: Yadkin Center (completed)                       | Complete                           |
| Surry           | No. 1186: Parking Lot "H" Bldg (completed)               | Complete                           |
| Surry           | No. 1123:"K" Engineering Technologies Bldg (completed)   | Complete                           |
| Surry           | No. 1387: Renov V-C-P + Small Proj. (completed)          | Complete                           |
| Surry           | No. 1367: Maintenance Bldg & Misc. (completed)           | Complete                           |
| Surry           | No. 1258: "J" Three-Story Classroom Bldg (completed)     | Complete                           |
| Surry           | No. 1277: "A" & "T" Bldg & Lab Renovation (completed)    | Complete                           |
| Surry           | No. 1521: Viticulture & Enology Center                   | Under Design                       |
| Tri-County      | Addition/Renovation -Enloe Building #1308                | Complete                           |
| Tri-County      | Lighted Parking/Concrete Sidewalks #1202                 | Complete                           |
| Vance-Granville | CLASSROOM/INSTRUCTIONAL FACILITY #1093                   | Complete                           |
| Vance-Granville | STUDENT SERVICES/MISC. ADDITIONS #1307                   | Complete                           |
| Vance-Granville | CLASSROOM/INSTRUCTIONAL FACILITY #1096                   | Complete                           |
| Vance-Granville | LAND ACQUISITION #1517                                   | Complete Land Purchase             |
| Vance-Granville | PHASE 1 R&R/CONSTRUCTION PROJECTS #1157                  | Complete                           |
| Vance-Granville | CLASSROOM/INSTRUCTIONAL FACILITY #1095                   | Complete                           |
| Vance-Granville | PHASE II R&R/CONSTRUCTION PROJECTS #1198                 | Complete                           |
| Vance-Granville | BIO CLASSROOM/LAB #1543                                  | Complete                           |
| Vance-Granville | MAIN CAMPUS IT/MARKETING #1612                           | Complete                           |
| Vance-Granville | CLASSROOM/INSTRUCTIONAL FACILITY #1094                   | Complete                           |
| Vance-Granville | GRANVILLE MISC CONSTRUCTION                              |                                    |
| Vance-Granville | MULTI-SITE REPAIR/RENOVATIONS #1613                      | Under Construction                 |

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2007

| College          | Project Name - (Project No. if assigned)                       | Status                 |
|------------------|----------------------------------------------------------------|------------------------|
| Wake             | Reroofing - Ready Hall #1260                                   | Complete               |
| Wake             | Resurfacing & paving pking. Areas & walk #1419                 | Under Construction     |
| Wake             | Land Acquisition #1442                                         | Complete               |
| Wake             | Allied Health Auditorium Renovation #1321                      | Complete               |
| Wake             | Reroofing - Technical Education Bldg. #1290                    | Complete               |
| Wake             | Engineering Technology Bldg. Renovation #1291                  | Complete               |
| Wake             | N.E. Campus Development & Bldg. Const. #1289                   | Under Construction     |
| Wake             | R&R Main campus classrooms, labs & offices #1295               | Complete               |
| Wake             | NE Campus Infrastructure #1262                                 | Complete               |
| Wake             | TE Renovation #1559                                            | Under Design           |
| Wayne            | Childcare Center/Lab #1104                                     | Complete               |
| Wayne            | Land Acquisition #1124                                         | Complete Land Purchase |
| Wayne            | Miscellaneous R&R (Bundled) #1162                              | Under Construction     |
| Wayne            | Addition Chiller & Upgrade of Energy Plant #1351               | Complete               |
| Wayne            | Building 1 - Multi Purpose #1105                               | Under Construction     |
| Wayne            | Building 2 -Dental Clinic Addition & Renov. #1230              | Complete               |
| Wayne            | Building 3 - Continuing Education Center #1280                 | Complete               |
| Wayne            | WLC & Dogwood Bldgs Renovation #1339                           | Complete               |
| Western Piedmont | LIGHTING RETROFITS #1117                                       | Complete               |
| Western Piedmont | CAMPUS RENOVATIONS #1118                                       | Complete               |
| Western Piedmont | HEALTH/SCIENCE FACILITY #1366                                  | Under Construction     |
| Western Piedmont | CAMPUS REPAIRS/RENOVATIONS #1365                               | Under Construction     |
| Wilkes           | Walker Center Renovations - #1181                              | Complete               |
| Wilkes           | General Campus Renovations - #1182                             | Under Construction     |
| Wilkes           | Alleghany Center Relocation and Renovation - #1249             | Complete               |
| Wilkes           | Ashe Center Lab and Classroom Space #1250                      | Complete               |
| Wilkes           | Technology Center - #1346                                      | Complete               |
| Wilkes           | Science Lab, ADA and Admin. Office Renovatons - #1209          | Under Construction     |
| Wilkes           | Energy Conservation Upgrades - #1183                           | Complete               |
| Wilkes           | Greenhouse Renovations - #1210                                 | Complete               |
| Wilkes           | Roof Replace - Beacon, Hayes and Lovette Halls #1489           | Under Construction     |
| Wilkes           | Roof Replacement - Thompson Hall #1490                         | Under Construction     |
| Wilkes           | Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184        | Under Construction     |
| Wilson           | Student Center- #1401                                          | Under Construction     |
| Wilson           | Tech Center Land Acquisition-#1345                             | Complete               |
| Wilson           | Renovation Project - Year 2001 - #1149                         | Complete               |
| Wilson           | Community/Business Center - #1150                              | Complete               |
| Wilson           | Renovation Project - Year 2002 - #1229                         | Complete               |
| Wilson           | Renovation Project - Year 2003 - #1305                         | Complete               |
| Wilson           | Renovation Project - Year 2004-#1389                           | Complete               |
| Wilson           | Police Academy Addition - #1426                                | Complete               |
| Wilson           | Renovation Project - Year 2005-#1518                           | Under Construction     |
| Textile School   | R&R (project bundled: emerg rep., infrastructure, safety, etc) | Complete               |
| Textile School   | Capital Construction Project 905 ID 6800100905A                | Complete               |
| General Funds    | Residual Equity Transfer                                       |                        |
|                  | TOTALS                                                         |                        |

\* Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State Board.