

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2007

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-31-07	Bond Funds Expended Through 3-31-07	Bond Funds Committed* to a Project As of 3-31-07	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Alamance	Student Services/LRC/Adm - Project No. 1129	2,000,000		4,584,147	2,000,000	2,000,000.00	2,000,000	Jan-01	Nov-03	Aug-06
Alamance	Renovations - Project I - Project No. 1201		100,000		100,000	99,999.04	100,000	Dec-00	Jan-01	Jul-02
Alamance	Renovations - Project II - Project 1302		127,105		127,105	127,105.00	127,105	Dec-02	Apr-03	Aug-05
Alamance	Renovations - Main Building Project No. 1549		125,000		125,000	116,351.96	125,000	Dec-05	Mar-06	May-07
Alamance	Renovations - Student Center No. 1563		505,000		45,000	34,340.00	505,000	May-06	May-07	Dec-07
Alamance	Allied Health Building - Project No. 1130	3,747,351		2,617,189	3,747,351	1,711,519.36	3,747,351	Sep-04	Oct-06	Dec-07
Alamance	Burlington Center Renovation Project No. 1584		219,483	3,551,083	219,483	6,656.05	219,483	Aug-06	Jul-07	Mar-08
Alamance	Renovations - Child Development Center		200,517			0.00		May-07	Jun-07	Dec-07
Alamance	Renovations - Parking Lots		150,000			0.00		May-07	Jul-07	Jan-08
Asheville	Computer Technology Center NCCCS #1097	4,640,000			4,685,000	4,592,058.36	4,640,000	Nov-00	Nov-02	Jun-06
Asheville	Renovations #1 - #1137	63,176			63,176	56,119.85	63,176	Jan-04	Jul-04	Aug-06
Asheville	Enka Center Renovations #1213		600,000		600,000	600,000.00	600,000	Jan-01	Jan-02	May-03
Asheville	Dental Lab Renovation NCCCS #1121		400,000		400,000	390,048.00	400,000	Dec-00	Dec-01	Aug-06
Asheville	Hospitality Education Center NCCCS #1098	6,258,254		916,351	6,213,254	6,237,700.48	6,258,254	Nov-00	May-04	Jun-06
Asheville	Fernihurst Renovation, #1158		900,000	1,975,000	900,000	152,544.15	900,000	Sep-04	Mar-07	Mar-08
Asheville	Marketing Tech Renovations #1354		1,216,351	2,057,505	1,216,351	1,189,830.61	1,216,351	May-05	Dec-05	Dec-06
Beaufort	Law Enforce/EMT/Fire Service Training Facility - #1084	2,936,000.00		10,000.00	2,936,000	2,936,000.00	2,936,000	Mar-01	May-02	May-03
Beaufort	Renovations to Buildings 1, 4 and 8 #1265		154,895.00		154,895	154,895.00	154,895	Jul-02	Jan-03	Apr-03
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266	3,107,499.00	714,289.00	468,333.00	3,821,788	3,821,787.31	3,821,788	May-03	Jan-05	May-06
Beaufort	Building 3 Door Project #1614	15,546.00	7,786.00	5,268.00		0.00				Oct-07
Beaufort	Building 1 and 3 Roof Replacement #1571	0.00	242,429.00	0.00	242,429	242,429.00	242,429	May-06	Aug-06	Dec-06
Bladen	Repair and Renovation #1337		520,000	138,882	520,000	520,000.00	520,000	Mar-03	Nov-03	Sep-04
Bladen	Student Resource Center(LRC,classrooms)#1430	2,900,000	90,000	20,000	250,000	0.00	2,990,000	Mar-07	Oct-07	Mar-08
Bladen	Industrial Training Center repair, renovation and Exp #1255	524,794	140,000	1,228,506	664,794	664,794.00	664,794	Dec-03	Dec-04	Jul-05
Bladen	Repair and Renovation, Roofs, HVAC - #1208		146,809		146,809	142,196.34	146,809	Feb-02	Apr-02	Oct-04
Blue Ridge	General Renovations-Flat Rock Campus - #1227		536,522		536,522	536,522.00	536,522	Dec-01	Feb-02	Dec-02
Blue Ridge	Campus wide wiring/infrastructure/distance learning - #1276	258,775			258,774	258,774.03	258,774	Aug-02	Sep-02	Dec-03
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350		402,969		402,969	402,969.00	402,969	Nov-03	Nov-03	Feb-05
Blue Ridge	Transylvania Center Aditions and Renovations - #1405	877,973		127,839	877,973	877,972.43	877,973	Apr-04	Sep-04	Jul-05
Blue Ridge	Renovations to two classroom buildings - #1443		546,458		546,458	546,458.00	546,458	Feb-06	Mar-06	Mar-06
Blue Ridge	General Renovations Phase II-Flat Rock Campus - #1304		125,928		125,928	125,928.00	125,928	Jun-02	Jul-02	Jan-03
Blue Ridge	New Vocational Training Building - #1536	664,867		1,647,738	150,000	29,549.71	664,869	Aug-06	Jun-07	Feb-08
Brunswick	Technical and Trades Building Project #914	336,642	544,643	701,364	881,285	881,284.20	881,285	Apr-01	Jul-01	Aug-02
Brunswick	Bundled R&R Projects #1342	12,006	523,427	0	535,433	535,433.00	535,433	Nov-03	May-04	Oct-04
Caldwell	Distance Learning #1128	258,795	213,450	10,000	472,245	472,244.70	472,245	Jan-01	Jul-02	May-03
Caldwell	Watauga Site Prep #1127	1,321,355		210,931	1,321,355	1,143,230.00	1,321,355	Jan-01	Jul-02	Feb-05
Caldwell	Renovations B & D Building	316,838	398,973			0.00		May-07	Dec-07	Jun-08
Caldwell	Broyhill Multipurpose Facility #1235	162,150		6,713,774	162,150	0.00	162,150	Sep-04	Apr-05	Jun-06
Caldwell	Occupational Training Center #1555	1,349,155		429,535	152,100	0.00	1,349,155	Apr-06	Jun-07	Dec-07
Caldwell	Civic Center #1267		1,291,000	140,660	1,291,000	1,053,984.20	1,291,000	Mar-02	Sep-03	Sep-04
Caldwell	Land Acquisition/Transportation Center #1547	1,000,000			1,000,000	1,000,000.00	1,000,000	Mar-06	Mar-06	Mar-06
Caldwell	NE Site Project #1415	719,625			719,625	50,524.50	719,625	Apr-06	Sep-06	Jul-07
Cape Fear	Pier and Dock Replacement- Emergency #1147		1,000,000.00	7,647.00	1,000,000	1,000,000.00	1,000,000	Jan-01	Mar-02	Mar-03
Cape Fear	New Elevator and Elevator Repairs-Emergency #1148	1,300,000.00	0.00	1,430,000.00	1,300,000	1,294,454.63	1,300,000	Jan-01	Jun-02	Nov-03
Cape Fear	Engineering Technology building #1215	16,799,237.00			16,799,237	16,712,532.77	16,799,237	Aug-01	Nov-03	May-05
Cape Fear	Renovs-Emmart Bldg., Burnett Bldg., Machine Shop #1216	0.00	1,377,932.00		120,250	51,000.00	1,377,932	Jul-02	Jun-07	Feb-08
Cape Fear	Campus Loop Access Road & Truck Driver Facility #1377	2,034,242.00			2,034,242	2,008,360.05	2,034,242	Jul-03	Jan-05	Dec-05
Cape Fear	Parking Deck & Classroom Building-Phase I #1455	10,873,788.00		2,626,212.00	834,500	464,540.39	10,873,788	Feb-05	Jun-07	Mar-08
Cape Fear	Public Safety Training Center #1416	3,140,000.00		7,000,000.00	640,000	472,360.00	3,140,000	Aug-05	Jun-07	Jan-08
Cape Fear	North Campus Signage & Entrance Project #1608	115,758.00	0.00	183,242.00	27,000	7,839.81	115,758	Nov-06	Jun-07	Feb-08

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2007

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-31-07	Bond Funds Expended Through 3-31-07	Bond Funds Committed* to a Project As of 3-31-07	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Carteret	Classroom Bldg Repl & Marine Tech Bldg #1092	5,645,724	199,761	8,980,000	5,845,485	5,727,305.42	5,845,485	Mar-01	Feb-03	Jan-05
Carteret	Hospitality Building Renov. and Parking Renov. #1348		48,000		48,000	47,148.82	48,000	Mar-03	Sep-03	Apr-05
Carteret	McGee Building Renovation-Joslyn Hall #1539		400,051		40,000	26,381.88	400,051	Jun-06	May-07	Dec-07
Carteret	McGee Building Renovation-Classrooms #1475		350,239		350,239	302,706.83	350,239	Jul-06	Jul-06	May-07
Carteret	Sewer Lift Station Repair/Replacment #1525		166,000			166,000.00	166,000	Sep-05	Feb-06	Jun-06
Catawba	Renovations - Alex. Ctr. NCCCS #1100		1,001,815		1,001,815	1,001,815.00	1,001,815	Jan-01	Aug-02	Jul-04
Catawba	Classroom/Laboratory Building #1285	7,567,306		7,000,000	7,567,306	7,356,565.30	7,567,306	Jul-02	Sep-04	Apr-05
Catawba	Library & Learning Assistance Center Renov. #1564		685,119		685,119	38,370.00	685,119	Sep-06	Jun-07	Jul-07
Catawba	Paap Building Renovations #1233		132,899		132,899	132,898.62	132,899	Feb-02	Sep-02	Dec-04
Catawba	Old Testing Center Renvoations #1288		58,962		58,962	58,961.10	58,962	Oct-02	Nov-02	Dec-04
Catawba	Renovate Interior Space #1312		550,544		550,544	550,544.00	550,544	Jan-03	Jun-03	Jul-04
Central Carolina	Roofing (Student Center & Admin.) (Bundled R&R)(#1359)		295,000		295,000	295,000.00	295,000	Jun-04	May-06	Dec-06
Central Carolina	Roof Repairs (Main Building) (Bundled R&R) (#1360)		318,878		318,878	317,627.52	318,878	Mar-06	May-06	Oct-06
Central Carolina	Roofing (LRC & Science) (Bundled R&R) (#1361)		230,654		230,654	230,654.00	230,654	Jun-04	Aug-04	Feb-07
Central Carolina	Classroom/Science Lab Bldg. (Proj.# 1106)	4,800,000		24,443	4,800,000	4,800,000.00	4,800,000	Nov-00	Jan-03	Oct-04
Central Carolina	Telecommunications Bldg. (Proj.# 1107)	700,000		2,500,000	700,000	697,358.19	700,000	Nov-00	Feb-03	Nov-04
Central Carolina	Classroom Building (Proj. # 1325)	2,000,000		48,274	2,000,000	1,986,482.09	2,000,000	Jun-03	Sep-04	Apr-05
Central Carolina	Renovation of Science Building (# 1408)	880,718	31,000		911,718	897,461.52	911,718	Sep-04	May-05	Apr-06
Central Carolina	Computer Technology Building (#1410)	102,200			102,200	102,200.00	102,200	Sep-04	Apr-05	Apr-06
Central Carolina	Land Acquisition - Watson Property (#1570)	1,897,800		302,200	1,897,800	1,897,800.00	1,897,800	Jun-06	Jun-06	Jun-06
Central Carolina	Renovation of Classroom Building (#1362)	0	30,218		30,218	30,218.00	30,218	Apr-04	Apr-05	May-05
Central Carolina	R&R - Siler City Center (# 1485)		127,550			0.00	127,550	May-07	Jul-07	Mar-08
Central Carolina	R&R - Chatham Campus (# 1486)		280,000		280,000	167,090.13	280,000	Feb-06	Jun-06	Jun-07
Central Carolina	Renovation of Continuing Education Building (#1512)	142,702	437,767	100,000	65,700	20,032.86	580,469	Mar-06	Jun-07	Nov-07
Central Carolina	New Siler City Center (#1548)	627,805		3,487,195		0.00	627,805	May-07	Sep-07	Feb-08
Central Carolina	Classroom Building - West Harnett (#1364)	1,000,000		972,820	75,000	44,461.22	1,000,000	Sep-05	May-07	Sep-07
Cent. Piedmont	Sloan-Morgan Renovation (1138)	128,738	4,766,142		4,894,880	4,789,286.64	4,894,880	Sep-00	Aug-02	Jan-06
Cent. Piedmont	Northeast Campus Ph IA - (942)	738,439		8,500,000	738,439	738,438.54	738,439	Nov-00	Feb-01	Dec-01
Cent. Piedmont	Information Technology Building - (1116)	16,516,620			16,516,620	16,439,303.79	16,516,620	Oct-00	Sep-02	Jan-06
Cent. Piedmont	Central Energy Facility (1240)	1,029,163	351,000	2,515,000	1,380,163	1,362,641.25	1,380,163	Nov-00	Sep-02	Jan-06
Cent. Piedmont	West Campus Phase III - (1114)	3,500,000		6,305,938	3,500,000	3,500,000.00	3,500,000	Feb-01	May-03	Jan-06
Cent. Piedmont	North Campus Phase III - (1115)	18,231,551			18,231,551	17,930,504.71	18,231,551	Sep-02	Aug-04	May-06
Cent. Piedmont	Van Every Building Reconstruction	500,001		5,117,142		0.00		Jun-07	Nov-07	Jun-08
Cent. Piedmont	Professional Development Bldg - 3rd floor (1491)	230,000		0	230,000	141,105.94	230,000	Sep-05	Dec-06	Jun-07
Cent. Piedmont	Central High Exterior Renovation (1478)	100,000	2,000,000		2,100,000	434,612.08	2,100,000	Apr-05	Sep-06	Aug-07
Cent. Piedmont	Allied Health Bldg Addition & Renovation (1406)	2,671,463	3,328,537	16,000,000	1,660,000	239,638.30	6,000,000	Apr-05	Jul-07	May-08
Cent. Piedmont	Northeast Campus Phase II - (1326)	9,770,000			9,770,000	9,611,351.60	9,770,000	Apr-04	May-05	Dec-06
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370		230,000		230,000	229,540.43	230,000	Oct-03	Dec-03	Jun-04
Cleveland	CLASSROOM BUILDING PROJECT # 1287	3,887,036		4,135,172	375,000	199,777.05	3,887,036	Aug-05	May-07	Dec-07
Cleveland	REPLACE/MODIFY MECHANICAL SYSTEMS		225,000			0.00		Jul-07	Nov-07	Jan-08
Cleveland	RE-ROOFING CAMPUS CENTER BLD PROJECT #1436		500,000		500,000	229,063.93	500,000	Feb-06	Oct-06	Jun-07
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT 1435		297,104		297,104	296,534.07	297,104	Jan-05	Mar-05	Nov-05
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167	3,850,523.00	1,688,980.00	15,400.00	5,539,503	5,539,502.41	5,539,503	Sep-01	Jun-03	Jul-06
Coastal Carolina	Classroom Building #1263	10,055,086.00			10,055,086	9,400,067.85	10,055,086	Jun-03	Dec-04	Dec-06
Coastal Carolina	BT Energy Management Project #1567	233,000.00			233,000	233,000.00	233,000	Jul-05	Jul-06	Dec-06
Coastal Carolina	Covered Walkways/Fascia Repair #1615	3,500,000.00				0.00	3,500,000	May-07	Sep-07	Jan-08
Coastal Carolina	Repairs to Facilities/Capital Improvements	151,504.00				0.00		Jun-07	Nov-07	Feb-08
COA	D. F. Walker Public School Takeover Renovation #1241	905,612		66,202	905,612	905,612.00	905,612	Aug-03	Apr-04	Nov-04
COA	Allied Health and Wellness Center #1247	2,552,136			2,552,136	2,552,135.78	2,552,136	Jul-02	Feb-03	Nov-04
COA	Land Acquisition and Renovation of Riverside Center #1315	42,949			42,949	42,948.04	42,949			

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2007

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-31-07	Bond Funds Expended Through 3-31-07	Bond Funds Committed* to a Project As of 3-31-07	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
COA	Renovation of Manteo Middle School #1420	742,724		4,250,000	393,600	78,026.27	742,724	Mar-06	Jun-07	Sep-07
COA	Auditorium Roof #1618		45,424	70,740		0.00	45,424	Jul-07	Oct-07	Mar-08
COA	Cosmetology Program Area Renovation #1592		90,000	8,000		0.00	90,000	May-07	Aug-07	Oct-07
COA	Buildings A & C Roof Repairs #1197 (bundled)		380,576		380,576	380,575.07	380,576	Jul-04	Oct-05	Oct-05
COA	Expansion to Building A EC Campus #1450	1,021,353	975,244	4,557,141	525,000	345,982.90	1,996,597	Jun-05	Sep-06	Dec-07
Craven	Classroom/Library Building - #907B	1,900,000.00		1,900,000.00	1,900,000	1,900,000.00	1,900,000	Sep-00	Sep-01	Dec-04
Craven	Addition to Kelso Hall - #1336	100,000.00		1,004,000.00	100,000	90,368.52	100,000	Apr-03	Jan-06	Aug-06
Craven	Maintenance Building/ Roadway & Parking - #1076	1,375,022.00		125,900.00	1,375,022	1,371,353.10	1,375,022	May-03	Aug-05	May-06
Craven	Technology Building #1268	2,925,711.00		2,850,000.00	2,925,711	493,648.41	2,925,711	Oct-06	Nov-06	Apr-08
Craven	Reroof Building B #1243		205,027.00		205,207	205,026.79	205,207	Aug-03	Feb-04	Oct-04
Craven	Reroof Building G #1244		265,114.00		265,114	265,113.79	265,114	Aug-03	Feb-04	Oct-04
Craven	Renovate Barker Hall & Miscellaneous Renovations #1246		264,000.00		264,000	192,655.63	264,000	Oct-04	Feb-05	May-07
Craven	Replace Chillers,Air Handlers,Small Renov.(Bundled)- #1245		164,034.00			0.00		Jul-07	Oct-07	Jan-08
Craven	Reroof Library (Bldg A) #1603		250,000.00		16,200	0.00	250,000	Apr-07	Sep-07	Jan-08
Davidson	Classrooms/Laboratories/Renovations (1101)	4,054,058	1,741,409	1,700,000	5,795,467	5,795,467.00	5,795,467	Oct-00	Oct-02	May-06
Davidson	Fire Service Laboratory (1180)	325,000		16,106	325,000	325,000.00	325,000	Oct-00	Dec-01	Jul-02
Durham	Collins Bldg. Renovations - 1170	2,546,502	1,000,000		3,546,502	3,546,502.00	3,546,502	Nov-01	Feb-04	Feb-05
Durham	White Building Renovations - 1171		1,152,672	3,000,000	314,000	72,600.00	1,152,672	Oct-06	Jun-07	Feb-08
Durham	New Student Services/Classroom Building - #1199	5,628,818		3,000,000	5,628,818	5,605,330.79	5,628,818	Apr-03	Dec-04	Apr-06
Durham	Satellite Campus#1499	4,000,000		4,750,000	4,000,000	2,239,654.03	4,000,000	Sep-05	Jul-06	Jan-08
Durham	Muiltpurpose Classroom/ Physical Training Facility #1522	1,100,000		1,000,000		0.00	1,100,000	May-07	Aug-07	Dec-07
Edgecombe	ACT Project - Project #1078	6,756,814		3,919,548	6,756,814	6,756,814.00	6,756,814	Dec-00	Oct-02	Dec-04
Edgecombe	Various R & R projects #1273		500,000		500,000	157,566.89	500,000	May-06	Jul-06	Jun-07
Edgecombe	Various R & R projects #1272		757,203		757,203	749,741.98	757,203	Feb-02	Jul-06	Jul-06
Fayetteville	Spring Lake Multi-Use Educational Building (DCC #1051)	7,000,000		1,021,501	7,000,000	7,000,000.00	7,000,000	Nov-00	Oct-02	Jun-05
Fayetteville	Purchase land along Ft Bragg Road #1320	600,000		2,860,938	600,000	600,000.00	600,000			
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden #1125	2,430,349		800,000	2,430,349	2,369,590.00	2,430,349	Nov-01	Mar-04	Sep-06
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (DCC #1131)	880,000	3,402,185		4,282,185	4,220,285.08	4,282,185	Apr-02	May-04	Nov-06
Fayetteville	Virtual College Center (DCC #1126)	5,997,415			5,997,415	5,997,415.00	5,997,415	Nov-02	May-04	Sep-06
Fayetteville	Classroom Bldg/Renov. form. Service Merchandise Bldg(DCC #1585)	10,500,000				0.00	10,500,000	May-07	Aug-07	May-08
Fayetteville	Horace Sisk Boiler Chiller Replacement (DCC #1211)	209,343	111,788	1,259,969	321,131	313,102.73	321,131	Apr-02	May-04	Sep-06
Fayetteville	Purchase land along Ft Bragg Road (DCC #1441)	500,645			500,645	500,644.45	500,645			
Fayetteville	Addition to Administration Building (DCC 1520)	1,208,000		500,000	110,000	58,520.00	1,208,000	Sep-06	May-07	Mar-08
Fayetteville	Purchase land along Ft Bragg Road (DCC #1534)	484,510			484,510	484,510.00	484,510			
Fayetteville	Criminal Justice Center PM & E (DCC#1460)	750,000			71,250	54,112.50	750,000	Jun-06	May-07	Dec-07
Fayetteville	Bundled R & R Projects 2006	3,641,939				0.00		Jul-07	Jan-08	Oct-08
Fayetteville	Bundled R & R Projects 2005 (DCC#1446)	775,000		500,000	775,000	463,948.76	775,000	Jul-05	Jul-06	Jun-07
Forsyth	Construction - New building - #1139	3,735,600		7,460,000	3,735,600	3,731,774.27	3,735,600	Apr-02	Mar-04	May-07
Forsyth	Gym renov, Rerouting data lines, & Parking lot - #1159	700,000	200,000		900,000	885,371.07	900,000	Dec-01	Apr-02	Sep-03
Forsyth	HVAC & Fire Alarm System Renovations - #1311		559,053		559,053	559,052.50	559,053	Feb-03	Aug-03	Apr-04
Forsyth	Northwest Forsyth County Center - #1390	9,249,421			9,249,421	1,662,959.54	9,249,421	Jun-04	Oct-06	Dec-07
Forsyth	Renovations - Snyder Hall - #1437		665,000		665,000	664,618.00	665,000	Feb-06	May-06	Mar-07
Forsyth	Renovations-Allman Center #1560		280,000		280,000	261,455.64	280,000	Mar-06	May-06	Feb-07
Forsyth	Bundled - Different renvoation projects		317,947			0.00		Jul-08	Oct-07	Apr-08
Forsyth	Bundled - Electrical upfit & aircondition hallways		450,000			0.00		Jun-07	Aug-07	Feb-08
Forsyth	Bundled - Snyder & Ardmore Buildings		450,000			0.00		Jul-07	Oct-07	Apr-08
Forsyth	Bundled - Roof replacements		250,000			0.00		Jul-07	Oct-07	Apr-08
Forsyth	Bundled - Renovation of space vacated to new bldg.		151,688			0.00		Jul-07	Oct-07	Apr-08
Forsyth	Renovations	0	358,000			0.00		Jul-07	Oct-07	Apr-08

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2007

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-31-07	Bond Funds Expended Through 3-31-07	Bond Funds Committed* to a Project As of 3-31-07	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Forsyth	Construction - Greene Hall Expansion #1438	960,000		3,500,000		0.00	960,000	May-07	Nov-07	Sep-08
Gaston	New Public Safety Building - #1122	1,500,000		467,551	1,500,000	1,494,782.05	1,500,000	Jan-02	Mar-03	Oct-04
Gaston	New Science and Technology Building - #1428	396,044		2,009,231	139,275	85,056.65	396,044	Aug-05	May-07	Apr-08
Gaston	Renovation - Comer Building - East #1332		2,505,092	479,523	2,505,092	2,484,762.92	2,505,092	Nov-06	Mar-06	Sep-06
Gaston	New Health Sciences Building - #1427	4,989,955		15,000,000	1,089,208	540,643.80	4,989,955	Apr-05	Jun-07	Apr-08
Gaston	Renovation - Craig Building - #1333		225,592	43,182	225,592	222,646.17	225,592	Jan-06	Feb-06	Sep-06
Guilford	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303	2,150,000		245,400	2,150,000	2,150,000.00	2,150,000	Nov-02	Nov-03	Aug-06
Guilford	Land #1236	3,000,000		0	3,000,000	3,000,000.00	3,000,000			
Guilford	Classroom Building Project #1046	4,250,000		5,000,000	4,250,000	4,250,000.00	4,250,000	Jul-00	Feb-02	Jan-04
Guilford	Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888	1,500,000		2,520,000	1,500,000	1,500,000.00	1,500,000	Jun-97	Nov-99	Mar-05
Guilford	Jamestown Campus Land & Parking #1294	4,100,000		0	4,100,000	296,328.17	4,100,000	Jul-06	Jul-08	Jan-10
Guilford	Classroom Building #1605	3,100,382		0		0.00	3,100,382	May-07	Jun-08	Dec-09
Guilford	Fire Suppression System Replacement #1392		344,006	0	334,006	344,005.55	334,006	May-04	Jun-04	Mar-07
Guilford	Roads, Parking & Walkways Repairs #1334		889,325	0	889,325	889,324.77	889,325	Nov-04	Jun-05	Feb-07
Guilford	Business Careers Renovation #1397		1,766,669	0		37.45	1,766,669	May-07	Jun-07	Jan-08
Guilford	HVAC Renovations and Energy Upgrades #1398		1,923,774	0	1,923,774	618,811.45	1,923,774	Oct-04	Aug-05	Jun-08
Guilford	Health Technologies Project #1375	10,000,000		9,000,000	10,000,000	809,239.79	10,000,000	Jan-05	Oct-06	Sep-08
Halifax	Allied Health/Auditorium Bldg #1090	7,706,909		1,573,673	7,706,909	7,572,591.17	7,706,909	Apr-01	May-02	Dec-03
Halifax	HVAC replacement,welding shop renovations #1165		811,569	3,000	811,569	760,390.77	811,569	May-01	May-01	May-07
Halifax	Wellness/Fitness Center #1292	566,130			566,130	566,129.64	566,130	Nov-02	Jul-03	Feb-04
Haywood	Renovation - 200/300 Buildings #1113	570,480	1,851,922	292,443	2,422,402	2,422,402.00	2,422,402	Dec-01	Jul-03	Dec-04
Haywood	Regional High Tech. Center #1327	217,598		142,799	217,598	217,598.00	217,598	Feb-04	Feb-05	Oct-05
Isothermal	Continuing Education Building Renovation - #1204		548,418		550,000	548,417.17	548,418	Jan-02	Apr-03	Aug-03
Isothermal	Life Long Learning Center #1298	1,658,309		3,250,000	1,658,309	1,029,736.49	1,658,309	Sep-03	Sep-06	Sep-07
Isothermal	ADA Compliance Project & minor building improve. #1252		123,694		124,727	123,693.77	123,694	Oct-02	Jan-03	Jul-03
Isothermal	Campus HVAC Controls Replacement #1253		181,782		185,273	181,781.47	181,782	Jul-02	Oct-02	Apr-03
Isothermal	Underground wiring project #1394		100,000	150,000	100,000	100,000.00	100,000	Oct-04	Apr-05	Jul-05
Isothermal	Student Center Roof Replacement #1395		276,334	24,159	276,334	276,333.55	276,334	Sep-04	Jan-05	Dec-06
Isothermal	Library & Swimming Area Roof Replacements #1524		447,401		447,401	447,401.00	447,401	Nov-05	Dec-05	Feb-07
Isothermal	Library Interior Ceiling Renovation - #1565		6,106	3,382	6,106	5,098.51	6,106		Sep-06	May-07
James Sprunt	Exterior Campus Lighting #1163		223,414	68,807	223,414	223,414.00	223,414	Nov-01	Jul-02	Dec-02
James Sprunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164		176,586		176,586	176,584.70	176,586	Apr-01	Dec-01	Jun-02
James Sprunt	Herring Bldg. Classroom Addition #1281	1,783,718			1,783,718	1,783,718.00	1,783,718	Jul-02	May-04	Apr-05
James Sprunt	Repair and Renovations #1424		266,319		266,319	212,022.11	266,319	Nov-04	Jan-05	May-07
James Sprunt	Repair and Renovations Phase 2 #1529		265,000		265,000	253,513.73	265,000	Jan-05	Oct-05	May-07
Johnston	Campus Lighting and Parking #1176	200,000		7,326	200,000	189,193.75	200,000	Jan-02	Feb-02	Apr-02
Johnston	Industrial Technology Bldg #1219	2,299,625	0	829,735	2,299,625	2,299,625.00	2,299,625	Jul-01	Feb-03	May-04
Johnston	Renovation of Wilson #1103	0	662,956	472,253	662,956	632,152.82	662,956	Jul-01	Apr-03	Dec-03
Johnston	Wilson Building Addition/renovation, Elsie, TDT renov. #1220	6,063,179	549,732		6,612,911	5,966,402.89	6,612,911	Aug-03	Nov-04	May-07
Johnston	Arboretum Greenhouse Complex #1422	100,000		100,000	100,000	94,917.88	100,000	Dec-04	Jun-06	Sep-06
Johnston	Art and Elsee Buildings Renovations #1526	305,000		30,326	305,000	279,815.06	305,000	Sep-05	Aug-06	May-07
Lenoir	Adtns/Renov Health Sciences Bldg & Marquee #1136	373,062	196,000		569,062	569,061.44	569,062	Jan-01	Jan-02	Jun-03
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA #1228		928,692	50,000	928,692	656,936.68	928,692	Feb-02	Sep-02	Jun-07
Lenoir	Early Childhood/Literacy Bldg&Student Center Add #1239	199,746			199,746	199,745.46	199,746	Sep-01	Nov-01	Dec-05
Lenoir	Resurface Roads and Parking Lots/other renovations #1251		400,000	100,000	400,000	229,296.60	400,000	Jun-02	Feb-04	Jul-07
Lenoir	Classroom and Science Building #1238	4,932,980		600,000	4,932,980	4,839,942.63	4,932,980	Oct-02	Feb-05	May-07
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232		420,249			0.00	420,249	May-07	May-07	Dec-07
Lenoir	Industrial/Vocational Center #1407	2,190,044			165,500	134,439.00	2,190,044	May-04	Jun-07	Jun-08
Lenoir	Land Acquisition #1399	380,911			380,911	380,910.32	380,911	Jun-04	Jun-04	Oct-04
Lenoir	Jones Co. Land Acquisition #1462	148,283			148,283	148,282.20	148,283			Feb-05

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2007

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-31-07	Bond Funds Expended Through 3-31-07	Bond Funds Committed* to a Project As of 3-31-07	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Lenoir	Felix Johnson Property #1488	304,952			304,952	304,951.25	304,952	Apr-05	Apr-05	Apr-05
Lenoir	Jones County Center #1500	851,718		250,000	81,600	0.00	851,718	Nov-06	Jul-07	Mar-08
Lenoir	Maintenance Facility #1587	795,938			72,358	0.00	795,938	Mar-07	Sep-07	Jun-08
Lenoir	Signage #1588	200,000				0.00	200,000	May-07	Sep-07	Jan-08
Lenoir	Christine Parker Property #1533	63,973			63,973	63,972.54	63,973			Dec-05
Lenoir	Construction/R&R		454,751			0.00			Jun-08	Jun-08
Martin	Misc. R & R (Bundled projects) #1178		99,713		99,713	99,712.69	99,713	May-01	May-01	Oct-02
Martin	Roof Repairs (Bundled projects) #1192		630,915	16,609	630,915	630,914.86	630,915	May-03	Jan-04	Sep-06
Martin	HVAC #1583		833,268		74,500	0.00	833,268	Jun-07	Aug-07	Mar-08
Mayland	Avery County Project #1169	824,471		413,845	824,471	824,470.89	824,471	Sep-02	Mar-02	Feb-03
Mayland	R&R Projects #1284		200,000	130,000	200,000	180,666.89	200,000	Jan-02	Apr-02	Mar-06
Mayland	Applied Technologies Building #1328	1,852,610			138,000	97,289.04	1,852,610	Oct-05	Jun-07	Mar-08
Mayland	Repairs/Renovations Projects		241,545			0.00		Jul-07	Jul-07	Mar-08
Mayland	Land Purchase #1378	127,529		17,471	127,529	127,529.00	127,529	Feb-04	Feb-04	Feb-04
McDowell	Classroom Building #1353	2,138,279		736,266	2,138,279	2,067,170.11	2,138,279	Mar-04	Oct-05	Feb-07
McDowell	Replace Exit Doors & Fire Alarm System #1160		166,200		166,200	166,200.00	166,200	Apr-01	May-01	Jun-02
McDowell	Roof Replacement #1161		98,000		98,000	98,000.00	98,000	Jun-01	Jul-01	May-02
McDowell	Campus Repair and Renovations #1248		174,500		174,500	174,500.00	174,500	Apr-02	May-02	Mar-03
McDowell	Campus Repairs & Renovations #1566		282,588		282,588	271,703.81	282,588	Sep-06	Sep-06	May-07
Mitchell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168		250,000		250,000	245,618.85	250,000	Oct-01	Jul-04	Sep-06
Mitchell	Renovation Of the CEC-Gen'l Bldg. Renovations - #1196		142,562		142,562	128,440.55	142,562	Sep-04	Apr-05	Sep-06
Mitchell	Mooresville Center 2nd Floor Addition-DCC No. 1070	216,851		784,000	216,851	216,545.00	216,851	Nov-00	Apr-02	Sep-03
Mitchell	Advanced Technology Building-DCC No. 1091	3,178,788		1,000,000	3,178,788	3,165,948.17	3,178,788	Apr-01	Mar-04	Jul-06
Mitchell	Renovation of the Library #1379		415,993	234,007	415,993	409,324.84	415,993	Apr-05	Jun-06	May-07
Mitchell	Renovation of the Student Center #1573		153,604			0.00		Jun-07	Jul-07	Feb-08
Mitchell	Renovation of Vocational Building #1509		1,293,953		1,293,953	77,600.00	1,293,953	Aug-06	Feb-07	Sep-07
Montgomery	Renovations and Repairs #1187		502,004		502,004	501,025.68	502,004	Jun-01	Oct-01	Dec-06
Nash	Land Acquisition #1141	350,000			350,000	350,000.00	350,000			
Nash	Structural Repairs & Renovations #1299		190,000		190,000	124,502.48	190,000	Jul-02	Oct-06	Jul-07
Nash	Environmental Repairs & Renovations - #1193		266,844		266,844	266,574.73	266,844	Nov-01	Dec-01	Apr-06
Nash	Aesthetic Repairs & Renovations - #1194		260,000		260,000	260,000.00	260,000	Aug-01	Sep-01	Feb-06
Nash	Program Specific Classroom Renovations #1203		41,000		41,000	41,000.00	41,000	Jul-01	Mar-05	Jul-06
Nash	Infrastructure Repairs & Renovations #1300		41,000		41,000	24,767.75	41,000	Mar-06	Jul-06	Jun-07
Nash	Science & Technology Building #1301	3,933,237		2,684,229	3,933,237	3,933,237.00	3,933,237	Mar-03	Apr-04	Feb-06
Nash	Repurposing Classrooms #1530		150,000		150,000	150,000.00	150,000	May-05	Jun-05	May-06
Pamlico	Expansion of Bayboro Center #1224	313,253	70,000	223,752	383,253	382,141.12	383,253	May-03	Jun-03	Aug-05
Pamlico	Repair and Renovations #1011		213,376	207,015	213,376	207,819.00	213,376	May-03	Jun-03	Aug-05
Pamlico	Life Care Center #1391	1,874,302		2,520,000	1,874,302	974,368.32	1,874,302	Jun-05	May-06	Sep-07
Piedmont	Renovate gym to LRC & Distance learning Classroom #1309	857,486	844,824		1,702,310	1,702,309.06	1,702,310	Jul-03	Sep-04	Dec-05
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310	1,567,922		175,000	1,567,922	1,564,108.89	1,567,922	Jul-03	May-05	Aug-06
Piedmont	Renovate Student Complex #1383	1,149,964			1,149,964	957,800.77	1,149,964	Aug-04	Apr-06	Sep-06
Piedmont	Renovate Auditorium #1384	5,250			5,250	5,250.00	5,250	Aug-04	n/a	n/a
Piedmont	Person County Classroom/Lab Building #1445	330,499		600,000	60,159	58,337.38	330,499	Jul-05	May-07	Aug-07
Pitt	General Classroom Bldg - 1111 Ph1	5,116,870.00			5,116,870	5,073,750.12	5,116,870	Nov-00	Apr-02	Nov-08
Pitt	Parking Project - 1112 Ph1	195,436.00		288,156.00	195,436	139,638.98	195,436	Feb-02	Oct-02	Jan-08
Pitt	Bowen Farm Site Project (Planning) - 1110	146,250.00		1,050,000.00	146,250	146,250.00	146,250	Mar-02	Jul-03	Oct-04
Pitt	Fulford Bldg Addition Ph II - 1234	350,618.00		0.00	350,618	211,434.00	350,618	Apr-02	Apr-05	Apr-07
Pitt	Firing Range and Driving Pad - #1177	339,589.00		787,848.00	339,589	339,589.00	339,589	Jun-02	Mar-05	Mar-06
Pitt	Davenport Farm #1431	3,148,255.00			3,148,255	3,148,254.68	3,148,255			
Pitt	MacThrft Building #1505	927,907.00		1,200,000.00	927,907	927,906.98	927,907			

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2007

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-31-07	Bond Funds Expended Through 3-31-07	Bond Funds Committed* to a Project As of 3-31-07	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Pitt	Student Center - Phase 1 #1545	6,101,590.00			424,404	202,937.80	6,101,590	Jul-06	Jul-07	Jun-08
Pitt	Undetermined Project	66,750.00				0.00				
Pitt	Humber Bldg Renov Ph III #1358		1,585,095.00	1,400,000.00	1,585,095	1,583,307.77	1,585,095	Jan-04	May-05	Jul-06
Pitt	Greenville Center Renovation #1617		47,348.00	137,652.00		0.00	47,348	Jun-07	Sep-07	Feb-08
Randolph	R & R Bundle Number One, Two & Three #1174		1,050,259		1,050,259	1,050,259.00	1,050,259	May-01	Nov-02	Feb-07
Randolph	Archdale Center Classroom Addition #1317	1,344,379		323,446	1,344,379	1,344,379.00	1,344,379	May-03	Oct-04	Jul-06
Randolph	R & R Bundle Number Four #1578		635,271		635,271	167,673.67	635,271	Oct-06	Nov-06	Aug-07
Richmond	Proj.1089 - HVAC Renovations in 3 Buildings		890,000	0	890,000	890,000.00	890,000	Mar-01	Jul-03	Feb-04
Richmond	Proj.1088 Health Sciences Building	3,542,287		2,320,000	3,542,287	3,542,287.00	3,542,287	Jun-03	Nov-04	Dec-05
Richmond	Proj. 1282 Acquire Building in Scotland County	137,272		0	137,272	137,272.00	137,272			
Richmond	Proj. 1283 Multiple Renovations @ less than \$100,000 each		358,389	0	358,389	358,389.00	358,389	Jun-02	Aug-02	Oct-04
Richmond	Purchase new Facility near Industrial Park	295,672		0		0.00				Oct-07
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271		255,395		255,395	255,395.00	255,395	Jul-02	Jul-02	Aug-03
Roanoke-Chowan	Compliance/Safety Renov. (Bundled Projects) #1323		215,600		215,600	208,124.25	215,600	Jun-03	Aug-03	Jul-06
Roanoke-Chowan	Learning/Working Renov. (Bundled Projects) #1324		385,268	39,928	385,268	385,267.35	385,268	Aug-03	Sep-03	Jul-06
Robeson	#1225 (Pembroke Center Land Purchase)	76,073			76,073	76,073.00	76,073			
Robeson	#1109 Continuing Education Building	2,476,854			2,476,854	2,451,995.78	2,476,854	Dec-01	Feb-03	Jun-07
Robeson	#1206 Continuing Education /Allied Health Buildings	7,466,140			7,466,140	7,384,748.89	7,466,140	Jan-02	Jan-03	Jul-07
Robeson	#1214Emergency Training Facility Addition	43,720			43,720	43,718.30	43,720	Feb-02	Jul-02	Jul-03
Robeson	#1329 Renovations Site Work	1,380,907	992,074	85,000	2,372,981	2,372,980.45	2,372,981	Apr-03	Jun-03	Oct-06
Robeson	#1562 Workforce Development Bldg.	1,209,432		1,922,136		0.00	1,209,432	Jun-07	Dec-07	Aug-08
Robeson	#1108 Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9,10, 15		159,922	7,701	159,922	159,921.38	159,922	Feb-01	Mar-01	Apr-03
Rockingham	Lifelong Learning Center - 1079	2,400,291		454,000	2,400,291	2,400,291.00	2,400,291	Jun-02	Nov-04	Nov-06
Rockingham	Classroom/Storage Bldg. at ESTC - 1080	239,000		10,000	239,000	239,000.00	239,000	Mar-01	May-02	Jun-04
Rockingham	Spring 2001 Renovations #1156		165,000	0	165,000	35,815.60	165,000	Nov-00	Dec-00	Jun-07
Rockingham	Summer 2001 Renovations #1191		112,500	43,633	112,500	112,500.00	112,500	Mar-01	Apr-01	Nov-03
Rockingham	Fall 2001 Renovations #1217		86,700		86,700	86,429.95	86,700	Jan-02	Feb-02	Sep-06
Rockingham	Spring 2002 Renovations #1218		70,000	379,000	70,000	70,000.00	70,000	Mar-02	Jun-02	Oct-04
Rockingham	Fall 2002 Renovations - #1306		243,000	6,367	243,000	243,000.00	243,000	Jun-03	Jul-03	Oct-05
Rockingham	Spring 2004 Renovations - #1382		346,000		346,000	224,519.36	346,000	Jun-05	Nov-04	Jul-07
Rockingham	Summer 2004 Renovations #1501		100,000		100,000	97,101.98	100,000	Sep-04	Nov-04	Jun-07
Rockingham	Summer 2005 Renovations #1540		1,054,150		1,054,150	218,013.75	1,054,150	Sep-06	Jan-07	Nov-07
Rowan-Cabarrus	Bldg. 100 Renovations - #1032		202,433	1,355,376	202,433	202,432.03	202,433	Feb-01	Jul-02	Oct-02
Rowan-Cabarrus	Classroom/Laboratory Building - #1185	4,287,029		4,191,873	4,287,029	2,206,053.05	4,287,029	Mar-05	Mar-06	Dec-07
Rowan-Cabarrus	Parking Lot Extension/Renovation #1393	70,000		456,410	70,000	4,228.58	70,000	Oct-04	Oct-06	Oct-07
Rowan-Cabarrus	Various Renovations - #1314		603,152		603,152	338,136.07	603,152	Dec-02	Apr-03	Oct-07
Rowan-Cabarrus	LRC & Student Support Space Renovations (proj #1086)		805,583	188,082	805,583	22,215.53	805,583	Jul-04	Aug-06	Nov-07
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot #1595	5,207,129		3,659,365		0.00	5,207,129	May-07	Feb-08	Apr-09
Sampson	Occupational Building #1133	3,263,820	125,530	2,141,180	3,389,350	3,389,350.00	3,389,350	Dec-00	Mar-04	Jul-05
Sampson	Campus Roadway Extension #983	176,000		216,075	176,000	176,000.00	176,000	Feb-01	Apr-02	Oct-02
Sampson	North HVAC and Crosswalk replacement #1151		575,000	19,385	575,000	575,000.00	575,000	Feb-01	Feb-02	Oct-03
Sandhills	New Student Center # 940	2,279,455	0	5,650,000	2,279,455	2,222,458.88	2,279,455	Oct-00	Jul-03	Jun-06
Sandhills	New Hoke County Center #813	308,380	0	1,429,529	308,380	308,379.33	308,380	Jul-98	Aug-00	Nov-01
Sandhills	Kennedy Hall Health Sciences Renovation #1003	0	487,000	734,000	487,000	487,000.00	487,000	Feb-02	Mar-02	May-03
Sandhills	Education Center #1081	4,106,491	0	2,150,290	4,106,491	3,906,328.00	4,106,491	Nov-01	Sep-04	Dec-06
Sandhills	Parking Lot - South Campus #1313	178,000	0	131,000	178,000	175,155.02	178,000	Jan-03	Jun-03	Sep-04
Sandhills	Stone Hall Administration Renovation #1278	1,431	120,000		121,431	121,431.00	121,431	Dec-02	May-03	Sep-04
Sandhills	Stone Hall Student Services Renovation #1154	0	95,000		95,000	95,000.00	95,000	Jun-01	Apr-02	May-03
Sandhills	Hoke Business and Technology Center #1142	1,732,087	0	25,465	1,732,087	1,168,783.38	1,732,087	Dec-04	Sep-06	Aug-07
Sandhills	Horticulture Complex - 1352	1,012,914	0	893,577	248,823	95,453.00	1,012,914	Oct-06	Aug-07	Aug-08

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2007

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-31-07	Bond Funds Expended Through 3-31-07	Bond Funds Committed* to a Project As of 3-31-07	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Sandhills	Blue Hall Renovation #1004	133,938	326,062		460,000	44,387.50	460,000	Jul-06	Oct-06	Aug-07
Sandhills	Improvements/Expansion Traffic System - #1242	151,741	0		151,741	151,740.01	151,741	Apr-02	Jun-02	Aug-02
Sandhills	Meyer-Stone Hall Roof Replacement #1376	0	450,000		40,700	0.00	450,000	Nov-06	Jun-07	Sep-07
Sandhills	Stone Hall Renovation #1477	0	43,938		43,938	43,938.00	43,938	Apr-05	May-05	Aug-05
Sandhills	Construction R&R Project	416,642	0			0.00		Jun-07	Oct-07	Feb-08
Sandhills	Emergency Services Training Complex #1356	672,300	0	0	672,300	174,553.57	672,300	Aug-05	Feb-07	Dec-07
Sandhills	Stone Hall Lecture 111 Renovation #1357	20,000	523,715		543,715	516,205.25	543,715	May-04	Jul-05	Jun-06
Sandhills	Athletic Field Renovation #1347	317,000	0		317,000	317,000.00	317,000	Aug-04	Jan-05	Nov-05
Sandhills	Greenhouse Renovation #1528	140,000	80,000	79,988	220,000	137,533.00	220,000	Oct-05	Sep-06	Jul-07
South Piedmont	Continuing Education Center Renovations (#932B)	0	300,000	1,483,320	300,000	300,000.00	300,000	Feb-01	Aug-01	Sep-02
South Piedmont	Renovations to the Continuing Education Ctr - #1166	263,488	116,235	2,846,430	379,723	379,723.00	379,723	Apr-01	Apr-04	Apr-06
Southeastern	Infrastructure Construction/Renovations #1173	200,000	1,029,868		1,229,868	1,210,348.95	1,229,868	Jan-02	Feb-02	Jul-06
Southeastern	OSHA and ADA Compliance #1275	50,000	265,000		315,000	283,876.56	315,000	Apr-03	Dec-05	Jun-07
Southeastern	Technology Building #1274	4,476,348			270,000	179,512.00	4,476,348	Apr-05	Jul-07	Feb-08
Southeastern	Building "G" Renovation/Addition #1413	625,215	100,000	50,000	76,000	9,900.00	725,215	Jul-05	Aug-07	Feb-08
Southeastern	Renovation/Expansion of "T" Building #1414	145,373				0.00	145,373	May-07	Aug-07	Mar-08
Southwestern	Swain Ctr Renovation-remaining section of building #1190		399,980	28,558	399,980	399,979.99	399,980	Mar-02	Aug-02	Jun-03
Southwestern	Jackson County Renovations #1188		798,962	156,687	798,962	798,962.00	798,962	Nov-00	Nov-01	Mar-04
Southwestern	Restroom / shower renovation #1189		90,000		90,000	90,000.00	90,000	Sep-02	Sep-04	Mar-05
Southwestern	General building-new campus #1330	2,944,018		2,912,256	2,944,018	2,639,445.81	2,944,018	Jun-04	Dec-05	Jul-07
Southwestern	Academic, Admin building #1371	6,232,770		3,287,865		0.00		Jul-07	Jan-08	May-09
Stanly	Western Stanly Center - Project # 903	3,288,740	0	538,000	3,288,740	3,288,740.00	3,288,740	Oct-00	Feb-02	May-03
Stanly	Addition to existing building - Project #1231	814,929	0	53,865	814,929	814,929.00	814,929	Feb-02	Nov-02	Sep-03
Stanly	Patterson Building Roof Replacement #1207	0	100,000	0	100,000	100,000.00	100,000	Aug-01	Oct-01	Dec-01
Stanly	Corporate Education/Shop Building #1369	0	150,000	0	150,000	150,000.00	150,000	Aug-03	Nov-03	Sep-04
Stanly	Student Center Bldg Renovation & Addition #1355	123,071	67,800	412,929	190,871	190,871.00	190,871	Jan-04	Dec-04	Nov-05
Stanly	Kelley Building Roof Replacement & Renov #1421	0	182,200	0	182,200	182,200.00	182,200	Oct-04	Dec-04	Nov-05
Stanly	General Repair & Renovation #1531	0	409,851	0	409,851	172,488.59	409,851	Jan-06	Sep-06	Jul-07
Surry	No. 947: Yadkin Center (completed)	541,702		2,500,000	541,702	519,625.48	541,702	Feb-01	Jan-02	Apr-03
Surry	No. 1186: Parking Lot "H" Bldg (completed)	0	91,883	96,467	91,883	91,883.00	91,883	May-01	Sep-01	Nov-01
Surry	No. 1123:"K" Engineering Technologies Bldg (completed)	2,309,414		0	2,309,414	2,309,413.73	2,309,414	Jul-02	Nov-03	Jan-05
Surry	No. 1387: Renovations: V-C-P + Misc Small Proj.	525,899	830,934	305,529	1,356,833	1,338,036.33	1,356,833	May-04	Apr-05	Apr-07
Surry	No. 1367: Maintenance Bldg & Misc.	806,507	0	0	806,507	803,267.61	806,507	Mar-04	Jun-05	Oct-06
Surry	No. 1258: "J" Three-Story Classroom Bldg (completed)	649,159		4,044,437	649,159	649,158.66	649,159	May-02	Nov-03	Feb-05
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation (completed)	175,562	551,767	0	727,329	727,328.47	727,329	Nov-02	Nov-03	Jul-04
Surry	No. 1521: Viticulture & Enology Center	3,000,000		325,000	3,000,000	52,006.34	3,000,000	Feb-06	Jan-07	Feb-09
Tri-County	Addition/Renovation -Enloe Building #1308	125,294	891,527	98,986	1,016,821	1,016,821.00	1,016,821	Feb-04	Jan-05	Mar-06
Tri-County	Lighted Parking/Concrete Sidewalks #1202	43,597	0	0	43,597	43,597.00	43,597	Jan-02	Feb-02	May-02
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	5,317,120			5,317,120	5,317,120.00	5,317,120	Jan-01	Jul-02	Oct-03
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307	1,566,485	238,395	138,863	1,804,880	1,804,879.53	1,804,880	Oct-02	Mar-04	Apr-05
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	1,800,547	154,825	14,077	1,955,372	1,955,372.00	1,955,372	Mar-02	Nov-03	Dec-04
Vance-Granville	LAND ACQUISITION #1517	114,724		8,559	114,724	114,723.00	114,724	Jun-05	Jun-05	Jun-05
Vance-Granville	PHASE 1 R&R/CONSTRUCTION PROJECTS #1157	191,680			191,680	191,680.00	191,680	May-01	Jul-01	Oct-01
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	2,369,272	61,996	210,137	2,431,268	2,431,267.00	2,431,268	May-03	Oct-04	Dec-05
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198		416,401		416,401	416,400.14	416,401	Mar-03	Jun-03	Dec-03
Vance-Granville	BIO CLASSROOM/LAB #1543	458,000			458,000	430,844.67	458,000	Nov-05	Jul-06	Feb-07
Vance-Granville	MAIN CAMPUS IT/MARKETING #1612	100,281				0.00		Jun-07	Sep-07	Feb-08
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094	3,053,503	300,000		3,353,503	3,184,669.57	3,353,503	Nov-03	Oct-05	Apr-07
Vance-Granville	GRANVILLE MISC CONSTRUCTION	825,699				0.00		Jun-07	Oct-07	Feb-08
Vance-Granville	MULTI-SITE REPAIR/RENOVATIONS #1613		101,518			0.00		Jun-07	Oct-07	Feb-08

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2007

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 3-31-07	Bond Funds Expended Through 3-31-07	Bond Funds Committed* to a Project As of 3-31-07	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Wake	Reroofing - Ready Hall #1260		324,927.00		324,927	324,926.66	324,927	Mar-02	Jun-02	Feb-03
Wake	Resurfacing & paving pking. Areas & walk #1419		240,000.00		240,000	113,094.87	240,000	Aug-05	Sep-06	Jul-07
Wake	Land Acquisition #1442	2,066,655.00			2,066,655	2,066,654.83	2,066,655	Jan-07	Jan-07	Jan-07
Wake	Allied Health Auditorium Renovation #1321		552,158.00	269,240.00	552,158	552,157.41	552,158	Sep-03	Sep-04	Jun-05
Wake	Reroofing - Technical Education Bldg. #1290		206,458.00		206,458	206,458.00	206,458	Sep-02	Jun-03	Aug-03
Wake	Engineering Technology Bldg. Renovation #1291	350,000.00	510,877.00	680,000.00	860,877	853,498.24	860,877	Jun-04	Jan-06	Aug-06
Wake	N.E. Campus Development & Bldg. Const. #1289	21,771,745.00		5,329,363.00	21,771,745	19,491,173.43	21,771,745	Feb-03	Sep-05	Jun-07
Wake	R&R Main campus classrooms, labs & offices #1295	2,600,000.00	1,028,494.00	4,576,380.00	3,628,494	3,495,137.55	3,628,494	Jul-01	Aug-04	Aug-05
Wake	NE Campus Infrastructure #1262	3,333,051.00			3,333,051	3,110,565.28	3,333,051	Jan-03	Mar-05	Mar-06
Wake	TE Renovation #1559	50,000.00	24.00	640,000.00	50,024	0.00	50,024	Jun-07	Aug-07	Jan-08
Wayne	Childcare Center/Lab #1104	555,448		197,294	555,448	555,447.96	555,448	Apr-01	Oct-02	Aug-03
Wayne	Land Acquisition #1124	724,880			724,880	724,880.00	724,880			
Wayne	Miscellaneous R&R (Bundled) #1162	128,795	702,916		831,712	733,006.01	831,712	Jun-01	Sep-05	Jun-07
Wayne	Addition Chiller & Upgrade of Energy Plant #1351	123,598	275,000	55,966	398,598	398,597.58	398,598	Nov-03	Jun-04	Apr-05
Wayne	Building 1 - Multi Purpose #1105	4,239,000	0	25,000	4,239,000	4,003,179.79	4,239,000	Jul-04	Oct-05	Jun-07
Wayne	Building 2 -Dental Clinic Addition & Renov. #1230	474,044	271,711	150,000	745,755	745,754.64	745,755	May-02	Feb-03	Dec-03
Wayne	Building 3 - Continuing Education Center #1280	4,354,014	0	20,000	4,354,014	4,293,808.01	4,354,014	Nov-02	Jun-04	May-06
Wayne	WLC & Dogwood Bldgs Renovation #1339	1,013,270	127,730		1,141,000	1,085,819.86	1,141,000	Apr-04	Nov-05	Mar-07
Western Piedmont	LIGHTING RETROFITS #1117		205,000		205,000	205,000.00	205,000	Feb-01	Mar-01	Feb-02
Western Piedmont	CAMPUS RENOVATIONS #1118		880,000		880,000	879,999.43	880,000	Feb-01	Mar-01	Jan-05
Western Piedmont	HEALTH/SCIENCE FACILITY #1366	3,858,649			3,858,649	1,339,032.42	3,858,649	Jan-04	Jan-05	Sep-07
Western Piedmont	CAMPUS REPAIRS/RENOVATIONS #1365		401,274		401,274	249,909.00	401,274	Jun-04	Sep-04	Jun-07
Wilkes	Walker Center Renovations - #1181		274,999		274,999	274,998.20	274,999	Jun-01	Jul-01	Oct-01
Wilkes	General Campus Renovations - #1182		456,817		456,817	354,730.89	456,817	May-01	Dec-02	Jun-07
Wilkes	Alleghany Center Relocation and Renovation - #1249	33,995	50,000	33,995	83,995	83,995.00	83,995	Sep-02	Oct-02	Apr-03
Wilkes	Ashe Center Lab and Classroom Space #1250	671,077		899,231	671,077	671,077.00	671,077	Oct-02	Nov-04	Jan-06
Wilkes	Technology Center - #1346	2,686,596		4,309,832	2,686,596	2,580,041.37	2,686,596	Oct-03	Mar-05	May-07
Wilkes	Science Lab, ADA and Admin. Office Renovatons - #1209		258,144		258,144	54,441.41	258,144	Nov-05	Sep-06	Sep-07
Wilkes	Energy Conservation Upgrades - #1183		230,000		230,000	224,052.91	230,000	Feb-01	Mar-01	Feb-06
Wilkes	Greenhouse Renovations - #1210		10,029		10,029	10,028.36	10,029	Jul-01	Aug-01	Dec-02
Wilkes	Roof Replace - Beacon, Hayes and Lovette Halls #1489		235,000		235,000	138,115.00	235,000	Jun-05	Feb-06	Jun-07
Wilkes	Roof Replacement - Thompson Hall #1490		176,856		176,856	176,856.00	176,856	Mar-06	Sep-06	Mar-07
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184		306,972		306,972	306,972.00	306,972	Apr-01	May-01	Jun-05
Wilson	Student Center- #1401	3,455,346	0	300,000	3,455,346	767,243.74	3,455,346	Oct-04	Dec-06	Jan-08
Wilson	Tech Center Land Acquisition-#1345	165,000			165,000	164,999.47	165,000	Aug-03	Aug-03	Aug-03
Wilson	Renovation Project - Year 2001 - #1149	0	336,540	0	336,540	336,540.00	336,540	Jan-01	Apr-01	Oct-02
Wilson	Community/Business Center - #1150	1,164,257	0	0	1,164,257	1,164,256.67	1,164,257	Apr-01	Sep-02	Jun-04
Wilson	Renovation Project - Year 2002 - #1229	0	225,000	0	225,000	224,999.69	225,000	Jan-02	Mar-02	Sep-03
Wilson	Renovation Project - Year 2003 - #1305	0	275,000	0	275,000	275,000.00	275,000	Jan-03	May-03	Apr-05
Wilson	Renovation Project - Year 2004-#1389	0	230,000	0	230,000	230,000.00	230,000	May-04	Feb-05	Mar-07
Wilson	Police Academy Addition - #1426	105,311	0	133,581	105,311	99,731.77	105,311	Jun-05	Dec-05	May-07
Wilson	Renovation Project - Year 2005-#1518	0	291,999	0	291,999	121,760.82	291,999	Dec-05	Sep-06	Aug-07
Textile School	R&R (project bundled: emerg rep., infrastructure, safety, etc)		29,447		29,477	29,447.00	29,447	Nov-00	Dec-00	Jun-01
Textile School	Capital Construction Project 905 ID 6800100905A	750,000		2,437,200	750,000	750,000.00	750,000	Feb-02	Jun-02	May-04
	TOTALS	498,702,280	101,297,720	280,725,328	498,898,885	433,155,701.74	583,351,177			

* Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State Board.

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2007

College	Project Name - (Project No. if assigned)	Status	Allotted 4101	Total Expenditures	JAN	FEB	MAR	Total Expenditures	Balance
Alamance	Student Services/LRC/Adm - Project No. 1129	Complete	0	0.00				0.00	0.00
Alamance	Renovations - Project I - Project No. 1201	Complete	100,000	99,999.04				99,999.04	0.96
Alamance	Renovations - Project II - Project 1302	Complete	127,105	127,105.00				127,105.00	0.00
Alamance	Renovations - Main Building Project No. 1549	Under Construction	125,000	105,114.67		2,766.43	8,470.86	116,351.96	8,648.04
Alamance	Renovations - Student Center No. 1563	Under Design	505,000	27,900.00		1,400.00	5,040.00	34,340.00	470,660.00
Alamance	Allied Health Building - Project No. 1130	Under Construction	0	0.00				0.00	0.00
Alamance	Burlington Center Renovation Project No. 1584	Under Design	121,813	6,656.05				6,656.05	115,156.95
Alamance	Renovations - Child Development Center		0	0.00				0.00	0.00
Alamance	Renovations - Parking Lots		0	0.00				0.00	0.00
Asheville	Computer Technology Center NCCCS #1097	Complete	0	0.00				0.00	0.00
Asheville	Renovations #1 - #1137	Complete	0	0.00				0.00	0.00
Asheville	Enka Center Renovations #1213	Complete	600,000	600,000.00				600,000.00	0.00
Asheville	Dental Lab Renovation NCCCS #1121	Complete	400,000	390,048.00				390,048.00	9,952.00
Asheville	Hospitality Education Center NCCCS #1098	Complete	0	0.00				0.00	0.00
Asheville	Fernihurst Renovation, #1158	Under Construction	900,000	137,028.75		15,515.40		152,544.15	747,455.85
Asheville	Marketing Tech Renovations #1354	Complete	1,216,351	1,166,842.23		10,634.19	12,354.19	1,189,830.61	26,520.39
Beaufort	Law Enforce/EMT/Fire Service Training Facility - #1084	Complete	0	0.00				0.00	0.00
Beaufort	Renovations to Buildings 1, 4 and 8 #1265	Complete	154,895	154,895.00				154,895.00	0.00
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266	Complete	714,289	714,289.00				714,289.00	0.00
Beaufort	Building 3 Door Project #1614		0	0.00				0.00	0.00
Beaufort	Building 1 and 3 Roof Replacement #1571	Complete	242,429	242,429.00				242,429.00	0.00
Bladen	Repair and Renovation #1337	Complete	520,000	520,000.00				520,000.00	0.00
Bladen	Student Resource Center(LRC,classrooms)#1430	Under Design	0	0.00				0.00	0.00
Bladen	Industrial Training Center repair, renovation and Exp #1255	Complete	140,000	140,000.00				140,000.00	0.00
Bladen	Repair and Renovation, Roofs, HVAC - #1208	Complete	146,809	142,196.34				142,196.34	4,612.66
Blue Ridge	General Renovations-Flat Rock Campus - #1227	Complete	536,522	536,522.00				536,522.00	0.00
Blue Ridge	Campus wide wiring/infrastructure/distance learning - #1276	Complete	0	0.00				0.00	0.00
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350	Complete	402,969	402,969.00				402,969.00	0.00
Blue Ridge	Transylvania Center Aditions and Renovations - #1405	Complete	0	0.00				0.00	0.00
Blue Ridge	Renovations to two classroom buildings - #1443	Complete	546,458	546,458.00				546,458.00	0.00
Blue Ridge	General Renovations Phase II-Flat Rock Campus - #1304	Complete	125,928	125,928.00				125,928.00	0.00
Blue Ridge	New Vocational Training Building - #1536	Under Construction	0	0.00				0.00	0.00
Brunswick	Technical and Trades Building Project #914	Complete	544,643	544,643.00				544,643.00	0.00
Brunswick	Bundled R&R Projects #1342	Complete	523,427	523,427.00				523,427.00	0.00
Caldwell	Distance Learning #1128	Complete	213,450	213,450.00				213,450.00	0.00
Caldwell	Watauga Site Prep #1127	Complete	0	0.00				0.00	0.00
Caldwell	Renovations B & D Building		0	0.00				0.00	0.00
Caldwell	Broyhill Multipurpose Facility #1235	Complete	0	0.00				0.00	0.00
Caldwell	Occupational Training Center #1555	Under Design	0	0.00				0.00	0.00
Caldwell	Civic Center #1267	Complete	1,291,000	1,053,984.20				1,053,984.20	237,015.80
Caldwell	Land Acquisition/Transportation Center #1547	Complete Land Purchase	0	0.00				0.00	0.00
Caldwell	NE Site Project #1415	Under Construction	0	0.00				0.00	0.00
Cape Fear	Pier and Dock Replacement- Emergency #1147	Complete	1,000,000	1,000,000.00				1,000,000.00	0.00
Cape Fear	New Elevator and Elevator Repairs-Emergency #1148	Complete	0	0.00				0.00	0.00
Cape Fear	Engineering Technology building #1215	Complete	0	0.00				0.00	0.00
Cape Fear	Renovs-Emmart Bldg., Burnett Bldg., Machine Shop #1216	Under Design	1,104,936	51,000.00				51,000.00	1,053,936.00
Cape Fear	Campus Loop Access Road & Truck Driver Facility #1377	Complete	0	0.00				0.00	0.00
Cape Fear	Parking Deck & Classroom Building-Phase I #1455	Under Design	0	0.00				0.00	0.00
Cape Fear	Public Safety Training Center #1416	Under Design	0	0.00				0.00	0.00
Cape Fear	North Campus Signage & Entrance Project #1608	Under Design	0	0.00				0.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2007

College	Project Name - (Project No. if assigned)	Status	Allotted 4101	Total Expenditures	JAN	FEB	MAR	Total Expenditures	Balance
Carteret	Classroom Bldg Repl & Marine Tech Bldg #1092	Complete	199,761	81,581.42				81,581.42	118,179.58
Carteret	Hospitality Building Renov. and Parking Renov. #1348	Complete	48,000	47,148.82				47,148.82	851.18
Carteret	McGee Building Renovation-Joslyn Hall #1539	Under Design	352,127	22,981.88	3,400.00			26,381.88	325,745.12
Carteret	McGee Building Renovation-Classrooms #1475	Under Construction	350,239	302,706.83				302,706.83	47,532.17
Carteret	Sewer Lift Station Repair/Replacment #1525	Complete	166,000	166,000.00				166,000.00	0.00
Catawba	Renovations - Alex. Ctr. NCCCS #1100	Complete	1,001,815	1,001,815.00				1,001,815.00	0.00
Catawba	Classroom/Laboratory Building #1285	Complete	0	0.00				0.00	0.00
Catawba	Library & Learning Assistance Center Renov. #1564	Under Design	685,119	16,403.00			21,967.00	38,370.00	646,749.00
Catawba	Paap Building Renovations #1233	Complete	132,899	132,898.62				132,898.62	0.38
Catawba	Old Testing Center Renvoations #1288	Complete	58,962	58,961.10				58,961.10	0.90
Catawba	Renovate Interior Space #1312	Complete	550,544	550,544.00				550,544.00	0.00
Central Carolina	Roofing (Student Center & Admin.) (Bundled R&R)(#1359)	Complete	295,000	295,000.00				295,000.00	0.00
Central Carolina	Roof Repairs (Main Building) (Bundled R&R) (#1360)	Complete	318,878	317,627.52				317,627.52	1,250.48
Central Carolina	Roofing (LRC & Science) (Bundled R&R) (#1361)	Complete	230,654	222,742.58	7,911.42			230,654.00	0.00
Central Carolina	Classroom/Science Lab Bldg. (Proj.# 1106)	Complete	0	0.00				0.00	0.00
Central Carolina	Telecommunications Bldg. (Proj.# 1107)	Complete	0	0.00				0.00	0.00
Central Carolina	Classroom Building (Proj. # 1325)	Complete	0	0.00				0.00	0.00
Central Carolina	Renovation of Science Building (# 1408)	Complete	31,000	31,000.00				31,000.00	0.00
Central Carolina	Computer Technology Building (#1410)	Complete	0	0.00				0.00	0.00
Central Carolina	Land Acquition - Watson Property (#1570)	Complete	0	0.00				0.00	0.00
Central Carolina	Renovation of Classroom Building (#1362)	Complete	30,218	30,218.00				30,218.00	0.00
Central Carolina	R&R - Siler City Center (# 1485)	Announcing for Designer Services	127,550	0.00				0.00	127,550.00
Central Carolina	R&R - Chatham Campus (# 1486)	Under Construction	280,000	154,236.08	12,854.05			167,090.13	112,909.87
Central Carolina	Renovation of Continuing Education Building (#1512)	Under Design	437,767	20,032.86				20,032.86	417,734.14
Central Carolina	New Siler City Center (#1548)	Announcing for Designer Services	0	0.00				0.00	0.00
Central Carolina	Classroom Building - West Harnett (#1364)	Under Design	0	0.00				0.00	0.00
Cent. Piedmont	Sloan-Morgan Renovation (1138)	Complete	4,766,142	4,766,142.00				4,766,142.00	0.00
Cent. Piedmont	Northeast Campus Ph IA - (942)	Complete	0	0.00				0.00	0.00
Cent. Piedmont	Information Technology Building - (1116)	Complete	0	0.00				0.00	0.00
Cent. Piedmont	Central Energy Facility (1240)	Complete	351,000	351,000.00				351,000.00	0.00
Cent. Piedmont	West Campus Phase III - (1114)	Complete	0	0.00				0.00	0.00
Cent. Piedmont	North Campus Phase III - (1115)	Complete	0	0.00				0.00	0.00
Cent. Piedmont	Van Every Building Reconstruction		0	0.00				0.00	0.00
Cent. Piedmont	Professional Development Bldg - 3rd floor (1491)	Under Construction	0	0.00				0.00	0.00
Cent. Piedmont	Central High Exterior Renovation (1478)	Under Construction	2,000,000	302,388.77		132,223.31		434,612.08	1,565,387.92
Cent. Piedmont	Allied Health Bldg Addition & Renovation (1406)	Under Construction	2,620,177	107,903.24		131,735.06		239,638.30	2,380,538.70
Cent. Piedmont	Northeast Campus Phase II - (1326)	Complete	0	0.00				0.00	0.00
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370	Complete	230,000	229,540.43				229,540.43	459.57
Cleveland	CLASSROOM BUILDING PROJECT # 1287	Under Design	0	0.00				0.00	0.00
Cleveland	REPLACE/MODIFY MECHANICAL SYSTEMS		0	0.00				0.00	0.00
Cleveland	RE-ROOFING CAMPUS CENTER BLD PROJECT #1436	Under Construction	500,000	229,063.93				229,063.93	270,936.07
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT 1435	Complete	297,104	296,534.07				296,534.07	569.93
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167	Complete	1,688,980	1,688,980.00				1,688,980.00	0.00
Coastal Carolina	Classroom Building #1263	Complete	0	0.00				0.00	0.00
Coastal Carolina	BT Energy Management Project #1567	Complete	0	0.00				0.00	0.00
Coastal Carolina	Covered Walkways/Fascia Repair #1615	Announcing for Designer Services							
Coastal Carolina	Repairs to Facilities/Capital Improvements		0	0.00				0.00	0.00
COA	D. F. Walker Public School Takeover Renovation #1241	Complete	0	0.00				0.00	0.00
COA	Allied Health and Wellness Center #1247	Complete	0	0.00				0.00	0.00
COA	Land Acquisition and Renovation of Riverside Center #1315	Complete Land Purchase	0	0.00				0.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2007

College	Project Name - (Project No. if assigned)	Status	Allotted 4101	Total Expenditures	JAN	FEB	MAR	Total Expenditures	Balance
COA	Renovation of Manteo Middle School #1420	Under Design	0	0.00				0.00	0.00
COA	Auditorium Roof #1618	Announcing for Designer Services	45,424	0.00				0.00	45,424.00
COA	Cosmetology Program Area Renovation #1592	Announcing for Designer Services	90,000	0.00				0.00	90,000.00
COA	Buildings A & C Roof Repairs #1197 (bundled)	Complete	380,576	380,575.07				380,575.07	0.93
COA	Expansion to Building A EC Campus #1450	Under Construction	975,244	337,824.50		8,158.40		345,982.90	629,261.10
Craven	Classroom/Library Building - #907B	Complete	0	0.00				0.00	0.00
Craven	Addition to Kelso Hall - #1336	Complete	0	0.00				0.00	0.00
Craven	Maintenance Building/ Roadway & Parking - #1076	Complete	0	0.00				0.00	0.00
Craven	Technology Building #1268	Under Construction	0	0.00				0.00	0.00
Craven	Reroof Building B #1243	Complete	205,027	205,026.79				205,026.79	0.21
Craven	Reroof Building G #1244	Complete	265,114	265,113.79				265,113.79	0.21
Craven	Renovate Barker Hall & Miscellaneous Renovations #1246	Under Construction	264,000	192,655.63				192,655.63	71,344.37
Craven	Replace Chillers,Air Handlers,Small Renov.(Bundled)- #1245		0	0.00				0.00	0.00
Craven	Reroof Library (Bldg A) #1603	Under Design	250,000	0.00				0.00	250,000.00
Davidson	Classrooms/Laboratories/Renovations (1101)	Complete	1,741,409	1,741,409.00				1,741,409.00	0.00
Davidson	Fire Service Laboratory (1180)	Complete	0	0.00				0.00	0.00
Durham	Collins Bldg. Renovations - 1170	Complete	1,000,000	1,000,000.00				1,000,000.00	0.00
Durham	White Building Renovations - 1171	Under Design	755,000	23,550.00		23,550.00	25,500.00	72,600.00	682,400.00
Durham	New Student Services/Classroom Building - #1199	Complete	0	0.00				0.00	0.00
Durham	Satellite Campus#1499	Under Construction	0	0.00				0.00	0.00
Durham	Mulitpurpose Classroom/ Physical Training Facility #1522	Announcing for Designer Services	0	0.00				0.00	0.00
Edgecombe	ACT Project - Project #1078	Complete	0	0.00				0.00	0.00
Edgecombe	Various R & R projects #1273	Under Construction	500,000	157,566.89				157,566.89	342,433.11
Edgecombe	Various R & R projects #1272	complete	757,203	749,741.98				749,741.98	7,461.02
Fayetteville	Spring Lake Multi-Use Educational Building (DCC #1051)	Complete	0	0.00				0.00	0.00
Fayetteville	Purchase land along Ft Bragg Road #1320	Complete Land Purchase	0	0.00				0.00	0.00
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden #1125	Complete	0	0.00				0.00	0.00
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (DCC #1131)	Complete	3,402,185	3,402,185.00				3,402,185.00	0.00
Fayetteville	Virtual College Center (DCC #1126)	Complete	0	0.00				0.00	0.00
Fayetteville	Classroom Bldg/Renov. form. Service Merchandise Bldg(DCC #1585)	Announcing for Designer Services	0	0.00				0.00	0.00
Fayetteville	Horace Sisk Boiler Chiller Replacement (DCC #1211)	Complete	111,788	111,788.00				111,788.00	0.00
Fayetteville	Purchase land along Ft Bragg Road (DCC #1441)	Complete Land Purchase	0	0.00				0.00	0.00
Fayetteville	Addition to Administration Building (DCC 1520)	Under Design	0	0.00				0.00	0.00
Fayetteville	Purchase land along Ft Bragg Road (DCC #1534)	Complete Land Purchase	0	0.00				0.00	0.00
Fayetteville	Criminal Justice Center PM & E (DCC#1460)	Under Design	0	0.00				0.00	0.00
Fayetteville	Bundled R & R Projects 2006		0	0.00				0.00	0.00
Fayetteville	Bundled R & R Projects 2005 (DCC#1446)	Under Construction	0	0.00				0.00	0.00
Forsyth	Construction - New building - #1139	Under Construction	0	0.00				0.00	0.00
Forsyth	Gym renov, Rerouting data lines, & Parking lot - #1159	Complete	200,000	200,000.00				200,000.00	0.00
Forsyth	HVAC & Fire Alarm System Renovations - #1311	Complete	559,053	559,052.50				559,052.50	0.50
Forsyth	Northwest Forsyth County Center - #1390	Under Construction	0	0.00				0.00	0.00
Forsyth	Renovations - Snyder Hall - #1437	Complete	665,000	631,302.00		30,161.00	3,155.00	664,618.00	382.00
Forsyth	Renovations-Allman Center #1560	Complete	280,000	261,455.64				261,455.64	18,544.36
Forsyth	Bundled - Different renvoation projects		0	0.00				0.00	0.00
Forsyth	Bundled - Electrical upfit & aircondition hallways		0	0.00				0.00	0.00
Forsyth	Bundled - Snyder & Ardmore Buildings		0	0.00				0.00	0.00
Forsyth	Bundled - Roof replacements		0	0.00				0.00	0.00
Forsyth	Bundled - Renovation of space vacated to new bldg.		0	0.00				0.00	0.00
Forsyth	Renovations		0	0.00				0.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2007

College	Project Name - (Project No. if assigned)	Status	Allotted 4101	Total Expenditures	JAN	FEB	MAR	Total Expenditures	Balance
Forsyth	Construction - Greene Hall Expansion #1438	Announcing for Designer Services	0	0.00				0.00	0.00
Gaston	New Public Safety Building - #1122	Complete	0	0.00				0.00	0.00
Gaston	New Science and Technology Building - #1428	Under Design	0	0.00				0.00	0.00
Gaston	Renovation - Comer Building - East #1332	Complete	2,505,092	2,484,762.92				2,484,762.92	20,329.08
Gaston	New Health Sciences Building - #1427	Under Design	0	0.00				0.00	0.00
Gaston	Renovation - Craig Building - #1333	complete	225,592	222,646.17				222,646.17	2,945.83
Guilford	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303	Complete	0	0.00				0.00	0.00
Guilford	Land #1236	Complete Land Purchase	0	0.00				0.00	0.00
Guilford	Classroom Building Project #1046	Complete	0	0.00				0.00	0.00
Guilford	Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888	Complete	0	0.00				0.00	0.00
Guilford	Jamestown Campus Land & Parking #1294	Complete Partial Land Purchase	0	0.00				0.00	0.00
Guilford	Classroom Building #1605	Announcing for Designer Services	0	0.00				0.00	0.00
Guilford	Fire Suppression System Replacement #1392	Complete	344,006	344,005.55				344,005.55	0.45
Guilford	Roads, Parking & Walkways Repairs #1334	complete	889,325	889,324.77				889,324.77	0.23
Guilford	Business Careers Renovation #1397	Announcing for Designer Services	1,050,037	37.45				37.45	1,049,999.55
Guilford	HVAC Renovations and Energy Upgrades #1398	Under Construction	968,811	618,811.45				618,811.45	349,999.55
Guilford	Health Technologies Project #1375	Under Construction	0	0.00				0.00	0.00
Halifax	Allied Health/Auditorium Bldg #1090	Complete	0	0.00				0.00	0.00
Halifax	HVAC replacement,welding shop renovations #1165	Under Construction	811,569	760,390.77				760,390.77	51,178.23
Halifax	Wellness/Fitness Center #1292	Complete	0	0.00				0.00	0.00
Haywood	Renovation - 200/300 Buildings #1113	Complete	1,851,922	1,851,922.00				1,851,922.00	0.00
Haywood	Regional High Tech. Center #1327	Complete	0	0.00				0.00	0.00
Isothermal	Continuing Education Building Renovation - #1204	Complete	548,418	548,417.17				548,417.17	0.83
Isothermal	Life Long Learning Center #1298	Under Construction	0	0.00				0.00	0.00
Isothermal	ADA Compliance Project & minor building improve. #1252	Complete	123,694	123,693.77				123,693.77	0.23
Isothermal	Campus HVAC Controls Replacement #1253	Complete	181,782	181,781.47				181,781.47	0.53
Isothermal	Underground wiring project #1394	Complete	100,000	100,000.00				100,000.00	0.00
Isothermal	Student Center Roof Replacement #1395	Complete	276,334	276,333.55				276,333.55	0.45
Isothermal	Library & Swimming Area Roof Replacements #1524	Complete	447,401	405,967.83	41,433.17			447,401.00	0.00
Isothermal	Library Interior Ceiling Renovation - #1565	Under Construction	6,106	3,295.60	1,802.91			5,098.51	1,007.49
James Sprunt	Exterior Campus Lighting #1163	Complete	223,414	223,414.00				223,414.00	0.00
James Sprunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164	Complete	176,586	176,584.70				176,584.70	1.30
James Sprunt	Herring Bldg. Classroom Addition #1281	Complete	0	0.00				0.00	0.00
James Sprunt	Repair and Renovations #1424	Under Construction	266,319	212,022.11				212,022.11	54,296.89
James Sprunt	Repair and Renovations Phase 2 #1529	Under Construction	265,000	253,513.73				253,513.73	11,486.27
Johnston	Campus Lighting and Parking #1176	Complete	0	0.00				0.00	0.00
Johnston	Industrial Technology Bldg #1219	Complete	0	0.00				0.00	0.00
Johnston	Renovation of Wilson #1103	Complete	662,956	632,152.82				632,152.82	30,803.18
Johnston	Wilson Building Addition/renovation, Elsie, TDT renov. #1220	Under Construction	549,732	549,732.00				549,732.00	0.00
Johnston	Arboretum Greenhouse Complex #1422	Complete	0	0.00				0.00	0.00
Johnston	Art and Elsee Buildings Renovations #1526	Under Construction	0	0.00				0.00	0.00
Lenoir	Adtns/Renov Health Sciences Bldg & Marquee #1136	Complete	196,000	196,000.00				196,000.00	0.00
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA #1228	Under Construction	861,664	649,906.68		7,030.00		656,936.68	204,727.32
Lenoir	Early Childhood/Literacy Bldg&Student Center Add #1239	Complete	0	0.00				0.00	0.00
Lenoir	Resurface Roads and Parking Lots/other renovations #1251	Under Construction	365,000	229,296.60				229,296.60	135,703.40
Lenoir	Classroom and Science Building #1238	Under Construction	0	0.00				0.00	0.00
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232	Announcing for Designer Services	250,000	0.00				0.00	250,000.00
Lenoir	Industrial/Vocational Center #1407	Under Design	0	0.00				0.00	0.00
Lenoir	Land Acquisition #1399	Complete Land Purchase	0	0.00				0.00	0.00
Lenoir	Jones Co. Land Acquisition #1462	Complete Land Purchase	0	0.00				0.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2007

College	Project Name - (Project No. if assigned)	Status	Allotted 4101	Total Expenditures	JAN	FEB	MAR	Total Expenditures	Balance
Lenoir	Felix Johnson Property #1488	Complete Land Purchase	0	0.00				0.00	0.00
Lenoir	Jones County Center #1500	Under Design	0	0.00				0.00	0.00
Lenoir	Maintenance Facility #1587	Under Design	0	0.00				0.00	0.00
Lenoir	Signage #1588	Announcing for Designer Services	0	0.00				0.00	0.00
Lenoir	Christine Parker Property #1533	Complete Land Purchase	0	0.00				0.00	0.00
Lenoir	Construction/R&R		0	0.00				0.00	0.00
Martin	Misc. R & R (Bundled projects) #1178	Complete	99,713	99,712.69				99,712.69	0.31
Martin	Roof Repairs (Bundled projects) #1192	Complete	630,915	630,914.86				630,914.86	0.14
Martin	HVAC #1583	Under Design	318,912	0.00				0.00	318,912.00
Mayland	Avery County Project #1169	Complete	0	0.00				0.00	0.00
Mayland	R&R Projects #1284	Complete	200,000	180,666.89				180,666.89	19,333.11
Mayland	Applied Technologies Building #1328	Under Design	0	0.00				0.00	0.00
Mayland	Repairs/Renovations Projects		0	0.00				0.00	0.00
Mayland	Land Purchase #1378	Complete	0	0.00				0.00	0.00
McDowell	Classroom Building #1353	Complete	0	0.00				0.00	0.00
McDowell	Replace Exit Doors & Fire Alarm System #1160	Complete	166,200	166,200.00				166,200.00	0.00
McDowell	Roof Replacement #1161	Complete	98,000	98,000.00				98,000.00	0.00
McDowell	Campus Repair and Renovations #1248	Complete	174,500	174,500.00				174,500.00	0.00
McDowell	Campus Repairs & Renovations #1566	Under Construction	282,588	205,554.41	60,561.25	5,588.15		271,703.81	10,884.19
Mitchell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168	Complete	250,000	241,154.35	2,964.50		1,500.00	245,618.85	4,381.15
Mitchell	Renovation Of the CEC-Gen'l Bldg. Renovations - #1196	Complete	142,562	123,151.42			5,289.13	128,440.55	14,121.45
Mitchell	Mooresville Center 2nd Floor Addition-DCC No. 1070	Complete	0	0.00				0.00	0.00
Mitchell	Advanced Technology Building-DCC No. 1091	Complete	0	0.00				0.00	0.00
Mitchell	Renovation of the Library #1379	Under Construction	415,993	408,946.58	378.26			409,324.84	6,668.16
Mitchell	Renovation of the Student Center #1573		0	0.00				0.00	0.00
Mitchell	Renovation of Vocational Building #1509	Under Construction	738,984	72,100.00			5,500.00	77,600.00	661,384.00
Montgomery	Renovations and Repairs #1187	Complete	502,004	501,025.68				501,025.68	978.32
Nash	Land Acquisition #1141	Complete Land Purchase	0	0.00				0.00	0.00
Nash	Structural Repairs & Renovations #1299	Under Construction	190,000	124,377.48			125.00	124,502.48	65,497.52
Nash	Environmental Repairs & Renovations - #1193	Complete	266,844	266,574.73				266,574.73	269.27
Nash	Aesthetic Repairs & Renovations - #1194	Complete	260,000	260,000.00				260,000.00	0.00
Nash	Program Specific Classroom Renovations #1203	Complete	41,000	41,000.00				41,000.00	0.00
Nash	Infrastructure Repairs & Renovations #1300	Under Construction	41,000	20,468.34			4,299.41	24,767.75	16,232.25
Nash	Science & Technology Building #1301	Complete	0	0.00				0.00	0.00
Nash	Repurposing Classrooms #1530	Complete	150,000	150,000.00				150,000.00	0.00
Pamlico	Expansion of Bayboro Center #1224	Complete	70,000	70,000.00				70,000.00	0.00
Pamlico	Repair and Renovations #1011	Complete	213,376	207,819.00				207,819.00	5,557.00
Pamlico	Life Care Center #1391	Under Construction		0.00				0.00	0.00
Piedmont	Renovate gym to LRC & Distance learning Classroom #1309	Complete	844,824	844,824.00				844,824.00	0.00
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310	Complete	0	0.00				0.00	0.00
Piedmont	Renovate Student Complex #1383	Complete	0	0.00				0.00	0.00
Piedmont	Renovate Auditorium #1384	Complete	0	0.00				0.00	0.00
Piedmont	Person County Classroom/Lab Building #1445	Under Design	0	0.00				0.00	0.00
Pitt	General Classroom Bldg - 1111 Ph1	Complete	0	0.00				0.00	0.00
Pitt	Parking Project - 1112 Ph1	Complete	0	0.00				0.00	0.00
Pitt	Bowen Farm Site Project (Planning) - 1110	Complete	0	0.00				0.00	0.00
Pitt	Fulford Bldg Addition Ph II - 1234	Complete	0	0.00				0.00	0.00
Pitt	Firing Range and Driving Pad - #1177	Complete	0	0.00				0.00	0.00
Pitt	Davenport Farm #1431	Complete Land Purchase	0	0.00				0.00	0.00
Pitt	MacThrift Building #1505	Complete Land Purchase	0	0.00				0.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2007

College	Project Name - (Project No. if assigned)	Status	Allotted 4101	Total Expenditures	JAN	FEB	MAR	Total Expenditures	Balance
Pitt	Student Center - Phase 1 #1545	Under Design	0	0.00				0.00	0.00
Pitt	Undetermined Project		0	0.00				0.00	0.00
Pitt	Humber Bldg Renov Ph III #1358	Complete	1,585,095	1,583,307.77				1,583,307.77	1,787.23
Pitt	Greenville Center Renovation #1617	Announcing for Designer Services	47,348	0.00				0.00	47,348.00
Randolph	R & R Bundle Number One, Two & Three #1174	Complete	1,050,259	1,049,082.34	1,176.66			1,050,259.00	0.00
Randolph	Archdale Center Classroom Addition #1317	Complete	0	0.00				0.00	0.00
Randolph	R & R Bundle Number Four #1578	Under Construction	593,271	140,762.59		26,911.08		167,673.67	425,597.33
Richmond	Proj.1089 - HVAC Renovations in 3 Buildings	Complete	890,000	890,000.00				890,000.00	0.00
Richmond	Proj.1088 Health Sciences Building	Complete	0	0.00				0.00	0.00
Richmond	Proj. 1282 Acquire Building in Scotland County	Complete Land Purchase	0	0.00				0.00	0.00
Richmond	Proj. 1283 Multiple Renovations @ less than \$100,000 each	Complete	358,389	358,389.00				358,389.00	0.00
Richmond	Purchase new Facility near Industrial Park		0	0.00				0.00	0.00
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271	Complete	255,395	255,395.00				255,395.00	0.00
Roanoke-Chowan	Compliance/Safety Renov. (Bundled Projects) #1323	Complete	215,600	208,124.25				208,124.25	7,475.75
Roanoke-Chowan	Learning/Working Renov. (Bundled Projects) #1324	Complete	385,268	385,267.35				385,267.35	0.65
Robeson	#1225 (Pembroke Center Land Purchase)	Complete Land Purchase	0	0.00				0.00	0.00
Robeson	#1109 Continuing Education Building	Under Construction	0	0.00				0.00	0.00
Robeson	#1206 Continuing Education /Allied Health Buildings	Under Construction	0	0.00				0.00	0.00
Robeson	#1214Emergency Training Facility Addition	Complete	0	0.00				0.00	0.00
Robeson	#1329 Renovations Site Work	Complete	992,074	992,074.00				992,074.00	0.00
Robeson	#1562 Workforce Development Bldg.	Announcing for Designer Services	0	0.00				0.00	0.00
Robeson	#1108 Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9,10, 15	Complete	159,922	159,921.38				159,921.38	0.62
Rockingham	Lifelong Learning Center - 1079	Complete	0	0.00				0.00	0.00
Rockingham	Classroom/Storage Bldg. at ESTC - 1080	Complete	0	0.00				0.00	0.00
Rockingham	Spring 2001 Renovations #1156	Under Construction	165,000	35,815.60				35,815.60	129,184.40
Rockingham	Summer 2001 Renovations #1191	Complete	112,500	112,500.00				112,500.00	0.00
Rockingham	Fall 2001 Renovations #1217	Complete	86,700	86,429.95				86,429.95	270.05
Rockingham	Spring 2002 Renovations #1218	Complete	70,000	70,000.00				70,000.00	0.00
Rockingham	Fall 2002 Renovations - #1306	Complete	243,000	243,000.00				243,000.00	0.00
Rockingham	Spring 2004 Renovations - #1382	Under Construction	346,000	224,519.36				224,519.36	121,480.64
Rockingham	Summer 2004 Renovations #1501	Under Construction	100,000	74,426.89		22,675.09		97,101.98	2,898.02
Rockingham	Summer 2005 Renovations #1540	Under Construction	1,054,150	172,087.50		45,926.25		218,013.75	836,136.25
Rowan-Cabarrus	Bldg. 100 Renovations - #1032	Complete	202,433	202,432.03				202,432.03	0.97
Rowan-Cabarrus	Classroom/Laboratory Building - #1185	Under Construction	0	0.00				0.00	0.00
Rowan-Cabarrus	Parking Lot Extension/Renovation #1393	Under Construction	0	0.00				0.00	0.00
Rowan-Cabarrus	Various Renovations - #1314	Under Construction	603,152	288,870.36		29,218.73	20,046.98	338,136.07	265,015.93
Rowan-Cabarrus	LRC & Student Support Space Renovations (proj #1086)	Under Construction	406,029	22,215.53				22,215.53	383,813.47
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot #1595	Announcing for Designer Services	0	0.00				0.00	0.00
Sampson	Occupational Building #1133	Complete	125,530	125,530.00				125,530.00	0.00
Sampson	Campus Roadway Extension #983	Complete	0	0.00				0.00	0.00
Sampson	North HVAC and Crosswalk replacement #1151	Complete	575,000	575,000.00				575,000.00	0.00
Sandhills	New Student Center # 940	Complete	0	0.00				0.00	0.00
Sandhills	New Hoke County Center #813	Complete	0	0.00				0.00	0.00
Sandhills	Kennedy Hall Health Sciences Renovation #1003	Complete	487,000	487,000.00				487,000.00	0.00
Sandhills	Education Center #1081	Complete	0	0.00				0.00	0.00
Sandhills	Parking Lot - South Campus #1313	Complete	0	0.00				0.00	0.00
Sandhills	Stone Hall Administration Renovation #1278	Complete	120,000	120,000.00				120,000.00	0.00
Sandhills	Stone Hall Student Services Renovation #1154	Complete	95,000	95,000.00				95,000.00	0.00
Sandhills	Hoke Business and Technology Center #1142	Under Construction	0	0.00				0.00	0.00
Sandhills	Horticulture Complex - 1352	Under Design	0	0.00				0.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2007

College	Project Name - (Project No. if assigned)	Status	Allotted 4101	Total Expenditures	JAN	FEB	MAR	Total Expenditures	Balance
Sandhills	Blue Hall Renovation #1004	Under Construction	206,844	44,387.50				44,387.50	162,456.50
Sandhills	Improvements/Expansion Traffic System - #1242	Complete	0	0.00				0.00	0.00
Sandhills	Meyer-Stone Hall Roof Replacement #1376	Under Design	27,000	0.00				0.00	27,000.00
Sandhills	Stone Hall Renovation #1477	Complete	43,938	43,938.00				43,938.00	0.00
Sandhills	Construction R&R Project		0	0.00				0.00	0.00
Sandhills	Emergency Services Training Complex #1356	Under Construction	0	0.00				0.00	0.00
Sandhills	Stone Hall Lecture 111 Renovation #1357	Complete	523,715	516,205.25				516,205.25	7,509.75
Sandhills	Athletic Field Renovation #1347	Complete	0	0.00				0.00	0.00
Sandhills	Greenhouse Renovation #1528	Under Construction	80,000	4,578.20				4,578.20	75,421.80
South Piedmont	Continuing Education Center Renovations (#932B)	Complete	300,000	300,000.00				300,000.00	0.00
South Piedmont	Renovations to the Continuing Education Ctr - #1166	Complete	116,235	116,235.00				116,235.00	0.00
Southeastern	Infrastructure Construction/Renovations #1173	Complete	1,029,868	1,029,868.00				1,029,868.00	0.00
Southeastern	OSHA and ADA Compliance #1275	Under Construction	265,000	265,000.00				265,000.00	0.00
Southeastern	Technology Building #1274	Under Design	0	0.00				0.00	0.00
Southeastern	Building "G" Renovation/Addition #1413	Under Design	68,909	0.00				0.00	68,909.00
Southeastern	Renovation/Expansion of "T" Building #1414	Announcing for Designer Services	0	0.00				0.00	0.00
Southwestern	Swain Ctr Renovation-remaining section of building #1190	Complete	399,980	399,979.99				399,979.99	0.01
Southwestern	Jackson County Renovations #1188	Complete	798,962	798,962.00				798,962.00	0.00
Southwestern	Restroom / shower renovation #1189	Complete	90,000	90,000.00				90,000.00	0.00
Southwestern	General building-new campus #1330	Under Construction	0	0.00				0.00	0.00
Southwestern	Academic, Admin building #1371		0	0.00				0.00	0.00
Stanly	Western Stanly Center - Project # 903	Complete	0	0.00				0.00	0.00
Stanly	Addition to existing building - Project #1231	Complete	0	0.00				0.00	0.00
Stanly	Patterson Building Roof Replacement #1207	Complete	100,000	100,000.00				100,000.00	0.00
Stanly	Corporate Education/Shop Building #1369	Complete	150,000	150,000.00				150,000.00	0.00
Stanly	Student Center Bldg Renovation & Addition #1355	Complete	67,800	67,800.00				67,800.00	0.00
Stanly	Kelley Building Roof Replacement & Renov #1421	Complete	182,200	182,200.00				182,200.00	0.00
Stanly	General Repair & Renovation #1531	Under Construction	330,169	158,660.54		13,828.05		172,488.59	157,680.41
Surry	No. 947: Yadkin Center (completed)	Complete	0	0.00				0.00	0.00
Surry	No. 1186: Parking Lot "H" Bldg (completed)	Complete	91,883	91,883.00				91,883.00	0.00
Surry	No. 1123:"K" Engineering Technologies Bldg (completed)	Complete	0	0.00				0.00	0.00
Surry	No. 1387: Renovations: V-C-P + Misc Small Proj.	Complete	830,934	830,934.00				830,934.00	0.00
Surry	No. 1367: Maintenance Bldg & Misc.	Complete	0	0.00				0.00	0.00
Surry	No. 1258: "J" Three-Story Classroom Bldg (completed)	Complete	0	0.00				0.00	0.00
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation (completed)	Complete	551,767	551,767.00				551,767.00	0.00
Surry	No. 1521: Viticulture & Enology Center	Under Construction	0	0.00				0.00	0.00
Tri-County	Addition/Renovation -Enloe Building #1308	Complete	891,527	891,527.00				891,527.00	0.00
Tri-County	Lighted Parking/Concrete Sidewalks #1202	Complete	0	0.00				0.00	0.00
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	Complete	0	0.00				0.00	0.00
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307	Complete	238,395	238,395.00				238,395.00	0.00
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	Complete	154,824	154,824.00				154,824.00	0.00
Vance-Granville	LAND ACQUISITION #1517	Complete Land Purchase	0	0.00				0.00	0.00
Vance-Granville	PHASE 1 R&R/CONSTRUCTION PROJECTS #1157	Complete	0	0.00				0.00	0.00
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	Complete	61,995	61,995.00				61,995.00	0.00
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198	Complete	416,401	416,400.14				416,400.14	0.86
Vance-Granville	BIO CLASSROOM/LAB #1543	Complete	0	0.00				0.00	0.00
Vance-Granville	MAIN CAMPUS IT/MARKETING #1612		0	0.00				0.00	0.00
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094	Complete	300,000	300,000.00				300,000.00	0.00
Vance-Granville	GRANVILLE MISC CONSTRUCTION		0	0.00				0.00	0.00
Vance-Granville	MULTI-SITE REPAIR/RENOVATIONS #1613		0	0.00				0.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2007

College	Project Name - (Project No. if assigned)	Status	Allotted 4101	Total Expenditures	JAN	FEB	MAR	Total Expenditures	Balance
Wake	Reroofing - Ready Hall #1260	Complete	324,927	324,926.66				324,926.66	0.34
Wake	Resurfacing & paving pking. Areas & walk #1419	Under Construction	240,000	113,094.87				113,094.87	126,905.13
Wake	Land Acquisition #1442	Complete	0	0.00				0.00	0.00
Wake	Allied Health Auditorium Renovation #1321	Complete	552,158	552,157.41				552,157.41	0.59
Wake	Reroofing - Technical Education Bldg. #1290	Complete	206,458	206,458.00				206,458.00	0.00
Wake	Engineering Technology Bldg. Renovation #1291	Complete	510,877	510,877.00				510,877.00	0.00
Wake	N.E. Campus Development & Bldg. Const. #1289	Under Construction	0	0.00				0.00	0.00
Wake	R&R Main campus classrooms, labs & offices #1295	Complete	1,028,494	1,028,494.00				1,028,494.00	0.00
Wake	NE Campus Infrastructure #1262	Complete	0	0.00				0.00	0.00
Wake	TE Renovation #1559	Under Design	24	0.00				0.00	24.00
Wayne	Childcare Center/Lab #1104	Complete	0	0.00				0.00	0.00
Wayne	Land Acquisition #1124	Complete Land Purchase	0	0.00				0.00	0.00
Wayne	Miscellaneous R&R (Bundled) #1162	Under Construction	702,916	702,916.00				702,916.00	0.00
Wayne	Addition Chiller & Upgrade of Energy Plant #1351	Complete	275,000	275,000.00				275,000.00	0.00
Wayne	Building 1 - Multi Purpose #1105	Under Construction	0	0.00				0.00	0.00
Wayne	Building 2 -Dental Clinic Addition & Renov. #1230	Complete	271,711	271,711.00				271,711.00	0.00
Wayne	Building 3 - Continuing Education Center #1280	Complete	0	0.00				0.00	0.00
Wayne	WLC & Dogwood Bldgs Renovation #1339	Complete	127,730	127,730.00				127,730.00	0.00
Western Piedmont	LIGHTING RETROFITS #1117	Complete	205,000	205,000.00				205,000.00	0.00
Western Piedmont	CAMPUS RENOVATIONS #1118	Complete	880,000	879,999.43				879,999.43	0.57
Western Piedmont	HEALTH/SCIENCE FACILITY #1366	Under Construction	0	0.00				0.00	0.00
Western Piedmont	CAMPUS REPAIRS/RENOVATIONS #1365	Under Construction	401,274	249,909.00				249,909.00	151,365.00
Wilkes	Walker Center Renovations - #1181	Complete	274,999	274,998.20				274,998.20	0.80
Wilkes	General Campus Renovations - #1182	Under Construction	456,817	344,973.97			9,756.92	354,730.89	102,086.11
Wilkes	Alleghany Center Relocation and Renovation - #1249	Complete	50,000	50,000.00				50,000.00	0.00
Wilkes	Ashe Center Lab and Classroom Space #1250	Complete	0	0.00				0.00	0.00
Wilkes	Technology Center - #1346	Under Construction	0	0.00				0.00	0.00
Wilkes	Science Lab, ADA and Admin. Office Renovatons - #1209	Under Construction	204,441	54,441.41				54,441.41	149,999.59
Wilkes	Energy Conservation Upgrades - #1183	Complete	230,000	224,052.91				224,052.91	5,947.09
Wilkes	Greenhouse Renovations - #1210	Complete	10,029	10,028.36				10,028.36	0.64
Wilkes	Roof Replace - Beacon, Hayes and Lovette Halls #1489	Under Construction	235,000	138,115.00				138,115.00	96,885.00
Wilkes	Roof Replacement - Thompson Hall #1490	Complete	176,856	176,856.00				176,856.00	0.00
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184	Complete	306,972	306,972.00				306,972.00	0.00
Wilson	Student Center- #1401	Under Construction	0	0.00				0.00	0.00
Wilson	Tech Center Land Acquisition-#1345	Complete	0	0.00				0.00	0.00
Wilson	Renovation Project - Year 2001 - #1149	Complete	336,540	336,540.00				336,540.00	0.00
Wilson	Community/Business Center - #1150	Complete	0	0.00				0.00	0.00
Wilson	Renovation Project - Year 2002 - #1229	Complete	225,000	224,999.69				224,999.69	0.31
Wilson	Renovation Project - Year 2003 - #1305	Complete	275,000	275,000.00				275,000.00	0.00
Wilson	Renovation Project - Year 2004-#1389	Complete	230,000	83,217.77	146,782.23			230,000.00	0.00
Wilson	Police Academy Addition - #1426	Under Construction	0	0.00				0.00	0.00
Wilson	Renovation Project - Year 2005-#1518	Under Construction	291,999	61,794.85	39,349.87	20,616.10		121,760.82	170,238.18
Textile School	R&R (project bundled: emerg rep., infrastructure, safety, etc)	Complete	29,447	29,447.00				29,447.00	0.00
Textile School	Capital Construction Project 905 ID 6800100905A	Complete	0	0.00				0.00	0.00
	TOTALS		91,446,288.00	72,838,985.81	318,614.32	527,937.24	123,004.49	73,808,541.86	17,637,746.14

* Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State Board.

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2007

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JAN	FEB	MAR	Total Expenditures	Balance
Alamance	Student Services/LRC/Adm - Project No. 1129	2,000,000.00	2,000,000.00				2,000,000.00	0.00
Alamance	Renovations - Project I - Project No. 1201	0.00	0.00				0.00	0.00
Alamance	Renovations - Project II - Project 1302	0.00	0.00				0.00	0.00
Alamance	Renovations - Main Building Project No. 1549	0.00	0.00				0.00	0.00
Alamance	Renovations - Student Center No. 1563	0.00	0.00				0.00	0.00
Alamance	Allied Health Building - Project No. 1130	3,747,351.00	721,142.96	415,368.51	14,230.07	560,777.82	1,711,519.36	2,035,831.64
Alamance	Burlington Center Renovation Project No. 1584	0.00	0.00				0.00	0.00
Alamance	Renovations - Child Development Center	0.00	0.00				0.00	0.00
Alamance	Renovations - Parking Lots	0.00	0.00				0.00	0.00
Asheville	Computer Technology Center NCCCS #1097	4,640,000.00	4,592,058.36				4,592,058.36	47,941.64
Asheville	Renovations #1 - #1137	63,176.00	56,119.85				56,119.85	7,056.15
Asheville	Enka Center Renovations #1213	0.00	0.00				0.00	0.00
Asheville	Dental Lab Renovation NCCCS #1121	0.00	0.00				0.00	0.00
Asheville	Hospitality Education Center NCCCS #1098	6,258,254.00	6,214,700.48			23,000.00	6,237,700.48	20,553.52
Asheville	Fernihurst Renovation, #1158	0.00	0.00				0.00	0.00
Asheville	Marketing Tech Renovations #1354	0.00	0.00				0.00	0.00
Beaufort	Law Enforce/EMT/Fire Service Training Facility - #1084	2,936,000.00	2,936,000.00				2,936,000.00	0.00
Beaufort	Renovations to Buildings 1, 4 and 8 #1265	0.00	0.00				0.00	0.00
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266	3,107,499.00	3,107,498.31				3,107,498.31	0.69
Beaufort	Building 3 Door Project #1614	0.00	0.00				0.00	0.00
Beaufort	Building 1 and 3 Roof Replacement #1571	0.00	0.00				0.00	0.00
Bladen	Repair and Renovation #1337	0.00	0.00				0.00	0.00
Bladen	Student Resource Center(LRC,classrooms)#1430	1,805,594.00	0.00				0.00	1,805,594.00
Bladen	Industrial Training Center repair, renovation and Exp #1255	524,794.00	524,794.00				524,794.00	0.00
Bladen	Repair and Renovation, Roofs, HVAC - #1208	0.00	0.00				0.00	0.00
Blue Ridge	General Renovations-Flat Rock Campus - #1227	0.00	0.00				0.00	0.00
Blue Ridge	Campus wide wiring/infrastructure/distance learning - #1276	258,775.00	258,774.03				258,774.03	0.97
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350	0.00	0.00				0.00	0.00
Blue Ridge	Transylvania Center Aditions and Renovations - #1405	877,973.00	877,972.43				877,972.43	0.57
Blue Ridge	Renovations to two classroom buildings - #1443	0.00	0.00				0.00	0.00
Blue Ridge	General Renovations Phase II-Flat Rock Campus - #1304	0.00	0.00				0.00	0.00
Blue Ridge	New Vocational Training Building - #1536	249,222.00	16,787.94		12,761.77		29,549.71	219,672.29
Brunswick	Technical and Trades Building Project #914	336,642.00	336,641.20				336,641.20	0.80
Brunswick	Bundled R&R Projects #1342	12,006.00	12,006.00				12,006.00	0.00
Caldwell	Distance Learning #1128	258,795.00	258,794.70				258,794.70	0.30
Caldwell	Watauga Site Prep #1127	1,321,355.00	1,143,230.00				1,143,230.00	178,125.00
Caldwell	Renovations B & D Building	0.00	0.00				0.00	0.00
Caldwell	Broyhill Multipurpose Facility #1235	162,150.00	0.00				0.00	162,150.00
Caldwell	Occupational Training Center #1555	1,103,176.00	0.00				0.00	1,103,176.00
Caldwell	Civic Center #1267	0.00	0.00				0.00	0.00
Caldwell	Land Acquisition/Transportation Center #1547	1,000,000.00	1,000,000.00				1,000,000.00	0.00
Caldwell	NE Site Project #1415	719,625.00	50,524.50				50,524.50	669,100.50
Cape Fear	Pier and Dock Replacement- Emergency #1147	0.00	0.00				0.00	0.00
Cape Fear	New Elevator and Elevator Repairs-Emergency #1148	1,300,000.00	1,294,454.63				1,294,454.63	5,545.37
Cape Fear	Engineering Technology building #1215	16,799,237.00	16,712,532.77				16,712,532.77	86,704.23
Cape Fear	Renovs-Emmart Bldg., Burnett Bldg., Machine Shop #1216	0.00	0.00				0.00	0.00
Cape Fear	Campus Loop Access Road & Truck Driver Facility #1377	2,034,242.00	2,008,360.05				2,008,360.05	25,881.95
Cape Fear	Parking Deck & Classroom Building-Phase I #1455	4,921,709.00	265,111.64	63,200.00	116,478.75	19,750.00	464,540.39	4,457,168.61
Cape Fear	Public Safety Training Center #1416	2,121,334.00	447,370.00			24,990.00	472,360.00	1,648,974.00
Cape Fear	North Campus Signage & Entrance Project #1608	37,447.00	0.00		7,447.82	391.99	7,839.81	29,607.19

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2007

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JAN	FEB	MAR	Total Expenditures	Balance
Carteret	Classroom Bldg Repl & Marine Tech Bldg #1092	5,645,724.00	5,645,724.00				5,645,724.00	0.00
Carteret	Hospitality Building Renov. and Parking Renov. #1348	0.00	0.00				0.00	0.00
Carteret	McGee Building Renovation-Joslyn Hall #1539	0.00	0.00				0.00	0.00
Carteret	McGee Building Renovation-Classrooms #1475	0.00	0.00				0.00	0.00
Carteret	Sewer Lift Station Repair/Replacment #1525	0.00	0.00				0.00	0.00
Catawba	Renovations - Alex. Ctr. NCCCS #1100	0.00	0.00				0.00	0.00
Catawba	Classroom/Laboratory Building #1285	7,567,306.00	7,187,985.03	168,580.27			7,356,565.30	210,740.70
Catawba	Library & Learning Assistance Center Renov. #1564	0.00	0.00				0.00	0.00
Catawba	Paap Building Renovations #1233	0.00	0.00				0.00	0.00
Catawba	Old Testing Center Renvoations #1288	0.00	0.00				0.00	0.00
Catawba	Renovate Interior Space #1312	0.00	0.00				0.00	0.00
Central Carolina	Roofing (Student Center & Admin.) (Bundled R&R)(#1359)	0.00	0.00				0.00	0.00
Central Carolina	Roof Repairs (Main Building) (Bundled R&R) (#1360)	0.00	0.00				0.00	0.00
Central Carolina	Roofing (LRC & Science) (Bundled R&R) (#1361)	0.00	0.00				0.00	0.00
Central Carolina	Classroom/Science Lab Bldg. (Proj.# 1106)	4,800,000.00	4,800,000.00				4,800,000.00	0.00
Central Carolina	Telecommunications Bldg. (Proj.# 1107)	700,000.00	697,358.19				697,358.19	2,641.81
Central Carolina	Classroom Building (Proj. # 1325)	2,000,000.00	1,986,482.09				1,986,482.09	13,517.91
Central Carolina	Renovation of Science Building (# 1408)	880,718.00	862,310.27	4,151.25			866,461.52	14,256.48
Central Carolina	Computer Technology Building (#1410)	102,200.00	102,200.00				102,200.00	0.00
Central Carolina	Land Acquition - Watson Property (#1570)	1,897,800.00	1,897,800.00				1,897,800.00	0.00
Central Carolina	Renovation of Classroom Building (#1362)	0.00	0.00				0.00	0.00
Central Carolina	R&R - Siler City Center (# 1485)	0.00	0.00				0.00	0.00
Central Carolina	R&R - Chatham Campus (# 1486)	0.00	0.00				0.00	0.00
Central Carolina	Renovation of Continuing Education Building (#1512)	142,702.00	0.00				0.00	142,702.00
Central Carolina	New Siler City Center (#1548)	600,901.00	0.00				0.00	600,901.00
Central Carolina	Classroom Building - West Harnett (#1364)	1,000,000.00	44,461.22				44,461.22	955,538.78
Cent. Piedmont	Sloan-Morgan Renovation (1138)	128,739.00	23,144.64				23,144.64	105,594.36
Cent. Piedmont	Northeast Campus Ph IA - (942)	738,439.00	738,438.54				738,438.54	0.46
Cent. Piedmont	Information Technology Building - (1116)	16,516,620.00	16,439,303.79				16,439,303.79	77,316.21
Cent. Piedmont	Central Energy Facility (1240)	1,029,163.00	1,011,641.25				1,011,641.25	17,521.75
Cent. Piedmont	West Campus Phase III - (1114)	3,500,000.00	3,500,000.00				3,500,000.00	0.00
Cent. Piedmont	North Campus Phase III - (1115)	18,231,551.00	17,761,254.81		169,249.90		17,930,504.71	301,046.29
Cent. Piedmont	Van Every Building Reconstruction	0.00	0.00				0.00	0.00
Cent. Piedmont	Professional Development Bldg - 3rd floor (1491)	230,000.00	141,105.94				141,105.94	88,894.06
Cent. Piedmont	Central High Exterior Renovation (1478)	100,000.00	0.00				0.00	100,000.00
Cent. Piedmont	Allied Health Bldg Addition & Renovation (1406)	0.00	0.00				0.00	0.00
Cent. Piedmont	Northeast Campus Phase II - (1326)	9,770,000.00	9,089,096.15	293,119.09		229,136.36	9,611,351.60	158,648.40
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370	0.00	0.00				0.00	0.00
Cleveland	CLASSROOM BUILDING PROJECT # 1287	2,215,656.00	199,777.05				199,777.05	2,015,878.95
Cleveland	REPLACE/MODIFY MECHANICAL SYSTEMS	0.00	0.00				0.00	0.00
Cleveland	RE-ROOFING CAMPUS CENTER BLD PROJECT #1436	0.00	0.00				0.00	0.00
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT 1435	0.00	0.00				0.00	0.00
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167	3,850,523.00	3,850,522.41				3,850,522.41	0.59
Coastal Carolina	Classroom Building #1263	10,055,086.00	9,323,951.84	71,957.15		4,158.86	9,400,067.85	655,018.15
Coastal Carolina	BT Energy Management Project #1567	233,000.00	233,000.00				233,000.00	0.00
Coastal Carolina	Covered Walkways/Fascia Repair #1615	720,639.00	0.00				0.00	720,639.00
Coastal Carolina	Repairs to Facilities/Capital Improvements	0.00	0.00				0.00	0.00
COA	D. F. Walker Public School Takeover Renovation #1241	905,612.00	905,612.00				905,612.00	0.00
COA	Allied Health and Wellness Center #1247	2,552,136.00	2,552,135.78				2,552,135.78	0.22
COA	Land Acquisition and Renovation of Riverside Center #1315	42,949.00	42,948.04				42,948.04	0.96

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2007

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JAN	FEB	MAR	Total Expenditures	Balance
COA	Renovation of Manteo Middle School #1420	455,663.00	77,526.27		500.00		78,026.27	377,636.73
COA	Auditorium Roof #1618	0.00	0.00				0.00	0.00
COA	Cosmetology Program Area Renovation #1592	0.00	0.00				0.00	0.00
COA	Buildings A & C Roof Repairs #1197 (bundled)	0.00	0.00				0.00	0.00
COA	Expansion to Building A EC Campus #1450	562,794.00	0.00				0.00	562,794.00
Craven	Classroom/Library Building - #907B	1,900,000.00	1,900,000.00				1,900,000.00	0.00
Craven	Addition to Kelso Hall - #1336	100,000.00	81,246.42	6,356.72	280.87	2,484.51	90,368.52	9,631.48
Craven	Maintenance Building/ Roadway & Parking - #1076	1,375,022.00	1,362,787.57			8,565.53	1,371,353.10	3,668.90
Craven	Technology Building #1268	2,111,324.00	0.00	209,323.68	284,324.73		493,648.41	1,617,675.59
Craven	Reroof Building B #1243	0.00	0.00				0.00	0.00
Craven	Reroof Building G #1244	0.00	0.00				0.00	0.00
Craven	Renovate Barker Hall & Miscellaneous Renovations #1246	0.00	0.00				0.00	0.00
Craven	Replace Chillers,Air Handlers,Small Renov.(Bundled)- #1245	0.00	0.00				0.00	0.00
Craven	Reroof Library (Bldg A) #1603	0.00	0.00				0.00	0.00
Davidson	Classrooms/Laboratories/Renovations (1101)	4,054,058.00	4,054,058.00				4,054,058.00	0.00
Davidson	Fire Service Laboratory (1180)	325,000.00	325,000.00				325,000.00	0.00
Durham	Collins Bldg. Renovations - 1170	2,546,502.00	2,546,502.00				2,546,502.00	0.00
Durham	White Building Renovations - 1171	0.00	0.00				0.00	0.00
Durham	New Student Services/Classroom Building - #1199	5,628,818.00	5,605,330.79				5,605,330.79	23,487.21
Durham	Satellite Campus#1499	3,812,489.00	755,678.61	16,660.00	502,753.04	964,562.38	2,239,654.03	1,572,834.97
Durham	Multipurpose Classroom/ Physical Training Facility #1522	807,259.00	0.00				0.00	807,259.00
Edgecombe	ACT Project - Project #1078	6,756,814.00	6,756,814.00				6,756,814.00	0.00
Edgecombe	Various R & R projects #1273	0.00	0.00				0.00	0.00
Edgecombe	Various R & R projects #1272	0.00	0.00				0.00	0.00
Fayetteville	Spring Lake Multi-Use Educational Building (DCC #1051)	7,000,000.00	7,000,000.00				7,000,000.00	0.00
Fayetteville	Purchase land along Ft Bragg Road #1320	600,000.00	600,000.00				600,000.00	0.00
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden #1125	2,430,349.00	2,369,590.00				2,369,590.00	60,759.00
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (DCC #1131)	880,000.00	816,434.08			1,666.00	818,100.08	61,899.92
Fayetteville	Virtual College Center (DCC #1126)	5,997,415.00	5,997,415.00				5,997,415.00	0.00
Fayetteville	Classroom Bldg/Renov. form. Service Merchandise Bldg(DCC #1585)	1,128,540.00	0.00				0.00	1,128,540.00
Fayetteville	Horace Sisk Boiler Chiller Replacement (DCC #1211)	209,343.00	201,314.73				201,314.73	8,028.27
Fayetteville	Purchase land along Ft Bragg Road (DCC #1441)	500,645.00	500,644.45				500,644.45	0.55
Fayetteville	Addition to Administration Building (DCC 1520)	158,055.00	38,500.00		20,020.00		58,520.00	99,535.00
Fayetteville	Purchase land along Ft Bragg Road (DCC #1534)	484,510.00	484,510.00				484,510.00	0.00
Fayetteville	Criminal Justice Center PM & E (DCC#1460)	114,225.00	54,112.50				54,112.50	60,112.50
Fayetteville	Bundled R & R Projects 2006	0.00	0.00				0.00	0.00
Fayetteville	Bundled R & R Projects 2005 (DCC#1446)	775,000.00	380,756.02		79,411.84	3,780.90	463,948.76	311,051.24
Forsyth	Construction - New building - #1139	3,735,600.00	3,731,774.27				3,731,774.27	3,825.73
Forsyth	Gym renov, Rerouting data lines, & Parking lot - #1159	700,000.00	672,546.07		12,825.00		685,371.07	14,628.93
Forsyth	HVAC & Fire Alarm System Renovations - #1311	0.00	0.00				0.00	0.00
Forsyth	Northwest Forsyth County Center - #1390	7,779,086.00	1,106,520.55	214,249.83	140,793.91	201,395.25	1,662,959.54	6,116,126.46
Forsyth	Renovations - Snyder Hall - #1437	0.00	0.00				0.00	0.00
Forsyth	Renovations-Allman Center #1560	0.00	0.00				0.00	0.00
Forsyth	Bundled - Different renvoation projects	0.00	0.00				0.00	0.00
Forsyth	Bundled - Electrical upfit & aircondition hallways	0.00	0.00				0.00	0.00
Forsyth	Bundled - Snyder & Ardmore Buildings	0.00	0.00				0.00	0.00
Forsyth	Bundled - Roof replacements	0.00	0.00				0.00	0.00
Forsyth	Bundled - Renovation of space vacated to new bldg.	0.00	0.00				0.00	0.00
Forsyth	Renovations	0.00	0.00				0.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2007

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JAN	FEB	MAR	Total Expenditures	Balance
Forsyth	Construction - Greene Hall Expansion #1438	123,686.00	0.00				0.00	123,686.00
Gaston	New Public Safety Building - #1122	1,500,000.00	1,494,782.05				1,494,782.05	5,217.95
Gaston	New Science and Technology Building - #1428	337,419.00	85,056.65				85,056.65	252,362.35
Gaston	Renovation - Comer Building - East #1332	0.00	0.00				0.00	0.00
Gaston	New Health Sciences Building - #1427	1,062,617.00	462,616.81		78,026.99		540,643.80	521,973.20
Gaston	Renovation - Craig Building - #1333	0.00	0.00				0.00	0.00
Guilford	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303	2,150,000.00	2,150,000.00				2,150,000.00	0.00
Guilford	Land #1236	3,000,000.00	3,000,000.00				3,000,000.00	0.00
Guilford	Classroom Building Project #1046	4,250,000.00	4,250,000.00				4,250,000.00	0.00
Guilford	Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888	1,500,000.00	1,500,000.00				1,500,000.00	0.00
Guilford	Jamestown Campus Land & Parking #1294	1,446,328.00	296,328.17				296,328.17	1,149,999.83
Guilford	Classroom Building #1605	190,000.00	0.00				0.00	190,000.00
Guilford	Fire Suppression System Replacement #1392	0.00	0.00				0.00	0.00
Guilford	Roads, Parking & Walkways Repairs #1334	0.00	0.00				0.00	0.00
Guilford	Business Careers Renovation #1397	0.00	0.00				0.00	0.00
Guilford	HVAC Renovations and Energy Upgrades #1398	0.00	0.00				0.00	0.00
Guilford	Health Technologies Project #1375	3,785,383.00	692,297.19	56,219.55	58,223.05	2,500.00	809,239.79	2,976,143.21
Halifax	Allied Health/Auditorium Bldg #1090	7,706,909.00	7,572,591.17				7,572,591.17	134,317.83
Halifax	HVAC replacement,welding shop renovations #1165	0.00	0.00				0.00	0.00
Halifax	Wellness/Fitness Center #1292	566,130.00	566,129.64				566,129.64	0.36
Haywood	Renovation - 200/300 Buildings #1113	570,480.00	570,480.00				570,480.00	0.00
Haywood	Regional High Tech. Center #1327	217,598.00	217,598.00				217,598.00	0.00
Isothermal	Continuing Education Building Renovation - #1204	0.00	0.00				0.00	0.00
Isothermal	Life Long Learning Center #1298	1,658,309.00	411,143.41	203,698.56	354,445.15	60,449.37	1,029,736.49	628,572.51
Isothermal	ADA Compliance Project & minor building improve. #1252	0.00	0.00				0.00	0.00
Isothermal	Campus HVAC Controls Replacement #1253	0.00	0.00				0.00	0.00
Isothermal	Underground wiring project #1394	0.00	0.00				0.00	0.00
Isothermal	Student Center Roof Replacement #1395	0.00	0.00				0.00	0.00
Isothermal	Library & Swimming Area Roof Replacements #1524	0.00	0.00				0.00	0.00
Isothermal	Library Interior Ceiling Renovation - #1565	0.00	0.00				0.00	0.00
James Sprunt	Exterior Campus Lighting #1163	0.00	0.00				0.00	0.00
James Sprunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164	0.00	0.00				0.00	0.00
James Sprunt	Herring Bldg. Classroom Addition #1281	1,783,718.00	1,783,718.00				1,783,718.00	0.00
James Sprunt	Repair and Renovations #1424	0.00	0.00				0.00	0.00
James Sprunt	Repair and Renovations Phase 2 #1529	0.00	0.00				0.00	0.00
Johnston	Campus Lighting and Parking #1176	200,000.00	189,193.75				189,193.75	10,806.25
Johnston	Industrial Technology Bldg #1219	2,299,625.00	2,282,417.08		17,207.92		2,299,625.00	0.00
Johnston	Renovation of Wilson #1103	0.00	0.00				0.00	0.00
Johnston	Wilson Building Addition/renovation, Elsie, TDT renov. #1220	6,063,179.00	5,416,670.89				5,416,670.89	646,508.11
Johnston	Arboretum Greenhouse Complex #1422	100,000.00	94,917.88				94,917.88	5,082.12
Johnston	Art and Elsee Buildings Renovations #1526	305,000.00	279,815.06				279,815.06	25,184.94
Lenoir	Adtns/Renov Health Sciences Bldg & Marquee #1136	373,062.00	373,061.44				373,061.44	0.56
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA #1228	0.00	0.00				0.00	0.00
Lenoir	Early Childhood/Literacy Bldg&Student Center Add #1239	199,746.00	199,745.46				199,745.46	0.54
Lenoir	Resurface Roads and Parking Lots/other renovations #1251	0.00	0.00				0.00	0.00
Lenoir	Classroom and Science Building #1238	4,932,980.00	4,839,942.63				4,839,942.63	93,037.37
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232	0.00	0.00				0.00	0.00
Lenoir	Industrial/Vocational Center #1407	861,039.00	121,039.00			13,400.00	134,439.00	726,600.00
Lenoir	Land Acquisition #1399	380,911.00	380,910.32				380,910.32	0.68
Lenoir	Jones Co. Land Acquisition #1462	148,283.00	148,282.20				148,282.20	0.80

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2007

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JAN	FEB	MAR	Total Expenditures	Balance
Lenoir	Felix Johnson Property #1488	304,952.00	304,951.25				304,951.25	0.75
Lenoir	Jones County Center #1500	675,000.00	0.00				0.00	675,000.00
Lenoir	Maintenance Facility #1587	100,000.00	0.00				0.00	100,000.00
Lenoir	Signage #1588	155,000.00	0.00				0.00	155,000.00
Lenoir	Christine Parker Property #1533	63,973.00	63,972.54				63,972.54	0.46
Lenoir	Construction/R&R	0.00	0.00				0.00	0.00
Martin	Misc. R & R (Bundled projects) #1178	0.00	0.00				0.00	0.00
Martin	Roof Repairs (Bundled projects) #1192	0.00	0.00				0.00	0.00
Martin	HVAC #1583	0.00	0.00				0.00	0.00
Mayland	Avery County Project #1169	824,471.00	824,470.89				824,470.89	0.11
Mayland	R&R Projects #1284	0.00	0.00				0.00	0.00
Mayland	Applied Technologies Building #1328	1,173,667.00	97,289.04				97,289.04	1,076,377.96
Mayland	Repairs/Renovations Projects	0.00	0.00				0.00	0.00
Mayland	Land Purchase #1378	127,529.00	127,529.00				127,529.00	0.00
McDowell	Classroom Building #1353	2,138,279.00	1,978,616.60	16,201.77	48,776.44	23,575.30	2,067,170.11	71,108.89
McDowell	Replace Exit Doors & Fire Alarm System #1160	0.00	0.00				0.00	0.00
McDowell	Roof Replacement #1161	0.00	0.00				0.00	0.00
McDowell	Campus Repair and Renovations #1248	0.00	0.00				0.00	0.00
McDowell	Campus Repairs & Renovations #1566	0.00	0.00				0.00	0.00
Mitchell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168	0.00	0.00				0.00	0.00
Mitchell	Renovation Of the CEC-Gen'l Bldg. Renovations - #1196	0.00	0.00				0.00	0.00
Mitchell	Mooreville Center 2nd Floor Addition-DCC No. 1070	216,851.00	216,545.00				216,545.00	306.00
Mitchell	Advanced Technology Building-DCC No. 1091	3,178,788.00	3,163,590.00	2,358.17			3,165,948.17	12,839.83
Mitchell	Renovation of the Library #1379	0.00	0.00				0.00	0.00
Mitchell	Renovation of the Student Center #1573	0.00	0.00				0.00	0.00
Mitchell	Renovation of Vocational Building #1509	0.00	0.00				0.00	0.00
Montgomery	Renovations and Repairs #1187	0.00	0.00				0.00	0.00
Nash	Land Acquisition #1141	350,000.00	350,000.00				350,000.00	0.00
Nash	Structural Repairs & Renovations #1299	0.00	0.00				0.00	0.00
Nash	Environmental Repairs & Renovations - #1193	0.00	0.00				0.00	0.00
Nash	Aesthetic Repairs & Renovations - #1194	0.00	0.00				0.00	0.00
Nash	Program Specific Classroom Renovations #1203	0.00	0.00				0.00	0.00
Nash	Infrastructure Repairs & Renovations #1300	0.00	0.00				0.00	0.00
Nash	Science & Technology Building #1301	3,933,237.00	3,933,237.00				3,933,237.00	0.00
Nash	Repurposing Classrooms #1530	0.00	0.00				0.00	0.00
Pamlico	Expansion of Bayboro Center #1224	313,253.00	312,141.12				312,141.12	1,111.88
Pamlico	Repair and Renovations #1011	0.00	0.00				0.00	0.00
Pamlico	Life Care Center #1391	1,874,302.00	417,354.06	264,910.16	115,447.80	176,656.30	974,368.32	899,933.68
Piedmont	Renovate gym to LRC & Distance learning Classroom #1309	857,486.00	857,485.06				857,485.06	0.94
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310	1,567,922.00	1,564,108.89				1,564,108.89	3,813.11
Piedmont	Renovate Student Complex #1383	1,149,964.00	957,800.77				957,800.77	192,163.23
Piedmont	Renovate Auditorium #1384	5,250.00	5,250.00				5,250.00	0.00
Piedmont	Person County Classroom/Lab Building #1445	167,923.00	58,337.38				58,337.38	109,585.62
Pitt	General Classroom Bldg - 1111 Ph1	5,116,870.00	5,073,750.12				5,073,750.12	43,119.88
Pitt	Parking Project - 1112 Ph1	195,436.00	139,638.98				139,638.98	55,797.02
Pitt	Bowen Farm Site Project (Planning) - 1110	146,250.00	146,250.00				146,250.00	0.00
Pitt	Fulford Bldg Addition Ph II - 1234	350,618.00	211,434.00				211,434.00	139,184.00
Pitt	Firing Range and Driving Pad - #1177	339,589.00	339,589.00				339,589.00	0.00
Pitt	Davenport Farm #1431	3,148,255.00	3,148,254.68				3,148,254.68	0.32
Pitt	MacThrift Building #1505	927,907.00	927,906.98				927,906.98	0.02

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2007

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JAN	FEB	MAR	Total Expenditures	Balance
Pitt	Student Center - Phase 1 #1545	1,773,817.00	152,460.40		21,355.90	29,121.50	202,937.80	1,570,879.20
Pitt	Undetermined Project	0.00	0.00				0.00	0.00
Pitt	Humber Bldg Renov Ph III #1358	0.00	0.00				0.00	0.00
Pitt	Greenville Center Renovation #1617	0.00	0.00				0.00	0.00
Randolph	R & R Bundle Number One, Two & Three #1174	0.00	0.00				0.00	0.00
Randolph	Archdale Center Classroom Addition #1317	1,344,379.00	1,344,379.00				1,344,379.00	0.00
Randolph	R & R Bundle Number Four #1578	0.00	0.00				0.00	0.00
Richmond	Proj.1089 - HVAC Renovations in 3 Buildings	0.00	0.00				0.00	0.00
Richmond	Proj.1088 Health Sciences Building	3,542,287.00	3,542,287.00				3,542,287.00	0.00
Richmond	Proj. 1282 Acquire Building in Scotland County	137,272.00	137,272.00				137,272.00	0.00
Richmond	Proj. 1283 Multiple Renovations @ less than \$100,000 each	0.00	0.00				0.00	0.00
Richmond	Purchase new Facility near Industrial Park	0.00	0.00				0.00	0.00
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271	0.00	0.00				0.00	0.00
Roanoke-Chowan	Compliance/Safety Renov. (Bundled Projects) #1323	0.00	0.00				0.00	0.00
Roanoke-Chowan	Learning/Working Renov. (Bundled Projects) #1324	0.00	0.00				0.00	0.00
Robeson	#1225 (Pembroke Center Land Purchase)	76,073.00	76,073.00				76,073.00	0.00
Robeson	#1109 Continuing Education Building	2,476,854.00	2,451,995.78				2,451,995.78	24,858.22
Robeson	#1206 Continuing Education /Allied Health Buildings	7,466,140.00	7,384,748.89				7,384,748.89	81,391.11
Robeson	#1214Emergency Training Facility Addition	43,719.00	43,718.30				43,718.30	0.70
Robeson	#1329 Renovations Site Work	1,380,907.00	1,380,906.45				1,380,906.45	0.55
Robeson	#1562 Workforce Development Bldg.	1,130,432.00	0.00				0.00	1,130,432.00
Robeson	#1108 Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9,10, 15	0.00	0.00				0.00	0.00
Rockingham	Lifelong Learning Center - 1079	2,400,291.00	2,400,291.00				2,400,291.00	0.00
Rockingham	Classroom/Storage Bldg. at ESTC - 1080	239,000.00	239,000.00				239,000.00	0.00
Rockingham	Spring 2001 Renovations #1156	0.00	0.00				0.00	0.00
Rockingham	Summer 2001 Renovations #1191	0.00	0.00				0.00	0.00
Rockingham	Fall 2001 Renovations #1217	0.00	0.00				0.00	0.00
Rockingham	Spring 2002 Renovations #1218	0.00	0.00				0.00	0.00
Rockingham	Fall 2002 Renovations - #1306	0.00	0.00				0.00	0.00
Rockingham	Spring 2004 Renovations - #1382	0.00	0.00				0.00	0.00
Rockingham	Summer 2004 Renovations #1501	0.00	0.00				0.00	0.00
Rockingham	Summer 2005 Renovations #1540	0.00	0.00				0.00	0.00
Rowan-Cabarrus	Bldg. 100 Renovations - #1032	0.00	0.00				0.00	0.00
Rowan-Cabarrus	Classroom/Laboratory Building - #1185	4,287,029.00	1,333,526.62	273,148.36	350,888.76	248,489.31	2,206,053.05	2,080,975.95
Rowan-Cabarrus	Parking Lot Extension/Renovation #1393	70,000.00	4,228.58				4,228.58	65,771.42
Rowan-Cabarrus	Various Renovations - #1314	0.00	0.00				0.00	0.00
Rowan-Cabarrus	LRC & Student Support Space Renovations (proj #1086)	0.00	0.00				0.00	0.00
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot #1595	113,905.00	0.00				0.00	113,905.00
Sampson	Occupational Building #1133	3,263,820.00	3,263,820.00				3,263,820.00	0.00
Sampson	Campus Roadway Extension #983	176,000.00	176,000.00				176,000.00	0.00
Sampson	North HVAC and Crosswalk replacement #1151	0.00	0.00				0.00	0.00
Sandhills	New Student Center # 940	2,279,455.00	2,222,458.88				2,222,458.88	56,996.12
Sandhills	New Hoke County Center #813	308,380.00	308,379.33				308,379.33	0.67
Sandhills	Kennedy Hall Health Sciences Renovation #1003	0.00	0.00				0.00	0.00
Sandhills	Education Center #1081	4,106,491.00	3,906,328.00				3,906,328.00	200,163.00
Sandhills	Parking Lot - South Campus #1313	178,000.00	175,155.02				175,155.02	2,844.98
Sandhills	Stone Hall Administration Renovation #1278	1,431.00	1,431.00				1,431.00	0.00
Sandhills	Stone Hall Student Services Renovation #1154	0.00	0.00				0.00	0.00
Sandhills	Hoke Business and Technology Center #1142	1,681,637.00	1,168,783.38				1,168,783.38	512,853.62
Sandhills	Horticulture Complex - 1352	159,293.00	95,453.00				95,453.00	63,840.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2007

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JAN	FEB	MAR	Total Expenditures	Balance
Sandhills	Blue Hall Renovation #1004	0.00	0.00				0.00	0.00
Sandhills	Improvements/Expansion Traffic System - #1242	151,741.00	151,740.01				151,740.01	0.99
Sandhills	Meyer-Stone Hall Roof Replacement #1376	0.00	0.00				0.00	0.00
Sandhills	Stone Hall Renovation #1477	0.00	0.00				0.00	0.00
Sandhills	Construction R&R Project	0.00	0.00				0.00	0.00
Sandhills	Emergency Services Training Complex #1356	411,699.00	174,553.57				174,553.57	237,145.43
Sandhills	Stone Hall Lecture 111 Renovation #1357	20,000.00	0.00				0.00	20,000.00
Sandhills	Athletic Field Renovation #1347	317,000.00	317,000.00				317,000.00	0.00
Sandhills	Greenhouse Renovation #1528	140,000.00	132,954.80				132,954.80	7,045.20
South Piedmont	Continuing Education Center Renovations (#932B)	0.00	0.00				0.00	0.00
South Piedmont	Renovations to the Continuing Education Ctr - #1166	263,488.00	263,488.00				263,488.00	0.00
Southeastern	Infrastructure Construction/Renovations #1173	200,000.00	180,480.95				180,480.95	19,519.05
Southeastern	OSHA and ADA Compliance #1275	50,000.00	18,876.56				18,876.56	31,123.44
Southeastern	Technology Building #1274	1,414,233.00	179,512.00				179,512.00	1,234,721.00
Southeastern	Building "G" Renovation/Addition #1413	625,215.00	9,900.00				9,900.00	615,315.00
Southeastern	Renovation/Expansion of "T" Building #1414	62,439.00	0.00				0.00	62,439.00
Southwestern	Swain Ctr Renovation-remaining section of building #1190	0.00	0.00				0.00	0.00
Southwestern	Jackson County Renovations #1188	0.00	0.00				0.00	0.00
Southwestern	Restroom / shower renovation #1189	0.00	0.00				0.00	0.00
Southwestern	General building-new campus #1330	2,944,018.00	2,287,340.54	79,422.68	186,340.84	86,341.75	2,639,445.81	304,572.19
Southwestern	Academic, Admin building #1371	0.00	0.00				0.00	0.00
Stanly	Western Stanly Center - Project # 903	3,288,740.00	3,288,740.00				3,288,740.00	0.00
Stanly	Addition to existing building - Project #1231	814,929.00	814,929.00				814,929.00	0.00
Stanly	Patterson Building Roof Replacement #1207	0.00	0.00				0.00	0.00
Stanly	Corporate Education/Shop Building #1369	0.00	0.00				0.00	0.00
Stanly	Student Center Bldg Renovation & Addition #1355	123,071.00	123,071.00				123,071.00	0.00
Stanly	Kelley Building Roof Replacement & Renov #1421	0.00	0.00				0.00	0.00
Stanly	General Repair & Renovation #1531	0.00	0.00				0.00	0.00
Surry	No. 947: Yadkin Center (completed)	519,626.00	519,625.48				519,625.48	0.52
Surry	No. 1186: Parking Lot "H" Bldg (completed)	0.00	0.00				0.00	0.00
Surry	No. 1123:"K" Engineering Technologies Bldg (completed)	2,309,414.00	2,309,413.73				2,309,413.73	0.27
Surry	No. 1387: Renovations: V-C-P + Misc Small Proj.	525,899.00	507,102.33				507,102.33	18,796.67
Surry	No. 1367: Maintenance Bldg & Misc.	806,507.00	803,267.61				803,267.61	3,239.39
Surry	No. 1258: "J" Three-Story Classroom Bldg (completed)	649,159.00	649,158.66				649,158.66	0.34
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation (completed)	175,562.00	175,561.47				175,561.47	0.53
Surry	No. 1521: Viticulture & Enology Center	52,007.00	52,006.34				52,006.34	0.66
Tri-County	Addition/Renovation -Enloe Building #1308	125,294.00	125,294.00				125,294.00	0.00
Tri-County	Lighted Parking/Concrete Sidewalks #1202	43,597.00	43,597.00				43,597.00	0.00
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	5,317,120.00	5,317,120.00				5,317,120.00	0.00
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307	1,566,485.00	1,566,484.53				1,566,484.53	0.47
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	1,800,548.00	1,800,548.00				1,800,548.00	0.00
Vance-Granville	LAND ACQUISITION #1517	114,723.00	114,723.00				114,723.00	0.00
Vance-Granville	PHASE 1 R&R/CONSTRUCTION PROJECTS #1157	191,680.00	191,680.00				191,680.00	0.00
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	2,369,272.00	2,357,297.20			11,974.80	2,369,272.00	0.00
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198	0.00	0.00				0.00	0.00
Vance-Granville	BIO CLASSROOM/LAB #1543	458,000.00	430,844.67				430,844.67	27,155.33
Vance-Granville	MAIN CAMPUS IT/MARKETING #1612	0.00	0.00				0.00	0.00
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094	3,053,503.00	2,731,965.92		124,931.20	27,772.45	2,884,669.57	168,833.43
Vance-Granville	GRANVILLE MISC CONSTRUCTION	0.00	0.00				0.00	0.00
Vance-Granville	MULTI-SITE REPAIR/RENOVATIONS #1613	0.00	0.00				0.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF MARCH 31, 2007

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JAN	FEB	MAR	Total Expenditures	Balance
Wake	Reroofing - Ready Hall #1260	0.00	0.00				0.00	0.00
Wake	Resurfacing & paving pking. Areas & walk #1419	0.00	0.00				0.00	0.00
Wake	Land Acquisition #1442	2,066,655.00	2,066,654.83				2,066,654.83	0.17
Wake	Allied Health Auditorium Renovation #1321	0.00	0.00				0.00	0.00
Wake	Reroofing - Technical Education Bldg. #1290	0.00	0.00				0.00	0.00
Wake	Engineering Technology Bldg. Renovation #1291	350,000.00	241,134.54	26,433.29		75,053.41	342,621.24	7,378.76
Wake	N.E. Campus Development & Bldg. Const. #1289	21,771,745.00	16,222,784.50	2,313,567.70	945,170.23	9,651.00	19,491,173.43	2,280,571.57
Wake	R&R Main campus classrooms, labs & offices #1295	2,600,000.00	2,433,993.95	32,649.60			2,466,643.55	133,356.45
Wake	NE Campus Infrastructure #1262	3,333,051.00	3,063,882.15			46,683.13	3,110,565.28	222,485.72
Wake	TE Renovation #1559	50,000.00	0.00				0.00	50,000.00
Wayne	Childcare Center/Lab #1104	555,448.00	555,447.96				555,447.96	0.04
Wayne	Land Acquisition #1124	724,880.00	724,880.00				724,880.00	0.00
Wayne	Miscellaneous R&R (Bundled) #1162	128,795.00	30,090.01				30,090.01	98,704.99
Wayne	Addition Chiller & Upgrade of Energy Plant #1351	123,598.00	123,597.58				123,597.58	0.42
Wayne	Building 1 - Multi Purpose #1105	4,239,000.00	3,896,504.64	2,129.67	104,545.48		4,003,179.79	235,820.21
Wayne	Building 2 -Dental Clinic Addition & Renov. #1230	474,044.00	474,043.64				474,043.64	0.36
Wayne	Building 3 - Continuing Education Center #1280	4,354,014.00	4,284,094.00	9,714.01			4,293,808.01	60,205.99
Wayne	WLC & Dogwood Bldgs Renovation #1339	1,013,270.00	878,802.31	10,865.77	67,346.78	1,075.00	958,089.86	55,180.14
Western Piedmont	LIGHTING RETROFITS #1117	0.00	0.00				0.00	0.00
Western Piedmont	CAMPUS RENOVATIONS #1118	0.00	0.00				0.00	0.00
Western Piedmont	HEALTH/SCIENCE FACILITY #1366	3,858,649.00	677,994.35	392,619.98	7,899.65	260,518.44	1,339,032.42	2,519,616.58
Western Piedmont	CAMPUS REPAIRS/RENOVATIONS #1365	0.00	0.00				0.00	0.00
Wilkes	Walker Center Renovations - #1181	0.00	0.00				0.00	0.00
Wilkes	General Campus Renovations - #1182	0.00	0.00				0.00	0.00
Wilkes	Alleghany Center Relocation and Renovation - #1249	33,995.00	33,995.00				33,995.00	0.00
Wilkes	Ashe Center Lab and Classroom Space #1250	671,077.00	668,440.22		2,636.78		671,077.00	0.00
Wilkes	Technology Center - #1346	2,686,596.00	2,580,041.37				2,580,041.37	106,554.63
Wilkes	Science Lab, ADA and Admin. Office Renovatons - #1209	0.00	0.00				0.00	0.00
Wilkes	Energy Conservation Upgrades - #1183	0.00	0.00				0.00	0.00
Wilkes	Greenhouse Renovations - #1210	0.00	0.00				0.00	0.00
Wilkes	Roof Replace - Beacon, Hayes and Lovette Halls #1489	0.00	0.00				0.00	0.00
Wilkes	Roof Replacement - Thompson Hall #1490	0.00	0.00				0.00	0.00
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184	0.00	0.00				0.00	0.00
Wilson	Student Center- #1401	1,392,244.00	767,243.74				767,243.74	625,000.26
Wilson	Tech Center Land Acquisition-#1345	165,000.00	164,999.47				164,999.47	0.53
Wilson	Renovation Project - Year 2001 - #1149	0.00	0.00				0.00	0.00
Wilson	Community/Business Center - #1150	1,164,257.00	1,164,256.67				1,164,256.67	0.33
Wilson	Renovation Project - Year 2002 - #1229	0.00	0.00				0.00	0.00
Wilson	Renovation Project - Year 2003 - #1305	0.00	0.00				0.00	0.00
Wilson	Renovation Project - Year 2004-#1389	0.00	0.00				0.00	0.00
Wilson	Police Academy Addition - #1426	105,311.00	99,731.77				99,731.77	5,579.23
Wilson	Renovation Project - Year 2005-#1518	0.00	0.00				0.00	0.00
Textile School	R&R (project bundled: emerg rep., infrastructure, safety, etc)	0.00	0.00				0.00	0.00
Textile School	Capital Construction Project 905 ID 6800100905A	750,000.00	750,000.00				750,000.00	0.00
	TOTALS	416,950,715.00	347,238,012.08	5,146,905.77	3,844,320.67	3,117,921.36	359,347,159.88	57,603,555.12

* Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State Board.