

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2007

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-07	Bond Funds Expended Through 6-30-07	Bond Funds Committed* to a Project As of 6-30-07	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Alamance	Student Services/LRC/Adm - Project No. 1129	2,000,000		4,584,147	2,000,000	2,000,000.00	2,000,000	Jan-01	Nov-03	Aug-06
Alamance	Renovations - Project I - Project No. 1201		100,000		100,000	99,999.04	100,000	Dec-00	Jan-01	Jul-02
Alamance	Renovations - Project II - Project 1302		127,105		127,105	127,105.00	127,105	Dec-02	Apr-03	Aug-05
Alamance	Renovations - Main Building Project No. 1549		125,000		125,000	125,000.00	125,000	Dec-05	Mar-06	Jun-07
Alamance	Renovations - Student Center No. 1563		505,000		45,000	35,015.00	505,000	May-06	Jun-07	Feb-08
Alamance	Allied Health Building - Project No. 1130	3,747,351		2,617,189	3,747,351	2,252,704.12	3,747,351	Sep-04	Oct-06	Feb-08
Alamance	Burlington Center Renovation Project No. 1584		219,483	3,551,083	219,483	6,656.05	219,483	Aug-06	Aug-07	Nov-08
Alamance	Renovations - Child Development Center		200,517			0.00		Jul-07	Oct-07	Mar-08
Alamance	Renovations - Parking Lots		150,000			0.00		Jul-07	Oct-07	Jan-08
Asheville	Computer Technology Center NCCCS #1097	4,640,000			4,685,000	4,592,058.36	4,640,000	Nov-00	Nov-02	Jun-06
Asheville	Renovations #1 - #1137	63,176			63,176	56,119.85	63,176	Jan-04	Jul-04	Aug-06
Asheville	Enka Center Renovations #1213		600,000		600,000	600,000.00	600,000	Jan-01	Jan-02	May-03
Asheville	Dental Lab Renovation NCCCS #1121		400,000		400,000	390,048.00	400,000	Dec-00	Dec-01	Aug-06
Asheville	Hospitality Education Center NCCCS #1098	6,258,254		916,351	6,258,254	6,237,700.48	6,258,254	Nov-00	May-04	Jun-06
Asheville	Fernihurst Renovation, #1158		900,000	1,975,000	900,000	159,948.90	900,000	Sep-04	Mar-07	Mar-08
Asheville	Marketing Tech Renovations #1354		1,216,351	2,057,505	1,216,351	1,202,526.26	1,216,351	May-05	Dec-05	Dec-06
Beaufort	Law Enforce/EMT/Fire Service Training Facility - #1084	2,936,000.00		10,000.00	2,936,000	2,936,000.00	2,936,000	Mar-01	May-02	May-03
Beaufort	Renovations to Buildings 1, 4 and 8 #1265		154,895.00		154,895	154,895.00	154,895	Jul-02	Jan-03	Apr-03
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266	3,107,499.00	714,289.00	468,333.00	3,821,788	3,821,787.31	3,821,788	May-03	Jan-05	May-06
Beaufort	Building 3 Door Project #1614	15,546.00	7,786.00	5,268.00		0.00	23,332	Jun-07	Aug-07	Oct-07
Beaufort	Building 1 and 3 Roof Replacement #1571	0.00	242,429.00	0.00	242,429	242,429.00	242,429	May-06	Aug-06	Dec-06
Bladen	Repair and Renovation #1337		520,000	138,882	520,000	520,000.00	520,000	Mar-03	Nov-03	Sep-04
Bladen	Student Resource Center(LRC,classrooms)#1430	2,900,000	90,000	20,000	250,000	10,000.00	2,990,000	Mar-07	Oct-07	Nov-08
Bladen	Industrial Training Center repair, renovation and Exp #1255	524,794	140,000	1,228,506	664,794	664,794.00	664,794	Dec-03	Dec-04	Jul-05
Bladen	Repair and Renovation, Roofs, HVAC - #1208		146,809		146,809	146,809.00	146,809	Feb-02	Apr-02	Oct-04
Blue Ridge	General Renovations-Flat Rock Campus - #1227		536,522		536,522	536,522.00	536,522	Dec-01	Feb-02	Dec-02
Blue Ridge	Campus wide wiring/infrastructure/distance learning - #1276	258,775			258,774	258,774.03	258,774	Aug-02	Sep-02	Dec-03
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350		402,969		402,969	402,969.00	402,969	Nov-03	Nov-03	Feb-05
Blue Ridge	Transylvania Center Aditions and Renovations - #1405	877,973		127,839	877,973	877,972.43	877,973	Apr-04	Sep-04	Jul-05
Blue Ridge	Renovations to two classroom buildings - #1443		546,458		546,458	546,458.00	546,458	Feb-06	Mar-06	Mar-06
Blue Ridge	General Renovations Phase II-Flat Rock Campus - #1304		125,928		125,928	125,928.00	125,928	Jun-02	Jul-02	Jan-03
Blue Ridge	New Vocational Training Building - #1536	664,867		1,725,480	664,867	71,478.63	664,867	Aug-06	May-07	Aug-08
Brunswick	Technical and Trades Building Project #914	336,642	544,643	701,364	881,285	881,284.20	881,285	Apr-01	Jul-01	Aug-02
Brunswick	Bundled R&R Projects #1342	12,006	523,427	0	535,433	535,433.00	535,433	Nov-03	May-04	Oct-04
Caldwell	Distance Learning #1128	258,795	213,450	10,000	472,245	472,244.70	472,245	Jan-01	Jul-02	May-03
Caldwell	Watauga Site Prep #1127	1,321,355		210,931	1,321,355	1,318,272.59	1,321,355	Jan-01	Jul-02	Feb-05
Caldwell	Renovations B & D Building	316,838	398,973			0.00		Jul-07	Apr-08	Dec-08
Caldwell	Broyhill Multipurpose Facility #1235	162,150		6,713,774	162,150	0.00	162,150	Sep-04	Apr-05	Jun-06
Caldwell	Occupational Training Center #1555	1,349,155		429,535	152,100	0.00	1,349,155	Apr-07	Nov-07	Nov-08
Caldwell	Civic Center #1267		1,291,000	140,660	1,291,000	1,290,999.54	1,291,000	Mar-02	Sep-03	Sep-04
Caldwell	Land Acquisition/Transportation Center #1547	1,000,000			1,000,000	1,000,000.00	1,000,000	Mar-06	Mar-06	Mar-06
Caldwell	NE Site Project #1415	719,625			719,625	505,380.94	719,625	Apr-06	Sep-06	Aug-07
Cape Fear	Pier and Dock Replacement- Emergency #1147		1,000,000.00	7,647.00	1,000,000	1,000,000.00	1,000,000	Jan-01	Mar-02	Mar-03
Cape Fear	New Elevator and Elevator Repairs-Emergency #1148	1,300,000.00	0.00	1,430,000.00	1,300,000	1,294,454.63	1,300,000	Jan-01	Jun-02	Nov-03
Cape Fear	Engineering Technology building #1215	16,799,237.00			16,799,237	16,779,132.77	16,799,237	Aug-01	Nov-03	May-05
Cape Fear	Renovs-Emmart Bldg., Burnett Bldg., Machine Shop #1216	0.00	1,377,932.00		120,250	51,000.00	1,377,932	Jan-07	Aug-07	May-08
Cape Fear	Campus Loop Access Road & Truck Driver Facility #1377	2,034,242.00			2,034,242	2,008,360.05	2,034,242	Jul-03	Jan-05	Dec-05
Cape Fear	Parking Deck & Classroom Building-Phase I #1455	10,873,788.00		2,626,212.00	1,235,060	464,760.39	10,873,788	Feb-05	Nov-07	Jun-09
Cape Fear	Public Safety Training Center #1416	3,140,000.00		7,000,000.00	640,000	482,565.00	3,140,000	Aug-05	Aug-07	Jan-08
Cape Fear	North Campus Signage & Entrance Project #1608	115,758.00	0.00	183,242.00	27,000	7,839.81	115,758	Nov-06	Jul-07	Feb-08

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2007

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-07	Bond Funds Expended Through 6-30-07	Bond Funds Committed* to a Project As of 6-30-07	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Carteret	Classroom Bldg Repl & Marine Tech Bldg #1092	5,645,724	199,761	9,693,560	5,845,485	5,727,305.42	5,845,485	Mar-01	Feb-03	Jan-05
Carteret	Hospitality Building Renov. and Parking Renov. #1348		48,000		48,000	47,148.82	48,000	Mar-03	Sep-03	Apr-05
Carteret	McGee Building Renovation-Joslyn Hall #1539		400,051		40,000	26,381.88	400,051	Jun-06	Jul-07	Feb-08
Carteret	McGee Building Renovation-Classrooms #1475		350,239		350,239	302,706.83	350,239	Jul-06	Jul-06	Jul-07
Carteret	Sewer Lift Station Repair/Replacment #1525		166,000		166,000	166,000.00	166,000	Sep-05	Feb-06	Jun-06
Catawba	Renovations - Alex. Ctr. NCCCS #1100		1,001,815		1,001,815	1,001,815.00	1,001,815	Jan-01	Aug-02	Jul-04
Catawba	Classroom/Laboratory Building #1285	7,567,306		7,000,000	7,567,306	7,567,306.00	7,567,306	Jul-02	Sep-04	Apr-05
Catawba	Library & Learning Assistance Center Renov. #1564		685,119		47,950	40,767.50	685,119	Sep-06	Jun-07	Mar-08
Catawba	Paap Building Renovations #1233		132,899		132,899	132,898.62	132,899	Feb-02	Sep-02	Dec-04
Catawba	Old Testing Center Renvoations #1288		58,962		58,962	58,961.10	58,962	Oct-02	Nov-02	Dec-04
Catawba	Renovate Interior Space #1312		550,544		550,544	550,544.00	550,544	Jan-03	Jun-03	Jul-04
Central Carolina	Roofing (Student Center & Admin.) (Bundled R&R)(#1359)		295,000		295,000	295,000.00	295,000	Jun-04	May-06	Dec-06
Central Carolina	Roof Repairs (Main Building) (Bundled R&R) (#1360)		318,878		318,878	317,627.52	318,878	Mar-06	May-06	Oct-06
Central Carolina	Roofing (LRC & Science) (Bundled R&R) (#1361)		230,654		230,654	230,654.00	230,654	Jun-04	Aug-04	Feb-07
Central Carolina	Classroom/Science Lab Bldg. (Proj.# 1106)	4,800,000		24,443	4,800,000	4,800,000.00	4,800,000	Nov-00	Jan-03	Oct-04
Central Carolina	Telecommunications Bldg. (Proj.# 1107)	700,000		2,500,000	700,000	699,050.68	700,000	Nov-00	Feb-03	Nov-04
Central Carolina	Classroom Building (Proj. # 1325)	2,000,000		48,274	2,000,000	1,986,482.09	2,000,000	Jun-03	Sep-04	Apr-05
Central Carolina	Renovation of Science Building (# 1408)	880,718	31,000		911,718	906,735.56	911,718	Sep-04	May-05	Apr-06
Central Carolina	Computer Technology Building (#1410)	102,200			102,200	102,200.00	102,200	Sep-04	Apr-05	Apr-06
Central Carolina	Land Acquition - Watson Property (#1570)	1,897,800		302,200	1,897,800	1,897,800.00	1,897,800	Jun-06	Jun-06	Jun-06
Central Carolina	Renovation of Classroom Building (#1362)	0	30,218		30,218	30,218.00	30,218	Apr-04	Apr-05	May-05
Central Carolina	R&R - Siler City Center (# 1485)		127,550			16,994.84	127,550	Jun-07	Aug-07	Mar-08
Central Carolina	R&R - Chatham Campus (# 1486)		280,000		280,000	167,090.13	280,000	Feb-06	Jun-06	Jul-07
Central Carolina	Renovation of Continuing Education Building (#1512)	142,702	437,767	100,000	65,700	36,846.33	580,469	Mar-07	Aug-07	Aug-08
Central Carolina	New Siler City Center (#1548)	627,805		3,487,195		0.00	627,805	Aug-07	Aug-08	Aug-09
Central Carolina	Classroom Building - West Harnett (#1364)	1,000,000		972,820	75,000	44,892.12	1,000,000	Sep-05	Jul-07	Jul-08
Cent. Piedmont	Sloan-Morgan Renovation (1138)	128,738	4,766,142		4,894,880	4,789,286.64	4,894,880	Sep-00	Aug-02	Jan-06
Cent. Piedmont	Northeast Campus Ph IA - (942)	738,439		8,500,000	738,439	738,438.54	738,439	Nov-00	Feb-01	Dec-01
Cent. Piedmont	Information Technology Building - (1116)	16,516,620			16,516,620	16,503,835.92	16,516,620	Oct-00	Sep-02	Jan-06
Cent. Piedmont	Central Energy Facility (1240)	1,029,163	351,000	2,515,000	1,380,163	1,362,641.25	1,380,163	Nov-00	Sep-02	Jan-06
Cent. Piedmont	West Campus Phase III - (1114)	3,500,000		6,305,938	3,500,000	3,500,000.00	3,500,000	Feb-01	May-03	Jan-06
Cent. Piedmont	North Campus Phase III - (1115)	18,231,551			18,231,551	18,005,553.16	18,231,551	Sep-02	Aug-04	May-06
Cent. Piedmont	Van Every Building Reconstruction	500,001		5,117,142		0.00		Aug-07	Aug-08	Aug-09
Cent. Piedmont	Professional Development Bldg - 3rd floor (1491)	230,000		0	230,000	149,273.23	230,000	Sep-05	Dec-06	Aug-07
Cent. Piedmont	Central High Exterior Renovation (1478)	100,000	2,000,000		2,100,000	1,249,082.09	2,100,000	Apr-05	Sep-06	May-08
Cent. Piedmont	Allied Health Bldg Addition & Renovation (1406)	2,671,463	3,328,537	16,000,000	1,660,000	239,638.30	6,000,000	Apr-05	Nov-07	Dec-09
Cent. Piedmont	Northeast Campus Phase II - (1326)	9,770,000			9,770,000	9,689,424.48	9,770,000	Apr-04	May-05	Dec-06
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370		230,000		230,000	229,540.43	230,000	Oct-03	Dec-03	Jun-04
Cleveland	CLASSROOM BUILDING PROJECT # 1287	3,887,036		4,135,172	375,000	199,777.05	3,887,036	Aug-05	Aug-07	Oct-08
Cleveland	GENERAL REPAIRS & RENOVATIONS Project 1628		225,000			0.00		Sep-07	Dec-07	Feb-08
Cleveland	RE-ROOFING CAMPUS CENTER BLD PROJECT #1436		500,000		500,000	229,063.93	500,000	Feb-06	Oct-06	Aug-07
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT 1435		297,104		297,104	296,534.07	297,104	Jan-05	Mar-05	Nov-05
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167	3,850,523.00	1,688,980.00	15,400.00	5,539,503	5,539,502.41	5,539,503	Sep-01	Jun-03	Jul-06
Coastal Carolina	Classroom Building #1263	10,055,086.00			10,055,086	9,400,067.85	10,055,086	Jun-03	Dec-04	Dec-06
Coastal Carolina	BT Energy Management Project #1567	233,000.00			233,000	233,000.00	233,000	Jul-05	Jul-06	Dec-06
Coastal Carolina	Covered Walkways/Fascia Repair #1615	3,500,000.00			244,153	36,622.95	3,500,000	Apr-07	Sep-07	Dec-08
Coastal Carolina	Repairs to Facilities/Capital Improvements	151,504.00				0.00		Jul-07	Nov-07	Feb-08
COA	D. F. Walker Public School Takeover Renovation #1241	905,612		66,202	905,612	905,612.00	905,612	Aug-03	Apr-04	Nov-04
COA	Allied Health and Wellness Center #1247	2,552,136			2,552,136	2,552,135.78	2,552,136	Jul-02	Feb-03	Nov-04
COA	Land Acquisition and Renovation of Riverside Center #1315	42,949			42,949	42,948.04	42,949			

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2007

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-07	Bond Funds Expended Through 6-30-07	Bond Funds Committed* to a Project As of 6-30-07	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
COA	Renovation of Manteo Middle School #1420	742,724		4,250,000	393,600	94,273.85	742,724	Mar-06	Sep-07	Dec-08
COA	Auditorium Roof #1618		45,424	70,741	45,424	0.00	45,424	Apr-07	May-07	Dec-07
COA	Cosmetology Program Area Renovation #1592		90,000	8,000		22,500.00	90,000	Jun-07	Sep-07	Oct-07
COA	Buildings A & C Roof Repairs #1197 (bundled)		380,576		380,576	380,575.07	380,576	Jul-04	Oct-05	Oct-05
COA	Expansion to Building A EC Campus #1450	1,021,353	975,244	4,657,141	525,000	383,148.60	1,996,597	Jun-05	Sep-07	Dec-08
Craven	Classroom/Library Building - #907B	1,900,000.00		1,900,000.00	1,900,000	1,900,000.00	1,900,000	Sep-00	Sep-01	Dec-04
Craven	Addition to Kelso Hall - #1336	100,000.00		1,004,000.00	100,000	93,348.39	100,000	Apr-03	Jan-06	Aug-06
Craven	Maintenance Building/ Roadway & Parking - #1076	1,375,022.00		125,900.00	1,375,022	1,371,353.10	1,375,022	May-03	Aug-05	May-06
Craven	Technology Building #1268	2,925,711.00		2,850,000.00	2,925,711	2,128,746.43	2,925,711	Oct-06	Nov-06	Aug-08
Craven	Reroof Building B #1243		205,027.00		205,027	205,026.79	205,207	Aug-03	Feb-04	Oct-04
Craven	Reroof Building G #1244		265,114.00		265,114	265,113.79	265,114	Aug-03	Feb-04	Oct-04
Craven	Renovate Barker Hall & Miscellaneous Renovations #1246		264,000.00		264,000	192,655.63	264,000	Oct-04	Feb-05	Aug-07
Craven	Replace Chillers,Air Handlers,Small Renov.(Bundled)- #1245		164,034.00			0.00		Sep-07	Dec-07	Mar-08
Craven	Reroof Library (Bldg A) #1603		250,000.00		16,200	0.00	250,000	Apr-07	Aug-07	Jan-08
Davidson	Classrooms/Laboratories/Renovations (1101)	4,054,058	1,741,409	1,700,000	5,795,467	5,795,467.00	5,795,467	Oct-00	Oct-02	May-06
Davidson	Fire Service Laboratory (1180)	325,000		16,106	325,000	325,000.00	325,000	Oct-00	Dec-01	Jul-02
Durham	Collins Bldg. Renovations - 1170	2,546,502	1,000,000		3,546,502	3,546,502.00	3,546,502	Nov-01	Feb-04	Feb-05
Durham	White Building Renovations - 1171	0	1,152,672	3,000,000	314,000	116,560.00	1,152,672	Oct-06	Sep-07	Jul-08
Durham	New Student Services/Classroom Building - #1199	5,628,818		3,000,000	5,628,818	5,605,330.79	5,628,818	Apr-03	Dec-04	Apr-06
Durham	Satellite Campus#1499	4,000,000		5,074,261	4,000,000	3,808,172.92	4,000,000	Sep-05	Jul-06	Jan-08
Durham	Multitpurpose Classroom/ Physical Training Facility #1522	1,100,000		1,000,000		0.00	1,100,000	Aug-07	Aug-08	Jun-09
Edgecombe	ACT Project - Project #1078	6,756,814		3,919,548	6,756,814	6,756,814.00	6,756,814	Dec-00	Oct-02	Dec-04
Edgecombe	Various R & R projects #1273		500,000		500,000	157,566.89	500,000	May-06	Jul-06	Aug-07
Edgecombe	Various R & R projects #1272		757,203		757,203	749,741.98	757,203	Feb-02	Jul-06	Jul-06
Fayetteville	Spring Lake Multi-Use Educational Building (DCC #1051)	7,000,000		1,021,501	7,000,000	7,000,000.00	7,000,000	Nov-00	Oct-02	Jun-05
Fayetteville	Purchase land along Ft Bragg Road #1320	600,000		2,860,938	600,000	600,000.00	600,000			
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden #1125	2,430,349		800,000	2,430,349	2,369,590.00	2,430,349	Nov-01	Mar-04	Sep-06
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (DCC #1131)	880,000	3,402,185		4,282,185	4,222,800.88	4,282,185	Apr-02	May-04	Nov-06
Fayetteville	Virtual College Center (DCC #1126)	5,997,415			5,997,415	5,997,415.00	5,997,415	Nov-02	May-04	Sep-06
Fayetteville	Classroom Bldg/Renov. form. Service Merchandise Bldg(DCC #1585)	10,500,000				0.00	10,500,000	Nov-07	Dec-08	Dec-09
Fayetteville	Horace Sisk Boiler Chiller Replacement (DCC #1211)	209,343	111,788	1,259,969	321,131	321,131.00	321,131	Apr-02	May-04	Sep-06
Fayetteville	Purchase land along Ft Bragg Road (DCC #1441)	500,645			500,645	500,644.45	500,645			
Fayetteville	Addition to Administration Building (DCC 1520)	1,208,000		500,000	110,000	78,470.00	1,208,000	Sep-06	Aug-07	Aug-08
Fayetteville	Purchase land along Ft Bragg Road (DCC #1534)	484,510			484,510	484,510.00	484,510			
Fayetteville	Criminal Justice Center PM & E (DCC#1460)	750,000			71,250	59,291.94	750,000	Jun-06	Jul-07	Mar-08
Fayetteville	Bulla Property Parking Lot (DCC # 1557)	214,782		360,218		0.00	214,782	Jun-07	Oct-07	Oct-08
Fayetteville	Bundled R & R Projects 2006	3,641,939				0.00		Oct-07	Oct-08	Oct-09
Fayetteville	Bundled R & R Projects 2005 (DCC#1446)	560,218		421,782	560,218	488,321.41	560,218	Jul-05	Jul-06	Jun-07
Forsyth	Construction - New building - #1139	3,735,600		7,460,000	3,735,600	3,731,774.27	3,735,600	Apr-02	Mar-04	May-07
Forsyth	Gym renov, Rerouting data lines, & Parking lot - #1159	700,000	200,000		900,000	892,164.00	900,000	Dec-01	Apr-02	Sep-03
Forsyth	HVAC & Fire Alarm System Renovations - #1311		559,053		559,053	559,052.50	559,053	Feb-03	Aug-03	Apr-04
Forsyth	Northwest Forsyth County Center - #1390	9,249,421			9,249,421	2,954,666.56	9,249,421	Jun-04	Oct-06	Aug-08
Forsyth	Renovations - Snyder Hall - #1437		665,000		665,000	665,000.00	665,000	Feb-06	May-06	Mar-07
Forsyth	Renovations-Allman Center #1560		280,000		280,000	278,719.11	280,000	Mar-06	May-06	Feb-07
Forsyth	Bundled - R & R #1630		1,427,157			0.00	1,427,157	Sep-07	Apr-08	Apr-09
Forsyth	Air Conditioning Upgrade West Campus #1538		550,478	1,390,000	100,000	0.00	550,478	Apr-07	Aug-08	Aug-09
Forsyth	Construction - Greene Hall Expansion #1438	960,000		3,500,000		0.00	960,000	Aug-07	Nov-08	Nov-09
Gaston	New Public Safety Building - #1122	1,500,000		467,551	1,500,000	1,494,782.05	1,500,000	Jan-02	Mar-03	Oct-04
Gaston	New Science and Technology Building - #1428	396,044		3,111,959	139,275	95,793.42	396,044	Aug-05	Jul-07	Sep-08

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2007

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-07	Bond Funds Expended Through 6-30-07	Bond Funds Committed* to a Project As of 6-30-07	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Gaston	Renovation - Comer Building - East #1332		2,505,092	479,523	2,505,092	2,484,762.92	2,505,092	Nov-06	Mar-06	Sep-06
Gaston	New Health Sciences Building - #1427	4,989,955		15,000,000	1,089,208	786,049.75	4,989,955	Apr-06	Sep-07	Feb-09
Gaston	Renovation - Craig Building - #1333		225,592	43,182	225,592	222,646.17	225,592	Jan-06	Feb-06	Sep-06
Guilford	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303	2,150,000		245,400	2,150,000	2,150,000.00	2,150,000	Nov-02	Nov-03	Aug-06
Guilford	Land #1236	3,000,000		0	3,000,000	3,000,000.00	3,000,000			
Guilford	Classroom Building Project #1046	4,250,000		5,000,000	4,250,000	4,250,000.00	4,250,000	Jul-00	Feb-02	Jan-04
Guilford	Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888	1,500,000		2,520,000	1,500,000	1,500,000.00	1,500,000	Jun-97	Nov-99	Mar-05
Guilford	Jamestown Campus Land & Parking #1294	4,100,000		0	4,100,000	296,328.17	4,100,000	Jul-06	Jul-08	Jan-10
Guilford	Classroom Building #1605	3,100,382		0		0.00	3,100,382	Aug-07	Aug-08	Dec-09
Guilford	Fire Suppression System Replacement #1392		344,006	0	334,006	344,005.55	334,006	May-04	Jun-04	Mar-07
Guilford	Roads, Parking & Walkways Repairs #1334		889,325	0	889,325	889,324.77	889,325	Nov-04	Jun-05	Feb-07
Guilford	Business Careers Renovation #1397		38	0	38	37.45	38	May-07	May-07	May-07
Guilford	HVAC Renovations and Energy Upgrades #1398		619,982	0	619,982	619,981.45	619,982	Oct-04	Aug-05	May-07
Guilford	Health Technologies Project #1375	10,000,000		9,000,000	10,000,000	885,956.35	10,000,000	Jan-05	Oct-06	Dec-08
Guilford	Transportation Classroom Building #1627		3,070,423	3,200,000		0.00	3,070,423	Oct-07	Sep-08	Nov-09
Halifax	Allied Health/Auditorium Bldg #1090	7,706,909		1,573,673	7,706,909	7,572,591.17	7,706,909	Apr-01	May-02	Dec-03
Halifax	HVAC replacement,welding shop renovations #1165		811,569	3,000	811,569	760,390.77	811,569	May-01	May-01	Jun-07
Halifax	Wellness/Fitness Center #1292	566,130			566,130	566,129.64	566,130	Nov-02	Jul-03	Feb-04
Haywood	Renovation - 200/300 Buildings #1113	570,480	1,851,922	292,443	2,422,402	2,422,402.00	2,422,402	Dec-01	Jul-03	Dec-04
Haywood	Regional High Tech. Center #1327	217,598		142,799	217,598	217,598.00	217,598	Feb-04	Feb-05	Oct-05
Isothermal	Continuing Education Building Renovation - #1204		548,418		548,418	548,417.17	548,418	Jan-02	Apr-03	Aug-03
Isothermal	Life Long Learning Center #1298	1,658,309		3,250,000	1,658,309	1,658,309.00	1,658,309	Sep-03	Sep-06	Sep-07
Isothermal	ADA Compliance Project & minor building improve. #1252		123,694		123,694	123,693.77	123,694	Oct-02	Jan-03	Jul-03
Isothermal	Campus HVAC Controls Replacement #1253		181,782		181,782	181,781.47	181,782	Jul-02	Oct-02	Apr-03
Isothermal	Underground wiring project #1394		100,000	150,000	100,000	100,000.00	100,000	Oct-04	Apr-05	Jul-05
Isothermal	Student Center Roof Replacement #1395		276,334	24,159	276,334	276,333.55	276,334	Sep-04	Jan-05	Dec-06
Isothermal	Library & Swimming Area Roof Replacements #1524		447,401		447,401	447,401.00	447,401	Nov-05	Dec-05	Feb-07
Isothermal	Library Interior Ceiling Renovation - #1565		6,106	3,382	6,106	5,098.51	6,106	Aug-06	Oct-06	May-07
James Sprunt	Exterior Campus Lighting #1163		223,414	68,807	223,414	223,414.00	223,414	Nov-01	Jul-02	Dec-02
James Sprunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164		176,586		176,586	176,584.70	176,586	Apr-01	Dec-01	Jun-02
James Sprunt	Herring Bldg. Classroom Addition #1281	1,783,718			1,783,718	1,783,718.00	1,783,718	Jul-02	May-04	Apr-05
James Sprunt	Repair and Renovations #1424		266,319		266,319	212,022.11	266,319	Nov-04	Jan-05	Jul-07
James Sprunt	Repair and Renovations Phase 2 #1529		265,000		265,000	253,513.73	265,000	Jan-05	Oct-05	Jun-07
Johnston	Campus Lighting and Parking #1176	200,000		7,326	200,000	189,193.75	200,000	Jan-02	Feb-02	Apr-02
Johnston	Industrial Technology Bldg #1219	2,299,625	0	829,735	2,299,625	2,299,625.00	2,299,625	Jul-01	Feb-03	May-04
Johnston	Renovation of Wilson #1103	0	662,956	472,253	662,956	632,152.82	662,956	Jul-01	Apr-03	Dec-03
Johnston	Wilson Building Addition/renovation, Elsie, TDT renov. #1220	6,063,179	549,732		6,612,911	6,557,419.94	6,612,911	Aug-03	Nov-04	Aug-07
Johnston	Arboretum Greenhouse Complex #1422	100,000		100,000	100,000	94,917.88	100,000	Dec-04	Jun-06	Sep-06
Johnston	Art and Elsee Buildings Renovations #1526	305,000		30,326	305,000	279,815.06	305,000	Sep-05	Aug-06	Jun-07
Lenoir	Adtns/Renov Health Sciences Bldg & Marquee #1136	373,062	196,000		569,062	569,061.44	569,062	Jan-01	Jan-02	Jun-03
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA #1228		928,692	50,000	928,692	656,936.68	928,692	Feb-05	Jun-06	Aug-07
Lenoir	Early Childhood/Literacy Bldg&Student Center Add #1239	199,746			199,746	199,745.46	199,746	Sep-01	Nov-01	Dec-05
Lenoir	Resurface Roads and Parking Lots/other renovations #1251		400,000	100,000	400,000	229,296.60	400,000	Jun-02	Feb-04	Jul-07
Lenoir	Classroom and Science Building #1238	4,932,980		600,000	4,932,980	4,839,942.63	4,932,980	Oct-02	Feb-05	May-07
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232		420,249			0.00	420,249	Jun-07	Oct-07	Apr-08
Lenoir	Industrial/Vocational Center #1407	2,190,044			165,500	146,850.60	2,190,044	May-06	Jul-07	Aug-08
Lenoir	Land Acquisition #1399	380,911			380,911	380,910.32	380,911	Jun-04	Jun-04	Oct-04
Lenoir	Jones Co. Land Acquisition #1462	148,283			148,283	148,282.20	148,283			Feb-05
Lenoir	Felix Johnson Property #1488	304,952			304,952	304,951.25	304,952	Apr-05	Apr-05	Apr-05
Lenoir	Jones County Center #1500	851,718		250,000	81,600	10,505.07	851,718	Mar-07	Oct-07	Oct-08

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2007

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-07	Bond Funds Expended Through 6-30-07	Bond Funds Committed* to a Project As of 6-30-07	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Lenoir	Maintenance Facility #1587	795,938			72,358	0.00	795,938	Mar-07	Sep-07	Jul-08
Lenoir	Signage #1588	200,000				0.00	200,000	Jun-07	Oct-07	Jan-08
Lenoir	Christine Parker Property #1533	63,973			63,973	63,972.54	63,973			Dec-05
Lenoir	Construction/R&R		454,751			0.00		Sep-07	Feb-08	Sep-08
Martin	Misc. R & R (Bundled projects) #1178		99,713		99,713	99,712.69	99,713	May-01	May-01	Oct-02
Martin	Roof Repairs (Bundled projects) #1192		630,915	16,609	630,915	630,914.86	630,915	May-03	Jan-04	Sep-06
Martin	HVAC #1583		833,268		74,500	18,500.00	833,268	Apr-07	Aug-07	Jul-08
Mayland	Avery County Project #1169	824,471		413,845	824,471	824,470.89	824,471	Sep-02	Mar-02	Feb-03
Mayland	R&R Projects #1284		200,000	130,000	200,000	180,666.89	200,000	Jan-02	Apr-02	Mar-06
Mayland	Applied Technologies Building #1328	1,852,610			138,000	97,289.04	1,852,610	Oct-06	Aug-07	Sep-08
Mayland	Repairs/Renovations Projects		241,545			0.00	241,545	Jun-07	Aug-07	Mar-08
Mayland	Land Purchase #1378	127,529		17,471	127,529	127,529.00	127,529	Feb-04	Feb-04	Feb-04
McDowell	Classroom Building #1353	2,138,279		736,266	2,138,279	2,122,940.51	2,138,279	Mar-04	Oct-05	Feb-07
McDowell	Replace Exit Doors & Fire Alarm System #1160		166,200		166,200	166,200.00	166,200	Apr-01	May-01	Jun-02
McDowell	Roof Replacement #1161		98,000		98,000	98,000.00	98,000	Jun-01	Jul-01	May-02
McDowell	Campus Repair and Renovations #1248		174,500		174,500	174,500.00	174,500	Apr-02	May-02	Mar-03
McDowell	Campus Repairs & Renovations #1566		282,588		282,588	282,588.00	282,588	Sep-06	Sep-06	Jun-07
Mitchell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168		250,000		250,000	245,618.85	250,000	Oct-01	Jul-04	Sep-06
Mitchell	Renovation Of the CEC-Gen'l Bldg. Renovations - #1196		142,562		142,562	132,855.74	142,562	Sep-04	Apr-05	Sep-06
Mitchell	Mooreville Center 2nd Floor Addition-DCC No. 1070	216,851		784,000	216,851	216,545.00	216,851	Nov-00	Apr-02	Sep-03
Mitchell	Advanced Technology Building-DCC No. 1091	3,178,788		1,000,000	3,178,788	3,165,948.17	3,178,788	Apr-01	Mar-04	Jul-06
Mitchell	Renovation of the Library #1379		415,993	234,007	415,993	409,703.25	415,993	Apr-05	Jun-06	Jun-07
Mitchell	Renovation of the Student Center #1573		153,604			0.00		Aug-07	Dec-07	Apr-08
Mitchell	Renovation of Vocational Building #1509		1,293,953		1,293,953	81,125.00	1,293,953	Aug-06	Feb-07	Mar-08
Montgomery	Renovations and Repairs #1187		502,004		502,004	502,004.00	502,004	Jun-01	Oct-01	Dec-06
Nash	Land Acquisition #1141	350,000			350,000	350,000.00	350,000			
Nash	Structural Repairs & Renovations #1299		190,000		190,000	133,133.14	190,000	Jul-02	Oct-06	Jul-07
Nash	Environmental Repairs & Renovations - #1193		266,844		266,844	266,574.73	266,844	Nov-01	Dec-01	Apr-06
Nash	Aesthetic Repairs & Renovations - #1194		260,000		260,000	260,000.00	260,000	Aug-01	Sep-01	Feb-06
Nash	Program Specific Classroom Renovations #1203		41,000		41,000	41,000.00	41,000	Jul-01	Mar-05	Jul-06
Nash	Infrastructure Repairs & Renovations #1300		41,000		41,000	28,089.55	41,000	Mar-06	Jul-06	Jul-07
Nash	Science & Technology Building #1301	3,933,237		2,684,229	3,933,237	3,933,237.00	3,933,237	Mar-03	Apr-04	Feb-06
Nash	Repurposing Classrooms #1530		150,000		150,000	150,000.00	150,000	May-05	Jun-05	May-06
Pamlico	Expansion of Bayboro Center #1224	313,253	70,000	223,752	383,253	382,141.12	383,253	May-03	Jun-03	Aug-05
Pamlico	Repair and Renovations #1011		213,376	207,015	213,376	209,012.78	213,376	May-03	Jun-03	Aug-05
Pamlico	Life Care Center #1391	1,874,302		2,520,000	1,874,302	1,637,735.92	1,874,302	Jun-05	May-06	Sep-07
Piedmont	Renovate gym to LRC & Distance learning Classroom #1309	857,486	844,824		1,702,310	1,702,309.06	1,702,310	Jul-03	Sep-04	Dec-05
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310	1,567,922		175,000	1,567,922	1,564,108.89	1,567,922	Jul-03	May-05	Aug-06
Piedmont	Renovate Student Complex #1383	1,149,964			1,149,964	1,010,150.77	1,149,964	Aug-04	Apr-06	Sep-06
Piedmont	Renovate Auditorium #1384	5,250			5,250	5,250.00	5,250	Aug-04	n/a	n/a
Piedmont	Person County Classroom/Lab Building #1445	330,499		600,000	60,159	58,337.38	330,499	Oct-06	Jun-07	Mar-09
Pitt	General Classroom Bldg - 1111 Ph1	5,116,870.00			5,116,870	5,073,750.12	5,116,870	Nov-00	Apr-02	Nov-08
Pitt	Parking Project - 1112 Ph1	195,436.00		288,156.00	195,436	139,638.98	195,436	Feb-02	Oct-02	Jan-08
Pitt	Bowen Farm Site Project (Planning) - 1110	146,250.00		1,050,000.00	146,250	146,250.00	146,250	Mar-02	Jul-03	Oct-04
Pitt	Fulford Bldg Addition Ph II - 1234	350,618.00		0.00	350,618	211,434.00	350,618	Apr-02	Apr-05	Apr-07
Pitt	Firing Range and Driving Pad - #1177	339,589.00		787,848.00	339,589	339,589.00	339,589	Jun-02	Mar-05	Mar-06
Pitt	Davenport Farm #1431	3,148,255.00			3,148,255	3,148,254.68	3,148,255			
Pitt	MacThrift Building #1505	927,907.00		1,200,000.00	927,907	927,906.98	927,907			
Pitt	Student Center - Phase 1 #1545	6,101,590.00			424,404	284,374.17	6,101,590	Jul-06	Aug-07	Dec-09
Pitt	Undetermined Project	66,750.00				0.00				

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2007

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-07	Bond Funds Expended Through 6-30-07	Bond Funds Committed* to a Project As of 6-30-07	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Pitt	Humber Bldg Renov Ph III #1358		1,585,095.00	1,400,000.00	1,585,095	1,583,307.77	1,585,095	Jan-04	May-05	Jul-06
Pitt	Greenville Center Renovation #1617		47,348.00	137,652.00		0.00	47,348	Jul-07	Sep-07	Feb-08
Randolph	R & R Bundle Number One, Two & Three #1174		1,050,259		1,050,259	1,050,259.00	1,050,259	May-01	Nov-02	Feb-07
Randolph	Archdale Center Classroom Addition #1317	1,344,379		323,446	1,344,379	1,344,379.00	1,344,379	May-03	Oct-04	Jul-06
Randolph	R & R Bundle Number Four #1578		635,271		635,271	168,808.29	635,271	Oct-06	Nov-06	Oct-07
Richmond	Proj.1089 - HVAC Renovations in 3 Buildings		890,000	0	890,000	890,000.00	890,000	Mar-01	Jul-03	Feb-04
Richmond	Proj.1088 Health Sciences Building	3,542,287		2,320,000	3,542,287	3,542,287.00	3,542,287	Jun-03	Nov-04	Dec-05
Richmond	Proj. 1282 Acquire Building in Scotland County	137,272		0	137,272	137,272.00	137,272			
Richmond	Proj. 1283 Multiple Renovations @ less than \$100,000 each		358,389	0	358,389	358,389.00	358,389	Jun-02	Aug-02	Oct-04
Richmond	Purchase new Facility near Industrial Park	295,672		0		0.00				Oct-07
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271		255,395		255,395	255,395.00	255,395	Jul-02	Jul-02	Aug-03
Roanoke-Chowan	Compliance/Safety Renov. (Bundled Projects) #1323		215,600		215,600	215,600.00	215,600	Jun-03	Aug-03	Jul-06
Roanoke-Chowan	Learning/Working Renov. (Bundled Projects) #1324		385,268	39,928	385,268	385,267.35	385,268	Aug-03	Sep-03	Jul-06
Robeson	#1225 (Pembroke Center Land Purchase)	76,073			76,073	76,073.00	76,073			
Robeson	#1109 Continuing Education Building	2,476,854			2,476,854	2,451,995.78	2,476,854	Dec-01	Feb-03	Jun-07
Robeson	#1206 Continuing Education /Allied Health Buildings	7,466,140			7,466,140	7,384,748.89	7,466,140	Jan-02	Jan-03	Jul-07
Robeson	#1214Emergency Training Facility Addition	43,720			43,720	43,718.30	43,720	Feb-02	Jul-02	Jul-03
Robeson	#1329 Renovations Site Work	1,380,907	992,074	85,000	2,372,981	2,372,980.45	2,372,981	Apr-03	Jun-03	Oct-06
Robeson	#1562 Workforce Development Bldg.	1,209,432		1,922,136	290,000	0.00	1,209,432	Jun-07	Aug-08	Dec-09
Robeson	#1108 Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9,10, 15		159,922	7,701	159,922	159,921.38	159,922	Feb-01	Mar-01	Apr-03
Rockingham	Lifelong Learning Center - 1079	2,400,291		454,000	2,400,291	2,400,291.00	2,400,291	Jun-02	Nov-04	Nov-06
Rockingham	Classroom/Storage Bldg. at ESTC - 1080	239,000		10,000	239,000	239,000.00	239,000	Mar-01	May-02	Jun-04
Rockingham	Spring 2001 Renovations #1156		165,000	0	165,000	35,815.60	165,000	Oct-06	Dec-06	Aug-07
Rockingham	Summer 2001 Renovations #1191		112,500	43,633	112,500	112,500.00	112,500	Mar-01	Apr-01	Nov-03
Rockingham	Fall 2001 Renovations #1217		86,700		86,700	86,429.95	86,700	Jan-02	Feb-02	Sep-06
Rockingham	Spring 2002 Renovations #1218		70,000	379,000	70,000	70,000.00	70,000	Mar-02	Jun-02	Oct-04
Rockingham	Fall 2002 Renovations - #1306		243,000	6,367	243,000	243,000.00	243,000	Jun-03	Jul-03	Oct-05
Rockingham	Spring 2004 Renovations - #1382		346,000		346,000	274,712.17	346,000	Jun-05	Nov-05	Aug-07
Rockingham	Summer 2004 Renovations #1501		100,000		100,000	97,101.98	100,000	Sep-04	Nov-04	Jun-07
Rockingham	Summer 2005 Renovations #1540		1,054,150		1,054,150	235,935.65	1,054,150	Sep-06	Jan-07	Nov-07
Rowan-Cabarrus	Bldg. 100 Renovations - #1032		202,432	1,355,376	202,433	202,432.03	202,433	Feb-01	Jul-02	Oct-02
Rowan-Cabarrus	Classroom/Laboratory Building - #1185	4,287,029		4,191,873	4,287,029	2,984,313.71	4,287,029	Mar-05	Mar-06	Dec-07
Rowan-Cabarrus	Parking Lot Extension/Renovation #1393	70,000		456,410	70,000	4,228.58	70,000	Oct-04	Oct-06	Oct-07
Rowan-Cabarrus	Various Renovations - #1314		603,152		603,152	349,939.69	603,152	Dec-02	Apr-03	Oct-07
Rowan-Cabarrus	LRC & Student Support Space Renovations (proj #1086)		805,584	188,082	805,583	22,215.53	805,583	Jul-04	Aug-06	Dec-07
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot #1595	5,207,129		3,659,365		0.00	5,207,129	Nov-07	Nov-08	Dec-09
Sampson	Occupational Building #1133	3,263,820	125,530	2,141,180	3,389,350	3,389,350.00	3,389,350	Dec-00	Mar-04	Jul-05
Sampson	Campus Roadway Extension #983	176,000		216,075	176,000	176,000.00	176,000	Feb-01	Apr-02	Oct-02
Sampson	North HVAC and Crosswalk replacement #1151		575,000	19,385	575,000	575,000.00	575,000	Feb-01	Feb-02	Oct-03
Sandhills	New Student Center # 940	2,279,455	0	5,650,000	2,279,455	2,222,458.88	2,279,455	Oct-00	Jul-03	Jun-06
Sandhills	New Hoke County Center #813	308,380	0	1,429,529	308,380	308,379.33	308,380	Jul-98	Aug-00	Nov-01
Sandhills	Kennedy Hall Health Sciences Renovation #1003	0	487,000	734,000	487,000	487,000.00	487,000	Feb-02	Mar-02	May-03
Sandhills	Education Center #1081	4,106,491	0	2,150,290	4,106,491	3,906,328.00	4,106,491	Nov-01	Sep-04	Dec-06
Sandhills	Parking Lot - South Campus #1313	178,000	0	131,000	178,000	175,155.02	178,000	Jan-03	Jun-03	Sep-04
Sandhills	Stone Hall Administration Renovation #1278	1,431	120,000		121,431	121,431.00	121,431	Dec-02	May-03	Sep-04
Sandhills	Stone Hall Student Services Renovation #1154	0	95,000		95,000	95,000.00	95,000	Jun-01	Apr-02	May-03
Sandhills	Hoke Business and Technology Center #1142	1,881,117	0	25,465	1,881,117	1,664,985.62	1,881,117	Dec-04	Sep-06	Oct-07
Sandhills	Horticulture Complex - 1352	1,012,914	0	893,577	248,823	137,479.00	1,012,914	Oct-06	Oct-07	Aug-08
Sandhills	Blue Hall Renovation #1004	133,938	44,388		178,326	44,387.50	178,326	Jul-06	Oct-06	Oct-07
Sandhills	Causey Hall Development Office Renovation - #1626	0	150,000			0.00	150,000	Jun-07	Aug-07	Dec-07

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2007

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-07	Bond Funds Expended Through 6-30-07	Bond Funds Committed* to a Project As of 6-30-07	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Sandhills	Meyer Hall Boiler Replacement - #1623	0	131,674			0.00	131,674	Jul-07	Nov-07	Feb-08
Sandhills	Improvements/Expansion Traffic System - #1242	151,741	0		151,741	151,740.01	151,741	Apr-02	Jun-02	Aug-02
Sandhills	Meyer-Stone Hall Roof Replacement #1376	0	450,000		40,700	26,455.00	450,000	Nov-06	Jul-07	Mar-08
Sandhills	Stone Hall Renovation #1477	0	43,938		43,938	43,938.00	43,938	Apr-05	May-05	Aug-05
Sandhills	Construction R&R Project	266,642	0			0.00		Jul-07	Nov-07	Feb-08
Sandhills	Emergency Services Training Complex #1356	672,300	0	0	48,000	200,718.12	672,300	Aug-05	Jul-07	May-08
Sandhills	Stone Hall Lecture 111 Renovation #1357	20,000	523,715		543,715	538,774.84	543,715	May-04	Jul-05	Jun-06
Sandhills	Athletic Field Renovation #1347	317,000	0		317,000	317,000.00	317,000	Aug-04	Jan-05	Nov-05
Sandhills	Greenhouse Renovation #1528	140,970	80,000	79,988	220,970	219,783.25	220,970	Oct-05	Sep-06	Jul-07
South Piedmont	Continuing Education Center Renovations (#932B)	0	300,000	1,483,320	300,000	300,000.00	300,000	Feb-01	Aug-01	Sep-02
South Piedmont	Renovations to the Continuing Education Ctr - #1166	263,488	116,235	2,846,430	379,723	379,723.00	379,723	Apr-01	Apr-04	Apr-06
Southeastern	Infrastructure Construction/Renovations #1173	200,000	1,029,868		1,229,868	1,210,348.95	1,229,868	Jan-02	Feb-02	Jul-06
Southeastern	OSHA and ADA Compliance #1275	50,000	265,000		315,000	283,876.56	315,000	Apr-03	Dec-05	Jul-07
Southeastern	Technology Building #1274	4,476,348			4,476,348	179,512.00	4,476,348	Apr-05	Jun-07	Apr-09
Southeastern	Building "G" Renovation/Addition #1413	625,215	100,000	50,000	76,000	9,900.00	725,215	Jul-05	Aug-07	Feb-08
Southeastern	Renovation/Expansion of "T" Building #1414	145,373				0.00	145,373	Jun-07	Sep-07	Mar-08
Southwestern	Swain Ctr Renovation-remaining section of building #1190		399,980	28,558	399,980	399,979.99	399,980	Mar-02	Aug-02	Jun-03
Southwestern	Jackson County Renovations #1188		798,962	156,687	798,962	798,962.00	798,962	Nov-00	Nov-01	Mar-04
Southwestern	Restroom / shower renovation #1189		90,000		90,000	90,000.00	90,000	Sep-02	Sep-04	Mar-05
Southwestern	General building-new campus #1330	2,944,018		2,912,256	2,944,018	2,738,470.09	2,944,018	Jun-04	Dec-05	Aug-07
Southwestern	Academic, Admin building #1371	6,232,770		3,287,865		0.00	6,232,770	Aug-07	Dec-08	Dec-09
Stanly	Western Stanly Center - Project # 903	3,288,740	0	538,000	3,288,740	3,288,740.00	3,288,740	Oct-00	Feb-02	May-03
Stanly	Addition to existing building - Project #1231	814,929	0	53,865	814,929	814,929.00	814,929	Feb-02	Nov-02	Sep-03
Stanly	Patterson Building Roof Replacement #1207	0	100,000	0	100,000	100,000.00	100,000	Aug-01	Oct-01	Dec-01
Stanly	Corporate Education/Shop Building #1369	0	150,000	0	150,000	150,000.00	150,000	Aug-03	Nov-03	Sep-04
Stanly	Student Center Bldg Renovation & Addition #1355	123,071	67,800	412,929	190,871	190,871.00	190,871	Jan-04	Dec-04	Nov-05
Stanly	Kelley Building Roof Replacement & Renov #1421	0	182,200	0	182,200	182,200.00	182,200	Oct-04	Dec-04	Nov-05
Stanly	General Repair & Renovation #1531	0	409,851	0	409,851	233,021.76	409,851	Jan-06	Sep-06	Jul-07
Surry	No. 947: Yadkin Center (completed)	541,702		2,500,000	541,702	519,625.48	541,702	Feb-01	Jan-02	Apr-03
Surry	No. 1186: Parking Lot "H" Bldg (completed)	0	91,883	96,467	91,883	91,883.00	91,883	May-01	Sep-01	Nov-01
Surry	No. 1123:"K" Engineering Technologies Bldg (completed)	2,309,414		0	2,309,414	2,309,413.73	2,309,414	Jul-02	Nov-03	Jan-05
Surry	No. 1387: Renovations: V-C-P + Misc Small Proj.	525,899	830,934	305,529	1,356,833	1,338,036.33	1,356,833	May-04	Apr-05	Apr-07
Surry	No. 1367: Maintenance Bldg & Misc.	806,507	0	0	806,507	803,267.61	806,507	Mar-04	Jun-05	Oct-06
Surry	No. 1258: "J" Three-Story Classroom Bldg (completed)	649,159		4,044,437	649,159	649,158.66	649,159	May-02	Nov-03	Feb-05
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation (completed)	175,562	551,767	0	727,329	727,328.47	727,329	Nov-02	Nov-03	Jul-04
Surry	No. 1521: Viticulture & Enology Center	3,000,000		325,000	3,000,000	52,006.34	3,000,000	Feb-06	Jan-07	Feb-09
Tri-County	Addition/Renovation -Enloe Building #1308	125,294	891,527	98,986	1,016,821	1,016,821.00	1,016,821	Feb-04	Jan-05	Mar-06
Tri-County	Lighted Parking/Concrete Sidewalks #1202	43,597	0	0	43,597	43,597.00	43,597	Jan-02	Feb-02	May-02
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	5,317,120			5,317,120	5,317,120.00	5,317,120	Jan-01	Jul-02	Oct-03
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307	1,566,485	238,395	138,863	1,804,880	1,804,879.53	1,804,880	Oct-02	Mar-04	Apr-05
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	1,800,547	154,825	14,077	1,955,372	1,955,372.00	1,955,372	Mar-02	Nov-03	Dec-04
Vance-Granville	LAND ACQUISITION #1517	114,724		8,559	114,724	114,723.00	114,724	Jun-05	Jun-05	Jun-05
Vance-Granville	PHASE 1 R&R/CONSTRUCTION PROJECTS #1157	191,680			191,680	191,680.00	191,680	May-01	Jul-01	Oct-01
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	2,369,272	61,996	210,137	2,431,268	2,431,267.00	2,431,268	May-03	Oct-04	Dec-05
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198		416,401		416,401	416,400.14	416,401	Mar-03	Jun-03	Dec-03
Vance-Granville	BIO CLASSROOM/LAB #1543	458,000			458,000	430,844.67	458,000	Nov-05	Jul-06	Feb-07
Vance-Granville	MAIN CAMPUS IT/MARKETING #1612	100,281				0.00		Aug-07	Dec-07	Feb-08
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094	3,053,503	300,000		3,353,503	3,184,669.57	3,353,503	Nov-03	Oct-05	Apr-07
Vance-Granville	GRANVILLE MISC CONSTRUCTION	825,699				0.00		Aug-07	Jun-08	Jun-09
Vance-Granville	MULTI-SITE REPAIR/RENOVATIONS #1613		101,518			0.00		Jul-07	Oct-07	Feb-08

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2007

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 6-30-07	Bond Funds Expended Through 6-30-07	Bond Funds Committed* to a Project As of 6-30-07	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Wake	Reroofing - Ready Hall #1260		324,927.00		324,927	324,926.66	324,927	Mar-02	Jun-02	Feb-03
Wake	Resurfacing & paving pking. Areas & walk #1419		240,000.00		240,000	113,094.87	240,000	Aug-05	Sep-06	Aug-07
Wake	Land Acquisition #1442	2,066,655.00			2,066,655	2,066,654.83	2,066,655	Jan-07	Jan-07	Jan-07
Wake	Allied Health Auditorium Renovation #1321		552,158.00	269,240.00	552,158	552,157.41	552,158	Sep-03	Sep-04	Jun-05
Wake	Reroofing - Technical Education Bldg. #1290		206,458.00		206,458	206,458.00	206,458	Sep-02	Jun-03	Aug-03
Wake	Engineering Technology Bldg. Renovation #1291	350,000.00	510,877.00	680,000.00	860,877	860,657.64	860,877	Jun-04	Jan-06	Aug-06
Wake	N.E. Campus Development & Bldg. Const. #1289	21,771,745.00		5,329,363.00	21,771,745	19,491,173.43	21,771,745	Feb-03	Sep-05	Aug-07
Wake	R&R Main campus classrooms, labs & offices #1295	2,600,000.00	1,028,494.00	4,576,380.00	3,628,494	3,498,037.55	3,628,494	Jul-01	Aug-04	Aug-05
Wake	NE Campus Infrastructure #1262	3,333,051.00			3,333,051	3,143,043.18	3,333,051	Jan-03	Mar-05	Mar-06
Wake	TE Renovation #1559	50,000.00	24.00	640,000.00	50,024	0.00	50,024	Apr-07	Oct-07	Jul-08
Wayne	Childcare Center/Lab #1104	555,448		197,294	555,448	555,447.96	555,448	Apr-01	Oct-02	Aug-03
Wayne	Land Acquisition #1124	724,880			724,880	724,880.00	724,880			
Wayne	Miscellaneous R&R (Bundled) #1162	189,001	702,916		891,917	821,406.01	891,917	Jun-01	Sep-05	Jul-07
Wayne	Addition Chiller & Upgrade of Energy Plant #1351	123,598	275,000	55,966	398,598	398,597.58	398,598	Nov-03	Jun-04	Apr-05
Wayne	Building 1 - Multi Purpose #1105	4,239,000	0	25,000	4,239,000	4,194,066.97	4,239,000	Jul-04	Oct-05	Jun-07
Wayne	Building 2 -Dental Clinic Addition & Renov. #1230	474,044	271,711	150,000	745,755	745,754.64	745,755	May-02	Feb-03	Dec-03
Wayne	Building 3 - Continuing Education Center #1280	4,293,808	0	20,000	4,293,809	4,293,808.01	4,293,809	Nov-02	Jun-04	May-06
Wayne	WLC & Dogwood Bldgs Renovation #1339	1,013,270	127,730		1,141,000	1,115,347.84	1,141,000	Apr-04	Nov-05	Mar-07
Western Piedmont	LIGHTING RETROFITS #1117		205,000		205,000	205,000.00	205,000	Feb-01	Mar-01	Feb-02
Western Piedmont	CAMPUS RENOVATIONS #1118		880,000		880,000	879,999.43	880,000	Feb-01	Mar-01	Jan-05
Western Piedmont	HEALTH/SCIENCE FACILITY #1366	3,858,649			3,858,649	2,303,778.47	3,858,649	Jan-04	Jan-05	Nov-07
Western Piedmont	CAMPUS REPAIRS/RENOVATIONS #1365		401,274		401,274	249,909.00	401,274	Jun-04	Sep-04	Aug-07
Wilkes	Walker Center Renovations - #1181		274,999		274,999	274,998.20	274,999	Jun-01	Jul-01	Oct-01
Wilkes	General Campus Renovations - #1182		416,817		416,817	354,730.89	416,817	May-01	Dec-02	Jul-07
Wilkes	Alleghany Center Relocation and Renovation - #1249	33,995	50,000	33,995	83,995	83,995.00	83,995	Sep-02	Oct-02	Apr-03
Wilkes	Ashe Center Lab and Classroom Space #1250	671,077		899,231	671,077	671,077.00	671,077	Oct-02	Nov-04	Jan-06
Wilkes	Technology Center - #1346	2,686,596		4,309,832	2,686,596	2,580,041.37	2,686,596	Oct-03	Mar-05	Jul-07
Wilkes	Science Lab, ADA and Admin. Office Renovatons - #1209		93,144		93,144	54,441.41	93,144	Nov-05	Sep-06	Sep-07
Wilkes	Energy Conservation Upgrades - #1183		242,000		242,000	242,000.00	242,000	Feb-01	Mar-01	Feb-06
Wilkes	Greenhouse Renovations - #1210		10,029		10,029	10,028.36	10,029	Jul-01	Aug-01	Dec-02
Wilkes	Roof Replace - Beacon, Hayes and Lovette Halls #1489		263,000		263,000	138,115.00	263,000	Jun-05	Feb-06	Oct-07
Wilkes	Roof Replacement - Thompson Hall #1490		254,856		254,856	176,856.00	254,856	Mar-06	Sep-06	Aug-07
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184		393,972		393,972	369,360.54	393,972	Apr-01	May-01	Oct-07
Wilson	Student Center- #1401	3,455,346	0	300,000	3,455,346	778,790.72	3,455,346	Oct-04	Dec-06	Jan-08
Wilson	Tech Center Land Acquisition-#1345	165,000			165,000	164,999.47	165,000	Aug-03	Aug-03	Aug-03
Wilson	Renovation Project - Year 2001 - #1149	0	336,540	0	336,540	336,540.00	336,540	Jan-01	Apr-01	Oct-02
Wilson	Community/Business Center - #1150	1,164,257	0	0	1,164,257	1,164,256.67	1,164,257	Apr-01	Sep-02	Jun-04
Wilson	Renovation Project - Year 2002 - #1229	0	225,000	0	225,000	224,999.69	225,000	Jan-02	Mar-02	Sep-03
Wilson	Renovation Project - Year 2003 - #1305	0	275,000	0	275,000	275,000.00	275,000	Jan-03	May-03	Apr-05
Wilson	Renovation Project - Year 2004-#1389	0	230,000	0	230,000	230,000.00	230,000	May-04	Feb-05	Mar-07
Wilson	Police Academy Addition - #1426	105,311	0	133,581	105,311	105,307.00	105,311	Jun-05	Dec-05	Apr-07
Wilson	Renovation Project - Year 2005-#1518	0	291,999	0	291,999	204,351.02	291,999	Dec-05	Sep-06	Aug-07
Textile School	R&R (project bundled: emerg rep., infrastructure, safety, etc)		29,447		29,477	29,447.00	29,447	Nov-00	Dec-00	Jun-01
Textile School	Capital Construction Project 905 ID 6800100905A	750,000		2,437,200	750,000	750,000.00	750,000	Feb-02	Jun-02	May-04
General Funds	Residual Equity Transfer					34.93				
	TOTALS	498,702,280	101,297,720	287,915,620	501,993,272	446,464,158.40	591,976,457			

\* Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State Board.



NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2007

College	Project Name - (Project No. if assigned)	Status
Alamance	Student Services/LRC/Adm - Project No. 1129	Complete
Alamance	Renovations - Project I - Project No. 1201	Complete
Alamance	Renovations - Project II - Project 1302	Complete
Alamance	Renovations - Main Building Project No. 1549	Under Construction
Alamance	Renovations - Student Center No. 1563	Under Design
Alamance	Allied Health Building - Project No. 1130	Under Construction
Alamance	Burlington Center Renovation Project No. 1584	Under Design
Alamance	Renovations - Child Development Center	
Alamance	Renovations - Parking Lots	
Asheville	Computer Technology Center NCCCS #1097	Complete
Asheville	Renovations #1 - #1137	Complete
Asheville	Enka Center Renovations #1213	Complete
Asheville	Dental Lab Renovation NCCCS #1121	Complete
Asheville	Hospitality Education Center NCCCS #1098	Complete
Asheville	Fernihurst Renovation, #1158	Under Construction
Asheville	Marketing Tech Renovations #1354	Complete
Beaufort	Law Enforce/EMT/Fire Service Training Facility - #1084	Complete
Beaufort	Renovations to Buildings 1, 4 and 8 #1265	Complete
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266	Complete
Beaufort	Building 3 Door Project #1614	Announcing for Designer Services
Beaufort	Building 1 and 3 Roof Replacement #1571	Complete
Bladen	Repair and Renovation #1337	Complete
Bladen	Student Resource Center(LRC,classrooms)#1430	Under Design
Bladen	Industrial Training Center repair, renovation and Exp #1255	Complete
Bladen	Repair and Renovation, Roofs, HVAC - #1208	Complete
Blue Ridge	General Renovations-Flat Rock Campus - #1227	Complete
Blue Ridge	Campus wide wiring/infrastructure/distance learning - #1276	Complete
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350	Complete
Blue Ridge	Transylvania Center Aditions and Renovations - #1405	Complete
Blue Ridge	Renovations to two classroom buildings - #1443	Complete
Blue Ridge	General Renovations Phase II-Flat Rock Campus - #1304	Complete
Blue Ridge	New Vocational Training Building - #1536	Under Construction
Brunswick	Technical and Trades Building Project #914	Complete
Brunswick	Bundled R&R Projects #1342	Complete
Caldwell	Distance Learning #1128	Complete
Caldwell	Watauga Site Prep #1127	Complete
Caldwell	Renovations B & D Building	
Caldwell	Broyhill Multipurpose Facility #1235	Complete
Caldwell	Occupational Training Center #1555	Under Design
Caldwell	Civic Center #1267	Complete
Caldwell	Land Acquisition/Transportation Center #1547	Complete Land Purchase
Caldwell	NE Site Project #1415	Under Construction
Cape Fear	Pier and Dock Replacement- Emergency #1147	Complete
Cape Fear	New Elevator and Elevator Repairs-Emergency #1148	Complete
Cape Fear	Engineering Technology building #1215	Complete
Cape Fear	Renovs-Emmart Bldg., Burnett Bldg., Machine Shop #1216	Under Design
Cape Fear	Campus Loop Access Road & Truck Driver Facility #1377	Complete
Cape Fear	Parking Deck & Classroom Building-Phase I #1455	Under Design
Cape Fear	Public Safety Training Center #1416	Under Design
Cape Fear	North Campus Signage & Entrance Project #1608	Under Design

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2007

College	Project Name - (Project No. if assigned)	Status
Carteret	Classroom Bldg Repl & Marine Tech Bldg #1092	Complete
Carteret	Hospitality Building Renov. and Parking Renov. #1348	Complete
Carteret	McGee Building Renovation-Joslyn Hall #1539	Under Design
Carteret	McGee Building Renovation-Classrooms #1475	Under Construction
Carteret	Sewer Lift Station Repair/Replacment #1525	Complete
Catawba	Renovations - Alex. Ctr. NCCCS #1100	Complete
Catawba	Classroom/Laboratory Building #1285	Complete
Catawba	Library & Learning Assistance Center Renov. #1564	Under Design
Catawba	Paap Building Renovations #1233	Complete
Catawba	Old Testing Center Renvoations #1288	Complete
Catawba	Renovate Interior Space #1312	Complete
Central Carolina	Roofing (Student Center & Admin.) (Bundled R&R)(#1359)	Complete
Central Carolina	Roof Repairs (Main Building) (Bundled R&R) (#1360)	Complete
Central Carolina	Roofing (LRC & Science) (Bundled R&R) (#1361)	Complete
Central Carolina	Classroom/Science Lab Bldg. (Proj.# 1106)	Complete
Central Carolina	Telecommunications Bldg. (Proj.# 1107)	Complete
Central Carolina	Classroom Building (Proj. # 1325)	Complete
Central Carolina	Renovation of Science Building (# 1408)	Complete
Central Carolina	Computer Technology Building (#1410)	Complete
Central Carolina	Land Acquiton - Watson Property (#1570)	Complete
Central Carolina	Renovation of Classroom Building (#1362)	Complete
Central Carolina	R&R - Siler City Center (# 1485)	Announcing for Designer Services
Central Carolina	R&R - Chatham Campus (# 1486)	Under Construction
Central Carolina	Renovation of Continuing Education Building (#1512)	Under Design
Central Carolina	New Siler City Center (#1548)	Announcing for Designer Services
Central Carolina	Classroom Building - West Harnett (#1364)	Under Design
Cent. Piedmont	Sloan-Morgan Renovation (1138)	Complete
Cent. Piedmont	Northeast Campus Ph IA - (942)	Complete
Cent. Piedmont	Information Technology Building - (1116)	Complete
Cent. Piedmont	Central Energy Facility (1240)	Complete
Cent. Piedmont	West Campus Phase III - (1114)	Complete
Cent. Piedmont	North Campus Phase III - (1115)	Complete
Cent. Piedmont	Van Every Building Reconstruction	
Cent. Piedmont	Professional Development Bldg - 3rd floor (1491)	Under Construction
Cent. Piedmont	Central High Exterior Renovation (1478)	Under Construction
Cent. Piedmont	Allied Health Bldg Addition & Renovation (1406)	Under Design
Cent. Piedmont	Northeast Campus Phase II - (1326)	Complete
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370	Complete
Cleveland	CLASSROOM BUILDING PROJECT # 1287	Under Design
Cleveland	GENERAL REPAIRS & RENOVATIONS Project 1628	
Cleveland	RE-ROOFING CAMPUS CENTER BLD PROJECT #1436	Under Construction
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT 1435	Complete
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167	Complete
Coastal Carolina	Classroom Building #1263	Complete
Coastal Carolina	BT Energy Management Project #1567	Complete
Coastal Carolina	Covered Walkways/Fascia Repair #1615	Under Design
Coastal Carolina	Repairs to Facilities/Capital Improvements	
COA	D. F. Walker Public School Takeover Renovation #1241	Complete
COA	Allied Health and Wellness Center #1247	Complete
COA	Land Acquisition and Renovation of Riverside Center #1315	Complete Land Purchase

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2007

College	Project Name - (Project No. if assigned)	Status
COA	Renovation of Manteo Middle School #1420	Under Design
COA	Auditorium Roof #1618	Under Construction
COA	Cosmetology Program Area Renovation #1592	Announcing for Designer Services
COA	Buildings A & C Roof Repairs #1197 (bundled)	Complete
COA	Expansion to Building A EC Campus #1450	Under Design
Craven	Classroom/Library Building - #907B	Complete
Craven	Addition to Kelso Hall - #1336	Complete
Craven	Maintenance Building/ Roadway & Parking - #1076	Complete
Craven	Technology Building #1268	Under Construction
Craven	Reroof Building B #1243	Complete
Craven	Reroof Building G #1244	Complete
Craven	Renovate Barker Hall & Miscellaneous Renovations #1246	Under Construction
Craven	Replace Chillers,Air Handlers,Small Renov.(Bundled)- #1245	
Craven	Reroof Library (Bldg A) #1603	Under Design
Davidson	Classrooms/Laboratories/Renovations (1101)	Complete
Davidson	Fire Service Laboratory (1180)	Complete
Durham	Collins Bldg. Renovations - 1170	Complete
Durham	White Building Renovations - 1171	Under Design
Durham	New Student Services/Classroom Building - #1199	Complete
Durham	Satellite Campus#1499	Under Construction
Durham	Multipurpose Classroom/ Physical Training Facility #1522	Announcing for Designer Services
Edgecombe	ACT Project - Project #1078	Complete
Edgecombe	Various R & R projects #1273	Under Construction
Edgecombe	Various R & R projects #1272	Complete
Fayetteville	Spring Lake Multi-Use Educational Building (DCC #1051)	Complete
Fayetteville	Purchase land along Ft Bragg Road #1320	Complete Land Purchase
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden #1125	Complete
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (DCC #1131)	Complete
Fayetteville	Virtual College Center (DCC #1126)	Complete
Fayetteville	Classroom Bldg/Renov. form. Service Merchandise Bldg(DCC #1585)	Announcing for Designer Services
Fayetteville	Horace Sisk Boiler Chiller Replacement (DCC #1211)	Complete
Fayetteville	Purchase land along Ft Bragg Road (DCC #1441)	Complete Land Purchase
Fayetteville	Addition to Administration Building (DCC 1520)	Under Design
Fayetteville	Purchase land along Ft Bragg Road (DCC #1534)	Complete Land Purchase
Fayetteville	Criminal Justice Center PM & E (DCC#1460)	Under Design
Fayetteville	Bulla Property Parking Lot (DCC # 1557)	Announcing for Designer Services
Fayetteville	Bundled R & R Projects 2006	
Fayetteville	Bundled R & R Projects 2005 (DCC#1446)	Under Construction
Forsyth	Construction - New building - #1139	Complete
Forsyth	Gym renov, Rerouting data lines, & Parking lot - #1159	Complete
Forsyth	HVAC & Fire Alarm System Renovations - #1311	Complete
Forsyth	Northwest Forsyth County Center - #1390	Under Construction
Forsyth	Renovations - Snyder Hall - #1437	Complete
Forsyth	Renovations-Allman Center #1560	Complete
Forsyth	Bundled - R & R #1630	Announcing for Designer Services
Forsyth	Air Conditioning Upgrade West Campus #1538	Under Design
Forsyth	Construction - Greene Hall Expansion #1438	Announcing for Designer Services
Gaston	New Public Safety Building - #1122	Complete
Gaston	New Science and Technology Building - #1428	Under Design

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2007

College	Project Name - (Project No. if assigned)	Status
Gaston	Renovation - Comer Building - East #1332	Complete
Gaston	New Health Sciences Building - #1427	Under Design
Gaston	Renovation - Craig Building - #1333	Complete
Guilford	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303	Complete
Guilford	Land #1236	Complete Land Purchase
Guilford	Classroom Building Project #1046	Complete
Guilford	Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888	Complete
Guilford	Jamestown Campus Land & Parking #1294	Complete Partial Land Purchase
Guilford	Classroom Building #1605	Announcing for Designer Services
Guilford	Fire Suppression System Replacement #1392	Complete
Guilford	Roads, Parking & Walkways Repairs #1334	Complete
Guilford	Business Careers Renovation #1397	Complete
Guilford	HVAC Renovations and Energy Upgrades #1398	Complete
Guilford	Health Technologies Project #1375	Under Construction
Guilford	Transportation Classroom Building #1627	Announcing for Designer Services
Halifax	Allied Health/Auditorium Bldg #1090	Complete
Halifax	HVAC replacement,welding shop renovations #1165	Under Construction
Halifax	Wellness/Fitness Center #1292	Complete
Haywood	Renovation - 200/300 Buildings #1113	Complete
Haywood	Regional High Tech. Center #1327	Complete
Isothermal	Continuing Education Building Renovation - #1204	Complete
Isothermal	Life Long Learning Center #1298	Under Construction
Isothermal	ADA Compliance Project & minor building improve. #1252	Complete
Isothermal	Campus HVAC Controls Replacement #1253	Complete
Isothermal	Underground wiring project #1394	Complete
Isothermal	Student Center Roof Replacement #1395	Complete
Isothermal	Library & Swimming Area Roof Replacements #1524	Complete
Isothermal	Library Interior Ceiling Renovation - #1565	Complete
James Sprunt	Exterior Campus Lighting #1163	Complete
James Sprunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164	Complete
James Sprunt	Herring Bldg. Classroom Addition #1281	Complete
James Sprunt	Repair and Renovations #1424	Under Construction
James Sprunt	Repair and Renovations Phase 2 #1529	Under Construction
Johnston	Campus Lighting and Parking #1176	Complete
Johnston	Industrial Technology Bldg #1219	Complete
Johnston	Renovation of Wilson #1103	Complete
Johnston	Wilson Building Addition/renovation, Elsie, TDT renov. #1220	Under Construction
Johnston	Arboretum Greenhouse Complex #1422	Complete
Johnston	Art and Elsee Buildings Renovations #1526	Under Construction
Lenoir	Adtns/Renov Health Sciences Bldg & Marquee #1136	Complete
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA #1228	Under Construction
Lenoir	Early Childhood/Literacy Bldg&Student Center Add #1239	Complete
Lenoir	Resurface Roads and Parking Lots/other renovations #1251	Under Construction
Lenoir	Classroom and Science Building #1238	Complete
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232	Announcing for Designer Services
Lenoir	Industrial/Vocational Center #1407	Under Design
Lenoir	Land Acquisition #1399	Complete Land Purchase
Lenoir	Jones Co. Land Acquisition #1462	Complete Land Purchase
Lenoir	Felix Johnson Property #1488	Complete Land Purchase
Lenoir	Jones County Center #1500	Under Design

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2007

College	Project Name - (Project No. if assigned)	Status
Lenoir	Maintenance Facility #1587	Under Design
Lenoir	Signage #1588	Announcing for Designer Services
Lenoir	Christine Parker Property #1533	Complete Land Purchase
Lenoir	Construction/R&R	
Martin	Misc. R & R (Bundled projects) #1178	Complete
Martin	Roof Repairs (Bundled projects) #1192	Complete
Martin	HVAC #1583	Under Design
Mayland	Avery County Project #1169	Complete
Mayland	R&R Projects #1284	Complete
Mayland	Applied Technologies Building #1328	Under Design
Mayland	Repairs/Renovations Projects	Announcing for Designer Services
Mayland	Land Purchase #1378	Complete
McDowell	Classroom Building #1353	Complete
McDowell	Replace Exit Doors & Fire Alarm System #1160	Complete
McDowell	Roof Replacement #1161	Complete
McDowell	Campus Repair and Renovations #1248	Complete
McDowell	Campus Repairs & Renovations #1566	Complete
Mitchell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168	Complete
Mitchell	Renovation Of the CEC-Gen'l Bldg. Renovations - #1196	Complete
Mitchell	Mooreville Center 2nd Floor Addition-DCC No. 1070	Complete
Mitchell	Advanced Technology Building-DCC No. 1091	Complete
Mitchell	Renovation of the Library #1379	Under Construction
Mitchell	Renovation of the Student Center #1573	
Mitchell	Renovation of Vocational Building #1509	Under Construction
Montgomery	Renovations and Repairs #1187	Complete
Nash	Land Acquisition #1141	Complete Land Purchase
Nash	Structural Repairs & Renovations #1299	Under Construction
Nash	Environmental Repairs & Renovations - #1193	Complete
Nash	Aesthetic Repairs & Renovations - #1194	Complete
Nash	Program Specific Classroom Renovations #1203	Complete
Nash	Infrastructure Repairs & Renovations #1300	Under Construction
Nash	Science & Technology Building #1301	Complete
Nash	Repurposing Classrooms #1530	Complete
Pamlico	Expansion of Bayboro Center #1224	Complete
Pamlico	Repair and Renovations #1011	Complete
Pamlico	Life Care Center #1391	Under Construction
Piedmont	Renovate gym to LRC & Distance learning Classroom #1309	Complete
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310	Complete
Piedmont	Renovate Student Complex #1383	Complete
Piedmont	Renovate Auditorium #1384	Complete
Piedmont	Person County Classroom/Lab Building #1445	Under Design
Pitt	General Classroom Bldg - 1111 Ph1	Complete
Pitt	Parking Project - 1112 Ph1	Complete
Pitt	Bowen Farm Site Project (Planning) - 1110	Complete
Pitt	Fulford Bldg Addition Ph II - 1234	Complete
Pitt	Firing Range and Driving Pad - #1177	Complete
Pitt	Davenport Farm #1431	Complete Land Purchase
Pitt	MacThrift Building #1505	Complete Land Purchase
Pitt	Student Center - Phase 1 #1545	Under Design
Pitt	Undetermined Project	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2007

College	Project Name - (Project No. if assigned)	Status
Pitt	Humber Bldg Renov Ph III #1358	Complete
Pitt	Greenville Center Renovation #1617	Announcing for Designer Services
Randolph	R & R Bundle Number One, Two & Three #1174	Complete
Randolph	Archdale Center Classroom Addition #1317	Complete
Randolph	R & R Bundle Number Four #1578	Under Construction
Richmond	Proj.1089 - HVAC Renovations in 3 Buildings	Complete
Richmond	Proj.1088 Health Sciences Building	Complete
Richmond	Proj. 1282 Acquire Building in Scotland County	Complete Land Purchase
Richmond	Proj. 1283 Multiple Renovations @ less than \$100,000 each	Complete
Richmond	Purchase new Facility near Industrial Park	
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271	Complete
Roanoke-Chowan	Compliance/Safety Renov. (Bundled Projects) #1323	Complete
Roanoke-Chowan	Learning/Working Renov. (Bundled Projects) #1324	Complete
Robeson	#1225 (Pembroke Center Land Purchase)	Complete Land Purchase
Robeson	#1109 Continuing Education Building	Under Construction
Robeson	#1206 Continuing Education /Allied Health Buildings	Under Construction
Robeson	#1214Emergency Training Facility Addition	Complete
Robeson	#1329 Renovations Site Work	Complete
Robeson	#1562 Workforce Development Bldg.	Under Design
Robeson	#1108 Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9,10, 15	Complete
Rockingham	Lifelong Learning Center - 1079	Complete
Rockingham	Classroom/Storage Bldg. at ESTC - 1080	Complete
Rockingham	Spring 2001 Renovations #1156	Under Construction
Rockingham	Summer 2001 Renovations #1191	Complete
Rockingham	Fall 2001 Renovations #1217	Complete
Rockingham	Spring 2002 Renovations #1218	Complete
Rockingham	Fall 2002 Renovations - #1306	Complete
Rockingham	Spring 2004 Renovations - #1382	Under Construction
Rockingham	Summer 2004 Renovations #1501	Under Construction
Rockingham	Summer 2005 Renovations #1540	Under Construction
Rowan-Cabarrus	Bldg. 100 Renovations - #1032	Complete
Rowan-Cabarrus	Classroom/Laboratory Building - #1185	Under Construction
Rowan-Cabarrus	Parking Lot Extension/Renovation #1393	Under Construction
Rowan-Cabarrus	Various Renovations - #1314	Under Construction
Rowan-Cabarrus	LRC & Student Support Space Renovations (proj #1086)	Under Construction
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot #1595	Announcing for Designer Services
Sampson	Occupational Building #1133	Complete
Sampson	Campus Roadway Extension #983	Complete
Sampson	North HVAC and Crosswalk replacement #1151	Complete
Sandhills	New Student Center # 940	Complete
Sandhills	New Hoke County Center #813	Complete
Sandhills	Kennedy Hall Health Sciences Renovation #1003	Complete
Sandhills	Education Center #1081	Complete
Sandhills	Parking Lot - South Campus #1313	Complete
Sandhills	Stone Hall Administration Renovation #1278	Complete
Sandhills	Stone Hall Student Services Renovation #1154	Complete
Sandhills	Hoke Business and Technology Center #1142	Under Construction
Sandhills	Horticulture Complex - 1352	Under Design
Sandhills	Blue Hall Renovation #1004	Under Construction
Sandhills	Causey Hall Development Office Renovation - #1626	Announcing for Designer Services

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2007

College	Project Name - (Project No. if assigned)	Status
Sandhills	Meyer Hall Boiler Replacement - #1623	Announcing for Designer Services
Sandhills	Improvements/Expansion Traffic System - #1242	Complete
Sandhills	Meyer-Stone Hall Roof Replacement #1376	Under Design
Sandhills	Stone Hall Renovation #1477	Complete
Sandhills	Construction R&R Project	
Sandhills	Emergency Services Training Complex #1356	Under Design- Pre Const. Cost
Sandhills	Stone Hall Lecture 111 Renovation #1357	Complete
Sandhills	Athletic Field Renovation #1347	Complete
Sandhills	Greenhouse Renovation #1528	Under Construction
South Piedmont	Continuing Education Center Renovations (#932B)	Complete
South Piedmont	Renovations to the Continuing Education Ctr - #1166	Complete
Southeastern	Infrastructure Construction/Renovations #1173	Complete
Southeastern	OSHA and ADA Compliance #1275	Under Construction
Southeastern	Technology Building #1274	Under Construction
Southeastern	Building "G" Renovation/Addition #1413	Under Design
Southeastern	Renovation/Expansion of "T" Building #1414	Announcing for Designer Services
Southwestern	Swain Ctr Renovation-remaining section of building #1190	Complete
Southwestern	Jackson County Renovations #1188	Complete
Southwestern	Restroom / shower renovation #1189	Complete
Southwestern	General building-new campus #1330	Under Construction
Southwestern	Academic, Admin building #1371	Announcing for Designer Services
Stanly	Western Stanly Center - Project # 903	Complete
Stanly	Addition to existing building - Project #1231	Complete
Stanly	Patterson Building Roof Replacement #1207	Complete
Stanly	Corporate Education/Shop Building #1369	Complete
Stanly	Student Center Bldg Renovation & Addition #1355	Complete
Stanly	Kelley Building Roof Replacement & Renov #1421	Complete
Stanly	General Repair & Renovation #1531	Under Construction
Surry	No. 947: Yadkin Center (completed)	Complete
Surry	No. 1186: Parking Lot "H" Bldg (completed)	Complete
Surry	No. 1123:"K" Engineering Technologies Bldg (completed)	Complete
Surry	No. 1387: Renovations: V-C-P + Misc Small Proj.	Complete
Surry	No. 1367: Maintenance Bldg & Misc.	Complete
Surry	No. 1258: "J" Three-Story Classroom Bldg (completed)	Complete
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation (completed)	Complete
Surry	No. 1521: Viticulture & Enology Center	Under Construction
Tri-County	Addition/Renovation -Enloe Building #1308	Complete
Tri-County	Lighted Parking/Concrete Sidewalks #1202	Complete
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	Complete
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307	Complete
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	Complete
Vance-Granville	LAND ACQUISITION #1517	Complete Land Purchase
Vance-Granville	PHASE 1 R&R/CONSTRUCTION PROJECTS #1157	Complete
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	Complete
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198	Complete
Vance-Granville	BIO CLASSROOM/LAB #1543	Complete
Vance-Granville	MAIN CAMPUS IT/MARKETING #1612	
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094	Complete
Vance-Granville	GRANVILLE MISC CONSTRUCTION	
Vance-Granville	MULTI-SITE REPAIR/RENOVATIONS #1613	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2007

College	Project Name - (Project No. if assigned)	Status
Wake	Reroofing - Ready Hall #1260	Complete
Wake	Resurfacing & paving pking. Areas & walk #1419	Under Construction
Wake	Land Acquisition #1442	Complete
Wake	Allied Health Auditorium Renovation #1321	Complete
Wake	Reroofing - Technical Education Bldg. #1290	Complete
Wake	Engineering Technology Bldg. Renovation #1291	Complete
Wake	N.E. Campus Development & Bldg. Const. #1289	Under Construction
Wake	R&R Main campus classrooms, labs & offices #1295	Complete
Wake	NE Campus Infrastructure #1262	Complete
Wake	TE Renovation #1559	Under Design
Wayne	Childcare Center/Lab #1104	Complete
Wayne	Land Acquisition #1124	Complete Land Purchase
Wayne	Miscellaneous R&R (Bundled) #1162	Under Construction
Wayne	Addition Chiller & Upgrade of Energy Plant #1351	Complete
Wayne	Building 1 - Multi Purpose #1105	Under Construction
Wayne	Building 2 -Dental Clinic Addition & Renov. #1230	Complete
Wayne	Building 3 - Continuing Education Center #1280	Complete
Wayne	WLC & Dogwood Bldgs Renovation #1339	Complete
Western Piedmont	LIGHTING RETROFITS #1117	Complete
Western Piedmont	CAMPUS RENOVATIONS #1118	Complete
Western Piedmont	HEALTH/SCIENCE FACILITY #1366	Under Construction
Western Piedmont	CAMPUS REPAIRS/RENOVATIONS #1365	Under Construction
Wilkes	Walker Center Renovations - #1181	Complete
Wilkes	General Campus Renovations - #1182	Under Construction
Wilkes	Alleghany Center Relocation and Renovation - #1249	Complete
Wilkes	Ashe Center Lab and Classroom Space #1250	Complete
Wilkes	Technology Center - #1346	Under Construction
Wilkes	Science Lab, ADA and Admin. Office Renovatons - #1209	Under Construction
Wilkes	Energy Conservation Upgrades - #1183	Complete
Wilkes	Greenhouse Renovations - #1210	Complete
Wilkes	Roof Replace - Beacon, Hayes and Lovette Halls #1489	Under Construction
Wilkes	Roof Replacement - Thompson Hall #1490	Under Construction
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184	Under Construction
Wilson	Student Center- #1401	Under Construction
Wilson	Tech Center Land Acquisition-#1345	Complete
Wilson	Renovation Project - Year 2001 - #1149	Complete
Wilson	Community/Business Center - #1150	Complete
Wilson	Renovation Project - Year 2002 - #1229	Complete
Wilson	Renovation Project - Year 2003 - #1305	Complete
Wilson	Renovation Project - Year 2004-#1389	Complete
Wilson	Police Academy Addition - #1426	Complete
Wilson	Renovation Project - Year 2005-#1518	Under Construction
Textile School	R&R (project bundled: emerg rep., infrastructure, safety, etc)	Complete
Textile School	Capital Construction Project 905 ID 6800100905A	Complete
General Funds	Residual Equity Transfer	
	TOTALS	

\* Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State Board.



NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2007

College	Project Name - (Project No. if assigned)
Alamance	Student Services/LRC/Adm - Project No. 1129
Alamance	Renovations - Project I - Project No. 1201
Alamance	Renovations - Project II - Project 1302
Alamance	Renovations - Main Building Project No. 1549
Alamance	Renovations - Student Center No. 1563
Alamance	Allied Health Building - Project No. 1130
Alamance	Burlington Center Renovation Project No. 1584
Alamance	Renovations - Child Development Center
Alamance	Renovations - Parking Lots
Asheville	Computer Technology Center NCCCS #1097
Asheville	Renovations #1 - #1137
Asheville	Enka Center Renovations #1213
Asheville	Dental Lab Renovation NCCCS #1121
Asheville	Hospitality Education Center NCCCS #1098
Asheville	Fernihurst Renovation, #1158
Asheville	Marketing Tech Renovations #1354
Beaufort	Law Enforce/EMT/Fire Service Training Facility - #1084
Beaufort	Renovations to Buildings 1, 4 and 8 #1265
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266
Beaufort	Building 3 Door Project #1614
Beaufort	Building 1 and 3 Roof Replacement #1571
Bladen	Repair and Renovation #1337
Bladen	Student Resource Center(LRC,classrooms)#1430
Bladen	Industrial Training Center repair, renovation and Exp #1255
Bladen	Repair and Renovation, Roofs, HVAC - #1208
Blue Ridge	General Renovations-Flat Rock Campus - #1227
Blue Ridge	Campus wide wiring/infrastructure/distance learning - #1276
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350
Blue Ridge	Transylvania Center Aditions and Renovations - #1405
Blue Ridge	Renovations to two classroom buildings - #1443
Blue Ridge	General Renovations Phase II-Flat Rock Campus - #1304
Blue Ridge	New Vocational Training Building - #1536
Brunswick	Technical and Trades Building Project #914
Brunswick	Bundled R&R Projects #1342
Caldwell	Distance Learning #1128
Caldwell	Watauga Site Prep #1127
Caldwell	Renovations B & D Building
Caldwell	Broyhill Multipurpose Facility #1235
Caldwell	Occupational Training Center #1555
Caldwell	Civic Center #1267
Caldwell	Land Acquisition/Transportation Center #1547
Caldwell	NE Site Project #1415
Cape Fear	Pier and Dock Replacement- Emergency #1147
Cape Fear	New Elevator and Elevator Repairs-Emergency #1148
Cape Fear	Engineering Technology building #1215
Cape Fear	Renovs-Emmart Bldg., Burnett Bldg., Machine Shop #1216
Cape Fear	Campus Loop Access Road & Truck Driver Facility #1377
Cape Fear	Parking Deck & Classroom Building-Phase I #1455
Cape Fear	Public Safety Training Center #1416
Cape Fear	North Campus Signage & Entrance Project #1608

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2007

College	Project Name - (Project No. if assigned)
Carteret	Classroom Bldg Repl & Marine Tech Bldg #1092
Carteret	Hospitality Building Renov. and Parking Renov. #1348
Carteret	McGee Building Renovation-Joslyn Hall #1539
Carteret	McGee Building Renovation-Classrooms #1475
Carteret	Sewer Lift Station Repair/Replacment #1525
Catawba	Renovations - Alex. Ctr. NCCCS #1100
Catawba	Classroom/Laboratory Building #1285
Catawba	Library & Learning Assistance Center Renov. #1564
Catawba	Paap Building Renovations #1233
Catawba	Old Testing Center Renvoations #1288
Catawba	Renovate Interior Space #1312
Central Carolina	Roofing (Student Center & Admin.) (Bundled R&R)(#1359)
Central Carolina	Roof Repairs (Main Building) (Bundled R&R) (#1360)
Central Carolina	Roofing (LRC & Science) (Bundled R&R) (#1361)
Central Carolina	Classroom/Science Lab Bldg. (Proj.# 1106)
Central Carolina	Telecommunications Bldg. (Proj.# 1107)
Central Carolina	Classroom Building (Proj. # 1325)
Central Carolina	Renovation of Science Building (# 1408)
Central Carolina	Computer Technology Building (#1410)
Central Carolina	Land Acquition - Watson Property (#1570)
Central Carolina	Renovation of Classroom Building (#1362)
Central Carolina	R&R - Siler City Center (# 1485)
Central Carolina	R&R - Chatham Campus (# 1486)
Central Carolina	Renovation of Continuing Education Building (#1512)
Central Carolina	New Siler City Center (#1548)
Central Carolina	Classroom Building - West Harnett (#1364)
Cent. Piedmont	Sloan-Morgan Renovation (1138)
Cent. Piedmont	Northeast Campus Ph IA - (942)
Cent. Piedmont	Information Technology Building - (1116)
Cent. Piedmont	Central Energy Facility (1240)
Cent. Piedmont	West Campus Phase III - (1114)
Cent. Piedmont	North Campus Phase III - (1115)
Cent. Piedmont	Van Every Building Reconstruction
Cent. Piedmont	Professional Development Bldg - 3rd floor (1491)
Cent. Piedmont	Central High Exterior Renovation (1478)
Cent. Piedmont	Allied Health Bldg Addition & Renovation (1406)
Cent. Piedmont	Northeast Campus Phase II - (1326)
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370
Cleveland	CLASSROOM BUILDING PROJECT # 1287
Cleveland	GENERAL REPAIRS & RENOVATIONS Project 1628
Cleveland	RE-ROOFING CAMPUS CENTER BLD PROJECT #1436
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT 1435
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167
Coastal Carolina	Classroom Building #1263
Coastal Carolina	BT Energy Management Project #1567
Coastal Carolina	Covered Walkways/Fascia Repair #1615
Coastal Carolina	Repairs to Facilities/Capital Improvements
COA	D. F. Walker Public School Takeover Renovation #1241
COA	Allied Health and Wellness Center #1247
COA	Land Acquisition and Renovation of Riverside Center #1315

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2007

College	Project Name - (Project No. if assigned)
COA	Renovation of Manteo Middle School #1420
COA	Auditorium Roof #1618
COA	Cosmetology Program Area Renovation #1592
COA	Buildings A & C Roof Repairs #1197 (bundled)
COA	Expansion to Building A EC Campus #1450
Craven	Classroom/Library Building - #907B
Craven	Addition to Kelso Hall - #1336
Craven	Maintenance Building/ Roadway & Parking - #1076
Craven	Technology Building #1268
Craven	Reroof Building B #1243
Craven	Reroof Building G #1244
Craven	Renovate Barker Hall & Miscellaneous Renovations #1246
Craven	Replace Chillers,Air Handlers,Small Renov.(Bundled)- #1245
Craven	Reroof Library (Bldg A) #1603
Davidson	Classrooms/Laboratories/Renovations (1101)
Davidson	Fire Service Laboratory (1180)
Durham	Collins Bldg. Renovations - 1170
Durham	White Building Renovations - 1171
Durham	New Student Services/Classroom Building - #1199
Durham	Satellite Campus#1499
Durham	Multipurpose Classroom/ Physical Training Facility #1522
Edgecombe	ACT Project - Project #1078
Edgecombe	Various R & R projects #1273
Edgecombe	Various R & R projects #1272
Fayetteville	Spring Lake Multi-Use Educational Building (DCC #1051)
Fayetteville	Purchase land along Ft Bragg Road #1320
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden #1125
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (DCC #1131)
Fayetteville	Virtual College Center (DCC #1126)
Fayetteville	Classroom Bldg/Renov. form. Service Merchandise Bldg(DCC #1585)
Fayetteville	Horace Sisk Boiler Chiller Replacement (DCC #1211)
Fayetteville	Purchase land along Ft Bragg Road (DCC #1441)
Fayetteville	Addition to Administration Building (DCC 1520)
Fayetteville	Purchase land along Ft Bragg Road (DCC #1534)
Fayetteville	Criminal Justice Center PM & E (DCC#1460)
Fayetteville	Bulla Property Parking Lot (DCC # 1557)
Fayetteville	Bundled R & R Projects 2006
Fayetteville	Bundled R & R Projects 2005 (DCC#1446)
Forsyth	Construction - New building - #1139
Forsyth	Gym renov, Rerouting data lines, & Parking lot - #1159
Forsyth	HVAC & Fire Alarm System Renovations - #1311
Forsyth	Northwest Forsyth County Center - #1390
Forsyth	Renovations - Snyder Hall - #1437
Forsyth	Renovations-Allman Center #1560
Forsyth	Bundled - R & R #1630
Forsyth	Air Conditioning Upgrade West Campus #1538
Forsyth	Construction - Greene Hall Expansion #1438
Gaston	New Public Safety Building - #1122
Gaston	New Science and Technology Building - #1428

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2007

College	Project Name - (Project No. if assigned)
Gaston	Renovation - Comer Building - East #1332
Gaston	New Health Sciences Building - #1427
Gaston	Renovation - Craig Building - #1333
Guilford	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303
Guilford	Land #1236
Guilford	Classroom Building Project #1046
Guilford	Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888
Guilford	Jamestown Campus Land & Parking #1294
Guilford	Classroom Building #1605
Guilford	Fire Suppression System Replacement #1392
Guilford	Roads, Parking & Walkways Repairs #1334
Guilford	Business Careers Renovation #1397
Guilford	HVAC Renovations and Energy Upgrades #1398
Guilford	Health Technologies Project #1375
Guilford	Transportation Classroom Building #1627
Halifax	Allied Health/Auditorium Bldg #1090
Halifax	HVAC replacement,welding shop renovations #1165
Halifax	Wellness/Fitness Center #1292
Haywood	Renovation - 200/300 Buildings #1113
Haywood	Regional High Tech. Center #1327
Isothermal	Continuing Education Building Renovation - #1204
Isothermal	Life Long Learning Center #1298
Isothermal	ADA Compliance Project & minor building improve. #1252
Isothermal	Campus HVAC Controls Replacement #1253
Isothermal	Underground wiring project #1394
Isothermal	Student Center Roof Replacement #1395
Isothermal	Library & Swimming Area Roof Replacements #1524
Isothermal	Library Interior Ceiling Renovation - #1565
James Sprunt	Exterior Campus Lighting #1163
James Sprunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164
James Sprunt	Herring Bldg. Classroom Addition #1281
James Sprunt	Repair and Renovations #1424
James Sprunt	Repair and Renovations Phase 2 #1529
Johnston	Campus Lighting and Parking #1176
Johnston	Industrial Technology Bldg #1219
Johnston	Renovation of Wilson #1103
Johnston	Wilson Building Addition/renovation, Elsie, TDT renov. #1220
Johnston	Arboretum Greenhouse Complex #1422
Johnston	Art and Elsee Buildings Renovations #1526
Lenoir	Adtns/Renov Health Sciences Bldg & Marquee #1136
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA #1228
Lenoir	Early Childhood/Literacy Bldg&Student Center Add #1239
Lenoir	Resurface Roads and Parking Lots/other renovations #1251
Lenoir	Classroom and Science Building #1238
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232
Lenoir	Industrial/Vocational Center #1407
Lenoir	Land Acquisition #1399
Lenoir	Jones Co. Land Acquisition #1462
Lenoir	Felix Johnson Property #1488
Lenoir	Jones County Center #1500

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2007

College	Project Name - (Project No. if assigned)
Lenoir	Maintenance Facility #1587
Lenoir	Signage #1588
Lenoir	Christine Parker Property #1533
Lenoir	Construction/R&R
Martin	Misc. R & R (Bundled projects) #1178
Martin	Roof Repairs (Bundled projects) #1192
Martin	HVAC #1583
Mayland	Avery County Project #1169
Mayland	R&R Projects #1284
Mayland	Applied Technologies Building #1328
Mayland	Repairs/Renovations Projects
Mayland	Land Purchase #1378
McDowell	Classroom Building #1353
McDowell	Replace Exit Doors & Fire Alarm System #1160
McDowell	Roof Replacement #1161
McDowell	Campus Repair and Renovations #1248
McDowell	Campus Repairs & Renovations #1566
Mitchell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168
Mitchell	Renovation Of the CEC-Gen'l Bldg. Renovations - #1196
Mitchell	Mooreville Center 2nd Floor Addition-DCC No. 1070
Mitchell	Advanced Technology Building-DCC No. 1091
Mitchell	Renovation of the Library #1379
Mitchell	Renovation of the Student Center #1573
Mitchell	Renovation of Vocational Building #1509
Montgomery	Renovations and Repairs #1187
Nash	Land Acquisition #1141
Nash	Structural Repairs & Renovations #1299
Nash	Environmental Repairs & Renovations - #1193
Nash	Aesthetic Repairs & Renovations - #1194
Nash	Program Specific Classroom Renovations #1203
Nash	Infrastructure Repairs & Renovations #1300
Nash	Science & Technology Building #1301
Nash	Repurposing Classrooms #1530
Pamlico	Expansion of Bayboro Center #1224
Pamlico	Repair and Renovations #1011
Pamlico	Life Care Center #1391
Piedmont	Renovate gym to LRC & Distance learning Classroom #1309
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310
Piedmont	Renovate Student Complex #1383
Piedmont	Renovate Auditorium #1384
Piedmont	Person County Classroom/Lab Building #1445
Pitt	General Classroom Bldg - 1111 Ph1
Pitt	Parking Project - 1112 Ph1
Pitt	Bowen Farm Site Project (Planning) - 1110
Pitt	Fulford Bldg Addition Ph II - 1234
Pitt	Firing Range and Driving Pad - #1177
Pitt	Davenport Farm #1431
Pitt	MacThrift Building #1505
Pitt	Student Center - Phase 1 #1545
Pitt	Undetermined Project

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2007

College	Project Name - (Project No. if assigned)
Pitt	Humber Bldg Renov Ph III #1358
Pitt	Greenville Center Renovation #1617
Randolph	R & R Bundle Number One, Two & Three #1174
Randolph	Archdale Center Classroom Addition #1317
Randolph	R & R Bundle Number Four #1578
Richmond	Proj.1089 - HVAC Renovations in 3 Buildings
Richmond	Proj.1088 Health Sciences Building
Richmond	Proj. 1282 Acquire Building in Scotland County
Richmond	Proj. 1283 Multiple Renovations @ less than \$100,000 each
Richmond	Purchase new Facility near Industrial Park
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271
Roanoke-Chowan	Compliance/Safety Renov. (Bundled Projects) #1323
Roanoke-Chowan	Learning/Working Renov. (Bundled Projects) #1324
Robeson	#1225 (Pembroke Center Land Purchase)
Robeson	#1109 Continuing Education Building
Robeson	#1206 Continuing Education /Allied Health Buildings
Robeson	#1214Emergency Training Facility Addition
Robeson	#1329 Renovations Site Work
Robeson	#1562 Workforce Development Bldg.
Robeson	#1108 Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9,10, 15
Rockingham	Lifelong Learning Center - 1079
Rockingham	Classroom/Storage Bldg. at ESTC - 1080
Rockingham	Spring 2001 Renovations #1156
Rockingham	Summer 2001 Renovations #1191
Rockingham	Fall 2001 Renovations #1217
Rockingham	Spring 2002 Renovations #1218
Rockingham	Fall 2002 Renovations - #1306
Rockingham	Spring 2004 Renovations - #1382
Rockingham	Summer 2004 Renovations #1501
Rockingham	Summer 2005 Renovations #1540
Rowan-Cabarrus	Bldg. 100 Renovations - #1032
Rowan-Cabarrus	Classroom/Laboratory Building - #1185
Rowan-Cabarrus	Parking Lot Extension/Renovation #1393
Rowan-Cabarrus	Various Renovations - #1314
Rowan-Cabarrus	LRC & Student Support Space Renovations (proj #1086)
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot #1595
Sampson	Occupational Building #1133
Sampson	Campus Roadway Extension #983
Sampson	North HVAC and Crosswalk replacement #1151
Sandhills	New Student Center # 940
Sandhills	New Hoke County Center #813
Sandhills	Kennedy Hall Health Sciences Renovation #1003
Sandhills	Education Center #1081
Sandhills	Parking Lot - South Campus #1313
Sandhills	Stone Hall Administration Renovation #1278
Sandhills	Stone Hall Student Services Renovation #1154
Sandhills	Hoke Business and Technology Center #1142
Sandhills	Horticulture Complex - 1352
Sandhills	Blue Hall Renovation #1004
Sandhills	Causey Hall Development Office Renovation - #1626

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2007

College	Project Name - (Project No. if assigned)
Sandhills	Meyer Hall Boiler Replacement - #1623
Sandhills	Improvements/Expansion Traffic System - #1242
Sandhills	Meyer-Stone Hall Roof Replacement #1376
Sandhills	Stone Hall Renovation #1477
Sandhills	Construction R&R Project
Sandhills	Emergency Services Training Complex #1356
Sandhills	Stone Hall Lecture 111 Renovation #1357
Sandhills	Athletic Field Renovation #1347
Sandhills	Greenhouse Renovation #1528
South Piedmont	Continuing Education Center Renovations (#932B)
South Piedmont	Renovations to the Continuing Education Ctr - #1166
Southeastern	Infrastructure Construction/Renovations #1173
Southeastern	OSHA and ADA Compliance #1275
Southeastern	Technology Building #1274
Southeastern	Building "G" Renovation/Addition #1413
Southeastern	Renovation/Expansion of "T" Building #1414
Southwestern	Swain Ctr Renovation-remaining section of building #1190
Southwestern	Jackson County Renovations #1188
Southwestern	Restroom / shower renovation #1189
Southwestern	General building-new campus #1330
Southwestern	Academic, Admin building #1371
Stanly	Western Stanly Center - Project # 903
Stanly	Addition to existing building - Project #1231
Stanly	Patterson Building Roof Replacement #1207
Stanly	Corporate Education/Shop Building #1369
Stanly	Student Center Bldg Renovation & Addition #1355
Stanly	Kelley Building Roof Replacement & Renov #1421
Stanly	General Repair & Renovation #1531
Surry	No. 947: Yadkin Center (completed)
Surry	No. 1186: Parking Lot "H" Bldg (completed)
Surry	No. 1123:"K" Engineering Technologies Bldg (completed)
Surry	No. 1387: Renovations: V-C-P + Misc Small Proj.
Surry	No. 1367: Maintenance Bldg & Misc.
Surry	No. 1258: "J" Three-Story Classroom Bldg (completed)
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation (completed)
Surry	No. 1521: Viticulture & Enology Center
Tri-County	Addition/Renovation -Enloe Building #1308
Tri-County	Lighted Parking/Concrete Sidewalks #1202
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096
Vance-Granville	LAND ACQUISITION #1517
Vance-Granville	PHASE 1 R&R/CONSTRUCTION PROJECTS #1157
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198
Vance-Granville	BIO CLASSROOM/LAB #1543
Vance-Granville	MAIN CAMPUS IT/MARKETING #1612
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094
Vance-Granville	GRANVILLE MISC CONSTRUCTION
Vance-Granville	MULTI-SITE REPAIR/RENOVATIONS #1613

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2007

College	Project Name - (Project No. if assigned)
Wake	Reroofing - Ready Hall #1260
Wake	Resurfacing & paving pking. Areas & walk #1419
Wake	Land Acquisition #1442
Wake	Allied Health Auditorium Renovation #1321
Wake	Reroofing - Technical Education Bldg. #1290
Wake	Engineering Technology Bldg. Renovation #1291
Wake	N.E. Campus Development & Bldg. Const. #1289
Wake	R&R Main campus classrooms, labs & offices #1295
Wake	NE Campus Infrastructure #1262
Wake	TE Renovation #1559
Wayne	Childcare Center/Lab #1104
Wayne	Land Acquisition #1124
Wayne	Miscellaneous R&R (Bundled) #1162
Wayne	Addition Chiller & Upgrade of Energy Plant #1351
Wayne	Building 1 - Multi Purpose #1105
Wayne	Building 2 -Dental Clinic Addition & Renov. #1230
Wayne	Building 3 - Continuing Education Center #1280
Wayne	WLC & Dogwood Bldgs Renovation #1339
Western Piedmont	LIGHTING RETROFITS #1117
Western Piedmont	CAMPUS RENOVATIONS #1118
Western Piedmont	HEALTH/SCIENCE FACILITY #1366
Western Piedmont	CAMPUS REPAIRS/RENOVATIONS #1365
Wilkes	Walker Center Renovations - #1181
Wilkes	General Campus Renovations - #1182
Wilkes	Alleghany Center Relocation and Renovation - #1249
Wilkes	Ashe Center Lab and Classroom Space #1250
Wilkes	Technology Center - #1346
Wilkes	Science Lab, ADA and Admin. Office Renovatons - #1209
Wilkes	Energy Conservation Upgrades - #1183
Wilkes	Greenhouse Renovations - #1210
Wilkes	Roof Replace - Beacon, Hayes and Lovette Halls #1489
Wilkes	Roof Replacement - Thompson Hall #1490
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184
Wilson	Student Center- #1401
Wilson	Tech Center Land Acquisition-#1345
Wilson	Renovation Project - Year 2001 - #1149
Wilson	Community/Business Center - #1150
Wilson	Renovation Project - Year 2002 - #1229
Wilson	Renovation Project - Year 2003 - #1305
Wilson	Renovation Project - Year 2004-#1389
Wilson	Police Academy Addition - #1426
Wilson	Renovation Project - Year 2005-#1518
Textile School	R&R (project bundled: emerg rep., infrastructure, safety, etc)
Textile School	Capital Construction Project 905 ID 6800100905A
General Funds	Residual Equity Transfer
	TOTALS

\* Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State Board.