

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 09-19-08	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 09-19-08	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Alamance	Student Services/LRC/Adm - Project No. 1129	2,000,000.00		4,584,147.00	2,000,000	2,000,000.00	2,000,000	Jan-01	Nov-03	Aug-06
Alamance	Renovations - Project I - Project No. 1201		99,999.04		100,000	99,999.04	100,000	Dec-00	Jan-01	Jul-02
Alamance	Renovations - Project II - Project 1302		127,105.00		127,105	127,105.00	127,105	Dec-02	Apr-03	Aug-05
Alamance	Renovations - Main Building Project No. 1549		125,000.00		125,000	125,000.00	125,000	Dec-05	Mar-06	Jun-07
Alamance	Renovations - Student Center No. 1563		505,000.00		505,000	480,607.43	505,000	May-06	Sep-07	Oct-08
Alamance	Allied Health Building - Project No. 1130	3,747,351.00		2,617,189.00	3,747,351	3,534,994.28	3,747,351	Sep-04	Oct-06	Oct-08
Alamance	Burlington Center Renovation Project No. 1584		570,000.00	2,497,821.00	570,000	473,915.23	570,000	Aug-06	Aug-07	Oct-08
Asheville	Computer Technology Center NCCCS #1097	4,592,059.00			4,592,059	4,592,058.36	4,592,059	Nov-00	Nov-02	Jun-06
Asheville	Renovations #1 - #1137	63,176.00			63,176	63,176.00	63,176	Jan-04	Jul-04	May-08
Asheville	Enka Center Renovations #1213		600,000.00		600,000	600,000.00	600,000	Jan-01	Jan-02	May-03
Asheville	Dental Lab Renovation NCCCS #1121		390,048.00		390,048	390,048.00	390,048	Dec-00	Dec-01	Aug-06
Asheville	Hospitality Education Center NCCCS #1098	6,237,701.00		916,351.00	6,237,701	6,237,700.48	6,237,701	Nov-00	May-04	Jun-06
Asheville	Fernihurst Renovation, #1158		900,000.00	2,052,400.00	900,000	877,500.00	900,000	Sep-04	Mar-07	Sep-08
Asheville	Marketing Tech Renovations #1354		1,202,527.00	2,057,505.00	1,202,527	1,202,526.26	1,202,527	May-05	Dec-05	Dec-06
Asheville	Azalea Student Services Renov/Addition #1515	68,494.00	23,776.00	4,385,748.00	92,270	87,656.00	92,270	Jun-05	Jan-07	Sep-08
Beaufort	Law Enforce/EMT/Fire Service Training Facility - #1084	2,936,000.00		10,000.00	2,936,000	2,936,000.00	2,936,000	Mar-01	May-02	May-03
Beaufort	Renovations to Buildings 1, 4 and 8 #1265		154,895.00		154,895	154,895.00	154,895	Jul-02	Jan-03	Apr-03
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266	3,107,498.31	714,289.00	468,333.00	3,821,788	3,821,787.31	3,821,788	May-03	Jan-05	May-06
Beaufort	Building 3 Door Project #1614	15,546.00	7,786.00	22,693.00	23,332	23,332.00	23,332	Apr-07	Oct-07	Jun-08
Beaufort	Building 1 and 3 Roof Replacement #1571	0.00	242,429.00	0.00	242,429	242,429.00	242,429	May-06	Aug-06	Dec-06
Bladen	Repair and Renovation #1337		520,000.00	138,882.00	520,000	520,000.00	520,000	Mar-03	Nov-03	Sep-04
Bladen	Student Resource Center(LRC,classrooms)#1430	2,900,000.00	90,000.00	20,000.00	250,000	120,733.80	2,990,000	May-07	Sep-07	Mar-09
Bladen	Industrial Training Center repair, renovation and Exp #1255	524,794.00	140,000.00	1,228,506.00	664,794	664,794.00	664,794	Dec-03	Dec-04	Jul-09
Bladen	Repair and Renovation, Roofs, HVAC - #1208		146,809.00		146,809	146,809.00	146,809	Feb-02	Apr-02	Oct-04
Blue Ridge	General Renovations-Flat Rock Campus - #1227		536,522.00		536,522	536,522.00	536,522	Dec-01	Feb-02	Dec-02
Blue Ridge	Campus wide wiring/infrastructure/distance learning - #1276	258,774.03			258,775	258,774.03	258,775	Aug-02	Sep-02	Dec-03
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350		402,969.00		402,969	402,969.00	402,969	Nov-03	Nov-03	Feb-05
Blue Ridge	Transylvania Center Aditions and Renovations - #1405	877,972.43		127,839.00	877,973	877,972.43	877,973	Apr-04	Sep-04	Jul-05
Blue Ridge	Renovations to two classroom buildings - #1443		546,458.00		546,458	546,458.00	546,458	Feb-06	Mar-06	Mar-06
Blue Ridge	General Renovations Phase II-Flat Rock Campus - #1304		125,928.00		125,928	125,928.00	125,928	Jun-02	Jul-02	Jan-03
Blue Ridge	New Vocational Training Building - #1536	664,867.00		1,725,480.00	664,867	664,867.00	664,867	Aug-06	May-07	Jul-08
Brunswick	Technical and Trades Building Project #914	336,641.20	544,643.00	701,364.00	881,285	881,284.20	881,285	Apr-01	Jul-01	Aug-02
Brunswick	Bundled R&R Projects #1342	12,006.00	523,427.00	0.00	535,433	535,433.00	535,433	Nov-03	May-04	Oct-04
Caldwell	Distance Learning #1128	258,794.70	213,450.00	10,000.00	472,245	472,244.70	472,245	Jan-01	Jul-02	May-03
Caldwell	Watauga Site Prep #1127	1,321,355.00		210,931.00	1,321,355	1,318,272.59	1,321,355	Jan-01	Jul-02	Feb-05
Caldwell	Renovations B & D Building	209,167.00	148,973.00			0.00		Sep-07	Oct-07	May-09
Caldwell	Broyhill Multipurpose Facility #1235	162,150.00		6,713,774.00	162,150	0.00	162,150	Sep-04	Apr-05	Jun-06
Caldwell	Occupational Training Center #1555	1,349,155.00		2,017,195.00	1,349,155	656,902.36	1,349,155	May-07	Sep-07	May-09
Caldwell	Civic Center #1267		1,291,000.00	140,660.00	1,291,000	1,290,999.54	1,291,000	Mar-02	Sep-03	Sep-04
Caldwell	Land Acquisition/Transportation Center #1547	1,009,833.00	250,000.00		1,259,833	1,244,566.35	1,259,833	N/A	N/A	Mar-06
Caldwell	NE Site Project #1415	817,463.00			817,463	808,797.90	817,463	Apr-06	Sep-06	Sep-08
Cape Fear	Pier and Dock Replacement- Emergency #1147		1,000,000.00	7,647.00	1,000,000	1,000,000.00	1,000,000	Jan-01	Mar-02	Mar-03
Cape Fear	New Elevator and Elevator Repairs-Emergency #1148	1,300,000.00	0.00	1,430,000.00	1,300,000	1,300,000.00	1,300,000	Jan-01	Jun-02	Nov-03
Cape Fear	Engineering Technology building #1215	16,799,237.00			16,799,237	16,799,237.00	16,799,237	Aug-01	Nov-03	May-05
Cape Fear	Renovs-Emmart Bldg., Burnett Bldg., Machine Shop #1216	0.00	114,932.00		114,932	51,000.00	114,932	Jan-07	Oct-07	Jan-09
Cape Fear	Campus Loop Access Road & Truck Driver Facility #1377	2,034,242.00			2,034,242	2,034,242.00	2,034,242	Jul-03	Jan-05	Jun-08
Cape Fear	Cosm/Early College Bldg and Parking Deck Proj #1455	10,873,788.00		5,985,212.00	10,873,788	990,683.45	10,873,788	Feb-05	Nov-07	Jun-09
Cape Fear	Public Safety Training Center #1416	3,140,000.00		7,000,000.00	3,140,000	3,061,500.00	3,140,000	Sep-06	Sep-07	Oct-08
Cape Fear	North Campus Signage & Entrance Project #1608	115,758.00	0.00	183,242.00	115,758	115,758.00	115,758	Nov-06	Aug-07	Jul-08
Cape Fear	Wilmington Bookstore Renovation #1643		770,000.00		42,727	28,882.55	770,000	Sep-07	Jan-08	Nov-08

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 09-19-08	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 09-19-08	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Cape Fear	Atlantic Coastline Building Renovation #1661		493,000.00			160,644.85	493,000	Mar-08	May-08	Dec-08
Carteret	Classroom Bldg Repl & Marine Tech Bldg #1092	5,645,724.00	199,761.00	9,693,560.00	5,845,485	5,735,320.07	5,845,485	Mar-01	Feb-03	May-08
Carteret	Hospitality Building Renov. and Parking Renov. #1348		47,149.00		47,149	47,148.82	47,149	Mar-03	Sep-03	Apr-05
Carteret	McGee Building Renovation-Joslyn Hall #1539		400,902.00		400,902	282,555.76	400,902	Jun-06	Sep-07	Jun-08
Carteret	McGee Building Renovation-Classrooms #1475		350,239.00		350,239	302,706.83	350,239	Jul-06	Sep-07	May-08
Carteret	Sewer Lift Station Repair/Replacment #1525		166,000.00		166,000	166,000.00	166,000	Sep-05	Feb-06	Jun-06
Catawba	Renovations - Alex. Ctr. NCCCS #1100		1,001,815.00		1,001,815	1,001,815.00	1,001,815	Jan-01	Aug-02	Jul-04
Catawba	Classroom/Laboratory Building #1285	7,567,306.00		7,000,000.00	7,567,306	7,567,306.00	7,567,306	Jul-02	Sep-04	Apr-05
Catawba	Roofing and Paving #1636		90,068.00	1,610,810.00	90,068	81,985.00	90,068	Oct-07	Apr-07	Dec-09
Catawba	Renovations - Institutional Advancement #1564		595,051.00		595,051	558,059.26	595,051	Sep-06	Oct-07	Oct-08
Catawba	Paap Building Renovations #1233		132,898.62		132,899	132,898.62	132,899	Feb-02	Sep-02	Dec-04
Catawba	Old Testing Center Renvoations #1288		58,961.10		58,962	58,961.10	58,962	Oct-02	Nov-02	Dec-04
Catawba	Renovate Interior Space #1312		550,544.00		550,544	550,544.00	550,544	Jan-03	Jun-03	Jul-04
Central Carolina	Roofing (Student Center & Admin.) (Bundled R&R)(#1359)		295,000.00		295,000	295,000.00	295,000	Jun-04	May-06	Dec-06
Central Carolina	Roof Repairs (Main Building) (Bundled R&R) (#1360)		318,878.00		318,878	318,878.00	318,878	Mar-06	May-06	Oct-06
Central Carolina	Roofing (LRC & Science) (Bundled R&R) (#1361)		230,654.00		230,654	230,654.00	230,654	Jun-04	Aug-04	Feb-07
Central Carolina	Classroom/Science Lab Bldg. (Proj.# 1106)	4,800,000.00		24,443.00	4,800,000	4,800,000.00	4,800,000	Nov-00	Jan-03	Oct-04
Central Carolina	Telecommunications Bldg. (Proj.# 1107)	700,000.00		2,500,000.00	700,000	699,861.07	700,000	Nov-00	Feb-03	Nov-04
Central Carolina	Classroom Building (Proj. # 1325)	1,986,482.09		48,274.00	1,986,483	1,986,482.09	1,986,483	Jun-03	Sep-04	Apr-05
Central Carolina	Renovation of Science Building (# 1408)	880,718.00	31,000.00		911,718	911,718.00	911,718	Sep-04	May-05	Apr-06
Central Carolina	Computer Technology Building (#1410)	102,200.00			102,200	102,200.00	102,200	Sep-04	Apr-05	Apr-06
Central Carolina	Land Acqiuition - Watson Property (#1570)	1,897,800.00		302,200.00	1,897,800	1,897,800.00	1,897,800	Jun-06	Jun-06	Jun-06
Central Carolina	Renovation of Classroom Building (#1362)	0.00	30,218.00		30,218	30,218.00	30,218	Apr-04	Apr-05	May-05
Central Carolina	R&R - Siler City Center (# 1485)		127,550.00		127,550	29,294.84	127,550	Jun-07	Jul-07	Oct-08
Central Carolina	R&R - Chatham Campus (# 1486)		280,000.00		280,000	219,256.76	280,000	Feb-06	Jun-06	Sep-08
Central Carolina	Renovation of Continuing Education Building (#1512)	156,219.91	437,767.00	111,000.00	593,986	576,793.78	593,986	Mar-07	Sep-07	Oct-08
Central Carolina	New Siler City Center (#1548)	627,805.00		5,380,945.00	493,650	40,258.87	627,805	Jul-07	Oct-07	May-09
Central Carolina	Classroom Building - West Harnett (#1364)	1,000,000.00		972,820.00	1,000,000	1,000,000.00	1,000,000	Sep-05	Oct-07	May-08
Cent. Piedmont	Sloan-Morgan Renovation (1138)	128,738.00	4,766,142.00		4,894,880	4,802,514.89	4,894,880	Sep-00	Aug-02	Sep-08
Cent. Piedmont	Northeast Campus Ph IA - (942)	738,438.54		8,500,000.00	738,439	738,438.54	738,439	Nov-00	Feb-01	Dec-01
Cent. Piedmont	Information Technology Building - (1116)	16,516,620.00			16,516,620	16,512,615.92	16,516,620	Oct-00	Sep-02	Jan-06
Cent. Piedmont	Central Energy Facility (1240)	1,028,856.71	351,000.00	2,515,000.00	1,380,163	1,379,856.71	1,380,163	Nov-00	Sep-02	Jan-06
Cent. Piedmont	West Campus Phase III - (1114)	3,500,000.00		6,305,938.00	3,500,000	3,500,000.00	3,500,000	Feb-01	May-03	Jan-06
Cent. Piedmont	North Campus Phase III - (1115)	18,231,551.00			18,231,551	18,227,993.22	18,231,551	Sep-02	Aug-04	Sep-08
Cent. Piedmont	Professional Development Bldg - 3rd floor (1491)	174,493.00		0.00	174,493	174,492.78	174,493	Sep-05	Oct-06	Mar-08
Cent. Piedmont	Central High Exterior Renovation (1478)	100,000.00	1,850,000.00		1,950,000	1,839,576.59	1,950,000	Apr-05	Sep-06	Sep-08
Cent. Piedmont	Allied Health Bldg Addition & Renovation (1406)	3,239,775.29	3,478,537.00	20,200,000.00	6,718,006	875,410.41	6,718,006	Apr-05	Sep-07	Jun-09
Cent. Piedmont	Northeast Campus Phase II - (1326)	9,757,501.00			9,757,501	9,757,500.61	9,757,501	Apr-04	May-05	Dec-06
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370		230,000.00		230,000	230,000.00	230,000	Oct-03	Dec-03	Jun-04
Cleveland	CLASSROOM BUILDING PROJECT # 1287	3,887,036.00		4,353,264.00	3,887,036	3,224,284.62	3,887,036	Aug-05	Oct-07	Jul-09
Cleveland	GENERAL REPAIRS & RENOVATIONS Project 1628		225,000.00		225,000	11,761.04	225,000	Nov-07	Dec-07	Jan-09
Cleveland	RE-ROOFING CAMPUS CENTER BLD PROJECT #1436		500,000.00		500,000	500,000.00	500,000	Feb-06	Dec-06	Apr-08
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT 1435		297,104.00		297,104	297,067.77	297,104	Jan-05	Mar-05	Nov-05
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167	3,850,522.41	1,688,980.00	15,400.00	5,539,503	5,539,502.41	5,539,503	Sep-01	Jun-03	Jul-06
Coastal Carolina	Classroom Building #1263	9,715,086.00			9,715,086	9,513,662.36	9,715,086	Jun-03	Dec-04	Dec-06
Coastal Carolina	BT Energy Management Project #1567	233,000.00			233,000	233,000.00	233,000	Jul-05	Jul-06	Dec-06
Coastal Carolina	Covered Walkways/Fascia Repair #1615	3,500,000.00			244,153	155,642.74	3,500,000	Jul-07	Oct-07	May-09
Coastal Carolina	Repairs to Facilities/Capital Improvements	491,504.00				0.00		Feb-08	Mar-08	Jan-09
COA	D. F. Walker Public School Takeover Renovation #1241	905,612.00		66,202.00	905,612	905,612.00	905,612	Aug-03	Apr-04	Nov-04
COA	Allied Health and Wellness Center #1247	2,552,135.78			2,552,136	2,552,135.78	2,552,136	Jul-02	Feb-03	Nov-04

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 09-19-08	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 09-19-08	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
COA	Land Acquisition and Renovation of Riverside Center #1315	42,948.04			42,949	42,948.04	42,949	N/A	N/A	Dec-05
COA	Renovation of Manteo Middle School #1420	742,724.00		7,613,724.00	583,104	401,807.08	742,724	Mar-06	Sep-07	Aug-09
COA	Auditorium Roof #1618		45,424.00	70,740.68	45,424	45,424.00	45,424	Apr-07	May-07	Nov-08
COA	Cosmetology Program Area Renovation #1592		90,000.00	74,788.00	90,000	90,000.00	90,000	Jun-07	Aug-07	Aug-08
COA	Buildings A & C Roof Repairs #1197 (bundled)		380,575.07		380,576	380,575.07	380,576	Jul-04	Oct-05	Oct-05
COA	Expansion to Building A EC Campus #1450	1,021,353.00	975,244.00	5,289,435.00	1,996,597	1,550,456.93	1,996,597	Jun-05	Aug-07	Dec-08
Craven	Classroom/Library Building - #907B	1,900,000.00		1,900,000.00	1,900,000	1,900,000.00	1,900,000	Sep-00	Sep-01	Dec-04
Craven	Addition to Kelso Hall - #1336	93,975.00		943,509.00	93,975	93,974.93	93,975	Apr-03	Jan-06	Aug-06
Craven	Maintenance Building/ Roadway & Parking - #1076	1,371,354.00		125,594.00	1,371,354	1,371,353.10	1,371,354	May-03	Aug-05	May-06
Craven	Technology Building #1268	2,935,404.00		2,850,000.00	2,935,404	2,834,751.93	2,935,404	Oct-06	Jan-07	Jul-08
Craven	Reroof Building B #1243		205,026.79		205,027	205,026.79	205,207	Aug-03	Feb-04	Oct-04
Craven	Reroof Building G #1244		265,113.79		265,114	265,113.79	265,114	Aug-03	Feb-04	Oct-04
Craven	Renovate Barker Hall & Miscellaneous Renovations #1246		432,090.00		264,000	243,545.90	264,000	Oct-04	Feb-05	Sep-08
Craven	Reroof Library (Bldg A) #1603		245,944.00		245,944	245,943.40	245,944	Apr-07	Sep-07	Apr-08
Davidson	Classrooms/Laboratories/Renovations (1101)	4,054,058.00	1,741,409.00	1,700,000.00	5,795,467	5,795,467.00	5,795,467	Oct-00	Oct-02	May-06
Davidson	Fire Service Laboratory (1180)	325,000.00		16,106.00	325,000	325,000.00	325,000	Oct-00	Dec-01	Jul-02
Durham	Collins Bldg. Renovations - 1170	2,546,502.00	1,000,000.00		3,546,502	3,546,502.00	3,546,502	Nov-01	Feb-04	Feb-05
Durham	White Building Renovations - 1171	1,100,000.00	1,152,672.00	3,315,459.00	2,252,672	302,931.39	2,252,672	May-06	Jan-08	Jul-09
Durham	New Student Services/Classroom Building - #1199	5,628,818.00		3,000,000.00	5,628,818	5,628,818.00	5,628,818	Apr-03	Dec-04	Apr-06
Durham	Satellite Campus#1499	4,000,000.00		5,074,261.00	4,000,000	4,000,000.00	4,000,000	May-05	Aug-06	Jun-08
Edgecombe	ACT Project - Project #1078	6,756,814.00		3,919,548.00	6,756,814	6,756,814.00	6,756,814	Dec-00	Oct-02	Dec-04
Edgecombe	Various R & R projects #1273		500,000.00		500,000	500,000.00	500,000	May-06	Oct-06	Aug-08
Edgecombe	Various R & R projects #1272		757,203.00		757,203	757,203.00	757,203	Feb-02	Jul-06	Dec-07
Fayetteville	Spring Lake Multi-Use Educational Building (DCC #1051)	7,000,000.00		1,021,501.00	7,000,000	7,000,000.00	7,000,000	Nov-00	Oct-02	Jun-05
Fayetteville	Purchase land along Ft Bragg Road #1320	600,000.00		2,860,938.00	600,000	600,000.00	600,000	N/A	N/A	Mar-03
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden #1125	2,430,349.00		800,000.00	2,430,349	2,369,590.00	2,430,349	Nov-01	Mar-04	Nov-08
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (DCC #1131)	876,486.53	3,402,185.00		4,278,672	4,278,671.53	4,278,672	Apr-02	May-04	Nov-06
Fayetteville	Virtual College Center (DCC #1126)	5,997,415.00			5,997,415	5,997,415.00	5,997,415	Nov-02	May-04	Sep-06
Fayetteville	Classroom Bldg/Renov.Service Merchandise Bldg #1585	5,932,500.00			144,700	144,700.00	5,932,500	Aug-07	Jul-08	Jul-10
Fayetteville	Horace Sisk Boiler Chiller Replacement (DCC #1211)	209,343.00	111,788.00	1,259,947.90	321,131	321,131.00	321,131	Apr-02	May-04	Sep-06
Fayetteville	Purchase land along Ft Bragg Road (DCC #1441)	500,644.45			500,645	500,644.45	500,645	N/A	N/A	Dec-04
Fayetteville	Addition to Administration Building (DCC 1520)	1,208,000.00		500,000.00	1,208,000	94,182.75	1,208,000	Sep-06	Dec-07	Dec-09
Fayetteville	Purchase land along Ft Bragg Road (DCC #1534)	484,510.00			484,510	484,510.00	484,510	N/A	N/A	Oct-05
Fayetteville	Criminal Justice Center PM & E (DCC#1460)	2,209,944.00			1,259,944	1,173,356.90	1,259,944	Jun-06	Jul-07	Mar-09
Fayetteville	Bulla Property Parking Lot (DCC # 1557)	261,182.00		360,218.00	261,182	254,652.45	261,182	Jul-07	Dec-07	Nov-08
Fayetteville	Bundled R & R Projects 2006	6,761,636.00				0.00		Dec-07	Jun-08	Jun-09
Fayetteville	Bundled R & R Projects 2005 (DCC#1446)	505,190.41		421,782.00	505,191	505,190.41	505,191	Jul-05	Jul-06	Sep-07
Forsyth	Construction - New building - #1139	3,735,600.00		7,460,000.00	3,735,600	3,735,600.00	3,735,600	Apr-02	Mar-04	Sep-07
Forsyth	Gym renov, Rerouting data lines, & Parking lot - #1159	700,000.00	200,000.00		900,000	900,000.00	900,000	Dec-01	Apr-02	Sep-03
Forsyth	HVAC & Fire Alarm System Renovations - #1311		559,052.50		559,053	559,052.50	559,053	Feb-03	Aug-03	Apr-04
Forsyth	Northwest Forsyth County Center - #1390	9,249,421.00			9,249,421	8,574,168.42	9,249,421	Jun-04	Oct-06	Nov-08
Forsyth	Renovations - Snyder Hall - #1437		665,000.00		665,000	665,000.00	665,000	Feb-06	May-06	Mar-07
Forsyth	Renovations-Allman Center #1560		280,000.00		280,000	280,000.00	280,000	Mar-06	May-06	Feb-07
Forsyth	Bundled - R & R #1630		1,427,157.00		32,619	19,280.00	1,427,157	Oct-07	Apr-08	Jan-09
Forsyth	Air Conditioning Upgrade West Campus #1538		550,478.00	1,390,000.00	550,478	486,837.15	550,478	Apr-07	Jul-07	Sep-08
Forsyth	Construction - Greene Hall Expansion #1438	960,000.00		3,500,000.00	960,000	78,783.55	960,000	Jul-07	Nov-07	Feb-09
Gaston	New Public Safety Building - #1122	1,494,783.00		465,844.00	1,494,783	1,494,782.05	1,494,783	Jan-02	Mar-03	Oct-04
Gaston	New Science and Technology Building - #1428	396,044.00		3,044,398.00	396,044	386,142.90	396,044	Aug-05	Sep-07	Oct-08
Gaston	Renovation - Comer Building - East #1332		2,484,763.00	480,427.00	2,484,763	2,484,762.92	2,484,763	Nov-06	Mar-06	Sep-06
Gaston	New Health Sciences Building - #1427	883,710.00		13,000,000.00	883,711	883,710.20	883,711	Apr-06	Oct-07	Jan-09

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 09-19-08	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 09-19-08	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Gaston	Renovation - Craig Building - #1333		222,647.00	42,618.00	222,647	222,646.17	222,647	Jan-06	Feb-06	Sep-06
Gaston	Undetermined Building Project	3,901,245.00				0.00				Jun-09
Gaston	Restroom Renovation #1653	5,217.00	23,274.00	37,309.00	24,466	24,466.00	24,466	Oct-07	Oct-07	Jul-08
Gaston	East Campus Land Purchases #1694	205,000.00				190,561.22		N/A	N/A	Aug-08
Guilford	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303	2,150,000.00		245,400.00	2,150,000	2,150,000.00	2,150,000	Nov-02	Nov-03	Aug-06
Guilford	Land #1236	3,000,000.00		0.00	3,000,000	3,000,000.00	3,000,000	N/A	N/A	Mar-02
Guilford	Classroom Building Project #1046	4,250,000.00		5,000,000.00	4,250,000	4,250,000.00	4,250,000	Jul-00	Feb-02	Jan-04
Guilford	Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888	1,500,000.00		2,520,000.00	1,500,000	1,500,000.00	1,500,000	Jun-97	Nov-99	Mar-05
Guilford	Jamestown Campus Land & Parking #1294	1,600,000.00		0.00	1,600,000	296,328.17	1,600,000	Jul-06	Jul-08	Jan-10
Guilford	Classroom Building #1605	4,600,382.00		0.00		0.00	4,600,382	Sep-07	Jun-08	Dec-09
Guilford	Fire Suppression System Replacement #1392		344,005.55	0.00	334,006	344,005.55	334,006	May-04	Jun-04	Mar-07
Guilford	Roads, Parking & Walkways Repairs #1334		889,324.77	0.00	889,325	889,324.77	889,325	Nov-04	Jun-05	Feb-07
Guilford	Business Careers Renovation #1397		38.00	0.00	38	37.45	38	May-07	May-07	May-07
Guilford	HVAC Renovations and Energy Upgrades #1398		619,982.00	0.00	619,982	619,981.45	619,982	Oct-04	Aug-05	May-07
Guilford	Health Technologies Project #1375	10,000,000.00		9,000,000.00	10,000,000	8,349,103.09	10,000,000	Jan-05	Oct-06	Jan-09
Guilford	Transportation Classroom Building #1627		3,070,423.00	3,200,000.00		0.00	3,070,423	Oct-07	Dec-07	Apr-09
Guilford	Land #1680	500,000.00			500,000	324,214.15	500,000	N/A	N/A	Jul-08
Guilford	Land #1681	500,000.00				0.00	500,000	N/A	N/A	Aug-08
Halifax	Allied Health/Auditorium Bldg #1090	7,706,909.00		1,573,673.00	7,706,909	7,614,690.03	7,706,909	Apr-01	May-02	Dec-03
Halifax	HVAC replacement,welding shop renovations #1165		811,569.00	3,000.00	811,569	760,390.77	811,569	May-01	May-01	Oct-08
Halifax	Wellness/Fitness Center #1292	566,130.00			566,130	566,129.64	566,130	Nov-02	Jul-03	Feb-04
Haywood	Renovation - 200/300 Buildings #1113	570,480.00	1,851,922.00	292,443.00	2,422,402	2,422,402.00	2,422,402	Dec-01	Jul-03	Dec-04
Haywood	Regional High Tech. Center #1327	217,598.00		142,799.00	217,598	217,598.00	217,598	Feb-04	Feb-05	Oct-05
Isothermal	Continuing Education Building Renovation - #1204		548,417.17		548,418	548,417.17	548,418	Jan-02	Apr-03	Aug-03
Isothermal	Life Long Learning Center #1298	1,658,309.00		3,250,000.00	1,658,309	1,658,309.00	1,658,309	Sep-03	Sep-06	Sep-07
Isothermal	ADA Compliance Project & minor building improve. #1252		123,693.77		123,694	123,693.77	123,694	Oct-02	Jan-03	Jul-03
Isothermal	Campus HVAC Controls Replacement #1253		181,781.47		181,782	181,781.47	181,782	Jul-02	Oct-02	Apr-03
Isothermal	Underground wiring project #1394		100,000.00	150,000.00	100,000	100,000.00	100,000	Oct-04	Apr-05	Jul-05
Isothermal	Student Center Roof Replacement #1395		276,333.55	24,159.00	276,334	276,333.55	276,334	Sep-04	Jan-05	Dec-06
Isothermal	Library & Swimming Area Roof Replacements #1524		447,401.00		447,401	447,401.00	447,401	Nov-05	Dec-05	Feb-07
Isothermal	Library Interior Ceiling Renovation - #1565		6,106.00	3,382.00	6,106	5,516.02	6,106	Aug-06	Oct-06	May-07
James Sprunt	Exterior Campus Lighting #1163		223,414.00	68,807.00	223,414	223,414.00	223,414	Nov-01	Jul-02	Dec-02
James Sprunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164		176,584.70		176,586	176,584.70	176,586	Apr-01	Dec-01	Jun-02
James Sprunt	Herring Bldg. Classroom Addition #1281	1,783,718.00			1,783,718	1,783,718.00	1,783,718	Jul-02	May-04	Apr-05
James Sprunt	Repair and Renovations #1424		266,319.00	2,079.00	266,319	266,319.00	266,319	Nov-04	Jan-05	Dec-07
James Sprunt	Repair and Renovations Phase 2 #1529		265,000.00	3,314.00	265,000	265,000.00	265,000	Jan-05	Oct-05	Dec-07
Johnston	Campus Lighting and Parking #1176	197,661.00		7,326.00	197,661	189,193.75	197,661	Jan-02	Feb-02	Oct-08
Johnston	Industrial Technology Bldg #1219	2,299,625.00	0.00	829,735.00	2,299,625	2,299,625.00	2,299,625	Jul-01	Feb-03	May-04
Johnston	Renovation of Wilson #1103	0.00	632,153.00	462,199.00	632,153	632,152.82	632,153	Jul-01	Apr-03	Dec-03
Johnston	Wilson Building Addition/renovation, Elsie, TDT renov. #1220	6,063,179.00	549,732.00		6,612,911	6,557,419.94	6,612,911	Aug-03	Nov-04	Oct-08
Johnston	Arboretum Greenhouse Complex #1422	94,919.00		94,919.00	94,919	94,917.88	94,919	Dec-04	Jun-06	Sep-06
Johnston	Parking Lot Improvements #1620	5,713.00	30,803.00	597,820.00	36,516	0.00	36,516	Dec-07	Jul-08	Feb-09
Johnston	Art and Elsee Buildings Renovations #1526	306,707.00		30,326.00	306,707	306,706.64	306,707	Sep-05	Aug-06	Jun-08
Lenoir	Adtns/Renov Health Sciences Bldg & Marquee #1136	373,061.44	196,000.00		569,062	569,061.44	569,062	Jan-01	Jan-02	Jun-03
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA #1228		928,692.00	50,000.00	928,692	693,657.98	928,692	Feb-05	Jun-06	Jan-09
Lenoir	Early Childhood/Literacy Bldg&Student Center Add #1239	199,745.46			199,746	199,745.46	199,746	Sep-01	Nov-01	Dec-05
Lenoir	Resurface Roads and Parking Lots/other renovations #1251		400,000.00	100,000.00	400,000	274,968.60	400,000	Jun-02	Feb-04	Dec-08
Lenoir	Classroom and Science Building #1238	4,932,980.00		600,000.00	4,932,980	4,932,980.00	4,932,980	Oct-02	Feb-05	May-07
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232		420,249.00			6,134.49	420,249	Nov-07	Feb-08	Apr-09
Lenoir	Industrial/Vocational Center #1407	2,265,844.00		22,000.00	2,265,844	2,214,580.36	2,265,844	May-06	Sep-07	Oct-08

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 09-19-08	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 09-19-08	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Lenoir	Land Acquisition #1399	380,910.32			380,911	380,910.32	380,911	N/A	N/A	Oct-04
Lenoir	Jones Co. Land Acquisition #1462	148,282.20			148,283	148,282.20	148,283	N/A	N/A	Feb-05
Lenoir	Felix Johnson Property #1488	304,951.25			304,952	304,951.25	304,952	N/A	N/A	Apr-05
Lenoir	Jones County Center #1500	851,718.00		250,000.00	851,718	170,438.05	851,718	Mar-07	Sep-07	Jan-09
Lenoir	Maintenance Facility #1587	795,938.00			72,358	54,153.00	795,938	Mar-07	Sep-07	Feb-09
Lenoir	Signage #1588	124,200.00		75,800.00	124,200	0.00	124,200	Jul-07	Feb-08	Apr-09
Lenoir	Christine Parker Property #1533	63,972.54			63,973	63,972.54	63,973	N/A	N/A	Dec-05
Lenoir	Construction/R&R		454,751.00			0.00		Jun-08	Jul-08	Oct-08
Martin	Misc. R & R (Bundled projects) #1178		99,712.69		99,713	99,712.69	99,713	May-01	May-01	Oct-02
Martin	Roof Repairs (Bundled projects) #1192		630,914.86	16,609.00	630,915	630,914.86	630,915	May-03	Jan-04	Sep-06
Martin	HVAC #1583		833,268.00		74,500	46,100.00	833,268	Apr-07	May-08	Jan-09
Mayland	Avery County Project #1169	824,470.89		413,845.00	824,471	824,470.89	824,471	Sep-02	Mar-02	Feb-03
Mayland	R&R Projects #1284		200,000.00	130,000.00	200,000	180,666.89	200,000	Jan-02	Apr-02	Dec-08
Mayland	Applied Technologies Building #1328	1,852,610.00		1,255,334.00	1,852,610	787,349.70	1,852,610	Oct-06	Nov-07	Nov-09
Mayland	Repairs/Renovations Projects #1625		241,545.00		241,545	146,431.29	241,545	Jul-07	Aug-07	May-09
Mayland	Land Purchase #1378	127,529.00		17,471.00	127,529	127,529.00	127,529	Feb-04	Feb-04	Feb-04
McDowell	Classroom Building #1353	2,123,659.00		736,266.00	2,123,659	2,123,658.37	2,123,659	Mar-04	Oct-05	Feb-07
McDowell	Asbestos Abatement Project #1707	14,620.00				150.00		Oct-08	Nov-08	Dec-08
McDowell	Replace Exit Doors & Fire Alarm System #1160		166,200.00		166,200	166,200.00	166,200	Apr-01	May-01	Jun-02
McDowell	Roof Replacement #1161		98,000.00		98,000	98,000.00	98,000	Jun-01	Jul-01	May-02
McDowell	Campus Repair and Renovations #1248		174,500.00		174,500	174,500.00	174,500	Apr-02	May-02	Mar-03
McDowell	Campus Repairs & Renovations #1566		282,588.00		282,588	282,588.00	282,588	Sep-06	Sep-06	Jun-07
Mitchell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168		250,000.00		250,000	250,000.00	250,000	Oct-01	Jul-04	Sep-06
Mitchell	Renovation Of the CEC-Gen'l Bldg. Renovations - #1196		142,562.00		142,562	142,012.59	142,562	Sep-04	Apr-05	Sep-06
Mitchell	Mooreville Center 2nd Floor Addition-DCC No. 1070	216,851.00		784,000.00	216,851	216,545.00	216,851	Nov-00	Apr-02	Sep-03
Mitchell	Advanced Technology Building-DCC No. 1091	3,178,788.00		1,000,000.00	3,178,788	3,175,702.73	3,178,788	Apr-01	Mar-04	Jul-06
Mitchell	Renovation of the Library #1379		415,993.00	234,007.00	415,993	415,993.00	415,993	Apr-05	Jun-06	Oct-07
Mitchell	Renovation of the Student Center #1573		153,604.00			0.00		Nov-07	Jun-08	Nov-08
Mitchell	Renovation of Vocational Building #1509		1,293,953.00		1,293,953	1,270,170.69	1,293,953	Aug-06	Feb-07	Oct-08
Montgomery	Renovations and Repairs #1187		502,004.00		502,004	502,004.00	502,004	Jun-01	Oct-01	Dec-06
Nash	Land Acquisition #1141	350,000.00			350,000	350,000.00	350,000	N/A	N/A	Mar-01
Nash	Structural Repairs & Renovations #1299		190,000.00		190,000	190,000.00	190,000	Jul-02	Oct-06	May-08
Nash	Environmental Repairs & Renovations - #1193		266,844.00		266,844	266,844.00	266,844	Nov-01	Dec-01	Apr-06
Nash	Aesthetic Repairs & Renovations - #1194		260,000.00		260,000	260,000.00	260,000	Aug-01	Sep-01	Feb-06
Nash	Program Specific Classroom Renovations #1203		41,000.00		41,000	41,000.00	41,000	Jul-01	Mar-05	Jul-06
Nash	Infrastructure Repairs & Renovations #1300		41,000.00		41,000	41,000.00	41,000	Mar-06	Jul-06	Mar-08
Nash	Science & Technology Building #1301	3,933,237.00		2,684,229.00	3,933,237	3,933,237.00	3,933,237	Mar-03	Apr-04	Feb-06
Nash	Repurposing Classrooms #1530		150,000.00		150,000	150,000.00	150,000	May-05	Jun-05	May-06
Pamlico	Expansion of Bayboro Center #1224	313,253.00	70,000.00	223,752.00	383,253	382,141.12	383,253	May-03	Jun-03	Aug-05
Pamlico	Repair and Renovations #1011		213,376.00	207,015.00	213,376	209,012.78	213,376	May-03	Jun-03	Aug-05
Pamlico	Life Care Center #1391	1,874,302.00		2,510,258.00	1,874,302	1,874,302.00	1,874,302	Jun-05	May-06	Mar-08
Piedmont	Renovate gym to LRC & Distance learning Classroom #1309	857,485.06	844,824.00		1,702,310	1,702,309.06	1,702,310	Jul-03	Sep-04	Dec-05
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310	1,567,922.00		175,000.00	1,567,922	1,567,919.57	1,567,922	Jul-03	May-05	Aug-06
Piedmont	Renovate Student Complex #1383	1,015,151.00			1,015,151	1,010,150.77	1,015,151	Aug-04	Apr-06	Sep-06
Piedmont	Renovate Auditorium #1384	5,250.00			5,250	5,250.00	5,250	Aug-04	n/a	n/a
Piedmont	Person County Classroom/Lab Building #1445	465,312.00		1,294,955.00	89,725	64,670.37	465,312	Oct-06	Oct-07	Jan-09
Pitt	General Classroom Bldg - 1111 Ph1	5,281,750.00			5,281,750	5,281,750.00	5,281,750	Nov-00	Apr-02	Mar-08
Pitt	Parking Project - 1112 Ph1	139,639.00		288,156.00	139,639	139,638.98	139,639	Feb-02	Oct-02	Jan-08
Pitt	Bowen Farm Site Project (Planning) - 1110	146,250.00		1,050,000.00	146,250	146,250.00	146,250	Mar-02	Jul-03	Oct-04
Pitt	Fulford Bldg Addition Ph II - 1234	247,934.00		0.00	247,934	212,934.00	247,934	Apr-02	Apr-05	Apr-07

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 09-19-08	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 09-19-08	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Pitt	Firing Range and Driving Pad - #1177	339,589.00		787,848.00	339,589	339,589.00	339,589	Jun-02	Mar-05	Mar-06
Pitt	Davenport Farm #1431	3,148,254.68			3,148,255	3,148,254.68	3,148,255	N/A	N/A	Oct-04
Pitt	MacThrift Building #1505	927,906.98		1,200,000.00	927,907	927,906.98	927,907	N/A	N/A	Jul-05
Pitt	Student Center - Phase 1 #1545	6,262,723.00	1,787.00	360,274.00	6,261,858	4,267,950.31	6,261,858	Jul-06	Oct-07	Jul-09
Pitt	Humber Bldg Renov Ph III #1358		1,583,308.00	1,400,000.00	1,583,308	1,583,307.77	1,583,308	Jan-04	May-05	Jul-06
Pitt	Greenville Center Renovation #1617	64,098.00	47,348.00	137,652.00	114,098	111,445.17	114,098	Oct-07	Oct-07	Jul-08
Randolph	R & R Bundle Number One, Two & Three #1174		1,050,259.00		1,050,259	1,050,259.00	1,050,259	May-01	Nov-02	Feb-07
Randolph	Archdale Center Classroom Addition #1317	1,344,379.00		323,446.00	1,344,379	1,344,379.00	1,344,379	May-03	Oct-04	Jul-06
Randolph	R & R Bundle Number Four #1578		635,271.00		635,271	480,461.76	635,271	Oct-06	Nov-06	Nov-08
Richmond	Proj.1089 - HVAC Renovations in 3 Buildings		890,000.00	0.00	890,000	890,000.00	890,000	Mar-01	Jul-03	Feb-04
Richmond	Proj.1088 Health Sciences Building	3,542,287.00		2,320,000.00	3,542,287	3,542,287.00	3,542,287	Jun-03	Nov-04	Dec-05
Richmond	Proj. 1282 Acquire Building in Scotland County	137,272.00		0.00	137,272	137,272.00	137,272	N/A	N/A	Sep-02
Richmond	Proj. 1283 Multiple Renovations @ less than \$100,000 each		358,389.00	0.00	358,389	358,389.00	358,389	Jun-02	Aug-02	Oct-04
Richmond	Building addition for industrial training	295,672.00		0.00		0.00		N/A	N/A	Jun-09
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271		255,395.00		255,395	255,395.00	255,395	Jul-02	Jul-02	Aug-03
Roanoke-Chowan	Compliance/Safety Renov. (Bundled Projects) #1323		215,600.00		215,600	215,600.00	215,600	Jun-03	Aug-03	Jul-06
Roanoke-Chowan	Learning/Working Renov. (Bundled Projects) #1324		385,267.35	39,928.00	385,268	385,267.35	385,268	Aug-03	Sep-03	Jul-06
Robeson	#1225 (Pembroke Center Land Purchase)	76,073.00			76,073	76,073.00	76,073	N/A	N/A	Feb-02
Robeson	#1109 Continuing Education Building	2,476,854.00			2,476,854	2,451,995.78	2,476,854	Dec-01	Feb-03	Apr-08
Robeson	#1206 Continuing Education /Allied Health Buildings	7,466,140.00			7,466,140	7,384,748.89	7,466,140	Jan-02	Jan-03	Apr-08
Robeson	#1214Emergency Training Facility Addition	43,718.30			43,720	43,718.30	43,720	Feb-02	Jul-02	Jul-03
Robeson	#1329 Renovations Site Work	1,380,906.45	992,074.00	85,000.00	2,372,981	2,372,980.45	2,372,981	Apr-03	Jun-03	Oct-06
Robeson	#1562 Workforce Development Bldg.	1,209,432.00		2,700,000.00	1,209,432	149,787.34	1,209,432	Apr-07	Jan-08	Mar-09
Robeson	#1108 Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9,10, 15		159,921.38	7,701.00	159,922	159,921.38	159,922	Feb-01	Mar-01	Apr-03
Rockingham	Lifelong Learning Center - 1079	2,400,291.00		454,000.00	2,400,291	2,400,291.00	2,400,291	Jun-02	Nov-04	Nov-06
Rockingham	Classroom/Storage Bldg. at ESTC - 1080	239,000.00		10,000.00	239,000	239,000.00	239,000	Mar-01	May-02	Jun-04
Rockingham	Spring 2001 Renovations #1156		165,000.00	0.00	165,000	35,815.60	165,000	Oct-06	Dec-06	Oct-08
Rockingham	Summer 2001 Renovations #1191		112,500.00	43,633.00	112,500	112,500.00	112,500	Mar-01	Apr-01	Nov-03
Rockingham	Fall 2001 Renovations #1217		86,700.00		86,700	86,700.00	86,700	Jan-02	Feb-02	Sep-06
Rockingham	Spring 2002 Renovations #1218		70,000.00	379,000.00	70,000	70,000.00	70,000	Mar-02	Jun-02	Oct-04
Rockingham	Fall 2002 Renovations - #1306		243,000.00	6,367.00	243,000	243,000.00	243,000	Jun-03	Jul-03	Oct-05
Rockingham	Spring 2004 Renovations - #1382		346,000.00		346,000	283,002.24	346,000	Jun-05	Nov-05	Nov-08
Rockingham	Summer 2004 Renovations #1501		100,000.00		100,000	100,000.00	100,000	Sep-04	Nov-04	Sep-07
Rockingham	Summer 2005 Renovations #1540		1,054,150.00		1,054,150	631,775.97	1,054,150	Sep-06	Nov-06	Feb-09
Rowan-Cabarrus	Bldg. 100 Renovations - #1032		202,433.00	1,355,376.00	202,433	202,432.03	202,433	Feb-01	Jul-02	Oct-02
Rowan-Cabarrus	Classroom/Laboratory Building - #1185	4,287,029.00		4,191,873.00	4,287,029	3,890,842.97	4,287,029	Mar-05	Dec-06	Dec-08
Rowan-Cabarrus	Parking Lot Extension/Renovation #1393	4,229.00		456,410.00	4,229	4,228.58	4,229	Oct-04	Oct-06	Jul-07
Rowan-Cabarrus	Various Renovations - #1314		603,152.00		603,152	358,106.79	603,152	Dec-06	Feb-07	Dec-08
Rowan-Cabarrus	LRC & Student Support Space Renovations (proj #1086)	65,771.00	805,583.00	179,329.00	871,355	520,723.87	871,355	Jul-04	Sep-07	Nov-08
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot #1595	5,207,129.00		3,659,365.00	640,619	242,162.99	5,207,129	Feb-07	Mar-08	May-09
Sampson	Occupational Building #1133	3,263,820.00	125,530.00	2,141,180.00	3,389,350	3,389,350.00	3,389,350	Dec-00	Mar-04	Jul-05
Sampson	Campus Roadway Extension #983	176,000.00		216,075.00	176,000	176,000.00	176,000	Feb-01	Apr-02	Oct-02
Sampson	North HVAC and Crosswalk replacement #1151		575,000.00	19,385.00	575,000	575,000.00	575,000	Feb-01	Feb-02	Oct-03
Sandhills	New Student Center # 940	2,279,455.00	0.00	5,650,000.00	2,279,455	2,279,455.00	2,279,455	Oct-00	Jul-03	Jun-06
Sandhills	New Hoke County Center #813	308,379.33	0.00	1,429,529.00	308,380	308,379.33	308,380	Jul-98	Aug-00	Nov-01
Sandhills	Kennedy Hall Health Sciences Renovation #1003	0.00	487,000.00	734,000.00	487,000	487,000.00	487,000	Feb-02	Mar-02	May-03
Sandhills	Education Center #1081	4,095,643.00	0.00	2,145,003.00	4,095,643	4,095,643.00	4,095,643	Nov-01	Sep-04	Dec-06
Sandhills	Parking Lot - South Campus #1313	175,156.00	0.00	131,000.00	175,156	175,155.02	175,156	Jan-03	Jun-03	Sep-04
Sandhills	Stone Hall Administration Renovation #1278	1,431.00	120,000.00		121,431	121,431.00	121,431	Dec-02	May-03	Sep-04
Sandhills	Stone Hall Student Services Renovation #1154	0.00	95,000.00		95,000	95,000.00	95,000	Jun-01	Apr-02	May-03

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 09-19-08	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 09-19-08	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Sandhills	Hoke Business and Technology Center #1142	1,803,237.00	0.00	25,465.00	1,803,237	1,803,236.28	1,803,237	Dec-04	Sep-06	Mar-08
Sandhills	Horticulture Complex - 1352	1,288,526.00	0.00	1,993,577.00	1,288,526	137,479.00	1,288,526	Oct-06	Mar-08	Feb-09
Sandhills	Blue Hall Renovation #1004	133,938.00	44,388.00	6,500,000.00	178,326	57,523.06	178,326	Jul-06	Jul-07	Dec-08
Sandhills	Causey Hall Development Office Renovation - #1626	0.00	102,539.21		102,540	102,539.21	102,540	Sep-07	Sep-07	Apr-08
Sandhills	Meyer Hall Boiler Replacement - #1623	0.00	131,674.00	268,326.00		46,039.79	131,674	Dec-07	Feb-08	Sep-08
Sandhills	Improvements/Expansion Traffic System - #1242	151,740.01	0.00		151,741	151,740.01	151,741	Apr-02	Jun-02	Aug-02
Sandhills	Meyer-Stone Hall Roof Replacement #1376	0.00	300,000.00	150,000.00	300,000	87,761.89	300,000	Jun-07	May-08	Sep-08
Sandhills	Stone Hall Renovation #1477	0.00	43,938.00		43,938	43,938.00	43,938	Apr-05	May-05	Aug-05
Sandhills	Emergency Services Training Complex #1356	672,300.00	0.00	35,000.00	672,300	226,687.61	672,300	Sep-07	Oct-07	Sep-08
Sandhills	Stone Hall Lecture 111 Renovation #1357	15,060.00	523,715.00		538,775	538,774.84	538,775	Aug-05	Oct-07	Jun-08
Sandhills	Athletic Field Renovation #1347	317,000.00	0.00		317,000	317,000.00	317,000	May-04	Jul-05	Jun-06
Sandhills	East Campus Utility Renovation #1640	0.00	150,000.00		150,000	114,590.42	150,000	Aug-04	Jan-05	Nov-08
Sandhills	Hoke Early College #1641	77,880.00	0.00	2,922,120.00		4,702.41	77,880	Sep-07	Jan-08	Jun-09
Sandhills	Greenhouse Renovation #1528	139,784.00	80,000.00	79,988.00	219,784	219,783.25	219,784	Oct-05	Nov-06	Sep-07
Sandhills	Transportation Services Area Renovation #1650	10,848.00	47,460.79	500,000.00		0.00	58,308	Sep-08	Feb-09	Aug-09
South Piedmont	Continuing Education Center Renovations (#932B)	0.00	300,000.00	1,483,320.00	300,000	300,000.00	300,000	Feb-01	Aug-01	Sep-02
South Piedmont	Renovations to the Continuing Education Ctr - #1166	263,488.00	116,235.00	2,846,430.00	379,723	379,723.00	379,723	Apr-01	Apr-04	Apr-06
Southeastern	Infrastructure Construction/Renovations #1173	180,481.00	1,029,868.00		1,210,349	1,210,348.95	1,210,349	Jan-02	Feb-02	Jul-06
Southeastern	OSHA and ADA Compliance #1275	18,877.00	265,000.00		283,877	283,876.56	283,877	Apr-03	Dec-05	Sep-07
Southeastern	Technology Building #1274	4,536,990.00			4,476,348	4,286,279.72	4,536,990	Apr-05	Jun-07	Oct-08
Southeastern	Building "G" Renovation/Addition #1413	615,215.00	100,000.00		715,215	598,470.76	715,215	Jul-05	Sep-07	Oct-08
Southeastern	Renovation/Expansion of "T" Building #1414	145,373.00				0.00	145,373	Sep-07	Nov-07	Jun-09
Southwestern	Swain Ctr Renovation-remaining section of building #1190		399,979.99	28,558.00	399,980	399,979.99	399,980	Mar-02	Aug-02	Jun-03
Southwestern	Jackson County Renovations #1188		798,962.00	156,687.00	798,962	798,962.00	798,962	Nov-00	Nov-01	Mar-04
Southwestern	Restroom / shower renovation #1189		90,000.00		90,000	90,000.00	90,000	Sep-02	Sep-04	Mar-05
Southwestern	General building-new campus #1330	2,944,018.00		2,912,256.00	2,944,018	2,889,627.41	2,944,018	Jun-04	Dec-05	Nov-08
Southwestern	Academic, Admin building #1371	6,232,770.00		3,287,865.00	49,020	46,234.87	6,232,770	Nov-07	Dec-08	May-10
Stanly	Western Stanly Center - Project # 903	3,288,740.00	0.00	538,000.00	3,288,740	3,288,740.00	3,288,740	Oct-00	Feb-02	May-03
Stanly	Addition to existing building - Project #1231	814,929.00	0.00	53,865.00	814,929	814,929.00	814,929	Feb-02	Nov-02	Sep-03
Stanly	Patterson Building Roof Replacement #1207	0.00	100,000.00	0.00	100,000	100,000.00	100,000	Aug-01	Oct-01	Dec-01
Stanly	Corporate Education/Shop Building #1369	0.00	150,000.00	0.00	150,000	150,000.00	150,000	Aug-03	Nov-03	Sep-04
Stanly	Student Center Bldg Renovation & Addition #1355	123,071.00	67,800.00	412,929.00	190,871	190,871.00	190,871	Jan-04	Dec-04	Nov-05
Stanly	Kelley Building Roof Replacement & Renov #1421	0.00	182,200.00	0.00	182,200	182,200.00	182,200	Oct-04	Dec-04	Nov-05
Stanly	General Repair & Renovation #1531	0.00	409,851.00	0.00	409,851	394,869.25	409,851	Jan-06	Sep-06	Oct-08
Surry	No. 947: Yadkin Center (completed)	541,702.00		2,500,000.00	541,702	519,625.48	541,702	Feb-01	Jan-02	Apr-03
Surry	No. 1186: Parking Lot "H" Bldg (completed)	0.00	91,883.00	96,467.00	91,883	91,883.00	91,883	May-01	Sep-01	Nov-01
Surry	No. 1123:"K" Engineering Technologies Bldg (completed)	2,309,413.73		0.00	2,309,414	2,309,413.73	2,309,414	Jul-02	Nov-03	Jan-05
Surry	No. 1387: Renov V-C-P + Small Proj. (completed)	525,899.00	830,934.00	305,529.00	1,356,833	1,356,833.00	1,356,833	May-04	Apr-05	Apr-07
Surry	No. 1367: Maintenance Bldg & Misc. (completed)	806,507.00	0.00	0.00	806,507	806,507.00	806,507	Mar-04	Jun-05	Oct-06
Surry	No. 1258: "J" Three-Story Classroom Bldg (completed)	649,158.66		4,044,437.00	649,159	649,158.66	649,159	May-02	Nov-03	Feb-05
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation (completed)	175,561.47	551,767.00	0.00	727,329	727,328.47	727,329	Nov-02	Nov-03	Jul-04
Surry	No. 1521: Viticulture & Enology Center	3,000,000.00		325,000.00	457,827	330,052.54	3,000,000	Feb-06	Aug-08	Feb-10
Tri-County	Addition/Renovation -Enloe Building #1308	125,294.00	891,527.00	98,986.00	1,016,821	1,016,821.00	1,016,821	Feb-04	Jan-05	Mar-06
Tri-County	Lighted Parking/Concrete Sidewalks #1202	43,597.00	0.00	0.00	43,597	43,597.00	43,597	Jan-02	Feb-02	May-02
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	5,317,120.00			5,317,120	5,317,120.00	5,317,120	Jan-01	Jul-02	Oct-03
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307	1,566,484.53	238,395.00	138,863.00	1,804,880	1,804,879.53	1,804,880	Oct-02	Mar-04	Apr-05
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	1,800,547.00	154,825.00	14,077.00	1,955,372	1,955,372.00	1,955,372	Mar-02	Nov-03	Dec-04
Vance-Granville	LAND ACQUISITION #1517	114,723.00		8,559.00	114,724	114,723.00	114,724	N/A	N/A	Jun-05
Vance-Granville	PHASE 1 R&R/CONSTRUCTION PROJECTS #1157	191,680.00			191,680	191,680.00	191,680	May-01	Jul-01	Oct-01
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	2,369,272.00	61,995.00	210,137.00	2,431,268	2,431,267.00	2,431,268	May-03	Oct-04	Dec-05

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 09-19-08	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 09-19-08	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198		416,400.14		416,401	416,400.14	416,401	Mar-03	Jun-03	Dec-03
Vance-Granville	BIO CLASSROOM/LAB #1543	458,000.00			458,000	456,002.05	458,000	Nov-05	Jul-06	Jul-08
Vance-Granville	MAIN CAMPUS IT/MARKETING #1612	100,281.00		74,175.00	100,281	100,281.00	100,281	Mar-07	May-07	Aug-07
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094	3,153,503.00	300,000.00		3,453,503	3,397,150.21	3,453,503	Nov-03	Oct-05	Jul-08
Vance-Granville	GRANVILLE MISC CONSTRUCTION	725,699.00				0.00		Sep-07	Oct-07	Jan-09
Vance-Granville	MULTI-SITE REPAIR/RENOVATIONS #1613		101,518.00		101,518	101,518.00	101,518	Jul-07	Jul-07	Jun-08
Wake	Reroofing - Ready Hall #1260		324,926.66		324,927	324,926.66	324,927	Mar-02	Jun-02	Feb-03
Wake	Resurfacing & paving pking. Areas & walk #1419		240,000.00		240,000	142,240.01	240,000	Aug-05	Dec-06	Jan-09
Wake	Land Acquisition #1442	2,066,654.83			2,066,655	2,066,654.83	2,066,655	Jan-07	Jan-07	Jan-07
Wake	Allied Health Auditorium Renovation #1321		552,157.41	269,240.00	552,158	552,157.41	552,158	Sep-03	Sep-04	Jun-05
Wake	Reroofing - Technical Education Bldg. #1290		206,458.00		206,458	206,458.00	206,458	Sep-02	Jun-03	Aug-03
Wake	Engineering Technology Bldg. Renovation #1291	350,000.00	510,877.00	638,640.00	860,877	860,877.00	860,877	Jun-04	Jan-06	Aug-06
Wake	N.E. Campus Development & Bldg. Const. #1289	21,771,745.00		5,329,363.00	21,771,745	21,667,474.19	21,771,745	Feb-03	Sep-05	Nov-08
Wake	R&R Main campus classrooms, labs & offices #1295	2,600,000.00	1,028,494.00	4,576,380.00	3,628,494	3,561,312.81	3,628,494	Jul-01	Aug-04	Aug-05
Wake	NE Campus Infrastructure #1262	3,333,051.00			3,333,051	3,252,172.25	3,333,051	Jan-03	Mar-05	Mar-06
Wake	TE Renovation #1559	50,000.00	24.00	681,360.00	50,024	29,380.56	50,024	Apr-07	Sep-07	Oct-08
Wayne	Childcare Center/Lab #1104	555,447.46		197,294.00	555,448	555,447.96	555,448	Apr-01	Oct-02	Aug-03
Wayne	Land Acquisition #1124	724,880.00			724,880	724,880.00	724,880	N/A	N/A	Jul-01
Wayne	Miscellaneous R&R (Bundled) #1162	229,235.00	702,916.00		932,151	932,151.00	932,151	Jun-01	Sep-05	Sep-08
Wayne	Addition Chiller & Upgrade of Energy Plant #1351	123,597.58	275,000.00	55,966.00	398,598	398,597.58	398,598	Nov-03	Jun-04	Apr-05
Wayne	Building 1 - Multi Purpose #1105	4,222,417.00	0.00	25,000.00	4,222,417	4,222,416.77	4,222,417	Jul-04	Oct-05	Oct-07
Wayne	Building 2 -Dental Clinic Addition & Renov. #1230	474,043.64	271,711.00	150,000.00	745,755	745,754.64	745,755	May-02	Feb-03	Dec-03
Wayne	Building 3 - Continuing Education Center #1280	4,293,808.00	0.00	20,000.00	4,293,809	4,293,808.01	4,293,809	Nov-02	Jun-04	May-06
Wayne	WLC & Dogwood Bldgs Renovation #1339	989,618.00	127,730.00		1,117,348	1,117,347.84	1,117,348	Apr-04	Nov-05	Mar-07
Western Piedmont	LIGHTING RETROFITS #1117		205,000.00		205,000	205,000.00	205,000	Feb-01	Mar-01	Feb-02
Western Piedmont	CAMPUS RENOVATIONS #1118		879,999.43		880,000	879,999.43	880,000	Feb-01	Mar-01	Jan-05
Western Piedmont	HEALTH/SCIENCE FACILITY #1366	3,678,649.00			3,678,649	3,667,104.67	3,678,649	Jan-04	Jan-05	Sep-08
Western Piedmont	CAMPUS REPAIRS/RENOVATIONS #1365		401,274.00		401,274	356,519.03	401,274	Jun-04	Sep-05	Oct-08
Western Piedmont	EMERGENCY SERVICES TRAINING COMPLEX	180,000.00			180,000	0.00	180,000	Jun-04	Oct-07	Nov-08
Wilkes	Walker Center Renovations - #1181		274,999.00		274,999	274,998.20	274,999	Jun-01	Jul-01	Oct-01
Wilkes	General Campus Renovations - #1182		444,049.95		416,817	354,730.89	416,817	May-05	Sep-06	Mar-09
Wilkes	Alleghany Center Relocation and Renovation - #1249	33,995.00	50,000.00	33,995.00	83,995	83,995.00	83,995	Sep-02	Oct-02	Apr-03
Wilkes	Ashe Center Lab and Classroom Space #1250	671,077.00		899,231.00	671,077	671,077.00	671,077	Oct-02	Nov-04	Jan-06
Wilkes	Technology Center - #1346	2,686,596.00		4,314,539.00	2,686,596	2,686,586.00	2,686,596	Oct-03	Mar-05	Aug-07
Wilkes	Science Lab, ADA and Admin. Office Renovatons - #1209		54,441.41		93,144	54,441.41	93,144	Nov-05	Sep-06	Sep-08
Wilkes	Energy Conservation Upgrades - #1183		242,000.00		242,000	242,000.00	242,000	Feb-01	Mar-01	Feb-06
Wilkes	Greenhouse Renovations - #1210		10,029.00		10,029	10,028.36	10,029	Jul-01	Aug-01	Dec-02
Wilkes	Roof Replace - Beacon, Hayes and Lovette Halls #1489		242,264.00		263,000	242,264.00	263,000	Jun-05	Feb-06	Sep-08
Wilkes	Roof Replacement - Thompson Hall #1490		244,462.00		254,856	244,462.00	254,856	Mar-06	Sep-06	Sep-08
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184		436,571.64		393,972	369,360.54	393,972	Jul-02	May-04	Oct-08
Wilson	Student Center- #1401	3,455,346.00	0.00	300,000.00	3,455,346	3,295,932.10	3,455,346	Nov-04	Jul-07	Oct-08
Wilson	Tech Center Land Acquisition-#1345	164,999.47			165,000	164,999.47	165,000	Aug-03	Aug-03	Aug-03
Wilson	Renovation Project - Year 2001 - #1149	0.00	336,540.00	0.00	336,540	336,540.00	336,540	Jan-01	Apr-01	Oct-02
Wilson	Community/Business Center - #1150	1,164,256.67	0.00	0.00	1,164,257	1,164,256.67	1,164,257	Apr-01	Sep-02	Jun-04
Wilson	Renovation Project - Year 2002 - #1229	0.00	224,999.69	0.00	225,000	224,999.69	225,000	Jan-02	Mar-02	Sep-03
Wilson	Renovation Project - Year 2003 - #1305	0.00	275,000.00	0.00	275,000	275,000.00	275,000	Jan-03	May-03	Apr-05
Wilson	Renovation Project - Year 2004-#1389	0.00	230,000.00	0.00	230,000	230,000.00	230,000	May-04	Feb-05	Mar-07
Wilson	Police Academy Addition - #1426	105,311.00	0.00	119,140.13	105,311	105,311.00	105,311	Jun-05	Dec-05	Apr-07
Wilson	Renovation Project - Year 2005-#1518	0.00	291,999.00	0.00	291,999	291,999.00	291,999	Dec-05	Sep-06	Aug-08
Textile School	R&R (project bundled: emerg rep., infrastructure, safety, etc)		29,447.00		29,477	29,447.00	29,447	Nov-00	Dec-00	Jun-01

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 09-19-08	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 09-19-08	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Textile School	Capital Construction Project 905 ID 6800100905A	750,000.00		2,437,200.00	750,000	750,000.00	750,000	Feb-02	Jun-02	May-04
General Funds	Residual Equity Transfer	20.01	14.92			34.93				
	TOTALS	498,867,158	101,297,721	315,632,339	546,763,394	507,278,587	585,671,076			

matched and therefore, will not necessarily equal the bond funds authorized by the State

NOTE: Pitt CC "New Construction Funds" increased by \$135,000 in interest from the Higher Education Bonds for a settlement to Blue Rock Structure Inc.

NOTE: Pitt CC "New Constructon Funds" increased by \$29,880 in interest from the Higher Education Bonds for a settlement to Pennsylvania National Mutual Casualty Insurance Company.

600,164,879

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

College	Project Name - (Project No. if assigned)	Status	Allotted 4101	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Alamance	Student Services/LRC/Adm - Project No. 1129	Closed	0.00	0.00				0.00	0.00
Alamance	Renovations - Project I - Project No. 1201	Closed	99,999.04	99,999.04				99,999.04	0.00
Alamance	Renovations - Project II - Project 1302	Closed	127,105.00	127,105.00				127,105.00	0.00
Alamance	Renovations - Main Building Project No. 1549	Closed	125,000.00	125,000.00				125,000.00	0.00
Alamance	Renovations - Student Center No. 1563	Under Construction	505,000.00	460,126.23	17,977.27	2,503.93		480,607.43	24,392.57
Alamance	Allied Health Building - Project No. 1130	Under Construction	0.00	0.00				0.00	0.00
Alamance	Burlington Center Renovation Project No. 1584	Under Construction	570,000.00	442,979.03	149.57	30,786.63		473,915.23	96,084.77
Asheville	Computer Technology Center NCCCS #1097	Closed	0.00	0.00				0.00	0.00
Asheville	Renovations #1 - #1137	Closed	0.00	0.00				0.00	0.00
Asheville	Enka Center Renovations #1213	Closed	600,000.00	600,000.00				600,000.00	0.00
Asheville	Dental Lab Renovation NCCCS #1121	Closed	390,048.00	390,048.00				390,048.00	0.00
Asheville	Hospitality Education Center NCCCS #1098	Closed	0.00	0.00				0.00	0.00
Asheville	Fernihurst Renovation, #1158	Complete	900,000.00	877,500.00				877,500.00	22,500.00
Asheville	Marketing Tech Renovations #1354	Closed	1,202,527.00	1,202,526.26				1,202,526.26	0.74
Asheville	Azalea Student Services Renov/Addition #1515	Complete	23,776.00	23,776.00				23,776.00	0.00
Beaufort	Law Enforce/EMT/Fire Service Training Facility - #1084	Closed	0.00	0.00				0.00	0.00
Beaufort	Renovations to Buildings 1, 4 and 8 #1265	Closed	154,895.00	154,895.00				154,895.00	0.00
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266	Closed	714,289.00	714,289.00				714,289.00	0.00
Beaufort	Building 3 Door Project #1614	Closed	7,786.00	7,786.00				7,786.00	0.00
Beaufort	Building 1 and 3 Roof Replacement #1571	Closed	242,429.00	242,429.00				242,429.00	0.00
Bladen	Repair and Renovation #1337	Closed	520,000.00	520,000.00				520,000.00	0.00
Bladen	Student Resource Center(LRC,classrooms)#1430	Under Design	90,000.00	90,000.00				90,000.00	0.00
Bladen	Industrial Training Center repair, renovation and Exp #1255	Closed	140,000.00	140,000.00				140,000.00	0.00
Bladen	Repair and Renovation, Roofs, HVAC - #1208	Closed	146,809.00	146,809.00				146,809.00	0.00
Blue Ridge	General Renovations-Flat Rock Campus - #1227	Closed	536,522.00	536,522.00				536,522.00	0.00
Blue Ridge	Campus wide wiring/infrastructure/distance learning - #1276	Closed	0.00	0.00				0.00	0.00
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350	Closed	402,969.00	402,969.00				402,969.00	0.00
Blue Ridge	Transylvania Center Aditions and Renovations - #1405	Closed	0.00	0.00				0.00	0.00
Blue Ridge	Renovations to two classroom buildings - #1443	Closed	546,458.00	546,458.00				546,458.00	0.00
Blue Ridge	General Renovations Phase II-Flat Rock Campus - #1304	Closed	125,928.00	125,928.00				125,928.00	0.00
Blue Ridge	New Vocational Training Building - #1536	Closed	0.00	0.00				0.00	0.00
Brunswick	Technical and Trades Building Project #914	Closed	544,643.00	544,643.00				544,643.00	0.00
Brunswick	Bundled R&R Projects #1342	Closed	523,427.00	523,427.00				523,427.00	0.00
Caldwell	Distance Learning #1128	Closed	213,450.00	213,450.00				213,450.00	0.00
Caldwell	Watauga Site Prep #1127	Complete	0.00	0.00				0.00	0.00
Caldwell	Renovations B & D Building		0.00	0.00				0.00	0.00
Caldwell	Broyhill Multipurpose Facility #1235	Complete	0.00	0.00				0.00	0.00
Caldwell	Occupational Training Center #1555	Under Construction	0.00	0.00				0.00	0.00
Caldwell	Civic Center #1267	Closed	1,291,000.00	1,290,999.54				1,290,999.54	0.46
Caldwell	Land Acquisition/Transportation Center #1547	Complete	250,000.00	234,733.35				234,733.35	15,266.65
Caldwell	NE Site Project #1415	Under Construction	0.00	0.00				0.00	0.00
Cape Fear	Pier and Dock Replacement- Emergency #1147	Closed	1,000,000.00	1,000,000.00				1,000,000.00	0.00
Cape Fear	New Elevator and Elevator Repairs-Emergency #1148	Closed	0.00	0.00				0.00	0.00
Cape Fear	Engineering Technology building #1215	Closed	0.00	0.00				0.00	0.00
Cape Fear	Renovs-Emmart Bldg., Burnett Bldg., Machine Shop #1216	Under Design	114,932.00	51,000.00				51,000.00	63,932.00
Cape Fear	Campus Loop Access Road & Truck Driver Facility #1377	Closed	0.00	0.00				0.00	0.00
Cape Fear	Cosm/Early College Bldg and Parking Deck Proj #1455	Under Construction	0.00	0.00				0.00	0.00
Cape Fear	Public Safety Training Center #1416	Under Construction	0.00	0.00				0.00	0.00
Cape Fear	North Campus Signage & Entrance Project #1608	Closed	0.00	0.00				0.00	0.00
Cape Fear	Wilmington Bookstore Renovation #1643	Under Design	770,000.00	26,704.38			2,178.17	28,882.55	741,117.45

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

College	Project Name - (Project No. if assigned)	Status						Total Expenditures	Balance
			Allotted 4101	Total Expenditures	JUL	AUG	SEP		
Cape Fear	Atlantic Coastline Building Renovation #1661	Announcing for Designer Services	493,000.00	0.00			160,644.85	160,644.85	332,355.15
Carteret	Classroom Bldg Repl & Marine Tech Bldg #1092	Under Construction	199,761.00	89,596.07				89,596.07	110,164.93
Carteret	Hospitality Building Renov. and Parking Renov. #1348	Closed	47,149.00	47,148.82				47,148.82	0.18
Carteret	McGee Building Renovation-Joslyn Hall #1539	Under Construction	400,902.00	109,229.01		19,058.09	154,268.66	282,555.76	118,346.24
Carteret	McGee Building Renovation-Classrooms #1475	Under Construction	350,239.00	302,706.83				302,706.83	47,532.17
Carteret	Sewer Lift Station Repair/Replacment #1525	Closed	166,000.00	166,000.00				166,000.00	0.00
Catawba	Renovations - Alex. Ctr. NCCCS #1100	Closed	1,001,815.00	1,001,815.00				1,001,815.00	0.00
Catawba	Classroom/Laboratory Building #1285	Closed	0.00	0.00				0.00	0.00
Catawba	Roofing and Paving #1636	Announcing for Designer Services	90,068.00	0.00			81,985.00	81,985.00	8,083.00
Catawba	Renovations - Institutional Advancement #1564	Under Construction	595,051.00	292,203.35		257,866.72	7,989.19	558,059.26	36,991.74
Catawba	Paap Building Renovations #1233	Closed	132,898.62	132,898.62				132,898.62	0.00
Catawba	Old Testing Center Renvoations #1288	Closed	58,961.10	58,961.10				58,961.10	0.00
Catawba	Renovate Interior Space #1312	Closed	550,544.00	550,544.00				550,544.00	0.00
Central Carolina	Roofing (Student Center & Admin.) (Bundled R&R)(#1359)	Closed	295,000.00	295,000.00				295,000.00	0.00
Central Carolina	Roof Repairs (Main Building) (Bundled R&R) (#1360)	Closed	318,878.00	318,878.00				318,878.00	0.00
Central Carolina	Roofing (LRC & Science) (Bundled R&R) (#1361)	Closed	230,654.00	230,654.00				230,654.00	0.00
Central Carolina	Classroom/Science Lab Bldg. (Proj.# 1106)	Closed	0.00	0.00				0.00	0.00
Central Carolina	Telecommunications Bldg. (Proj.# 1107)	Complete	0.00	0.00				0.00	0.00
Central Carolina	Classroom Building (Proj. # 1325)	Closed	0.00	0.00				0.00	0.00
Central Carolina	Renovation of Science Building (# 1408)	Closed	31,000.00	31,000.00				31,000.00	0.00
Central Carolina	Computer Technology Building (#1410)	Closed	0.00	0.00				0.00	0.00
Central Carolina	Land Acquition - Watson Property (#1570)	Closed	0.00	0.00				0.00	0.00
Central Carolina	Renovation of Classroom Building (#1362)	Closed	30,218.00	30,218.00				30,218.00	0.00
Central Carolina	R&R - Siler City Center (# 1485)	Under Construction	127,550.00	21,094.84			8,200.00	29,294.84	98,255.16
Central Carolina	R&R - Chatham Campus (# 1486)	Under Construction	280,000.00	219,256.76				219,256.76	60,743.24
Central Carolina	Renovation of Continuing Education Building (#1512)	Under Construction	437,767.00	437,767.00				437,767.00	0.00
Central Carolina	New Siler City Center (#1548)	Under Design	0.00	0.00				0.00	0.00
Central Carolina	Classroom Building - West Harnett (#1364)	Closed	0.00	0.00				0.00	0.00
Cent. Piedmont	Sloan-Morgan Renovation (1138)	Complete	4,766,142.00	4,766,142.00				4,766,142.00	0.00
Cent. Piedmont	Northeast Campus Ph IA - (942)	Closed	0.00	0.00				0.00	0.00
Cent. Piedmont	Information Technology Building - (1116)	Complete	0.00	0.00				0.00	0.00
Cent. Piedmont	Central Energy Facility (1240)	Closed	351,000.00	351,000.00				351,000.00	0.00
Cent. Piedmont	West Campus Phase III - (1114)	Closed	0.00	0.00				0.00	0.00
Cent. Piedmont	North Campus Phase III - (1115)	Complete	0.00	0.00				0.00	0.00
Cent. Piedmont	Professional Development Bldg - 3rd floor (1491)	Closed	0.00	0.00				0.00	0.00
Cent. Piedmont	Central High Exterior Renovation (1478)	Under Construction	1,850,000.00	1,835,750.69				1,835,750.69	14,249.31
Cent. Piedmont	Allied Health Bldg Addition & Renovation (1406)	Under Construction	3,478,537.00	745,045.64		116,322.50	14,042.27	875,410.41	2,603,126.59
Cent. Piedmont	Northeast Campus Phase II - (1326)	Closed	0.00	0.00				0.00	0.00
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370	Closed	230,000.00	229,540.43	459.57			230,000.00	0.00
Cleveland	CLASSROOM BUILDING PROJECT # 1287	Under Construction	0.00	0.00				0.00	0.00
Cleveland	GENERAL REPAIRS & RENOVATIONS Project 1628	Under Construction	225,000.00	11,761.04				11,761.04	213,238.96
Cleveland	RE-ROOFING CAMPUS CENTER BLD PROJECT #1436	Closed	500,000.00	500,000.00				500,000.00	0.00
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT 1435	Closed	297,104.00	297,067.77				297,067.77	36.23
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167	Closed	1,688,980.00	1,688,980.00				1,688,980.00	0.00
Coastal Carolina	Classroom Building #1263	Complete	0.00	0.00				0.00	0.00
Coastal Carolina	BT Energy Management Project #1567	Closed	0.00	0.00				0.00	0.00
Coastal Carolina	Covered Walkways/Fascia Repair #1615	Under Design	0.00	0.00				0.00	0.00
Coastal Carolina	Repairs to Facilities/Capital Improvements		0.00	0.00				0.00	0.00
COA	D. F. Walker Public School Takeover Renovation #1241	Closed	0.00	0.00				0.00	0.00
COA	Allied Health and Wellness Center #1247	Closed	0.00	0.00				0.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

		Status							
College	Project Name - (Project No. if assigned)		Allotted 4101	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
COA	Land Acquisition and Renovation of Riverside Center #1315	Closed	0.00	0.00				0.00	0.00
COA	Renovation of Manteo Middle School #1420	Under Design	0.00	0.00				0.00	0.00
COA	Auditorium Roof #1618	Under Construction	45,424.00	0.00			45,424.00	45,424.00	0.00
COA	Cosmetology Program Area Renovation #1592	Closed	90,000.00	90,000.00				90,000.00	0.00
COA	Buildings A & C Roof Repairs #1197 (bundled)	Closed	380,575.07	380,575.07				380,575.07	0.00
COA	Expansion to Building A EC Campus #1450	Under Construction	975,244.00	975,244.00				975,244.00	0.00
Craven	Classroom/Library Building - #907B	Closed	0.00	0.00				0.00	0.00
Craven	Addition to Kelso Hall - #1336	Closed	0.00	0.00				0.00	0.00
Craven	Maintenance Building/ Roadway & Parking - #1076	Closed	0.00	0.00				0.00	0.00
Craven	Technology Building #1268	Complete	0.00	0.00				0.00	0.00
Craven	Reroof Building B #1243	Closed	205,026.79	205,026.79				205,026.79	0.00
Craven	Reroof Building G #1244	Closed	265,113.79	265,113.79				265,113.79	0.00
Craven	Renovate Barker Hall & Miscellaneous Renovations #1246	Under Construction	432,090.00	202,458.49	13,616.18	19,313.99	8,157.24	243,545.90	188,544.10
Craven	Reroof Library (Bldg A) #1603	Closed	245,944.00	245,943.40				245,943.40	0.60
Davidson	Classrooms/Laboratories/Renovations (1101)	Closed	1,741,409.00	1,741,409.00				1,741,409.00	0.00
Davidson	Fire Service Laboratory (1180)	Closed	0.00	0.00				0.00	0.00
Durham	Collins Bldg. Renovations - 1170	Closed	1,000,000.00	1,000,000.00				1,000,000.00	0.00
Durham	White Building Renovations - 1171	Under Construction	1,152,672.00	272,905.59		30,025.80		302,931.39	849,740.61
Durham	New Student Services/Classroom Building - #1199	Closed	0.00	0.00				0.00	0.00
Durham	Satellite Campus#1499	Closed	0.00	0.00				0.00	0.00
Edgecombe	ACT Project - Project #1078	Closed	0.00	0.00				0.00	0.00
Edgecombe	Various R & R projects #1273	Closed	500,000.00	385,112.89		114,887.11		500,000.00	0.00
Edgecombe	Various R & R projects #1272	Closed	757,203.00	757,203.00				757,203.00	0.00
Fayetteville	Spring Lake Multi-Use Educational Building (DCC #1051)	Closed	0.00	0.00				0.00	0.00
Fayetteville	Purchase land along Ft Bragg Road #1320	Closed	0.00	0.00				0.00	0.00
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden #1125	Complete	0.00	0.00				0.00	0.00
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (DCC #1131)	Closed	3,402,185.00	3,402,185.00				3,402,185.00	0.00
Fayetteville	Virtual College Center (DCC #1126)	Closed	0.00	0.00				0.00	0.00
Fayetteville	Classroom Bldg/Renov.Service Merchandise Bldg #1585	Under Design	0.00	0.00				0.00	0.00
Fayetteville	Horace Sisk Boiler Chiller Replacement (DCC #1211)	Closed	111,788.00	111,788.00				111,788.00	0.00
Fayetteville	Purchase land along Ft Bragg Road (DCC #1441)	Closed	0.00	0.00				0.00	0.00
Fayetteville	Addition to Administration Building (DCC 1520)	Under Construction	0.00	0.00				0.00	0.00
Fayetteville	Purchase land along Ft Bragg Road (DCC #1534)	Closed	0.00	0.00				0.00	0.00
Fayetteville	Criminal Justice Center PM & E (DCC#1460)	Under Construction	0.00	0.00				0.00	0.00
Fayetteville	Bulla Property Parking Lot (DCC # 1557)	Under Construction	0.00	0.00				0.00	0.00
Fayetteville	Bundled R & R Projects 2006		0.00	0.00				0.00	0.00
Fayetteville	Bundled R & R Projects 2005 (DCC#1446)	Closed	0.00	0.00				0.00	0.00
Forsyth	Construction - New building - #1139	Closed	0.00	0.00				0.00	0.00
Forsyth	Gym renov, Rerouting data lines, & Parking lot - #1159	Closed	200,000.00	200,000.00				200,000.00	0.00
Forsyth	HVAC & Fire Alarm System Renovations - #1311	Closed	559,052.50	559,052.50				559,052.50	0.00
Forsyth	Northwest Forsyth County Center - #1390	Under Construction	0.00	0.00				0.00	0.00
Forsyth	Renovations - Snyder Hall - #1437	Closed	665,000.00	665,000.00				665,000.00	0.00
Forsyth	Renovations-Allman Center #1560	Closed	280,000.00	280,000.00				280,000.00	0.00
Forsyth	Bundled - R & R #1630	Under Design	1,427,157.00	14,460.00		4,820.00		19,280.00	1,407,877.00
Forsyth	Air Conditioning Upgrade West Campus #1538	Under Construction	550,478.00	392,197.50	93,239.65	1,400.00		486,837.15	63,640.85
Forsyth	Construction - Greene Hall Expansion #1438	Under Construction	0.00	0.00				0.00	0.00
Gaston	New Public Safety Building - #1122	Closed	0.00	0.00				0.00	0.00
Gaston	New Science and Technology Building - #1428	Under Construction	0.00	0.00				0.00	0.00
Gaston	Renovation - Comer Building - East #1332	Closed	2,484,763.00	2,484,762.92				2,484,762.92	0.08
Gaston	New Health Sciences Building - #1427	Closed	0.00	0.00				0.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

College	Project Name - (Project No. if assigned)	Status	Allotted 4101	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Gaston	Renovation - Craig Building - #1333	Closed	222,647.00	222,646.17				222,646.17	0.83
Gaston	Undetermined Building Project		0.00	0.00				0.00	0.00
Gaston	Restroom Renovation #1653	Complete	23,274.00	19,249.00				19,249.00	4,025.00
Gaston	East Campus Land Purchases #1694	Negotiating Land Purchase							
Guilford	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303	Closed	0.00	0.00				0.00	0.00
Guilford	Land #1236	Closed	0.00	0.00				0.00	0.00
Guilford	Classroom Building Project #1046	Closed	0.00	0.00				0.00	0.00
Guilford	Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888	Closed	0.00	0.00				0.00	0.00
Guilford	Jamestown Campus Land & Parking #1294	Under Construction	0.00	0.00				0.00	0.00
Guilford	Classroom Building #1605	Announcing for Designer Services	0.00	0.00				0.00	0.00
Guilford	Fire Suppression System Replacement #1392	Closed	344,005.55	344,005.55				344,005.55	0.00
Guilford	Roads, Parking & Walkways Repairs #1334	Closed	889,324.77	889,324.77				889,324.77	0.00
Guilford	Business Careers Renovation #1397	Closed	38.00	37.45				37.45	0.55
Guilford	HVAC Renovations and Energy Upgrades #1398	Closed	619,982.00	619,981.45				619,981.45	0.55
Guilford	Health Technologies Project #1375	Under Construction	0.00	0.00				0.00	0.00
Guilford	Transportation Classroom Building #1627	Announcing for Designer Services	3,070,423.00	0.00				0.00	3,070,423.00
Guilford	Land #1680	Negotiating Land Purchase	0.00	0.00				0.00	0.00
Guilford	Land #1681	Negotiating Land Purchase	0.00	0.00				0.00	0.00
Halifax	Allied Health/Auditorium Bldg #1090	Complete	0.00	0.00				0.00	0.00
Halifax	HVAC replacement,welding shop renovations #1165	Under Construction	811,569.00	760,390.77				760,390.77	51,178.23
Halifax	Wellness/Fitness Center #1292	Closed	0.00	0.00				0.00	0.00
Haywood	Renovation - 200/300 Buildings #1113	Closed	1,851,922.00	1,851,922.00				1,851,922.00	0.00
Haywood	Regional High Tech. Center #1327	Closed	0.00	0.00				0.00	0.00
Isothermal	Continuing Education Building Renovation - #1204	Closed	548,417.17	548,417.17				548,417.17	0.00
Isothermal	Life Long Learning Center #1298	Closed	0.00	0.00				0.00	0.00
Isothermal	ADA Compliance Project & minor building improve. #1252	Closed	123,693.77	123,693.77				123,693.77	0.00
Isothermal	Campus HVAC Controls Replacement #1253	Closed	181,781.47	181,781.47				181,781.47	0.00
Isothermal	Underground wiring project #1394	Closed	100,000.00	100,000.00				100,000.00	0.00
Isothermal	Student Center Roof Replacement #1395	Closed	276,333.55	276,333.55				276,333.55	0.00
Isothermal	Library & Swimming Area Roof Replacements #1524	Closed	447,401.00	447,401.00				447,401.00	0.00
Isothermal	Library Interior Ceiling Renovation - #1565	Complete	6,106.00	5,516.02				5,516.02	589.98
James Sprunt	Exterior Campus Lighting #1163	Closed	223,414.00	223,414.00				223,414.00	0.00
James Sprunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164	Closed	176,584.70	176,584.70				176,584.70	0.00
James Sprunt	Herring Bldg. Classroom Addition #1281	Closed	0.00	0.00				0.00	0.00
James Sprunt	Repair and Renovations #1424	Closed	266,319.00	266,319.00				266,319.00	0.00
James Sprunt	Repair and Renovations Phase 2 #1529	Closed	265,000.00	265,000.00				265,000.00	0.00
Johnston	Campus Lighting and Parking #1176	Under Construction	0.00	0.00				0.00	0.00
Johnston	Industrial Technology Bldg #1219	Closed	0.00	0.00				0.00	0.00
Johnston	Renovation of Wilson #1103	Closed	632,153.00	632,152.82				632,152.82	0.18
Johnston	Wilson Building Addition/renovation, Elsie, TDT renov. #1220	Under Construction	549,732.00	549,732.00				549,732.00	0.00
Johnston	Arboretum Greenhouse Complex #1422	Closed	0.00	0.00				0.00	0.00
Johnston	Parking Lot Improvements #1620	Under Construction	30,803.00	0.00				0.00	30,803.00
Johnston	Art and Elsee Buildings Renovations #1526	Closed	0.00	0.00				0.00	0.00
Lenoir	Adtns/Renov Health Sciences Bldg & Marquee #1136	Closed	196,000.00	196,000.00				196,000.00	0.00
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA #1228	Under Construction	928,692.00	693,657.98				693,657.98	235,034.02
Lenoir	Early Childhood/Literacy Bldg&Student Center Add #1239	Closed	0.00	0.00				0.00	0.00
Lenoir	Resurface Roads and Parking Lots/other renovations #1251	Under Construction	400,000.00	233,356.60	41,612.00			274,968.60	125,031.40
Lenoir	Classroom and Science Building #1238	Closed	0.00	0.00				0.00	0.00
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232	Announcing for Designer Services	420,249.00	0.00			6,134.49	6,134.49	414,114.51
Lenoir	Industrial/Vocational Center #1407	Under Construction	0.00	0.00				0.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

College	Project Name - (Project No. if assigned)	Status	Allotted 4101	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Lenoir	Land Acquisition #1399	Closed	0.00	0.00				0.00	0.00
Lenoir	Jones Co. Land Acquisition #1462	Closed	0.00	0.00				0.00	0.00
Lenoir	Felix Johnson Property #1488	Closed	0.00	0.00				0.00	0.00
Lenoir	Jones County Center #1500	Under Construction	0.00	0.00				0.00	0.00
Lenoir	Maintenance Facility #1587	Under Design	0.00	0.00				0.00	0.00
Lenoir	Signage #1588	Under Design	0.00	0.00				0.00	0.00
Lenoir	Christine Parker Property #1533	Closed	0.00	0.00				0.00	0.00
Lenoir	Construction/R&R		0.00	0.00				0.00	0.00
Martin	Misc. R & R (Bundled projects) #1178	Closed	99,712.69	99,712.69				99,712.69	0.00
Martin	Roof Repairs (Bundled projects) #1192	Closed	630,914.86	630,914.86				630,914.86	0.00
Martin	HVAC #1583	Under Design	833,268.00	45,500.00		600.00		46,100.00	787,168.00
Mayland	Avery County Project #1169	Closed	0.00	0.00				0.00	0.00
Mayland	R&R Projects #1284	Under Construction	200,000.00	180,666.89				180,666.89	19,333.11
Mayland	Applied Technologies Building #1328	Under Construction	0.00	0.00				0.00	0.00
Mayland	Repairs/Renovations Projects #1625	Under Construction	241,545.00	129,295.79		17,135.50		146,431.29	95,113.71
Mayland	Land Purchase #1378	Closed	0.00	0.00				0.00	0.00
McDowell	Classroom Building #1353	Closed	0.00	0.00				0.00	0.00
McDowell	Asbestos Abatement Project #1707	Under Construction							
McDowell	Replace Exit Doors & Fire Alarm System #1160	Closed	166,200.00	166,200.00				166,200.00	0.00
McDowell	Roof Replacement #1161	Closed	98,000.00	98,000.00				98,000.00	0.00
McDowell	Campus Repair and Renovations #1248	Closed	174,500.00	174,500.00				174,500.00	0.00
McDowell	Campus Repairs & Renovations #1566	Closed	282,588.00	282,588.00				282,588.00	0.00
Mitchell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168	Closed	250,000.00	250,000.00				250,000.00	0.00
Mitchell	Renovation Of the CEC-Gen'l Bldg. Renovations - #1196	Complete	142,562.00	142,012.59				142,012.59	549.41
Mitchell	Mooreville Center 2nd Floor Addition-DCC No. 1070	Closed	0.00	0.00				0.00	0.00
Mitchell	Advanced Technology Building-DCC No. 1091	Complete	0.00	0.00				0.00	0.00
Mitchell	Renovation of the Library #1379	Closed	415,993.00	415,993.00				415,993.00	0.00
Mitchell	Renovation of the Student Center #1573	Under Design	153,604.00	0.00				0.00	153,604.00
Mitchell	Renovation of Vocational Building #1509	Under Construction	1,293,953.00	1,264,670.69	5,500.00			1,270,170.69	23,782.31
Montgomery	Renovations and Repairs #1187	Closed	502,004.00	502,004.00				502,004.00	0.00
Nash	Land Acquisition #1141	Closed	0.00	0.00				0.00	0.00
Nash	Structural Repairs & Renovations #1299	Closed	190,000.00	190,000.00				190,000.00	0.00
Nash	Environmental Repairs & Renovations - #1193	Closed	266,844.00	266,844.00				266,844.00	0.00
Nash	Aesthetic Repairs & Renovations - #1194	Closed	260,000.00	260,000.00				260,000.00	0.00
Nash	Program Specific Classroom Renovations #1203	Closed	41,000.00	41,000.00				41,000.00	0.00
Nash	Infrastructure Repairs & Renovations #1300	Closed	41,000.00	41,000.00				41,000.00	0.00
Nash	Science & Technology Building #1301	Closed	0.00	0.00				0.00	0.00
Nash	Repurposing Classrooms #1530	Closed	150,000.00	150,000.00				150,000.00	0.00
Pamlico	Expansion of Bayboro Center #1224	Complete	70,000.00	70,000.00				70,000.00	0.00
Pamlico	Repair and Renovations #1011	Complete	213,376.00	209,012.78				209,012.78	4,363.22
Pamlico	Life Care Center #1391	Closed	0.00	0.00				0.00	0.00
Piedmont	Renovate gym to LRC & Distance learning Classroom #1309	Closed	844,824.00	844,824.00				844,824.00	0.00
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310	Closed	0.00	0.00				0.00	0.00
Piedmont	Renovate Student Complex #1383	Complete	0.00	0.00				0.00	0.00
Piedmont	Renovate Auditorium #1384	Closed	0.00	0.00				0.00	0.00
Piedmont	Person County Classroom/Lab Building #1445	Under Design	0.00	0.00				0.00	0.00
Pitt	General Classroom Bldg - 1111 Ph1	Closed	0.00	0.00				0.00	0.00
Pitt	Parking Project - 1112 Ph1	Closed	0.00	0.00				0.00	0.00
Pitt	Bowen Farm Site Project (Planning) - 1110	Closed	0.00	0.00				0.00	0.00
Pitt	Fulford Bldg Addition Ph II - 1234	Complete	0.00	0.00				0.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

College	Project Name - (Project No. if assigned)	Status						Total Expenditures	Balance
			Allotted 4101	Total Expenditures	JUL	AUG	SEP		
Pitt	Firing Range and Driving Pad - #1177	Closed	0.00	0.00				0.00	0.00
Pitt	Davenport Farm #1431	Closed	0.00	0.00				0.00	0.00
Pitt	MacThrift Building #1505	Closed	0.00	0.00				0.00	0.00
Pitt	Student Center - Phase 1 #1545	Under Construction	1,787.00	1,787.00				1,787.00	0.00
Pitt	Humber Bldg Renov Ph III #1358	Closed	1,583,308.00	1,583,307.77				1,583,307.77	0.23
Pitt	Greenville Center Renovation #1617	Closed	47,348.00	47,348.00				47,348.00	0.00
Randolph	R & R Bundle Number One, Two & Three #1174	Closed	1,050,259.00	1,050,259.00				1,050,259.00	0.00
Randolph	Archdale Center Classroom Addition #1317	Closed	0.00	0.00				0.00	0.00
Randolph	R & R Bundle Number Four #1578	Under Construction	635,271.00	390,225.07		15,640.12	74,596.57	480,461.76	154,809.24
Richmond	Proj.1089 - HVAC Renovations in 3 Buildings	Closed	890,000.00	890,000.00				890,000.00	0.00
Richmond	Proj.1088 Health Sciences Building	Closed	0.00	0.00				0.00	0.00
Richmond	Proj. 1282 Acquire Building in Scotland County	Closed	0.00	0.00				0.00	0.00
Richmond	Proj. 1283 Multiple Renovations @ less than \$100,000 each	Closed	358,389.00	358,389.00				358,389.00	0.00
Richmond	Building addition for industrial training		0.00	0.00				0.00	0.00
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271	Closed	255,395.00	255,395.00				255,395.00	0.00
Roanoke-Chowan	Compliance/Safety Renov. (Bundled Projects) #1323	Closed	215,600.00	215,600.00				215,600.00	0.00
Roanoke-Chowan	Learning/Working Renov. (Bundled Projects) #1324	Closed	385,267.35	385,267.35				385,267.35	0.00
Robeson	#1225 (Pembroke Center Land Purchase)	Closed	0.00	0.00				0.00	0.00
Robeson	#1109 Continuing Education Building	Complete	0.00	0.00				0.00	0.00
Robeson	#1206 Continuing Education /Allied Health Buildings	Complete	0.00	0.00				0.00	0.00
Robeson	#1214Emergency Training Facility Addition	Closed	0.00	0.00				0.00	0.00
Robeson	#1329 Renovations Site Work	Closed	992,074.00	992,074.00				992,074.00	0.00
Robeson	#1562 Workforce Development Bldg.	Under Construction	0.00	0.00				0.00	0.00
Robeson	#1108 Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9,10, 15	Closed	159,921.38	159,921.38				159,921.38	0.00
Rockingham	Lifelong Learning Center - 1079	Closed	0.00	0.00				0.00	0.00
Rockingham	Classroom/Storage Bldg. at ESTC - 1080	Closed	0.00	0.00				0.00	0.00
Rockingham	Spring 2001 Renovations #1156	Under Construction	165,000.00	35,815.60				35,815.60	129,184.40
Rockingham	Summer 2001 Renovations #1191	Closed	112,500.00	112,500.00				112,500.00	0.00
Rockingham	Fall 2001 Renovations #1217	Closed	86,700.00	86,700.00				86,700.00	0.00
Rockingham	Spring 2002 Renovations #1218	Closed	70,000.00	70,000.00				70,000.00	0.00
Rockingham	Fall 2002 Renovations - #1306	Closed	243,000.00	243,000.00				243,000.00	0.00
Rockingham	Spring 2004 Renovations - #1382	Under Construction	346,000.00	283,002.24				283,002.24	62,997.76
Rockingham	Summer 2004 Renovations #1501	Closed	100,000.00	100,000.00				100,000.00	0.00
Rockingham	Summer 2005 Renovations #1540	Under Construction	1,054,150.00	631,775.97				631,775.97	422,374.03
Rowan-Cabarrus	Bldg. 100 Renovations - #1032	Closed	202,432.03	202,432.03				202,432.03	0.00
Rowan-Cabarrus	Classroom/Laboratory Building - #1185	Under Construction	0.00	0.00				0.00	0.00
Rowan-Cabarrus	Parking Lot Extension/Renovation #1393	Closed	0.00	0.00				0.00	0.00
Rowan-Cabarrus	Various Renovations - #1314	Under Construction	603,152.00	358,106.79				358,106.79	245,045.21
Rowan-Cabarrus	LRC & Student Support Space Renovations (proj #1086)	Under Construction	805,583.00	346,914.58	127,362.45	46,446.84		520,723.87	284,859.13
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot #1595	Under Design	0.00	0.00				0.00	0.00
Sampson	Occupational Building #1133	Closed	125,530.00	125,530.00				125,530.00	0.00
Sampson	Campus Roadway Extension #983	Closed	0.00	0.00				0.00	0.00
Sampson	North HVAC and Crosswalk replacement #1151	Closed	575,000.00	575,000.00				575,000.00	0.00
Sandhills	New Student Center # 940	Closed	0.00	0.00				0.00	0.00
Sandhills	New Hoke County Center #813	Closed	0.00	0.00				0.00	0.00
Sandhills	Kennedy Hall Health Sciences Renovation #1003	Closed	487,000.00	487,000.00				487,000.00	0.00
Sandhills	Education Center #1081	Closed	0.00	0.00				0.00	0.00
Sandhills	Parking Lot - South Campus #1313	Closed	0.00	0.00				0.00	0.00
Sandhills	Stone Hall Administration Renovation #1278	Closed	120,000.00	120,000.00				120,000.00	0.00
Sandhills	Stone Hall Student Services Renovation #1154	Closed	95,000.00	95,000.00				95,000.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

College	Project Name - (Project No. if assigned)	Status						Total Expenditures	Balance
			Allotted 4101	Total Expenditures	JUL	AUG	SEP		
Sandhills	Hoke Business and Technology Center #1142	Closed	0.00	0.00				0.00	0.00
Sandhills	Horticulture Complex - 1352	Under Construction	0.00	0.00				0.00	0.00
Sandhills	Blue Hall Renovation #1004	Under Design	44,388.00	44,388.00				44,388.00	0.00
Sandhills	Causey Hall Development Office Renovation - #1626	Closed	102,540.00	102,539.21				102,539.21	0.79
Sandhills	Meyer Hall Boiler Replacement - #1623	Under Construction	131,674.00	9,451.27		1,086.31	35,502.21	46,039.79	85,634.21
Sandhills	Improvements/Expansion Traffic System - #1242	Closed	0.00	0.00				0.00	0.00
Sandhills	Meyer-Stone Hall Roof Replacement #1376	Under Construction	300,000.00	26,893.35		60,868.54		87,761.89	212,238.11
Sandhills	Stone Hall Renovation #1477	Closed	43,938.00	43,938.00				43,938.00	0.00
Sandhills	Emergency Services Training Complex #1356	Under Construction	0.00	0.00				0.00	0.00
Sandhills	Stone Hall Lecture 111 Renovation #1357	Closed	523,715.00	523,715.00				523,715.00	0.00
Sandhills	Athletic Field Renovation #1347	Closed	0.00	0.00				0.00	0.00
Sandhills	East Campus Utility Renovation #1640	Under Construction	150,000.00	14,326.04			100,264.38	114,590.42	35,409.58
Sandhills	Hoke Early College #1641	Announcing for Designer Services	0.00	0.00				0.00	0.00
Sandhills	Greenhouse Renovation #1528	Closed	80,000.00	80,000.00				80,000.00	0.00
Sandhills	Transportation Services Area Renovation #1650	Announcing for Designer Services	47,460.00	0.00				0.00	47,460.00
South Piedmont	Continuing Education Center Renovations (#932B)	Closed	300,000.00	300,000.00				300,000.00	0.00
South Piedmont	Renovations to the Continuing Education Ctr - #1166	Closed	116,235.00	116,235.00				116,235.00	0.00
Southeastern	Infrastructure Construction/Renovations #1173	Closed	1,029,868.00	1,029,868.00				1,029,868.00	0.00
Southeastern	OSHA and ADA Compliance #1275	Closed	265,000.00	265,000.00				265,000.00	0.00
Southeastern	Technology Building #1274	Under Construction	0.00	0.00				0.00	0.00
Southeastern	Building "G" Renovation/Addition #1413	Under Construction	100,000.00	0.00				0.00	100,000.00
Southeastern	Renovation/Expansion of "T" Building #1414	Announcing for Designer Services	0.00	0.00				0.00	0.00
Southwestern	Swain Ctr Renovation-remaining section of building #1190	Closed	399,979.99	399,979.99				399,979.99	0.00
Southwestern	Jackson County Renovations #1188	Closed	798,962.00	798,962.00				798,962.00	0.00
Southwestern	Restroom / shower renovation #1189	Closed	90,000.00	90,000.00				90,000.00	0.00
Southwestern	General building-new campus #1330	Under Construction	0.00	0.00				0.00	0.00
Southwestern	Academic, Admin building #1371	Under Design	0.00	0.00				0.00	0.00
Stanly	Western Stanly Center - Project # 903	Closed	0.00	0.00				0.00	0.00
Stanly	Addition to existing building - Project #1231	Closed	0.00	0.00				0.00	0.00
Stanly	Patterson Building Roof Replacement #1207	Closed	100,000.00	100,000.00				100,000.00	0.00
Stanly	Corporate Education/Shop Building #1369	Closed	150,000.00	150,000.00				150,000.00	0.00
Stanly	Student Center Bldg Renovation & Addition #1355	Closed	67,800.00	67,800.00				67,800.00	0.00
Stanly	Kelley Building Roof Replacement & Renov #1421	Closed	182,200.00	182,200.00				182,200.00	0.00
Stanly	General Repair & Renovation #1531	Under Construction	409,851.00	394,869.25				394,869.25	14,981.75
Surry	No. 947: Yadkin Center (completed)	Complete	0.00	0.00				0.00	0.00
Surry	No. 1186: Parking Lot "H" Bldg (completed)	Closed	91,883.00	91,883.00				91,883.00	0.00
Surry	No. 1123:"K" Engineering Technologies Bldg (completed)	Closed	0.00	0.00				0.00	0.00
Surry	No. 1387: Renov V-C-P + Small Proj. (completed)	Closed	830,934.00	830,934.00				830,934.00	0.00
Surry	No. 1367: Maintenance Bldg & Misc. (completed)	Closed	0.00	0.00				0.00	0.00
Surry	No. 1258: "J" Three-Story Classroom Bldg (completed)	Closed	0.00	0.00				0.00	0.00
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation (completed)	Closed	551,767.00	551,767.00				551,767.00	0.00
Surry	No. 1521: Viticulture & Enology Center	Under Design	0.00	0.00				0.00	0.00
Tri-County	Addition/Renovation -Enloe Building #1308	Closed	891,527.00	891,527.00				891,527.00	0.00
Tri-County	Lighted Parking/Concrete Sidewalks #1202	Closed	0.00	0.00				0.00	0.00
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	Closed	0.00	0.00				0.00	0.00
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307	Closed	238,395.00	238,395.00				238,395.00	0.00
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	Closed	154,824.00	154,824.00				154,824.00	0.00
Vance-Granville	LAND ACQUISITION #1517	Closed	0.00	0.00				0.00	0.00
Vance-Granville	PHASE 1 R&R/CONSTRUCTION PROJECTS #1157	Closed	0.00	0.00				0.00	0.00
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	Closed	61,995.00	61,995.00				61,995.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

College	Project Name - (Project No. if assigned)	Status	Allotted 4101	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198	Closed	416,400.14	416,400.14				416,400.14	0.00
Vance-Granville	BIO CLASSROOM/LAB #1543	Complete	0.00	0.00				0.00	0.00
Vance-Granville	MAIN CAMPUS IT/MARKETING #1612	Closed	0.00	0.00				0.00	0.00
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094	Complete	300,000.00	300,000.00				300,000.00	0.00
Vance-Granville	GRANVILLE MISC CONSTRUCTION		0.00	0.00				0.00	0.00
Vance-Granville	MULTI-SITE REPAIR/RENOVATIONS #1613	Closed	101,518.00	101,518.00				101,518.00	0.00
Wake	Reroofing - Ready Hall #1260	Closed	324,926.66	324,926.66				324,926.66	0.00
Wake	Resurfacing & paving pking. Areas & walk #1419	Under Construction	240,000.00	138,139.87		4,100.14		142,240.01	97,759.99
Wake	Land Acquisition #1442	Closed	0.00	0.00				0.00	0.00
Wake	Allied Health Auditorium Renovation #1321	Closed	552,157.41	552,157.41				552,157.41	0.00
Wake	Reroofing - Technical Education Bldg. #1290	Closed	206,458.00	206,458.00				206,458.00	0.00
Wake	Engineering Technology Bldg. Renovation #1291	Closed	510,877.00	510,877.00				510,877.00	0.00
Wake	N.E. Campus Development & Bldg. Const. #1289	Under Construction	0.00	0.00				0.00	0.00
Wake	R&R Main campus classrooms, labs & offices #1295	Complete	1,028,494.00	1,028,494.00				1,028,494.00	0.00
Wake	NE Campus Infrastructure #1262	Complete	0.00	0.00				0.00	0.00
Wake	TE Renovation #1559	Under Construction	24.00	0.00				0.00	24.00
Wayne	Childcare Center/Lab #1104	Closed	0.00	0.00				0.00	0.00
Wayne	Land Acquisition #1124	Closed	0.00	0.00				0.00	0.00
Wayne	Miscellaneous R&R (Bundled) #1162	Closed	702,916.00	702,916.00				702,916.00	0.00
Wayne	Addition Chiller & Upgrade of Energy Plant #1351	Closed	275,000.00	275,000.00				275,000.00	0.00
Wayne	Building 1 - Multi Purpose #1105	Closed	0.00	0.00				0.00	0.00
Wayne	Building 2 -Dental Clinic Addition & Renov. #1230	Closed	271,711.00	271,711.00				271,711.00	0.00
Wayne	Building 3 - Continuing Education Center #1280	Closed	0.00	0.00				0.00	0.00
Wayne	WLC & Dogwood Bldgs Renovation #1339	Closed	127,730.00	127,730.00				127,730.00	0.00
Western Piedmont	LIGHTING RETROFITS #1117	Closed	205,000.00	205,000.00				205,000.00	0.00
Western Piedmont	CAMPUS RENOVATIONS #1118	Closed	879,999.43	879,999.43				879,999.43	0.00
Western Piedmont	HEALTH/SCIENCE FACILITY #1366	Complete	0.00	0.00				0.00	0.00
Western Piedmont	CAMPUS REPAIRS/RENOVATIONS #1365	Under Construction	401,274.00	356,519.03				356,519.03	44,754.97
Western Piedmont	EMERGENCY SERVICES TRAINING COMPLEX	Under Construction	0.00	0.00				0.00	0.00
Wilkes	Walker Center Renovations - #1181	Closed	274,998.20	274,998.20				274,998.20	0.00
Wilkes	General Campus Renovations - #1182	Under Construction	444,049.00	354,730.89				354,730.89	89,318.11
Wilkes	Alleghany Center Relocation and Renovation - #1249	Closed	50,000.00	50,000.00				50,000.00	0.00
Wilkes	Ashe Center Lab and Classroom Space #1250	Closed	0.00	0.00				0.00	0.00
Wilkes	Technology Center - #1346	Closed	0.00	0.00				0.00	0.00
Wilkes	Science Lab, ADA and Admin. Office Renovatons - #1209	Closed	54,442.00	54,441.41				54,441.41	0.59
Wilkes	Energy Conservation Upgrades - #1183	Closed	242,000.00	242,000.00				242,000.00	0.00
Wilkes	Greenhouse Renovations - #1210	Closed	10,028.36	10,028.36				10,028.36	0.00
Wilkes	Roof Replace - Beacon, Hayes and Lovette Halls #1489	Closed	242,264.00	242,264.00				242,264.00	0.00
Wilkes	Roof Replacement - Thompson Hall #1490	Closed	244,462.00	244,462.00				244,462.00	0.00
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184	Under Construction	436,572.00	369,360.54				369,360.54	67,211.46
Wilson	Student Center- #1401	Under Construction	0.00	0.00				0.00	0.00
Wilson	Tech Center Land Acquisition-#1345	Closed	0.00	0.00				0.00	0.00
Wilson	Renovation Project - Year 2001 - #1149	Closed	336,540.00	336,540.00				336,540.00	0.00
Wilson	Community/Business Center - #1150	Closed	0.00	0.00				0.00	0.00
Wilson	Renovation Project - Year 2002 - #1229	Closed	224,999.69	224,999.69				224,999.69	0.00
Wilson	Renovation Project - Year 2003 - #1305	Closed	275,000.00	275,000.00				275,000.00	0.00
Wilson	Renovation Project - Year 2004-#1389	Closed	230,000.00	230,000.00				230,000.00	0.00
Wilson	Police Academy Addition - #1426	Closed	0.00	0.00				0.00	0.00
Wilson	Renovation Project - Year 2005-#1518	Closed	291,999.00	245,829.50	46,169.50			291,999.00	0.00
Textile School	R&R (project bundled: emerg rep., infrastructure, safety, etc)	Closed	29,447.00	29,447.00				29,447.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

		Status							
College	Project Name - (Project No. if assigned)		Allotted 4101	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Textile School	Capital Construction Project 905 ID 6800100905A	Closed	0.00	0.00				0.00	0.00
General Funds	Residual Equity Transfer		14.92	14.92				14.92	0.00
	TOTALS		100,693,994.00	84,680,259.21	346,086.19	742,862.22	699,387.03	86,468,594.65	14,225,399.35

matched and therefore, will not necessarily equal the bond funds authorized by the State

NOTE: Pitt CC "New Construction Funds" increased by \$135,000 in interest from the Higher Education Bonds for a settlement to Blue Rock Structure Inc.

NOTE: Pitt CC "New Constructon Funds" increased by \$29,880 in interest from the Higher Education Bonds for a settlement to Pennsylvania National Mutual Casualty Insurance Company.

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Alamance	Student Services/LRC/Adm - Project No. 1129	2,000,000.00	2,000,000.00				2,000,000.00	0.00
Alamance	Renovations - Project I - Project No. 1201	0.00	0.00				0.00	0.00
Alamance	Renovations - Project II - Project 1302	0.00	0.00				0.00	0.00
Alamance	Renovations - Main Building Project No. 1549	0.00	0.00				0.00	0.00
Alamance	Renovations - Student Center No. 1563	0.00	0.00				0.00	0.00
Alamance	Allied Health Building - Project No. 1130	3,747,351.00	3,529,489.14		5,505.14		3,534,994.28	212,356.72
Alamance	Burlington Center Renovation Project No. 1584	0.00	0.00				0.00	0.00
Asheville	Computer Technology Center NCCCS #1097	4,592,059.00	4,592,058.36				4,592,058.36	0.64
Asheville	Renovations #1 - #1137	63,176.00	63,176.00				63,176.00	0.00
Asheville	Enka Center Renovations #1213	0.00	0.00				0.00	0.00
Asheville	Dental Lab Renovation NCCCS #1121	0.00	0.00				0.00	0.00
Asheville	Hospitality Education Center NCCCS #1098	6,237,701.00	6,237,700.48				6,237,700.48	0.52
Asheville	Fernihurst Renovation, #1158	0.00	0.00				0.00	0.00
Asheville	Marketing Tech Renovations #1354	0.00	0.00				0.00	0.00
Asheville	Azalea Student Services Renov/Addition #1515	68,494.00	63,880.00				63,880.00	4,614.00
Beaufort	Law Enforce/EMT/Fire Service Training Facility - #1084	2,936,000.00	2,936,000.00				2,936,000.00	0.00
Beaufort	Renovations to Buildings 1, 4 and 8 #1265	0.00	0.00				0.00	0.00
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266	3,107,498.31	3,107,498.31				3,107,498.31	0.00
Beaufort	Building 3 Door Project #1614	15,546.00	15,546.00				15,546.00	0.00
Beaufort	Building 1 and 3 Roof Replacement #1571	0.00	0.00				0.00	0.00
Bladen	Repair and Renovation #1337	0.00	0.00				0.00	0.00
Bladen	Student Resource Center(LRC,classrooms)#1430	2,900,000.00	19,515.00			11,218.80	30,733.80	2,869,266.20
Bladen	Industrial Training Center repair, renovation and Exp #1255	524,794.00	524,794.00				524,794.00	0.00
Bladen	Repair and Renovation, Roofs, HVAC - #1208	0.00	0.00				0.00	0.00
Blue Ridge	General Renovations-Flat Rock Campus - #1227	0.00	0.00				0.00	0.00
Blue Ridge	Campus wide wiring/infrastructure/distance learning - #1276	258,774.03	258,774.03				258,774.03	0.00
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350	0.00	0.00				0.00	0.00
Blue Ridge	Transylvania Center Aditions and Renovations - #1405	877,972.43	877,972.43				877,972.43	0.00
Blue Ridge	Renovations to two classroom buildings - #1443	0.00	0.00				0.00	0.00
Blue Ridge	General Renovations Phase II-Flat Rock Campus - #1304	0.00	0.00				0.00	0.00
Blue Ridge	New Vocational Training Building - #1536	664,867.00	636,119.68	28,747.32			664,867.00	0.00
Brunswick	Technical and Trades Building Project #914	336,641.20	336,641.20				336,641.20	0.00
Brunswick	Bundled R&R Projects #1342	12,006.00	12,006.00				12,006.00	0.00
Caldwell	Distance Learning #1128	258,794.70	258,794.70				258,794.70	0.00
Caldwell	Watauga Site Prep #1127	1,321,355.00	1,318,272.59				1,318,272.59	3,082.41
Caldwell	Renovations B & D Building	0.00	0.00				0.00	0.00
Caldwell	Broyhill Multipurpose Facility #1235	162,150.00	0.00				0.00	162,150.00
Caldwell	Occupational Training Center #1555	1,349,155.00	432,005.65			224,896.71	656,902.36	692,252.64
Caldwell	Civic Center #1267	0.00	0.00				0.00	0.00
Caldwell	Land Acquisition/Transportation Center #1547	1,009,833.00	1,009,833.00				1,009,833.00	0.00
Caldwell	NE Site Project #1415	817,463.00	808,797.90				808,797.90	8,665.10
Cape Fear	Pier and Dock Replacement- Emergency #1147	0.00	0.00				0.00	0.00
Cape Fear	New Elevator and Elevator Repairs-Emergency #1148	1,300,000.00	1,300,000.00				1,300,000.00	0.00
Cape Fear	Engineering Technology building #1215	16,799,237.00	16,799,237.00				16,799,237.00	0.00
Cape Fear	Renovs-Emmart Bldg., Burnett Bldg., Machine Shop #1216	0.00	0.00				0.00	0.00
Cape Fear	Campus Loop Access Road & Truck Driver Facility #1377	2,034,242.00	2,034,242.00				2,034,242.00	0.00
Cape Fear	Cosm/Early College Bldg and Parking Deck Proj #1455	10,873,788.00	925,234.95			65,448.50	990,683.45	9,883,104.55
Cape Fear	Public Safety Training Center #1416	3,140,000.00	3,061,500.00				3,061,500.00	78,500.00
Cape Fear	North Campus Signage & Entrance Project #1608	115,758.00	101,683.55			14,074.45	115,758.00	0.00
Cape Fear	Wilmington Bookstore Renovation #1643	0.00	0.00				0.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Cape Fear	Atlantic Coastline Building Renovation #1661	0.00	0.00				0.00	0.00
Carteret	Classroom Bldg Repl & Marine Tech Bldg #1092	5,645,724.00	5,645,724.00				5,645,724.00	0.00
Carteret	Hospitality Building Renov. and Parking Renov. #1348	0.00	0.00				0.00	0.00
Carteret	McGee Building Renovation-Joslyn Hall #1539	0.00	0.00				0.00	0.00
Carteret	McGee Building Renovation-Classrooms #1475	0.00	0.00				0.00	0.00
Carteret	Sewer Lift Station Repair/Replacment #1525	0.00	0.00				0.00	0.00
Catawba	Renovations - Alex. Ctr. NCCCS #1100	0.00	0.00				0.00	0.00
Catawba	Classroom/Laboratory Building #1285	7,567,306.00	7,567,306.00				7,567,306.00	0.00
Catawba	Roofing and Paving #1636	0.00	0.00				0.00	0.00
Catawba	Renovations - Institutional Advancement #1564	0.00	0.00				0.00	0.00
Catawba	Paap Building Renovations #1233	0.00	0.00				0.00	0.00
Catawba	Old Testing Center Renvoations #1288	0.00	0.00				0.00	0.00
Catawba	Renovate Interior Space #1312	0.00	0.00				0.00	0.00
Central Carolina	Roofing (Student Center & Admin.) (Bundled R&R)(#1359)	0.00	0.00				0.00	0.00
Central Carolina	Roof Repairs (Main Building) (Bundled R&R) (#1360)	0.00	0.00				0.00	0.00
Central Carolina	Roofing (LRC & Science) (Bundled R&R) (#1361)	0.00	0.00				0.00	0.00
Central Carolina	Classroom/Science Lab Bldg. (Proj.# 1106)	4,800,000.00	4,800,000.00				4,800,000.00	0.00
Central Carolina	Telecommunications Bldg. (Proj.# 1107)	700,000.00	699,750.59	110.48			699,861.07	138.93
Central Carolina	Classroom Building (Proj. # 1325)	1,986,483.00	1,986,482.09				1,986,482.09	0.91
Central Carolina	Renovation of Science Building (# 1408)	880,718.00	880,718.00				880,718.00	0.00
Central Carolina	Computer Technology Building (#1410)	102,200.00	102,200.00				102,200.00	0.00
Central Carolina	Land Acquistion - Watson Property (#1570)	1,897,800.00	1,897,800.00				1,897,800.00	0.00
Central Carolina	Renovation of Classroom Building (#1362)	0.00	0.00				0.00	0.00
Central Carolina	R&R - Siler City Center (# 1485)	0.00	0.00				0.00	0.00
Central Carolina	R&R - Chatham Campus (# 1486)	0.00	0.00				0.00	0.00
Central Carolina	Renovation of Continuing Education Building (#1512)	156,219.00	119,589.11			19,437.67	139,026.78	17,192.22
Central Carolina	New Siler City Center (#1548)	627,805.00	34,302.36		5,956.51		40,258.87	587,546.13
Central Carolina	Classroom Building - West Harnett (#1364)	1,000,000.00	1,000,000.00				1,000,000.00	0.00
Cent. Piedmont	Sloan-Morgan Renovation (1138)	128,738.00	23,144.64		13,228.25		36,372.89	92,365.11
Cent. Piedmont	Northeast Campus Ph IA - (942)	738,438.54	738,438.54				738,438.54	0.00
Cent. Piedmont	Information Technology Building - (1116)	16,516,620.00	16,512,615.92				16,512,615.92	4,004.08
Cent. Piedmont	Central Energy Facility (1240)	1,028,856.71	1,028,856.71				1,028,856.71	0.00
Cent. Piedmont	West Campus Phase III - (1114)	3,500,000.00	3,500,000.00				3,500,000.00	0.00
Cent. Piedmont	North Campus Phase III - (1115)	18,231,551.00	18,107,003.10		57,071.39	63,918.73	18,227,993.22	3,557.78
Cent. Piedmont	Professional Development Bldg - 3rd floor (1491)	174,493.00	174,492.78				174,492.78	0.22
Cent. Piedmont	Central High Exterior Renovation (1478)	100,000.00	3,825.90				3,825.90	96,174.10
Cent. Piedmont	Allied Health Bldg Addition & Renovation (1406)	3,239,775.29	0.00				0.00	3,239,775.29
Cent. Piedmont	Northeast Campus Phase II - (1326)	9,757,501.00	9,757,500.61				9,757,500.61	0.39
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370	0.00	0.00				0.00	0.00
Cleveland	CLASSROOM BUILDING PROJECT # 1287	3,887,036.00	2,331,487.00	547,471.25	345,326.37		3,224,284.62	662,751.38
Cleveland	GENERAL REPAIRS & RENOVATIONS Project 1628	0.00	0.00				0.00	0.00
Cleveland	RE-ROOFING CAMPUS CENTER BLD PROJECT #1436	0.00	0.00				0.00	0.00
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT 1435	0.00	0.00				0.00	0.00
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167	3,850,522.41	3,850,522.41				3,850,522.41	0.00
Coastal Carolina	Classroom Building #1263	9,715,086.00	9,438,451.90		43,281.07	31,929.39	9,513,662.36	201,423.64
Coastal Carolina	BT Energy Management Project #1567	233,000.00	233,000.00				233,000.00	0.00
Coastal Carolina	Covered Walkways/Fascia Repair #1615	3,500,000.00	134,279.35		21,363.39		155,642.74	3,344,357.26
Coastal Carolina	Repairs to Facilities/Capital Improvements	0.00	0.00				0.00	0.00
COA	D. F. Walker Public School Takeover Renovation #1241	905,612.00	905,612.00				905,612.00	0.00
COA	Allied Health and Wellness Center #1247	2,552,135.78	2,552,135.78				2,552,135.78	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
COA	Land Acquisition and Renovation of Riverside Center #1315	42,948.04	42,948.04				42,948.04	0.00
COA	Renovation of Manteo Middle School #1420	742,724.00	401,807.08				401,807.08	340,916.92
COA	Auditorium Roof #1618	0.00	0.00				0.00	0.00
COA	Cosmetology Program Area Renovation #1592	0.00	0.00				0.00	0.00
COA	Buildings A & C Roof Repairs #1197 (bundled)	0.00	0.00				0.00	0.00
COA	Expansion to Building A EC Campus #1450	1,021,353.00	575,212.93				575,212.93	446,140.07
Craven	Classroom/Library Building - #907B	1,900,000.00	1,900,000.00				1,900,000.00	0.00
Craven	Addition to Kelso Hall - #1336	93,975.00	93,974.93				93,974.93	0.07
Craven	Maintenance Building/ Roadway & Parking - #1076	1,371,354.00	1,371,353.10				1,371,353.10	0.90
Craven	Technology Building #1268	2,935,404.00	2,834,751.93				2,834,751.93	100,652.07
Craven	Reroof Building B #1243	0.00	0.00				0.00	0.00
Craven	Reroof Building G #1244	0.00	0.00				0.00	0.00
Craven	Renovate Barker Hall & Miscellaneous Renovations #1246	0.00	0.00				0.00	0.00
Craven	Reroof Library (Bldg A) #1603	0.00	0.00				0.00	0.00
Davidson	Classrooms/Laboratories/Renovations (1101)	4,054,058.00	4,054,058.00				4,054,058.00	0.00
Davidson	Fire Service Laboratory (1180)	325,000.00	325,000.00				325,000.00	0.00
Durham	Collins Bldg. Renovations - 1170	2,546,502.00	2,546,502.00				2,546,502.00	0.00
Durham	White Building Renovations - 1171	1,100,000.00	0.00				0.00	1,100,000.00
Durham	New Student Services/Classroom Building - #1199	5,628,818.00	5,628,818.00				5,628,818.00	0.00
Durham	Satellite Campus#1499	4,000,000.00	4,000,000.00				4,000,000.00	0.00
Edgecombe	ACT Project - Project #1078	6,756,814.00	6,756,814.00				6,756,814.00	0.00
Edgecombe	Various R & R projects #1273	0.00	0.00				0.00	0.00
Edgecombe	Various R & R projects #1272	0.00	0.00				0.00	0.00
Fayetteville	Spring Lake Multi-Use Educational Building (DCC #1051)	7,000,000.00	7,000,000.00				7,000,000.00	0.00
Fayetteville	Purchase land along Ft Bragg Road #1320	600,000.00	600,000.00				600,000.00	0.00
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden #1125	2,430,349.00	2,369,590.00				2,369,590.00	60,759.00
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (DCC #1131)	876,487.00	876,486.53				876,486.53	0.47
Fayetteville	Virtual College Center (DCC #1126)	5,997,415.00	5,997,415.00				5,997,415.00	0.00
Fayetteville	Classroom Bldg/Renov.Service Merchandise Bldg #1585	1,436,150.00	124,780.00	19,920.00			144,700.00	1,291,450.00
Fayetteville	Horace Sisk Boiler Chiller Replacement (DCC #1211)	209,343.00	209,343.00				209,343.00	0.00
Fayetteville	Purchase land along Ft Bragg Road (DCC #1441)	500,644.45	500,644.45				500,644.45	0.00
Fayetteville	Addition to Administration Building (DCC 1520)	1,171,476.00	90,587.10	3,595.65			94,182.75	1,077,293.25
Fayetteville	Purchase land along Ft Bragg Road (DCC #1534)	484,510.00	484,510.00				484,510.00	0.00
Fayetteville	Criminal Justice Center PM & E (DCC#1460)	2,209,944.00	1,166,786.23	6,570.67			1,173,356.90	1,036,587.10
Fayetteville	Bulla Property Parking Lot (DCC # 1557)	261,182.00	23,340.00	1,817.18	1,725.00	227,770.27	254,652.45	6,529.55
Fayetteville	Bundled R & R Projects 2006	0.00	0.00				0.00	0.00
Fayetteville	Bundled R & R Projects 2005 (DCC#1446)	505,191.00	505,190.41				505,190.41	0.59
Forsyth	Construction - New building - #1139	3,735,600.00	3,735,600.00				3,735,600.00	0.00
Forsyth	Gym renov, Rerouting data lines, & Parking lot - #1159	700,000.00	700,000.00				700,000.00	0.00
Forsyth	HVAC & Fire Alarm System Renovations - #1311	0.00	0.00				0.00	0.00
Forsyth	Northwest Forsyth County Center - #1390	9,249,421.00	8,501,314.67		34,034.83	38,818.92	8,574,168.42	675,252.58
Forsyth	Renovations - Snyder Hall - #1437	0.00	0.00				0.00	0.00
Forsyth	Renovations-Allman Center #1560	0.00	0.00				0.00	0.00
Forsyth	Bundled - R & R #1630	0.00	0.00				0.00	0.00
Forsyth	Air Conditioning Upgrade West Campus #1538	0.00	0.00				0.00	0.00
Forsyth	Construction - Greene Hall Expansion #1438	960,000.00	47,740.00	131.45	117.70	30,794.40	78,783.55	881,216.45
Gaston	New Public Safety Building - #1122	1,494,783.00	1,494,782.05				1,494,782.05	0.95
Gaston	New Science and Technology Building - #1428	396,044.00	386,142.90				386,142.90	9,901.10
Gaston	Renovation - Comer Building - East #1332	0.00	0.00				0.00	0.00
Gaston	New Health Sciences Building - #1427	883,711.00	883,710.20				883,710.20	0.80

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Gaston	Renovation - Craig Building - #1333	0.00	0.00				0.00	0.00
Gaston	Undetermined Building Project	0.00	0.00				0.00	0.00
Gaston	Restroom Renovation #1653	5,217.00	5,217.00				5,217.00	0.00
Gaston	East Campus Land Purchases #1694	205,000.00	0.00			190,561.22	190,561.22	14,438.78
Guilford	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303	2,150,000.00	2,150,000.00				2,150,000.00	0.00
Guilford	Land #1236	3,000,000.00	3,000,000.00				3,000,000.00	0.00
Guilford	Classroom Building Project #1046	4,250,000.00	4,250,000.00				4,250,000.00	0.00
Guilford	Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888	1,500,000.00	1,500,000.00				1,500,000.00	0.00
Guilford	Jamestown Campus Land & Parking #1294	1,600,000.00	296,328.17				296,328.17	1,303,671.83
Guilford	Classroom Building #1605	4,600,382.00	0.00				0.00	4,600,382.00
Guilford	Fire Suppression System Replacement #1392	0.00	0.00				0.00	0.00
Guilford	Roads, Parking & Walkways Repairs #1334	0.00	0.00				0.00	0.00
Guilford	Business Careers Renovation #1397	0.00	0.00				0.00	0.00
Guilford	HVAC Renovations and Energy Upgrades #1398	0.00	0.00				0.00	0.00
Guilford	Health Technologies Project #1375	10,000,000.00	7,122,287.27	807,199.94		419,615.88	8,349,103.09	1,650,896.91
Guilford	Transportation Classroom Building #1627	0.00	0.00				0.00	0.00
Guilford	Land #1680	500,000.00	324,214.15				324,214.15	175,785.85
Guilford	Land #1681	500,000.00	0.00				0.00	500,000.00
Halifax	Allied Health/Auditorium Bldg #1090	7,614,691.00	7,614,690.03				7,614,690.03	0.97
Halifax	HVAC replacement,welding shop renovations #1165	0.00	0.00				0.00	0.00
Halifax	Wellness/Fitness Center #1292	566,129.64	566,129.64				566,129.64	0.00
Haywood	Renovation - 200/300 Buildings #1113	570,480.00	570,480.00				570,480.00	0.00
Haywood	Regional High Tech. Center #1327	217,598.00	217,598.00				217,598.00	0.00
Isothermal	Continuing Education Building Renovation - #1204	0.00	0.00				0.00	0.00
Isothermal	Life Long Learning Center #1298	1,658,309.00	1,658,309.00				1,658,309.00	0.00
Isothermal	ADA Compliance Project & minor building improve. #1252	0.00	0.00				0.00	0.00
Isothermal	Campus HVAC Controls Replacement #1253	0.00	0.00				0.00	0.00
Isothermal	Underground wiring project #1394	0.00	0.00				0.00	0.00
Isothermal	Student Center Roof Replacement #1395	0.00	0.00				0.00	0.00
Isothermal	Library & Swimming Area Roof Replacements #1524	0.00	0.00				0.00	0.00
Isothermal	Library Interior Ceiling Renovation - #1565	0.00	0.00				0.00	0.00
James Sprunt	Exterior Campus Lighting #1163	0.00	0.00				0.00	0.00
James Sprunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164	0.00	0.00				0.00	0.00
James Sprunt	Herring Bldg. Classroom Addition #1281	1,783,718.00	1,783,718.00				1,783,718.00	0.00
James Sprunt	Repair and Renovations #1424	0.00	0.00				0.00	0.00
James Sprunt	Repair and Renovations Phase 2 #1529	0.00	0.00				0.00	0.00
Johnston	Campus Lighting and Parking #1176	197,661.00	189,193.75				189,193.75	8,467.25
Johnston	Industrial Technology Bldg #1219	2,299,625.00	2,299,625.00				2,299,625.00	0.00
Johnston	Renovation of Wilson #1103	0.00	0.00				0.00	0.00
Johnston	Wilson Building Addition/renovation, Elsie, TDT renov. #1220	6,063,179.00	6,007,687.94				6,007,687.94	55,491.06
Johnston	Arboretum Greenhouse Complex #1422	94,918.00	94,917.88				94,917.88	0.12
Johnston	Parking Lot Improvements #1620	5,713.00	0.00				0.00	5,713.00
Johnston	Art and Elsee Buildings Renovations #1526	306,707.00	306,706.64				306,706.64	0.36
Lenoir	Adtns/Renov Health Sciences Bldg & Marquee #1136	373,061.44	373,061.44				373,061.44	0.00
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA #1228	0.00	0.00				0.00	0.00
Lenoir	Early Childhood/Literacy Bldg&Student Center Add #1239	199,745.46	199,745.46				199,745.46	0.00
Lenoir	Resurface Roads and Parking Lots/other renovations #1251	0.00	0.00				0.00	0.00
Lenoir	Classroom and Science Building #1238	4,932,980.00	4,932,980.00				4,932,980.00	0.00
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232	0.00	0.00				0.00	0.00
Lenoir	Industrial/Vocational Center #1407	2,265,844.00	2,201,235.36	2,025.00		11,320.00	2,214,580.36	51,263.64

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Lenoir	Land Acquisition #1399	380,910.32	380,910.32				380,910.32	0.00
Lenoir	Jones Co. Land Acquisition #1462	148,282.20	148,282.20				148,282.20	0.00
Lenoir	Felix Johnson Property #1488	304,951.25	304,951.25				304,951.25	0.00
Lenoir	Jones County Center #1500	851,718.00	48,698.86	29.37	1,159.50	120,550.32	170,438.05	681,279.95
Lenoir	Maintenance Facility #1587	795,938.00	54,153.00				54,153.00	741,785.00
Lenoir	Signage #1588	124,200.00	0.00				0.00	124,200.00
Lenoir	Christine Parker Property #1533	63,972.54	63,972.54				63,972.54	0.00
Lenoir	Construction/R&R	0.00	0.00				0.00	0.00
Martin	Misc. R & R (Bundled projects) #1178	0.00	0.00				0.00	0.00
Martin	Roof Repairs (Bundled projects) #1192	0.00	0.00				0.00	0.00
Martin	HVAC #1583	0.00	0.00				0.00	0.00
Mayland	Avery County Project #1169	824,470.89	824,470.89				824,470.89	0.00
Mayland	R&R Projects #1284	0.00	0.00				0.00	0.00
Mayland	Applied Technologies Building #1328	1,852,610.00	255,839.52	163,743.78	28,260.30	339,506.10	787,349.70	1,065,260.30
Mayland	Repairs/Renovations Projects #1625	0.00	0.00				0.00	0.00
Mayland	Land Purchase #1378	127,529.00	127,529.00				127,529.00	0.00
McDowell	Classroom Building #1353	2,123,659.00	2,123,658.37				2,123,658.37	0.63
McDowell	Asbestos Abatement Project #1707	14,620.00	0.00			150.00	150.00	14,470.00
McDowell	Replace Exit Doors & Fire Alarm System #1160	0.00	0.00				0.00	0.00
McDowell	Roof Replacement #1161	0.00	0.00				0.00	0.00
McDowell	Campus Repair and Renovations #1248	0.00	0.00				0.00	0.00
McDowell	Campus Repairs & Renovations #1566	0.00	0.00				0.00	0.00
Mitchell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168	0.00	0.00				0.00	0.00
Mitchell	Renovation Of the CEC-Gen'l Bldg. Renovations - #1196	0.00	0.00				0.00	0.00
Mitchell	Mooreville Center 2nd Floor Addition-DCC No. 1070	216,851.00	216,545.00				216,545.00	306.00
Mitchell	Advanced Technology Building-DCC No. 1091	3,178,788.00	3,175,702.73				3,175,702.73	3,085.27
Mitchell	Renovation of the Library #1379	0.00	0.00				0.00	0.00
Mitchell	Renovation of the Student Center #1573	0.00	0.00				0.00	0.00
Mitchell	Renovation of Vocational Building #1509	0.00	0.00				0.00	0.00
Montgomery	Renovations and Repairs #1187	0.00	0.00				0.00	0.00
Nash	Land Acquisition #1141	350,000.00	350,000.00				350,000.00	0.00
Nash	Structural Repairs & Renovations #1299	0.00	0.00				0.00	0.00
Nash	Environmental Repairs & Renovations - #1193	0.00	0.00				0.00	0.00
Nash	Aesthetic Repairs & Renovations - #1194	0.00	0.00				0.00	0.00
Nash	Program Specific Classroom Renovations #1203	0.00	0.00				0.00	0.00
Nash	Infrastructure Repairs & Renovations #1300	0.00	0.00				0.00	0.00
Nash	Science & Technology Building #1301	3,933,237.00	3,933,237.00				3,933,237.00	0.00
Nash	Repurposing Classrooms #1530	0.00	0.00				0.00	0.00
Pamlico	Expansion of Bayboro Center #1224	313,253.00	312,141.12				312,141.12	1,111.88
Pamlico	Repair and Renovations #1011	0.00	0.00				0.00	0.00
Pamlico	Life Care Center #1391	1,874,302.00	1,874,302.00				1,874,302.00	0.00
Piedmont	Renovate gym to LRC & Distance learning Classroom #1309	857,485.06	857,485.06				857,485.06	0.00
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310	1,567,922.00	1,564,108.89	3,810.68			1,567,919.57	2.43
Piedmont	Renovate Student Complex #1383	1,015,151.00	1,010,150.77				1,010,150.77	5,000.23
Piedmont	Renovate Auditorium #1384	5,250.00	5,250.00				5,250.00	0.00
Piedmont	Person County Classroom/Lab Building #1445	465,312.00	59,683.25		1,121.56	3,865.56	64,670.37	400,641.63
Pitt	General Classroom Bldg - 1111 Ph1	5,281,750.00	5,281,750.00				5,281,750.00	0.00
Pitt	Parking Project - 1112 Ph1	139,639.00	139,638.98				139,638.98	0.02
Pitt	Bowen Farm Site Project (Planning) - 1110	146,250.00	146,250.00				146,250.00	0.00
Pitt	Fulford Bldg Addition Ph II - 1234	247,934.00	212,934.00				212,934.00	35,000.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Pitt	Firing Range and Driving Pad - #1177	339,589.00	339,589.00				339,589.00	0.00
Pitt	Davenport Farm #1431	3,148,254.68	3,148,254.68				3,148,254.68	0.00
Pitt	MacThrift Building #1505	927,906.98	927,906.98				927,906.98	0.00
Pitt	Student Center - Phase 1 #1545	6,262,723.00	3,252,334.38	9,139.82	615,599.88	389,089.23	4,266,163.31	1,996,559.69
Pitt	Humber Bldg Renov Ph III #1358	0.00	0.00				0.00	0.00
Pitt	Greenville Center Renovation #1617	64,098.00	64,097.17				64,097.17	0.83
Randolph	R & R Bundle Number One, Two & Three #1174	0.00	0.00				0.00	0.00
Randolph	Archdale Center Classroom Addition #1317	1,344,379.00	1,344,379.00				1,344,379.00	0.00
Randolph	R & R Bundle Number Four #1578	0.00	0.00				0.00	0.00
Richmond	Proj.1089 - HVAC Renovations in 3 Buildings	0.00	0.00				0.00	0.00
Richmond	Proj.1088 Health Sciences Building	3,542,287.00	3,542,287.00				3,542,287.00	0.00
Richmond	Proj. 1282 Acquire Building in Scotland County	137,272.00	137,272.00				137,272.00	0.00
Richmond	Proj. 1283 Multiple Renovations @ less than \$100,000 each	0.00	0.00				0.00	0.00
Richmond	Building addition for industrial training	0.00	0.00				0.00	0.00
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271	0.00	0.00				0.00	0.00
Roanoke-Chowan	Compliance/Safety Renov. (Bundled Projects) #1323	0.00	0.00				0.00	0.00
Roanoke-Chowan	Learning/Working Renov. (Bundled Projects) #1324	0.00	0.00				0.00	0.00
Robeson	#1225 (Pembroke Center Land Purchase)	76,073.00	76,073.00				76,073.00	0.00
Robeson	#1109 Continuing Education Building	2,476,854.00	2,451,995.78				2,451,995.78	24,858.22
Robeson	#1206 Continuing Education /Allied Health Buildings	7,466,140.00	7,384,748.89				7,384,748.89	81,391.11
Robeson	#1214Emergency Training Facility Addition	43,718.30	43,718.30				43,718.30	0.00
Robeson	#1329 Renovations Site Work	1,380,906.45	1,380,906.45				1,380,906.45	0.00
Robeson	#1562 Workforce Development Bldg.	1,209,432.00	106,500.00		13,760.87	29,526.47	149,787.34	1,059,644.66
Robeson	#1108 Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9,10, 15	0.00	0.00				0.00	0.00
Rockingham	Lifelong Learning Center - 1079	2,400,291.00	2,400,291.00				2,400,291.00	0.00
Rockingham	Classroom/Storage Bldg. at ESTC - 1080	239,000.00	239,000.00				239,000.00	0.00
Rockingham	Spring 2001 Renovations #1156	0.00	0.00				0.00	0.00
Rockingham	Summer 2001 Renovations #1191	0.00	0.00				0.00	0.00
Rockingham	Fall 2001 Renovations #1217	0.00	0.00				0.00	0.00
Rockingham	Spring 2002 Renovations #1218	0.00	0.00				0.00	0.00
Rockingham	Fall 2002 Renovations - #1306	0.00	0.00				0.00	0.00
Rockingham	Spring 2004 Renovations - #1382	0.00	0.00				0.00	0.00
Rockingham	Summer 2004 Renovations #1501	0.00	0.00				0.00	0.00
Rockingham	Summer 2005 Renovations #1540	0.00	0.00				0.00	0.00
Rowan-Cabarrus	Bldg. 100 Renovations - #1032	0.00	0.00				0.00	0.00
Rowan-Cabarrus	Classroom/Laboratory Building - #1185	4,287,029.00	3,852,035.68	11,350.16	19,137.35	8,319.78	3,890,842.97	396,186.03
Rowan-Cabarrus	Parking Lot Extension/Renovation #1393	4,229.00	4,228.58				4,228.58	0.42
Rowan-Cabarrus	Various Renovations - #1314	0.00	0.00				0.00	0.00
Rowan-Cabarrus	LRC & Student Support Space Renovations (proj #1086)	65,771.00	0.00				0.00	65,771.00
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot #1595	5,207,129.00	205,245.33		36,917.66		242,162.99	4,964,966.01
Sampson	Occupational Building #1133	3,263,820.00	3,263,820.00				3,263,820.00	0.00
Sampson	Campus Roadway Extension #983	176,000.00	176,000.00				176,000.00	0.00
Sampson	North HVAC and Crosswalk replacement #1151	0.00	0.00				0.00	0.00
Sandhills	New Student Center # 940	2,279,455.00	2,279,455.00				2,279,455.00	0.00
Sandhills	New Hoke County Center #813	308,379.33	308,379.33				308,379.33	0.00
Sandhills	Kennedy Hall Health Sciences Renovation #1003	0.00	0.00				0.00	0.00
Sandhills	Education Center #1081	4,095,643.00	4,095,643.00				4,095,643.00	0.00
Sandhills	Parking Lot - South Campus #1313	175,156.00	175,155.02				175,155.02	0.98
Sandhills	Stone Hall Administration Renovation #1278	1,431.00	1,431.00				1,431.00	0.00
Sandhills	Stone Hall Student Services Renovation #1154	0.00	0.00				0.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Sandhills	Hoke Business and Technology Center #1142	1,803,237.00	1,803,236.28				1,803,236.28	0.72
Sandhills	Horticulture Complex - 1352	1,288,526.00	137,479.00				137,479.00	1,151,047.00
Sandhills	Blue Hall Renovation #1004	133,938.00	13,135.06				13,135.06	120,802.94
Sandhills	Causey Hall Development Office Renovation - #1626	0.00	0.00				0.00	0.00
Sandhills	Meyer Hall Boiler Replacement - #1623	0.00	0.00				0.00	0.00
Sandhills	Improvements/Expansion Traffic System - #1242	151,740.01	151,740.01				151,740.01	0.00
Sandhills	Meyer-Stone Hall Roof Replacement #1376	0.00	0.00				0.00	0.00
Sandhills	Stone Hall Renovation #1477	0.00	0.00				0.00	0.00
Sandhills	Emergency Services Training Complex #1356	672,300.00	224,659.26			2,028.35	226,687.61	445,612.39
Sandhills	Stone Hall Lecture 111 Renovation #1357	15,060.00	15,059.84				15,059.84	0.16
Sandhills	Athletic Field Renovation #1347	317,000.00	317,000.00				317,000.00	0.00
Sandhills	East Campus Utility Renovation #1640	0.00	0.00				0.00	0.00
Sandhills	Hoke Early College #1641	77,880.00	0.00			4,702.41	4,702.41	73,177.59
Sandhills	Greenhouse Renovation #1528	139,784.00	139,783.25				139,783.25	0.75
Sandhills	Transportation Services Area Renovation #1650	10,848.00	0.00				0.00	10,848.00
South Piedmont	Continuing Education Center Renovations (#932B)	0.00	0.00				0.00	0.00
South Piedmont	Renovations to the Continuing Education Ctr - #1166	263,488.00	263,488.00				263,488.00	0.00
Southeastern	Infrastructure Construction/Renovations #1173	180,481.00	180,480.95				180,480.95	0.05
Southeastern	OSHA and ADA Compliance #1275	18,877.00	18,876.56				18,876.56	0.44
Southeastern	Technology Building #1274	4,536,990.00	4,286,279.72				4,286,279.72	250,710.28
Southeastern	Building "G" Renovation/Addition #1413	615,215.00	598,470.76				598,470.76	16,744.24
Southeastern	Renovation/Expansion of "T" Building #1414	145,373.00	0.00				0.00	145,373.00
Southwestern	Swain Ctr Renovation-remaining section of building #1190	0.00	0.00				0.00	0.00
Southwestern	Jackson County Renovations #1188	0.00	0.00				0.00	0.00
Southwestern	Restroom / shower renovation #1189	0.00	0.00				0.00	0.00
Southwestern	General building-new campus #1330	2,944,018.00	2,889,627.41				2,889,627.41	54,390.59
Southwestern	Academic, Admin building #1371	297,945.00	42,770.86	2,822.40	641.61		46,234.87	251,710.13
Stanly	Western Stanly Center - Project # 903	3,288,740.00	3,288,740.00				3,288,740.00	0.00
Stanly	Addition to existing building - Project #1231	814,929.00	814,929.00				814,929.00	0.00
Stanly	Patterson Building Roof Replacement #1207	0.00	0.00				0.00	0.00
Stanly	Corporate Education/Shop Building #1369	0.00	0.00				0.00	0.00
Stanly	Student Center Bldg Renovation & Addition #1355	123,071.00	123,071.00				123,071.00	0.00
Stanly	Kelley Building Roof Replacement & Renov #1421	0.00	0.00				0.00	0.00
Stanly	General Repair & Renovation #1531	0.00	0.00				0.00	0.00
Surry	No. 947: Yadkin Center (completed)	541,702.00	519,625.48				519,625.48	22,076.52
Surry	No. 1186: Parking Lot "H" Bldg (completed)	0.00	0.00				0.00	0.00
Surry	No. 1123:"K" Engineering Technologies Bldg (completed)	2,309,413.73	2,309,413.73				2,309,413.73	0.00
Surry	No. 1387: Renov V-C-P + Small Proj. (completed)	525,899.00	525,899.00				525,899.00	0.00
Surry	No. 1367: Maintenance Bldg & Misc. (completed)	806,507.00	806,507.00				806,507.00	0.00
Surry	No. 1258: "J" Three-Story Classroom Bldg (completed)	649,158.66	649,158.66				649,158.66	0.00
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation (completed)	175,561.47	175,561.47				175,561.47	0.00
Surry	No. 1521: Viticulture & Enology Center	959,893.00	236,130.29		66,145.85	27,776.40	330,052.54	629,840.46
Tri-County	Addition/Renovation -Enloe Building #1308	125,294.00	125,294.00				125,294.00	0.00
Tri-County	Lighted Parking/Concrete Sidewalks #1202	43,597.00	43,597.00				43,597.00	0.00
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	5,317,120.00	5,317,120.00				5,317,120.00	0.00
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307	1,566,484.53	1,566,484.53				1,566,484.53	0.00
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	1,800,548.00	1,800,548.00				1,800,548.00	0.00
Vance-Granville	LAND ACQUISITION #1517	114,723.00	114,723.00				114,723.00	0.00
Vance-Granville	PHASE 1 R&R/CONSTRUCTION PROJECTS #1157	191,680.00	191,680.00				191,680.00	0.00
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	2,369,272.00	2,369,272.00				2,369,272.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198	0.00	0.00				0.00	0.00
Vance-Granville	BIO CLASSROOM/LAB #1543	458,000.00	456,002.05				456,002.05	1,997.95
Vance-Granville	MAIN CAMPUS IT/MARKETING #1612	100,281.00	100,281.00				100,281.00	0.00
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094	3,153,503.00	3,097,150.21				3,097,150.21	56,352.79
Vance-Granville	GRANVILLE MISC CONSTRUCTION	0.00	0.00				0.00	0.00
Vance-Granville	MULTI-SITE REPAIR/RENOVATIONS #1613	0.00	0.00				0.00	0.00
Wake	Reroofing - Ready Hall #1260	0.00	0.00				0.00	0.00
Wake	Resurfacing & paving pking. Areas & walk #1419	0.00	0.00				0.00	0.00
Wake	Land Acquisition #1442	2,066,654.83	2,066,654.83				2,066,654.83	0.00
Wake	Allied Health Auditorium Renovation #1321	0.00	0.00				0.00	0.00
Wake	Reroofing - Technical Education Bldg. #1290	0.00	0.00				0.00	0.00
Wake	Engineering Technology Bldg. Renovation #1291	350,000.00	350,000.00				350,000.00	0.00
Wake	N.E. Campus Development & Bldg. Const. #1289	21,771,745.00	21,666,674.19		800.00		21,667,474.19	104,270.81
Wake	R&R Main campus classrooms, labs & offices #1295	2,600,000.00	2,532,818.81				2,532,818.81	67,181.19
Wake	NE Campus Infrastructure #1262	3,333,051.00	3,252,172.25				3,252,172.25	80,878.75
Wake	TE Renovation #1559	50,000.00	29,380.56				29,380.56	20,619.44
Wayne	Childcare Center/Lab #1104	555,447.96	555,447.96				555,447.96	0.00
Wayne	Land Acquisition #1124	724,880.00	724,880.00				724,880.00	0.00
Wayne	Miscellaneous R&R (Bundled) #1162	229,235.00	192,395.25	2,490.64	28,459.49	5,889.62	229,235.00	0.00
Wayne	Addition Chiller & Upgrade of Energy Plant #1351	123,597.58	123,597.58				123,597.58	0.00
Wayne	Building 1 - Multi Purpose #1105	4,222,417.00	4,222,416.77				4,222,416.77	0.23
Wayne	Building 2 -Dental Clinic Addition & Renov. #1230	474,043.64	474,043.64				474,043.64	0.00
Wayne	Building 3 - Continuing Education Center #1280	4,293,808.01	4,293,808.01				4,293,808.01	0.00
Wayne	WLC & Dogwood Bldgs Renovation #1339	989,618.00	989,617.84				989,617.84	0.16
Western Piedmont	LIGHTING RETROFITS #1117	0.00	0.00				0.00	0.00
Western Piedmont	CAMPUS RENOVATIONS #1118	0.00	0.00				0.00	0.00
Western Piedmont	HEALTH/SCIENCE FACILITY #1366	3,678,649.00	3,667,104.67				3,667,104.67	11,544.33
Western Piedmont	CAMPUS REPAIRS/RENOVATIONS #1365	0.00	0.00				0.00	0.00
Western Piedmont	EMERGENCY SERVICES TRAINING COMPLEX	180,000.00	0.00				0.00	180,000.00
Wilkes	Walker Center Renovations - #1181	0.00	0.00				0.00	0.00
Wilkes	General Campus Renovations - #1182	0.00	0.00				0.00	0.00
Wilkes	Alleghany Center Relocation and Renovation - #1249	33,995.00	33,995.00				33,995.00	0.00
Wilkes	Ashe Center Lab and Classroom Space #1250	671,077.00	671,077.00				671,077.00	0.00
Wilkes	Technology Center - #1346	2,686,596.00	2,686,586.00				2,686,586.00	10.00
Wilkes	Science Lab, ADA and Admin. Office Renovatons - #1209	0.00	0.00				0.00	0.00
Wilkes	Energy Conservation Upgrades - #1183	0.00	0.00				0.00	0.00
Wilkes	Greenhouse Renovations - #1210	0.00	0.00				0.00	0.00
Wilkes	Roof Replace - Beacon, Hayes and Lovette Halls #1489	0.00	0.00				0.00	0.00
Wilkes	Roof Replacement - Thompson Hall #1490	0.00	0.00				0.00	0.00
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184	0.00	0.00				0.00	0.00
Wilson	Student Center- #1401	3,455,346.00	2,964,434.89	168,671.70	5,843.20	156,982.31	3,295,932.10	159,413.90
Wilson	Tech Center Land Acquisition-#1345	164,999.47	164,999.47				164,999.47	0.00
Wilson	Renovation Project - Year 2001 - #1149	0.00	0.00				0.00	0.00
Wilson	Community/Business Center - #1150	1,164,256.67	1,164,256.67				1,164,256.67	0.00
Wilson	Renovation Project - Year 2002 - #1229	0.00	0.00				0.00	0.00
Wilson	Renovation Project - Year 2003 - #1305	0.00	0.00				0.00	0.00
Wilson	Renovation Project - Year 2004-#1389	0.00	0.00				0.00	0.00
Wilson	Police Academy Addition - #1426	105,311.00	105,311.00				105,311.00	0.00
Wilson	Renovation Project - Year 2005-#1518	0.00	0.00				0.00	0.00
Textile School	R&R (project bundled: emerg rep., infrastructure, safety, etc)	0.00	0.00				0.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF SEPTEMBER 30, 2008

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Textile School	Capital Construction Project 905 ID 6800100905A	750,000.00	750,000.00				750,000.00	0.00
General Funds	Residual Equity Transfer	20.01	20.01				20.01	0.00
	TOTALS	473,882,213.00	415,246,696.14	1,779,647.49	1,649,876.58	2,133,771.83	420,809,992.04	53,072,220.96

matched and therefore, will not necessarily equal the bond funds authorized by the State

NOTE: Pitt CC "New Construction Funds" increased by \$135,000 in interest from the Higher Education Bonds for a settlement to Blue Rock Structure Inc.

NOTE: Pitt CC "New Constructon Funds" increased by \$29,880 in interest from the Higher Education Bonds for a settlement to Pennsylvania National Mutual Casualty Insurance Company.