

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2010

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 9/30/2010	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 9/30/2010	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Alamance	Student Services/LRC/Adm - Project No. 1129	2,000,000.00		4,584,147.00	2,000,000	2,000,000.00	2,000,000	Jan-01	Nov-03	Aug-06
Alamance	Renovations - Project I - Project No. 1201		99,999.04		100,000	99,999.04	100,000	Dec-00	Jan-01	Jul-02
Alamance	Renovations - Project II - Project 1302		127,105.00		127,105	127,105.00	127,105	Dec-02	Apr-03	Aug-05
Alamance	Renovations - Main Building Project No. 1549		125,000.00		125,000	125,000.00	125,000	Dec-05	Mar-06	Jun-07
Alamance	Renovations - Student Center No. 1563		505,000.00	8,872.00	505,000	505,000.00	505,000	May-06	Sep-07	Feb-09
Alamance	Allied Health Building - Project No. 1130	3,654,209.96		2,599,023.00	3,654,210	3,654,209.96	3,654,210	Sep-04	Oct-06	Feb-09
Alamance	Burlington Center Renovation Project No. 1584	93,141.04	570,000.00	2,278,196.00	663,141	663,141.00	663,141	Aug-06	Aug-07	Feb-09
Asheville	Computer Technology Center NCCCS #1097	4,592,059.00			4,592,059	4,592,058.36	4,592,059	Nov-00	Nov-02	Jun-06
Asheville	Renovations #1 - #1137	63,176.00			63,176	63,176.00	63,176	Jan-04	Jul-04	May-08
Asheville	Enka Center Renovations #1213		600,000.00		600,000	600,000.00	600,000	Jan-01	Jan-02	May-03
Asheville	Dental Lab Renovation NCCCS #1121		390,048.00		390,048	390,048.00	390,048	Dec-00	Dec-01	Aug-06
Asheville	Hospitality Education Center NCCCS #1098	6,237,701.00		916,351.00	6,237,701	6,237,700.48	6,237,701	Nov-00	May-04	Jun-06
Asheville	Fernihurst Renovation, #1158		900,000.00	2,052,400.00	900,000	877,500.00	900,000	Sep-04	Mar-07	Sep-08
Asheville	Marketing Tech Renovations #1354		1,202,527.00	2,057,505.00	1,202,527	1,202,526.26	1,202,527	May-05	Dec-05	Dec-06
Asheville	Azalea Student Services Renov/Addition #1515	68,494.00	23,776.00	4,429,933.00	92,270	87,656.00	92,270	Jun-05	Jan-07	Sep-08
Beaufort	Law Enforce/EMT/Fire Service Training Facility - #1084	2,936,000.00		10,000.00	2,936,000	2,936,000.00	2,936,000	Mar-01	May-02	May-03
Beaufort	Renovations to Buildings 1, 4 and 8 #1265		154,895.00		154,895	154,895.00	154,895	Jul-02	Jan-03	Apr-03
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266	3,107,498.31	714,289.00	468,333.00	3,821,788	3,821,787.31	3,821,788	May-03	Jan-05	May-06
Beaufort	Building 3 Door Project #1614	15,546.00	7,786.00	22,693.00	23,332	23,332.00	23,332	Apr-07	Oct-07	Jun-08
Beaufort	Building 1 and 3 Roof Replacement #1571	0.00	242,429.00	0.00	242,429	242,429.00	242,429	May-06	Aug-06	Dec-06
Bladen	Repair and Renovation #1337		520,000.00	138,882.00	520,000	520,000.00	520,000	Mar-03	Nov-03	Sep-04
Bladen	Student Resource Center(LRC,classrooms)#1430	2,900,000.00	90,000.00	351,350.00	2,990,000	2,990,000.00	2,990,000	May-07	Sep-07	Jan-10
Bladen	Industrial Training Center repair, renovation and Exp #1255	524,794.00	140,000.00	1,228,506.00	664,794	664,794.00	664,794	Dec-03	Dec-04	Jul-09
Bladen	Repair and Renovation, Roofs, HVAC - #1208		146,809.00		146,809	146,809.00	146,809	Feb-02	Apr-02	Oct-04
Blue Ridge	General Renovations-Flat Rock Campus - #1227		536,522.00		536,522	536,522.00	536,522	Dec-01	Feb-02	Dec-02
Blue Ridge	Campus wide wiring/infrastructure/distance learning - #1276	258,774.03			258,775	258,774.03	258,775	Aug-02	Sep-02	Dec-03
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350		402,969.00		402,969	402,969.00	402,969	Nov-03	Nov-03	Feb-05
Blue Ridge	Transylvania Center Aditions and Renovations - #1405	877,972.43		127,839.00	877,973	877,972.43	877,973	Apr-04	Sep-04	Jul-05
Blue Ridge	Renovations to two classroom buildings - #1443		546,458.00		546,458	546,458.00	546,458	Feb-06	Mar-06	Mar-06
Blue Ridge	General Renovations Phase II-Flat Rock Campus - #1304		125,928.00		125,928	125,928.00	125,928	Jun-02	Jul-02	Jan-03
Blue Ridge	New Vocational Training Building - #1536	664,867.00		1,725,480.00	664,867	664,867.00	664,867	Aug-06	May-07	Jul-08
Brunswick	Technical and Trades Building Project #914	336,641.20	544,643.00	701,364.00	881,285	881,284.20	881,285	Apr-01	Jul-01	Aug-02
Brunswick	Bundled R&R Projects #1342	12,006.00	523,427.00	0.00	535,433	535,433.00	535,433	Nov-03	May-04	Oct-04
Caldwell	Distance Learning #1128	258,795.00	213,450.00	10,000.00	472,245	472,244.70	472,245	Jan-01	Jul-02	May-03
Caldwell	Watauga Site Prep #1127	1,321,355.00		210,931.00	1,321,355	1,321,355.00	1,321,355	Jan-01	Jul-02	Feb-05
Caldwell	TAPS roof Replacement 1777		45,027.00	10,414.00	45,027	45,027.00	45,027	Sep-07	Oct-07	Jun-10
Caldwell	E Building Elevator #1762	67,123.00	4,774.00		75,000	71,897.00	75,000		Apr-09	Oct-09
Caldwell	Civic Center EIFS #1760		99,172.00		99,172	99,172.00	99,172		Apr-09	Jun-09
Caldwell	Beam Hall Renovations #1749	60,000.00			60,000	60,000.00	60,000		May-09	May-10
Caldwell	Coffey Drive Property #1747	221,500.00			221,500	221,500.00	221,500	Sep-04	Apr-05	Jun-10
Caldwell	Occupational Training Center #1555	1,349,155.00		2,107,195.00	1,349,155	1,349,155.00	1,349,155	May-07	Sep-07	Jan-09
Caldwell	Civic Center #1267		1,291,000.00	140,660.00	1,291,000	1,290,999.54	1,291,000	Mar-02	Sep-03	Sep-04
Caldwell	Land Acquisition/Transportation Center #1547	1,038,601.00	250,000.00		1,288,601	1,288,600.99	1,288,601	N/A	N/A	Mar-06
Caldwell	NE Site Project #1415	811,389.00			811,389	811,388.90	811,389	Apr-06	Sep-06	Jan-09
Cape Fear	Pier and Dock Replacement- Emergency #1147		1,000,000.00	7,647.00	1,000,000	1,000,000.00	1,000,000	Jan-01	Mar-02	Mar-03
Cape Fear	New Elevator and Elevator Repairs-Emergency #1148	1,300,000.00	0.00	1,430,000.00	1,300,000	1,300,000.00	1,300,000	Jan-01	Jun-02	Nov-03
Cape Fear	Engineering Technology building #1215	16,799,237.00			16,799,237	16,799,237.00	16,799,237	Aug-01	Nov-03	May-05
Cape Fear	Renovs-Emmart Bldg., Burnett Bldg., Machine Shop #1216	0.00	114,932.00		114,932	114,932.00	114,932	Jan-07	Oct-07	Oct-09
Cape Fear	Campus Loop Access Road & Truck Driver Facility #1377	2,034,242.00			2,034,242	2,034,242.00	2,034,242	Jul-03	Jan-05	Jun-08
Cape Fear	Cosm/Early College Bldg and Parking Deck Proj #1455	10,873,788.00		5,985,212.00	10,873,788	10,805,424.21	10,873,788	Feb-05	Nov-07	Apr-10
Cape Fear	Public Safety Training Center #1416	3,140,000.00		7,000,000.00	3,140,000	3,061,500.00	3,140,000	Sep-06	Sep-07	Sep-09

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2010

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 9/30/2010	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 9/30/2010	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Cape Fear	North Campus Signage & Entrance Project #1608	115,758.00	0.00	183,242.00	115,758	115,758.00	115,758	Nov-06	Aug-07	Jul-08
Cape Fear	Wilmington Bookstore Renovation #1643		711,141.00		711,141	570,001.40	711,141	Sep-07	Jan-08	Jul-09
Cape Fear	Atlantic Coastline Building Renovation #1661		251,898.63		251,898	251,898.63	251,898	Mar-08	May-08	Oct-09
Cape Fear	Elevator Repairs and Upgrade #1772 to be assigned		299,960.37			295,537.00	299,960			Jun-10
Carteret	Classroom Bldg Repl & Marine Tech Bldg #1092	5,645,724.00	199,761.00	9,693,560.00	5,845,485	5,845,485.00	5,845,485	Mar-01	Feb-03	Feb-09
Carteret	Hospitality Building Renov. and Parking Renov. #1348		47,149.00		47,149	47,148.82	47,149	Mar-03	Sep-03	Apr-05
Carteret	McGee Building Renovation-Joslyn Hall #1539		400,902.00	454,507.00	400,902	400,902.00	400,902	Jun-06	Sep-07	Jun-09
Carteret	McGee Building Renovation-Classrooms #1475		350,239.00		350,239	349,708.75	350,239	Jul-06	Sep-07	May-10
Carteret	Sewer Lift Station Repair/Replacment #1525		166,000.00		166,000	166,000.00	166,000	Sep-05	Feb-06	Jun-06
Catawba	Renovations - Alex. Ctr. NCCCS #1100		1,001,815.00		1,001,815	1,001,815.00	1,001,815	Jan-01	Aug-02	Jul-04
Catawba	Classroom/Laboratory Building #1285	7,567,306.00		7,000,000.00	7,567,306	7,567,306.00	7,567,306	Jul-02	Sep-04	Apr-05
Catawba	Roofing and Paving #1636		90,068.00	1,771,390.00	90,068	90,068.00	90,068	Oct-07	Apr-07	Aug-09
Catawba	Renovations - Institutional Advancement #1564		595,051.00		595,051	595,051.00	595,051	Sep-06	Oct-07	Jan-09
Catawba	Paap Building Renovations #1233		132,898.62		132,899	132,898.62	132,899	Feb-02	Sep-02	Dec-04
Catawba	Old Testing Center Renvoations #1288		58,961.10		58,962	58,961.10	58,962	Oct-02	Nov-02	Dec-04
Catawba	Renovate Interior Space #1312		550,544.00		550,544	550,544.00	550,544	Jan-03	Jun-03	Jul-04
Central Carolina	Roofing (Student Center & Admin.) (Bundled R&R)(#1359)		295,000.00		295,000	295,000.00	295,000	Jun-04	May-06	Dec-06
Central Carolina	Roof Repairs (Main Building) (Bundled R&R) (#1360)		318,878.00		318,878	318,878.00	318,878	Mar-06	May-06	Oct-06
Central Carolina	Roofing (LRC & Science) (Bundled R&R) (#1361)		230,654.00		230,654	230,654.00	230,654	Jun-04	Aug-04	Feb-07
Central Carolina	Classroom/Science Lab Bldg. (Proj.# 1106)	4,800,000.00		24,443.00	4,800,000	4,800,000.00	4,800,000	Nov-00	Jan-03	Oct-04
Central Carolina	Telecommunications Bldg. (Proj.# 1107)	700,000.00		2,500,000.00	700,000	700,000.00	700,000	Nov-00	Feb-03	Nov-04
Central Carolina	Classroom Building (Proj. # 1325)	1,986,482.09		48,274.00	1,986,483	1,986,482.09	1,986,483	Jun-03	Sep-04	Apr-05
Central Carolina	Renovation of Science Building (# 1408)	880,718.00	31,000.00		911,718	911,718.00	911,718	Sep-04	May-05	Apr-06
Central Carolina	Computer Technology Building (#1410)	102,200.00			102,200	102,200.00	102,200	Sep-04	Apr-05	Apr-06
Central Carolina	Land Acquisition - Watson Property (#1570)	1,897,800.00		302,200.00	1,897,800	1,897,800.00	1,897,800	Jun-06	Jun-06	Jun-06
Central Carolina	Renovation of Classroom Building (#1362)		30,218.00		30,218	30,218.00	30,218	Apr-04	Apr-05	May-05
Central Carolina	R&R - Siler City Center (# 1485)		29,295.00		29,295	29,294.84	29,295	Jun-07	Jul-07	Oct-08
Central Carolina	R&R - Chatham Campus (# 1486)		378,255.00		378,255	378,255.00	378,255	Feb-06	Jun-06	Apr-10
Central Carolina	Renovation of Continuing Education Building (#1512)	156,219.91	437,767.00	111,000.00	593,986	582,795.23	593,986	Mar-07	Sep-07	Jan-09
Central Carolina	New Siler City Center (#1548)	627,805.00		5,380,945.00	493,650	627,805.00	627,805	Jul-07	Oct-07	Oct-10
Central Carolina	Classroom Building - West Harnett (#1364)	1,000,000.00		972,820.00	1,000,000	1,000,000.00	1,000,000	Sep-05	Oct-07	May-08
Cent. Piedmont	Sloan-Morgan Renovation (1138)	128,738.00	4,766,142.00		4,894,880	4,880,011.81	4,894,880	Sep-00	Aug-02	Sep-08
Cent. Piedmont	Northeast Campus Ph IA - (942)	738,438.54		8,500,000.00	738,439	738,438.54	738,439	Nov-00	Feb-01	Dec-01
Cent. Piedmont	Information Technology Building - (1116)	16,512,615.92			16,516,620	16,512,615.92	16,516,620	Oct-00	Sep-02	Jan-06
Cent. Piedmont	Central Energy Facility (1240)	1,028,856.71	351,000.00	2,515,000.00	1,380,163	1,379,856.71	1,380,163	Nov-00	Sep-02	Jan-06
Cent. Piedmont	West Campus Phase III - (1114)	3,500,000.00		6,305,938.00	3,500,000	3,500,000.00	3,500,000	Feb-01	May-03	Jan-06
Cent. Piedmont	North Campus Phase III - (1115)	18,227,993.22			18,231,551	18,227,993.22	18,231,551	Sep-02	Aug-04	Sep-08
Cent. Piedmont	Professional Development Bldg - 3rd floor (1491)	174,493.00		0.00	174,493	174,492.78	174,493	Sep-05	Oct-06	Mar-08
Cent. Piedmont	Central High Exterior Renovation (1478)	100,000.00	1,850,000.00		1,950,000	1,948,456.74	1,950,000	Apr-05	Sep-06	Jan-09
Cent. Piedmont	Allied Health Bldg Addition & Renovation (1406)	3,247,336.00	3,478,537.00	20,200,000.00	6,725,873	6,725,873.00	6,725,873	Apr-05	Sep-07	May-10
Cent. Piedmont	Northeast Campus Phase II - (1326)	9,757,501.00			9,757,501	9,757,500.61	9,757,501	Apr-04	May-05	Dec-06
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370		230,000.00		230,000	230,000.00	230,000	Oct-03	Dec-03	Jun-04
Cleveland	CLASSROOM BUILDING PROJECT # 1287	3,887,036.00		4,353,264.00	3,887,036	3,887,036.00	3,887,036	Aug-05	Oct-07	Jul-09
Cleveland	GENERAL REPAIRS & RENOVATIONS Project 1628		225,000.00		225,000	224,965.86	225,000	Nov-07	Dec-07	Oct-10
Cleveland	RE-ROOFING CAMPUS CENTER BLD PROJECT #1436		500,000.00		500,000	500,000.00	500,000	Feb-06	Dec-06	Apr-08
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT 1435		297,104.00		297,104	297,104.00	297,104	Jan-05	Mar-05	Nov-05
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167	3,850,522.41	1,688,980.00	15,400.00	5,539,503	5,539,502.41	5,539,503	Sep-01	Jun-03	Jul-06
Coastal Carolina	Classroom Building #1263	9,710,431.00			9,710,431	9,710,427.50	9,710,431	Jun-03	Dec-04	Dec-06
Coastal Carolina	BT Energy Management Project #1567	233,000.00			233,000	233,000.00	233,000	Jul-05	Jul-06	Dec-06
Coastal Carolina	Covered Walkways/Fascia Repair #1615	3,996,159.00		113,157.10	3,996,159	3,969,235.74	3,996,159	Jul-07	Oct-07	May-10
COA	D. F. Walker Public School Takeover Renovation #1241	905,612.00		66,202.00	905,612	905,612.00	905,612	Aug-03	Apr-04	Nov-04

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2010

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 9/30/2010	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 9/30/2010	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
COA	Allied Health and Wellness Center #1247	2,552,135.78			2,552,136	2,552,135.78	2,552,136	Jul-02	Feb-03	Nov-04
COA	Land Acquisition and Renovation of Riverside Center #1315	42,948.04			42,949	42,948.04	42,949	N/A	N/A	Dec-05
COA	Renovation of Manteo Middle School #1420	742,724.00		7,613,724.00	742,724	710,867.93	742,724	Mar-06	Sep-07	Jun-10
COA	Auditorium Roof #1618		45,424.00	70,740.68	45,424	45,424.00	45,424	Apr-07	May-07	Nov-08
COA	Cosmetology Program Area Renovation #1592		90,000.00	74,788.00	90,000	90,000.00	90,000	Jun-07	Aug-07	Aug-08
COA	Buildings A & C Roof Repairs #1197 (bundled)		380,575.07		380,576	380,575.07	380,576	Jul-04	Oct-05	Oct-05
COA	Expansion to Building A EC Campus #1450	1,021,353.00	975,244.00	5,268,084.00	1,996,597	1,996,597.00	1,996,597	Jun-05	Aug-07	Mar-09
Craven	Classroom/Library Building - #907B	1,900,000.00		1,900,000.00	1,900,000	1,900,000.00	1,900,000	Sep-00	Sep-01	Dec-04
Craven	Addition to Kelso Hall - #1336	93,975.00		943,509.00	93,975	93,974.93	93,975	Apr-03	Jan-06	Aug-06
Craven	Maintenance Building/ Roadway & Parking - #1076	1,371,354.00		125,594.00	1,371,354	1,371,353.10	1,371,354	May-03	Aug-05	May-06
Craven	Technology Building #1268	2,935,404.00		2,725,412.00	2,935,404	2,935,404.00	2,935,404	Oct-06	Jan-07	Jul-08
Craven	Reroof Building B #1243		205,026.79		205,027	205,026.79	205,207	Aug-03	Feb-04	Oct-04
Craven	Reroof Building G #1244		265,113.79		265,114	265,113.79	265,114	Aug-03	Feb-04	Oct-04
Craven	Renovate Barker Hall & Misc. Renovations #1246		432,090.00		432,090	432,090.00	432,090	Oct-04	Feb-05	Aug-09
Craven	Reroof Library (Bldg A) #1603		245,944.00		245,944	245,943.40	245,944	Apr-07	Sep-07	Apr-08
Davidson	Classrooms/Laboratories/Renovations (1101)	4,054,058.00	1,741,409.00	1,700,000.00	5,795,467	5,795,467.00	5,795,467	Oct-00	Oct-02	May-06
Davidson	Fire Service Laboratory (1180)	325,000.00		16,106.00	325,000	325,000.00	325,000	Oct-00	Dec-01	Jul-02
Durham	Collins Bldg. Renovations - 1170	2,546,502.00	1,000,000.00		3,546,502	3,546,502.00	3,546,502	Nov-01	Feb-04	Feb-05
Durham	White Building Renovations - 1171	1,100,000.00	1,152,672.00	4,015,459.00	2,252,672	2,196,355.20	2,252,672	May-06	Jan-08	Sep-10
Durham	New Student Services/Classroom Building - #1199	5,628,818.00		3,000,000.00	5,628,818	5,628,818.00	5,628,818	Apr-03	Dec-04	Apr-06
Durham	Satellite Campus#1499	4,000,000.00		5,074,261.00	4,000,000	4,000,000.00	4,000,000	May-05	Aug-06	Jun-08
Edgecombe	ACT Project - Project #1078	6,756,814.00		3,919,548.00	6,756,814	6,756,814.00	6,756,814	Dec-00	Oct-02	Dec-04
Edgecombe	Various R & R projects #1273		500,000.00		500,000	500,000.00	500,000	May-06	Oct-06	Aug-08
Edgecombe	Various R & R projects #1272		757,203.00		757,203	757,203.00	757,203	Feb-02	Jul-06	Dec-07
Fayetteville	Spring Lake Multi-Use Educational Building (#1051)	7,000,000.00		1,021,501.00	7,000,000	7,000,000.00	7,000,000	Nov-00	Oct-02	Jun-05
Fayetteville	Purchase land along Ft Bragg Road (#1320)	600,000.00		2,860,938.00	600,000	600,000.00	600,000	N/A	N/A	Mar-03
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden (#1125*)	2,430,349.00		800,000.00	2,430,349	2,430,349.00	2,430,349	Nov-01	Mar-04	Nov-08
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (#1131)	876,486.53	3,402,185.00		4,278,672	4,278,671.53	4,278,672	Apr-02	May-04	Nov-06
Fayetteville	Virtual College Center (#1126)	5,997,415.00			5,997,415	5,997,415.00	5,997,415	Nov-02	May-04	Sep-06
Fayetteville	Classroom Bldg/Renov.Serv Merchandise Bldg (DCC #1585)	9,889,835.00		0.00	1,358,485	893,073.73	10,189,000	Aug-07	Jul-08	Jun-11
Fayetteville	Horace Sisk Boiler Chiller Replacement (#1211)	209,343.00	111,788.00	1,259,947.90	321,131	321,131.00	321,131	Apr-02	May-04	Sep-06
Fayetteville	Purchase land along Ft Bragg Road ( #1441)	500,645.00			500,645	500,644.45	500,645	N/A	N/A	Dec-04
Fayetteville	Addition to Administration Building (DCC # 1520)	1,177,800.00		500,000.00	1,208,000	1,177,800.00	1,208,000	Sep-06	Dec-07	Dec-09
Fayetteville	Purchase land along Ft Bragg Road (#1534)	484,510.00			484,510	484,510.00	484,510	N/A	N/A	Oct-05
Fayetteville	Criminal Justice Center PM & E (DCC # 1460)	2,209,944.00			2,209,944	2,209,944.00	2,209,944	Jun-06	Jul-07	Mar-09
Fayetteville	Bulla Property Parking Lot (DCC # 1557)	261,182.00		360,218.00	261,182	261,182.00	261,182	Jul-07	Dec-07	Jan-09
Fayetteville	Purchase of Western Property (DCC # 1729)	2,505,136.00		407,553.00	2,505,136	2,505,136.00	2,505,136	Dec-07	Jun-08	Jun-09
Fayetteville	Bundled R & R Projects 2005 (#1446)	505,190.41		421,782.00	505,191	505,190.41	505,191	Jul-05	Jul-06	Sep-07
Fayetteville	Renovation Student Center (#1795)	329,365.00		3,000,000.00		0.00	329,365	Jul-10	Jan-11	Jan-12
Forsyth	Construction - New building - #1139	3,735,600.00		7,460,000.00	3,735,600	3,735,600.00	3,735,600	Apr-02	Mar-04	Sep-07
Forsyth	Gym renov, Rerouting data lines, & Parking lot - #1159	700,000.00	200,000.00		900,000	900,000.00	900,000	Dec-01	Apr-02	Sep-03
Forsyth	HVAC & Fire Alarm System Renovations - #1311		559,052.50		559,053	559,052.50	559,053	Feb-03	Aug-03	Apr-04
Forsyth	Northwest Forsyth County Center - #1390	9,249,421.00			9,249,421	9,231,880.26	9,249,421	Jun-04	Oct-06	Feb-09
Forsyth	Renovations - Snyder Hall - #1437		665,000.00		665,000	665,000.00	665,000	Feb-06	May-06	Mar-07
Forsyth	Renovations-Allman Center #1560		280,000.00		280,000	280,000.00	280,000	Mar-06	May-06	Feb-07
Forsyth	Bundled - R & R #1630		1,427,157.00		1,427,157	1,048,510.08	1,427,157	Oct-07	Apr-08	May-10
Forsyth	Air Conditioning Upgrade West Campus #1538		550,478.00	1,390,000.00	550,478	550,478.00	550,478	Apr-07	Jul-07	Apr-09
Forsyth	Construction - Greene Hall Expansion #1438	960,000.00		3,500,000.00	960,000	799,706.95	960,000	Jul-07	Nov-07	Aug-09
Gaston	New Public Safety Building - #1122	1,494,783.00		465,844.00	1,494,783	1,494,782.05	1,494,783	Jan-02	Mar-03	Oct-04
Gaston	New Science and Technology Building - #1428	696,044.00		2,184,488.00	696,044	696,044.00	696,044	Aug-05	Sep-07	Feb-09
Gaston	Renovation - Comer Building - East #1332		2,484,763.00	480,427.00	2,484,763	2,484,762.92	2,484,763	Nov-06	Mar-06	Sep-06

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2010

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 9/30/2010	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 9/30/2010	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Gaston	New Health Sciences Building - #1427	883,710.00		12,000,000.00	883,711	883,710.20	883,711	Apr-06	Oct-07	Oct-09
Gaston	Renovation - Craig Building - #1333		222,647.00	42,618.00	222,647	222,646.17	222,647	Jan-06	Feb-06	Sep-06
Gaston	Lena Sue Beam Building Renovation & Expansion #1753	1,821,629.00	0.00	4,597,038.00		60,203.00	1,821,629		Jan-11	Jan-12
Gaston	Restroom Renovation #1653	5,217.00	19,249.00	41,334.00	24,466	24,466.00	24,466	Oct-07	Oct-07	Jun-09
Gaston	East Campus Land Purchases #1694	192,513.00			192,513	192,513.00	192,513	N/A	N/A	Dec-08
Gaston	Lincoln Campus Lower Level # 1778	1,792,103.00	4,025.00			115,420.00	1,796,128		Oct-10	Oct-11
Guilford	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303	2,150,000.00		245,400.00	2,150,000	2,150,000.00	2,150,000	Nov-02	Nov-03	Aug-06
Guilford	Land #1236	3,000,000.00		0.00	3,000,000	3,000,000.00	3,000,000	N/A	N/A	Mar-02
Guilford	Classroom Building Project #1046	4,250,000.00		5,000,000.00	4,250,000	4,250,000.00	4,250,000	Jul-00	Feb-02	Jan-04
Guilford	Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888	1,500,000.00		2,520,000.00	1,500,000	1,500,000.00	1,500,000	Jun-97	Nov-99	Mar-05
Guilford	Jamestown Campus Land & Parking #1294	4,350,000.00		0.00	4,100,000	4,350,000.00	4,100,000	Jul-06	Jul-08	Oct-10
Guilford	Classroom Building #1605	2,100,382.00		8,500,000.00	1,757,619	1,623,390.38	4,600,382	Sep-07	Jul-11	Jul-12
Guilford	Fire Suppression System Replacement #1392		344,005.55	0.00	334,006	344,005.55	334,006	May-04	Jun-04	Mar-07
Guilford	Roads, Parking & Walkways Repairs #1334		889,324.77	0.00	889,325	889,324.77	889,325	Nov-04	Jun-05	Feb-07
Guilford	Business Careers Renovation #1397		38.00	0.00	38	37.45	38	May-07	May-07	May-07
Guilford	HVAC Renovations and Energy Upgrades #1398		619,982.00	0.00	619,982	619,981.45	619,982	Oct-04	Aug-05	May-07
Guilford	Health Technologies Project #1375	9,750,000.00		7,545,000.00	10,000,000	9,750,000.00	10,000,000	Jan-05	Oct-06	May-09
Guilford	Business Hall Renovations #1773		3,070,423.00	0.00		175,211.00	3,070,423	Oct-07	Dec-07	Jan-11
Guilford	Land #1680	643,659.27		0.00	643,659	643,659.00	643,659	N/A	N/A	Jun-09
Guilford	Land #1681	356,340.73		0.00		356,340.73	345,340	N/A	N/A	Jun-09
Halifax	Allied Health/Auditorium Bldg #1090	7,615,690.03		2,042,678.00	7,615,691	7,614,690.03	7,615,691	Apr-01	May-02	Dec-03
Halifax	HVAC replacement,welding shop renovations #1165	91,218.97	811,569.00	3,000.00	902,787	897,035.62	902,787	May-01	May-01	Feb-10
Halifax	Wellness/Fitness Center #1292	566,130.00			566,130	566,129.64	566,130	Nov-02	Jul-03	Feb-04
Haywood	Renovation - 200/300 Buildings #1113	570,480.00	1,851,922.00	292,443.00	2,422,402	2,422,402.00	2,422,402	Dec-01	Jul-03	Dec-04
Haywood	Regional High Tech. Center #1327	217,598.00		142,799.00	217,598	217,598.00	217,598	Feb-04	Feb-05	Oct-05
Isothermal	Continuing Education Building Renovation - #1204		548,417.17		548,418	548,417.17	548,418	Jan-02	Apr-03	Aug-03
Isothermal	Life Long Learning Center #1298	1,658,309.00		3,250,000.00	1,658,309	1,658,309.00	1,658,309	Sep-03	Sep-06	Sep-07
Isothermal	ADA Compliance Project & minor building improve. #1252		123,693.77		123,694	123,693.77	123,694	Oct-02	Jan-03	Jul-03
Isothermal	Campus HVAC Controls Replacement #1253		181,781.47		181,782	181,781.47	181,782	Jul-02	Oct-02	Apr-03
Isothermal	Underground wiring project #1394		100,000.00	150,000.00	100,000	100,000.00	100,000	Oct-04	Apr-05	Jul-05
Isothermal	Student Center Roof Replacement #1395		276,333.55	24,159.00	276,334	276,333.55	276,334	Sep-04	Jan-05	Dec-06
Isothermal	Library & Swimming Area Roof Replacements #1524		447,401.00		447,401	447,401.00	447,401	Nov-05	Dec-05	Feb-07
Isothermal	Library Interior Ceiling Renovation - #1565		6,106.00	3,382.00	6,106	6,106.00	6,106	Aug-06	Oct-06	May-07
James Sprunt	Exterior Campus Lighting #1163		223,414.00	68,807.00	223,414	223,414.00	223,414	Nov-01	Jul-02	Dec-02
James Sprunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164		176,584.70		176,586	176,584.70	176,586	Apr-01	Dec-01	Jun-02
James Sprunt	Herring Bldg. Classroom Addition #1281	1,783,718.00			1,783,718	1,783,718.00	1,783,718	Jul-02	May-04	Apr-05
James Sprunt	Repair and Renovations #1424		266,319.00		266,319	266,319.00	266,319	Nov-04	Jan-05	Dec-07
James Sprunt	Repair and Renovations Phase 2 #1529		265,000.00		265,000	265,000.00	265,000	Jan-05	Oct-05	Dec-07
Johnston	Campus Lighting and Parking #1176	189,194.00		7,326.00	189,194	189,193.75	189,194	Jan-02	Feb-02	Aug-09
Johnston	Industrial Technology Bldg #1219	2,299,625.00	0.00	829,735.00	2,299,625	2,299,625.00	2,299,625	Jul-01	Feb-03	May-04
Johnston	Renovation of Wilson #1103	0.00	632,153.00	462,199.00	632,153	632,152.82	632,153	Jul-01	Apr-03	Dec-03
Johnston	Wilson Building Addition/renovation, Elsie, TDT renov. #1220	6,049,209.00	549,732.00		6,598,941	6,586,649.62	6,598,941	Aug-03	Nov-04	Apr-09
Johnston	Arboretum Greenhouse Complex #1422	94,919.00		94,919.00	94,919	94,917.88	94,919	Dec-04	Jun-06	Sep-06
Johnston	Parking Lot Improvements #1620	28,150.00	30,803.00	597,820.00	36,516	0.00	58,953	Dec-07	Jul-08	Dec-09
Johnston	Art and Elsee Buildings Renovations #1526	306,707.00		30,326.00	306,707	306,706.64	306,707	Sep-05	Aug-06	Jun-08
Lenoir	Adtns/Renov Health Sciences Bldg & Marquee #1136	373,061.44	196,000.00		569,062	569,061.44	569,062	Jan-01	Jan-02	Jun-03
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA #1228		928,692.00	50,000.00	928,692	760,467.25	928,692	Feb-05	Jun-06	Oct-10
Lenoir	Early Childhood/Literacy Bldg&Student Center Add #1239	199,745.46			199,746	199,745.46	199,746	Sep-01	Nov-01	Dec-05
Lenoir	Resurface Roads and Parking Lots/other renovations #1251		400,000.00	100,000.00	400,000	370,334.98	400,000	Jun-02	Feb-04	Oct-10
Lenoir	Classroom and Science Building #1238	4,932,980.00		600,000.00	4,932,980	4,932,980.00	4,932,980	Oct-02	Feb-05	May-07
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232		420,249.00		420,249	134,705.35	420,249	Nov-07	Feb-08	Nov-10

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2010

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 9/30/2010	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 9/30/2010	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Lenoir	Industrial/Vocational Center #1407	2,265,844.00		22,000.00	2,265,844	2,265,844.00	2,265,844	May-06	Sep-07	Feb-09
Lenoir	Land Acquisition #1399	380,910.32			380,911	380,910.32	380,911	N/A	N/A	Oct-04
Lenoir	Jones Co. Land Acquisition #1462	148,282.20			148,283	148,282.20	148,283	N/A	N/A	Feb-05
Lenoir	Felix Johnson Property #1488	304,951.25			304,952	304,951.25	304,952	N/A	N/A	Apr-05
Lenoir	Jones County Center #1500	851,718.00		1,109,000.00	851,718	851,718.00	851,718	Mar-07	Sep-07	Jan-10
Lenoir	Maintenance Facility #1587	749,523.83			749,524	744,730.45	749,524	Mar-07	Sep-07	Nov-09
Lenoir	Signage #1588	124,200.00		75,800.00	124,200	1,856.80	124,200	Jul-07	Feb-08	Dec-10
Lenoir	Christine Parker Property #1533	63,972.54			63,973	63,972.54	63,973	N/A	N/A	Dec-05
Lenoir	Corrections Training Facility & Simulated Cell #1590		50,000.00	225,000.00	50,000	50,000.00	50,000	Jun-08	Jul-08	Jul-09
Lenoir	Construction Trades #1775	46,414.17	404,751.00		451,165	17,202.75	451,165			Jul-11
Martin	Misc. R & R (Bundled projects) #1178		99,712.69		99,713	99,712.69	99,713	May-01	May-01	Oct-02
Martin	Roof Repairs (Bundled projects) #1192		630,914.86	16,609.00	630,915	630,914.86	630,915	May-03	Jan-04	Sep-06
Martin	HVAC #1583		833,268.00	294,945.00	833,268	833,268.00	833,268	Apr-07	May-08	Mar-10
Mayland	Avery County Project #1169	824,470.89		413,845.00	824,471	824,470.89	824,471	Sep-02	Mar-02	Feb-03
Mayland	R&R Projects #1284		200,000.00	130,000.00	200,000	200,000.00	200,000	Jan-02	Apr-02	May-09
Mayland	Applied Technologies Building #1328	1,852,610.00		961,894.00	1,852,610	1,852,610.00	1,852,610	Oct-06	Nov-07	Nov-09
Mayland	Repairs/Renovations Projects #1625		241,545.00		241,545	217,499.28	241,545	Jul-07	Aug-07	Nov-10
Mayland	Land Purchase #1378	127,529.00		17,471.00	127,529	127,529.00	127,529	Feb-04	Feb-04	Feb-04
McDowell	Classroom Building #1353	2,123,659.00		736,266.00	2,123,659	2,123,658.37	2,123,659	Mar-04	Oct-05	Feb-07
McDowell	Asbestos Abatement Project #1707	14,620.00			14,620	14,620.00	14,620	Oct-08	Nov-08	Dec-08
McDowell	Replace Exit Doors & Fire Alarm System #1160		166,200.00		166,200	166,200.00	166,200	Apr-01	May-01	Jun-02
McDowell	Roof Replacement #1161		98,000.00		98,000	98,000.00	98,000	Jun-01	Jul-01	May-02
McDowell	Campus Repair and Renovations #1248		174,500.00		174,500	174,500.00	174,500	Apr-02	May-02	Mar-03
McDowell	Campus Repairs & Renovations #1566		282,588.00		282,588	282,588.00	282,588	Sep-06	Sep-06	Jun-07
Mitchell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168		250,000.00		250,000	250,000.00	250,000	Oct-01	Jul-04	Sep-06
Mitchell	Renovation Of the CEC-Gen'l Bldg. Renovations - #1196		142,012.59		142,012	142,012.59	142,012	Sep-04	Apr-05	Sep-06
Mitchell	Mooreville Center 2nd Floor Addition-DCC No. 1070	216,545.00		782,739.70	216,545	216,545.00	216,545	Nov-00	Apr-02	Sep-03
Mitchell	Advanced Technology Building-DCC No. 1091	3,175,702.73		999,008.39	3,175,702	3,175,702.73	3,175,702	Apr-01	Mar-04	Jul-06
Mitchell	Renovation of the Library #1379		415,993.00	234,007.00	415,993	415,993.00	415,993	Apr-05	Jun-06	Oct-07
Mitchell	Renovation of the Student Center #1573		2,602.50		2,603	2,602.50	2,603	Nov-07	Jun-08	Oct-09
Mitchell	Renovation of Vocational Building #1509		1,270,170.69		1,270,170	1,270,170.69	1,270,170	Aug-06	Feb-07	Oct-08
Mitchell	Main Building Renovations #1766	3,391.27	175,333.22	81,275.00	178,724	151,155.33	178,724			Nov-10
Montgomery	Renovations and Repairs #1187		502,004.00		502,004	502,004.00	502,004	Jun-01	Oct-01	Dec-06
Nash	Land Acquisition #1141	350,000.00			350,000	350,000.00	350,000	N/A	N/A	Mar-01
Nash	Structural Repairs & Renovations #1299		190,000.00		190,000	190,000.00	190,000	Jul-02	Oct-06	May-08
Nash	Environmental Repairs & Renovations - #1193		266,844.00		266,844	266,844.00	266,844	Nov-01	Dec-01	Apr-06
Nash	Aesthetic Repairs & Renovations - #1194		260,000.00		260,000	260,000.00	260,000	Aug-01	Sep-01	Feb-06
Nash	Program Specific Classroom Renovations #1203		41,000.00		41,000	41,000.00	41,000	Jul-01	Mar-05	Jul-06
Nash	Infrastructure Repairs & Renovations #1300		41,000.00		41,000	41,000.00	41,000	Mar-06	Jul-06	Mar-08
Nash	Science & Technology Building #1301	3,933,237.00		2,684,229.00	3,933,237	3,933,237.00	3,933,237	Mar-03	Apr-04	Feb-06
Nash	Repurposing Classrooms #1530		150,000.00		150,000	150,000.00	150,000	May-05	Jun-05	May-06
Pamlico	Expansion of Bayboro Center #1224	313,253.00	70,000.00	223,752.00	383,253	382,141.12	383,253	May-03	Jun-03	Aug-05
Pamlico	Repair and Renovations #1011		213,376.00	207,015.00	213,376	213,376.00	213,376	May-03	Jun-03	Aug-05
Pamlico	Life Care Center #1391	1,874,302.00		2,510,258.00	1,874,302	1,874,302.00	1,874,302	Jun-05	May-06	Mar-08
Piedmont	Renovate gym to LRC & Distance learning Classroom #1309	857,485.06	844,824.00		1,702,310	1,702,309.06	1,702,310	Jul-03	Sep-04	Dec-05
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310	1,567,922.00		175,000.00	1,567,922	1,567,919.57	1,567,922	Jul-03	May-05	Aug-06
Piedmont	Renovate Student Complex #1383	1,015,151.00			1,015,151	1,015,150.87	1,015,151	Aug-04	Apr-06	Sep-06
Piedmont	Renovate Auditorium #1384	5,250.00			5,250	5,250.00	5,250	Aug-04	n/a	n/a
Piedmont	Person County Classroom/Lab Building #1445	465,312.00		1,294,955.00	465,312	465,312.00	465,312	Oct-06	Oct-07	Aug-09
Pitt	General Classroom Bldg - 1111 Ph1	5,281,750.00			5,281,750	5,281,750.00	5,281,750	Nov-00	Apr-02	Mar-08
Pitt	Parking Project - 1112 Ph1	139,639.00		288,156.00	139,639	139,638.98	139,639	Feb-02	Oct-02	Jan-08

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2010

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 9/30/2010	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 9/30/2010	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Pitt	Bowen Farm Site Project (Planning) - 1110	146,250.00		1,050,000.00	146,250	146,250.00	146,250	Mar-02	Jul-03	Oct-04
Pitt	Fulford Bldg Addition Ph II - 1234	212,934.00		0.00	212,934	212,934.00	212,934	Apr-02	Apr-05	Apr-07
Pitt	Firing Range and Driving Pad - #1177	339,589.00		787,848.00	339,589	339,589.00	339,589	Jun-02	Mar-05	Mar-06
Pitt	Davenport Farm #1431	3,148,254.68			3,148,255	3,148,254.68	3,148,255	N/A	N/A	Oct-04
Pitt	MacThrift Building #1505	927,906.98		1,200,000.00	927,907	927,906.98	927,907	N/A	N/A	Jul-05
Pitt	Student Center - Phase 1 #1545	6,262,723.00	1,787.00	670,191.00	6,264,510	6,264,510.00	6,264,510	Jul-06	Oct-07	Jul-09
Pitt	Humber Bldg Renov Ph III #1358		1,583,308.00	1,400,000.00	1,583,308	1,583,307.77	1,583,308	Jan-04	May-05	Jul-06
Pitt	Greenville Center Renovation #1617	64,098.00	47,348.00	137,652.00	114,098	111,445.17	114,098	Oct-07	Oct-07	Jul-08
Pitt	Herman Simon Building #1688	35,000.00		5,056,063.00	35,000	35,000.00	35,000			Jun-10
Randolph	R & R Bundle Number One, Two & Three #1174		1,050,259.00		1,050,259	1,050,259.00	1,050,259	May-01	Nov-02	Feb-07
Randolph	Archdale Center Classroom Addition #1317	1,344,379.00		323,446.00	1,344,379	1,344,379.00	1,344,379	May-03	Oct-04	Jul-06
Randolph	R & R Bundle Number Four #1578		635,271.00		635,271	635,271.00	635,271	Oct-06	Nov-06	Jun-09
Richmond	Proj.1089 - HVAC Renovations in 3 Buildings		890,000.00	0.00	890,000	890,000.00	890,000	Mar-01	Jul-03	Feb-04
Richmond	Proj.1088 Health Sciences Building	3,542,287.00		2,320,000.00	3,542,287	3,542,287.00	3,542,287	Jun-03	Nov-04	Dec-05
Richmond	Proj. 1282 Acquire Building in Scotland County	137,272.00		0.00	137,272	137,272.00	137,272	N/A	N/A	Sep-02
Richmond	Proj. 1283 Multiple Renovations @ less than \$100,000 each		358,389.00	0.00	358,389	358,389.00	358,389	Jun-02	Aug-02	Oct-04
Richmond	HVAC Renovation in Lindsey Petris Building	295,672.00		146,236.00	295,672	293,416.98	295,672	N/A	N/A	Oct-09
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271		255,395.00		255,395	255,395.00	255,395	Jul-02	Jul-02	Aug-03
Roanoke-Chowan	Compliance/Safety Renov. (Bundled Projects) #1323		215,600.00		215,600	215,600.00	215,600	Jun-03	Aug-03	Jul-06
Roanoke-Chowan	Learning/Working Renov. (Bundled Projects) #1324		385,267.35	39,928.00	385,268	385,267.35	385,268	Aug-03	Sep-03	Jul-06
Robeson	#1225 (Pembroke Center Land Purchase)	76,073.00			76,073	76,073.00	76,073	N/A	N/A	Feb-02
Robeson	#1109 Continuing Education Building	2,476,854.00			2,476,854	2,451,995.78	2,476,854	Dec-01	Feb-03	Apr-08
Robeson	#1206 Continuing Education /Allied Health Buildings	7,466,140.00			7,466,140	7,389,115.39	7,466,140	Jan-02	Jan-03	Apr-08
Robeson	#1214Emergency Training Facility Addition	43,718.30			43,720	43,718.30	43,720	Feb-02	Jul-02	Jul-03
Robeson	#1329 Renovations Site Work	1,380,906.45	992,074.00	85,000.00	2,372,981	2,372,980.45	2,372,981	Apr-03	Jun-03	Oct-06
Robeson	#1562 Workforce Development Bldg.	1,209,432.00		2,700,000.00	1,209,432	1,209,432.00	1,209,432	Apr-07	Jan-08	Oct-09
Robeson	#1108 Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9,10, 15		159,921.38	7,701.00	159,922	159,921.38	159,922	Feb-01	Mar-01	Apr-03
Rockingham	Lifelong Learning Center - 1079	2,400,291.00		454,000.00	2,400,291	2,400,291.00	2,400,291	Jun-02	Nov-04	Nov-06
Rockingham	Classroom/Storage Bldg. at ESTC - 1080	239,000.00		10,000.00	239,000	239,000.00	239,000	Mar-01	May-02	Jun-04
Rockingham	Spring 2001 Renovations #1156		146,667.60	0.00	146,667	146,667.60	146,667	Oct-06	Dec-06	Apr-10
Rockingham	Summer 2001 Renovations #1191		112,500.00	43,633.00	112,500	112,500.00	112,500	Mar-01	Apr-01	Nov-03
Rockingham	Fall 2001 Renovations #1217		86,700.00		86,700	86,700.00	86,700	Jan-02	Feb-02	Sep-06
Rockingham	Spring 2002 Renovations #1218		70,000.00	379,000.00	70,000	70,000.00	70,000	Mar-02	Jun-02	Oct-04
Rockingham	Fall 2002 Renovations - #1306		243,000.00	6,367.00	243,000	243,000.00	243,000	Jun-03	Jul-03	Oct-05
Rockingham	Spring 2004 Renovations - #1382		346,000.00		346,000	283,002.24	346,000	Jun-05	Nov-05	Oct-10
Rockingham	Summer 2004 Renovations #1501		100,000.00		100,000	100,000.00	100,000	Sep-04	Nov-04	Sep-07
Rockingham	Summer 2005 Renovations #1540		1,072,482.40		1,054,150	934,712.15	1,054,150	Sep-06	Nov-06	Oct-10
Rowan-Cabarrus	Bldg. 100 Renovations - #1032		202,433.00	1,355,376.00	202,433	202,432.03	202,433	Feb-01	Jul-02	Oct-02
Rowan-Cabarrus	Classroom/Laboratory Building - #1185	4,287,029.00		4,191,873.00	4,287,029	3,893,919.82	4,287,029	Mar-05	Dec-06	Dec-08
Rowan-Cabarrus	Parking Lot Extension/Renovation #1393	4,229.00		456,410.00	4,229	4,228.58	4,229	Oct-04	Oct-06	Jul-07
Rowan-Cabarrus	Various Renovations - #1314		603,152.00		603,152	359,174.29	603,152	Dec-06	Feb-07	Dec-10
Rowan-Cabarrus	LRC & Student Support Space Renovations (proj #1086)	65,771.00	805,583.00	179,328.00	871,354	691,419.85	871,354	Jul-04	Sep-07	Dec-09
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot #1595	5,207,129.00		3,659,365.00	5,207,129	4,759,604.13	5,207,129	Feb-07	Mar-08	Jun-10
Sampson	Occupational Building #1133	3,263,820.00	125,530.00	2,141,180.00	3,389,350	3,389,350.00	3,389,350	Dec-00	Mar-04	Jul-05
Sampson	Campus Roadway Extension #983	176,000.00		216,075.00	176,000	176,000.00	176,000	Feb-01	Apr-02	Oct-02
Sampson	North HVAC and Crosswalk replacement #1151		575,000.00	19,385.00	575,000	575,000.00	575,000	Feb-01	Feb-02	Oct-03
Sandhills	New Student Center # 940	2,279,455.00	0.00	5,650,000.00	2,279,455	2,279,455.00	2,279,455	Oct-00	Jul-03	Jun-06
Sandhills	New Hoke County Center #813	308,380.00	0.00	1,429,529.00	308,380	308,379.33	308,380	Jul-98	Aug-00	Nov-01
Sandhills	Kennedy Hall Health Sciences Renovation #1003	0.00	487,000.00	734,000.00	487,000	487,000.00	487,000	Feb-02	Mar-02	May-03
Sandhills	Education Center #1081	4,095,643.00	0.00	2,145,003.00	4,095,643	4,095,643.00	4,095,643	Nov-01	Sep-04	Dec-06
Sandhills	Parking Lot - South Campus #1313	175,156.00	0.00	131,000.00	175,156	175,155.02	175,156	Jan-03	Jun-03	Sep-04

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2010

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 9/30/2010	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 9/30/2010	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Sandhills	Stone Hall Administration Renovation #1278	1,431.00	120,000.00		121,431	121,431.00	121,431	Dec-02	May-03	Sep-04
Sandhills	Stone Hall Student Services Renovation #1154	0.00	95,000.00		95,000	95,000.00	95,000	Jun-01	Apr-02	May-03
Sandhills	Hoke Business and Technology Center #1142	1,803,237.00	0.00	25,465.00	1,803,237	1,803,236.28	1,803,237	Dec-04	Sep-06	Mar-08
Sandhills	Horticulture Complex - 1352	1,288,526.00	0.00	1,993,577.00	1,288,526	1,121,182.47	1,288,526	Oct-06	Mar-08	Jun-10
Sandhills	Blue Hall Renovation #1004	133,938.00	154,502.16	658,523.61	178,326	57,523.06	178,326	Jul-06	Dec-10	Oct-11
Sandhills	Causey Hall Development Office Renovation - #1626	0.00	102,539.21		102,540	102,539.21	102,540	Sep-07	Sep-07	Apr-08
Sandhills	Meyer Hall Boiler Replacement - #1623	0.00	131,092.00	298,592.12	131,092	131,092.00	131,092	Dec-07	Feb-08	Feb-09
Sandhills	Improvements/Expansion Traffic System - #1242	151,741.00	0.00		151,741	151,740.01	151,741	Apr-02	Jun-02	Aug-02
Sandhills	Meyer-Stone Hall Roof Replacement #1376	0.00	225,877.42	113,956.21	225,878	225,877.42	225,878	Jun-07	May-08	May-09
Sandhills	Stone Hall Renovation #1477	0.00	43,938.00		43,938	43,938.00	43,938	Apr-05	May-05	Aug-05
Sandhills	Emergency Services Training Complex #1356	670,674.66	0.00	17,850.31	672,300	670,674.66	672,300	Sep-07	Oct-07	May-09
Sandhills	Stone Hall Lecture 111 Renovation #1357	15,060.00	523,715.00		538,775	538,774.84	538,775	Aug-05	Oct-07	Jun-08
Sandhills	Athletic Field Renovation #1347	317,000.00	0.00		317,000	317,000.00	317,000	May-04	Jul-05	Jun-06
Sandhills	East Campus Utility Renovation #1640	0.00	114,590.42	7,623.00	114,591	114,590.42	114,591	Aug-04	Jan-05	Nov-09
Sandhills	Hoke Early College #1641	77,880.00	0.00	2,922,120.00	77,880	77,880.00	77,880	Sep-07	Jan-08	Sep-10
Sandhills	Greenhouse Renovation #1528	139,784.00	80,000.00	79,988.00	219,784	219,783.25	219,784	Oct-05	Nov-06	Sep-07
Sandhills	Transportation Services Area Renovation #1650	10,848.00	47,461.00	500,000.00	45,353	3,496.96	58,308	Sep-08	Feb-09	Jun-11
Sandhills	Emergency Services Training Complex-PH 2 #1649	1,625.34	0.00	2,905,149.69	1,626		1,626		Feb-10	Apr-11
South Piedmont	Continuing Education Center Renovations (#932B)	0.00	300,000.00	1,483,320.00	300,000	300,000.00	300,000	Feb-01	Aug-01	Sep-02
South Piedmont	Renovations to the Continuing Education Ctr - #1166	263,488.00	116,235.00	2,846,430.00	379,723	379,723.00	379,723	Apr-01	Apr-04	Apr-06
Southeastern	Infrastructure Construction/Renovations #1173	180,481.00	1,029,868.00		1,210,349	1,210,348.95	1,210,349	Jan-02	Feb-02	Jul-06
Southeastern	OSHA and ADA Compliance #1275	18,877.00	265,000.00		283,877	283,876.56	283,877	Apr-03	Dec-05	Sep-07
Southeastern	Technology Building #1274	4,525,312.00			4,536,990	4,525,312.00	4,536,990	Apr-05	Jun-07	Jan-09
Southeastern	Building "G" Renovation/Addition #1413	615,215.00	55,589.00		670,804	667,003.27	670,804	Jul-05	Sep-07	Jan-09
Southeastern	Building (s) Roof Replacements #1765	157,051.00	44,411.00			0.00	210,394	Sep-07	Nov-07	Sep-10
Southwestern	Swain Ctr Renovation-remaining section of building #1190		399,979.99	28,558.00	399,980	399,979.99	399,980	Mar-02	Aug-02	Jun-03
Southwestern	Jackson County Renovations #1188		798,962.00	156,687.00	798,962	798,962.00	798,962	Nov-00	Nov-01	Mar-04
Southwestern	Restroom / shower renovation #1189		90,000.00		90,000	90,000.00	90,000	Sep-02	Sep-04	Mar-05
Southwestern	General building-new campus #1330	2,944,018.00		2,902,386.31	2,944,018	2,921,918.00	2,944,018	Jun-04	Dec-05	Jan-09
Southwestern	Academic, Admin building #1371	6,232,770.00		3,287,865.00	664,500	372,737.56	6,232,770	Nov-07	Sep-10	Jan-12
Stanly	Western Stanly Center - Project # 903	3,288,740.00	0.00	538,000.00	3,288,740	3,288,740.00	3,288,740	Oct-00	Feb-02	May-03
Stanly	Addition to existing building - Project #1231	814,929.00	0.00	53,865.00	814,929	814,929.00	814,929	Feb-02	Nov-02	Sep-03
Stanly	Patterson Building Roof Replacement #1207	0.00	100,000.00	0.00	100,000	100,000.00	100,000	Aug-01	Oct-01	Dec-01
Stanly	Corporate Education/Shop Building #1369	0.00	150,000.00	0.00	150,000	150,000.00	150,000	Aug-03	Nov-03	Sep-04
Stanly	Student Center Bldg Renovation & Addition #1355	123,071.00	67,800.00	412,929.00	190,871	190,871.00	190,871	Jan-04	Dec-04	Nov-05
Stanly	Kelley Building Roof Replacement & Renov #1421	0.00	182,200.00	0.00	182,200	182,200.00	182,200	Oct-04	Dec-04	Nov-05
Stanly	General Repair & Renovation #1531	0.00	409,851.00	0.00	409,851	409,851.00	409,851	Jan-06	Sep-06	Feb-09
Surry	No. 947: Yadkin Center (completed)	541,702.00		2,500,000.00	541,702	519,625.48	541,702	Feb-01	Jan-02	Apr-03
Surry	No. 1186: Parking Lot "H" Bldg (completed)	0.00	91,883.00	96,467.00	91,883	91,883.00	91,883	May-01	Sep-01	Nov-01
Surry	No. 1123:"K" Engineering Technologies Bldg (completed)	2,309,414.73		0.00	2,309,414	2,309,413.73	2,309,414	Jul-02	Nov-03	Jan-05
Surry	No. 1387: Renov V-C-P + Small Proj. (completed)	525,899.00	830,934.00	305,529.00	1,356,833	1,356,833.00	1,356,833	May-04	Apr-05	Apr-07
Surry	No. 1367: Maintenance Bldg & Misc. (completed)	806,507.00	0.00	0.00	806,507	806,507.00	806,507	Mar-04	Jun-05	Oct-06
Surry	No. 1258: "J" Three-Story Classroom Bldg (completed)	649,158.66		4,044,437.00	649,159	649,158.66	649,159	May-02	Nov-03	Feb-05
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation (completed)	175,561.47	551,767.00	0.00	727,329	727,328.47	727,329	Nov-02	Nov-03	Jul-04
Surry	No. 1521: Viticulture & Enology Center	3,000,000.00		2,625,000.00	3,000,000	3,000,000.00	3,000,000	Feb-06	Aug-08	Sep-10
Tri-County	Addition/Renovation -Enloe Building #1308	125,294.00	891,527.00	98,986.00	1,016,821	1,016,821.00	1,016,821	Feb-04	Jan-05	Mar-06
Tri-County	Lighted Parking/Concrete Sidewalks #1202	43,597.00	0.00	0.00	43,597	43,597.00	43,597	Jan-02	Feb-02	May-02
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	5,317,120.00			5,317,120	5,317,120.00	5,317,120	Jan-01	Jul-02	Oct-03
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307	1,566,484.53	238,395.00	138,863.00	1,804,880	1,804,879.53	1,804,880	Oct-02	Mar-04	Apr-05
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	1,800,547.00	154,825.00	14,077.00	1,955,372	1,955,372.00	1,955,372	Mar-02	Nov-03	Dec-04
Vance-Granville	LAND ACQUISITION #1517	114,723.00		8,559.00	114,724	114,723.00	114,724	N/A	N/A	Jun-05

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2010

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 9/30/2010	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 9/30/2010	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Vance-Granville	PHASE 1 R&R/CONSTRUCTION PROJECTS #1157	191,680.00			191,680	191,680.00	191,680	May-01	Jul-01	Oct-01
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	2,369,272.00	61,995.00	210,137.00	2,431,268	2,431,267.00	2,431,268	May-03	Oct-04	Dec-05
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198		416,400.14		416,401	416,400.14	416,401	Mar-03	Jun-03	Dec-03
Vance-Granville	BIO CLASSROOM/LAB #1543	458,000.00			458,000	457,999.90	458,000	Nov-05	Jul-06	Jul-08
Vance-Granville	MAIN CAMPUS IT/MARKETING #1612	100,281.00		74,175.00	100,281	100,281.00	100,281	Mar-07	May-07	Aug-07
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094	3,144,533.00	300,000.00		3,453,503	3,444,532.97	3,453,503	Nov-03	Oct-05	Jul-08
Vance-Granville	GRANVILLE MISC CONSTRUCTION	734,669.00				0.00		Sep-07	Oct-07	Jan-11
Vance-Granville	MULTI-SITE REPAIR/RENOVATIONS #1613		101,518.00		101,518	101,518.00	101,518	Jul-07	Jul-07	Jun-08
Wake	Reroofing - Ready Hall #1260		324,926.66		324,927	324,926.66	324,927	Mar-02	Jun-02	Feb-03
Wake	Resurfacing & paving pking. Areas & walk #1419		240,000.00		240,000	240,000.00	240,000	Aug-05	Dec-06	Jan-09
Wake	Land Acquisition #1442	2,066,654.83			2,066,655	2,066,654.83	2,066,655	Jan-07	Jan-07	Jan-07
Wake	Allied Health Auditorium Renovation #1321		552,157.41	269,240.00	552,158	552,157.41	552,158	Sep-03	Sep-04	Jun-05
Wake	Reroofing - Technical Education Bldg. #1290		206,458.00		206,458	206,458.00	206,458	Sep-02	Jun-03	Aug-03
Wake	Engineering Technology Bldg. Renovation #1291	350,000.00	510,877.00	638,640.00	860,877	860,877.00	860,877	Jun-04	Jan-06	Aug-06
Wake	N.E. Campus Development & Bldg. Const. #1289	21,793,175.00		5,729,363.00	21,771,745	21,732,801.25	21,771,745	Feb-03	Sep-05	Jan-09
Wake	R&R Main campus classrooms, labs & offices #1295	2,578,570.00	1,028,494.00	4,576,380.00	3,628,494	3,607,063.55	3,628,494	Jul-01	Aug-04	Aug-05
Wake	NE Campus Infrastructure #1262	3,333,051.00			3,333,051	3,296,199.87	3,333,051	Jan-03	Mar-05	Mar-06
Wake	TE Renovation #1559	50,000.00	24.00	681,360.00	50,024	50,024.00	50,024	Apr-07	Sep-07	Jan-09
Wayne	Childcare Center/Lab #1104	555,447.96		197,294.00	555,448	555,447.96	555,448	Apr-01	Oct-02	Aug-03
Wayne	Land Acquisition #1124	724,880.00			724,880	724,880.00	724,880	N/A	N/A	Jul-01
Wayne	Miscellaneous R&R (Bundled) #1162	229,235.00	702,916.00		932,151	932,151.00	932,151	Jun-01	Sep-05	Sep-08
Wayne	Addition Chiller & Upgrade of Energy Plant #1351	123,597.58	275,000.00	55,966.00	398,598	398,597.58	398,598	Nov-03	Jun-04	Apr-05
Wayne	Building 1 - Multi Purpose #1105	4,222,417.00	0.00	25,000.00	4,222,417	4,222,416.77	4,222,417	Jul-04	Oct-05	Oct-07
Wayne	Building 2 -Dental Clinic Addition & Renov. #1230	474,043.64	271,711.00	150,000.00	745,755	745,754.64	745,755	May-02	Feb-03	Dec-03
Wayne	Building 3 - Continuing Education Center #1280	4,293,808.01	0.00	20,000.00	4,293,809	4,293,808.01	4,293,809	Nov-02	Jun-04	May-06
Wayne	WLC & Dogwood Bldgs Renovation #1339	989,618.00	127,730.00		1,117,348	1,117,347.84	1,117,348	Apr-04	Nov-05	Mar-07
Western Piedmont	LIGHTING RETROFITS #1117		205,000.00		205,000	205,000.00	205,000	Feb-01	Mar-01	Feb-02
Western Piedmont	CAMPUS RENOVATIONS #1118		879,999.43		880,000	879,999.43	880,000	Feb-01	Mar-01	Jan-05
Western Piedmont	HEALTH/SCIENCE FACILITY #1366	3,678,649.00			3,678,649	3,671,779.67	3,678,649	Jan-04	Jan-05	Sep-08
Western Piedmont	CAMPUS REPAIRS/RENOVATIONS #1365		401,274.00		401,274	364,351.03	401,274	Jun-04	Sep-05	Oct-10
Western Piedmont	EMERGENCY SERVICES TRAINING COMPLEX	180,000.00			180,000	165,119.42	180,000	Jun-04	Oct-07	Feb-09
Wilkes	Walker Center Renovations - #1181		274,999.00		274,999	274,998.20	274,999	Jun-01	Jul-01	Oct-01
Wilkes	General Campus Renovations - #1182		444,049.95		444,049	444,049.00	444,049	May-05	Sep-06	Jun-09
Wilkes	Alleghany Center Relocation and Renovation - #1249	33,995.00	50,000.00	33,995.00	83,995	83,995.00	83,995	Sep-02	Oct-02	Apr-03
Wilkes	Ashe Center Lab and Classroom Space #1250	671,077.00		899,231.00	671,077	671,077.00	671,077	Oct-02	Nov-04	Jan-06
Wilkes	Technology Center - #1346	2,686,596.00		4,314,539.00	2,686,596	2,686,586.00	2,686,596	Oct-03	Mar-05	Aug-07
Wilkes	Science Lab, ADA and Admin. Office Renovatons - #1209		54,441.41		93,144	54,441.41	93,144	Nov-05	Sep-06	Sep-08
Wilkes	Energy Conservation Upgrades - #1183		242,000.00		242,000	242,000.00	242,000	Feb-01	Mar-01	Feb-06
Wilkes	Greenhouse Renovations - #1210		10,029.00		10,029	10,028.36	10,029	Jul-01	Aug-01	Dec-02
Wilkes	Roof Replace - Beacon, Hayes and Lovette Halls #1489		242,264.00		263,000	242,264.00	263,000	Jun-05	Feb-06	Sep-08
Wilkes	Roof Replacement - Thompson Hall #1490		244,462.00		254,856	244,462.00	254,856	Mar-06	Sep-06	Sep-08
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184		436,571.64		436,572	436,571.64	436,572	Jul-02	May-04	Oct-08
Wilson	Student Center- #1401	3,455,346.00	0.00	300,000.00	3,455,346	3,455,345.31	3,455,346	Nov-04	Jul-07	Dec-08
Wilson	Tech Center Land Acquisition-#1345	164,999.47			165,000	164,999.47	165,000	Aug-03	Aug-03	Aug-03
Wilson	Renovation Project - Year 2001 - #1149	0.00	336,540.00	0.00	336,540	336,540.00	336,540	Jan-01	Apr-01	Oct-02
Wilson	Community/Business Center - #1150	1,164,256.67	0.00	0.00	1,164,257	1,164,256.67	1,164,257	Apr-01	Sep-02	Jun-04
Wilson	Renovation Project - Year 2002 - #1229	0.00	224,999.69	0.00	225,000	224,999.69	225,000	Jan-02	Mar-02	Sep-03
Wilson	Renovation Project - Year 2003 - #1305	0.00	275,000.00	0.00	275,000	275,000.00	275,000	Jan-03	May-03	Apr-05
Wilson	Renovation Project - Year 2004-#1389	0.00	230,000.00	0.00	230,000	230,000.00	230,000	May-04	Feb-05	Mar-07
Wilson	Police Academy Addition - #1426	105,311.00	0.00	119,140.13	105,311	105,311.00	105,311	Jun-05	Dec-05	Apr-07
Wilson	Renovation Project - Year 2005-#1518	0.00	291,999.00	0.00	291,999	291,999.00	291,999	Dec-05	Sep-06	Aug-08

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2010

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 9/30/2010	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 9/30/2010	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Textile School	R&R (project bundled: emerg rep., infrastructure, safety, etc)		29,447.00		29,477	29,447.00	29,447	Nov-00	Dec-00	Jun-01
Textile School	Capital Construction Project 905 ID 6800100905A	750,000.00		2,437,200	750,000	750,000.00	750,000	Feb-02	Jun-02	May-04
General Funds		20.01	14.92			34.93				
	TOTALS	498,867,160	101,297,722	327,320,460	576,940,483	572,805,649	602,224,967			

600,164,881

\* Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State Board.

NOTE: Pitt CC "New Construction Funds" increased by \$135,000 in interest from the Higher Education Bonds for a settlement to Blue Rock Structure Inc.

NOTE: Pitt CC "New Constructon Funds" increased by \$29,880 in interest from the Higher Education Bonds for a Mutual Casualty Insurance Company settlement to Pennsylvania National

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2010

College	Project Name - (Project No. if assigned)	Status
Alamance	Student Services/LRC/Adm - Project No. 1129	Closed
Alamance	Renovations - Project I - Project No. 1201	Closed
Alamance	Renovations - Project II - Project 1302	Closed
Alamance	Renovations - Main Building Project No. 1549	Closed
Alamance	Renovations - Student Center No. 1563	Closed
Alamance	Allied Health Building - Project No. 1130	Closed
Alamance	Burlington Center Renovation Project No. 1584	Closed
Asheville	Computer Technology Center NCCCS #1097	Closed
Asheville	Renovations #1 - #1137	Closed
Asheville	Enka Center Renovations #1213	Closed
Asheville	Dental Lab Renovation NCCCS #1121	Closed
Asheville	Hospitality Education Center NCCCS #1098	Closed
Asheville	Fernihurst Renovation, #1158	Closed
Asheville	Marketing Tech Renovations #1354	Closed
Asheville	Azalea Student Services Renov/Addition #1515	Closed
Beaufort	Law Enforce/EMT/Fire Service Training Facility - #1084	Closed
Beaufort	Renovations to Buildings 1, 4 and 8 #1265	Closed
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266	Closed
Beaufort	Building 3 Door Project #1614	Closed
Beaufort	Building 1 and 3 Roof Replacement #1571	Closed
Bladen	Repair and Renovation #1337	Closed
Bladen	Student Resource Center(LRC,classrooms)#1430	Closed
Bladen	Industrial Training Center repair, renovation and Exp #1255	Closed
Bladen	Repair and Renovation, Roofs, HVAC - #1208	Closed
Blue Ridge	General Renovations-Flat Rock Campus - #1227	Closed
Blue Ridge	Campus wide wiring/infrastructure/distance learning - #1276	Closed
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350	Closed
Blue Ridge	Transylvania Center Aditions and Renovations - #1405	Closed
Blue Ridge	Renovations to two classroom buildings - #1443	Closed
Blue Ridge	General Renovations Phase II-Flat Rock Campus - #1304	Closed
Blue Ridge	New Vocational Training Building - #1536	Closed
Brunswick	Technical and Trades Building Project #914	Closed
Brunswick	Bundled R&R Projects #1342	Closed
Caldwell	Distance Learning #1128	Closed
Caldwell	Watauga Site Prep #1127	Closed
Caldwell	TAPS roof Replacement 1777	Closed
Caldwell	E Building Elevator #1762	Closed
Caldwell	Civic Center EIFS #1760	Closed
Caldwell	Beam Hall Renovations #1749	Closed
Caldwell	Coffey Drive Property #1747	Closed Land Purchase
Caldwell	Occupational Training Center #1555	Closed
Caldwell	Civic Center #1267	Closed
Caldwell	Land Acquisition/Transportation Center #1547	Closed
Caldwell	NE Site Project #1415	Closed
Cape Fear	Pier and Dock Replacement- Emergency #1147	Closed
Cape Fear	New Elevator and Elevator Repairs-Emergency #1148	Closed
Cape Fear	Engineering Technology building #1215	Closed
Cape Fear	Renovs-Emmart Bldg., Burnett Bldg., Machine Shop #1216	Closed
Cape Fear	Campus Loop Access Road & Truck Driver Facility #1377	Closed
Cape Fear	Cosm/Early College Bldg and Parking Deck Proj #1455	Complete
Cape Fear	Public Safety Training Center #1416	Complete

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2010

College	Project Name - (Project No. if assigned)	Status
Cape Fear	North Campus Signage & Entrance Project #1608	Closed
Cape Fear	Wilmington Bookstore Renovation #1643	Complete
Cape Fear	Atlantic Coastline Building Renovation #1661	Closed
Cape Fear	Elevator Repairs and Upgrade #1772 to be assigned	Complete
Carteret	Classroom Bldg Repl & Marine Tech Bldg #1092	Closed
Carteret	Hospitality Building Renov. and Parking Renov. #1348	Closed
Carteret	McGee Building Renovation-Joslyn Hall #1539	Closed
Carteret	McGee Building Renovation-Classrooms #1475	Complete
Carteret	Sewer Lift Station Repair/Replacment #1525	Closed
Catawba	Renovations - Alex. Ctr. NCCCS #1100	Closed
Catawba	Classroom/Laboratory Building #1285	Closed
Catawba	Roofing and Paving #1636	Complete
Catawba	Renovations - Institutional Advancement #1564	Closed
Catawba	Paap Building Renovations #1233	Closed
Catawba	Old Testing Center Renvoations #1288	Closed
Catawba	Renovate Interior Space #1312	Closed
Central Carolina	Roofing (Student Center & Admin.) (Bundled R&R)(#1359)	Closed
Central Carolina	Roof Repairs (Main Building) (Bundled R&R) (#1360)	Closed
Central Carolina	Roofing (LRC & Science) (Bundled R&R) (#1361)	Closed
Central Carolina	Classroom/Science Lab Bldg. (Proj.# 1106)	Closed
Central Carolina	Telecommunications Bldg. (Proj.# 1107)	Closed
Central Carolina	Classroom Building (Proj. # 1325)	Closed
Central Carolina	Renovation of Science Building (# 1408)	Closed
Central Carolina	Computer Technology Building (#1410)	Closed
Central Carolina	Land Acquisition - Watson Property (#1570)	Closed
Central Carolina	Renovation of Classroom Building (#1362)	Closed
Central Carolina	R&R - Siler City Center (# 1485)	Closed
Central Carolina	R&R - Chatham Campus (# 1486)	Closed
Central Carolina	Renovation of Continuing Education Building (#1512)	Complete
Central Carolina	New Siler City Center (#1548)	Under Construction
Central Carolina	Classroom Building - West Harnett (#1364)	Closed
Cent. Piedmont	Sloan-Morgan Renovation (1138)	Closed
Cent. Piedmont	Northeast Campus Ph IA - (942)	Closed
Cent. Piedmont	Information Technology Building - (1116)	Closed
Cent. Piedmont	Central Energy Facility (1240)	Closed
Cent. Piedmont	West Campus Phase III - (1114)	Closed
Cent. Piedmont	North Campus Phase III - (1115)	Closed
Cent. Piedmont	Professional Development Bldg - 3rd floor (1491)	Closed
Cent. Piedmont	Central High Exterior Renovation (1478)	Closed
Cent. Piedmont	Allied Health Bldg Addition & Renovation (1406)	Complete
Cent. Piedmont	Northeast Campus Phase II - (1326)	Closed
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370	Closed
Cleveland	CLASSROOM BUILDING PROJECT # 1287	Closed
Cleveland	GENERAL REPAIRS & RENOVATIONS Project 1628	Under Construction
Cleveland	RE-ROOFING CAMPUS CENTER BLD PROJECT #1436	Closed
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT 1435	Closed
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167	Closed
Coastal Carolina	Classroom Building #1263	Closed
Coastal Carolina	BT Energy Management Project #1567	Closed
Coastal Carolina	Covered Walkways/Fascia Repair #1615	Complete
COA	D. F. Walker Public School Takeover Renovation #1241	Closed

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2010

College	Project Name - (Project No. if assigned)	Status
COA	Allied Health and Wellness Center #1247	Closed
COA	Land Acquisition and Renovation of Riverside Center #1315	Closed
COA	Renovation of Manteo Middle School #1420	Complete
COA	Auditorium Roof #1618	Closed
COA	Cosmetology Program Area Renovation #1592	Closed
COA	Buildings A & C Roof Repairs #1197 (bundled)	Closed
COA	Expansion to Building A EC Campus #1450	Closed
Craven	Classroom/Library Building - #907B	Closed
Craven	Addition to Kelso Hall - #1336	Closed
Craven	Maintenance Building/ Roadway & Parking - #1076	Closed
Craven	Technology Building #1268	Closed
Craven	Reroof Building B #1243	Closed
Craven	Reroof Building G #1244	Closed
Craven	Renovate Barker Hall & Misc. Renovations #1246	Closed
Craven	Reroof Library (Bldg A) #1603	Closed
Davidson	Classrooms/Laboratories/Renovations (1101)	Closed
Davidson	Fire Service Laboratory (1180)	Closed
Durham	Collins Bldg. Renovations - 1170	Closed
Durham	White Building Renovations - 1171	Under Construction
Durham	New Student Services/Classroom Building - #1199	Closed
Durham	Satellite Campus#1499	Closed
Edgecombe	ACT Project - Project #1078	Closed
Edgecombe	Various R & R projects #1273	Closed
Edgecombe	Various R & R projects #1272	Closed
Fayetteville	Spring Lake Multi-Use Educational Building (#1051)	Closed
Fayetteville	Purchase land along Ft Bragg Road (#1320)	Closed
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden (#1125*)	Closed
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (#1131)	Closed
Fayetteville	Virtual College Center (#1126)	Closed
Fayetteville	Classroom Bldg/Renov.Serv Merchandise Bldg (DCC #1585)	Under Construction
Fayetteville	Horace Sisk Boiler Chiller Replacement (#1211)	Closed
Fayetteville	Purchase land along Ft Bragg Road ( #1441)	Closed
Fayetteville	Addition to Administration Building (DCC # 1520)	Complete
Fayetteville	Purchase land along Ft Bragg Road (#1534)	Closed
Fayetteville	Criminal Justice Center PM & E (DCC # 1460)	Closed
Fayetteville	Bulla Property Parking Lot (DCC # 1557)	Closed
Fayetteville	Purchase of Western Property (DCC # 1729)	Closed Land Purchase
Fayetteville	Bundled R & R Projects 2005 (#1446)	Closed
Fayetteville	Renovation Student Center (#1795)	Under Design
Forsyth	Construction - New building - #1139	Closed
Forsyth	Gym renov, Rerouting data lines, & Parking lot - #1159	Closed
Forsyth	HVAC & Fire Alarm System Renovations - #1311	Closed
Forsyth	Northwest Forsyth County Center - #1390	Closed
Forsyth	Renovations - Snyder Hall - #1437	Closed
Forsyth	Renovations-Allman Center #1560	Closed
Forsyth	Bundled - R & R #1630	Complete
Forsyth	Air Conditioning Upgrade West Campus #1538	Closed
Forsyth	Construction - Greene Hall Expansion #1438	Complete
Gaston	New Public Safety Building - #1122	Closed
Gaston	New Science and Technology Building - #1428	Closed
Gaston	Renovation - Comer Building - East #1332	Closed

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2010

College	Project Name - (Project No. if assigned)	Status
Gaston	New Health Sciences Building - #1427	Closed
Gaston	Renovation - Craig Building - #1333	Closed
Gaston	Lena Sue Beam Building Renovation & Expansion #1753	Under Design
Gaston	Restroom Renovation #1653	Closed
Gaston	East Campus Land Purchases #1694	Closed Land Purchase
Gaston	Lincoln Campus Lower Level # 1778	Under Design
Guilford	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303	Closed
Guilford	Land #1236	Closed
Guilford	Classroom Building Project #1046	Closed
Guilford	Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888	Closed
Guilford	Jamestown Campus Land & Parking #1294	Closed Land Purchase
Guilford	Classroom Building #1605	Under Design
Guilford	Fire Suppression System Replacement #1392	Closed
Guilford	Roads, Parking & Walkways Repairs #1334	Closed
Guilford	Business Careers Renovation #1397	Closed
Guilford	HVAC Renovations and Energy Upgrades #1398	Closed
Guilford	Health Technologies Project #1375	Complete
Guilford	Business Hall Renovations #1773	Under Construction
Guilford	Land #1680	Closed Land Purchase
Guilford	Land #1681	Closed Land Purchase
Halifax	Allied Health/Auditorium Bldg #1090	Closed
Halifax	HVAC replacement,welding shop renovations #1165	Complete
Halifax	Wellness/Fitness Center #1292	Closed
Haywood	Renovation - 200/300 Buildings #1113	Closed
Haywood	Regional High Tech. Center #1327	Closed
Isothermal	Continuing Education Building Renovation - #1204	Closed
Isothermal	Life Long Learning Center #1298	Closed
Isothermal	ADA Compliance Project & minor building improve. #1252	Closed
Isothermal	Campus HVAC Controls Replacement #1253	Closed
Isothermal	Underground wiring project #1394	Closed
Isothermal	Student Center Roof Replacement #1395	Closed
Isothermal	Library & Swimming Area Roof Replacements #1524	Closed
Isothermal	Library Interior Ceiling Renovation - #1565	Closed
James Sprunt	Exterior Campus Lighting #1163	Closed
James Sprunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164	Closed
James Sprunt	Herring Bldg. Classroom Addition #1281	Closed
James Sprunt	Repair and Renovations #1424	Closed
James Sprunt	Repair and Renovations Phase 2 #1529	Closed
Johnston	Campus Lighting and Parking #1176	Closed
Johnston	Industrial Technology Bldg #1219	Closed
Johnston	Renovation of Wilson #1103	Closed
Johnston	Wilson Building Addition/renovation, Elsie, TDT renov. #1220	Complete
Johnston	Arboretum Greenhouse Complex #1422	Closed
Johnston	Parking Lot Improvements #1620	Complete
Johnston	Art and Elsee Buildings Renovations #1526	Closed
Lenoir	Adtns/Renov Health Sciences Bldg & Marquee #1136	Closed
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA #1228	Under Construction
Lenoir	Early Childhood/Literacy Bldg&Student Center Add #1239	Closed
Lenoir	Resurface Roads and Parking Lots/other renovations #1251	Under Construction
Lenoir	Classroom and Science Building #1238	Closed
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232	Under Construction

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2010

College	Project Name - (Project No. if assigned)	Status
Lenoir	Industrial/Vocational Center #1407	Closed
Lenoir	Land Acquisition #1399	Closed
Lenoir	Jones Co. Land Acquisition #1462	Closed
Lenoir	Felix Johnson Property #1488	Closed
Lenoir	Jones County Center #1500	Closed
Lenoir	Maintenance Facility #1587	Closed
Lenoir	Signage #1588	Under Design
Lenoir	Christine Parker Property #1533	Closed
Lenoir	Corrections Training Facility & Simulated Cell #1590	Closed
Lenoir	Construction Trades #1775	Under Design
Martin	Misc. R & R (Bundled projects) #1178	Closed
Martin	Roof Repairs (Bundled projects) #1192	Closed
Martin	HVAC #1583	Closed
Mayland	Avery County Project #1169	Closed
Mayland	R&R Projects #1284	Closed
Mayland	Applied Technologies Building #1328	Closed
Mayland	Repairs/Renovations Projects #1625	Under Construction
Mayland	Land Purchase #1378	Closed
McDowell	Classroom Building #1353	Closed
McDowell	Asbestos Abatement Project #1707	Closed
McDowell	Replace Exit Doors & Fire Alarm System #1160	Closed
McDowell	Roof Replacement #1161	Closed
McDowell	Campus Repair and Renovations #1248	Closed
McDowell	Campus Repairs & Renovations #1566	Closed
Mitchell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168	Closed
Mitchell	Renovation Of the CEC-Gen'l Bldg. Renovations - #1196	Closed
Mitchell	Mooresville Center 2nd Floor Addition-DCC No. 1070	Closed
Mitchell	Advanced Technology Building-DCC No. 1091	Closed
Mitchell	Renovation of the Library #1379	Closed
Mitchell	Renovation of the Student Center #1573	Closed
Mitchell	Renovation of Vocational Building #1509	Closed
Mitchell	Main Building Renovations #1766	Under Construction
Montgomery	Renovations and Repairs #1187	Closed
Nash	Land Acquisition #1141	Closed
Nash	Structural Repairs & Renovations #1299	Closed
Nash	Environmental Repairs & Renovations - #1193	Closed
Nash	Aesthetic Repairs & Renovations - #1194	Closed
Nash	Program Specific Classroom Renovations #1203	Closed
Nash	Infrastructure Repairs & Renovations #1300	Closed
Nash	Science & Technology Building #1301	Closed
Nash	Repurposing Classrooms #1530	Closed
Pamlico	Expansion of Bayboro Center #1224	Closed
Pamlico	Repair and Renovations #1011	Closed
Pamlico	Life Care Center #1391	Closed
Piedmont	Renovate gym to LRC & Distance learning Classroom #1309	Closed
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310	Closed
Piedmont	Renovate Student Complex #1383	Closed
Piedmont	Renovate Auditorium #1384	Closed
Piedmont	Person County Classroom/Lab Building #1445	Closed
Pitt	General Classroom Bldg - 1111 Ph1	Closed
Pitt	Parking Project - 1112 Ph1	Closed

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2010

College	Project Name - (Project No. if assigned)	Status
Pitt	Bowen Farm Site Project (Planning) - 1110	Closed
Pitt	Fulford Bldg Addition Ph II - 1234	Closed
Pitt	Firing Range and Driving Pad - #1177	Closed
Pitt	Davenport Farm #1431	Closed
Pitt	MacThrift Building #1505	Closed
Pitt	Student Center - Phase 1 #1545	Closed
Pitt	Humber Bldg Renov Ph III #1358	Closed
Pitt	Greenville Center Renovation #1617	Closed
Pitt	Herman Simon Building #1688	Complete
Randolph	R & R Bundle Number One, Two & Three #1174	Closed
Randolph	Archdale Center Classroom Addition #1317	Closed
Randolph	R & R Bundle Number Four #1578	Closed
Richmond	Proj.1089 - HVAC Renovations in 3 Buildings	Closed
Richmond	Proj.1088 Health Sciences Building	Closed
Richmond	Proj. 1282 Acquire Building in Scotland County	Closed
Richmond	Proj. 1283 Multiple Renovations @ less than \$100,000 each	Closed
Richmond	HVAC Renovation in Lindsey Petris Building	Closed
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271	Closed
Roanoke-Chowan	Compliance/Safety Renov. (Bundled Projects) #1323	Closed
Roanoke-Chowan	Learning/Working Renov. (Bundled Projects) #1324	Closed
Robeson	#1225 (Pembroke Center Land Purchase)	Closed
Robeson	#1109 Continuing Education Building	Closed
Robeson	#1206 Continuing Education /Allied Health Buildings	Closed
Robeson	#1214Emergency Training Facility Addition	Closed
Robeson	#1329 Renovations Site Work	Closed
Robeson	#1562 Workforce Development Bldg.	Closed
Robeson	#1108 Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9,10, 15	Closed
Rockingham	Lifelong Learning Center - 1079	Closed
Rockingham	Classroom/Storage Bldg. at ESTC - 1080	Closed
Rockingham	Spring 2001 Renovations #1156	Closed
Rockingham	Summer 2001 Renovations #1191	Closed
Rockingham	Fall 2001 Renovations #1217	Closed
Rockingham	Spring 2002 Renovations #1218	Closed
Rockingham	Fall 2002 Renovations - #1306	Closed
Rockingham	Spring 2004 Renovations - #1382	Under Construction
Rockingham	Summer 2004 Renovations #1501	Closed
Rockingham	Summer 2005 Renovations #1540	Under Construction
Rowan-Cabarrus	Bldg. 100 Renovations - #1032	Closed
Rowan-Cabarrus	Classroom/Laboratory Building - #1185	Closed
Rowan-Cabarrus	Parking Lot Extension/Renovation #1393	Closed
Rowan-Cabarrus	Various Renovations - #1314	Under Construction
Rowan-Cabarrus	LRC & Student Support Space Renovations (proj #1086)	Closed
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot #1595	Complete
Sampson	Occupational Building #1133	Closed
Sampson	Campus Roadway Extension #983	Closed
Sampson	North HVAC and Crosswalk replacement #1151	Closed
Sandhills	New Student Center # 940	Closed
Sandhills	New Hoke County Center #813	Closed
Sandhills	Kennedy Hall Health Sciences Renovation #1003	Closed
Sandhills	Education Center #1081	Closed
Sandhills	Parking Lot - South Campus #1313	Closed

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2010

College	Project Name - (Project No. if assigned)	Status
Sandhills	Stone Hall Administration Renovation #1278	Closed
Sandhills	Stone Hall Student Services Renovation #1154	Closed
Sandhills	Hoke Business and Technology Center #1142	Closed
Sandhills	Horticulture Complex - 1352	Complete
Sandhills	Blue Hall Renovation #1004	Under Design
Sandhills	Causey Hall Development Office Renovation - #1626	Closed
Sandhills	Meyer Hall Boiler Replacement - #1623	Closed
Sandhills	Improvements/Expansion Traffic System - #1242	Closed
Sandhills	Meyer-Stone Hall Roof Replacement #1376	Closed
Sandhills	Stone Hall Renovation #1477	Closed
Sandhills	Emergency Services Training Complex #1356	Closed
Sandhills	Stone Hall Lecture 111 Renovation #1357	Closed
Sandhills	Athletic Field Renovation #1347	Closed
Sandhills	East Campus Utility Renovation #1640	Closed
Sandhills	Hoke Early College #1641	Under Construction
Sandhills	Greenhouse Renovation #1528	Closed
Sandhills	Transportation Services Area Renovation #1650	Under Construction
Sandhills	Emergency Services Training Complex-PH 2 #1649	Under Construction
South Piedmont	Continuing Education Center Renovations (#932B)	Closed
South Piedmont	Renovations to the Continuing Education Ctr - #1166	Closed
Southeastern	Infrastructure Construction/Renovations #1173	Closed
Southeastern	OSHA and ADA Compliance #1275	Closed
Southeastern	Technology Building #1274	Closed
Southeastern	Building "G" Renovation/Addition #1413	Closed
Southeastern	Building (s) Roof Replacements #1765	Under Construction
Southwestern	Swain Ctr Renovation-remaining section of building #1190	Closed
Southwestern	Jackson County Renovations #1188	Closed
Southwestern	Restroom / shower renovation #1189	Closed
Southwestern	General building-new campus #1330	Closed
Southwestern	Academic, Admin building #1371	Under Design
Stanly	Western Stanly Center - Project # 903	Closed
Stanly	Addition to existing building - Project #1231	Closed
Stanly	Patterson Building Roof Replacement #1207	Closed
Stanly	Corporate Education/Shop Building #1369	Closed
Stanly	Student Center Bldg Renovation & Addition #1355	Closed
Stanly	Kelley Building Roof Replacement & Renov #1421	Closed
Stanly	General Repair & Renovation #1531	Closed
Surry	No. 947: Yadkin Center (completed)	Closed
Surry	No. 1186: Parking Lot "H" Bldg (completed)	Closed
Surry	No. 1123:"K" Engineering Technologies Bldg (completed)	Closed
Surry	No. 1387: Renov V-C-P + Small Proj. (completed)	Closed
Surry	No. 1367: Maintenance Bldg & Misc. (completed)	Closed
Surry	No. 1258: "J" Three-Story Classroom Bldg (completed)	Closed
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation (completed)	Closed
Surry	No. 1521: Viticulture & Enology Center	Under Construction
Tri-County	Addition/Renovation -Enloe Building #1308	Closed
Tri-County	Lighted Parking/Concrete Sidewalks #1202	Closed
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	Closed
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307	Closed
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	Closed
Vance-Granville	LAND ACQUISITION #1517	Closed

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2010

College	Project Name - (Project No. if assigned)	Status
Vance-Granville	PHASE 1 R&R/CONSTRUCTION PROJECTS #1157	Closed
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	Closed
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198	Closed
Vance-Granville	BIO CLASSROOM/LAB #1543	Closed
Vance-Granville	MAIN CAMPUS IT/MARKETING #1612	Closed
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094	Closed
Vance-Granville	GRANVILLE MISC CONSTRUCTION	
Vance-Granville	MULTI-SITE REPAIR/RENOVATIONS #1613	Closed
Wake	Reroofing - Ready Hall #1260	Closed
Wake	Resurfacing & paving pking. Areas & walk #1419	Closed
Wake	Land Acquisition #1442	Closed
Wake	Allied Health Auditorium Renovation #1321	Closed
Wake	Reroofing - Technical Education Bldg. #1290	Closed
Wake	Engineering Technology Bldg. Renovation #1291	Closed
Wake	N.E. Campus Development & Bldg. Const. #1289	Closed
Wake	R&R Main campus classrooms, labs & offices #1295	Closed
Wake	NE Campus Infrastructure #1262	Closed
Wake	TE Renovation #1559	Closed
Wayne	Childcare Center/Lab #1104	Closed
Wayne	Land Acquisition #1124	Closed
Wayne	Miscellaneous R&R (Bundled) #1162	Closed
Wayne	Addition Chiller & Upgrade of Energy Plant #1351	Closed
Wayne	Building 1 - Multi Purpose #1105	Closed
Wayne	Building 2 -Dental Clinic Addition & Renov. #1230	Closed
Wayne	Building 3 - Continuing Education Center #1280	Closed
Wayne	WLC & Dogwood Bldgs Renovation #1339	Closed
Western Piedmont	LIGHTING RETROFITS #1117	Closed
Western Piedmont	CAMPUS RENOVATIONS #1118	Closed
Western Piedmont	HEALTH/SCIENCE FACILITY #1366	Closed
Western Piedmont	CAMPUS REPAIRS/RENOVATIONS #1365	Under Construction
Western Piedmont	EMERGENCY SERVICES TRAINING COMPLEX	Complete
Wilkes	Walker Center Renovations - #1181	Closed
Wilkes	General Campus Renovations - #1182	Closed
Wilkes	Alleghany Center Relocation and Renovation - #1249	Closed
Wilkes	Ashe Center Lab and Classroom Space #1250	Closed
Wilkes	Technology Center - #1346	Closed
Wilkes	Science Lab, ADA and Admin. Office Renovatons - #1209	Closed
Wilkes	Energy Conservation Upgrades - #1183	Closed
Wilkes	Greenhouse Renovations - #1210	Closed
Wilkes	Roof Replace - Beacon, Hayes and Lovette Halls #1489	Closed
Wilkes	Roof Replacement - Thompson Hall #1490	Closed
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184	Closed
Wilson	Student Center- #1401	Closed
Wilson	Tech Center Land Acquisition-#1345	Closed
Wilson	Renovation Project - Year 2001 - #1149	Closed
Wilson	Community/Business Center - #1150	Closed
Wilson	Renovation Project - Year 2002 - #1229	Closed
Wilson	Renovation Project - Year 2003 - #1305	Closed
Wilson	Renovation Project - Year 2004-#1389	Closed
Wilson	Police Academy Addition - #1426	Closed
Wilson	Renovation Project - Year 2005-#1518	Closed

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF SEPTEMBER 30, 2010

College	Project Name - (Project No. if assigned)	Status
Textile School	R&R (project bundled: emerg rep., infrastructure, safety, etc)	Closed
Textile School	Capital Construction Project 905 ID 6800100905A	Closed
General Funds		
	TOTALS	

\* Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State Board.

**NOTE: Pitt CC "New Construction Funds" increased by \$135,000 in interest from the Higher Education Bonds for a settlement to Blue Rock Structure Inc.**

**NOTE: Pitt CC "New Constructon Funds" increased by \$29,880 in interest from the Higher Education Bonds for a Mutual Casualty Insurance Company settlement to Pennsylvania National**