

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 5/31/2012	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 5/31/2012	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Alamance	Student Services/LRC/Adm - Project No. 1129	2,000,000.00		4,584,147.00	2,000,000	2,000,000.00	2,000,000	Jan-01	Nov-03	Aug-06	Closed
Alamance	Renovations - Project I - Project No. 1201		99,999.04		99,999	99,999.04	99,999	Dec-00	Jan-01	Jul-02	Closed
Alamance	Renovations - Project II - Project 1302		127,105.00		127,105	127,105.00	127,105	Dec-02	Apr-03	Aug-05	Closed
Alamance	Renovations - Main Building Project No. 1549		125,000.00		125,000	125,000.00	125,000	Dec-05	Mar-06	Jun-07	Closed
Alamance	Renovations - Student Center No. 1563		505,000.00	8,872.00	505,000	505,000.00	505,000	May-06	Sep-07	Feb-09	Closed
Alamance	Allied Health Building - Project No. 1130	3,654,210.00		2,599,023.00	3,654,210	3,654,209.96	3,654,210	Sep-04	Oct-06	Feb-09	Closed
Alamance	Burlington Center Renovation Project No. 1584	93,141.00	570,000.00	2,278,196.00	663,141	663,141.00	663,141	Aug-06	Aug-07	Feb-09	Closed
Asheville	Computer Technology Center NCCCS #1097	4,592,059.00			4,592,059	4,592,058.36	4,592,059	Nov-00	Nov-02	Jun-06	Closed
Asheville	Renovations #1 - #1137	63,176.00			63,176	63,176.00	63,176	Jan-04	Jul-04	May-08	Closed
Asheville	Enka Center Renovations #1213		600,000.00		600,000	600,000.00	600,000	Jan-01	Jan-02	May-03	Closed
Asheville	Dental Lab Renovation NCCCS #1121		390,048.00		390,048	390,048.00	390,048	Dec-00	Dec-01	Aug-06	Closed
Asheville	Hospitality Education Center NCCCS #1098	6,237,701.00		916,351.00	6,237,701	6,237,700.48	6,237,701	Nov-00	May-04	Jun-06	Closed
Asheville	Fernihurst Renovation, #1158		880,683.00	2,052,400.00	880,683	880,683.00	880,683	Sep-04	Mar-07	Sep-08	Closed
Asheville	Marketing Tech Renovations #1354		1,202,527.00	1,808,055.00	1,202,527	1,202,526.26	1,202,527	May-05	Dec-05	Dec-06	Closed
Asheville	Azalea Student Services Renov/Addition #1515	68,494.00	43,093.00	4,423,325.00	111,587	87,656.00	111,587	Jun-05	Jan-07	Sep-08	Closed
Beaufort	Law Enforce/EMT/Fire Service Training Facility - #1084	2,936,000.00		10,000.00	2,936,000	2,936,000.00	2,936,000	Mar-01	May-02	May-03	Closed
Beaufort	Renovations to Buildings 1, 4 and 8 #1265		154,895.00		154,895	154,895.00	154,895	Jul-02	Jan-03	Apr-03	Closed
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266	3,107,498.31	714,289.00	468,333.00	3,821,788	3,821,787.31	3,821,788	May-03	Jan-05	May-06	Closed
Beaufort	Building 3 Door Project #1614	15,546.00	7,786.00	22,693.00	23,332	23,332.00	23,332	Apr-07	Oct-07	Jun-08	Closed
Beaufort	Building 1 and 3 Roof Replacement #1571	0.00	242,429.00	0.00	242,429	242,429.00	242,429	May-06	Aug-06	Dec-06	Closed
Bladen	Repair and Renovation #1337		520,000.00	138,882.00	520,000	520,000.00	520,000	Mar-03	Nov-03	Sep-04	Closed
Bladen	Student Resource Center(LRC,classrooms)#1430	2,900,000.00	90,000.00	482,350.00	2,990,000	2,990,000.00	2,990,000	May-07	Sep-07	Jan-10	Closed
Bladen	Industrial Training Center repair, renovation and Exp #1255	524,794.00	140,000.00	1,228,506.00	664,794	664,794.00	664,794	Dec-03	Dec-04	Jul-09	Closed
Bladen	Repair and Renovation, Roofs, HVAC - #1208		146,809.00		146,809	146,809.00	146,809	Feb-02	Apr-02	Oct-04	Closed
Blue Ridge	General Renovations-Flat Rock Campus - #1227		536,522.00		536,522	536,522.00	536,522	Dec-01	Feb-02	Dec-02	Closed
Blue Ridge	Campus wide wiring/infrastructure/distance learning - #1276	258,774.03			258,775	258,774.03	258,775	Aug-02	Sep-02	Dec-03	Closed
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350		402,969.00		402,969	402,969.00	402,969	Nov-03	Nov-03	Feb-05	Closed
Blue Ridge	Transylvania Center Aditions and Renovations - #1405	877,972.43		127,839.00	877,973	877,972.43	877,973	Apr-04	Sep-04	Jul-05	Closed
Blue Ridge	Renovations to two classroom buildings - #1443		546,458.00		546,458	546,458.00	546,458	Feb-06	Mar-06	Mar-06	Closed
Blue Ridge	General Renovations Phase II-Flat Rock Campus - #1304		125,928.00		125,928	125,928.00	125,928	Jun-02	Jul-02	Jan-03	Closed
Blue Ridge	New Vocational Training Building - #1536	664,867.00		2,075,480.00	664,867	664,867.00	664,867	Aug-06	May-07	Jul-08	Closed
Brunswick	Technical and Trades Building Project #914	336,641.20	544,643.00	701,364.00	881,285	881,284.20	881,285	Apr-01	Jul-01	Aug-02	Closed
Brunswick	Bundled R&R Projects #1342	12,006.00	523,427.00	0.00	535,433	535,433.00	535,433	Nov-03	May-04	Oct-04	Closed
Caldwell	Distance Learning #1128	258,794.70	213,450.00	10,000.00	472,245	472,244.70	472,245	Jan-01	Jul-02	May-03	Closed
Caldwell	Watauga Site Prep #1127	1,321,355.00		210,931.00	1,321,355	1,321,355.00	1,321,355	Jan-01	Jul-02	Feb-05	Closed
Caldwell	TAPS roof Replacement 1777		45,027.00	10,414.00	45,027	45,027.00	45,027	Sep-07	Oct-07	Jun-10	Closed
Caldwell	E Building Elevator #1762	67,123.00	4,774.00		71,897	71,897.00	71,897		Apr-09	Oct-09	Closed
Caldwell	Civic Center EIFS #1760		99,172.00		99,172	99,172.00	99,172		Apr-09	Jun-09	Closed
Caldwell	Beam Hall Renovations #1749	60,000.00			60,000	60,000.00	60,000		May-09	May-10	Closed
Caldwell	Coffey Drive Property #1747	221,500.00		4,118.53	221,500	221,500.00	221,500	Sep-04	Apr-05	Jun-10	Closed Land Purchase
Caldwell	Occupational Training Center #1555	1,349,155.00		2,107,195.00	1,349,155	1,349,155.00	1,349,155	May-07	Sep-07	Jan-09	Closed
Caldwell	Civic Center #1267		1,291,000.00	140,660.00	1,291,000	1,290,999.54	1,291,000	Mar-02	Sep-03	Sep-04	Closed
Caldwell	Land Acquisition/Transportation Center #1547	1,038,601.00	250,000.00		1,288,601	1,288,600.99	1,288,601	N/A	N/A	Mar-06	Closed
Caldwell	NE Site Project #1415	811,389.00			811,389	811,388.90	811,389	Apr-06	Sep-06	Jan-09	Closed
Cape Fear	Pier and Dock Replacement- Emergency #1147		1,000,000.00	7,647.00	1,000,000	1,000,000.00	1,000,000	Jan-01	Mar-02	Mar-03	Closed
Cape Fear	New Elevator and Elevator Repairs-Emergency #1148	1,300,000.00	0.00	1,430,000.00	1,300,000	1,300,000.00	1,300,000	Jan-01	Jun-02	Nov-03	Closed
Cape Fear	Engineering Technology building #1215	16,799,237.00			16,799,237	16,799,237.00	16,799,237	Aug-01	Nov-03	May-05	Closed
Cape Fear	Renovs-Emmart Bldg., Burnett Bldg., Machine Shop #1216	0.00	114,932.00		114,932	114,932.00	114,932	Jan-07	Oct-07	Oct-09	Closed
Cape Fear	Campus Loop Access Road & Truck Driver Facility #1377	2,034,242.00			2,034,242	2,034,242.00	2,034,242	Jul-03	Jan-05	Jun-08	Closed
Cape Fear	Cosm/Early College Bldg and Parking Deck Proj #1455	10,873,788.00		5,985,212.00	10,873,788	10,868,202.21	10,873,788	Feb-05	Nov-07	Apr-10	Closed
Cape Fear	Public Safety Training Center #1416	3,098,026.00	0.00	7,000,000.00	3,098,026	3,098,025.81	3,098,026	Sep-06	Sep-07	Sep-09	Closed
Cape Fear	North Campus Signage & Entrance Project #1608	115,758.00	0.00	183,242.00	115,758	115,758.00	115,758	Nov-06	Aug-07	Jul-08	Closed
Cape Fear	Wilmington Bookstore Renovation #1643		595,780.00		595,780	595,778.75	595,780	Sep-07	Jan-08	Jul-09	Closed

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 5/31/2012	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 5/31/2012	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Cape Fear	Atlantic Coastline Building Renovation #1661		251,899.00		251,898	251,898.63	251,898	Mar-08	May-08	Oct-09	Closed
Cape Fear	Elevator Repairs and Upgrade #1772 to be assigned		295,537.00		295,537	295,537.00	295,537			Jun-10	Closed
Cape Fear	Renovate Maintenance Shop #1840	41,974.00	119,784.00			0.00	161,758		Jul-12	Dec-12	Under Construction
Carteret	Classroom Bldg Repl & Marine Tech Bldg #1092	5,645,724.00	199,761.00	9,693,560.00	5,845,485	5,845,485.00	5,845,485	Mar-01	Feb-03	Feb-09	Closed
Carteret	Hospitality Building Renov. and Parking Renov. #1348		47,149.00		47,149	47,148.82	47,149	Mar-03	Sep-03	Apr-05	Closed
Carteret	McGee Building Renovation-Joslyn Hall #1539		400,902.00	454,507.00	400,902	400,902.00	400,902	Jun-06	Sep-07	Jun-09	Closed
Carteret	McGee Building Renovation-Classrooms #1475		350,239.00		350,239	350,236.86	350,239	Jul-06	Sep-07	May-10	Closed
Carteret	Sewer Lift Station Repair/Replacment #1525		166,000.00		166,000	166,000.00	166,000	Sep-05	Feb-06	Jun-06	Closed
Catawba	Renovations - Alex. Ctr. NCCCS #1100		1,001,815.00		1,001,815	1,001,815.00	1,001,815	Jan-01	Aug-02	Jul-04	Closed
Catawba	Classroom/Laboratory Building #1285	7,567,306.00		7,000,000.00	7,567,306	7,567,306.00	7,567,306	Jul-02	Sep-04	Apr-05	Closed
Catawba	Roofing and Paving #1636		90,068.00	1,771,390.00	90,068	90,068.00	90,068	Oct-07	Apr-07	Aug-09	Closed
Catawba	Renovations - Institutional Advancement #1564		595,051.00		595,051	595,051.00	595,051	Sep-06	Oct-07	Jan-09	Closed
Catawba	Paap Building Renovations #1233		132,898.62		132,899	132,898.62	132,899	Feb-02	Sep-02	Dec-04	Closed
Catawba	Old Testing Center Renvoations #1288		58,961.10		58,962	58,961.10	58,962	Oct-02	Nov-02	Dec-04	Closed
Catawba	Renovate Interior Space #1312		550,544.00		550,544	550,544.00	550,544	Jan-03	Jun-03	Jul-04	Closed
Central Carolina	Roofing (Student Center & Admin.) (Bundled R&R)(#1359)		295,000.00		295,000	295,000.00	295,000	Jun-04	May-06	Dec-06	Closed
Central Carolina	Roof Repairs (Main Building) (Bundled R&R) (#1360)		318,878.00		318,878	318,878.00	318,878	Mar-06	May-06	Oct-06	Closed
Central Carolina	Roofing (LRC & Science) (Bundled R&R) (#1361)		230,654.00		230,654	230,654.00	230,654	Jun-04	Aug-04	Feb-07	Closed
Central Carolina	Classroom/Science Lab Bldg. (Proj.# 1106)	4,800,000.00		24,443.00	4,800,000	4,800,000.00	4,800,000	Nov-00	Jan-03	Oct-04	Closed
Central Carolina	Telecommunications Bldg. (Proj.# 1107)	700,000.00		2,500,000.00	700,000	700,000.00	700,000	Nov-00	Feb-03	Nov-04	Closed
Central Carolina	Classroom Building (Proj. # 1325)	1,986,483.00		48,274.00	1,986,483	1,986,482.09	1,986,483	Jun-03	Sep-04	Apr-05	Closed
Central Carolina	Renovation of Science Building (# 1408)	880,718.00	31,000.00		911,718	911,718.00	911,718	Sep-04	May-05	Apr-06	Closed
Central Carolina	Computer Technology Building (#1410)	102,200.00			102,200	102,200.00	102,200	Sep-04	Apr-05	Apr-06	Closed
Central Carolina	Land Acquiton - Watson Property (#1570)	1,897,800.00		302,200.00	1,897,800	1,897,800.00	1,897,800	Jun-06	Jun-06	Jun-06	Closed
Central Carolina	Renovation of Classroom Building (#1362)		30,218.00		30,218	30,218.00	30,218	Apr-04	Apr-05	May-05	Closed
Central Carolina	R&R - Siler City Center (# 1485)		29,295.00		29,295	29,294.84	29,295	Jun-07	Jul-07	Oct-08	Closed
Central Carolina	R&R - Chatham Campus (# 1486)		378,255.00		378,255	378,255.00	378,255	Feb-06	Jun-06	Apr-10	Closed
Central Carolina	Renovation of Continuing Education Building (#1512)	156,219.00	437,767.00	111,000.00	593,986	593,986.00	593,986	Mar-07	Sep-07	Jan-09	Closed
Central Carolina	New Siler City Center (#1548)	627,805.00		5,380,945.00	627,805	627,805.00	627,805	Jul-07	Oct-07	Jun-10	Closed
Central Carolina	Classroom Building - West Harnett (#1364)	1,000,000.00		741,882.00	1,000,000	1,000,000.00	1,000,000	Sep-05	Oct-07	May-08	Closed
Cent. Piedmont	Sloan-Morgan Renovation (1138)	128,739.39	4,766,142.00		4,894,881	4,880,011.81	4,894,881	Sep-00	Aug-02	Sep-08	Closed
Cent. Piedmont	Northeast Campus Ph IA - (942)	738,438.54		8,500,000.00	738,439	738,438.54	738,439	Nov-00	Feb-01	Dec-01	Closed
Cent. Piedmont	Information Technology Building - (1116)	16,512,616.00			16,512,616	16,512,615.92	16,512,616	Oct-00	Sep-02	Jan-06	Closed
Cent. Piedmont	Central Energy Facility (1240)	1,028,856.71	351,000.00	2,515,000.00	1,379,857	1,379,856.71	1,379,857	Nov-00	Sep-02	Jan-06	Closed
Cent. Piedmont	West Campus Phase III - (1114)	3,500,000.00		6,305,938.00	3,500,000	3,500,000.00	3,500,000	Feb-01	May-03	Jan-06	Closed
Cent. Piedmont	North Campus Phase III - (1115)	18,227,994.00			18,227,994	18,227,993.22	18,227,994	Sep-02	Aug-04	Sep-08	Closed
Cent. Piedmont	Professional Development Bldg - 3rd floor (1491)	174,493.00		0.00	174,493	174,492.78	174,493	Sep-05	Oct-06	Mar-08	Closed
Cent. Piedmont	Central High Exterior Renovation (1478)	100,000.00	1,850,000.00		1,950,000	1,948,456.74	1,950,000	Apr-05	Sep-06	Jan-09	Closed
Cent. Piedmont	Allied Health Bldg Addition & Renovation (1406)	3,247,336.29	3,478,537.00	1,019,665.00	6,725,873	6,725,873.00	6,725,873	Apr-05	Sep-07	May-10	Closed
Cent. Piedmont	Northeast Campus Phase II - (1326)	9,757,500.61			9,757,501	9,757,500.61	9,757,501	Apr-04	May-05	Dec-06	Closed
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370		230,000.00		230,000	230,000.00	230,000	Oct-03	Dec-03	Jun-04	Closed
Cleveland	CLASSROOM BUILDING PROJECT # 1287	3,887,036.00		3,353,264.00	3,887,036	3,887,036.00	3,887,036	Aug-05	Oct-07	Jul-09	Closed
Cleveland	GENERAL REPAIRS & RENOVATIONS Project 1628		225,000.00		225,000	225,000.00	225,000	Nov-07	Dec-07	Oct-10	Closed
Cleveland	RE-ROOFING CAMPUS CENTER BLD PROJECT #1436		500,000.00		500,000	500,000.00	500,000	Feb-06	Dec-06	Apr-08	Closed
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT 1435		297,104.00		297,104	297,104.00	297,104	Jan-05	Mar-05	Nov-05	Closed
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167	3,850,522.41	1,688,980.00	15,400.00	5,539,503	5,539,502.41	5,539,503	Sep-01	Jun-03	Jul-06	Closed
Coastal Carolina	Classroom Building #1263	9,710,427.50			9,710,428	9,710,427.50	9,710,428	Jun-03	Dec-04	Dec-06	Closed
Coastal Carolina	BT Energy Management Project #1567	233,000.00			233,000	233,000.00	233,000	Jul-05	Jul-06	Dec-06	Closed
Coastal Carolina	Covered Walkways/Fascia Repair #1615	3,996,162.50		113,157.10	3,996,159	3,982,963.70	3,996,159	Jul-07	Oct-07	May-10	Complete
COA	D. F. Walker Public School Takeover Renovation #1241	905,612.00		66,202.00	905,612	905,612.00	905,612	Aug-03	Apr-04	Nov-04	Closed
COA	Allied Health and Wellness Center #1247	2,552,135.78			2,552,136	2,552,135.78	2,552,136	Jul-02	Feb-03	Nov-04	Closed
COA	Land Acquisition and Renovation of Riverside Center #1315	42,948.04			42,949	42,948.04	42,949	N/A	N/A	Dec-05	Closed
COA	Renovation of Manteo Middle School #1420	742,724.00		7,113,724.00	742,724	710,867.93	742,724	Mar-06	Sep-07	Oct-11	Closed

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 5/31/2012	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 5/31/2012	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
COA	Auditorium Roof #1618		45,424.00	90,926.00	45,424	45,424.00	45,424	Apr-07	May-07	Nov-08	Closed
COA	Cosmetology Program Area Renovation #1592		90,000.00	74,788.00	90,000	90,000.00	90,000	Jun-07	Aug-07	Aug-08	Closed
COA	Buildings A & C Roof Repairs #1197 (bundled)		380,575.07		380,576	380,575.07	380,576	Jul-04	Oct-05	Oct-05	Closed
COA	Expansion to Building A EC Campus #1450	1,021,353.00	975,244.00	5,268,084.00	1,996,597	1,996,597.00	1,996,597	Jun-05	Aug-07	Mar-09	Closed
Craven	Classroom/Library Building - #907B	1,900,000.00		1,900,000.00	1,900,000	1,900,000.00	1,900,000	Sep-00	Sep-01	Dec-04	Closed
Craven	Addition to Kelso Hall - #1336	93,975.00		943,509.00	93,975	93,974.93	93,975	Apr-03	Jan-06	Aug-06	Closed
Craven	Maintenance Building/ Roadway & Parking - #1076	1,371,354.00		125,594.00	1,371,354	1,371,353.10	1,371,354	May-03	Aug-05	May-06	Closed
Craven	Technology Building #1268	2,935,404.00		2,725,412.00	2,935,404	2,935,404.00	2,935,404	Oct-06	Jan-07	Jul-08	Closed
Craven	Reroof Building B #1243		205,026.79		205,027	205,026.79	205,207	Aug-03	Feb-04	Oct-04	Closed
Craven	Reroof Building G #1244		265,113.79		265,114	265,113.79	265,114	Aug-03	Feb-04	Oct-04	Closed
Craven	Renovate Barker Hall & Misc. Renovations #1246		432,090.00		432,090	432,090.00	432,090	Oct-04	Feb-05	Aug-09	Closed
Craven	Reroof Library (Bldg A) #1603		245,944.00		245,944	245,943.40	245,944	Apr-07	Sep-07	Apr-08	Closed
Davidson	Classrooms/Laboratories/Renovations (1101)	4,054,058.00	1,741,409.00	1,700,000.00	5,795,467	5,795,467.00	5,795,467	Oct-00	Oct-02	May-06	Closed
Davidson	Fire Service Laboratory (1180)	325,000.00		16,473.00	325,000	325,000.00	325,000	Oct-00	Dec-01	Jul-02	Closed
Durham	Collins Bldg. Renovations - 1170	2,546,502.00	1,000,000.00		3,546,502	3,546,502.00	3,546,502	Nov-01	Feb-04	Feb-05	Closed
Durham	White Building Renovations - 1171	1,100,000.00	1,152,672.00	4,015,459.00	2,252,672	2,196,355.20	2,252,672	May-06	Jan-08	Sep-10	Complete
Durham	New Student Services/Classroom Building - #1199	5,628,818.00		3,000,000.00	5,628,818	5,628,818.00	5,628,818	Apr-03	Dec-04	Apr-06	Closed
Durham	Satellite Campus#1499	4,000,000.00		5,074,261.00	4,000,000	4,000,000.00	4,000,000	May-05	Aug-06	Jun-08	Closed
Edgecombe	ACT Project - Project #1078	6,756,814.00		3,919,548.00	6,756,814	6,756,814.00	6,756,814	Dec-00	Oct-02	Dec-04	Closed
Edgecombe	Various R & R projects #1273		500,000.00		500,000	500,000.00	500,000	May-06	Oct-06	Aug-08	Closed
Edgecombe	Various R & R projects #1272		757,203.00		757,203	757,203.00	757,203	Feb-02	Jul-06	Dec-07	Closed
Fayetteville	Spring Lake Multi-Use Educational Building (#1051)	7,000,000.00		1,021,501.00	7,000,000	7,000,000.00	7,000,000	Nov-00	Oct-02	Jun-05	Closed
Fayetteville	Purchase land along Ft Bragg Road (#1320)	600,000.00		2,860,938.00	600,000	600,000.00	600,000	N/A	N/A	Mar-03	Closed
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden (#1125*)	2,430,349.00		800,000.00	2,430,349	2,430,349.00	2,430,349	Nov-01	Mar-04	Nov-09	Closed
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (#1131)	876,486.53	3,402,185.00		4,278,672	4,278,671.53	4,278,672	Apr-02	May-04	Dec-07	Closed
Fayetteville	Virtual College Center (#1126)	5,997,415.00			5,997,415	5,997,415.00	5,997,415	Nov-02	May-04	Nov-06	Closed
Fayetteville	Classroom Bldg/Renov.Serv Merchandise Bldg (DCC #1585)	9,889,835.06		989,651.00	9,889,835	9,889,835.06	9,889,835	Aug-07	Sep-10	Jun-12	Complete
Fayetteville	Horace Sisk Boiler Chiller Replacement (#1211)	209,343.00	111,788.00	1,259,948.00	321,131	321,131.00	321,131	Apr-02	May-04	Jun-07	Closed
Fayetteville	Purchase land along Ft Bragg Road (#1441)	500,644.45			500,645	500,644.45	500,645	N/A	N/A	Dec-04	Closed
Fayetteville	Addition to Administration Building (DCC # 1520)	1,177,800.00		500,000.00	1,177,800	1,177,800.00	1,177,800	Sep-06	Jul-08	Nov-10	Closed
Fayetteville	Purchase land along Ft Bragg Road (#1534)	484,510.00			484,510	484,510.00	484,510	N/A	N/A	Oct-05	Closed
Fayetteville	Criminal Justice Center PM & E (DCC # 1460)	2,209,944.00			2,209,944	2,209,944.00	2,209,944	Jun-06	Jul-07	Jun-10	Closed
Fayetteville	Bulla Property Parking Lot (DCC # 1557)	261,182.00		355,397.38	261,182	261,182.00	261,182	Oct-06	May-08	Oct-09	Closed
Fayetteville	Purchase of Western Property (DCC # 1729)	2,505,136.00		407,553.00	2,505,136	2,505,136.00	2,505,136	Dec-07	Jun-08	Jun-09	Closed Land Purchase
Fayetteville	Bundled R & R Projects 2005 (#1446)	505,190.41		421,782.00	505,191	505,190.41	505,191	Jul-05	Oct-05	Jul-07	Closed
Fayetteville	Renovation Student Center (#1795)	329,365.00		3,533,605.00		29,910.00	329,365	Aug-10	Jun-12	Nov-13	Under Design
Forsyth	Construction - New building - #1139	3,735,600.00		7,460,000.00	3,735,600	3,735,600.00	3,735,600	Apr-02	Mar-04	Sep-07	Closed
Forsyth	Gym renov, Rerouting data lines, & Parking lot - #1159	700,000.00	200,000.00		900,000	900,000.00	900,000	Dec-01	Apr-02	Sep-03	Closed
Forsyth	HVAC & Fire Alarm System Renovations - #1311		559,052.50		559,053	559,052.50	559,053	Feb-03	Aug-03	Apr-04	Closed
Forsyth	Northwest Forsyth County Center - #1390	9,249,421.00			9,249,421	9,249,421.00	9,249,421	Jun-04	Oct-06	Feb-09	Closed
Forsyth	Renovations - Snyder Hall - #1437		665,000.00		665,000	665,000.00	665,000	Feb-06	May-06	Mar-07	Closed
Forsyth	Renovations-Allman Center #1560		280,000.00		280,000	280,000.00	280,000	Mar-06	May-06	Feb-07	Closed
Forsyth	Bundled - R & R #1630		1,427,157.00	139,396.00	1,427,157	1,420,455.93	1,427,157	Oct-07	Apr-08	May-10	Closed
Forsyth	Air Conditioning Upgrade West Campus #1538		550,478.00	1,390,000.00	550,478	550,478.00	550,478	Apr-07	Jul-07	Apr-09	Closed
Forsyth	Construction - Greene Hall Expansion #1438	960,000.00		3,500,000.00	960,000	938,053.46	960,000	Jul-07	Nov-07	Aug-09	Complete
Gaston	New Public Safety Building - #1122	1,494,782.05		465,845.00	1,494,783	1,494,782.05	1,494,783	Jan-02	Mar-03	Oct-04	Closed
Gaston	New Science and Technology Building - #1428	696,044.00		2,684,488.00	696,044	696,044.00	696,044	Nov-04	Jun-06	Oct-08	Closed
Gaston	Renovation - Comer Building - East #1332		2,484,763.00	480,427.00	2,484,763	2,484,762.92	2,484,763	Jan-03	Jan-05	Aug-06	Closed
Gaston	New Health Sciences Building - #1427	883,710.20		12,000,000.00	883,711	883,710.20	883,711	Feb-05	Nov-06	Jul-09	Closed
Gaston	Renovation - Craig Building - #1333		222,647.00	42,618.00	222,647	222,646.17	222,647	Apr-03	Jan-05	Apr-06	Closed
Gaston	Lena Sue Beam Building Renovation & Expansion #1753	1,921,629.00	0.00	4,597,038.00	1,821,629	1,165,084.24	1,821,629	Apr-10	Apr-11	Sep-12	Under Construction
Gaston	Restroom Renovation #1653	5,217.00	19,249.00	41,334.00	24,466	24,466.00	24,466	Oct-07	Oct-07	Dec-07	Closed
Gaston	East Campus Land Purchases #1694	192,513.00			192,513	192,513.00	192,513	N/A	N/A	Dec-08	Closed Land Purchase

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 5/31/2012	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 5/31/2012	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Gaston	Lincoln Campus Lower Level # 1778	1,692,103.75	4,025.00		1,696,129	1,681,045.04	1,696,129		Oct-10	Dec-11	Complete
Guilford	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303	2,150,000.00		245,400.00	2,150,000	2,150,000.00	2,150,000	Nov-02	Nov-03	Aug-06	Closed
Guilford	Land #1236	3,000,000.00		0.00	3,000,000	3,000,000.00	3,000,000	N/A	N/A	Mar-02	Closed
Guilford	Classroom Building Project #1046	4,250,000.00		5,000,000.00	4,250,000	4,250,000.00	4,250,000	Jul-00	Feb-02	Jan-04	Closed
Guilford	Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888	1,500,000.00		2,520,000.00	1,500,000	1,500,000.00	1,500,000	Jun-97	Nov-99	Mar-05	Closed
Guilford	Jamestown Campus Land & Parking #1294	4,350,000.00		0.00	4,350,000	4,350,000.00	4,350,000	Jul-06	Jul-08	Oct-10	Closed
Guilford	Classroom Building #1605	2,100,382.00		8,500,000.00	2,100,382	2,030,718.63	2,100,382	Sep-07	Jul-11	Jul-13	Under Design
Guilford	Fire Suppression System Replacement #1392		344,005.55	0.00	334,006	344,005.55	334,006	May-04	Jun-04	Mar-07	Closed
Guilford	Roads, Parking & Walkways Repairs #1334		889,324.77	0.00	889,325	889,324.77	889,325	Nov-04	Jun-05	Feb-07	Closed
Guilford	Business Careers Renovation #1397		38.00	0.00	38	37.45	38	May-07	May-07	May-07	Closed
Guilford	HVAC Renovations and Energy Upgrades #1398		619,982.00	0.00	619,982	619,981.45	619,982	Oct-04	Aug-05	May-07	Closed
Guilford	Health Technologies Project #1375	9,750,000.00		7,545,000.00	9,750,000	9,750,000.00	9,750,000	Jan-05	Oct-06	May-09	Closed
Guilford	Business Hall Renovations #1773		2,520,423.00	0.00	2,520,423	2,489,857.78	2,520,423	Oct-07	Dec-07	Jan-11	Complete
Guilford	Land #1680	643,659.00		0.00	643,659	643,659.00	643,659	N/A	N/A	Jun-09	Closed Land Purchase
Guilford	Land #1681	356,341.00		0.00		356,340.73	345,340	N/A	N/A	Jun-09	Closed Land Purchase
Guilford	Jamestown Renovations #1809		550,000.00			334,332.33	500,000			Nov-12	Under Construction
Halifax	Allied Health/Auditorium Bldg #1090	7,615,691.00		2,042,678.00	7,615,691	7,614,690.03	7,615,691	Apr-01	May-02	Dec-03	Closed
Halifax	HVAC replacement,welding shop renovations #1165	91,218.00	811,569.00	3,000.00	902,787	897,035.62	902,787	May-01	May-01	Feb-10	Complete
Halifax	Wellness/Fitness Center #1292	566,129.64			566,130	566,129.64	566,130	Nov-02	Jul-03	Feb-04	Closed
Haywood	Renovation - 200/300 Buildings #1113	570,480.00	1,851,922.00	292,443.00	2,422,402	2,422,402.00	2,422,402	Dec-01	Jul-03	Dec-04	Closed
Haywood	Regional High Tech. Center #1327	217,598.00		142,799.00	217,598	217,598.00	217,598	Feb-04	Feb-05	Oct-05	Closed
Isothermal	Continuing Education Building Renovation - #1204		548,417.17		548,418	548,417.17	548,418	Jan-02	Apr-03	Aug-03	Closed
Isothermal	Life Long Learning Center #1298	1,658,309.00		2,829,291.00	1,658,309	1,658,309.00	1,658,309	Sep-03	Sep-06	Sep-07	Closed
Isothermal	ADA Compliance Project & minor building improve. #1252		123,693.77		123,694	123,693.77	123,694	Oct-02	Jan-03	Jul-03	Closed
Isothermal	Campus HVAC Controls Replacement #1253		181,781.47		181,782	181,781.47	181,782	Jul-02	Oct-02	Apr-03	Closed
Isothermal	Underground wiring project #1394		100,000.00	150,000.00	100,000	100,000.00	100,000	Oct-04	Apr-05	Jul-05	Closed
Isothermal	Student Center Roof Replacement #1395		276,333.55	24,159.00	276,334	276,333.55	276,334	Sep-04	Jan-05	Dec-06	Closed
Isothermal	Library & Swimming Area Roof Replacements #1524		447,401.00		447,401	447,401.00	447,401	Nov-05	Dec-05	Feb-07	Closed
Isothermal	Library Interior Ceiling Renovation - #1565		6,106.00	3,382.00	6,106	6,106.00	6,106	Aug-06	Oct-06	May-07	Closed
James Sprunt	Exterior Campus Lighting #1163		223,414.00	68,807.00	223,414	223,414.00	223,414	Nov-01	Jul-02	Dec-02	Closed
James Sprunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164		176,584.70		176,586	176,584.70	176,586	Apr-01	Dec-01	Jun-02	Closed
James Sprunt	Herring Bldg. Classroom Addition #1281	1,783,718.00			1,783,718	1,783,718.00	1,783,718	Jul-02	May-04	Apr-05	Closed
James Sprunt	Repair and Renovations #1424		266,319.00	2,078.11	266,319	266,319.00	266,319	Nov-04	Jan-05	Dec-07	Closed
James Sprunt	Repair and Renovations Phase 2 #1529		265,000.00	3,314.00	265,000	265,000.00	265,000	Jan-05	Oct-05	Dec-07	Closed
Johnston	Campus Lighting and Parking #1176	189,194.00		7,326.00	189,194	189,193.75	189,194	Jan-02	Feb-02	Aug-09	Closed
Johnston	Industrial Technology Bldg #1219	2,299,625.00	0.00	829,735.00	2,299,625	2,299,625.00	2,299,625	Jul-01	Feb-03	May-04	Closed
Johnston	Renovation of Wilson #1103	0.00	632,153.00	462,199.00	632,153	632,152.82	632,153	Jul-01	Apr-03	Dec-03	Closed
Johnston	Wilson Building Addition/renovation, Elsie, TDT renov. #1220	6,049,210.12	549,732.00		6,598,942	6,598,940.47	6,598,942	Aug-03	Nov-04	Apr-09	Closed
Johnston	Arboretum Greenhouse Complex #1422	94,917.88		94,919.00	94,919	94,917.88	94,919	Dec-04	Jun-06	Sep-06	Closed
Johnston	Parking Lot Improvements #1620	28,150.00	30,803.00	830,979.00	58,953	0.00	58,953	Dec-07	Jul-08	Jan-12	Closed
Johnston	Art and Elsee Buildings Renovations #1526	306,707.00		30,326.00	306,707	306,706.64	306,707	Sep-05	Aug-06	Jun-08	Closed
Lenoir	Adtns/Renov Health Sciences Bldg & Marquee #1136	373,061.44	196,000.00		569,062	569,061.44	569,062	Jan-01	Jan-02	Jun-03	Closed
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA #1228		928,692.00	50,000.00	928,692	885,324.56	928,692	Feb-05	Jun-06	Jun-12	Closed
Lenoir	Early Childhood/Literacy Bldg&Student Center Add #1239	199,745.46			199,746	199,745.46	199,746	Sep-01	Nov-01	Dec-05	Closed
Lenoir	Resurface Roads and Parking Lots/other renovations #1251		400,000.00	101,855.00	400,000	400,000.00	400,000	Jun-02	Feb-04	Jan-12	Closed
Lenoir	Classroom and Science Building #1238	4,932,980.00		600,000.00	4,932,980	4,932,980.00	4,932,980	Oct-02	Feb-05	May-07	Closed
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232		464,105.07		420,249	153,218.35	420,249	Nov-07	Feb-08	Oct-12	Under Construction
Lenoir	Industrial/Vocational Center #1407	2,265,844.00		22,000.00	2,265,844	2,265,844.00	2,265,844	May-06	Sep-07	Feb-09	Closed
Lenoir	Land Acquisition #1399	380,910.32			380,911	380,910.32	380,911	N/A	N/A	Oct-04	Closed
Lenoir	Jones Co. Land Acquisition #1462	148,282.20			148,283	148,282.20	148,283	N/A	N/A	Feb-05	Closed
Lenoir	Felix Johnson Property #1488	304,951.25			304,952	304,951.25	304,952	N/A	N/A	Apr-05	Closed
Lenoir	Jones County Center #1500	851,718.00		1,109,000.00	851,718	851,718.00	851,718	Mar-07	Sep-07	Jan-10	Closed
Lenoir	Maintenance Facility #1587	749,524.00			749,524	749,524.00	749,524	Mar-07	Sep-07	Nov-09	Complete

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 5/31/2012	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 5/31/2012	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Lenoir	Signage #1588	157,830.25		75,800.00	157,830	69,716.52	157,830	Jul-07	Feb-08	Dec-12	Under Construction
Lenoir	Christine Parker Property #1533	63,972.54			63,973	63,972.54	63,973	N/A	N/A	Dec-05	Closed
Lenoir	Corrections Training Facility & Simulated Cell #1590		50,000.00	230,334.00	50,000	50,000.00	50,000	Jun-08	Jul-08	Jul-09	Closed
Lenoir	Construction Trades #1775	12,783.75	360,894.93		373,679	373,678.68	373,679			Dec-11	Closed
Martin	Misc. R & R (Bundled projects) #1178		99,712.69		99,713	99,712.69	99,713	May-01	May-01	Oct-02	Closed
Martin	Roof Repairs (Bundled projects) #1192		630,914.86	16,609.00	630,915	630,914.86	630,915	May-03	Jan-04	Sep-06	Closed
Martin	HVAC #1583		833,268.00	294,945.00	833,268	833,268.00	833,268	Apr-07	May-08	Mar-10	Closed
Mayland	Avery County Project #1169	824,470.89		413,845.00	824,471	824,470.89	824,471	Sep-02	Mar-02	Feb-03	Closed
Mayland	R&R Projects #1284		200,000.00	130,000.00	200,000	200,000.00	200,000	Jan-02	Apr-02	May-09	Closed
Mayland	Applied Technologies Building #1328	1,852,610.00		914,154.00	1,852,610	1,852,610.00	1,852,610	Oct-06	Nov-07	Nov-09	Closed
Mayland	Repairs/Renovations Projects #1625		241,545.00		241,545	241,544.02	241,545	Jul-07	Aug-07	Nov-10	Closed
Mayland	Land Purchase #1378	127,529.00		17,471.00	127,529	127,529.00	127,529	Feb-04	Feb-04	Feb-04	Closed
McDowell	Classroom Building #1353	2,123,659.00		736,266.00	2,123,659	2,123,658.37	2,123,659	Mar-04	Oct-05	Feb-07	Closed
McDowell	Asbestos Abatement Project #1707	14,620.00			14,620	14,620.00	14,620	Oct-08	Nov-08	Dec-08	Closed
McDowell	Replace Exit Doors & Fire Alarm System #1160		166,200.00		166,200	166,200.00	166,200	Apr-01	May-01	Jun-02	Closed
McDowell	Roof Replacement #1161		98,000.00		98,000	98,000.00	98,000	Jun-01	Jul-01	May-02	Closed
McDowell	Campus Repair and Renovations #1248		174,500.00		174,500	174,500.00	174,500	Apr-02	May-02	Mar-03	Closed
McDowell	Campus Repairs & Renovations #1566		282,588.00		282,588	282,588.00	282,588	Sep-06	Sep-06	Jun-07	Closed
Mitchell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168		250,000.00		250,000	250,000.00	250,000	Oct-01	Jul-04	Sep-06	Closed
Mitchell	Renovation Of the CEC-Gen'l Bldg. Renovations - #1196		142,013.00		142,012	142,012.59	142,012	Sep-04	Apr-05	Sep-06	Closed
Mitchell	Mooresville Center 2nd Floor Addition-DCC No. 1070	216,545.00		782,739.70	216,545	216,545.00	216,545	Nov-00	Apr-02	Sep-03	Closed
Mitchell	Advanced Technology Building-DCC No. 1091	3,175,703.00		999,008.39	3,175,702	3,175,702.73	3,175,702	Apr-01	Mar-04	Jul-06	Closed
Mitchell	Renovation of the Library #1379		415,993.00	234,007.00	415,993	415,993.00	415,993	Apr-05	Jun-06	Oct-07	Closed
Mitchell	Renovation of the Student Center #1573		2,603.00	100,388.00	2,603	2,602.50	2,603	Nov-07	Jun-08	Oct-09	Closed
Mitchell	Renovation of Vocational Building #1509		1,270,171.00		1,270,170	1,270,170.69	1,270,170	Aug-06	Feb-07	Oct-08	Closed
Mitchell	Main Building Renovations #1766	3,391.00	175,332.00	162,779.00	178,724	178,723.00	178,724			Nov-10	Closed
Montgomery	Renovations and Repairs #1187		502,004.00		502,004	502,004.00	502,004	Jun-01	Oct-01	Dec-06	Closed
Nash	Land Acquisition #1141	350,000.00			350,000	350,000.00	350,000	N/A	N/A	Mar-01	Closed
Nash	Structural Repairs & Renovations #1299		190,000.00		190,000	190,000.00	190,000	Jul-02	Oct-06	May-08	Closed
Nash	Environmental Repairs & Renovations - #1193		266,844.00		266,844	266,844.00	266,844	Nov-01	Dec-01	Apr-06	Closed
Nash	Aesthetic Repairs & Renovations - #1194		260,000.00		260,000	260,000.00	260,000	Aug-01	Sep-01	Feb-06	Closed
Nash	Program Specific Classroom Renovations #1203		41,000.00		41,000	41,000.00	41,000	Jul-01	Mar-05	Jul-06	Closed
Nash	Infrastructure Repairs & Renovations #1300		41,000.00		41,000	41,000.00	41,000	Mar-06	Jul-06	Mar-08	Closed
Nash	Science & Technology Building #1301	3,933,237.00		2,684,229.00	3,933,237	3,933,237.00	3,933,237	Mar-03	Apr-04	Feb-06	Closed
Nash	Repurposing Classrooms #1530		150,000.00		150,000	150,000.00	150,000	May-05	Jun-05	May-06	Closed
Pamlico	Expansion of Bayboro Center #1224	313,253.00	70,000.00	223,752.00	383,253	382,141.12	383,253	May-03	Jun-03	Aug-05	Closed
Pamlico	Repair and Renovations #1011		213,376.00	207,015.00	213,376	213,376.00	213,376	May-03	Jun-03	Aug-05	Closed
Pamlico	Life Care Center #1391	1,874,302.00		2,510,258.00	1,874,302	1,874,302.00	1,874,302	Jun-05	May-06	Mar-08	Closed
Piedmont	Renovate gym to LRC & Distance learning Classroom #1309	857,485.06	844,824.00		1,702,310	1,702,309.06	1,702,310	Jul-03	Sep-04	Dec-05	Closed
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310	1,567,922.00		175,000.00	1,567,922	1,567,919.57	1,567,922	Jul-03	May-05	Aug-06	Closed
Piedmont	Renovate Student Complex #1383	1,015,151.00			1,015,151	1,015,150.87	1,015,151	Aug-04	Apr-06	Sep-06	Closed
Piedmont	Renovate Auditorium #1384	5,250.00			5,250	5,250.00	5,250	Aug-04	n/a	n/a	Closed
Piedmont	Person County Classroom/Lab Building #1445	465,312.00		1,768,464.00	465,312	465,312.00	465,312	Oct-06	Oct-07	Aug-09	Closed
Pitt	General Classroom Bldg - 1111 Ph1	5,281,750.00			5,281,750	5,281,750.00	5,281,750	Nov-00	Apr-02	Mar-08	Closed
Pitt	Parking Project - 1112 Ph1	139,639.00		288,156.00	139,639	139,638.98	139,639	Feb-02	Oct-02	Jan-08	Closed
Pitt	Bowen Farm Site Project (Planning) - 1110	146,250.00		1,050,000.00	146,250	146,250.00	146,250	Mar-02	Jul-03	Oct-04	Closed
Pitt	Fulford Bldg Addition Ph II - 1234	212,934.00		0.00	212,934	212,934.00	212,934	Apr-02	Apr-05	Apr-07	Closed
Pitt	Firing Range and Driving Pad - #1177	339,589.00		787,848.00	339,589	339,589.00	339,589	Jun-02	Mar-05	Mar-06	Closed
Pitt	Davenport Farm #1431	3,148,254.68			3,148,255	3,148,254.68	3,148,255	N/A	N/A	Oct-04	Closed
Pitt	MacThrft Building #1505	927,906.98		1,200,000.00	927,907	927,906.98	927,907	N/A	N/A	Jul-05	Closed
Pitt	Student Center - Phase 1 #1545	6,262,723.00	1,787.00	420,191.00	6,264,510	6,264,510.00	6,264,510	Jul-06	Oct-07	Jul-09	Closed
Pitt	Humber Bldg Renov Ph III #1358		1,583,308.00	1,400,000.00	1,583,308	1,583,307.77	1,583,308	Jan-04	May-05	Jul-06	Closed
Pitt	Greenville Center Renovation #1617	64,098.00	47,348.00	137,652.00	111,446	111,445.17	111,446	Oct-07	Oct-07	Jul-08	Closed

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 5/31/2012	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 5/31/2012	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Pitt	Herman Simon Building #1688	35,000.00		5,056,063.00	35,000	35,000.00	35,000			Jun-10	Closed
Randolph	R & R Bundle Number One, Two & Three #1174		1,050,259.00		1,050,259	1,050,259.00	1,050,259	May-01	Nov-02	Feb-07	Closed
Randolph	Archdale Center Classroom Addition #1317	1,344,379.00		323,446.00	1,344,379	1,344,379.00	1,344,379	May-03	Oct-04	Jul-06	Closed
Randolph	R & R Bundle Number Four #1578		635,271.00		635,271	635,271.00	635,271	Oct-06	Nov-06	Jun-09	Closed
Richmond	Proj.1089 - HVAC Renovations in 3 Buildings		890,000.00	0.00	890,000	890,000.00	890,000	Mar-01	Jul-03	Feb-04	Closed
Richmond	Proj.1088 Health Sciences Building	3,542,287.00		2,320,000.00	3,542,287	3,542,287.00	3,542,287	Jun-03	Nov-04	Dec-05	Closed
Richmond	Proj. 1282 Acquire Building in Scotland County	137,272.00		0.00	137,272	137,272.00	137,272	N/A	N/A	Sep-02	Closed
Richmond	Proj. 1283 Multiple Renovations @ less than \$100,000 each		358,389.00	0.00	358,389	358,389.00	358,389	Jun-02	Aug-02	Oct-04	Closed
Richmond	HVAC Renovation in Lindsey Petris Building 1689	295,672.00		136,440.00	295,672	295,672.00	295,672	N/A	N/A	Oct-09	Closed
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271		255,395.00		255,395	255,395.00	255,395	Jul-02	Jul-02	Aug-03	Closed
Roanoke-Chowan	Compliance/Safety Renov. (Bundled Projects) #1323		215,600.00		215,600	215,600.00	215,600	Jun-03	Aug-03	Jul-06	Closed
Roanoke-Chowan	Learning/Working Renov. (Bundled Projects) #1324		385,267.35	39,928.00	385,268	385,267.35	385,268	Aug-03	Sep-03	Jul-06	Closed
Robeson	#1225 (Pembroke Center Land Purchase)	76,073.00			76,073	76,073.00	76,073	N/A	N/A	Feb-02	Closed
Robeson	#1109 Continuing Education Building	2,476,854.00			2,476,854	2,451,995.78	2,476,854	Dec-01	Feb-03	Apr-08	Closed
Robeson	#1206 Continuing Education /Allied Health Buildings	7,466,140.00			7,466,140	7,389,115.39	7,466,140	Jan-02	Jan-03	Apr-08	Closed
Robeson	#1214Emergency Training Facility Addition	43,718.30			43,718	43,718.30	43,718	Feb-02	Jul-02	Jul-03	Closed
Robeson	#1329 Renovations Site Work	1,380,906.45	992,074.00	85,000.00	2,372,981	2,372,980.45	2,372,981	Apr-03	Jun-03	Oct-06	Closed
Robeson	#1562 Workforce Development Bldg.	1,209,432.00		2,700,000.00	1,209,432	1,209,432.00	1,209,432	Apr-07	Jan-08	Oct-09	Closed
Robeson	#1108 Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9,10, 15		159,921.38	7,701.00	159,922	159,921.38	159,922	Feb-01	Mar-01	Apr-03	Closed
Rockingham	Lifelong Learning Center - 1079	2,400,291.00		454,000.00	2,400,291	2,400,291.00	2,400,291	Jun-02	Nov-04	Nov-06	Closed
Rockingham	Classroom/Storage Bldg. at ESTC - 1080	239,000.00		10,000.00	239,000	239,000.00	239,000	Mar-01	May-02	Jun-04	Closed
Rockingham	Spring 2001 Renovations #1156		146,667.60	0.00	146,667	146,667.60	146,667	Oct-06	Dec-06	Apr-10	Closed
Rockingham	Summer 2001 Renovations #1191		112,500.00	43,633.00	112,500	112,500.00	112,500	Mar-01	Apr-01	Nov-03	Closed
Rockingham	Fall 2001 Renovations #1217		86,700.00		86,700	86,700.00	86,700	Jan-02	Feb-02	Sep-06	Closed
Rockingham	Spring 2002 Renovations #1218		70,000.00	379,000.00	70,000	70,000.00	70,000	Mar-02	Jun-02	Oct-04	Closed
Rockingham	Fall 2002 Renovations - #1306		243,000.00	6,367.00	243,000	243,000.00	243,000	Jun-03	Jul-03	Oct-05	Closed
Rockingham	Spring 2004 Renovations - #1382		346,000.00		346,000	338,419.16	346,000	Jun-05	Nov-05	Aug-12	Under Construction
Rockingham	Summer 2004 Renovations #1501		100,000.00		100,000	100,000.00	100,000	Sep-04	Nov-04	Sep-07	Closed
Rockingham	Summer 2005 Renovations #1540		1,072,482.40		1,054,150	991,300.07	1,054,150	Sep-06	Nov-06	Aug-12	Under Construction
Rowan-Cabarrus	Bldg. 100 Renovations - #1032		202,432.03	1,355,376.00	202,433	202,432.03	202,433	Feb-01	Jul-02	Oct-02	Closed
Rowan-Cabarrus	Classroom/Laboratory Building - #1185	4,287,029.00		4,191,873.00	4,287,029	3,893,919.82	4,287,029	Mar-05	Dec-06	Dec-08	Closed
Rowan-Cabarrus	Parking Lot Extension/Renovation #1393	4,229.00		456,410.00	4,229	4,228.58	4,229	Oct-04	Oct-06	Jul-07	Closed
Rowan-Cabarrus	Various Renovations - #1314	45,446.75	603,152.00		603,152	530,324.39	603,152	Dec-06	Feb-07	Jul-12	Under Construction
Rowan-Cabarrus	LRC & Student Support Space Renovations (proj #1086)	65,771.00	805,583.00	179,328.00	871,354	775,579.90	871,354	Jul-04	Sep-07	Dec-09	Closed
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot #1595	4,826,752.68		3,659,365.00	5,207,129	4,826,752.68	5,207,129	Feb-07	Mar-08	Jun-10	Closed
Rowan-Cabarrus	One-Stop Students Services #1867	155,376.00				0.00	155,376	May-12	Aug-12	Dec-12	Under Design
Rowan-Cabarrus	Outdoor Learning Center-North Campus #1870	179,553.57				0.00	179,554	May-12	Aug-12	Jun-13	Under Design
Sampson	Occupational Building #1133	3,263,820.00	125,530.00	2,516,180.00	3,389,350	3,389,350.00	3,389,350	Dec-00	Mar-04	Jul-05	Closed
Sampson	Campus Roadway Extension #983	176,000.00		216,075.00	176,000	176,000.00	176,000	Feb-01	Apr-02	Oct-02	Closed
Sampson	North HVAC and Crosswalk replacement #1151		575,000.00	19,385.00	575,000	575,000.00	575,000	Feb-01	Feb-02	Oct-03	Closed
Sandhills	New Student Center # 940	2,279,455.00	0.00	5,650,000.00	2,279,455	2,279,455.00	2,279,455	Oct-00	Jul-03	Jun-06	Closed
Sandhills	New Hoke County Center #813	308,379.33	0.00	1,429,529.00	308,380	308,379.33	308,380	Jul-98	Aug-00	Nov-01	Closed
Sandhills	Kennedy Hall Health Sciences Renovation #1003	0.00	487,000.00	734,000.00	487,000	487,000.00	487,000	Feb-02	Mar-02	May-03	Closed
Sandhills	Education Center #1081	4,095,643.00	0.00	2,145,003.00	4,095,643	4,095,643.00	4,095,643	Nov-01	Sep-04	Dec-06	Closed
Sandhills	Parking Lot - South Campus #1313	175,156.00	0.00	131,000.00	175,156	175,155.02	175,156	Jan-03	Jun-03	Sep-04	Closed
Sandhills	Stone Hall Administration Renovation #1278	1,431.00	120,000.00		121,431	121,431.00	121,431	Dec-02	May-03	Sep-04	Closed
Sandhills	Stone Hall Student Services Renovation #1154	0.00	95,000.00		95,000	95,000.00	95,000	Jun-01	Apr-02	May-03	Closed
Sandhills	Hoke Business and Technology Center #1142	1,803,237.00	0.00	25,465.00	1,803,237	1,803,236.28	1,803,237	Dec-04	Sep-06	Mar-08	Closed
Sandhills	Horticulture Complex - 1352	1,145,074.07	0.00	1,917,983.00	1,145,074	1,145,074.07	1,145,074	Oct-06	Mar-08	Jun-10	Closed
Sandhills	Blue Hall Renovation #1004	277,389.93	154,501.00	1,507,272.00	431,890	99,859.07	431,890	Jul-06	Dec-10	Aug-12	Under Construction
Sandhills	Causey Hall Development Office Renovation - #1626	0.00	102,540.00		102,540	102,539.21	102,540	Sep-07	Sep-07	Apr-08	Closed
Sandhills	Meyer Hall Boiler Replacement - #1623	0.00	131,092.00	298,592.12	131,092	131,092.00	131,092	Dec-07	Feb-08	Feb-09	Closed
Sandhills	Improvements/Expansion Traffic System - #1242	151,740.01	0.00		151,741	151,740.01	151,741	Apr-02	Jun-02	Aug-02	Closed

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 5/31/2012	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 5/31/2012	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Sandhills	Meyer-Stone Hall Roof Replacement #1376	0.00	225,878.00	113,956.21	225,878	225,877.42	225,878	Jun-07	May-08	May-09	Closed
Sandhills	Stone Hall Renovation #1477	0.00	43,938.00		43,938	43,938.00	43,938	Apr-05	May-05	Aug-05	Closed
Sandhills	Emergency Services Training Complex #1356	670,675.00	0.00	17,850.31	670,675	670,674.66	670,675	Sep-07	Oct-07	May-09	Closed
Sandhills	Stone Hall Lecture 111 Renovation #1357	15,060.00	523,715.00		538,775	538,774.84	538,775	Aug-05	Oct-07	Jun-08	Closed
Sandhills	Athletic Field Renovation #1347	317,000.00	0.00		317,000	317,000.00	317,000	May-04	Jul-05	Jun-06	Closed
Sandhills	East Campus Utility Renovation #1640	0.00	114,591.00	7,623.00	114,591	114,590.42	114,591	Aug-04	Jan-05	Nov-09	Closed
Sandhills	Hoke Early College #1641	77,880.00	0.00	2,765,391.00	77,880	77,880.00	77,880	Sep-07	Jan-08	Aug-10	Closed
Sandhills	Greenhouse Renovation #1528	139,784.00	80,000.00	79,988.00	219,784	219,783.25	219,784	Oct-05	Nov-06	Sep-07	Closed
Sandhills	Transportation Services Area Renovation #1650	10,848.00	47,460.00	500,000.00	58,308	53,925.56	58,308	Sep-08	Feb-09	Jun-11	Complete
Sandhills	Emergency Services Training Complex-PH 2 #1649	1,625.00	0.00	2,905,149.69	1,626	0.00	1,626		Feb-10	Jul-11	Complete
South Piedmont	Continuing Education Center Renovations (#932B)	0.00	300,000.00	1,483,320.00	300,000	300,000.00	300,000	Feb-01	Aug-01	Sep-02	Closed
South Piedmont	Renovations to the Continuing Education Ctr - #1166	263,488.00	116,235.00	2,846,430.00	379,723	379,723.00	379,723	Apr-01	Apr-04	Apr-06	Closed
Southeastern	Infrastructure Construction/Renovations #1173	180,481.00	1,029,868.00		1,210,349	1,210,348.95	1,210,349	Jan-02	Feb-02	Jul-06	Closed
Southeastern	OSHA and ADA Compliance #1275	18,877.00	265,000.00		283,877	283,876.56	283,877	Apr-03	Dec-05	Sep-07	Closed
Southeastern	Technology Building #1274	4,525,312.00			4,525,312	4,525,312.00	4,525,312	Apr-05	Jun-07	Jan-09	Closed
Southeastern	Building "G" Renovation/Addition #1413	615,215.00	55,589.00		670,804	670,803.27	670,804	Jul-05	Sep-07	Jan-09	Closed
Southeastern	Building (s) Roof Replacements #1765	157,051.00	44,411.00	14,594.00	201,462	201,462.00	201,462	Sep-07	Nov-07	Mar-11	Closed
Southwestern	Swain Ctr Renovation-remaining section of building #1190		399,979.99	28,558.00	399,980	399,979.99	399,980	Mar-02	Aug-02	Jun-03	Closed
Southwestern	Jackson County Renovations #1188		798,962.00	156,687.00	798,962	798,962.00	798,962	Nov-00	Nov-01	Mar-04	Closed
Southwestern	Restroom / shower renovation #1189		90,000.00		90,000	90,000.00	90,000	Sep-02	Sep-04	Mar-05	Closed
Southwestern	General building-new campus #1330	2,944,018.00		2,902,386.31	2,944,018	2,944,018.00	2,944,018	Jun-04	Dec-05	Jan-09	Closed
Southwestern	Academic, Admin building #1371	6,232,770.00		3,287,865.00	6,232,770	4,694,897.38	6,232,770	Nov-07	Sep-10	Aug-12	Under Construction
Stanly	Western Stanly Center - Project # 903	3,288,740.00	0.00	538,000.00	3,288,740	3,288,740.00	3,288,740	Oct-00	Feb-02	May-03	Closed
Stanly	Addition to existing building - Project #1231	814,929.00	0.00	53,865.00	814,929	814,929.00	814,929	Feb-02	Nov-02	Sep-03	Closed
Stanly	Patterson Building Roof Replacement #1207	0.00	100,000.00	0.00	100,000	100,000.00	100,000	Aug-01	Oct-01	Dec-01	Closed
Stanly	Corporate Education/Shop Building #1369	0.00	150,000.00	0.00	150,000	150,000.00	150,000	Aug-03	Nov-03	Sep-04	Closed
Stanly	Student Center Bldg Renovation & Addition #1355	123,071.00	67,800.00	412,929.00	190,871	190,871.00	190,871	Jan-04	Dec-04	Nov-05	Closed
Stanly	Kelley Building Roof Replacement & Renov #1421	0.00	182,200.00	0.00	182,200	182,200.00	182,200	Oct-04	Dec-04	Nov-05	Closed
Stanly	General Repair & Renovation #1531	0.00	409,851.00	0.00	409,851	409,851.00	409,851	Jan-06	Sep-06	Feb-09	Closed
Surry	No. 947: Yadkin Center (completed)	541,702.00		2,500,000.00	541,702	519,625.48	541,702	Feb-01	Jan-02	Apr-03	Closed
Surry	No. 1186: Parking Lot "H" Bldg (completed)	0.00	91,883.00	96,467.00	91,883	91,883.00	91,883	May-01	Sep-01	Nov-01	Closed
Surry	No. 1123:"K" Engineering Technologies Bldg (completed)	2,309,413.73		0.00	2,309,414	2,309,413.73	2,309,414	Jul-02	Nov-03	Jan-05	Closed
Surry	No. 1387: Renov V-C-P + Small Proj. (completed)	525,899.00	830,934.00	305,529.00	1,356,833	1,356,833.00	1,356,833	May-04	Apr-05	Apr-07	Closed
Surry	No. 1367: Maintenance Bldg & Misc. (completed)	806,507.00	0.00	0.00	806,507	806,507.00	806,507	Mar-04	Jun-05	Oct-06	Closed
Surry	No. 1258: "J" Three-Story Classroom Bldg (completed)	649,158.66		4,044,437.00	649,159	649,158.66	649,159	May-02	Nov-03	Feb-05	Closed
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation (completed)	175,561.47	551,767.00	0.00	727,329	727,328.47	727,329	Nov-02	Nov-03	Jul-04	Closed
Surry	No. 1521: Viticulture & Enology Center	3,000,000.00		2,625,000.00	3,000,000	3,000,000.00	3,000,000	Feb-06	Aug-08	Oct-10	Closed
Tri-County	Addition/Renovation -Enloe Building #1308	125,294.00	891,527.00	98,986.00	1,016,821	1,016,821.00	1,016,821	Feb-04	Jan-05	Mar-06	Closed
Tri-County	Lighted Parking/Concrete Sidewalks #1202	43,597.00	0.00	0.00	43,597	43,597.00	43,597	Jan-02	Feb-02	May-02	Closed
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	5,317,120.00			5,317,120	5,317,120.00	5,317,120	Jan-01	Jul-02	Oct-03	Closed
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307	1,566,484.53	238,395.00	138,863.00	1,804,880	1,804,879.53	1,804,880	Oct-02	Mar-04	Apr-05	Closed
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	1,800,548.00	154,825.00	14,077.00	1,955,373	1,955,372.00	1,955,373	Mar-02	Nov-03	Dec-04	Closed
Vance-Granville	LAND ACQUISITION #1517	114,723.00		8,559.00	114,724	114,723.00	114,724	N/A	N/A	Jun-05	Closed
Vance-Granville	PHASE 1 R&R/CONSTRUCTION PROJECTS #1157	191,680.00			191,680	191,680.00	191,680	May-01	Jul-01	Oct-01	Closed
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	2,369,272.00	61,995.00	210,137.00	2,431,267	2,431,267.00	2,431,267	May-03	Oct-04	Dec-05	Closed
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198		416,400.14		416,401	416,400.14	416,401	Mar-03	Jun-03	Dec-03	Closed
Vance-Granville	BIO CLASSROOM/LAB #1543	458,000.00			458,000	457,999.90	458,000	Nov-05	Jul-06	Jul-08	Closed
Vance-Granville	MAIN CAMPUS IT/MARKETING #1612	100,281.00		74,175.00	100,281	100,281.00	100,281	Mar-07	May-07	Aug-07	Closed
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094	3,144,533.00	300,000.00		3,444,533	3,444,532.97	2,444,533	Nov-03	Oct-05	Jul-08	Closed
Vance-Granville	MULTI-SITE REPAIR/RENOVATIONS #1613		101,518.00		101,518	101,518.00	101,518	Jul-07	Jul-07	Jun-08	Closed
Vance-Granville	Acquisition of Building and Land for Main Campus #1833	602,736.00			602,736	602,736.00	602,736	N/A			Closed
Vance-Granville	Corporate Campus Building Renovation #1844	131,933.00			131,933	0.00	131,933	Aug-11		Jan-13	Under Design
Wake	Reroofing - Ready Hall #1260		324,926.66		324,927	324,926.66	324,927	Mar-02	Jun-02	Feb-03	Closed

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 5/31/2012	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 5/31/2012	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
Wake	Resurfacing & paving pking. Areas & walk #1419		240,000.00		240,000	240,000.00	240,000	Aug-05	Dec-06	Jan-09	Closed
Wake	Land Acquisition #1442	2,066,654.83			2,066,655	2,066,654.83	2,066,655	Jan-07	Jan-07	Jan-07	Closed
Wake	Allied Health Auditorium Renovation #1321		552,157.41	269,240.00	552,158	552,157.41	552,158	Sep-03	Sep-04	Jun-05	Closed
Wake	Reroofing - Technical Education Bldg. #1290		206,458.00		206,458	206,458.00	206,458	Sep-02	Jun-03	Aug-03	Closed
Wake	Engineering Technology Bldg. Renovation #1291	350,000.00	510,877.00	638,640.00	860,877	860,877.00	860,877	Jun-04	Jan-06	Aug-06	Closed
Wake	N.E. Campus Development & Bldg. Const. #1289	21,732,801.25		5,729,363.00	21,732,801	21,732,801.25	21,732,801	Feb-03	Sep-05	Jan-09	Closed
Wake	R&R Main campus classrooms, labs & offices #1295	2,578,569.55	1,028,494.00	4,576,380.00	3,607,064	3,607,063.55	3,607,064	Jul-01	Aug-04	Aug-05	Closed
Wake	NE Campus Infrastructure #1262	3,296,699.87			3,296,700	3,296,699.87	3,296,700	Jan-03	Mar-05	Mar-06	Closed
Wake	TE Renovation #1559	50,000.00	24.00	576,500.00	50,024	50,024.00	50,024	Apr-07	Sep-07	Jan-09	Closed
Wake	Northern Wake Campus Building F #1717	96,725.33				0.00	96,725			Jul-13	Under Design
Wayne	Childcare Center/Lab #1104	555,447.96		197,294.00	555,448	555,447.96	555,448	Apr-01	Oct-02	Aug-03	Closed
Wayne	Land Acquisition #1124	724,880.00			724,880	724,880.00	724,880	N/A	N/A	Jul-01	Closed
Wayne	Miscellaneous R&R (Bundled) #1162	229,235.00	702,916.00		932,151	932,151.00	932,151	Jun-01	Sep-05	Sep-08	Closed
Wayne	Addition Chiller & Upgrade of Energy Plant #1351	123,597.58	275,000.00	55,966.00	398,598	398,597.58	398,598	Nov-03	Jun-04	Apr-05	Closed
Wayne	Building 1 - Multi Purpose #1105	4,222,417.00	0.00	25,000.00	4,222,417	4,222,416.77	4,222,417	Jul-04	Oct-05	Oct-07	Closed
Wayne	Building 2 -Dental Clinic Addition & Renov. #1230	474,043.64	271,711.00	150,000.00	745,755	745,754.64	745,755	May-02	Feb-03	Dec-03	Closed
Wayne	Building 3 - Continuing Education Center #1280	4,293,808.01	0.00	20,000.00	4,293,809	4,293,808.01	4,293,809	Nov-02	Jun-04	May-06	Closed
Wayne	WLC & Dogwood Bldgs Renovation #1339	989,618.00	127,730.00		1,117,348	1,117,347.84	1,117,348	Apr-04	Nov-05	Mar-07	Closed
Western Piedmont	LIGHTING RETROFITS #1117		205,000.00		205,000	205,000.00	205,000	Feb-01	Mar-01	Feb-02	Closed
Western Piedmont	CAMPUS RENOVATIONS #1118		879,999.43		880,000	879,999.43	880,000	Feb-01	Mar-01	Jan-05	Closed
Western Piedmont	HEALTH/SCIENCE FACILITY #1366	3,671,779.67			3,671,780	3,671,779.67	3,671,780	Jan-04	Jan-05	Sep-08	Closed
Western Piedmont	CAMPUS REPAIRS/RENOVATIONS #1365	17,619.33	401,274.00	12,113.00	418,894	418,893.33	418,894	Jun-04	Sep-05	Oct-10	Closed
Western Piedmont	EMERGENCY SERVICES TRAINING COMPLEX 1459	169,250.00		2,718,077.00	169,250	169,250.00	169,250	Jun-04	Oct-07	Feb-09	Closed
Wilkes	Walker Center Renovations - #1181		274,998.20		274,999	274,998.20	274,999	Jun-01	Jul-01	Oct-01	Closed
Wilkes	General Campus Renovations - #1182		444,050.00		444,049	444,049.00	444,049	May-05	Sep-06	Jun-09	Closed
Wilkes	Alleghany Center Relocation and Renovation - #1249	33,995.00	50,000.00	33,995.00	83,995	83,995.00	83,995	Sep-02	Oct-02	Apr-03	Closed
Wilkes	Ashe Center Lab and Classroom Space #1250	671,077.00		899,231.00	671,077	671,077.00	671,077	Oct-02	Nov-04	Jan-06	Closed
Wilkes	Technology Center - #1346	2,686,596.00		4,314,539.00	2,686,596	2,686,586.00	2,686,596	Oct-03	Mar-05	Aug-07	Closed
Wilkes	Science Lab, ADA and Admin. Office Renovatons - #1209		54,442.00		54,441	54,441.41	54,441	Nov-05	Sep-06	Sep-08	Closed
Wilkes	Energy Conservation Upgrades - #1183		242,000.00		242,000	242,000.00	242,000	Feb-01	Mar-01	Feb-06	Closed
Wilkes	Greenhouse Renovations - #1210		10,028.36		10,029	10,028.36	10,029	Jul-01	Aug-01	Dec-02	Closed
Wilkes	Roof Replace - Beacon, Hayes and Lovette Halls #1489		242,264.00		242,264	242,264.00	242,264	Jun-05	Feb-06	Sep-08	Closed
Wilkes	Roof Replacement - Thompson Hall #1490		244,462.00		244,462	244,462.00	244,462	Mar-06	Sep-06	Sep-08	Closed
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184		436,572.00		436,572	436,571.64	436,572	Jul-02	May-04	Oct-08	Closed
Wilson	Student Center- #1401	3,455,346.00	0.00	300,000.00	3,455,346	3,455,345.31	3,455,346	Nov-04	Jul-07	Dec-08	Closed
Wilson	Tech Center Land Acquisition-#1345	164,999.47			165,000	164,999.47	165,000	Aug-03	Aug-03	Aug-03	Closed
Wilson	Renovation Project - Year 2001 - #1149	0.00	336,540.00	0.00	336,540	336,540.00	336,540	Jan-01	Apr-01	Oct-02	Closed
Wilson	Community/Business Center - #1150	1,164,256.67	0.00	0.00	1,164,257	1,164,256.67	1,164,257	Apr-01	Sep-02	Jun-04	Closed
Wilson	Renovation Project - Year 2002 - #1229	0.00	224,999.69	0.00	225,000	224,999.69	225,000	Jan-02	Mar-02	Sep-03	Closed
Wilson	Renovation Project - Year 2003 - #1305	0.00	275,000.00	0.00	275,000	275,000.00	275,000	Jan-03	May-03	Apr-05	Closed
Wilson	Renovation Project - Year 2004-#1389	0.00	230,000.00	0.00	230,000	230,000.00	230,000	May-04	Feb-05	Mar-07	Closed
Wilson	Police Academy Addition - #1426	105,311.00	0.00	119,140.13	105,311	105,311.00	105,311	Jun-05	Dec-05	Apr-07	Closed
Wilson	Renovation Project - Year 2005-#1518	0.00	291,999.00	0.00	291,999	291,999.00	291,999	Dec-05	Sep-06	Aug-08	Closed
Textile School	R&R (project bundled: emerg rep., infrastructure, safety, etc)		29,447.00		29,477	29,447.00	29,447	Nov-00	Dec-00	Jun-01	Closed
Textile School	Capital Construction Project 905 ID 6800100905A	750,000.00		2,437,200	750,000	750,000.00	750,000	Feb-02	Jun-02	May-04	Closed
General Funds		20.01	14.92			34.93					
	TOTALS	498,867,160	101,297,720	312,620,878	598,498,526	594,671,585	599,266,794				

600,164,880

* Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 5/31/2012	Bond Funds Expended To Date	Bond Funds Committed* to a Project As of 53/31/2012	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date	Status
---------	--	--	---------------------------	---------------------------	--	-----------------------------------	---	-----------------------------------	---	---------------------------------	--------

NOTE: Pitt CC "New Construction Funds" increased by \$135,000 in interest from the Higher Education Bonds for a settlement to Blue Rock Structure Inc.

NOTE: Pitt CC "New Constructon Funds" increased by \$29,880 in interest from the Higher Education Bonds for a Mutual Casualty Insurance Company settlement to Pennsylvania National

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	Allotted 4101	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Alamance	Student Services/LRC/Adm - Project No. 1129	0.00	0.00				0.00	0.00
Alamance	Renovations - Project I - Project No. 1201	99,999.04	99,999.04				99,999.04	0.00
Alamance	Renovations - Project II - Project 1302	127,105.00	127,105.00				127,105.00	0.00
Alamance	Renovations - Main Building Project No. 1549	125,000.00	125,000.00				125,000.00	0.00
Alamance	Renovations - Student Center No. 1563	505,000.00	505,000.00				505,000.00	0.00
Alamance	Allied Health Building - Project No. 1130	0.00	0.00				0.00	0.00
Alamance	Burlington Center Renovation Project No. 1584	570,000.00	570,000.00				570,000.00	0.00
Asheville	Computer Technology Center NCCCS #1097	0.00	0.00				0.00	0.00
Asheville	Renovations #1 - #1137	0.00	0.00				0.00	0.00
Asheville	Enka Center Renovations #1213	600,000.00	600,000.00				600,000.00	0.00
Asheville	Dental Lab Renovation NCCCS #1121	390,048.00	390,048.00				390,048.00	0.00
Asheville	Hospitality Education Center NCCCS #1098	0.00	0.00				0.00	0.00
Asheville	Fernihurst Renovation, #1158	880,683.00	880,683.00				880,683.00	0.00
Asheville	Marketing Tech Renovations #1354	1,202,527.00	1,202,526.26				1,202,526.26	0.74
Asheville	Azalea Student Services Renov/Addition #1515	43,093.00	23,776.00				23,776.00	19,317.00
Beaufort	Law Enforce/EMT/Fire Service Training Facility - #1084	0.00	0.00				0.00	0.00
Beaufort	Renovations to Buildings 1, 4 and 8 #1265	154,895.00	154,895.00				154,895.00	0.00
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266	714,289.00	714,289.00				714,289.00	0.00
Beaufort	Building 3 Door Project #1614	7,786.00	7,786.00				7,786.00	0.00
Beaufort	Building 1 and 3 Roof Replacement #1571	242,429.00	242,429.00				242,429.00	0.00
Bladen	Repair and Renovation #1337	520,000.00	520,000.00				520,000.00	0.00
Bladen	Student Resource Center(LRC,classrooms)#1430	90,000.00	90,000.00				90,000.00	0.00
Bladen	Industrial Training Center repair, renovation and Exp #1255	140,000.00	140,000.00				140,000.00	0.00
Bladen	Repair and Renovation, Roofs, HVAC - #1208	146,809.00	146,809.00				146,809.00	0.00
Blue Ridge	General Renovations-Flat Rock Campus - #1227	536,522.00	536,522.00				536,522.00	0.00
Blue Ridge	Campus wide wiring/infrastructure/distance learning - #1276	0.00	0.00				0.00	0.00
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350	402,969.00	402,969.00				402,969.00	0.00
Blue Ridge	Transylvania Center Aditions and Renovations - #1405	0.00	0.00				0.00	0.00
Blue Ridge	Renovations to two classroom buildings - #1443	546,458.00	546,458.00				546,458.00	0.00
Blue Ridge	General Renovations Phase II-Flat Rock Campus - #1304	125,928.00	125,928.00				125,928.00	0.00
Blue Ridge	New Vocational Training Building - #1536	0.00	0.00				0.00	0.00
Brunswick	Technical and Trades Building Project #914	544,643.00	544,643.00				544,643.00	0.00
Brunswick	Bundled R&R Projects #1342	523,427.00	523,427.00				523,427.00	0.00
Caldwell	Distance Learning #1128	213,450.00	213,450.00				213,450.00	0.00
Caldwell	Watauga Site Prep #1127	0.00	0.00				0.00	0.00
Caldwell	TAPS roof Replacement 1777	45,027.00	45,027.00				45,027.00	0.00
Caldwell	E Building Elevator #1762	4,774.00	4,774.00				4,774.00	0.00
Caldwell	Civic Center EIFS #1760	99,172.00	99,172.00				99,172.00	0.00
Caldwell	Beam Hall Renovations #1749	0.00	0.00				0.00	0.00
Caldwell	Coffey Drive Property #1747	0.00	0.00				0.00	0.00
Caldwell	Occupational Training Center #1555	0.00	0.00				0.00	0.00
Caldwell	Civic Center #1267	1,291,000.00	1,290,999.54				1,290,999.54	0.46
Caldwell	Land Acquisition/Transportation Center #1547	250,000.00	249,999.99				249,999.99	0.01
Caldwell	NE Site Project #1415	0.00	0.00				0.00	0.00
Cape Fear	Pier and Dock Replacement- Emergency #1147	1,000,000.00	1,000,000.00				1,000,000.00	0.00
Cape Fear	New Elevator and Elevator Repairs-Emergency #1148	0.00	0.00				0.00	0.00
Cape Fear	Engineering Technology building #1215	0.00	0.00				0.00	0.00
Cape Fear	Renovs-Emmart Bldg., Burnett Bldg., Machine Shop #1216	114,932.00	114,932.00				114,932.00	0.00
Cape Fear	Campus Loop Access Road & Truck Driver Facility #1377	0.00	0.00				0.00	0.00
Cape Fear	Cosm/Early College Bldg and Parking Deck Proj #1455	0.00	0.00				0.00	0.00
Cape Fear	Public Safety Training Center #1416	0.00	0.00				0.00	0.00
Cape Fear	North Campus Signage & Entrance Project #1608	0.00	0.00				0.00	0.00
Cape Fear	Wilmington Bookstore Renovation #1643	595,780.00	595,778.75				595,778.75	1.25

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	Allotted 4101	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Cape Fear	Atlantic Coastline Building Renovation #1661	251,899.00	251,898.63				251,898.63	0.37
Cape Fear	Elevator Repairs and Upgrade #1772 to be assigned	295,537.00	295,537.00				295,537.00	0.00
Cape Fear	Renovate Maintenance Shop #1840	119,784.00	0.00				0.00	119,784.00
Carteret	Classroom Bldg Repl & Marine Tech Bldg #1092	199,761.00	199,761.00				199,761.00	0.00
Carteret	Hospitality Building Renov. and Parking Renov. #1348	47,149.00	47,148.82				47,148.82	0.18
Carteret	McGee Building Renovation-Joslyn Hall #1539	400,902.00	400,902.00				400,902.00	0.00
Carteret	McGee Building Renovation-Classrooms #1475	350,239.00	350,236.86				350,236.86	2.14
Carteret	Sewer Lift Station Repair/Replacment #1525	166,000.00	166,000.00				166,000.00	0.00
Catawba	Renovations - Alex. Ctr. NCCCS #1100	1,001,815.00	1,001,815.00				1,001,815.00	0.00
Catawba	Classroom/Laboratory Building #1285	0.00	0.00				0.00	0.00
Catawba	Roofing and Paving #1636	90,068.00	90,068.00				90,068.00	0.00
Catawba	Renovations - Institutional Advancement #1564	595,051.00	595,051.00				595,051.00	0.00
Catawba	Paap Building Renovations #1233	132,898.62	132,898.62				132,898.62	0.00
Catawba	Old Testing Center Renvoations #1288	58,961.10	58,961.10				58,961.10	0.00
Catawba	Renovate Interior Space #1312	550,544.00	550,544.00				550,544.00	0.00
Central Carolina	Roofing (Student Center & Admin.) (Bundled R&R)(#1359)	295,000.00	295,000.00				295,000.00	0.00
Central Carolina	Roof Repairs (Main Building) (Bundled R&R) (#1360)	318,878.00	318,878.00				318,878.00	0.00
Central Carolina	Roofing (LRC & Science) (Bundled R&R) (#1361)	230,654.00	230,654.00				230,654.00	0.00
Central Carolina	Classroom/Science Lab Bldg. (Proj.# 1106)	0.00	0.00				0.00	0.00
Central Carolina	Telecommunications Bldg. (Proj.# 1107)	0.00	0.00				0.00	0.00
Central Carolina	Classroom Building (Proj. # 1325)	0.00	0.00				0.00	0.00
Central Carolina	Renovation of Science Building (# 1408)	31,000.00	31,000.00				31,000.00	0.00
Central Carolina	Computer Technology Building (#1410)	0.00	0.00				0.00	0.00
Central Carolina	Land Acquitioin - Watson Property (#1570)	0.00	0.00				0.00	0.00
Central Carolina	Renovation of Classroom Building (#1362)	30,218.00	30,218.00				30,218.00	0.00
Central Carolina	R&R - Siler City Center (# 1485)	29,295.00	29,294.84				29,294.84	0.16
Central Carolina	R&R - Chatham Campus (# 1486)	378,255.00	378,255.00				378,255.00	0.00
Central Carolina	Renovation of Continuing Education Building (#1512)	437,767.00	437,767.00				437,767.00	0.00
Central Carolina	New Siler City Center (#1548)	0.00	0.00				0.00	0.00
Central Carolina	Classroom Building - West Harnett (#1364)	0.00	0.00				0.00	0.00
Cent. Piedmont	Sloan-Morgan Renovation (1138)	4,766,142.00	4,766,142.00				4,766,142.00	0.00
Cent. Piedmont	Northeast Campus Ph IA - (942)	0.00	0.00				0.00	0.00
Cent. Piedmont	Information Technology Building - (1116)	0.00	0.00				0.00	0.00
Cent. Piedmont	Central Energy Facility (1240)	351,000.00	351,000.00				351,000.00	0.00
Cent. Piedmont	West Campus Phase III - (1114)	0.00	0.00				0.00	0.00
Cent. Piedmont	North Campus Phase III - (1115)	0.00	0.00				0.00	0.00
Cent. Piedmont	Professional Development Bldg - 3rd floor (1491)	0.00	0.00				0.00	0.00
Cent. Piedmont	Central High Exterior Renovation (1478)	1,850,000.00	1,850,000.00				1,850,000.00	0.00
Cent. Piedmont	Allied Health Bldg Addition & Renovation (1406)	3,478,537.00	3,478,537.00				3,478,537.00	0.00
Cent. Piedmont	Northeast Campus Phase II - (1326)	0.00	0.00				0.00	0.00
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370	230,000.00	230,000.00				230,000.00	0.00
Cleveland	CLASSROOM BUILDING PROJECT # 1287	0.00	0.00				0.00	0.00
Cleveland	GENERAL REPAIRS & RENOVATIONS Project 1628	225,000.00	225,000.00				225,000.00	0.00
Cleveland	RE-ROOFING CAMPUS CENTER BLD PROJECT #1436	500,000.00	500,000.00				500,000.00	0.00
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT 1435	297,104.00	297,104.00				297,104.00	0.00
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167	1,688,980.00	1,688,980.00				1,688,980.00	0.00
Coastal Carolina	Classroom Building #1263	0.00	0.00				0.00	0.00
Coastal Carolina	BT Energy Management Project #1567	0.00	0.00				0.00	0.00
Coastal Carolina	Covered Walkways/Fascia Repair #1615	0.00	0.00				0.00	0.00
COA	D. F. Walker Public School Takeover Renovation #1241	0.00	0.00				0.00	0.00
COA	Allied Health and Wellness Center #1247	0.00	0.00				0.00	0.00
COA	Land Acquisition and Renovation of Riverside Center #1315	0.00	0.00				0.00	0.00
COA	Renovation of Manteo Middle School #1420	0.00	0.00				0.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	Allotted 4101	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
COA	Auditorium Roof #1618	45,424.00	45,424.00				45,424.00	0.00
COA	Cosmetology Program Area Renovation #1592	90,000.00	90,000.00				90,000.00	0.00
COA	Buildings A & C Roof Repairs #1197 (bundled)	380,575.07	380,575.07				380,575.07	0.00
COA	Expansion to Building A EC Campus #1450	975,244.00	975,244.00				975,244.00	0.00
Craven	Classroom/Library Building - #907B	0.00	0.00				0.00	0.00
Craven	Addition to Kelso Hall - #1336	0.00	0.00				0.00	0.00
Craven	Maintenance Building/ Roadway & Parking - #1076	0.00	0.00				0.00	0.00
Craven	Technology Building #1268	0.00	0.00				0.00	0.00
Craven	Reroof Building B #1243	205,026.79	205,026.79				205,026.79	0.00
Craven	Reroof Building G #1244	265,113.79	265,113.79				265,113.79	0.00
Craven	Renovate Barker Hall & Misc. Renovations #1246	432,090.00	432,090.00				432,090.00	0.00
Craven	Reroof Library (Bldg A) #1603	245,944.00	245,943.40				245,943.40	0.60
Davidson	Classrooms/Laboratories/Renovations (1101)	1,741,409.00	1,741,409.00				1,741,409.00	0.00
Davidson	Fire Service Laboratory (1180)	0.00	0.00				0.00	0.00
Durham	Collins Bldg. Renovations - 1170	1,000,000.00	1,000,000.00				1,000,000.00	0.00
Durham	White Building Renovations - 1171	1,152,672.00	1,152,672.00				1,152,672.00	0.00
Durham	New Student Services/Classroom Building - #1199	0.00	0.00				0.00	0.00
Durham	Satellite Campus#1499	0.00	0.00				0.00	0.00
Edgecombe	ACT Project - Project #1078	0.00	0.00				0.00	0.00
Edgecombe	Various R & R projects #1273	500,000.00	500,000.00				500,000.00	0.00
Edgecombe	Various R & R projects #1272	757,203.00	757,203.00				757,203.00	0.00
Fayetteville	Spring Lake Multi-Use Educational Building (#1051)	0.00	0.00				0.00	0.00
Fayetteville	Purchase land along Ft Bragg Road (#1320)	0.00	0.00				0.00	0.00
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden (#1125*)	0.00	0.00				0.00	0.00
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (#1131)	3,402,185.00	3,402,185.00				3,402,185.00	0.00
Fayetteville	Virtual College Center (#1126)	0.00	0.00				0.00	0.00
Fayetteville	Classroom Bldg/Renov.Serv Merchandise Bldg (DCC #1585)	0.00	0.00				0.00	0.00
Fayetteville	Horace Sisk Boiler Chiller Replacement (#1211)	111,788.00	111,788.00				111,788.00	0.00
Fayetteville	Purchase land along Ft Bragg Road (#1441)	0.00	0.00				0.00	0.00
Fayetteville	Addition to Administration Building (DCC # 1520)	0.00	0.00				0.00	0.00
Fayetteville	Purchase land along Ft Bragg Road (#1534)	0.00	0.00				0.00	0.00
Fayetteville	Criminal Justice Center PM & E (DCC # 1460)	0.00	0.00				0.00	0.00
Fayetteville	Bulla Property Parking Lot (DCC # 1557)	0.00	0.00				0.00	0.00
Fayetteville	Purchase of Western Property (DCC # 1729)	0.00	0.00				0.00	0.00
Fayetteville	Bundled R & R Projects 2005 (#1446)	0.00	0.00				0.00	0.00
Fayetteville	Renovation Student Center (#1795)	0.00	0.00				0.00	0.00
Forsyth	Construction - New building - #1139	0.00	0.00				0.00	0.00
Forsyth	Gym renov, Rerouting data lines, & Parking lot - #1159	200,000.00	200,000.00				200,000.00	0.00
Forsyth	HVAC & Fire Alarm System Renovations - #1311	559,052.50	559,052.50				559,052.50	0.00
Forsyth	Northwest Forsyth County Center - #1390	0.00	0.00				0.00	0.00
Forsyth	Renovations - Snyder Hall - #1437	665,000.00	665,000.00				665,000.00	0.00
Forsyth	Renovations-Allman Center #1560	280,000.00	280,000.00				280,000.00	0.00
Forsyth	Bundled - R & R #1630	1,427,157.00	1,420,455.93				1,420,455.93	6,701.07
Forsyth	Air Conditioning Upgrade West Campus #1538	550,478.00	550,478.00				550,478.00	0.00
Forsyth	Construction - Greene Hall Expansion #1438	0.00	0.00				0.00	0.00
Gaston	New Public Safety Building - #1122	0.00	0.00				0.00	0.00
Gaston	New Science and Technology Building - #1428	0.00	0.00				0.00	0.00
Gaston	Renovation - Comer Building - East #1332	2,484,763.00	2,484,762.92				2,484,762.92	0.08
Gaston	New Health Sciences Building - #1427	0.00	0.00				0.00	0.00
Gaston	Renovation - Craig Building - #1333	222,647.00	222,646.17				222,646.17	0.83
Gaston	Lena Sue Beam Building Renovation & Expansion #1753	0.00	0.00				0.00	0.00
Gaston	Restroom Renovation #1653	19,249.00	19,249.00				19,249.00	0.00
Gaston	East Campus Land Purchases #1694	0.00	0.00				0.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	Allotted 4101	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Gaston	Lincoln Campus Lower Level # 1778	4,025.00	4,025.00				4,025.00	0.00
Guilford	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303	0.00	0.00				0.00	0.00
Guilford	Land #1236	0.00	0.00				0.00	0.00
Guilford	Classroom Building Project #1046	0.00	0.00				0.00	0.00
Guilford	Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888	0.00	0.00				0.00	0.00
Guilford	Jamestown Campus Land & Parking #1294	0.00	0.00				0.00	0.00
Guilford	Classroom Building #1605	0.00	0.00				0.00	0.00
Guilford	Fire Suppression System Replacement #1392	344,005.55	344,005.55				344,005.55	0.00
Guilford	Roads, Parking & Walkways Repairs #1334	889,324.77	889,324.77				889,324.77	0.00
Guilford	Business Careers Renovation #1397	38.00	37.45				37.45	0.55
Guilford	HVAC Renovations and Energy Upgrades #1398	619,982.00	619,981.45				619,981.45	0.55
Guilford	Health Technologies Project #1375	0.00	0.00				0.00	0.00
Guilford	Business Hall Renovations #1773	2,520,423.00	2,489,857.78				2,489,857.78	30,565.22
Guilford	Land #1680	0.00	0.00				0.00	0.00
Guilford	Land #1681	0.00	0.00				0.00	0.00
Guilford	Jamestown Renovations #1809	550,000.00	334,332.33				334,332.33	215,667.67
Halifax	Allied Health/Auditorium Bldg #1090	0.00	0.00				0.00	0.00
Halifax	HVAC replacement,welding shop renovations #1165	811,569.00	811,569.00				811,569.00	0.00
Halifax	Wellness/Fitness Center #1292	0.00	0.00				0.00	0.00
Haywood	Renovation - 200/300 Buildings #1113	1,851,922.00	1,851,922.00				1,851,922.00	0.00
Haywood	Regional High Tech. Center #1327	0.00	0.00				0.00	0.00
Isothermal	Continuing Education Building Renovation - #1204	548,417.17	548,417.17				548,417.17	0.00
Isothermal	Life Long Learning Center #1298	0.00	0.00				0.00	0.00
Isothermal	ADA Compliance Project & minor building improve. #1252	123,693.77	123,693.77				123,693.77	0.00
Isothermal	Campus HVAC Controls Replacement #1253	181,781.47	181,781.47				181,781.47	0.00
Isothermal	Underground wiring project #1394	100,000.00	100,000.00				100,000.00	0.00
Isothermal	Student Center Roof Replacement #1395	276,333.55	276,333.55				276,333.55	0.00
Isothermal	Library & Swimming Area Roof Replacements #1524	447,401.00	447,401.00				447,401.00	0.00
Isothermal	Library Interior Ceiling Renovation - #1565	6,106.00	6,106.00				6,106.00	0.00
James Sprunt	Exterior Campus Lighting #1163	223,414.00	223,414.00				223,414.00	0.00
James Sprunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164	176,584.70	176,584.70				176,584.70	0.00
James Sprunt	Herring Bldg. Classroom Addition #1281	0.00	0.00				0.00	0.00
James Sprunt	Repair and Renovations #1424	266,319.00	266,319.00				266,319.00	0.00
James Sprunt	Repair and Renovations Phase 2 #1529	265,000.00	265,000.00				265,000.00	0.00
Johnston	Campus Lighting and Parking #1176	0.00	0.00				0.00	0.00
Johnston	Industrial Technology Bldg #1219	0.00	0.00				0.00	0.00
Johnston	Renovation of Wilson #1103	632,153.00	632,152.82				632,152.82	0.18
Johnston	Wilson Building Addition/renovation, Elsie, TDT renov. #1220	549,732.00	549,732.00				549,732.00	0.00
Johnston	Arboretum Greenhouse Complex #1422	0.00	0.00				0.00	0.00
Johnston	Parking Lot Improvements #1620	30,803.00	0.00				0.00	30,803.00
Johnston	Art and Elsee Buildings Renovations #1526	0.00	0.00				0.00	0.00
Lenoir	Adtns/Renov Health Sciences Bldg & Marquee #1136	196,000.00	196,000.00				196,000.00	0.00
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA #1228	928,692.00	885,324.56				885,324.56	43,367.44
Lenoir	Early Childhood/Literacy Bldg&Student Center Add #1239	0.00	0.00				0.00	0.00
Lenoir	Resurface Roads and Parking Lots/other renovations #1251	400,000.00	400,000.00				400,000.00	0.00
Lenoir	Classroom and Science Building #1238	0.00	0.00				0.00	0.00
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232	464,105.07	153,218.35				153,218.35	310,886.72
Lenoir	Industrial/Vocational Center #1407	0.00	0.00				0.00	0.00
Lenoir	Land Acquisition #1399	0.00	0.00				0.00	0.00
Lenoir	Jones Co. Land Acquisition #1462	0.00	0.00				0.00	0.00
Lenoir	Felix Johnson Property #1488	0.00	0.00				0.00	0.00
Lenoir	Jones County Center #1500	0.00	0.00				0.00	0.00
Lenoir	Maintenance Facility #1587	0.00	0.00				0.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	Allotted 4101	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Lenoir	Signage #1588	0.00	0.00				0.00	0.00
Lenoir	Christine Parker Property #1533	0.00	0.00				0.00	0.00
Lenoir	Corrections Training Facility & Simulated Cell #1590	50,000.00	50,000.00				50,000.00	0.00
Lenoir	Construction Trades #1775	360,894.93	360,894.93				360,894.93	0.00
Martin	Misc. R & R (Bundled projects) #1178	99,712.69	99,712.69				99,712.69	0.00
Martin	Roof Repairs (Bundled projects) #1192	630,914.86	630,914.86				630,914.86	0.00
Martin	HVAC #1583	833,268.00	833,268.00				833,268.00	0.00
Mayland	Avery County Project #1169	0.00	0.00				0.00	0.00
Mayland	R&R Projects #1284	200,000.00	200,000.00				200,000.00	0.00
Mayland	Applied Technologies Building #1328	0.00	0.00				0.00	0.00
Mayland	Repairs/Renovations Projects #1625	241,545.00	241,544.02				241,544.02	0.98
Mayland	Land Purchase #1378	0.00	0.00				0.00	0.00
McDowell	Classroom Building #1353	0.00	0.00				0.00	0.00
McDowell	Asbestos Abatement Project #1707	0.00	0.00				0.00	0.00
McDowell	Replace Exit Doors & Fire Alarm System #1160	166,200.00	166,200.00				166,200.00	0.00
McDowell	Roof Replacement #1161	98,000.00	98,000.00				98,000.00	0.00
McDowell	Campus Repair and Renovations #1248	174,500.00	174,500.00				174,500.00	0.00
McDowell	Campus Repairs & Renovations #1566	282,588.00	282,588.00				282,588.00	0.00
Mitchell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168	250,000.00	250,000.00				250,000.00	0.00
Mitchell	Renovation Of the CEC-Gen'l Bldg. Renovations - #1196	142,013.00	142,012.59				142,012.59	0.41
Mitchell	Mooreville Center 2nd Floor Addition-DCC No. 1070	0.00	0.00				0.00	0.00
Mitchell	Advanced Technology Building-DCC No. 1091	0.00	0.00				0.00	0.00
Mitchell	Renovation of the Library #1379	415,993.00	415,993.00				415,993.00	0.00
Mitchell	Renovation of the Student Center #1573	2,603.00	2,602.50				2,602.50	0.50
Mitchell	Renovation of Vocational Building #1509	1,270,171.00	1,270,170.69				1,270,170.69	0.31
Mitchell	Main Building Renovations #1766	175,332.00	175,332.00				175,332.00	0.00
Montgomery	Renovations and Repairs #1187	502,004.00	502,004.00				502,004.00	0.00
Nash	Land Acquisition #1141	0.00	0.00				0.00	0.00
Nash	Structural Repairs & Renovations #1299	190,000.00	190,000.00				190,000.00	0.00
Nash	Environmental Repairs & Renovations - #1193	266,844.00	266,844.00				266,844.00	0.00
Nash	Aesthetic Repairs & Renovations - #1194	260,000.00	260,000.00				260,000.00	0.00
Nash	Program Specific Classroom Renovations #1203	41,000.00	41,000.00				41,000.00	0.00
Nash	Infrastructure Repairs & Renovations #1300	41,000.00	41,000.00				41,000.00	0.00
Nash	Science & Technology Building #1301	0.00	0.00				0.00	0.00
Nash	Repurposing Classrooms #1530	150,000.00	150,000.00				150,000.00	0.00
Pamlico	Expansion of Bayboro Center #1224	70,000.00	70,000.00				70,000.00	0.00
Pamlico	Repair and Renovations #1011	213,376.00	213,376.00				213,376.00	0.00
Pamlico	Life Care Center #1391	0.00	0.00				0.00	0.00
Piedmont	Renovate gym to LRC & Distance learning Classroom #1309	844,824.00	844,824.00				844,824.00	0.00
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310	0.00	0.00				0.00	0.00
Piedmont	Renovate Student Complex #1383	0.00	0.00				0.00	0.00
Piedmont	Renovate Auditorium #1384	0.00	0.00				0.00	0.00
Piedmont	Person County Classroom/Lab Building #1445	0.00	0.00				0.00	0.00
Pitt	General Classroom Bldg - 1111 Ph1	0.00	0.00				0.00	0.00
Pitt	Parking Project - 1112 Ph1	0.00	0.00				0.00	0.00
Pitt	Bowen Farm Site Project (Planning) - 1110	0.00	0.00				0.00	0.00
Pitt	Fulford Bldg Addition Ph II - 1234	0.00	0.00				0.00	0.00
Pitt	Firing Range and Driving Pad - #1177	0.00	0.00				0.00	0.00
Pitt	Davenport Farm #1431	0.00	0.00				0.00	0.00
Pitt	MacThrift Building #1505	0.00	0.00				0.00	0.00
Pitt	Student Center - Phase 1 #1545	1,787.00	1,787.00				1,787.00	0.00
Pitt	Humber Bldg Renov Ph III #1358	1,583,308.00	1,583,307.77				1,583,307.77	0.23
Pitt	Greenville Center Renovation #1617	47,348.00	47,348.00				47,348.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	Allotted 4101	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Pitt	Herman Simon Building #1688	0.00	0.00				0.00	0.00
Randolph	R & R Bundle Number One, Two & Three #1174	1,050,259.00	1,050,259.00				1,050,259.00	0.00
Randolph	Archdale Center Classroom Addition #1317	0.00	0.00				0.00	0.00
Randolph	R & R Bundle Number Four #1578	635,271.00	635,271.00				635,271.00	0.00
Richmond	Proj.1089 - HVAC Renovations in 3 Buildings	890,000.00	890,000.00				890,000.00	0.00
Richmond	Proj.1088 Health Sciences Building	0.00	0.00				0.00	0.00
Richmond	Proj. 1282 Acquire Building in Scotland County	0.00	0.00				0.00	0.00
Richmond	Proj. 1283 Multiple Renovations @ less than \$100,000 each	358,389.00	358,389.00				358,389.00	0.00
Richmond	HVAC Renovation in Lindsey Petris Building 1689	0.00	0.00				0.00	0.00
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271	255,395.00	255,395.00				255,395.00	0.00
Roanoke-Chowan	Compliance/Safety Renov. (Bundled Projects) #1323	215,600.00	215,600.00				215,600.00	0.00
Roanoke-Chowan	Learning/Working Renov. (Bundled Projects) #1324	385,267.35	385,267.35				385,267.35	0.00
Robeson	#1225 (Pembroke Center Land Purchase)	0.00	0.00				0.00	0.00
Robeson	#1109 Continuing Education Building	0.00	0.00				0.00	0.00
Robeson	#1206 Continuing Education /Allied Health Buildings	0.00	0.00				0.00	0.00
Robeson	#1214Emergency Training Facility Addition	0.00	0.00				0.00	0.00
Robeson	#1329 Renovations Site Work	992,074.00	992,074.00				992,074.00	0.00
Robeson	#1562 Workforce Development Bldg.	0.00	0.00				0.00	0.00
Robeson	#1108 Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9,10, 15	159,921.38	159,921.38				159,921.38	0.00
Rockingham	Lifelong Learning Center - 1079	0.00	0.00				0.00	0.00
Rockingham	Classroom/Storage Bldg. at ESTC - 1080	0.00	0.00				0.00	0.00
Rockingham	Spring 2001 Renovations #1156	146,668.00	146,667.60				146,667.60	0.40
Rockingham	Summer 2001 Renovations #1191	112,500.00	112,500.00				112,500.00	0.00
Rockingham	Fall 2001 Renovations #1217	86,700.00	86,700.00				86,700.00	0.00
Rockingham	Spring 2002 Renovations #1218	70,000.00	70,000.00				70,000.00	0.00
Rockingham	Fall 2002 Renovations - #1306	243,000.00	243,000.00				243,000.00	0.00
Rockingham	Spring 2004 Renovations - #1382	346,000.00	338,419.16				338,419.16	7,580.84
Rockingham	Summer 2004 Renovations #1501	100,000.00	100,000.00				100,000.00	0.00
Rockingham	Summer 2005 Renovations #1540	1,072,482.00	991,300.07				991,300.07	81,181.93
Rowan-Cabarrus	Bldg. 100 Renovations - #1032	202,432.03	202,432.03				202,432.03	0.00
Rowan-Cabarrus	Classroom/Laboratory Building - #1185	0.00	0.00				0.00	0.00
Rowan-Cabarrus	Parking Lot Extension/Renovation #1393	0.00	0.00				0.00	0.00
Rowan-Cabarrus	Various Renovations - #1314	603,152.00	530,324.39				530,324.39	72,827.61
Rowan-Cabarrus	LRC & Student Support Space Renovations (proj #1086)	805,583.00	775,579.90				775,579.90	30,003.10
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot #1595	0.00	0.00				0.00	0.00
Rowan-Cabarrus	One-Stop Students Services #1867		0.00				0.00	0.00
Rowan-Cabarrus	Outdoor Learning Center-North Campus #1870		0.00				0.00	0.00
Sampson	Occupational Building #1133	125,530.00	125,530.00				125,530.00	0.00
Sampson	Campus Roadway Extension #983	0.00	0.00				0.00	0.00
Sampson	North HVAC and Crosswalk replacement #1151	575,000.00	575,000.00				575,000.00	0.00
Sandhills	New Student Center # 940	0.00	0.00				0.00	0.00
Sandhills	New Hoke County Center #813	0.00	0.00				0.00	0.00
Sandhills	Kennedy Hall Health Sciences Renovation #1003	487,000.00	487,000.00				487,000.00	0.00
Sandhills	Education Center #1081	0.00	0.00				0.00	0.00
Sandhills	Parking Lot - South Campus #1313	0.00	0.00				0.00	0.00
Sandhills	Stone Hall Administration Renovation #1278	120,000.00	120,000.00				120,000.00	0.00
Sandhills	Stone Hall Student Services Renovation #1154	95,000.00	95,000.00				95,000.00	0.00
Sandhills	Hoke Business and Technology Center #1142	0.00	0.00				0.00	0.00
Sandhills	Horticulture Complex - 1352	0.00	0.00				0.00	0.00
Sandhills	Blue Hall Renovation #1004	154,501.00	86,724.01				86,724.01	67,776.99
Sandhills	Causey Hall Development Office Renovation - #1626	102,540.00	102,539.21				102,539.21	0.79
Sandhills	Meyer Hall Boiler Replacement - #1623	131,092.00	131,092.00				131,092.00	0.00
Sandhills	Improvements/Expansion Traffic System - #1242	0.00	0.00				0.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	Allotted 4101	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Sandhills	Meyer-Stone Hall Roof Replacement #1376	225,878.00	225,877.42				225,877.42	0.58
Sandhills	Stone Hall Renovation #1477	43,938.00	43,938.00				43,938.00	0.00
Sandhills	Emergency Services Training Complex #1356	0.00	0.00				0.00	0.00
Sandhills	Stone Hall Lecture 111 Renovation #1357	523,715.00	523,715.00				523,715.00	0.00
Sandhills	Athletic Field Renovation #1347	0.00	0.00				0.00	0.00
Sandhills	East Campus Utility Renovation #1640	114,591.00	114,590.42				114,590.42	0.58
Sandhills	Hoke Early College #1641	0.00	0.00				0.00	0.00
Sandhills	Greenhouse Renovation #1528	80,000.00	80,000.00				80,000.00	0.00
Sandhills	Transportation Services Area Renovation #1650	47,460.00	43,959.30				43,959.30	3,500.70
Sandhills	Emergency Services Training Complex-PH 2 #1649	0.00	0.00				0.00	0.00
South Piedmont	Continuing Education Center Renovations (#932B)	300,000.00	300,000.00				300,000.00	0.00
South Piedmont	Renovations to the Continuing Education Ctr - #1166	116,235.00	116,235.00				116,235.00	0.00
Southeastern	Infrastructure Construction/Renovations #1173	1,029,868.00	1,029,868.00				1,029,868.00	0.00
Southeastern	OSHA and ADA Compliance #1275	265,000.00	265,000.00				265,000.00	0.00
Southeastern	Technology Building #1274	0.00	0.00				0.00	0.00
Southeastern	Building "G" Renovation/Addition #1413	55,589.00	55,588.27				55,588.27	0.73
Southeastern	Building (s) Roof Replacements #1765	44,411.00	44,411.00				44,411.00	0.00
Southwestern	Swain Ctr Renovation-remaining section of building #1190	399,979.99	399,979.99				399,979.99	0.00
Southwestern	Jackson County Renovations #1188	798,962.00	798,962.00				798,962.00	0.00
Southwestern	Restroom / shower renovation #1189	90,000.00	90,000.00				90,000.00	0.00
Southwestern	General building-new campus #1330	0.00	0.00				0.00	0.00
Southwestern	Academic, Admin building #1371	0.00	0.00				0.00	0.00
Stanly	Western Stanly Center - Project # 903	0.00	0.00				0.00	0.00
Stanly	Addition to existing building - Project #1231	0.00	0.00				0.00	0.00
Stanly	Patterson Building Roof Replacement #1207	100,000.00	100,000.00				100,000.00	0.00
Stanly	Corporate Education/Shop Building #1369	150,000.00	150,000.00				150,000.00	0.00
Stanly	Student Center Bldg Renovation & Addition #1355	67,800.00	67,800.00				67,800.00	0.00
Stanly	Kelley Building Roof Replacement & Renov #1421	182,200.00	182,200.00				182,200.00	0.00
Stanly	General Repair & Renovation #1531	409,851.00	409,851.00				409,851.00	0.00
Surry	No. 947: Yadkin Center (completed)	0.00	0.00				0.00	0.00
Surry	No. 1186: Parking Lot "H" Bldg (completed)	91,883.00	91,883.00				91,883.00	0.00
Surry	No. 1123:"K" Engineering Technologies Bldg (completed)	0.00	0.00				0.00	0.00
Surry	No. 1387: Renov V-C-P + Small Proj. (completed)	830,934.00	830,934.00				830,934.00	0.00
Surry	No. 1367: Maintenance Bldg & Misc. (completed)	0.00	0.00				0.00	0.00
Surry	No. 1258: "J" Three-Story Classroom Bldg (completed)	0.00	0.00				0.00	0.00
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation (completed)	551,767.00	551,767.00				551,767.00	0.00
Surry	No. 1521: Viticulture & Enology Center	0.00	0.00				0.00	0.00
Tri-County	Addition/Renovation -Enloe Building #1308	891,527.00	891,527.00				891,527.00	0.00
Tri-County	Lighted Parking/Concrete Sidewalks #1202	0.00	0.00				0.00	0.00
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	0.00	0.00				0.00	0.00
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307	238,395.00	238,395.00				238,395.00	0.00
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	154,825.00	154,824.00				154,824.00	1.00
Vance-Granville	LAND ACQUISITION #1517	0.00	0.00				0.00	0.00
Vance-Granville	PHASE 1 R&R/CONSTRUCTION PROJECTS #1157	0.00	0.00				0.00	0.00
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	61,995.00	61,995.00				61,995.00	0.00
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198	416,400.14	416,400.14				416,400.14	0.00
Vance-Granville	BIO CLASSROOM/LAB #1543	0.00	0.00				0.00	0.00
Vance-Granville	MAIN CAMPUS IT/MARKETING #1612	0.00	0.00				0.00	0.00
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094	300,000.00	300,000.00				300,000.00	0.00
Vance-Granville	MULTI-SITE REPAIR/RENOVATIONS #1613	101,518.00	101,518.00				101,518.00	0.00
Vance-Granville	Acquisition of Building and Land for Main Campus #1833	0.00	0.00				0.00	0.00
Vance-Granville	Corporate Campus Building Renovation #1844	0.00	0.00				0.00	0.00
Wake	Reroofing - Ready Hall #1260	324,926.66	324,926.66				324,926.66	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	Allotted 4101	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Wake	Resurfacing & paving pking. Areas & walk #1419	240,000.00	240,000.00				240,000.00	0.00
Wake	Land Acquisition #1442	0.00	0.00				0.00	0.00
Wake	Allied Health Auditorium Renovation #1321	552,157.41	552,157.41				552,157.41	0.00
Wake	Reroofing - Technical Education Bldg. #1290	206,458.00	206,458.00				206,458.00	0.00
Wake	Engineering Technology Bldg. Renovation #1291	510,877.00	510,877.00				510,877.00	0.00
Wake	N.E. Campus Development & Bldg. Const. #1289	0.00	0.00				0.00	0.00
Wake	R&R Main campus classrooms, labs & offices #1295	1,028,494.00	1,028,494.00				1,028,494.00	0.00
Wake	NE Campus Infrastructure #1262	0.00	0.00				0.00	0.00
Wake	TE Renovation #1559	24.00	24.00				24.00	0.00
Wake	Northern Wake Campus Building F #1717	0.00	0.00				0.00	0.00
Wayne	Childcare Center/Lab #1104	0.00	0.00				0.00	0.00
Wayne	Land Acquisition #1124	0.00	0.00				0.00	0.00
Wayne	Miscellaneous R&R (Bundled) #1162	702,916.00	702,916.00				702,916.00	0.00
Wayne	Addition Chiller & Upgrade of Energy Plant #1351	275,000.00	275,000.00				275,000.00	0.00
Wayne	Building 1 - Multi Purpose #1105	0.00	0.00				0.00	0.00
Wayne	Building 2 -Dental Clinic Addition & Renov. #1230	271,711.00	271,711.00				271,711.00	0.00
Wayne	Building 3 - Continuing Education Center #1280	0.00	0.00				0.00	0.00
Wayne	WLC & Dogwood Bldgs Renovation #1339	127,730.00	127,730.00				127,730.00	0.00
Western Piedmont	LIGHTING RETROFITS #1117	205,000.00	205,000.00				205,000.00	0.00
Western Piedmont	CAMPUS RENOVATIONS #1118	879,999.43	879,999.43				879,999.43	0.00
Western Piedmont	HEALTH/SCIENCE FACILITY #1366	0.00	0.00				0.00	0.00
Western Piedmont	CAMPUS REPAIRS/RENOVATIONS #1365	401,274.00	401,274.00				401,274.00	0.00
Western Piedmont	EMERGENCY SERVICES TRAINING COMPLEX 1459	0.00	0.00				0.00	0.00
Wilkes	Walker Center Renovations - #1181	274,998.20	274,998.20				274,998.20	0.00
Wilkes	General Campus Renovations - #1182	444,050.00	444,049.00				444,049.00	1.00
Wilkes	Alleghany Center Relocation and Renovation - #1249	50,000.00	50,000.00				50,000.00	0.00
Wilkes	Ashe Center Lab and Classroom Space #1250	0.00	0.00				0.00	0.00
Wilkes	Technology Center - #1346	0.00	0.00				0.00	0.00
Wilkes	Science Lab, ADA and Admin. Office Renovatons - #1209	54,442.00	54,441.41				54,441.41	0.59
Wilkes	Energy Conservation Upgrades - #1183	242,000.00	242,000.00				242,000.00	0.00
Wilkes	Greenhouse Renovations - #1210	10,028.36	10,028.36				10,028.36	0.00
Wilkes	Roof Replace - Beacon, Hayes and Lovette Halls #1489	242,264.00	242,264.00				242,264.00	0.00
Wilkes	Roof Replacement - Thompson Hall #1490	244,462.00	244,462.00				244,462.00	0.00
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184	436,572.00	436,571.64				436,571.64	0.36
Wilson	Student Center- #1401	0.00	0.00				0.00	0.00
Wilson	Tech Center Land Acquisition-#1345	0.00	0.00				0.00	0.00
Wilson	Renovation Project - Year 2001 - #1149	336,540.00	336,540.00				336,540.00	0.00
Wilson	Community/Business Center - #1150	0.00	0.00				0.00	0.00
Wilson	Renovation Project - Year 2002 - #1229	224,999.69	224,999.69				224,999.69	0.00
Wilson	Renovation Project - Year 2003 - #1305	275,000.00	275,000.00				275,000.00	0.00
Wilson	Renovation Project - Year 2004-#1389	230,000.00	230,000.00				230,000.00	0.00
Wilson	Police Academy Addition - #1426	0.00	0.00				0.00	0.00
Wilson	Renovation Project - Year 2005-#1518	291,999.00	291,999.00				291,999.00	0.00
Textile School	R&R (project bundled: emerg rep., infrastructure, safety, etc)	29,447.00	29,447.00				29,447.00	0.00
Textile School	Capital Construction Project 905 ID 6800100905A	0.00	0.00				0.00	0.00
General Funds		14.92	14.92				14.92	0.00
	TOTALS	101,297,720.00	100,257,740.15	0.00	0.00	0.00	100,257,740.15	1,039,979.85

* Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	Allotted 4101	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
---------	--	---------------	--------------------	-----	-----	-----	--------------------	---------

NOTE: Pitt CC "New Construction Funds" increased by \$135,000 in interest from the Higher Education Bonds for a settlement to Blue Rock Structure Inc.

NOTE: Pitt CC "New Constructon Funds" increased by \$29,880 in interest from the Higher Education Bonds for a Mutual Casualty Insurance Company settlement to Pennsylvania National

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Alamance	Student Services/LRC/Adm - Project No. 1129	2,000,000.00	2,000,000.00				2,000,000.00	0.00
Alamance	Renovations - Project I - Project No. 1201	0.00	0.00				0.00	0.00
Alamance	Renovations - Project II - Project 1302	0.00	0.00				0.00	0.00
Alamance	Renovations - Main Building Project No. 1549	0.00	0.00				0.00	0.00
Alamance	Renovations - Student Center No. 1563	0.00	0.00				0.00	0.00
Alamance	Allied Health Building - Project No. 1130	3,654,210.00	3,654,209.96				3,654,209.96	0.04
Alamance	Burlington Center Renovation Project No. 1584	93,141.00	93,141.00				93,141.00	0.00
Asheville	Computer Technology Center NCCCS #1097	4,592,059.00	4,592,058.36				4,592,058.36	0.64
Asheville	Renovations #1 - #1137	63,176.00	63,176.00				63,176.00	0.00
Asheville	Enka Center Renovations #1213	0.00	0.00				0.00	0.00
Asheville	Dental Lab Renovation NCCCS #1121	0.00	0.00				0.00	0.00
Asheville	Hospitality Education Center NCCCS #1098	6,237,701.00	6,237,700.48				6,237,700.48	0.52
Asheville	Fernihurst Renovation, #1158	0.00	0.00				0.00	0.00
Asheville	Marketing Tech Renovations #1354	0.00	0.00				0.00	0.00
Asheville	Azalea Student Services Renov/Addition #1515	68,494.00	63,880.00				63,880.00	4,614.00
Beaufort	Law Enforce/EMT/Fire Service Training Facility - #1084	2,936,000.00	2,936,000.00				2,936,000.00	0.00
Beaufort	Renovations to Buildings 1, 4 and 8 #1265	0.00	0.00				0.00	0.00
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266	3,107,498.31	3,107,498.31				3,107,498.31	0.00
Beaufort	Building 3 Door Project #1614	15,546.00	15,546.00				15,546.00	0.00
Beaufort	Building 1 and 3 Roof Replacement #1571	0.00	0.00				0.00	0.00
Bladen	Repair and Renovation #1337	0.00	0.00				0.00	0.00
Bladen	Student Resource Center(LRC,classrooms)#1430	2,900,000.00	2,900,000.00				2,900,000.00	0.00
Bladen	Industrial Training Center repair, renovation and Exp #1255	524,794.00	524,794.00				524,794.00	0.00
Bladen	Repair and Renovation, Roofs, HVAC - #1208	0.00	0.00				0.00	0.00
Blue Ridge	General Renovations-Flat Rock Campus - #1227	0.00	0.00				0.00	0.00
Blue Ridge	Campus wide wiring/infrastructure/distance learning - #1276	258,774.03	258,774.03				258,774.03	0.00
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350	0.00	0.00				0.00	0.00
Blue Ridge	Transylvania Center Aditions and Renovations - #1405	877,972.43	877,972.43				877,972.43	0.00
Blue Ridge	Renovations to two classroom buildings - #1443	0.00	0.00				0.00	0.00
Blue Ridge	General Renovations Phase II-Flat Rock Campus - #1304	0.00	0.00				0.00	0.00
Blue Ridge	New Vocational Training Building - #1536	664,867.00	664,867.00				664,867.00	0.00
Brunswick	Technical and Trades Building Project #914	336,641.20	336,641.20				336,641.20	0.00
Brunswick	Bundled R&R Projects #1342	12,006.00	12,006.00				12,006.00	0.00
Caldwell	Distance Learning #1128	258,794.70	258,794.70				258,794.70	0.00
Caldwell	Watauga Site Prep #1127	1,321,355.00	1,321,355.00				1,321,355.00	0.00
Caldwell	TAPS roof Replacement 1777	0.00	0.00				0.00	0.00
Caldwell	E Building Elevator #1762	67,123.00	67,123.00				67,123.00	0.00
Caldwell	Civic Center EIFS #1760	0.00	0.00				0.00	0.00
Caldwell	Beam Hall Renovations #1749	60,000.00	60,000.00				60,000.00	0.00
Caldwell	Coffey Drive Property #1747	221,500.00	221,500.00				221,500.00	0.00
Caldwell	Occupational Training Center #1555	1,349,155.00	1,349,155.00				1,349,155.00	0.00
Caldwell	Civic Center #1267	0.00	0.00				0.00	0.00
Caldwell	Land Acquisition/Transportation Center #1547	1,038,601.00	1,038,601.00				1,038,601.00	0.00
Caldwell	NE Site Project #1415	811,389.00	811,388.90				811,388.90	0.10
Cape Fear	Pier and Dock Replacement- Emergency #1147	0.00	0.00				0.00	0.00
Cape Fear	New Elevator and Elevator Repairs-Emergency #1148	1,300,000.00	1,300,000.00				1,300,000.00	0.00
Cape Fear	Engineering Technology building #1215	16,799,237.00	16,799,237.00				16,799,237.00	0.00
Cape Fear	Renovs-Emmart Bldg., Burnett Bldg., Machine Shop #1216	0.00	0.00				0.00	0.00
Cape Fear	Campus Loop Access Road & Truck Driver Facility #1377	2,034,242.00	2,034,242.00				2,034,242.00	0.00
Cape Fear	Cosm/Early College Bldg and Parking Deck Proj #1455	10,873,788.00	10,868,202.21				10,868,202.21	5,585.79
Cape Fear	Public Safety Training Center #1416	3,098,026.00	3,098,025.81				3,098,025.81	0.19
Cape Fear	North Campus Signage & Entrance Project #1608	115,758.00	115,758.00				115,758.00	0.00
Cape Fear	Wilmington Bookstore Renovation #1643	0.00	0.00				0.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Cape Fear	Atlantic Coastline Building Renovation #1661	0.00	0.00				0.00	0.00
Cape Fear	Elevator Repairs and Upgrade #1772 to be assigned	0.00	0.00				0.00	0.00
Cape Fear	Renovate Maintenance Shop #1840	41,974.00	0.00				0.00	41,974.00
Carteret	Classroom Bldg Repl & Marine Tech Bldg #1092	5,645,724.00	5,645,724.00				5,645,724.00	0.00
Carteret	Hospitality Building Renov. and Parking Renov. #1348	0.00	0.00				0.00	0.00
Carteret	McGee Building Renovation-Joslyn Hall #1539	0.00	0.00				0.00	0.00
Carteret	McGee Building Renovation-Classrooms #1475	0.00	0.00				0.00	0.00
Carteret	Sewer Lift Station Repair/Replacment #1525	0.00	0.00				0.00	0.00
Catawba	Renovations - Alex. Ctr. NCCCS #1100	0.00	0.00				0.00	0.00
Catawba	Classroom/Laboratory Building #1285	7,567,306.00	7,567,306.00				7,567,306.00	0.00
Catawba	Roofing and Paving #1636	0.00	0.00				0.00	0.00
Catawba	Renovations - Institutional Advancement #1564	0.00	0.00				0.00	0.00
Catawba	Paap Building Renovations #1233	0.00	0.00				0.00	0.00
Catawba	Old Testing Center Renvoations #1288	0.00	0.00				0.00	0.00
Catawba	Renovate Interior Space #1312	0.00	0.00				0.00	0.00
Central Carolina	Roofing (Student Center & Admin.) (Bundled R&R)(#1359)	0.00	0.00				0.00	0.00
Central Carolina	Roof Repairs (Main Building) (Bundled R&R) (#1360)	0.00	0.00				0.00	0.00
Central Carolina	Roofing (LRC & Science) (Bundled R&R) (#1361)	0.00	0.00				0.00	0.00
Central Carolina	Classroom/Science Lab Bldg. (Proj.# 1106)	4,800,000.00	4,800,000.00				4,800,000.00	0.00
Central Carolina	Telecommunications Bldg. (Proj.# 1107)	700,000.00	700,000.00				700,000.00	0.00
Central Carolina	Classroom Building (Proj. # 1325)	1,986,483.00	1,986,482.09				1,986,482.09	0.91
Central Carolina	Renovation of Science Building (# 1408)	880,718.00	880,718.00				880,718.00	0.00
Central Carolina	Computer Technology Building (#1410)	102,200.00	102,200.00				102,200.00	0.00
Central Carolina	Land Acquisition - Watson Property (#1570)	1,897,800.00	1,897,800.00				1,897,800.00	0.00
Central Carolina	Renovation of Classroom Building (#1362)	0.00	0.00				0.00	0.00
Central Carolina	R&R - Siler City Center (# 1485)	0.00	0.00				0.00	0.00
Central Carolina	R&R - Chatham Campus (# 1486)	0.00	0.00				0.00	0.00
Central Carolina	Renovation of Continuing Education Building (#1512)	156,219.00	156,219.00				156,219.00	0.00
Central Carolina	New Siler City Center (#1548)	627,805.00	627,805.00				627,805.00	0.00
Central Carolina	Classroom Building - West Harnett (#1364)	1,000,000.00	1,000,000.00				1,000,000.00	0.00
Cent. Piedmont	Sloan-Morgan Renovation (1138)	128,739.39	113,869.81				113,869.81	14,869.58
Cent. Piedmont	Northeast Campus Ph IA - (942)	738,438.54	738,438.54				738,438.54	0.00
Cent. Piedmont	Information Technology Building - (1116)	16,512,616.00	16,512,615.92				16,512,615.92	0.08
Cent. Piedmont	Central Energy Facility (1240)	1,028,856.71	1,028,856.71				1,028,856.71	0.00
Cent. Piedmont	West Campus Phase III - (1114)	3,500,000.00	3,500,000.00				3,500,000.00	0.00
Cent. Piedmont	North Campus Phase III - (1115)	18,227,994.00	18,227,993.22				18,227,993.22	0.78
Cent. Piedmont	Professional Development Bldg - 3rd floor (1491)	174,493.00	174,492.78				174,492.78	0.22
Cent. Piedmont	Central High Exterior Renovation (1478)	100,000.00	98,456.74				98,456.74	1,543.26
Cent. Piedmont	Allied Health Bldg Addition & Renovation (1406)	3,247,336.29	3,247,336.00				3,247,336.00	0.29
Cent. Piedmont	Northeast Campus Phase II - (1326)	9,757,500.61	9,757,500.61				9,757,500.61	0.00
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370	0.00	0.00				0.00	0.00
Cleveland	CLASSROOM BUILDING PROJECT # 1287	3,887,036.00	3,887,036.00				3,887,036.00	0.00
Cleveland	GENERAL REPAIRS & RENOVATIONS Project 1628	0.00	0.00				0.00	0.00
Cleveland	RE-ROOFING CAMPUS CENTER BLD PROJECT #1436	0.00	0.00				0.00	0.00
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT 1435	0.00	0.00				0.00	0.00
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167	3,850,522.41	3,850,522.41				3,850,522.41	0.00
Coastal Carolina	Classroom Building #1263	9,710,427.50	9,710,427.50				9,710,427.50	0.00
Coastal Carolina	BT Energy Management Project #1567	233,000.00	233,000.00				233,000.00	0.00
Coastal Carolina	Covered Walkways/Fascia Repair #1615	3,996,162.50	3,982,963.70				3,982,963.70	13,198.80
COA	D. F. Walker Public School Takeover Renovation #1241	905,612.00	905,612.00				905,612.00	0.00
COA	Allied Health and Wellness Center #1247	2,552,135.78	2,552,135.78				2,552,135.78	0.00
COA	Land Acquisition and Renovation of Riverside Center #1315	42,948.04	42,948.04				42,948.04	0.00
COA	Renovation of Manteo Middle School #1420	742,724.00	710,867.93				710,867.93	31,856.07

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
COA	Auditorium Roof #1618	0.00	0.00				0.00	0.00
COA	Cosmetology Program Area Renovation #1592	0.00	0.00				0.00	0.00
COA	Buildings A & C Roof Repairs #1197 (bundled)	0.00	0.00				0.00	0.00
COA	Expansion to Building A EC Campus #1450	1,021,353.00	1,021,353.00				1,021,353.00	0.00
Craven	Classroom/Library Building - #907B	1,900,000.00	1,900,000.00				1,900,000.00	0.00
Craven	Addition to Kelso Hall - #1336	93,975.00	93,974.93				93,974.93	0.07
Craven	Maintenance Building/ Roadway & Parking - #1076	1,371,354.00	1,371,353.10				1,371,353.10	0.90
Craven	Technology Building #1268	2,935,404.00	2,935,404.00				2,935,404.00	0.00
Craven	Reroof Building B #1243	0.00	0.00				0.00	0.00
Craven	Reroof Building G #1244	0.00	0.00				0.00	0.00
Craven	Renovate Barker Hall & Misc. Renovations #1246	0.00	0.00				0.00	0.00
Craven	Reroof Library (Bldg A) #1603	0.00	0.00				0.00	0.00
Davidson	Classrooms/Laboratories/Renovations (1101)	4,054,058.00	4,054,058.00				4,054,058.00	0.00
Davidson	Fire Service Laboratory (1180)	325,000.00	325,000.00				325,000.00	0.00
Durham	Collins Bldg. Renovations - 1170	2,546,502.00	2,546,502.00				2,546,502.00	0.00
Durham	White Building Renovations - 1171	1,100,000.00	1,043,683.20				1,043,683.20	56,316.80
Durham	New Student Services/Classroom Building - #1199	5,628,818.00	5,628,818.00				5,628,818.00	0.00
Durham	Satellite Campus#1499	4,000,000.00	4,000,000.00				4,000,000.00	0.00
Edgecombe	ACT Project - Project #1078	6,756,814.00	6,756,814.00				6,756,814.00	0.00
Edgecombe	Various R & R projects #1273	0.00	0.00				0.00	0.00
Edgecombe	Various R & R projects #1272	0.00	0.00				0.00	0.00
Fayetteville	Spring Lake Multi-Use Educational Building (#1051)	7,000,000.00	7,000,000.00				7,000,000.00	0.00
Fayetteville	Purchase land along Ft Bragg Road (#1320)	600,000.00	600,000.00				600,000.00	0.00
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden (#1125*)	2,430,349.00	2,430,349.00				2,430,349.00	0.00
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (#1131)	876,486.53	876,486.53				876,486.53	0.00
Fayetteville	Virtual College Center (#1126)	5,997,415.00	5,997,415.00				5,997,415.00	0.00
Fayetteville	Classroom Bldg/Renov.Serv Merchandise Bldg (DCC #1585)	9,889,835.06	9,889,835.06				9,889,835.06	0.00
Fayetteville	Horace Sisk Boiler Chiller Replacement (#1211)	209,343.00	209,343.00				209,343.00	0.00
Fayetteville	Purchase land along Ft Bragg Road (#1441)	500,644.45	500,644.45				500,644.45	0.00
Fayetteville	Addition to Administration Building (DCC # 1520)	1,177,800.00	1,177,800.00				1,177,800.00	0.00
Fayetteville	Purchase land along Ft Bragg Road (#1534)	484,510.00	484,510.00				484,510.00	0.00
Fayetteville	Criminal Justice Center PM & E (DCC # 1460)	2,209,944.00	2,209,944.00				2,209,944.00	0.00
Fayetteville	Bulla Property Parking Lot (DCC # 1557)	261,182.00	261,182.00				261,182.00	0.00
Fayetteville	Purchase of Western Property (DCC # 1729)	2,505,136.00	2,505,136.00				2,505,136.00	0.00
Fayetteville	Bundled R & R Projects 2005 (#1446)	505,190.41	505,190.41				505,190.41	0.00
Fayetteville	Renovation Student Center (#1795)	329,365.00	29,910.00				29,910.00	299,455.00
Forsyth	Construction - New building - #1139	3,735,600.00	3,735,600.00				3,735,600.00	0.00
Forsyth	Gym renov. Rerouting data lines, & Parking lot - #1159	700,000.00	700,000.00				700,000.00	0.00
Forsyth	HVAC & Fire Alarm System Renovations - #1311	0.00	0.00				0.00	0.00
Forsyth	Northwest Forsyth County Center - #1390	9,249,421.00	9,249,421.00				9,249,421.00	0.00
Forsyth	Renovations - Snyder Hall - #1437	0.00	0.00				0.00	0.00
Forsyth	Renovations-Allman Center #1560	0.00	0.00				0.00	0.00
Forsyth	Bundled - R & R #1630	0.00	0.00				0.00	0.00
Forsyth	Air Conditioning Upgrade West Campus #1538	0.00	0.00				0.00	0.00
Forsyth	Construction - Greene Hall Expansion #1438	960,000.00	938,053.46				938,053.46	21,946.54
Gaston	New Public Safety Building - #1122	1,494,782.05	1,494,782.05				1,494,782.05	0.00
Gaston	New Science and Technology Building - #1428	696,044.00	696,044.00				696,044.00	0.00
Gaston	Renovation - Comer Building - East #1332	0.00	0.00				0.00	0.00
Gaston	New Health Sciences Building - #1427	883,710.20	883,710.20				883,710.20	0.00
Gaston	Renovation - Craig Building - #1333	0.00	0.00				0.00	0.00
Gaston	Lena Sue Beam Building Renovation & Expansion #1753	1,921,629.00	1,165,084.24				1,165,084.24	756,544.76
Gaston	Restroom Renovation #1653	5,217.00	5,217.00				5,217.00	0.00
Gaston	East Campus Land Purchases #1694	192,513.00	192,513.00				192,513.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Gaston	Lincoln Campus Lower Level # 1778	1,692,103.75	1,677,020.04				1,677,020.04	15,083.71
Guilford	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303	2,150,000.00	2,150,000.00				2,150,000.00	0.00
Guilford	Land #1236	3,000,000.00	3,000,000.00				3,000,000.00	0.00
Guilford	Classroom Building Project #1046	4,250,000.00	4,250,000.00				4,250,000.00	0.00
Guilford	Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888	1,500,000.00	1,500,000.00				1,500,000.00	0.00
Guilford	Jamestown Campus Land & Parking #1294	4,350,000.00	4,350,000.00				4,350,000.00	0.00
Guilford	Classroom Building #1605	2,100,382.00	2,030,718.63				2,030,718.63	69,663.37
Guilford	Fire Suppression System Replacement #1392	0.00	0.00				0.00	0.00
Guilford	Roads, Parking & Walkways Repairs #1334	0.00	0.00				0.00	0.00
Guilford	Business Careers Renovation #1397	0.00	0.00				0.00	0.00
Guilford	HVAC Renovations and Energy Upgrades #1398	0.00	0.00				0.00	0.00
Guilford	Health Technologies Project #1375	9,750,000.00	9,750,000.00				9,750,000.00	0.00
Guilford	Business Hall Renovations #1773	0.00	0.00				0.00	0.00
Guilford	Land #1680	643,659.00	643,659.00				643,659.00	0.00
Guilford	Land #1681	356,341.00	356,340.73				356,340.73	0.27
Guilford	Jamestown Renovations #1809		0.00				0.00	0.00
Halifax	Allied Health/Auditorium Bldg #1090	7,615,691.00	7,614,690.03				7,614,690.03	1,000.97
Halifax	HVAC replacement,welding shop renovations #1165	91,218.00	85,466.62				85,466.62	5,751.38
Halifax	Wellness/Fitness Center #1292	566,129.64	566,129.64				566,129.64	0.00
Haywood	Renovation - 200/300 Buildings #1113	570,480.00	570,480.00				570,480.00	0.00
Haywood	Regional High Tech. Center #1327	217,598.00	217,598.00				217,598.00	0.00
Isothermal	Continuing Education Building Renovation - #1204	0.00	0.00				0.00	0.00
Isothermal	Life Long Learning Center #1298	1,658,309.00	1,658,309.00				1,658,309.00	0.00
Isothermal	ADA Compliance Project & minor building improve. #1252	0.00	0.00				0.00	0.00
Isothermal	Campus HVAC Controls Replacement #1253	0.00	0.00				0.00	0.00
Isothermal	Underground wiring project #1394	0.00	0.00				0.00	0.00
Isothermal	Student Center Roof Replacement #1395	0.00	0.00				0.00	0.00
Isothermal	Library & Swimming Area Roof Replacements #1524	0.00	0.00				0.00	0.00
Isothermal	Library Interior Ceiling Renovation - #1565	0.00	0.00				0.00	0.00
James Sprunt	Exterior Campus Lighting #1163	0.00	0.00				0.00	0.00
James Sprunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164	0.00	0.00				0.00	0.00
James Sprunt	Herring Bldg. Classroom Addition #1281	1,783,718.00	1,783,718.00				1,783,718.00	0.00
James Sprunt	Repair and Renovations #1424	0.00	0.00				0.00	0.00
James Sprunt	Repair and Renovations Phase 2 #1529	0.00	0.00				0.00	0.00
Johnston	Campus Lighting and Parking #1176	189,194.00	189,193.75				189,193.75	0.25
Johnston	Industrial Technology Bldg #1219	2,299,625.00	2,299,625.00				2,299,625.00	0.00
Johnston	Renovation of Wilson #1103	0.00	0.00				0.00	0.00
Johnston	Wilson Building Addition/renovation, Elsie, TDT renov. #1220	6,049,210.12	6,049,208.47				6,049,208.47	1.65
Johnston	Arboretum Greenhouse Complex #1422	94,917.88	94,917.88				94,917.88	0.00
Johnston	Parking Lot Improvements #1620	28,150.00	0.00				0.00	28,150.00
Johnston	Art and Elsee Buildings Renovations #1526	306,707.00	306,706.64				306,706.64	0.36
Lenoir	Adtns/Renov Health Sciences Bldg & Marquee #1136	373,061.44	373,061.44				373,061.44	0.00
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA #1228	0.00	0.00				0.00	0.00
Lenoir	Early Childhood/Literacy Bldg&Student Center Add #1239	199,745.46	199,745.46				199,745.46	0.00
Lenoir	Resurface Roads and Parking Lots/other renovations #1251	0.00	0.00				0.00	0.00
Lenoir	Classroom and Science Building #1238	4,932,980.00	4,932,980.00				4,932,980.00	0.00
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232	0.00	0.00				0.00	0.00
Lenoir	Industrial/Vocational Center #1407	2,265,844.00	2,265,844.00				2,265,844.00	0.00
Lenoir	Land Acquisition #1399	380,910.32	380,910.32				380,910.32	0.00
Lenoir	Jones Co. Land Acquisition #1462	148,282.20	148,282.20				148,282.20	0.00
Lenoir	Felix Johnson Property #1488	304,951.25	304,951.25				304,951.25	0.00
Lenoir	Jones County Center #1500	851,718.00	851,718.00				851,718.00	0.00
Lenoir	Maintenance Facility #1587	749,524.00	749,524.00				749,524.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Lenoir	Signage #1588	157,830.25	69,716.52				69,716.52	88,113.73
Lenoir	Christine Parker Property #1533	63,972.54	63,972.54				63,972.54	0.00
Lenoir	Corrections Training Facility & Simulated Cell #1590	0.00	0.00				0.00	0.00
Lenoir	Construction Trades #1775	12,783.75	12,783.75				12,783.75	0.00
Martin	Misc. R & R (Bundled projects) #1178	0.00	0.00				0.00	0.00
Martin	Roof Repairs (Bundled projects) #1192	0.00	0.00				0.00	0.00
Martin	HVAC #1583	0.00	0.00				0.00	0.00
Mayland	Avery County Project #1169	824,470.89	824,470.89				824,470.89	0.00
Mayland	R&R Projects #1284	0.00	0.00				0.00	0.00
Mayland	Applied Technologies Building #1328	1,852,610.00	1,852,610.00				1,852,610.00	0.00
Mayland	Repairs/Renovations Projects #1625	0.00	0.00				0.00	0.00
Mayland	Land Purchase #1378	127,529.00	127,529.00				127,529.00	0.00
McDowell	Classroom Building #1353	2,123,659.00	2,123,658.37				2,123,658.37	0.63
McDowell	Asbestos Abatement Project #1707	14,620.00	14,620.00				14,620.00	0.00
McDowell	Replace Exit Doors & Fire Alarm System #1160	0.00	0.00				0.00	0.00
McDowell	Roof Replacement #1161	0.00	0.00				0.00	0.00
McDowell	Campus Repair and Renovations #1248	0.00	0.00				0.00	0.00
McDowell	Campus Repairs & Renovations #1566	0.00	0.00				0.00	0.00
Mitchell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168	0.00	0.00				0.00	0.00
Mitchell	Renovation Of the CEC-Gen'l Bldg. Renovations - #1196	0.00	0.00				0.00	0.00
Mitchell	Mooreville Center 2nd Floor Addition-DCC No. 1070	216,545.00	216,545.00				216,545.00	0.00
Mitchell	Advanced Technology Building-DCC No. 1091	3,175,703.00	3,175,702.73				3,175,702.73	0.27
Mitchell	Renovation of the Library #1379	0.00	0.00				0.00	0.00
Mitchell	Renovation of the Student Center #1573	0.00	0.00				0.00	0.00
Mitchell	Renovation of Vocational Building #1509	0.00	0.00				0.00	0.00
Mitchell	Main Building Renovations #1766	3,391.00	3,391.00				3,391.00	0.00
Montgomery	Renovations and Repairs #1187	0.00	0.00				0.00	0.00
Nash	Land Acquisition #1141	350,000.00	350,000.00				350,000.00	0.00
Nash	Structural Repairs & Renovations #1299	0.00	0.00				0.00	0.00
Nash	Environmental Repairs & Renovations - #1193	0.00	0.00				0.00	0.00
Nash	Aesthetic Repairs & Renovations - #1194	0.00	0.00				0.00	0.00
Nash	Program Specific Classroom Renovations #1203	0.00	0.00				0.00	0.00
Nash	Infrastructure Repairs & Renovations #1300	0.00	0.00				0.00	0.00
Nash	Science & Technology Building #1301	3,933,237.00	3,933,237.00				3,933,237.00	0.00
Nash	Repurposing Classrooms #1530	0.00	0.00				0.00	0.00
Pamlico	Expansion of Bayboro Center #1224	313,253.00	312,141.12				312,141.12	1,111.88
Pamlico	Repair and Renovations #1011	0.00	0.00				0.00	0.00
Pamlico	Life Care Center #1391	1,874,302.00	1,874,302.00				1,874,302.00	0.00
Piedmont	Renovate gym to LRC & Distance learning Classroom #1309	857,485.06	857,485.06				857,485.06	0.00
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310	1,567,922.00	1,567,919.57				1,567,919.57	2.43
Piedmont	Renovate Student Complex #1383	1,015,151.00	1,015,150.87				1,015,150.87	0.13
Piedmont	Renovate Auditorium #1384	5,250.00	5,250.00				5,250.00	0.00
Piedmont	Person County Classroom/Lab Building #1445	465,312.00	465,312.00				465,312.00	0.00
Pitt	General Classroom Bldg - 1111 Ph1	5,281,750.00	5,281,750.00				5,281,750.00	0.00
Pitt	Parking Project - 1112 Ph1	139,639.00	139,638.98				139,638.98	0.02
Pitt	Bowen Farm Site Project (Planning) - 1110	146,250.00	146,250.00				146,250.00	0.00
Pitt	Fulford Bldg Addition Ph II - 1234	212,934.00	212,934.00				212,934.00	0.00
Pitt	Firing Range and Driving Pad - #1177	339,589.00	339,589.00				339,589.00	0.00
Pitt	Davenport Farm #1431	3,148,254.68	3,148,254.68				3,148,254.68	0.00
Pitt	MacThrift Building #1505	927,906.98	927,906.98				927,906.98	0.00
Pitt	Student Center - Phase 1 #1545	6,262,723.00	6,262,723.00				6,262,723.00	0.00
Pitt	Humber Bldg Renov Ph III #1358	0.00	0.00				0.00	0.00
Pitt	Greenville Center Renovation #1617	64,098.00	64,097.17				64,097.17	0.83

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Pitt	Herman Simon Building #1688	35,000.00	35,000.00				35,000.00	0.00
Randolph	R & R Bundle Number One, Two & Three #1174	0.00	0.00				0.00	0.00
Randolph	Archdale Center Classroom Addition #1317	1,344,379.00	1,344,379.00				1,344,379.00	0.00
Randolph	R & R Bundle Number Four #1578	0.00	0.00				0.00	0.00
Richmond	Proj.1089 - HVAC Renovations in 3 Buildings	0.00	0.00				0.00	0.00
Richmond	Proj.1088 Health Sciences Building	3,542,287.00	3,542,287.00				3,542,287.00	0.00
Richmond	Proj. 1282 Acquire Building in Scotland County	137,272.00	137,272.00				137,272.00	0.00
Richmond	Proj. 1283 Multiple Renovations @ less than \$100,000 each	0.00	0.00				0.00	0.00
Richmond	HVAC Renovation in Lindsey Petris Building 1689	295,672.00	295,672.00				295,672.00	0.00
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271	0.00	0.00				0.00	0.00
Roanoke-Chowan	Compliance/Safety Renov. (Bundled Projects) #1323	0.00	0.00				0.00	0.00
Roanoke-Chowan	Learning/Working Renov. (Bundled Projects) #1324	0.00	0.00				0.00	0.00
Robeson	#1225 (Pembroke Center Land Purchase)	76,073.00	76,073.00				76,073.00	0.00
Robeson	#1109 Continuing Education Building	2,476,854.00	2,451,995.78				2,451,995.78	24,858.22
Robeson	#1206 Continuing Education /Allied Health Buildings	7,466,140.00	7,389,115.39				7,389,115.39	77,024.61
Robeson	#1214Emergency Training Facility Addition	43,718.30	43,718.30				43,718.30	0.00
Robeson	#1329 Renovations Site Work	1,380,906.45	1,380,906.45				1,380,906.45	0.00
Robeson	#1562 Workforce Development Bldg.	1,209,432.00	1,209,432.00				1,209,432.00	0.00
Robeson	#1108 Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9,10, 15	0.00	0.00				0.00	0.00
Rockingham	Lifelong Learning Center - 1079	2,400,291.00	2,400,291.00				2,400,291.00	0.00
Rockingham	Classroom/Storage Bldg. at ESTC - 1080	239,000.00	239,000.00				239,000.00	0.00
Rockingham	Spring 2001 Renovations #1156	0.00	0.00				0.00	0.00
Rockingham	Summer 2001 Renovations #1191	0.00	0.00				0.00	0.00
Rockingham	Fall 2001 Renovations #1217	0.00	0.00				0.00	0.00
Rockingham	Spring 2002 Renovations #1218	0.00	0.00				0.00	0.00
Rockingham	Fall 2002 Renovations - #1306	0.00	0.00				0.00	0.00
Rockingham	Spring 2004 Renovations - #1382	0.00	0.00				0.00	0.00
Rockingham	Summer 2004 Renovations #1501	0.00	0.00				0.00	0.00
Rockingham	Summer 2005 Renovations #1540	0.00	0.00				0.00	0.00
Rowan-Cabarrus	Bldg. 100 Renovations - #1032	0.00	0.00				0.00	0.00
Rowan-Cabarrus	Classroom/Laboratory Building - #1185	4,287,029.00	3,893,919.82				3,893,919.82	393,109.18
Rowan-Cabarrus	Parking Lot Extension/Renovation #1393	4,229.00	4,228.58				4,228.58	0.42
Rowan-Cabarrus	Various Renovations - #1314	45,446.75	0.00				0.00	45,446.75
Rowan-Cabarrus	LRC & Student Support Space Renovations (proj #1086)	65,771.00	0.00				0.00	65,771.00
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot #1595	4,826,752.68	4,826,752.68				4,826,752.68	(0.00)
Rowan-Cabarrus	One-Stop Students Services #1867	155,376.00	0.00				0.00	155,376.00
Rowan-Cabarrus	Outdoor Learning Center-North Campus #1870	179,553.57	0.00				0.00	179,553.57
Sampson	Occupational Building #1133	3,263,820.00	3,263,820.00				3,263,820.00	0.00
Sampson	Campus Roadway Extension #983	176,000.00	176,000.00				176,000.00	0.00
Sampson	North HVAC and Crosswalk replacement #1151	0.00	0.00				0.00	0.00
Sandhills	New Student Center # 940	2,279,455.00	2,279,455.00				2,279,455.00	0.00
Sandhills	New Hoke County Center #813	308,379.33	308,379.33				308,379.33	0.00
Sandhills	Kennedy Hall Health Sciences Renovation #1003	0.00	0.00				0.00	0.00
Sandhills	Education Center #1081	4,095,643.00	4,095,643.00				4,095,643.00	0.00
Sandhills	Parking Lot - South Campus #1313	175,156.00	175,155.02				175,155.02	0.98
Sandhills	Stone Hall Administration Renovation #1278	1,431.00	1,431.00				1,431.00	0.00
Sandhills	Stone Hall Student Services Renovation #1154	0.00	0.00				0.00	0.00
Sandhills	Hoke Business and Technology Center #1142	1,803,237.00	1,803,236.28				1,803,236.28	0.72
Sandhills	Horticulture Complex - 1352	1,145,074.07	1,145,074.07				1,145,074.07	0.00
Sandhills	Blue Hall Renovation #1004	277,389.93	13,135.06				13,135.06	264,254.87
Sandhills	Causey Hall Development Office Renovation - #1626	0.00	0.00				0.00	0.00
Sandhills	Meyer Hall Boiler Replacement - #1623	0.00	0.00				0.00	0.00
Sandhills	Improvements/Expansion Traffic System - #1242	151,740.01	151,740.01				151,740.01	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Sandhills	Meyer-Stone Hall Roof Replacement #1376	0.00	0.00				0.00	0.00
Sandhills	Stone Hall Renovation #1477	0.00	0.00				0.00	0.00
Sandhills	Emergency Services Training Complex #1356	670,675.00	670,674.66				670,674.66	0.34
Sandhills	Stone Hall Lecture 111 Renovation #1357	15,060.00	15,059.84				15,059.84	0.16
Sandhills	Athletic Field Renovation #1347	317,000.00	317,000.00				317,000.00	0.00
Sandhills	East Campus Utility Renovation #1640	0.00	0.00				0.00	0.00
Sandhills	Hoke Early College #1641	77,880.00	77,880.00				77,880.00	0.00
Sandhills	Greenhouse Renovation #1528	139,784.00	139,783.25				139,783.25	0.75
Sandhills	Transportation Services Area Renovation #1650	10,848.00	9,966.26				9,966.26	881.74
Sandhills	Emergency Services Training Complex-PH 2 #1649	1,625.00	0.00				0.00	1,625.00
South Piedmont	Continuing Education Center Renovations (#932B)	0.00	0.00				0.00	0.00
South Piedmont	Renovations to the Continuing Education Ctr - #1166	263,488.00	263,488.00				263,488.00	0.00
Southeastern	Infrastructure Construction/Renovations #1173	180,481.00	180,480.95				180,480.95	0.05
Southeastern	OSHA and ADA Compliance #1275	18,877.00	18,876.56				18,876.56	0.44
Southeastern	Technology Building #1274	4,525,312.00	4,525,312.00				4,525,312.00	0.00
Southeastern	Building "G" Renovation/Addition #1413	615,215.00	615,215.00				615,215.00	0.00
Southeastern	Building (s) Roof Replacements #1765	157,051.00	157,051.00				157,051.00	0.00
Southwestern	Swain Ctr Renovation-remaining section of building #1190	0.00	0.00				0.00	0.00
Southwestern	Jackson County Renovations #1188	0.00	0.00				0.00	0.00
Southwestern	Restroom / shower renovation #1189	0.00	0.00				0.00	0.00
Southwestern	General building-new campus #1330	2,944,018.00	2,944,018.00				2,944,018.00	0.00
Southwestern	Academic, Admin building #1371	6,232,770.00	4,694,897.38				4,694,897.38	1,537,872.62
Stanly	Western Stanly Center - Project # 903	3,288,740.00	3,288,740.00				3,288,740.00	0.00
Stanly	Addition to existing building - Project #1231	814,929.00	814,929.00				814,929.00	0.00
Stanly	Patterson Building Roof Replacement #1207	0.00	0.00				0.00	0.00
Stanly	Corporate Education/Shop Building #1369	0.00	0.00				0.00	0.00
Stanly	Student Center Bldg Renovation & Addition #1355	123,071.00	123,071.00				123,071.00	0.00
Stanly	Kelley Building Roof Replacement & Renov #1421	0.00	0.00				0.00	0.00
Stanly	General Repair & Renovation #1531	0.00	0.00				0.00	0.00
Surry	No. 947: Yadkin Center (completed)	541,702.00	519,625.48				519,625.48	22,076.52
Surry	No. 1186: Parking Lot "H" Bldg (completed)	0.00	0.00				0.00	0.00
Surry	No. 1123:"K" Engineering Technologies Bldg (completed)	2,309,413.73	2,309,413.73				2,309,413.73	0.00
Surry	No. 1387: Renov V-C-P + Small Proj. (completed)	525,899.00	525,899.00				525,899.00	0.00
Surry	No. 1367: Maintenance Bldg & Misc. (completed)	806,507.00	806,507.00				806,507.00	0.00
Surry	No. 1258: "J" Three-Story Classroom Bldg (completed)	649,158.66	649,158.66				649,158.66	0.00
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation (completed)	175,561.47	175,561.47				175,561.47	0.00
Surry	No. 1521: Viticulture & Enology Center	3,000,000.00	3,000,000.00				3,000,000.00	0.00
Tri-County	Addition/Renovation -Enloe Building #1308	125,294.00	125,294.00				125,294.00	0.00
Tri-County	Lighted Parking/Concrete Sidewalks #1202	43,597.00	43,597.00				43,597.00	0.00
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	5,317,120.00	5,317,120.00				5,317,120.00	0.00
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307	1,566,484.53	1,566,484.53				1,566,484.53	0.00
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	1,800,548.00	1,800,548.00				1,800,548.00	0.00
Vance-Granville	LAND ACQUISITION #1517	114,723.00	114,723.00				114,723.00	0.00
Vance-Granville	PHASE 1 R&R/CONSTRUCTION PROJECTS #1157	191,680.00	191,680.00				191,680.00	0.00
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	2,369,272.00	2,369,272.00				2,369,272.00	0.00
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198	0.00	0.00				0.00	0.00
Vance-Granville	BIO CLASSROOM/LAB #1543	458,000.00	457,999.90				457,999.90	0.10
Vance-Granville	MAIN CAMPUS IT/MARKETING #1612	100,281.00	100,281.00				100,281.00	0.00
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094	3,144,533.00	3,144,532.97				3,144,532.97	0.03
Vance-Granville	MULTI-SITE REPAIR/RENOVATIONS #1613	0.00	0.00				0.00	0.00
Vance-Granville	Acquisition of Building and Land for Main Campus #1833	602,736.00	602,736.00				602,736.00	0.00
Vance-Granville	Corporate Campus Building Renovation #1844	131,933.00	0.00				0.00	131,933.00
Wake	Reroofing - Ready Hall #1260	0.00	0.00				0.00	0.00

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
Wake	Resurfacing & paving pking. Areas & walk #1419	0.00	0.00				0.00	0.00
Wake	Land Acquisition #1442	2,066,654.83	2,066,654.83				2,066,654.83	0.00
Wake	Allied Health Auditorium Renovation #1321	0.00	0.00				0.00	0.00
Wake	Reroofing - Technical Education Bldg. #1290	0.00	0.00				0.00	0.00
Wake	Engineering Technology Bldg. Renovation #1291	350,000.00	350,000.00				350,000.00	0.00
Wake	N.E. Campus Development & Bldg. Const. #1289	21,732,801.25	21,732,801.25				21,732,801.25	0.00
Wake	R&R Main campus classrooms, labs & offices #1295	2,578,569.55	2,578,569.55				2,578,569.55	(0.00)
Wake	NE Campus Infrastructure #1262	3,296,699.87	3,296,699.87				3,296,699.87	0.00
Wake	TE Renovation #1559	50,000.00	50,000.00				50,000.00	0.00
Wake	Northern Wake Campus Building F #1717	96,725.33	0.00				0.00	96,725.33
Wayne	Childcare Center/Lab #1104	555,447.96	555,447.96				555,447.96	0.00
Wayne	Land Acquisition #1124	724,880.00	724,880.00				724,880.00	0.00
Wayne	Miscellaneous R&R (Bundled) #1162	229,235.00	229,235.00				229,235.00	0.00
Wayne	Addition Chiller & Upgrade of Energy Plant #1351	123,597.58	123,597.58				123,597.58	0.00
Wayne	Building 1 - Multi Purpose #1105	4,222,417.00	4,222,416.77				4,222,416.77	0.23
Wayne	Building 2 -Dental Clinic Addition & Renov. #1230	474,043.64	474,043.64				474,043.64	0.00
Wayne	Building 3 - Continuing Education Center #1280	4,293,808.01	4,293,808.01				4,293,808.01	0.00
Wayne	WLC & Dogwood Bldgs Renovation #1339	989,618.00	989,617.84				989,617.84	0.16
Western Piedmont	LIGHTING RETROFITS #1117	0.00	0.00				0.00	0.00
Western Piedmont	CAMPUS RENOVATIONS #1118	0.00	0.00				0.00	0.00
Western Piedmont	HEALTH/SCIENCE FACILITY #1366	3,671,779.67	3,671,779.67				3,671,779.67	0.00
Western Piedmont	CAMPUS REPAIRS/RENOVATIONS #1365	17,619.33	17,619.33				17,619.33	0.00
Western Piedmont	EMERGENCY SERVICES TRAINING COMPLEX 1459	169,250.00	169,250.00				169,250.00	0.00
Wilkes	Walker Center Renovations - #1181	0.00	0.00				0.00	0.00
Wilkes	General Campus Renovations - #1182	0.00	0.00				0.00	0.00
Wilkes	Alleghany Center Relocation and Renovation - #1249	33,995.00	33,995.00				33,995.00	0.00
Wilkes	Ashe Center Lab and Classroom Space #1250	671,077.00	671,077.00				671,077.00	0.00
Wilkes	Technology Center - #1346	2,686,596.00	2,686,586.00				2,686,586.00	10.00
Wilkes	Science Lab, ADA and Admin. Office Renovatons - #1209	0.00	0.00				0.00	0.00
Wilkes	Energy Conservation Upgrades - #1183	0.00	0.00				0.00	0.00
Wilkes	Greenhouse Renovations - #1210	0.00	0.00				0.00	0.00
Wilkes	Roof Replace - Beacon, Hayes and Lovette Halls #1489	0.00	0.00				0.00	0.00
Wilkes	Roof Replacement - Thompson Hall #1490	0.00	0.00				0.00	0.00
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184	0.00	0.00				0.00	0.00
Wilson	Student Center- #1401	3,455,346.00	3,455,345.31				3,455,345.31	0.69
Wilson	Tech Center Land Acquisition-#1345	164,999.47	164,999.47				164,999.47	0.00
Wilson	Renovation Project - Year 2001 - #1149	0.00	0.00				0.00	0.00
Wilson	Community/Business Center - #1150	1,164,256.67	1,164,256.67				1,164,256.67	0.00
Wilson	Renovation Project - Year 2002 - #1229	0.00	0.00				0.00	0.00
Wilson	Renovation Project - Year 2003 - #1305	0.00	0.00				0.00	0.00
Wilson	Renovation Project - Year 2004-#1389	0.00	0.00				0.00	0.00
Wilson	Police Academy Addition - #1426	105,311.00	105,311.00				105,311.00	0.00
Wilson	Renovation Project - Year 2005-#1518	0.00	0.00				0.00	0.00
Textile School	R&R (project bundled: emerg rep., infrastructure, safety, etc)	0.00	0.00				0.00	0.00
Textile School	Capital Construction Project 905 ID 6800100905A	750,000.00	750,000.00				750,000.00	0.00
General Funds		20.01	20.01				20.01	0.00
	TOTALS	498,867,160.00	494,413,845.30	0.00	0.00	0.00	494,413,845.30	4,453,314.70

* Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM
2000 BOND PROJECT STATUS REPORT
AS OF 11/08/2012

College	Project Name - (Project No. if assigned)	Allotted 4100	Total Expenditures	JUL	AUG	SEP	Total Expenditures	Balance
---------	--	---------------	--------------------	-----	-----	-----	--------------------	---------

NOTE: Pitt CC "New Construction Funds" increased by \$135,000 in interest from the Higher Education Bonds for a settlement to Blue Rock Structure Inc.

NOTE: Pitt CC "New Constructon Funds" increased by \$29,880 in interest from the Higher Education Bonds for a Mutual Casualty Insurance Company settlement to Pennsylvania National