



STATE OF NORTH CAROLINA  
DEPARTMENT OF TRANSPORTATION

ROY COOPER  
GOVERNOR

J. ERIC BOYETTE  
SECRETARY

DATE: March 4, 2022

TO: Joint Legislative Transportation Oversight Committee

FROM: Ronald L. Keeter, Jr., PE  
Chief Engineer

SUBJECT: Preliminary Engineering Outsourcing and Project Delivery Report  
NCGS § 136-12.3

DocuSigned by:  
*Ronnie Keeter*  
F03CBB5C6D2D4C6...

Pursuant to NCGS § 136-12.3, the Department is required to submit to the Joint Legislative Transportation Oversight Committee an annual report optionally combining reports on outsourcing rates for preliminary engineering and the status of select TIP projects. Data addressing the combined requirements of both reports are attached.

RK/rb

*Mailing Address:*  
NC DEPARTMENT OF TRANSPORTATION  
CHIEF ENGINEER'S OFFICE  
1501 MAIL SERVICE CENTER  
RALEIGH, NC 27699-1501

*Telephone:* 919-707-2500  
*Fax:* 919-733-9428  
*Customer Service:* 1-877-368-4968  
*Website:* [ncdot.gov](http://ncdot.gov)

*Location:*  
TRANSPORTATION BUILDING  
1 SOUTH WILMINGTON STREET  
RALEIGH, NC 27601

## Requirements

### NCGS § 136-12.3

- (a) Intent. - It is the intent of the General Assembly to take all steps necessary to assist the Department of Transportation in accelerating project delivery and reducing costs incurred by the State. The General Assembly finds that shifting more control over projects to each of the Highway Divisions can assist in achieving this intent. Further, the General Assembly encourages each Highway Division to increase its outsourcing of preconstruction activities to private contractors to sixty percent (60%) of the total cost of preconstruction activities performed by the Highway Division, with the belief that increased outsourcing will also assist in achieving this intent. Therefore, in order to assess the results from shifting project control and increasing the use of outsourcing, and to determine what adjustments may be necessary to improve upon the results, the General Assembly finds that reports are necessary to collect baseline data to establish appropriate targets.*
- (b) [See following section]*
- (c) [See following section]*
- (d) Combined Report. - The Department may combine the reports required to be submitted under subsections (b) and (c) of this section into a single report.*
- (e) Consultation Required. – If a Highway Division fails to meet the established preconstruction outsourcing target in two consecutive reports submitted under subsection (b) of this section, or if a report submitted under subsection (c) of this section identifies a Highway Division as having three or more project stages delayed for more than one year, the Division Engineer of the Highway Division identified in the report shall consult with the Joint Legislative Transportation Oversight Committee. The Division Engineer shall submit a request for consultation to (i) all members of the Committee, (ii) the chairs of the House of Representatives Appropriations Committee on Transportation if the General Assembly is in session at the time consultation is required under this subsection, (iii) the chairs of the Senate Appropriations Committee on the Department of Transportation if the General Assembly is in session at the time consultation is required under this subsection, and (iv) the Fiscal Research Division of the General Assembly. The request for consultation shall consist of a written report providing an explanation for the failure or delay and a plan for remedying the failure or delay. If the Committee does not hold a meeting to hear the consultation required by this subsection within 90 days after the consultation request has been submitted, the consultation requirement is satisfied.*

This document combines reports for preconstruction outsourcing and project delivery as permitted under section (d) above. Both reports contain data from state fiscal year 2021 as the most recent full fiscal year prior to their deadlines. Sections (b) and (c) are detailed below along with their relevant data.

## Preconstruction Outsourcing

### NCGS § 136-12.3(b)

*(b) Outsourcing Report. - For each Highway Division, the Department shall provide a detailed report on all payments made to private contractors for preconstruction activities. In order to compare internal costs incurred with payments made to private contractors, and except as otherwise provided in this subsection, the Department shall include project-specific expenses incurred by division, regional, or central staff. The Department shall not include expenses incurred for central business units that support and oversee outsourcing functions. The information in the first report submitted under this subsection shall be used to establish a baseline to use for setting future preconstruction outsourcing targets. The Department shall submit the report required under this subsection to the Joint Legislative Transportation Oversight Committee by March 1 of each year.*

Preconstruction activities are considered to fall under three project phases: preliminary engineering, right of way, and utility relocation. A significant portion of expenditures in the right of way and utility relocation phases are direct payments to property owners and utility companies. Project costs are categorized under 552 *cost elements*. A group of subject matter experts was assembled to determine which of those represented costs eligible for outsourcing. The group identified 301 *cost elements* to be eligible. The period of this analysis is state fiscal year 2021.

Highway Division	Contract Expenditures	Total Eligible Expenditures	Contract Rate
1	4,254,643.43	6,749,554.70	63%
2	5,860,409.77	12,468,744.66	47%
3	9,595,576.12	16,135,156.03	59%
4	5,481,513.76	8,646,656.49	63%
5	18,740,711.23	25,917,781.82	72%
6	15,522,677.07	26,647,302.18	58%
7	6,347,431.60	12,262,604.78	52%
8	7,829,954.45	12,733,069.06	61%
9	10,272,644.84	17,156,313.19	60%
10	15,075,202.48	22,511,270.89	67%
11	4,180,961.55	9,890,565.40	42%
12	7,440,180.69	12,473,412.99	60%
13	6,067,703.46	11,096,952.85	55%
14	13,501,460.40	19,497,762.20	69%
<b>Total</b>	<b>130,171,070.85</b>	<b>214,187,147.24</b>	<b>61%</b>

## Project Delivery

### **NCGS § 136-12.3(c)**

- (c) *Project Delivery Report.* - For each Highway Division, the Department shall provide a detailed annual report in accordance with the following requirements:
- (1) *The report shall detail the progress of the following types of projects in the State Transportation Improvement Program current for the period covered by the report:*
    - a. *Bridge projects with a cost in excess of ten million dollars (\$10,000,000).*
    - b. *Interstate highway projects.*
    - c. *Rural highway projects.*
    - d. *Urban highway projects.*
  - (2) *For each project, the report shall indicate the status of all of the following phases:*
    - a. *Planning and design in progress.*
    - b. *Right-of-way acquisition in progress.*
    - c. *Project let for construction.*
    - d. *Construction substantially complete and traffic using facility.*
  - (3) *For each project, and as applicable, the report shall include an indication and explanation for project stages that are delayed during the period covered by the report and the delay has been for more than one year.*
  - (4) *For each project, the report shall include the planned and actual completion date for any required environmental documentation.*
  - (5) *The Department shall submit the report required under this subsection to the Joint Legislative Transportation Oversight Committee by March 1 of each year.*

Attachment A covers requirements under sections (c)(1), (c)(2), and (c)(4) above. A full list of projects in the current 2020-2029 STIP was obtained. The project types were filtered for the interstate, rural, and urban categories; and bridge projects with a construction estimate over \$10 million. The list was further refined to only include highway projects. The status of each project was derived from a series of tracked project milestones and Division input.

Attachment B covers requirements under section (c)(3) above. Any change to the schedule of a TIP project requires a Schedule Change Request to be submitted to and approved by the STIP unit. Any change requested during the reporting period in which a milestone was delayed by greater than 12 months was included, along with justification as to why it was moved.

## Appendix A

## Project Status

Div	Project	Description	Status	Env Plan	Env Actual
1	HB-0001	REPLACE BRIDGE NUMBER 7 OVER THE ALLIGATOR RIVER	Env Doc Complete	8/31/2021	8/31/2021
1	I-5839	CHOCKOYOTTE CREEK (MILE MARKER 172) TO VIRGINIA STATE LINE (MILE MARKER 181.4). PAVEMENT REHABILITATION.	Open to Traffic	4/18/2017	4/18/2017
1	I-5931	HALIFAX COUNTY LINE (MILE MARKER 173.9) TO THE VIRGINIA STATE LINE (MILE MARKER 181.4). PAVEMENT REHABILITATION.	Plan and Des in Progress	6/21/2024	
1	I-6026	PASQUOTANK COUNTY LINE TO VIRGINIA STATE LINE. PAVEMENT REHABILITATION.	Env Doc Complete	5/13/2019	5/13/2019
1	I-6027	BERTIE COUNTY LINE TO PERQUIMANS COUNTY LINE. PAVEMENT REHABILITATION.	Not Started	7/21/2027	
1	I-6028B	US 64 ALTERNATE TO NC 125.	Project Let	5/13/2019	5/13/2019
1	I-6028C	NC 125 TO US 13/17 AND US 64 INTERCHANGE.	Project Let	5/13/2019	5/13/2019
1	I-6029	PERQUIMANS COUNTY LINE TO NORTH END OF US 17 (ELIZABETH CITY) BYPASS. PAVEMENT REHABILITATION.	Open to Traffic	5/13/2019	5/13/2019
1	I-6030	SR 1101 (EAST BEAR SWAMP ROAD) TO US 17 BUSINESS NORTH OF HERTFORD. PAVEMENT REHABILITATION.	Not Started	7/1/2024	
1	R-2511	WASHINGTON BYPASS NORTH OF NC 171 TO MULTI-LANES SOUTH OF WILLIAMSTON. WIDEN TO MULTI-LANES.	ROW In Progress	10/24/2014	10/24/2014
1	R-2544A	EAST OF SR 1153 (OLD FERRY LANDING ROAD) TO WEST OF SR 1102 (EAST LAKE ROAD).	Plan and Des in Progress	2/28/2023	
1	R-2544B	WEST OF SR 1102 (EAST LAKE ROAD) TO EAST OF DARE COUNTY LANDFILL.	Plan and Des in Progress	2/28/2023	
1	R-2544C	EAST OF DARE COUNTY LANDFILL TO US 264.	Plan and Des in Progress	2/28/2023	
1	R-2545AA	EAST OF COLUMBIA TO WEST OF SR 1229 (OLD US 64) AT ALLIGATOR RIVER.	Plan and Des in Progress	2/28/2023	
1	R-2545AB	WEST OF SR 1229 (OLD US 64) AT ALLIGATOR RIVER TO WEST OF ALLIGATOR RIVER.	Plan and Des in Progress	2/28/2023	
1	R-2545B	WEST OF ALLIGATOR RIVER TO EAST OF SR 1153 (OLD FERRY LANDING ROAD).	Plan and Des in Progress	2/28/2023	
1	R-2574	EAST OF NC 34 (SHAWBORO ROAD) AT BELCROSS IN CAMDEN COUNTY TO US 158/NC 168 (CARATOKE HIGHWAY) IN CURRITUCK COUNTY. WIDEN TO MULTI-LANES.	Env Doc Complete	6/25/2019	6/25/2019

Div	Project	Description	Status	Env Plan	Env Actual
1	R-2576	MID-CURRITUCK BRIDGE, COINJOCK TO COROLLA. NEW STRUCTURE OVER CURRITUCK SOUND AND UPGRADE APPROACHES.	Env Doc Complete	3/7/2019	3/7/2019
1	R-2582A	I-95/NC 46 IN ROANOKE RAPIDS TO SR 1312 (ST. JOHN CHURCH ROAD) IN NORTHAMPTON COUNTY.	Project Let	9/26/2013	9/26/2013
1	R-2582B	SR 1312 (ST. JOHN CHURCH ROAD) TO SR 1333 (MT. CARMEL CHURCH ROAD) EAST OF JACKSON.	Env Doc Complete	9/26/2013	9/26/2013
1	R-3419	US 64-NC 12 TO EASTERN END OF CURRITUCK SOUND BRIDGE. ACCESS MANAGEMENT IMPROVEMENTS.	Plan and Des in Progress	8/30/2024	
1	R-3826	SR 1182 (EAST COLLEGE ROAD) TO NC 125 NORTHWEST OF WILLIAMSTON. TWO LANES, PART ON NEW LOCATION.	Open to Traffic	1/5/2011	1/5/2011
1	R-4457	NC 12. IMPROVE INTERSECTION.	Plan and Des in Progress	2/14/2025	
1	R-4467	FROM SOUTH OF PERQUIMANS RIVER BRIDGE TO NORTH OF NC 37. REPLACE BRIDGE 710008.	Project Let	12/22/2017	12/22/2017
1	R-4705	NC 903 TO SR 1182 (EAST COLLEGE ROAD). UPGRADE FACILITY.	ROW In Progress	10/29/2017	10/29/2017
1	R-5014	DEAD END TO US 158 (CROATON HIGHWAY) IN KILL DEVIL HILLS. OPERATIONAL-SAFETY IMPROVEMENTS.	Project Let	11/10/2015	11/10/2015
1	R-5311A	WEST OF MODLIN ROAD TO EAST OF NC 11/SR 1213 (OLD NC 11 ROAD). CONSTRUCT GRADE SEPARATION AT SR 1130 (MODLIN ROAD) AND INTERCHANGE AT OLD NC 11/SR 1213 (OLD NC 11 ROAD).	Open to Traffic	12/23/2015	12/23/2015
1	R-5311B	NC 11/NC 561 INTERSECTION NEAR AHOSKIE TO US 13/US 158/NC 45 INTERSECTION NEAR WINTON.	Plan and Des in Progress	12/23/2015	12/23/2015
1	R-5716	SR 1302 (UNION HALL ROAD) TO SR 1303 (WOODLAND CHURCH ROAD). WIDEN AND RESURFACE.	Open to Traffic	3/20/2017	3/20/2017
1	R-5717	NC 343 IN CAMDEN COUNTY TO NC 168 IN CURRITUCK COUNTY. WIDEN AND INTERSECTION IMPROVEMENTS.	ROW In Progress	3/5/2018	3/5/2018
1	R-5717A	0.15 SOUTH OF SR 1225 (LILLY ROAD) TO 0.25 MILES NORTH OF SR 1225 (LILLY ROAD).	Open to Traffic	3/5/2018	3/5/2018
1	R-5738	SR 1210 (BOB PERRY ROAD) TO IVY LANE. UPGRADE FACILITY AND REPLACE BRIDGE 270040.	Open to Traffic	6/26/2017	6/26/2017
1	R-5739	NC 48 IN GASTON TO THE VIRGINIA STATE LINE. UPGRADE AND WIDEN EXISTING FACILITY.	ROW In Progress	6/15/2018	6/15/2018

Div	Project	Description	Status	Env Plan	Env Actual
1	R-5740	SR 1331 (RED BANK ROAD) TO SR 1300 (NEW HOPE ROAD). UPGRADE ROADWAY.	Project Let	5/30/2017	5/30/2017
1	R-5757	SEABOARD TOWN LIMITS TO HERTFORD COUNTY LINE. UPGRADE ROADWAY.	Plan and Des in Progress	3/15/2022	
1	R-5796	PEACHTREE STREET TO NC 42. WIDEN TO MULTI-LANES.	Plan and Des in Progress	1/2/2023	
1	R-5806	US 17 TO SR 1350 (CHURCHES LANE). MODERNIZE ROADWAY.	Env Doc Complete	10/5/2018	10/5/2018
1	R-5807	US 158 IN CAMDEN TO SR 1119 (SOUTH TROTMAN ROAD) IN SHILOH. MODERNIZE ROADWAY AND REPLACE BRIDGES 140017 AND 140018 IN CAMDEN COUNTY.	Plan and Des in Progress	2/28/2023	
1	R-5808	SR 1002 (ACORN HILL ROAD) TO PASQUOTANK COUNTY LINE. MODERNIZE ROADWAY.	Env Doc Complete	9/29/2021	9/29/2021
1	R-5809A	WASHINGTON COUNTY LINE TO US 17 AT MIDWAY.	Env Doc Complete	3/27/2017	3/27/2017
1	R-5809B	US 17 AT MIDWAY TO SOUTHERN CITY LIMITS OF COLERAIN.	Env Doc Complete	3/27/2017	3/27/2017
1	R-5810	SR 1119 (RALPH TAYLOR ROAD) TO SR 1205 (HOLLY CREEK ROAD). ACCESS MANAGEMENT.	Env Doc Complete	3/16/2018	3/16/2018
1	R-5811	NC 45 TO END OF STATE MAINTENANCE. MODERNIZE ROADWAY.	ROW In Progress	12/11/2017	12/11/2017
1	R-5869A	SR 1336 (HARVEY POINT ROAD) AND SR 1338 (WAYNE FORK ROAD). CONVERT AT-GRADE INTERSECTION TO AN INTERCHANGE.	Plan and Des in Progress	4/15/2023	
1	R-5869B	SR 1300 (NEW HOPE ROAD). CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	Plan and Des in Progress	4/15/2023	
1	R-5869C	SOUTH OF US 17 BUSINESS (EDENTON ROAD) TO NORTH OF SR 1220 (WIGGINS ROAD). UPGRADE ROADWAY.	Plan and Des in Progress	4/15/2023	
1	R-5879	MAIN STREET IN WILLIAMSTON. IMPROVE INTERSECTION.	Plan and Des in Progress	11/15/2024	
1	R-5936	SR 1128 (A CANAL ROAD) TO SR 1183 (SHORE DRIVE). MODERNIZE ROADWAY.	Plan and Des in Progress	6/1/2025	
1	R-5937	SR 1100 (LONG RIDGE ROAD) TO NC 32 SOUTH. MODERNIZE ROADWAY.	Plan and Des in Progress	10/1/2026	
1	R-5938	NC 37 (GLIDEN ROAD) TO VIRGINIA STATE LINE. MODERNIZE ROADWAY.	Plan and Des in Progress	10/1/2023	
1	R-5939	WOODLAND CHURCH ROAD TO WOODVILLE ROAD (SR 1329). MODERNIZE ROADWAY.	Plan and Des in Progress	6/1/2023	
1	R-5940	COLUMBIA TO ALLIGATOR RIVER BRIDGE. MODERNIZE ROADWAY.	Plan and Des in Progress	7/1/2023	
1	U-4438	US 17 BUSINESS (NORTH ROAD STREET) TO EAST OF PASQUOTANK RIVER IN ELIZABETH CITY. RECONSTRUCT ROADWAY AND REPLACE BRIDGE 690019.	Open to Traffic	1/28/2010	1/28/2010

Div	Project	Description	Status	Env Plan	Env Actual
1	U-5939	SR 1145 (OAK STUMP ROAD). IMPROVE INTERSECTION.	Plan and Des in Progress	3/24/2023	
1	U-5940	SR 1308 (CHURCH STREET) TO US 17 BUSINESS (NORTH ROAD STREET). ACCESS MANAGEMENT.	Plan and Des in Progress	1/15/2026	
2	B-4484	BRIDGE 138 AND BRIDGE 139 OVER THE NEUSE RIVER.	Project Let	12/20/2017	12/20/2017
2	B-4863	REPLACE LIFT SPAN ON BRIDGE 150073 AND BRIDGE 150096 OVER THE STRAITS AT HARKERS ISLAND.	Project Let	10/3/2017	10/3/2017
2	B-5612	REPLACE BRIDGE 730024 OVER TAR RIVER.	ROW In Progress	4/5/2019	4/5/2019
2	B-5614	REPLACE BRIDGE 060009 OVER BLOUNTS CREEK.	ROW In Progress	11/8/2021	11/8/2021
2	I-6002	DOVER IN JONES COUNTY TO NEUSE RIVER BRIDGE IN NEW BERN. PAVEMENT REHABILITATION.	Open to Traffic	1/23/2018	1/23/2018
2	I-6032	PITT COUNTY LINE TO WILSON COUNTY LINE. PAVEMENT REHABILITATION.	Open to Traffic	3/18/2019	3/18/2019
2	I-6034	BEAR CREEK BRIDGE TO SR 1690 (WILLIE MEASLEY RD). PAVEMENT REHABILITATION.	Env Doc Complete	9/30/2019	5/29/2019
2	I-6035	GREENE COUNTY LINE TO SR 1467 (STANTONSBURG ROAD) INTERCHANGE (GREENVILLE SOUTHWEST BYPASS). PAVEMENT REHABILITATION.	Open to Traffic	3/18/2019	3/18/2019
2	R-1015DIV	NORTH OF PINE GROVE TO NORTH OF CARTERET COUNTY LINE. CONSTRUCT MULTI-LANE FACILITY ON NEW LOCATION.	Project Let	12/16/2016	12/16/2016
2	R-1015REG	NORTH OF PINE GROVE TO NORTH OF CARTERET COUNTY LINE. CONSTRUCT MULTI-LANE FACILITY ON NEW LOCATION.	Project Let	12/16/2016	12/16/2016
2	R-2250	NC 11 TO US 264 (GREENVILLE BYPASS). CONSTRUCT FOUR LANE DIVIDED FACILITY ON NEW LOCATION WITH BYPASS OF WINTERVILLE.	Open to Traffic	8/28/2008	8/28/2008
2	R-2301A	US 17 SOUTH OF NEW BERN TO US 70.	Open to Traffic	2/13/2001	2/13/2001
2	R-2301B	US 70 TO US 17 NORTH OF NEW BERN.	Not Started		
2	R-2513A	NORTH OF NC 43 TO SR 1438 (SPRUILL TOWN ROAD).	Env Doc Complete	8/12/2019	8/12/2019
2	R-2513B	SR 1438 (SPRUILL TOWN ROAD) TO SR 1637 (MILL POND ROAD).	Not Started		
2	R-2513C	SR 1637 (MILL POND ROAD) TO SR 1646 (MILE ROAD).	Not Started		
2	R-2513D	SR 1646 (MILE ROAD) IN CRAVEN COUNTY TO SR 1130 (C.C. ROAD) IN BEAUFORT COUNTY.	Not Started		
2	R-2513E	SR 1130 (C.C. ROAD) TO SOUTH OF SR 1127 (POSSUM TRACK ROAD).	Not Started		
2	R-2514C	NORTH OF MAYSVILLE TO SOUTH OF NC 58.	Open to Traffic	4/14/2015	4/14/2015
2	R-2514D	SOUTH OF NC 58 TO THE NEW BERN BYPASS.	Open to Traffic	4/14/2015	4/14/2015
2	R-2553A	EXISTING FREEWAY NEAR LAGRANGE TO SR 1522 (ALBERT SUGGS ROAD).	Plan and Des in Progress	11/17/2022	



Div	Project	Description	Status	Env Plan	Env Actual
2	R-2553B	SR 1522 (ALBERT SUGGS ROAD) TO NC 148 (HARVEY PARKWAY).	Plan and Des in Progress	11/17/2022	
2	R-2553C	KINSTON BYPASS, NC 148 (HARVEY PARKWAY) TO US 70 EAST OF NC 58.	Plan and Des in Progress	11/17/2022	
2	R-2553D	EAST OF NC 58 TO EAST OF SR 1002 (WYSE FORK ROAD).	Plan and Des in Progress	11/17/2022	
2	R-2553E	EAST OF SR 1002 (WYSE FORK ROAD) TO EXISTING FREEWAY NEAR DOVER.	Plan and Des in Progress	11/17/2022	
2	R-3403B	SR 1433 (ANTIOCH ROAD) TO NORTH OF NC 43.	Env Doc Complete	1/28/2020	8/12/2019
2	R-4463A	US 17 BUSINESS TO SOUTH OF US17/US 70.	ROW In Progress	8/30/2005	8/30/2005
2	R-4746	SR 1429 (OLGA ROAD) TO SR 1350 (WHITEHURST ROAD). UPGRADE ROADWAY.	Plan and Des in Progress	5/30/2025	
2	R-5516	SLOCUMB ROAD AT CHERRY POINT MILITARY BASE. CONSTRUCT INTERCHANGE.	Open to Traffic	12/31/2013	12/31/2013
2	R-5703	NC 58 TO NC 11. CONSTRUCT MULTI-LANE FACILITY ON NEW LOCATION.	Open to Traffic	6/24/2016	6/24/2016
2	R-5727	SR 1738 (BRIDGES STREET) TO SR 1147 (MCCABE ROAD). WIDEN EXISTING ROADWAY AND CONSTRUCT PART ON NEW LOCATION.	Plan and Des in Progress	10/29/2026	
2	R-5777A	TABERNA WAY. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	Project Let	7/2/2018	7/2/2018
2	R-5777B	WEST THURMAN ROAD/EAST THURMAN ROAD. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	Project Let	7/2/2018	7/2/2018
2	R-5777C	EAST OF THURMAN ROAD TO HAVELOCK BYPASS. UPGRADE ROADWAY TO FREEWAY AND CONSTRUCT SERVICE ROADS.	Env Doc Complete	6/16/2021	6/1/2021
2	R-5777D	INSTALL BROADBAND FIBER ALONG US 70 FROM I-40 TO PORT OF MOREHEAD CITY.	Project Let	11/16/2020	11/17/2020
2	R-5812	NC 58 (KINGOLD BOULEVARD) TO NC 91. WIDEN TO THREE LANES WITH CENTER TURN LANE.	Open to Traffic	10/9/2018	10/10/2018
2	R-5813	SR 1227 (JIM SUTTON ROAD)/SR 1252 (WILLIE MEASLEY ROAD). CONSTRUCT AT GRADE INTERSECTION TO INTERCHANGE	Env Doc Complete	6/4/2019	10/31/2018
2	R-5814	SR 1101 (BROWNTOWN ROAD) TO SR 2010 (C. F. HARVEY PARKWAY). WIDEN TO MULTI-LANES.	Env Doc Complete	1/27/2023	7/16/2019
2	R-5816	ATLANTIC BEACH CAUSEWAY. ADD RIGHT TURN LANE.	ROW In Progress	7/12/2019	7/9/2019
2	R-5858	NC 58. INTERSECTION IMPROVEMENTS.	ROW In Progress	3/29/2019	11/13/2018
2	R-5884	LOON STREET. INSTALL ROUNDABOUT.	Not Started	1/2/2024	
2	R-5886	SR 1000 (COAST GUARD ROAD). INSTALL ROUNDABOUT.	Not Started	1/2/2024	
2	R-5897	BRICK KILN ROAD. IMPROVE INTERSECTION.	Not Started	12/1/2023	
2	R-5898	SR 1105 (GREENRIDGE ROAD) TO CAROLINA DRIVE. UPGRADE ROADWAY.	Not Started	1/20/2026	

Div	Project	Description	Status	Env Plan	Env Actual
2	R-5941	SR 1243 (BARBOUR ROAD). REALIGN INTERSECTIONS.	Not Started	12/1/2023	
2	R-5942	NC 91 TO US 258 SPLIT. UPGRADE TO FREEWAY.	Not Started	10/30/2026	
2	R-5943	SR 1104 (HULL ROAD). UPGRADE INTERSECTION.	Not Started	2/1/2024	
2	R-5944	MANGROVE DRIVE. UPGRADE INTERSECTION.	Not Started	2/1/2024	
2	R-5945	NC 101 TO SR 1429 (OLGA ROAD). ACCESS MANAGEMENT.	Not Started	7/1/2027	
2	R-5946	SR 1310 (LENNOXVILLE ROAD). UPGRADE INTERSECTION.	Not Started	3/1/2024	
2	R-5962	US 70 (LIVE OAK STREET). CONSTRUCT ROUNDABOUT.	Not Started	3/28/2028	
2	U-2817	SR 1711 (WORTHINGTON ROAD) IN WINTERVILLE TO US 264 ALTERNATE (GREENVILLE BOULEVARD) IN GREENVILLE. WIDEN TO MULTI-LANES.	ROW In Progress	9/5/2017	9/5/2017
2	U-3431	SR 1756 (LAKE ROAD) TO OUTER BANKS DRIVE. WIDEN TO MULTI-LANES.	Plan and Des in Progress	1/29/2027	
2	U-3618	SR 1572 (ROUSE ROAD) TO US 258. CONSTRUCT MULTI-LANES ON NEW LOCATION.	Env Doc Complete	3/29/2018	3/14/2018
2	U-5606	NC 11 TO READE CIRCLE. IMPROVE ROADWAY.	ROW In Progress	11/19/2014	11/19/2014
2	U-5713	SR 1124 (GRANTHAM ROAD) TO NEUSE RIVER BRIDGE. UPGRADE ROADWAY TO FREEWAY.	Project Let	7/2/2018	7/2/2018
2	U-5730	NC 43 (5TH STREET). UPGRADE INTERSECTION.	ROW In Progress	10/31/2016	4/5/2016
2	U-5785	WEST OF EAST ARLINGTON BOULEVARD TO SR 1704 (FOURTEENTH STREET) IN GREENVILLE. WIDEN TO MULTI-LANES.	Env Doc Complete	7/30/2018	7/12/2018
2	U-5860	US 17 BUSINESS (CAROLINA AVENUE) TO BROWN STREET. WIDEN TO MULTI-LANES.	Plan and Des in Progress	7/30/2024	
2	U-5870	SR 1704 (FOURTEENTH STREET) TO NC 33 (EAST 10TH STREET) IN GREENVILLE. WIDEN TO MULTI-LANES.	Env Doc Complete	7/11/2018	7/12/2018
2	U-5875	SR 1467 (STANTONSBURG ROAD) TO US 13 (DICKINSON AVENUE EXTENSION). WIDEN TO MULTI-LANES.	ROW In Progress	8/11/2017	8/11/2017
2	U-5876	4TH STREET TO SR 1175 (RADIO ISLAND ROAD). WIDEN TO MULTI-LANES.	Plan and Des in Progress	7/1/2024	
2	U-5917	RED BANKS ROAD TO SR 1708 (FIRETOWER ROAD). WIDEN TO MULTI-LANES.	ROW In Progress	7/30/2018	7/26/2018
2	U-5919	NC 11 TO RAILROAD STREET. UPGRADE ROADWAY.	Open to Traffic	6/6/2017	6/6/2017
2	U-5991	SR 1708 (FIRETOWER ROAD) TO SR 1711 (WORTHINGTON ROAD). WIDEN TO MULTI-LANES.	Plan and Des in Progress	2/1/2027	
2	U-5992	NC 55 (NEUSE BOULEVARD) TO PEMBROKE AVENUE. REDUCE LANES AND INCLUDE BICYCLE AND PEDESTRIAN ACCOMODATIONS.	Open to Traffic	12/21/2017	12/21/2017

Div	Project	Description	Status	Env Plan	Env Actual
2	U-5993	US 17 BUSINESS (MLK BOULEVARD). CONSTRUCT ROUNDABOUT.	ROW In Progress	7/26/2018	7/26/2018
2	U-6058	NC 101. CONSTRUCT ONE LANE ROUNDABOUT.	Env Doc Complete	9/28/2018	9/25/2018
2	U-6102	SR 1309 (GLENBURNIE ROAD). IMPROVE INTERCHANGE.	Not Started	10/30/2026	
2	U-6125	OXFORD ROAD TO SR 1702 (EVANS STREET). ACCESS MANAGEMENT.	Not Started	3/20/2026	
2	U-6147	US 264A (GREENVILLE BOULEVARD) TO SR 1726 (BELLS FORK ROAD). ACCESS MANAGEMENT.	Not Started	1/23/2026	
2	U-6195	SR 1204 (B'S BARBEQUE ROAD) TO NC 11 (MEMORIAL DRIVE). ACCESS MANAGEMENT.	Not Started	7/1/2024	
2	U-6196	SR 1155 (RED BANKS ROAD) TO WEST 5TH STREET. ACCESS MANAGEMENT.	Not Started	2/25/2028	
2	U-6197	SR 1725 (COUNTY HOME ROAD). UPGRADE INTERSECTION.	Not Started	3/31/2024	
2	U-6198	US 70 TO SR 1278 (TRENT ROAD). UGRADE TO SUPERSTREET.	Not Started	8/1/2024	
2	U-6215	SR 1755 (BLACKJACK-SIMPSON ROAD) TO SR 1760 (MOBLEYS BRIDGE ROAD). WIDEN TO MULTI-LANES.	Not Started	2/20/2029	
2	U-6240	REHABILITATION AND REALIGNMENT OF SR 1571 (WEST 5TH STREET) FROM CADILLAC STREET TO READE CIRCLE IN GREENVILLE.	ROW In Progress		
3	B-5944	REPLACE BRIDGE 660077 OVER QUEEN'S CREEK.	Plan and Des in Progress	1/30/2023	
3	I-5760A	OPEN GRADED FRICTION COURSE.	Open to Traffic		8/30/2019
3	I-5780	JOHNSTON COUNTY LINE (MILE MARKER 340) TO DUPLIN COUNTY LINE (MILE MARKER 360). PAVEMENT REHABILITATION.	Open to Traffic		9/11/2018
3	I-5940	DUPLIN COUNTY LINE (MILE MARKER 360) TO WEST OF US 117 (MILE MARKER 390). PAVEMENT AND BRIDGE REHABILITATION.	Project Let		7/2/2019
3	I-6036	US 17 TO NORTH OF US 74. PAVEMENT REHABILITATION.	Env Doc Complete	3/12/2019	3/12/2019
3	I-6037	US 421 TO I-40. PAVEMENT AND BRIDGE REHABILITATION.	Plan and Des in Progress	7/17/2025	
3	I-6038	US 421 TO US 74/US 76. PAVEMENT REHABILITATION.	Plan and Des in Progress	5/16/2028	
3	I-6039	MILEMARKER 420 TO NC 210 (MILEMARKER 408). PAVEMENT REHABILITATION.	Plan and Des in Progress	3/7/2023	
3	I-6040	WEST OF US 117 (MILE MARKER 388) TO NC 210 (MILE MARKER 408). PAVEMENT REHABILITATION.	Plan and Des in Progress	3/22/2022	
3	R-2303B	SR 1853 (JOHN NUNNERY ROAD) IN CUMBERLAND COUNTY TO SR 1404 (DOWDY ROAD) IN SAMPSON COUNTY.	Open to Traffic		9/10/2010
3	R-2303C	SR 1404 (DOWDY ROAD) TO SR 1303 (MITCHELL LOOP ROAD).	Open to Traffic		9/10/2010

Div	Project	Description	Status	Env Plan	Env Actual
3	R-2303D	SR 1303 (MITCHELL LOOP ROAD) TO US 421/US 701/SR 1296 (SUNSET AVENUE).	Open to Traffic		9/10/2010
3	R-2303E	US 421/US 701/SR 1296 (SUNSET AVENUE) TO SR 1935 (CECIL ODIE ROAD).	Project Let		9/10/2010
3	R-2303F	SR 1935 (CECIL ODIE ROAD) IN SAMPSON COUNTY TO I-40 IN DUPLIN COUNTY.	Plan and Des in Progress		9/10/2010
3	R-2514B	SOUTH OF BELGRADE TO NORTH OF MAYSVILLE.	Open to Traffic		6/25/2012
3	R-2633AA	NC 87 SOUTH OF BISHOP TO US 74/US 76 EAST OF MALMO IN BRUNSWICK COUNTY.	Open to Traffic		10/18/2007
3	R-2633BA	US 74/US 76 EAST OF MALMO IN BRUNSWICK COUNTY TO SR 1430 (CEDAR HILL ROAD).	Open to Traffic		10/18/2007
3	R-2633BB	SR 1430 (CEDAR HILL ROAD) TO WEST OF US 421 NORTH OF WILMINGTON.	Open to Traffic		10/18/2007
3	R-2633D	IMPLEMENTATION OF INTELLIGENT TRANSPORTATION SYSTEMS (ITS).	Open to Traffic		10/18/2007
3	R-3300A	US 17 BYPASS SOUTH OF HAMPSTEAD TO NC 210.	ROW In Progress		9/30/2014
3	R-3300B	NC 210 TO US 17 NORTH OF HAMPSTEAD.	Project Let		9/30/2014
3	R-3601	NC 133/SR 1472 (VILLAGE ROAD) INTERCHANGE TO THE US 421/NC 133 INTERCHANGE. ADD ADDITIONAL LANES ON NORTH AND SOUTHBOUND LANES AND WIDEN BRIDGE 090107 AND BRIDGE 090108.	Open to Traffic		9/22/2010
3	R-5021	SR 1500 (MIDWAY ROAD) TO NC 87. WIDEN TO MULTI-LANES.	Project Let		4/26/2012
3	R-5701	US 117 BUSINESS (WALKER STREET/WILMINGTON STREET). IMPROVE INTERSECTION.	Env Doc Complete	5/3/2019	4/25/2019
3	R-5850	US 117 BYPASS TO STAG PARK ROAD. WIDEN TO THREE LANES.	Plan and Des in Progress	8/2/2022	
3	R-5851	NC 904. CONVERT INTERSECTION TO SUPERSTREET.	Plan and Des in Progress	5/4/2027	
3	R-5857	US 17 BUSINESS SOUTH OF SHALLOTTE AND US 17 BUSINESS NORTH OF SHALLOTTE. CONVERT INTERSECTIONS TO SUPERSTREETS.	Plan and Des in Progress	2/3/2023	
3	R-5876	FROM SC STATE LINE TO US 17 AT NC 130. CONSTRUCT FREEWAY ON NEW LOCATION.	Plan and Des in Progress	5/29/2023	
3	R-5877	NC 210 (SURF CITY). INTERSECTION IMPROVEMENT AT US 17 AND NC 210 NEAR SURF CITY.	Plan and Des in Progress	5/1/2024	
3	R-5885	BELGRADE-SWANSBORO ROAD TO FRONT STREET. CONSTRUCT SUPERSTREET.	Plan and Des in Progress	9/30/2025	
3	R-5885A	REPLACE CULVERT EAST OF WEST SHORE DRIVE.	Plan and Des in Progress	4/30/2025	
3	R-5899	SR 1560 (WATTS LANDING ROAD). CONSTRUCT ROUNDABOUT.	Plan and Des in Progress	5/1/2025	

Div	Project	Description	Status	Env Plan	Env Actual
3	R-5900	SR 1534 (BELT ROAD). CONSTRUCT ROUNDABOUT.	Plan and Des in Progress	5/1/2025	
3	R-5947	SR 1112 (SUNSET HARBOR ROAD) TO NC 906 (MIDWAY ROAD). WIDEN ROADWAY.	Plan and Des in Progress	5/1/2026	
3	R-5948	JONES ROAD TO SR 1565 (SMALLWOOD ROAD). WIDEN ROADWAY.	Plan and Des in Progress	5/1/2026	
3	U-3338B	RANDALL PARKWAY TO US 74 (MLK, JR. PARKWAY).	Open to Traffic		3/28/2011
3	U-3338C	SR 1175 (KERR AVENUE) INTERCHANGE AT US 74 (MLK, JR. PARKWAY).	ROW In Progress		3/28/2011
3	U-4007C	WESTERN BOULEVARD TO FAIRWAY DRIVE.	Open to Traffic		2/12/2008
3	U-4007D	FAIRWAY DRIVE TO DRUMMER KELLUM ROAD.	Plan and Des in Progress		2/12/2008
3	U-4007E	NC 53: FROM US 17 (MARINE BOULEVARD) TO SR 2716 (EXCHANGE DRIVE).	ROW In Progress	11/15/2018	8/6/2018
3	U-4434	RANDALL PARKWAY TO US 74 (MLK, JR. PARKWAY) IN WILMINGTON. MULTI-LANES ON NEW LOCATION.	Plan and Des in Progress	6/21/2024	
3	U-4751	SR 1409 (MILITARY CUTOFF ROAD) TO US 17 (MARKET STREET) IN WILMINGTON. MULTI-LANES ON NEW LOCATION.	Project Let		9/30/2014
3	U-4751A	LENDIRE ROAD, WEST OF US 17 BUSINESS (MARKET STREET) TO US 17 BUSINESS (MARKET STREET)/SR 1403 (MIDDLE SOUND LOOP ROAD). REALIGN ROADWAY.	Open to Traffic		9/30/2014
3	U-4902B	CSX RAILROAD TO CINEMA DRIVE; JACKSONVILLE STREET TO NORTH OF US 117/NC 132 (COLLEGE ROAD).	ROW In Progress		2/23/2018
3	U-4902C	NORTH OF US 117/NC 132 (COLLEGE ROAD) TO STATION ROAD.	ROW In Progress	9/9/2019	11/28/2016
3	U-4902D	SR 1403 (MIDDLE SOUND LOOP ROAD) TO SR 2290 (MENDEHNALL DRIVE)/ SR 2734 (MARSH OAKS DRIVE).	Project Let		11/28/2016
3	U-4906	WEST OF SR 1313 (MILLS FIELDS ROAD) TO EAST OF SR 1324 (RAMSEY ROAD) IN JACKSONVILLE. WIDENING.	Project Let		5/25/2017
3	U-5319	SR 1470 (WESTERN BOULEVARD) IN JACKSONVILLE. IMPROVE INTERSECTION.	Open to Traffic		6/12/2017
3	U-5508	NC 53 (WESTERN BOULEVARD) IN JACKSONVILLE. UPGRADE INTERSECTION AND DRAINAGE.	ROW In Progress	12/23/2013	12/20/2013
3	U-5702A	SR 1272 (NEW CENTRE DRIVE) TO US 117 (SHIPYARD BOULEVARD). ACCESS MANAGEMENT AND TRAVEL TIME IMPROVEMENTS.	Plan and Des in Progress	8/20/2023	
3	U-5702B	US 117 (SHIPYARD BOULEVARD) TO US 421 (CAROLINA BEACH ROAD). ACCESS MANAGEMENT AND TRAVEL TIME IMPROVEMENTS.	Plan and Des in Progress	8/20/2023	
3	U-5704	US 76 (OLEANDER DRIVE). INTERSECTION IMPROVEMENTS.	Plan and Des in Progress	8/5/2027	

Div	Project	Description	Status	Env Plan	Env Actual
3	U-5710	SR 1409 (MILITARY CUTOFF ROAD) INTERSECTION IN WILMINGTON. CONVERT AT-GRADE INTERSECTION TO AN INTERCHANGE.	Env Doc Complete	10/31/2018	10/31/2018
3	U-5710A	FROM SR 1409 (MILITARY CUTOFF ROAD) AT DRYSDALE DRIVE TO US 74 (EASTWOOD ROAD). ROADWAY ON NEW LOCATION.	ROW In Progress		10/31/2018
3	U-5716	US 258 (RICHLANDS HIGHWAY) INTERSECTION. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	Env Doc Complete	1/4/2019	1/4/2019
3	U-5719	SR 1219 (BLUE CREEK ROAD)/SR 1396 (RIDGE ROAD). REALIGN INTERSECTIONS TO FORM ONE AT-GRADE INTERSECTION.	Open to Traffic		2/2/2016
3	U-5728	SR 1308 (BELL FORK ROAD) IN JACKSONVILLE. IMPROVE INTERSECTION.	ROW In Progress	1/31/2018	1/31/2018
3	U-5729REG	US 421 (BURNETT AVENUE) TO US 117 (SHIPYARD BOULEVARD) IN WILMINGTON. UPGRADE ROADWAY.	ROW In Progress		8/28/2018
3	U-5729SW	US 117 (SHIPYARD BOULEVARD). INTERSECTION IMPROVEMENTS.	ROW In Progress		8/28/2018
3	U-5731	US 17/US 421 IN WILMINGTON. CONSTRUCT A FLY-OVER AND FREE FLOW RAMP AT INTERCHANGE.	Plan and Des in Progress	12/16/2023	
3	U-5732	US 17 FROM SR 1582 (WASHINGTON ACRES ROAD) TO VISTA LANE. CONVERT TO SUPERSTREET.	ROW In Progress	3/21/2018	3/21/2018
3	U-5734	US 17 BUSINESS/US 76/US 421 (CAPE FEAR MEMORIAL BRIDGE) TO US 421 (BURNETT BOULEVARD) IN WILMINGTON. WIDEN TO MULTI-LANES.	Plan and Des in Progress	11/13/2028	
3	U-5735	SR 1130 (OLD MAPLEHURST ROAD) IN JACKSONVILLE. CONSTRUCT INTERCHANGE AND ASSOCIATED IMPROVEMENTS TO MCAS NEW RIVER MAIN GATE.	Plan and Des in Progress	10/23/2026	
3	U-5735A	ROADWAY IMPROVEMENTS TO DOUGLAS GATE ENTRANCE.	Open to Traffic		3/2/2021
3	U-5736	US 17 (MARINE BOULEVARD) TO NC 24 (LEJEUNE BOULEVARD) IN JACKSONVILLE. CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	ROW In Progress	11/23/2018	8/6/2018
3	U-5739	SR 1212 (PONY FARM ROAD) TO SR 1213 (BLUE CREEK ROAD). CONSTRUCT SUPERSTREET.	ROW In Progress	1/31/2018	1/31/2018
3	U-5741	NC 24 BUSINESS (JOHNSON BOULEVARD) TO NC 172. CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	Plan and Des in Progress	4/2/2029	
3	U-5787	NC 53 (WESTERN BOULEVARD) TO MCDANIEL DRIVE IN JACKSONVILLE. CONSTRUCT ROADWAY ON NEW LOCATION.	Env Doc Complete	11/8/2021	11/8/2021
3	U-5788	WALL STREET/SHALLOTTE AVENUE. REALIGN INTERSECTION.	Project Let		4/22/2019
3	U-5789	SR 2714 (JACKSONVILLE PARKWAY). IMPROVE INTERSECTION.	ROW In Progress	2/27/2018	9/27/2017

Div	Project	Description	Status	Env Plan	Env Actual
3	U-5790	NC 132 (SOUTH COLLEGE ROAD) TO SANDERS ROAD IN WILMINGTON. WIDEN EXISTING ROADWAY AND CONSTRUCT FLYOVERS AT US 421 AND NC 132.	Plan and Des in Progress	12/2/2028	
3	U-5791A	NC 53 (WESTERN BOULEVARD) TO SR 1324 (RAMSEY ROAD).	Plan and Des in Progress	4/17/2024	
3	U-5791B	SR 1324 (RAMSEY ROAD) TO US 17 (NEW BERN HIGHWAY).	Plan and Des in Progress	4/17/2024	
3	U-5792	US 117/NC 132 (COLLEGE ROAD) IN WILMINGTON. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	Plan and Des in Progress	8/14/2023	
3	U-5793A	SR 1322 (SUMMERSILL SCHOOL ROAD) TO SR 1324 (RAMSEY ROAD).	Plan and Des in Progress	4/30/2026	
3	U-5793B	SR 1324 (RAMSEY ROAD) TO SR 1390 (COUNTRY CLUB BOULEVARD).	Plan and Des in Progress	4/30/2026	
3	U-5862	SR 1357 (SMITH AVENUE). UPGRADE INTERSECTION TO INTERCHANGE.	Env Doc Complete	7/8/2019	7/8/2019
3	U-5863	I-140/US 17 (WILMINGTON BYPASS) TO SR 1310 (DIVISION DRIVE) IN WILMINGTON. WIDEN TO MULTI-LANES	Plan and Des in Progress	6/13/2024	
3	U-5878	COMMERCE DRIVE TO SR 1406 (PINEY GREEN ROAD). CONSTRUCT ROADWAY ON NEW LOCATION.	ROW In Progress	10/5/2018	6/19/2018
3	U-5881	SR 2048 (GORDON ROAD) TO SR 1272 (NEW CENTRE DRIVE). UPGRADE ROADWAY.	Plan and Des in Progress	8/5/2028	
3	U-5903	SR 1308 (GUM BRANCH ROAD) TO NC 53 (WESTERN BOULEVARD). UPGRADE TO SUPERSTREET.	Plan and Des in Progress	5/1/2026	
3	U-5914	US 17/US 74/US 76 TO SR 1554 (OLD RIVER ROAD). MODERNIZE ROADWAY.	ROW In Progress	8/29/2018	8/28/2018
3	U-5926	SR 1302 (23RD STREET) TO 26TH STREET. CONSTRUCT ROUTE ON NEW LOCATION. ECONOMIC DEVELOPMENT PROJECT.	Plan and Des in Progress	4/22/2022	
3	U-5932	NC 211. CONVERT INTERSECTION TO INTERCHANGE.	Plan and Des in Progress	2/28/2025	
3	U-5949	US 17 TO SOUTH OF SR 1518 (OLD FOLKSTONE ROAD). WIDEN TO MULTI-LANES.	Plan and Des in Progress	8/6/2024	
3	U-5950	SR 1336 (HENDERSON DRIVE). IMPROVE INTERSECTION.	Env Doc Complete	8/27/2019	8/27/2019
3	U-5951	US 17 BUSINESS (MARINE BOULEVARD). UPGRADE AT-GRADE INTERSECTION TO PARTIAL INTERCHANGE.	Plan and Des in Progress	8/5/2026	
3	U-5954	NORTH 23RD STREET. CONSTRUCT A ROUNDABOUT.	Plan and Des in Progress	8/6/2024	
3	U-6065	NC 172 (SNEADS FERRY ROAD/SR 1518 (OLD FOLKSTONE ROAD). INSTALL SUPERSTREET WITH INTERSECTION IMPROVEMENTS.	Plan and Des in Progress	6/14/2023	
3	U-6081	SR 1308 (GUM BRANCH ROAD) TO US 17 (MARINE BOULEVARD). UPGRADE TO SUPERSTREET.	Plan and Des in Progress	5/17/2024	

Div	Project	Description	Status	Env Plan	Env Actual
3	U-6082	SR 1403 (COUNTRY CLUB ROAD/HARGETT STREET). IMPROVE INTERSECTION.	Plan and Des in Progress	5/17/2024	
3	U-6104	US 17 BUSINESS SOUTH (MAIN STREET). UPGRADE EXISTING AT GRADE INTERSECTION TO INTERCHANGE.	Plan and Des in Progress	1/17/2025	
3	U-6107	MCDANIEL DRIVE /WORKSHOP LANE. UPGRADE INTERSECTION.	Plan and Des in Progress	7/18/2024	
3	U-6126	BUTLER ROAD/TRAM ROAD. IMPROVE INTERSECTION.	Plan and Des in Progress	5/1/2025	
3	U-6128	GREENVILLE LOOP ROAD AND GREENVILLE AVENUE. UPGRADE INTERSECTION.	Plan and Des in Progress	8/20/2029	
3	U-6148	SR 1329 (RHODESTOWN FIRE DEPARTMENT ROAD). IMPROVE INTERSECTION.	Plan and Des in Progress	5/1/2025	
3	U-6200	WILLIAMSBURG PARKWAY TO INDIAN DRIVE. UPGRADE TO SUPERSTREET.	Plan and Des in Progress	5/1/2024	
3	U-6201	SR 1411 (WRIGHTSVILLE AVENUE) TO US 76 (OLEANDER DRIVE). CONSTRUCT ROADWAY ON NEW LOCATION.	Plan and Des in Progress	5/1/2024	
3	U-6202	US 17 (MARKET STREET) TO I-40. WIDEN ROADWAY.	Plan and Des in Progress	4/17/2022	
3	U-6234	WILMINGTON MULTI-MODAL TRANSPORTATION CENTER PHASE 1B.	Project Let		8/10/2021
4	B-4933	REPLACE BRIDGE 320080 OVER TAR RIVER. REPLACE BRIDGE 320049 OVER TAR RIVER OVERFLOW.	Plan and Des in Progress	8/20/2024	
4	B-5980	REPLACE BRIDGE 630203 OVER I-95.	Project Let	12/14/2018	12/14/2018
4	B-6044	REPLACE BRIDGES 500082 AND 500085 OVER BLACK CREEK AND BRIDGES 500100 AND 500101 OVER THE NEUSE RIVER.	Plan and Des in Progress	9/15/2022	
4	B-6050	REPLACE BRIDGE 500109 ON SR 2137 (PITTMAN ROAD) OVER I-95, BRIDGE 500110 ON SR 2130 (EAST MAIN STREET) OVER I-95, AND BRIDGE 500112 ON SR 2339 (BAGLEY ROAD) OVER I-95.	Plan and Des in Progress	12/31/2023	
4	I-3318BB	REPLACE BRIDGE NO. 114 AND BRIDGE NO. 116 AND APPROACHES OVER LITTLE RIVER.	Open to Traffic	3/14/2013	3/14/2013
4	I-4739	ACCESS IMPROVEMENTS IN THE VICINITY OF EXISTING I-40/NC 42 INTERCHANGE (EXIT 312).	Project Let	6/7/2018	6/7/2018
4	I-5111REG	WAKE COUNTY LINE TO NC 42.	Project Let	12/4/2017	12/4/2017
4	I-5781	SR 1010 (CLEVELAND ROAD) (MILE MARKER 312.2) TO WEST OF SR 1211 (MORGAN ROAD) (MILE MARKER 328.5). PAVEMENT REHABILITATION.	Open to Traffic	8/7/2017	8/7/2017
4	I-5786	SOUTH OF SR 1001 (LIZZIE MILL ROAD) TO THE JOHNSTON/WILSON COUNTY LINE NORTH OF NC 222. PAVEMENT REHABILITATION.	Open to Traffic	5/16/2017	5/16/2017



Div	Project	Description	Status	Env Plan	Env Actual
4	I-5818	US 264 TO I-95. PAVEMENT REHABILITATION.	Open to Traffic	5/1/2018	5/1/2018
4	I-5932A	NC 561 (MILE MARKER 160) TO MILE MARKER 167.	Project Let	6/20/2019	6/20/2019
4	I-5932B	NC 481 (MILE MARKER 154) TO NC 561 (MILE MARKER 160)	Project Let	6/24/2021	6/24/2021
4	I-5933	WILSON COUNTY LINE (MILE MARKER 124.6) TO THE NORTH OF NC 97 (MILE MARKER 127.6). PAVEMENT AND BRIDGE REHABILITATION.	Plan and Des in Progress	7/5/2026	
4	I-5933A	BRIDGE REHABILITATION FOR 630009 AND 630012.	Not Started	10/15/2024	
4	I-5934	SR 1770 (SUNSET AVENUE) (MILE MARKER 137.4) TO SR 1544 (NORTH HALIFAX ROAD) (MILE MARKER 142.1). PAVEMENT AND BRIDGE REHABILITATION.	Plan and Des in Progress	1/23/2024	
4	I-5936	JOHNSTON COUNTY LINE (MILE MARKER 108.2) TO NORTH OF SR 1116 (GOVERNOR HUNT ROAD) (MILE MARKER 114.5). PAVEMENT REHABILITATION.	Project Let	6/24/2021	6/24/2021
4	I-5972	US 70 BUSINESS. UPGRADE INTERCHANGE.	ROW In Progress	1/7/2019	1/7/2019
4	I-5974	US 701/NC 96. CONSTRUCT INTERCHANGE.	Env Doc Complete	6/15/2020	6/15/2020
4	I-6041	SR 1233 (THOMAS ROAD) OVERPASS TO NC 33. PAVEMENT REHABILITATION.	Plan and Des in Progress	1/16/2023	
4	I-6041A	REHABILITATE BRIDGE 320104, 320155, 320148, 320153, 320154, 320156, 320157, 320320, 320325, AND 320326.	Project Let	6/24/2021	6/24/2021
4	I-6042	NC 33 TO MARTIN COUNTY LINE. PAVEMENT REHABILITATION.	Plan and Des in Progress	1/16/2023	
4	I-6042A	REHABILITATE BRIDGE 320327 AND 320328.	Project Let	6/24/2021	6/24/2021
4	I-6043	HARNETT COUNTY LINE (MILE MARKER 78) TO SR 1927 (PINE LEVEL-SELMA ROAD - MILE MARKER 98). UPGRADE GUARDRAIL AND MEDIAN DRAINAGE.	Open to Traffic	11/29/2018	11/29/2018
4	I-6044	SR 1003 (BUFFALO ROAD) TO WAYNE COUNTY LINE. PAVEMENT REHABILITATION.	Open to Traffic	12/10/2018	12/10/2018
4	I-6045	SR 1306 (SOUTH OLD FRANKLIN ROAD) TO SR 1603 (OLD CARRIAGE ROAD). PAVEMENT REHABILITATION.	Plan and Des in Progress	1/16/2023	
4	I-6045A	BRIDGE REHABILITATION FOR 630072 AND 630074.	Project Let	6/25/2021	6/25/2021
4	I-6046	SR 1603 (OLD CARRIAGE ROAD) TO SR 1225 (KINGSBORO ROAD). PAVEMENT REHABILITATION.	Env Doc Complete	2/14/2022	2/14/2022
4	I-6046A	SR 1603 (OLD CARRIAGE ROAD) TO SR 1225 (KINGSBORO ROAD). REHABILITATE BRIDGE 630162, 630209, 630210, 630216, 630217, 630172, 630176, 320135, 320138.	Not Started		

Div	Project	Description	Status	Env Plan	Env Actual
4	I-6047	WILSON COUNTY LINE TO SR 2075 (ASH STREET). UPGRADE GUARDRAIL, SHOULDER AND MEDIAN REPAIRS.	Open to Traffic	9/3/2019	9/3/2019
4	I-6048	US 70 TO DUPLIN COUNTY LINE. PAVEMENT AND BRIDGE REHABILITATION.	Project Let	10/8/2020	10/8/2020
4	I-6061	SR 1007 (BROGDEN ROAD). IMPROVE INTERCHANGE.	Not Started	10/20/2025	
4	I-6062	SR 2339 (BAGLEY ROAD). IMPROVE INTERCHANGE.	Not Started	4/29/2026	
4	R-3410	NC 50 TO US 70 BUSINESS. WIDEN TO MULTI-LANES.	Env Doc Complete	7/2/2018	7/2/2018
4	R-3822	NC 125 TO SOUTH OF US 158. CONSTRUCT THREE LANE FACILITY ON NEW LOCATION.	Project Let	12/4/2017	12/4/2017
4	R-3825B	EAST OF SR 1902 (GLEN LAUREL ROAD) TO SR 1003 (BUFFALOE ROAD).	Project Let	7/11/2006	7/11/2006
4	R-5718	US 70 TO SR 1934 (OLD BEULAH ROAD). WIDEN TO THREE LANES.	Env Doc Complete	9/7/2017	9/7/2017
4	R-5719	SR 1135 (COUNTRY CLUB ROAD). CONSTRUCT INTERCHANGE WITH US 117.	Open to Traffic	7/6/2016	7/6/2016
4	R-5720	SR 1003 (RED OAK ROAD) TO SR 1603 (OLD CARRIAGE ROAD) IN ROCKY MOUNT. WIDEN TO MULTI-LANES.	Project Let	4/29/2019	4/29/2019
4	R-5761	SR 1168 (TARHEEL ROAD) TO I-40. WIDEN ROADWAY.	Plan and Des in Progress	3/20/2025	
4	R-5795	US 301 TO I-95. ACCESS MANAGEMENT.	Not Started	2/6/2026	
4	R-5829A	US 70 BYPASS TO WEST OF SR 2372 (EDWARDS ROAD / NORTH PEARL STREET). UPGRADE TO FREEWAY STANDARDS.	Env Doc Complete	8/8/2019	8/8/2019
4	R-5829B	WEST OF SR 2372 (EDWARDS ROAD / NORTH PEARL STREET) TO EAST OF SR 2314 (PONDFIELD ROAD). UPGRADE TO FREEWAY STANDARDS.	Env Doc Complete	8/8/2019	8/8/2019
4	R-5853	SR 1572 (SAULSTON ROAD) TO SR 1700 (RODELL BARROW ROAD). MODERNIZE ROADWAY.	Plan and Des in Progress	6/15/2026	
4	R-5868	SR 1252 (DUNBAR ROAD) TO SR 1225 (KINGSBORO ROAD). CONSTRUCT TWO LANE ROAD ON NEW LOCATION AND IMPROVEMENTS TO SR 1225 TO SERVE KINGSBORO MEGASITE.	Open to Traffic	2/22/2018	2/22/2018
4	R-5949	SR 1601 (COLONIAL ROAD) TO US 64. WIDEN ROADWAY.	Plan and Des in Progress	3/31/2025	
4	R-5950	AIRPORT INDUSTRIAL DRIVE TO DRIVEWAY JUST NORTH OF JOHNSTON COUNTY AIRPORT. WIDEN ROADWAY.	Plan and Des in Progress	8/31/2025	
4	U-2561C	SR 1613 (WOODRUFF AVENUE) TO I-95.	Plan and Des in Progress	4/15/2025	
4	U-2714	FROM NORTH OF US 70 TO SR 1571 (TOMMY'S ROAD) IN GOLDSBORO. WIDEN ROADWAY AND MAKE SAFETY IMPROVEMENTS.	Project Let	1/20/2017	1/20/2017
4	U-3125A	I-40 TO SR 1006 (WEST TRADE ROAD).	Not Started	10/19/2027	

Div	Project	Description	Status	Env Plan	Env Actual
4	U-3125B	SR 1006 (WEST TRADE STREET) TO NORTH OF SR 1135 (COUNTRY CLUB ROAD).	Not Started	10/19/2027	
4	U-3125C	NORTH OF SR 1135 (COUNTRY CLUB ROAD) TO SOUTH OF SR 1129 (SOUTH LANDFILL ROAD).	Not Started	10/19/2027	
4	U-3125D	SOUTH OF SR 1129 (SOUTH LANDFILL ROAD) TO SOUTH OF SR 1927 (GENOA ROAD).	Not Started	10/19/2027	
4	U-3125E	SOUTH OF SR 1927 (GENOA ROAD) TO NORTH OF NC 581 (ARRINGTON BRIDGE ROAD).	Not Started	10/19/2027	
4	U-3125F	NORTH OF NC 581 (ARRINGTON BRIDGE ROAD) TO I-795.	Not Started	10/19/2027	
4	U-3330	NC 43/NC 48 (BENVENUE ROAD) TO SR 1836 (MAY DRIVE) IN ROCKY MOUNT. ADD AN ADDITIONAL LANE IN EACH DIRECTION.	Open to Traffic	1/8/2013	1/8/2013
4	U-3334B	SR 1003 (BUFFALO ROAD) TO US 301 (BRIGHTLEAF BOULEVARD).	Open to Traffic	9/29/2003	9/29/2003
4	U-3609A	SR 1560 (ROYAL AVENUE) TO SR 1003 (NEW HOPE ROAD).	Open to Traffic	9/30/2009	9/30/2009
4	U-3609B	SR 1003 (NEW HOPE ROAD) TO SR1572 (SAULSTON ROAD).	ROW In Progress	8/19/2019	8/19/2019
4	U-3609BA	REALIGNMENT OF HOOD SWAMP ROAD.	ROW In Progress	8/31/2018	8/31/2018
4	U-4407	SR 1579 (BERKELEY BOULEVARD) EAST TO US 70 IN GOLDSBORO. WIDEN TO MULTI-LANES.	Env Doc Complete	4/22/2019	4/22/2019
4	U-4424	US 64 ALTERNATE (WESTERN BOULEVARD) TO NC 122 (MCNAIR ROAD). WIDEN TO THREE LANES.	ROW In Progress	5/24/2019	5/24/2019
4	U-4753	SR 1003 (NEW HOPE ROAD) TO PROPOSED US 70 BYPASS IN GOLDSBORO. WIDEN TO MULTI-LANES.	ROW In Progress	11/28/2018	11/28/2018
4	U-4762	US 64 ALTERNATE TO SR 1243 (LEGGETT ROAD). WIDEN TO MULTI-LANES.	Project Let	8/3/2016	8/3/2016
4	U-5026	SR 1770 (SUNSET AVENUE) IN ROCKY MOUNT. CONVERT GRADE SEPARATION TO AN INTERCHANGE.	Project Let	9/5/2019	9/5/2019
4	U-5724	REALIGNMENT OF SR 1709 (CENTRAL HEIGHTS ROAD) AT BERKELEY BOULEVARD IN GOLDSBORO.	ROW In Progress	4/30/2018	4/30/2018
4	U-5725	I-95 TO SR 1745 (OLD FARM ROAD). WIDEN TO MULTI-LANES.	Project Let	12/4/2017	12/4/2017
4	U-5726	SR 1623 (BOOKER DAIRY ROAD) TO SR 2302 (RICKS ROAD). CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	Plan and Des in Progress	5/21/2025	
4	U-5794	US 264 ALTERNATE TO NC 58. WIDEN AND UPGRADE FACILITY.	Env Doc Complete	7/22/2019	7/22/2019
4	U-5795	US 70 TO US 301. WIDEN TO THREE LANES.	Open to Traffic	1/4/2017	1/4/2017
4	U-5796	SR 1120 (O'BERRY ROAD) IN GOLDSBORO. CONSTRUCT INTERCHANGE.	Open to Traffic	7/6/2016	7/6/2016

Div	Project	Description	Status	Env Plan	Env Actual
4	U-5911	SR 1524 (RED OAK/BATTLEBORO ROAD) TO NC 4. WIDEN TO MULTI-LANES.	Plan and Des in Progress	3/15/2024	
4	U-5935	SR 1606 (BLACK CREEK ROAD) TO SR 1515 (LIPSCOMB ROAD). UPGRADE ROADWAY INCLUDING BICYCLE AND PEDESTRIAN ACCOMODATIONS.	Open to Traffic	1/18/2017	1/18/2017
4	U-5941	SR 1320 (AIRPORT BOULEVARD) TO EAST OF SR 1165 (FOREST HILLS ROAD). SAFETY IMPROVEMENTS.	Plan and Des in Progress	6/30/2027	
4	U-5947	US 64 BYPASS OFFRAMP. CONSTRUCT ROUNDABOUT.	ROW In Progress	5/31/2019	5/23/2019
4	U-5958	SR 1719 (BESTON ROAD). IMPROVE INTERSECTION.	Open to Traffic	9/7/2017	9/7/2017
4	U-5994	LOCKHAVEN DRIVE TO COUNTRY DAY ROAD. CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	ROW In Progress	1/3/2018	1/3/2018
4	U-5996	GREEN HILLS ROAD TO SR 1770 (EASTERN AVENUE). ADD CENTER TURN LANE AND WIDEN US 64 BRIDGE OVER SR 1603.	Project Let	4/29/2019	4/29/2019
4	U-5998	SR 1003 (BUFFALO ROAD) TO WILSON COUNTY LINE. MODERNIZE ROADWAY.	Plan and Des in Progress	4/15/2025	
4	U-5999	NORTH OF SR 1923 (BOOKER DAIRY ROAD) TO SR 1003 (BUFFALO ROAD). CONSTRUCT ROADWAY ON NEW LOCATION.	Open to Traffic	12/19/2017	12/19/2017
4	U-6101	I-40 FROM SR 1728 (WADE AVENUE) TO NC 42, I-440, I-87 FROM I-40 TO I-540, US 1 FROM NC 540 TO I-40. CONVERT FACILITIES TO MANAGED FREEWAYS, TO INCLUDE RAMP METERING.	Plan and Des in Progress	1/3/2028	
4	U-6110	SR 1711 (NORTH OAK FOREST ROAD). IMPROVE INTERSECTION.	Plan and Des in Progress	8/30/2023	
4	U-6111	SR 1330 (AIRPORT ROAD)/SR 1332 (LAKE WILSON ROAD). IMPROVE INTERSECTION.	Plan and Des in Progress	5/31/2024	
4	U-6113	GREENFIELD PARKWAY TO NC 42. UPGRADE ROADWAY TO SUPERSTREET.	Plan and Des in Progress	1/9/2026	
4	U-6149	NC 58 (WASHINGTON STREET), EXIT 459, TO SR 1233 (THOMAS ROAD) OVERPASS. UPGRADE TO INTERSTATE STANDARDS.	Plan and Des in Progress	8/20/2029	
4	U-6203	NC 50 TO SR 1330 (RALEIGH ROAD). UPGRADE TO SUPERSTREET.	Plan and Des in Progress	7/31/2024	
4	U-6204	COUNTRY DAY ROAD TO NEW HOPE ROAD. ACCESS MANAGEMENT.	Plan and Des in Progress	4/1/2024	
4	U-6205	US 70 BYPASS TO SR 1572 (SAULSTON ROAD). WIDEN ROADWAY.	Plan and Des in Progress	7/31/2024	
4	U-6206	US 70 TO SR 1712 (THOROUGHFARE ROAD). MODERNIZE ROADWAY.	Plan and Des in Progress	7/31/2025	
4	U-6207	ARRINGTON BRIDGE ROAD TO NC 111. MODERNIZE ROADWAY.	Plan and Des in Progress	11/30/2026	
4	U-6208	SR 1010 (CLEVELAND ROAD) TO NC 42. CONSTRUCT ROADWAY ON NEW LOCATION.	Plan and Des in Progress	1/1/2026	
4	U-6216	NC 42 TO SR 1555 (BARBER MILL ROAD). WIDEN TO MULTI-LANES.	Plan and Des in Progress	5/30/2026	

Div	Project	Description	Status	Env Plan	Env Actual
4	U-6223	US 70 BUS/NC 42 TO SR 1560 (RANCH ROAD) IN CLAYTON. NEW LOCATION EXTENSION OF RANCH ROAD.	ROW In Progress	2/26/2021	2/19/2021
5	B-5987	REPLACE BRIDGES 910115 AND 910117 OVER NORFOLK SOUTHERN RAILROAD AND AN UNNAMED TRIBUTARY OF SWIFT CREEK.	Plan and Des in Progress	8/30/2022	
5	I-0914BA	SOUTH OF US 158 IN VANCE COUNTY TO NORTH OF SR 1237 (MANSON DREWRY ROAD) IN WARREN COUNTY	Open to Traffic	6/9/2011	6/9/2011
5	I-0914BB	NORTH OF SR 1237 (MANSON DREWRY ROAD) TO VIRGINIA STATE LINE	Open to Traffic	6/9/2011	6/9/2011
5	I-4744	SR 1728 (WADE AVENUE) TO I-440 / US 1 / US 64. WIDEN TO SIX LANES.	Open to Traffic	1/29/2009	1/29/2009
5	I-5111	I-440 / US 64 (EXIT 301) TO NC 42 (EXIT 312). ADD 2 GENERAL-PURPOSE LANES IN EACH DIRECTION.	Project Let	6/7/2018	6/7/2018
5	I-5111SW	I-440 / US 64 (EXIT 301) TO JOHNSTON COUNTY LINE.	Project Let	6/7/2018	6/7/2018
5	I-5112	EAST OF I-540 TO WADE AVENUE (EXIT 289) INCLUDING RAMPS, AND SR 1728 (WADE AVENUE) FROM I-40 TO SR 3009 (EDWARDS MILL ROAD). MILL AND RESURFACE ROADWAY, SHOULDERS AND RAMPS.	Open to Traffic	4/21/2009	11/21/2008
5	I-5506	SR 1002 (AVIATION PARKWAY) INTERCHANGE. IMPROVE INTERCHANGE AND CONSTRUCT AUXILIARY LANE ON I-40 WESTBOUND FROM SR 1002 TO SR 3015 (AIRPORT BOULEVARD).	Open to Traffic	8/30/2016	8/30/2016
5	I-5700	SR 3015 (AIRPORT BOULEVARD). REVISE INTERCHANGE; CONSTRUCT AUXILIARY LANES ON I-40 EASTBOUND FROM I-540 TO SR 3015 (AIRPORT BOULEVARD) AND FROM SR 3015 TO SR 1002 (AVIATION PARKWAY), AND CONSTRUCT AUXILIARY LANE ON I-40 WESTBOUND FROM SR 3015 (AIRPORT BO	Project Let	5/4/2018	5/4/2018
5	I-5701	I-440 / US 1 / US 64 TO SR 1370 (LAKE WHEELER ROAD) IN RALEIGH. ADD LANES.	Plan and Des in Progress	10/31/2023	
5	I-5703	I-440 / US 1 / US 64 INTERCHANGE IN RALEIGH. RECONSTRUCT INTERCHANGE.	Plan and Des in Progress	10/31/2023	
5	I-5707	NC 55 (ALSTON AVENUE) TO NC 147 (DURHAM FREEWAY / TRIANGLE EXPRESSWAY) IN DURHAM. CONSTRUCT WESTBOUND AUXILIARY LANE.	Env Doc Complete	8/11/2017	8/11/2017
5	I-5708	SR 2000 (WAKE FOREST ROAD) IN RALEIGH. INTERCHANGE IMPROVEMENTS.	ROW In Progress	8/30/2018	6/26/2018

Div	Project	Description	Status	Env Plan	Env Actual
5	I-5870	US 70 (GLENWOOD AVENUE) IN RALEIGH. CONSTRUCT INTERCHANGE IMPROVEMENTS, REVISE US 70 INTERSECTION WITH SR 1670 (BLUE RIDGE ROAD) / SR 1820 (LEAD MINE ROAD), AND REPLACE BRIDGE 910494 ON SR 1670.	Plan and Des in Progress	4/30/2025	
5	I-5873	NC 54 IN RALEIGH. INTERCHANGE IMPROVEMENTS.	Open to Traffic	2/19/2018	2/19/2018
5	I-5941	ORANGE COUNTY LINE TO US 15 / US 501 IN DURHAM. PAVEMENT REHABILITATION	Plan and Des in Progress	9/5/2023	
5	I-5942	NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY. PAVEMENT REHABILITATION.	Plan and Des in Progress	9/4/2026	
5	I-5943	SR 1728 (WADE AVENUE) TO I-440 / US 1 IN RALEIGH. PAVEMENT AND BRIDGE REHABILITATION.	Env Doc Complete	10/29/2021	10/29/2021
5	I-5944	I-440 IN RALEIGH TO SR 1003 (ROLESVILLE ROAD). PAVEMENT REHABILITATION.	Plan and Des in Progress	11/1/2024	
5	I-5945	TRIANGLE TOWNE CENTER BOULEVARD IN RALEIGH TO I-495 / US 64 / US 264 IN KNIGHTDALE. PAVEMENT REHABILITATION.	Plan and Des in Progress	3/1/2023	
5	I-5966	SR 1002 (AVIATION PARKWAY) TO SR 1652 (HARRISON AVENUE) IN CARY. CONSTRUCT AUXILIARY LANES IN BOTH DIRECTIONS.	Plan and Des in Progress	7/1/2026	
5	I-5968	US 70 TO SR 1829 (LEESVILLE ROAD) IN RALEIGH. CONSTRUCT EASTBOUND AUXILIARY LANE.	Env Doc Complete	9/28/2018	8/1/2018
5	I-5970	US 401 (CAPITAL BOULEVARD) IN RALEIGH. INTERCHANGE IMPROVEMENTS.	Plan and Des in Progress	9/30/2024	
5	I-5993	US 15 / US 501 TO EAST OF NC 147. PAVEMENT REHABILITATION.	Env Doc Complete	10/18/2019	7/24/2019
5	I-5994	US 15 / US 501 TO EAST OF NC 147. BRIDGE REHABILITATION - MULTIPLE STRUCTURES.	Env Doc Complete	8/30/2019	7/24/2019
5	I-5995	EAST OF NC 147 TO SR 3015 (AIRPORT BOULEVARD). PAVEMENT REHABILITATION.	Plan and Des in Progress	5/1/2026	
5	I-5996	SR 1002 (AVIATION PARKWAY) IN CARY TO SR 1728 (WADE AVENUE) IN RALEIGH. PAVEMENT REHABILITATION.	Plan and Des in Progress	7/1/2024	
5	I-5997	SR 1728 (WADE AVENUE) TO SR 2000 (WAKE FOREST ROAD) IN RALEIGH. PAVEMENT REHABILITATION.	Env Doc Complete	11/12/2021	11/12/2021
5	I-5998	I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION.	Plan and Des in Progress	5/1/2025	
5	I-5999	US 70 (GLENWOOD AVENUE) TO EAST OF TRIANGLE TOWN BOULEVARD IN RALEIGH. PAVEMENT REHABILITATION.	Env Doc Complete	11/12/2021	11/12/2021

Div	Project	Description	Status	Env Plan	Env Actual
5	I-6000	I-40 IN DURHAM TO US 1 IN RALEIGH. BRIDGE PRESERVATION / REHABILITATION.	Plan and Des in Progress	5/1/2025	
5	I-6001	SR 1003 (ROLESVILLE ROAD) TO NASH COUNTY LINE. PAVEMENT REHABILITATION.	Plan and Des in Progress	8/27/2022	
5	I-6005	US 64 BUSINESS (WENDELL BOULEVARD) TO US 264. WIDEN TO 6 LANES.	Plan and Des in Progress	12/1/2023	
5	I-6006	NC 54 (EXIT 273) TO SR 1728 (WADE AVENUE). CONVERT FACILITY TO A MANAGED FREEWAY WITH RAMP METERING AND OTHER ATM / ITS COMPONENTS.	Plan and Des in Progress	1/31/2024	
5	I-6007	SR 2233 (SMITHFIELD ROAD). CONVERT INTERCHANGE TO DIVERGING DIAMOND.	Plan and Des in Progress	12/2/2024	
5	I-6010	EAST OF SR 1827 (MIDLAND TERRACE) TO SR 1632 (RED MILL ROAD) IN DURHAM. ADD LANES.	Plan and Des in Progress	1/1/2025	
5	R-2721A	NC 55 BYPASS TO EAST OF SR 1152 (HOLLY SPRINGS ROAD). CONSTRUCT FREEWAY ON NEW LOCATION.	Project Let	6/6/2018	6/6/2018
5	R-2721B	EAST OF SR 1152 (HOLLY SPRINGS ROAD) TO EAST OF US 401. CONSTRUCT FREEWAY ON NEW LOCATION.	Project Let	6/6/2018	6/6/2018
5	R-2814B	ROLESVILLE BYPASS, NORTH OF SR 2225 (LOUISBURY ROAD) TO NC 96 ON NEW LOCATION	Open to Traffic	10/31/2006	10/31/2006
5	R-2814C	NC 96 TO SR 1103 (FLAT ROCK CHURCH ROAD / CLIFTON POND ROAD)	Project Let	10/31/2006	10/31/2006
5	R-2814D	SR 1103 (FLAT ROCK CHURCH ROAD / CLIFTON POND ROAD) TO SR 1700 (FOX PARK ROAD) SOUTH OF LOUISBURG	Env Doc Complete	10/31/2006	10/31/2006
5	R-2828	SOUTHERN WAKE FREEWAY / TRIANGLE EXPRESSWAY SOUTHEAST EXTENSION (RALEIGH OUTER LOOP), EAST OF US 401 TO I-40. CONSTRUCT FREEWAY ON NEW LOCATION.	Project Let	6/6/2018	6/6/2018
5	R-2829	EASTERN WAKE FREEWAY / TRIANGLE EXPRESSWAY SOUTHEAST EXTENSION (RALEIGH OUTER LOOP), I-40 TO US 64 / US 264 BYPASS. FREEWAY ON NEW LOCATION.	Plan and Des in Progress	6/6/2018	6/6/2018
5	R-3608	NC 56 / NC 581 (NASH STREET) TO SR 1229 (MAIN STREET). WIDEN TO MULTILANES.	Plan and Des in Progress	11/1/2027	
5	R-5705C	SR 4809 (JICARILLA LANE) TO NC 42 IN FUQUAY-VARINA.	Plan and Des in Progress	11/26/2019	11/26/2019
5	R-5707	US 15 AND NC 50 IN CREEDMOOR. REALIGN INTERSECTIONS.	Open to Traffic	5/4/2017	5/4/2017

Div	Project	Description	Status	Env Plan	Env Actual
5	R-5893	SR 1114 (PEACH ORCHARD ROAD) TO US 401 IN LOUISBURG. WIDEN TO 4 LANES.	Plan and Des in Progress	1/28/2028	
5	U-0071	EAST END CONNECTOR, NC 147 (DURHAM FREEWAY) TO NORTH OF NC 98 IN DURHAM. FOUR-LANE DIVIDED FREEWAY WITH AUXILIARY LANES, PART ON NEW LOCATION.	Project Let	12/20/2011	12/20/2011
5	U-2719	SOUTH OF SR 1313 (WALNUT STREET) TO NORTH OF SR 1728 (WADE AVENUE) IN RALEIGH. WIDEN FROM FOUR TO SIX LANES, IMPROVE STORAGE AT LAKE BOONE TRAIL INTERCHANGE AND INSTALL RAMP METERS.	Project Let	5/24/2018	5/24/2018
5	U-2823	I-540 TO HILLBURN DRIVE IN RALEIGH. ADD LANES AND CONVERT TO SUPERSTREET.	Plan and Des in Progress	6/1/2027	
5	U-2901B	US 1 TO NORTH OF SR 1160 (OLIVE CHAPEL ROAD). CONVERT EXISTING MULTILANES TO MEDIAN DIVIDED SECTION AND WIDEN REMAINING 2-LANE SECTIONS TO MULTILANES.	Env Doc Complete	12/20/2018	12/20/2018
5	U-3308	NC 147 (DURHAM FREEWAY) TO US 70 BUSINESS / NC 98 (HOLLOWAY STREET) IN DURHAM. WIDEN TO FOUR-LANE DIVIDED FACILITY FROM NC 147 TO MAIN STREET AND REPLACE NORFOLK SOUTHERN RAILROAD BRIDGES. MODERNIZE FROM MAIN STREET TO US 70 BUSINESS / NC 98 (HOLLOWAY ST	Project Let	6/25/2007	6/25/2007
5	U-4437	SR 1664 / SR 3074 (BLUE RIDGE ROAD) IN VICINITY OF NC RAILROAD (CSX CORPORATION AND NORFOLK SOUTHERN) IN RALEIGH. CONSTRUCT GRADE SEPARATIONS AND ACCESS ROAD BETWEEN NC 54 AND SR 1664 / SR 3074.	Project Let	9/27/2012	9/27/2012
5	U-4916	HARRISON STREET TO NORTH PARK DRIVE IN HENDERSON. WIDEN TO THREE LANES WITH CURB AND GUTTER, STORM DRAINAGE, AND SIDEWALKS.	Abandoned by City	6/28/2010	6/28/2010
5	U-5301	WEST OF SR 1308 (LAURA DUNCAN ROAD) TO US 1 IN APEX AND CARY. CORRIDOR UPGRADE AND IMPROVEMENTS.	Env Doc Complete	8/7/2019	8/7/2019
5	U-5302	SOUTH OF SR 1006 (OLD STAGE ROAD) TO SOUTH OF SR 2538 (MECHANICAL BOULEVARD) / GARNER STATION BOULEVARD IN GARNER. CONVERT TO SUPERSTREET.	ROW In Progress	7/2/2018	7/2/2018
5	U-5307A	I-540 TO NORTH OF SR 2006 (DURANT ROAD) IN RALEIGH.	Plan and Des in Progress	8/31/2022	



Div	Project	Description	Status	Env Plan	Env Actual
5	U-5307B	NORTH OF SR 2006 (DURANT ROAD) IN RALEIGH TO NORTH OF SR 2045 (BURLINGTON MILLS ROAD) IN WAKE FOREST.	Plan and Des in Progress	8/31/2022	
5	U-5307C	NORTH OF SR 2045 (BURLINGTON MILLS ROAD) TO SOUTH OF NC 98 BUSINESS IN WAKE FOREST.	Plan and Des in Progress	8/31/2022	
5	U-5307D	SOUTH OF NC 98 BUSINESS TO SR1909 (PURNELL ROAD) / SR 1931 (HARRIS ROAD) IN WAKE FOREST.	Plan and Des in Progress	8/31/2022	
5	U-5315A	WEST OF HIGHCROFT DRIVE TO EAST OF MILLS PARK DRIVE IN CARY. CONSTRUCT 2-LANE FACILITY ON 4-LANE RIGHT OF WAY.	Open to Traffic	1/30/2009	1/30/2009
5	U-5315B	NC 540 (TRIANGLE EXPRESSWAY / WESTERN WAKE FREEWAY). CONSTRUCT INTERCHANGE.	Open to Traffic	1/30/2009	1/30/2009
5	U-5315C	SR 1600 / SR 1625 (GREEN LEVEL CHURCH ROAD) TO EAST OF NC 55 IN CARY. WIDEN TO 4 LANES WITH LANDSCAPED MEDIAN.	Env Doc Complete	7/13/2015	7/13/2015
5	U-5317	NC 55 (NORTH BROAD STREET) TO NC 42 (WEST ACADEMY STREET) IN FUQUAY-VARINA, WAKE COUNTY. MULTILANE FACILITY ON NEW LOCATION.	Open to Traffic	5/31/2016	5/31/2016
5	U-5501	NC 54 (NE MAYNARD ROAD) TO SR 1652 (HARRISON AVENUE) IN CARY. WIDEN FROM 2 TO 3 LANES, TO INCLUDE ROUNDABOUTS, AS WELL AS PEDESTRIAN AND BICYCLE ENHANCEMENTS.	Project Let	10/12/2015	10/12/2015
5	U-5515	SR 1930 (STADIUM DRIVE), US 1 TO SR 1954 (NORTH WINGATE STREET) IN WAKE FOREST. COMPLETE STREETS IMPROVEMENTS TO INCLUDE: WIDEN TO THREE-LANE CURB AND GUTTER SECTION, CONSTRUCT SIDEWALK, MULTIUSE PATH, BICYCLE LANES, AND PEDESTRIAN / TRANSIT AMENITIES.	Open to Traffic	2/9/2015	2/9/2015
5	U-5516	SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	Env Doc Complete	10/30/2018	10/30/2018
5	U-5518	WEST OF SR 3067 (T.W. ALEXANDER DRIVE) TO I-540 IN RALEIGH. UPGRADE ROADWAY TO IMPROVE CAPACITY, SAFETY AND TRAFFIC OPERATIONS INCLUDING INTERCHANGES AT VARIOUS LOCATIONS.	Env Doc Complete	4/28/2019	4/28/2019
5	U-5521	CABARRUS STREET TO MARTIN STREET IN RALEIGH. EXTEND WEST STREET ON NEW LOCATION, WITH GRADE SEPARATION AT NORTH CAROLINA RAILROAD / NORFOLK SOUTHERN "H" LINE.	ROW In Progress	5/27/2019	5/27/2019
5	U-5529	WEST OF SR 1101 (PINEY GROVE - WILBON ROAD) TO VILLAGE WALK DRIVE IN HOLLY SPRINGS. OPERATIONAL IMPROVEMENTS.	Project Let	11/19/2015	11/19/2015

Div	Project	Description	Status	Env Plan	Env Actual
5	U-5537	WIDEN TO 3 LANES - NORTH OF MACGREGOR PINES ROAD TO NORTH OF VERSAILLES DRIVE. INCL. 10 FT MULTIUSE PATH EAST SIDE; 5 FT SIDEWALK WEST SIDE.	Project Let	8/31/2016	8/31/2016
5	U-5618	SR 1613 (DAVIS DRIVE) TO WEST OF NC 54 IN MORRISVILLE. WIDEN TO 4-LANE DIVIDED FACILITY.	Project Let	4/28/2017	4/28/2017
5	U-5717	SR 1116 (GARRETT ROAD) IN DURHAM. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	ROW In Progress	11/27/2018	11/27/2018
5	U-5720A	LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD) / SR 1811 (SHERRON ROAD).	Plan and Des in Progress	6/30/2022	
5	U-5720B	SR 1959 (SOUTH MIAMI BOULEVARD) / SR 1811 (SHERRON ROAD) TO EAST OF SR 2095 (PAGE ROAD EXTENSION).	Plan and Des in Progress	6/30/2022	
5	U-5744	SR 2026 (HAMMOND ROAD) / SR 2812 (TIMBER DRIVE) IN GARNER. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	Env Doc Complete	11/15/2018	11/15/2018
5	U-5745	SR 1183 (UNIVERSITY DRIVE) INTERSECTION IN DURHAM. CONSTRUCT ROUNDABOUT.	Open to Traffic	4/25/2017	4/25/2017
5	U-5746	WAKE TECHNICAL COMMUNITY COLLEGE TO SR 1010 (TEN-TEN ROAD). ADD LANES.	ROW In Progress	10/17/2018	9/13/2018
5	U-5747A	SR 1613 (DAVIS DRIVE) TO NORTH OF SR 1637 (CHURCH STREET) IN MORRISVILLE. WIDEN TO 4-LANE DIVIDED FACILITY.	ROW In Progress	12/18/2018	12/18/2018
5	U-5747B	SR 1635 (MCCRIMMON PARKWAY) IN MORRISVILLE. CONVERT AT-GRADE INTERSECTION TO GRADE SEPARATION, INCLUDING GRADE SEPARATION OF NORTH CAROLINA RAILROAD.	ROW In Progress	12/18/2018	12/18/2018
5	U-5748	SR 2044 (LIGON MILL ROAD) / SR 2224 (MITCHELL MILL ROAD) AND SR 2006 (PERRY CREEK ROAD) IN RALEIGH. INTERSECTION IMPROVEMENTS.	ROW In Progress	6/13/2019	6/13/2019
5	U-5750	NC 540 TO PERIMETER PARK DRIVE IN MORRISVILLE. ADD LANES.	ROW In Progress	12/20/2018	12/20/2018
5	U-5751	NC 55 / NC 42 IN FUQUAY-VARINA. IMPROVE US 401 INTERSECTION WITH NC 55 / NC 42. PROJECT WILL INCLUDE IMPROVEMENTS TO NC 55 INTERSECTION WITH NC 42, AND CONSTRUCTION OF CONNECTOR FROM NC 55 TO SR 5056 (JUDD PARKWAY).	Plan and Des in Progress	7/1/2027	
5	U-5774A	US 15 / US 501. UPGRADE INTERCHANGE.	Plan and Des in Progress	1/16/2023	
5	U-5774B	WEST OF US 15 / US 501 IN ORANGE COUNTY TO EAST OF SR 1110 (BARBEE CHAPEL ROAD) IN DURHAM COUNTY. UPGRADE ROADWAY CORRIDOR.	Plan and Des in Progress	1/16/2023	

Div	Project	Description	Status	Env Plan	Env Actual
5	U-5774C	EAST OF SR1110 (BARBEE CHAPEL ROAD) TO EAST OF LITTLE CREEK. UPGRADE ROADWAY CORRIDOR.	Plan and Des in Progress	1/16/2023	
5	U-5774F	EAST OF LITTLE CREEK TO EAST OF I-40. UPGRADE ROADWAY CORRIDOR AND CONSTRUCT INTERCHANGE IMPROVEMENTS AT I-40.	Plan and Des in Progress	1/16/2023	
5	U-5774G	EAST OF I-40 TO EAST OF NC 751. UPGRADE ROADWAY CORRIDOR.	Plan and Des in Progress	1/16/2023	
5	U-5774H	EAST OF NC 751 TO EAST OF SR 1118 (FAYETTEVILLE ROAD). UPGRADE ROADWAY CORRIDOR.	Plan and Des in Progress	1/16/2023	
5	U-5774I	EAST OF SR 1118 (FAYETTEVILLE ROAD) TO EAST OF SR 1106 (BARBEE ROAD). UPGRADE ROADWAY CORRIDOR.	Plan and Des in Progress	1/16/2023	
5	U-5774J	EAST OF SR 1106 (BARBEE ROAD) TO NC 55. UPGRADE ROADWAY CORRIDOR.	Plan and Des in Progress	1/16/2023	
5	U-5811	NC 54 TO I-40 IN MORRISVILLE. WIDEN TO MULTILANES WITH INTERCHANGE MODIFICATIONS AT I-40.	Plan and Des in Progress	12/1/2025	
5	U-5823	SR 1116 (GARRETT ROAD) TO NC 751 (HOPE VALLEY ROAD) IN DURHAM. CONSTRUCT ROADWAY ON NEW ALIGNMENT.	Plan and Des in Progress	4/1/2022	
5	U-5825	APEX PEAKWAY IN APEX TO SR 1300 (KILDARE FARM ROAD) IN CARY. WIDEN TO MULTILANES.	Env Doc Complete	7/31/2019	6/28/2019
5	U-5826	I-540 TO SR 2006 (DURANT ROAD). ADD LANES.	ROW In Progress	2/19/2018	2/19/2018
5	U-5827	POPLAR PIKE LANE IN MORRISVILLE TO SR 2153 (LITTLE DRIVE) IN RESEARCH TRIANGLE PARK. CONSTRUCT ROADWAY ON NEW LOCATION.	Open to Traffic	1/8/2018	1/8/2018
5	U-5828	SR 3015 (AIRPORT BOULEVARD) TO SR 1002 (AVIATION PARKWAY) IN MORRISVILLE. WIDEN TO MULTILANES, PART ON NEW LOCATION.	Open to Traffic	8/29/2016	8/29/2016
5	U-5889	SR 1116 (CASS HOLT ROAD) TO NC 55 BYPASS IN HOLLY SPRINGS. WIDEN TO MULTILANES, WITH INTERSECTION IMPROVEMENTS AT SR 1116 (CASS HOLT ROAD), SR 1101 (PINEY GROVE-WILBON ROAD) AND NC 55 BYPASS.	Plan and Des in Progress	12/1/2027	
5	U-5890	COBLE BOULEVARD TO US 158 BUSINESS IN HENDERSON. CORRIDOR UPGRADE.	Plan and Des in Progress	9/1/2025	
5	U-5891	I-540 TO NORTH OF NC 98. WIDEN TO MULTILANE DIVIDED ROADWAY.	Plan and Des in Progress	6/1/2027	
5	U-5928	JAMES STREET TO TOWHEE DRIVE. CONSTRUCT GRADE SEPARATED INTERCHANGE FOR APEX PEAKWAY AT SOUTH SALEM STREET AND CSX RR.	ROW In Progress	1/26/2018	1/26/2018
5	U-5934	I-40 TO FUTURE I-885 (EAST END CONNECTOR) IN DURHAM. ADD LANES AND REHABILITATE PAVEMENT.	Plan and Des in Progress	10/2/2023	

Div	Project	Description	Status	Env Plan	Env Actual
5	U-5936	I-40 TO I-440 IN RALEIGH. ADD LANES.	Plan and Des in Progress	7/1/2026	
5	U-5937	SR 1127 (WEST CHAPEL HILL STREET) TO BRIGGS AVENUE IN DURHAM. CONSTRUCT AUXILIARY LANES AND OPERATIONAL IMPROVEMENTS.	Plan and Des in Progress	11/3/2025	
5	U-5966	SR 1613 (MCCRIMMON PARKWAY) TO NC 540 IN MORRISVILLE. CONSTRUCT MULTILANE FACILITY ON NEW LOCATION.	Plan and Des in Progress	7/14/2023	
5	U-5969A	SOUTH OF US 158 TO NC 157.	Plan and Des in Progress	7/15/2022	
5	U-5969B	NC 157 TO SR 1596 (WEST MOREHEAD STREET)	Plan and Des in Progress	7/15/2022	
5	U-5969C	SR 1596 (WEST MOREHEAD STREET) TO SR 1601 (NORTH MAIN STREET)	Plan and Des in Progress	7/15/2022	
5	U-6020	SR 1215 (WEST LYON STATION ROAD) IN BUTNER. REALIGN INTERSECTION.	ROW In Progress	10/15/2018	6/13/2018
5	U-6021	WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4-LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	Plan and Des in Progress	9/1/2028	
5	U-6024	BURKE BOULEVARD TO NC 56 / NC 581 (NASH STREET) IN LOUISBURG. CONVERT 5-LANE SECTION TO 4-LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	Plan and Des in Progress	11/1/2027	
5	U-6066	NC 55 IN APEX TO US 64 IN CARY. ADD LANES.	Plan and Des in Progress	7/1/2024	
5	U-6067	I-40, SR (MOUNT MORIAH ROAD), AND SOUTHWEST DURHAM PARKWAY IN DURHAM. IMPROVE INTERCHANGE / INTERSECTION AREA.	Plan and Des in Progress	1/4/2027	
5	U-6093	OLDE BIRCH ROAD TO SR 2544 (SUNNYBROOK ROAD) IN RALEIGH. WIDEN TO 4-LANE DIVIDED FACILITY.	Project Let	4/9/2018	4/9/2018
5	U-6094	EAST OF NC 55 TO FLINT POINT LANE IN HOLLY SPRINGS. WIDEN FROM 2 TO 4 LANES.	ROW In Progress	9/2/2019	7/11/2019
5	U-6096	INTERSECTION OF OLD HONEYCUTT ROAD (SR 2763) AND PURFOY ROAD (SR 1301) IN FUQUAY-VARINA. INTERSECTION IMPROVEMENTS.	Project Let	9/7/2018	9/7/2018
5	U-6099	SR 1004 (EAST GARNER ROAD) TO I-40 IN GARNER. WIDEN ROADWAY FROM SOUTH OF SR 2585 (WILMINGTON ROAD) TO I-40, INCLUDING ACCESS POINT IMPROVEMENTS, AND CONSTRUCT IMPROVEMENTS AT SR 1004 INTERSECTION AND I-40 INTERCHANGE.	Open to Traffic	5/14/2019	5/14/2019
5	U-6112	SR 1010 (TEN-TEN ROAD). CONVERT EXISTING SIGNALIZED INTERSECTION TO SQUARE-LOOP INTERCHANGE.	Plan and Des in Progress	7/1/2025	
5	U-6116	SR 1375 (SIMPKINS ROAD) TO SR 2538 (MECHANICAL BOULEVARD) IN GARNER. WIDEN TO 6 LANES AND CONVERT TO SUPERSTREET.	Plan and Des in Progress	1/16/2026	

Div	Project	Description	Status	Env Plan	Env Actual
5	U-6118	MERIDIAN PARKWAY TO I-40 INTERCHANGE IN DURHAM. ADD THIRD SOUTHBOUND LANE AND UPGRADE RAMP TERMINALS.	Plan and Des in Progress	12/10/2025	
5	U-6120	SR 1938 (JUNCTION ROAD) TO SR 1919 (LYNN ROAD) IN DURHAM. CONSTRUCT SAFETY IMPROVEMENTS AND WIDEN TO ADD MEDIAN, BICYCLE LANES, SIDEWALKS, TRANSIT STOP IMPROVEMENTS, AND TRAFFIC SIGNALS WHERE NEEDED.	Plan and Des in Progress	7/30/2024	
5	U-6193	SR 3009 (EDWARDS MILL ROAD) IN RALEIGH.	Plan and Des in Progress	1/4/2027	
5	U-6217	SR 1010 (TEN-TEN ROAD) TO SR 3977 (CARY PARKWAY). IMPROVE INTERSECTIONS AT SR 1010, SR 1379 (PENNY ROAD), AND SR 3977.	Plan and Des in Progress	12/3/2023	
5	U-6222	CAMP KANATA RD AND NC 98 IN WAKE FOREST. IMPROVE INTERSECTION, ADD TURN LANES ON NC 98.	Project Let	1/28/2021	1/28/2021
5	U-6225	SR 2709 (ACKERMAN RD), SR 2547 (HEBRON CHURCH RD) AND SR 2700 (WHITE OAK RD) IN GARNER IMPROVE INTERSECTION. ADD MULTI-LANE ROUND ABOUT.	ROW In Progress	5/21/2020	5/21/2020
5	U-6227	NC 55 TO CAMERON POND DR. IN CARY. WIDEN TO MULTI LANES.	ROW In Progress	9/18/2020	9/18/2020
5	U-6241	SR 2051 (BURLINGTON MILLS ROAD), EAST OF ROLESVILLE MIDDLE SCHOOL TO US 401 BUSINESS (SOUTH MAIN STREET) IN ROLESVILLE. REALIGN ROADWAY AND CONSTRUCT NEW INTERSECTION WITH SOUTH MAIN STREET. US 401 BUSINESS (SOUTH MAIN STREET), SR 2051 (BURLINGTON MILLS	Env Doc Complete	9/15/2021	8/4/2021
5	U-6242	SR 2015 / SR 2041 (SPRING FOREST ROAD) TO US 1 (CAPITAL BOULEVARD) IN RALEIGH, UPGRADE TO A COMPLETE STREET.	Env Doc Complete	7/1/2021	7/1/2021
5	U-6243	FLINT POINT LANE TO SR 1301 (SUNSET LAKE ROAD) IN HOLLY SPRINGS. WIDEN TO A FOUR-LANE MEDIAN-DIVIDED FACILITY AND CONSTRUCT SIDEWALK.	Project Let	1/27/2021	1/27/2021
5	U-6244	SR 1007 (WENDELL FALLS PARKWAY) IN WENDELL. IMPROVE INTERSECTION AND INCLUDE CLOSURE OF WALL STREET.	Env Doc Complete	1/26/2022	1/26/2022
6	B-5985	REPLACE BRIDGE 770125 AND 770175 OVER LUMBER RIVER.	ROW In Progress	12/21/2021	12/21/2021
6	I-5850A	BRIDGE REHABILITATION, MEDIAN DRAINAGE, AND CONTROL OF ACCESS FENCE.	Open to Traffic	7/18/2017	7/18/2017
6	I-5850B	PAVEMENT REHABILITATION.	Open to Traffic	10/19/2017	10/19/2017

Div	Project	Description	Status	Env Plan	Env Actual
6	I-5877	SR 1811 (BUD HAWKINS ROAD) (EXIT 70) AND SR 1002 (LONG BRANCH ROAD) (EXIT 71). IMPROVE INTERCHANGES.	Project Let	1/18/2018	1/18/2018
6	I-5878	US 421 (EXIT 73) AND SR 1793 (POPE ROAD) (EXIT 72). IMPROVE INTERCHANGES.	Project Let	1/18/2018	1/18/2018
6	I-5878A	US 421 (EXIT 73) AND SR 1793 (POPE ROAD) (EXIT 72). CLEARING FOR UTILITIES.	Plan and Des in Progress	1/18/2018	1/18/2018
6	I-5879	SR 1536 (CARTHAGE ROAD AND WEST CARTHAGE ROAD) (EXIT 19). IMPROVE INTERCHANGE.	Project Let	11/15/2018	11/15/2018
6	I-5883	SR 1808 (JONESBORO ROAD) (EXIT 75) AND SR 1709 (HODGES CHAPEL ROAD) (EXIT 77). IMPROVE INTERCHANGES.	Project Let	2/16/2018	2/16/2018
6	I-5938A	BRIDGE REHABILITATION	Open to Traffic	7/18/2017	7/18/2017
6	I-5938B	PAVEMENT REHABILITATION	Open to Traffic	10/19/2017	10/19/2017
6	I-5939	SOUTH CAROLINA STATE LINE (MILE MARKER 0.0) TO I-74 (MILE MARKER 13). PAVEMENT REHABILITATION	Project Let	10/25/2018	10/25/2018
6	I-5986A	I-95 BUSINESS/US 301 (EXIT 56) TO SR 1001 (LONG BRANCH ROAD - EXIT 71). WIDEN TO EIGHT LANES.	Project Let	1/31/2019	1/31/2019
6	I-5986B	SR 1001 (LONG BRANCH ROAD - EXIT 71) TO I-40 (EXIT 81). WIDEN TO EIGHT LANES.	Project Let	1/31/2019	1/31/2019
6	I-5986BA	SR 1001 (LONG BRANCH ROAD - EXIT 71) TO I-40 (EXIT 81). CLEARING FOR UTILITIES.	Plan and Des in Progress	1/31/2019	1/31/2019
6	I-5986C	INSTALL BROADBAND FIBER ALONG I-95 FROM SOUTH CAROLINA LINE TO VIRGINIA STATE LINE.	Project Let		
6	I-5987A	SOUTH OF US 301 TO SOUTH OF NC 20. WIDEN TO EIGHT LANES.	ROW In Progress	11/14/2019	11/14/2019
6	I-5987AA	CONSTRUCT WEIGH IN MOTION STATION.	Plan and Des in Progress	11/14/2019	11/14/2019
6	I-5987B	SOUTH OF NC 20 TO SOUTH OF PROPOSED I-295. WIDEN TO EIGHT LANES.	ROW In Progress	11/14/2019	11/14/2019
6	I-6011	NC 41 NEAR LUMBERTON TO US 76 NEAR CHADBOURN. UPGRADE US 74 TO INTERSTATE STANDARDS.	Plan and Des in Progress	7/31/2026	
6	I-6011A	CONVERT AT-GRADE INTERSECTION OF US 74 AND SR 2225 (CREEK ROAD) TO GRADE SEPARATION.	Plan and Des in Progress	7/31/2024	
6	I-6064A	I-74 (EXIT 13) TO CARTHAGE ROAD (EXIT 19). WIDEN ROADWAY.	Project Let	12/29/2020	12/29/2020
6	I-6064B	CARTHAGE ROAD (EXIT 19) TO US 301 (FAYETTEVILLE ROAD, EXIT 22). WIDEN ROADWAY.	Project Let	12/29/2020	12/29/2020

Div	Project	Description	Status	Env Plan	Env Actual
6	I-6064C	MILE MARKER 13 TO MILE MARKER 22. PAVEMENT REHABILITATION.	Project Let	12/29/2020	12/29/2020
6	R-2303A	WEST OF SR 1006 (MAXWELL ROAD/CLINTON ROAD) IN CUMBERLAND COUNTY TO SR 1853 (JOHN NUNNERY ROAD).	Project Let	3/31/2010	3/31/2010
6	R-2561A	ELIZABETHTOWN BYPASS TO SR 1730 (ELWELL FERRY ROAD) IN BLADEN COUNTY.	Not Started		
6	R-2561B	SR 1730 (ELWELL FERRY ROAD) IN BLADEN COUNTY TO NC 11 IN COLUMBUS COUNTY.	Not Started		
6	R-2561C	NC 11 TO US 74/US 76 IN COLUMBUS COUNTY.	Not Started		
6	R-2561CA	NC 87 AT NC 11. CONSTRUCT INTERCHANGE.	ROW In Progress	7/30/2019	7/30/2019
6	R-4428	SR 1340 (ODOM STREET-PHILADELPHUS ROAD) IN PEMBROKE TO SR 1557 (REDMOND ROAD). WIDEN TO MULTI-LANES.	Env Doc Complete	5/31/2019	5/30/2019
6	R-5013	NC 410 (JOE BROWN HIGHWAY). IMPROVE INTERSECTION.	Open to Traffic		4/25/2018
6	R-5020A	SR 1166 (PLEASANT PLAINS CHURCH ROAD) TO SR 1437 (VIRGIL AVENUE).	ROW In Progress	9/1/2016	9/1/2016
6	R-5020B	SR 1437 (VIRGIL AVENUE) TO US 74/US 76.	Project Let	9/1/2016	9/1/2016
6	R-5705A	JUST SOUTH OF SR 1532 (OAK GROVE CHURCH ROAD) TO NC 210. PART ON NEW LOCATION.	ROW In Progress	11/26/2019	11/26/2019
6	R-5705B	NC 210 TO SR 4809 (JICARILLA LANE). PART ON NEW LOCATION.	ROW In Progress	11/26/2019	11/26/2019
6	R-5749	SR 1001 (HALLSBORO ROAD). CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	Open to Traffic		5/2/2017
6	R-5751	NC 72/NC 130. UPGRADE AT-GRADE INTERSECTION TO INTERCHANGE.	ROW In Progress	3/31/2020	3/10/2020
6	R-5752	SR 2220 (BROADBRIDGE ROAD). UPGRADE INTERSECTION TO INTERCHANGE.	Open to Traffic		1/11/2017
6	R-5797	SR 1506 (BOARDMAN ROAD). UPGRADE AT-GRADE INTERSECTION TO AN INTERCHANGE.	Project Let		8/29/2018
6	R-5819	SR 1740 (OLD LAKE ROAD). CONVERT AT-GRADE INTERSECTION TO OVERPASS.	ROW In Progress	5/27/2020	5/7/2020
6	R-5819A	ADVANCED CONSTRUCTION OF TEMPORARY REDUCED CONFLICT INTERSECTIONS AT SR 1735 (CHAUNCEY TOWN ROAD) AND SR 1740 (OLD LAKE ROAD).	Open to Traffic		9/5/2019
6	R-5820	SR 1735 (CHAUNCEY TOWN ROAD). CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	ROW In Progress	5/27/2020	5/7/2020

Div	Project	Description	Status	Env Plan	Env Actual
6	R-5866	SMITHFIELD FOODS PROCESSING CENTER. IMPROVE ROADWAY. THIS IS AN ECONOMIC DEVELOPMENT PROJECT.	Open to Traffic		3/15/2018
6	R-5888	SR 2110 (SNAKE ROAD) TO SYCAMORE LANE. WIDEN EXISTING ROADWAY.	Plan and Des in Progress	3/3/2027	
6	R-5890	PARKER LANE TO MCKINNEY PARKWAY. CONSTRUCT MEDIAN.	Plan and Des in Progress	7/31/2024	
6	R-5904	SR 1743 (COVINGTON FARM ROAD) TO I-95. WIDEN TO MULTI-LANES.	Plan and Des in Progress	1/23/2029	
6	R-5951	US 74 TO MARION ROAD. WIDEN ROADWAY.	Plan and Des in Progress	7/31/2026	
6	R-5952	SR 1305 (COMPLEX STREET). UPGRADE INTERSECTION.	Plan and Des in Progress	7/31/2024	
6	R-5953	NC 27 IN COATS TO SR 1006 (OLD STAGE ROAD (NORTH)). WIDEN ROADWAY.	Plan and Des in Progress	1/28/2028	
6	R-5954	SR 1984 (LINKHAW ROAD). IMPROVE INTERSECTION.	Plan and Des in Progress	7/31/2025	
6	R-5955	I-95 TO FARRINGTON STREET. WIDEN ROADWAY.	Plan and Des in Progress	7/31/2025	
6	U-2519AA	I-95 IN ROBESON COUNTY TO SOUTH OF SR 1118 (PARKTON ROAD) IN CUMBERLAND COUNTY.	Project Let	11/1/2005	11/1/2005
6	U-2519BA	SOUTH OF SR 1003 (CAMDEN ROAD) TO SOUTH OF SR 1104 (STRICKLAND BRIDGE ROAD).	ROW In Progress	11/1/2005	11/1/2005
6	U-2519BB	SOUTH OF SR 1104 (STRICKLAND BRIDGE ROAD) TO SOUTH OF US 401.	ROW In Progress	11/1/2005	11/1/2005
6	U-2519CA	SOUTH OF US 401 TO SOUTH OF SR 1400 (CLIFFDALE ROAD).	Project Let	11/1/2005	11/1/2005
6	U-2519CB	SOUTH OF SR 1400 (CLIFFDALE ROAD) TO EAST OF SR 1415 (YADKIN ROAD).	Open to Traffic	11/1/2005	11/1/2005
6	U-2519F	ITS FOR FAYETTEVILLE OUTER LOOP.	Plan and Des in Progress	11/1/2005	11/1/2005
6	U-2810C	EAST OF CSX RAILROAD TO SR 1007 (OWEN DRIVE).	Project Let	12/31/2003	12/31/2003
6	U-3422	PROPOSED FAYETTEVILLE OUTER LOOP (U-2519) TO NC 59 (HOPE MILLS ROAD) IN FAYETTEVILLE. WIDEN TO MULTI-LANES.	ROW In Progress	12/20/2018	12/20/2018
6	U-3465	NC 210 TO SR 1120 (OVERHILLS ROAD). WIDEN TO MULTI-LANES, PART ON NEW LOCATION.	Project Let	4/28/2009	4/28/2009
6	U-4403A	NC 24/210 (GROVE STREET) TO US 401 BUSINESS (MARTIN LUTHER KING, JR. FREEWAY).	Not Started	1/31/2024	
6	U-4403B	US 401 BUSINESS (MARTIN LUTHER KING, JR. FREEWAY) TO US 401 BYPASS.	Plan and Des in Progress	1/31/2024	
6	U-4403C	US 401 BYPASS TO NORTH OF SLOCUMB ROAD.	Plan and Des in Progress	1/31/2024	
6	U-4404	MCPHERSON CHURCH ROAD TO SR 1404 (MORGANTON ROAD). WIDEN TO MULTI-LANES.	Plan and Des in Progress	8/20/2024	
6	U-4405A	OLD RAEFORD ROAD TO EAST OF BUNCE ROAD	Project Let	3/31/2016	3/31/2016
6	U-4405B	EAST OF BUNCE ROAD TO EAST OF GLENSFORD DRIVE	Plan and Des in Progress	3/31/2016	3/31/2016



Div	Project	Description	Status	Env Plan	Env Actual
6	U-4405C	EAST OF GLENSFORD DRIVE TO EAST OF ROBESON STREET.	Plan and Des in Progress	3/31/2016	3/31/2016
6	U-4414	SR 1151 (OWEN DRIVE) TO NORTH OF SR 1437 (SANTA FE DRIVE). ADD ADDITIONAL LANES.	Plan and Des in Progress	12/14/2012	12/12/2012
6	U-4709	SR 1112 (ROCKFISH ROAD) FROM SR 1115 (GOLFVIEW ROAD) TO NC 59 (MAIN STREET) AND SR 1115 (GOLFVIEW ROAD) FROM SR 1112 (ROCKFISH ROAD) TO NC 59 (MAIN STREET). WIDEN TO MULTI-LANES.	ROW In Progress	3/4/2020	3/4/2020
6	U-4900	I-295 TO SOUTH OF US 401 BYPASS. ADD ADDITIONAL LANES.	Plan and Des in Progress	3/31/2022	
6	U-5015	LANGDON STREET TO US 401 BYPASS. MODERNIZE ROADWAY.	Plan and Des in Progress	1/28/2028	
6	U-5101A	NC 24/87 (BRAGG BLVD) TO NC 210 (MURCHISON ROAD). INTERCONNECT AND WIDEN TO MULTI-LANES.	Not Started	4/28/2023	
6	U-5101B	NC 210 (MURCHISON ROAD) TO US 401 (RAMSEY STREET). INTERCONNECT AND WIDEN TO MULTI-LANES.	Not Started	4/28/2023	
6	U-5797	FARRINGTON STREET TO EAST 22ND STREET. WIDEN TO MULTI-LANES.	Env Doc Complete	11/30/2018	11/29/2018
6	U-5798A	FROM NORTH OF SR 1112 (STONE POINT ROAD) TO US 401 (RAEFORD ROAD). WIDEN TO MULTI-LANES AND REPLACE BRIDGE 250075 OVER LITTLE ROCKFISH CREEK.	ROW In Progress	10/25/2019	10/25/2019
6	U-5798B	FROM SR 1418 (LINDSAY ROAD) TO NORTH OF SR 1112 (STONE POINT ROAD). WIDEN TO MULTI-LANES.	Plan and Des in Progress	10/25/2019	10/25/2019
6	U-5802	SR 1451 (MANCHESTER ROAD) TO NC 210 (LILLINGTON HIGHWAY). IMPROVE EXISTING MULTI-LANE FACILITY BY ADDING ACCESS MANAGEMENT AND OTHER IMPROVEMENTS.	Not Started	6/30/2025	
6	U-5925	SR 1566 (CORINTH ROAD) TO NC 711 (THIRD STREET). UPGRADE TO SUPERSTREET.	Project Let	1/17/2017	1/17/2017
6	U-5930	SR 1451 (MANCHESTER ROAD). CONSTRUCT INTERCHANGE.	Not Started	12/30/2028	
6	U-5933	SR 1117 (NURSERY ROAD). INTERSECTION IMPROVEMENTS.	ROW In Progress	8/3/2018	8/1/2018
6	U-6001	SR 1243 (SHIPMAN ROAD) TO SR 1118 (PARKTON ROAD). WIDEN TO THREE LANES.	Env Doc Complete	7/31/2019	7/31/2019
6	U-6072A	SR 1102 (GILLIS HILL ROAD) TO CAMDEN ROAD.	Plan and Des in Progress	7/1/2024	
6	U-6072B	CAMDEN ROAD TO GOLFVIEW ROAD.	Plan and Des in Progress	7/1/2024	
6	U-6073	SR 1104 (STRICKLAND BRIDGE ROAD) TO NC 162 (BINGHAM DRIVE). WIDEN TO MULTI-LANES.	Plan and Des in Progress	7/1/2024	

Div	Project	Description	Status	Env Plan	Env Actual
6	U-6097	EXTEND SR 2217(CLEARWATER ROAD) TO ACCESS PROPOSED CAMPBELL SOUP COMPANY DEVELOPMENT. ECONOMIC DEVELOPMENT PROJECT.	Project Let	5/10/2018	5/10/2018
6	U-6133	SR 1400 (CLIFFDALE ROAD). IMPROVE INTERSECTION	Plan and Des in Progress	1/1/2025	
6	U-6152	US 401 (RAEFORD ROAD) TO WALTER STREET. ACCESS MANAGEMENT.	Plan and Des in Progress	12/31/2025	
6	U-6209	SR 1411 (BUNCE ROAD) TO MCPHERSON CHURCH ROAD. ACCESS MANAGEMENT.	Plan and Des in Progress	7/31/2025	
6	U-6210	US 401 TO FISHER ROAD. WIDEN ROADWAY.	Plan and Des in Progress	7/31/2025	
6	U-6213	SR 1141 (CUMBERLAND ROAD) TO US 401 (RAEFORD ROAD). WIDEN ROADWAY.	Plan and Des in Progress	1/21/2028	
6	U-6229	US 401 (SKIBO ROAD) TO GLENVILLE AVENUE. MEDIAN AND GUARDRAIL REPLACEMENT, ADD PEDESTRIAN SIGNALS, RESURFACE PAVEMENT.	Plan and Des in Progress	11/19/2021	11/19/2021
7	B-5356	REPLACE BRIDGE 400299 OVER SOUTH BUFFALO CREEK IN GREENSBORO.	Not Started	5/1/2017	5/1/2017
7	I-0305	WEST OF SR 1006 (ORANGE GROVE ROAD) IN ORANGE COUNTY TO WEST OF SR 1400 (SPARGER ROAD) IN DURHAM COUNTY. ADD LANES.	Not Started	4/30/2024	
7	I-3306A	I-85 IN ORANGE COUNTY TO DURHAM COUNTY. WIDEN TO SIX LANES, IMPROVE NC 86 INTERCHANGE, AND INSTALL ITS.	Project Let	3/29/2019	3/29/2019
7	I-3306AC	NC 86 UPGRADE TO SUPERSTREET FROM NORTHWOOD DRIVE TO RAMP C/D AT I-40 INTERCHANGE.	Plan and Des in Progress	3/29/2019	3/29/2019
7	I-5110	NC 68 TO GREENSBORO WESTERN LOOP. SIX-LANE FREEWAY ON NEW LOCATION.	Open to Traffic	9/14/2012	9/14/2012
7	I-5309	EAST OF GUILFORD COUNTY LINE TO EAST OF NC 49. PAVEMENT REHABILITATION.	Open to Traffic	10/21/2015	10/21/2015
7	I-5711	SR 1007 (MEBANE-OAKS ROAD) IN MEBANE. INTERCHANGE IMPROVEMENTS.	Project Let	12/4/2017	12/4/2017
7	I-5712	SR 1850 (SANDY RIDGE ROAD) IN GREENSBORO. INTERCHANGE IMPROVEMENTS.	Env Doc Complete	6/28/2019	6/27/2019
7	I-5734	1.3 MILES EAST OF SR 1850 (SANDY RIDGE ROAD) TO 1.1 MILES EAST OF SR 1556 (GALLIMORE DAIRY ROAD) IN GREENSBORO. PAVEMENT REHABILITATION.	Open to Traffic	10/21/2015	10/21/2015
7	I-5735	RANDOLPH COUNTY LINE TO I-85 / US 421 IN GREENSBORO. PAVEMENT REHABILITATION.	Not Started	9/30/2027	

Div	Project	Description	Status	Env Plan	Env Actual
7	I-5736	FORSYTH COUNTY LINE TO SR 1300 (GREEN ROAD) IN HIGH POINT. PAVEMENT REHABILITATION.	Open to Traffic	10/22/2015	10/22/2015
7	I-5762	FORSYTH COUNTY LINE TO 1.3 MILES EAST OF SR 1850 (SANDY RIDGE ROAD). PAVEMENT REHABILITATION.	Open to Traffic	10/21/2015	10/21/2015
7	I-5789	SR 1113 (KIVETT DRIVE) TO 0.4 MILE NORTH OF I-85 BUSINESS IN HIGH POINT. PAVEMENT REHABILITATION.	Open to Traffic	10/21/2015	10/21/2015
7	I-5790	0.2 MILE NORTH OF SR 3039 (NELSON FARM ROAD) TO 1.3 MILES NORTH OF SR 3029 (YOUNGS MILL ROAD) IN GREENSBORO. PAVEMENT REHABILITATION.	Open to Traffic	10/21/2015	10/21/2015
7	I-5811	WEST OF I-73 / US 421 TO HOLDEN ROAD IN GREENSBORO. PAVEMENT REHABILITATION.	Open to Traffic	3/20/2018	3/20/2018
7	I-5812	I-40 / BUSINESS 85, EAST OF SR 3037 / SR 4240 (EAST GATE CITY BOULEVARD) TO I-85; I-85 NORTH OF SR 3000 (MCCONNELL ROAD) TO I-40; I-40 / I-85, WEST OF SR 3048 (MOUNT HOPE CHURCH ROAD) TO EAST OF SR 3056 (ROCK CREEK DAIRY ROAD). PAVEMENT REHABILITATION.	Open to Traffic	10/22/2015	10/22/2015
7	I-5821	RANDOLPH COUNTY LINE TO SR 1113 (KIVETT DRIVE). PAVEMENT REHABILITATION.	Open to Traffic	10/21/2015	10/21/2015
7	I-5836	0.2 MILE EAST OF NC 49 TO 0.2 MILE EAST OF NC 54 IN GRAHAM. PAVEMENT REHABILITATION.	Open to Traffic	10/21/2015	10/21/2015
7	I-5852A	I-85 TO I-40	Open to Traffic	5/2/2017	5/2/2017
7	I-5852B	I-40 TO SR 2085 (BRYAN BOULEVARD)	Open to Traffic	5/2/2017	5/2/2017
7	I-5853	1 MILE SOUTH OF SR 1129 (GROOMETOWN ROAD) TO 0.3 MILE NORTH OF SR 1129 (GROOMETOWN ROAD) IN GREENSBORO. PAVEMENT REHABILITATION.	Open to Traffic	1/11/2018	1/11/2018
7	I-5854	NORTH OF I-73 / US 421 INTERCHANGE TO SR 3300 (SOUTH ELM-EUGENE STREET). PAVEMENT REHABILITATION.	Open to Traffic	10/27/2015	10/27/2015
7	I-5855	SR 3300 (SOUTH ELM-EUGENE STREET) TO 0.2 MILE NORTH OF SR 3039 (NELSON FARM ROAD) IN GREENSBORO. PAVEMENT REHABILITATION.	Open to Traffic	10/21/2015	10/21/2015
7	I-5898	US 311 / NC 135 INTERCHANGE. REPLACE BRIDGE 780074 AND UPGRADE INTERCHANGE.	ROW In Progress	7/31/2019	7/29/2019
7	I-5953	I-85 TO US 70. PAVEMENT REHABILITATION.	Open to Traffic	4/28/2017	4/28/2017

Div	Project	Description	Status	Env Plan	Env Actual
7	I-5954	EAST OF NC 54 IN GRAHAM IN ALAMANCE COUNTY TO WEST OF SR 1114 (BUCKHORN ROAD) IN ORANGE COUNTY. PAVEMENT REHABILITATION.	Open to Traffic	5/19/2017	5/19/2017
7	I-5955	HOLDEN ROAD TO EAST OF SR 3037 / SR 4240 (EAST GATE CITY BOULEVARD) IN GREENSBORO. PAVEMENT REHABILITATION.	Plan and Des in Progress	1/10/2022	
7	I-5956	EAST OF SR 3056 (ROCK CREEK DAIRY ROAD) IN GUILFORD COUNTY TO WEST OF SR 1226 (UNIVERSITY DRIVE) IN ALAMANCE COUNTY. PAVEMENT REHABILITATION.	Open to Traffic	5/19/2017	5/19/2017
7	I-5958	WEST OF SR 1114 (BUCKHORN ROAD) TO WEST OF SR 1006 (ORANGE GROVE ROAD). PAVEMENT REHABILITATION.	Plan and Des in Progress	11/4/2025	
7	I-5959	WEST OF SR 1006 (ORANGE GROVE ROAD) TO DURHAM COUNTY LINE. PAVEMENT REHABILITATION.	Not Started	5/7/2027	
7	I-5964	ELM-EUGENE STREET IN GREENSBORO. INTERCHANGE IMPROVEMENTS.	Env Doc Complete	1/10/2019	1/10/2019
7	I-5965	US 220 / SR 1398 (FREEMAN MILL ROAD) TO US 29 / US 70 / US 220 IN GREENSBORO. ADD LANES, IMPROVE SR 1007 (RANDLEMAN ROAD) AND ELM-EUGENE STREET INTERCHANGES, AND REPLACE NORFOLK-SOUTHERN RAILROAD BRIDGE OVERPASS EAST OF ELM-EUGENE STREET.	Not Started	10/1/2024	
7	I-5967	SR 1009 (SOUTH CHURTON STREET) IN HILLSBOROUGH. INTERCHANGE IMPROVEMENTS.	Not Started	4/30/2024	
7	I-5980	SR 1860 (MACY GROVE ROAD). CONVERT GRADE SEPARATION TO INTERCHANGE.	Not Started	1/28/2024	
7	I-5984	NC 86 IN HILLSBOROUGH. UPGRADE INTERCHANGE.	Not Started	4/30/2024	
7	I-6004	SR 3056 (ROCK CREEK DAIRY ROAD) INTERCHANGE. UPGRADE INTERCHANGE AREA.	Not Started	3/1/2027	
7	I-6009	SR 1158 (HUFFMAN MILL ROAD) INTERCHANGE. CONSTRUCT ADDITIONAL LEFT TURN LANE ON I-40 WESTBOUND RAMP AND IMPROVE OPERATIONS AT SR 1308 (GARDEN ROAD) INTERSECTION.	Not Started	8/31/2027	
7	I-6059	SR 1981 (TROLLINGWOOD-HAWFIELDS ROAD) IN MEBANE. UPGRADE INTERCHANGE.	Not Started	12/1/2025	
7	R-2309AB	SR 2182 (HORSEPEN CREEK ROAD) TO NORTH OF SR 2313 (WINFREE ROAD) IN GREENSBORO	Open to Traffic	12/7/2006	12/7/2006
7	R-2413A	FOUR LANES AT SR 2011 (EDGEFIELD ROAD) TO SR 2127 (BROOK BANK ROAD)	Open to Traffic	9/14/2012	9/14/2012

Div	Project	Description	Status	Env Plan	Env Actual
7	R-2413B	SR 2127 (BROOK BANK ROAD) TO HAW RIVER	Open to Traffic	9/14/2012	9/14/2012
7	R-2413C	HAW RIVER TO NC 68-US 220 INTERSECTION	Open to Traffic	12/7/2006	12/7/2006
7	R-2577C	NORTH OF SR 2034 (ANTHONY ROAD) TO US 220	Not Started	1/1/2040	
7	R-2612B	SR 3418 (NEELLEY ROAD) INTERSECTION SOUTH OF GREENSBORO	Open to Traffic	7/14/2008	7/14/2008
7	R-4707	US 29 / SR 4771 (REEDY FORK PARKWAY) INTERCHANGE IMPROVEMENTS IN GREENSBORO. IMPROVE ROADWAY, MODIFY INTERCHANGE, AND REPLACE BRIDGE 400360	Project Let	2/20/2018	2/20/2018
7	R-5704	SR 1998 (WENTWORTH STREET) / SR 1001 (SANDY CROSS ROAD). INTERSECTION REALIGNMENT.	Open to Traffic	5/2/2017	5/2/2017
7	R-5725	SR 2129 (FOGLEMAN ROAD) TO NC 150 INTERSECTION IN OAK RIDGE. INTERSECTION IMPROVEMENTS, ACCESS MANAGEMENT AND SAFETY ENHANCEMENTS.	ROW In Progress	4/13/2020	4/13/2020
7	R-5766A	WEST OF SR 2371 (OLD COUNTY HOME ROAD) IN WENTWORTH TO SR 1001 (SANDY CROSS ROAD) / SR 1998 (WENTWORTH STREET)	Plan and Des in Progress	7/30/2023	
7	R-5766B	SR 1001 (SANDY CROSS ROAD) / SR 1998 (WENTWORTH STREET) TO SR 2413 (VANCE STREET EXTENSION)	Plan and Des in Progress	7/30/2023	
7	R-5766C	SR 2413 (VANCE STREET EXTENSION) TO US 158 / US 29 BUSINESS IN REIDSVILLE	Plan and Des in Progress	7/30/2023	
7	R-5821A	SR 1006 (ORANGE GROVE ROAD) TO SR 1107 / SR 1937 (OLD FAYETTEVILLE ROAD). CONSTRUCT OPERATIONAL IMPROVEMENTS, INCLUDING BICYCLE/PEDESTRIAN ACCOMMODATIONS	Not Started	1/30/2026	
7	R-5821B	SR 1006 (ORANGE GROVE ROAD). INTERSECTION IMPROVEMENTS.	Open to Traffic	3/20/2018	3/20/2018
7	R-5822	US 158 TO VIRGINIA STATE LINE. CONSTRUCT PASSING LANES AND SHOULDER IMPROVEMENTS AT VARIOUS LOCATIONS, AND CONSTRUCT TURN LANES FROM SR 1300 (PARK SPRINGS ROAD) TO SOLID WASTE CONVENIENCE CENTER.	Not Started	1/2/2024	
7	R-5823	NC 65 IN STOKESDALE (SOUTHERNMOST INTERSECTION) TO US 220 / FUTURE I-73. WIDEN TO MULTILANES.	Plan and Des in Progress	6/22/2022	
7	R-5889	SR 2565 (HICONE ROAD) IN GREENSBORO TO US 158 / NC 14 IN REIDSVILLE. UPGRADE CORRIDOR TO INTERSTATE STANDARDS.	Not Started	8/1/2024	
7	R-5926	SR 1572 (COUNTY HOME ROAD) TO SR 1734 (RP FUQUAY ROAD). CONSTRUCT PASSING LANES.	Not Started	1/20/2025	

Div	Project	Description	Status	Env Plan	Env Actual
7	U-2412A	US 311 BYPASS TO SR 4228 (VICKREY CHAPEL ROAD)	Project Let	12/30/2006	12/30/2006
7	U-2412B	SR 4228 (VICKREY CHAPEL ROAD) TO SR 1424 (HILLTOP ROAD)	Open to Traffic	12/30/2006	12/30/2006
7	U-2524AE	GREENSBORO WESTERN LOOP, INTERCHANGE AT PROPOSED HIGH POINT ROAD RELOCATION	Open to Traffic	3/7/1995	3/7/1995
7	U-2524C	GREENSBORO WESTERN LOOP, NORTH OF SR 2176 (BRYAN BOULEVARD) TO US 220 (BATTLEGROUND AVENUE)	Open to Traffic	3/7/1995	3/7/1995
7	U-2524D	GREENSBORO WESTERN LOOP, US 220 (BATTLEGROUND AVENUE) TO LAWDALE DRIVE	Open to Traffic	3/7/1995	3/7/1995
7	U-2524F	GREENSBORO WESTERN LOOP, INTERCHANGE AT PROPOSED LEWISTON-FLEMING ROAD EXTENSION	Not Started	3/7/1995	3/7/1995
7	U-2525B	GREENSBORO EASTERN LOOP, US 70 RELOCATION TO US 29 NORTH OF GREENSBORO	Open to Traffic	3/7/1995	3/7/1995
7	U-2525C	GREENSBORO EASTERN LOOP, US 29 NORTH OF GREENSBORO TO SR 2303 (LAWDALE DRIVE)	Project Let	3/7/1995	3/7/1995
7	U-2525D	INTERCHANGE AT PROPOSED CONE BOULEVARD EXTENSION	Not Started	3/7/1995	3/7/1995
7	U-2581BA	SR3045 (MOUNT HOPE CHURCH ROAD) TO SR 2826 (BIRCH CREEK ROAD)	Project Let	9/12/2018	9/12/2018
7	U-2581BB	SR 2826 (BIRCH CREEK ROAD) TO SR 3051 (KNOX ROAD)	Not Started	9/12/2018	9/12/2018
7	U-2581BC	SR 3051 (KNOX ROAD) TO SR 3056 (ROCK CREEK DAIRY ROAD)	Not Started	9/12/2018	9/12/2018
7	U-3109A	NC 119 RELOCATION, I-40 / I-85 TO NORTH OF SR 1921 (MEBANE ROGERS ROAD).	Project Let	12/22/2009	12/22/2009
7	U-3109B	NC 119 RELOCATION, NORTH OF SR 1921 (MEBANE ROGERS ROAD) TO SOUTH OF SR 1918 (MRS. WHITE ROAD)	Project Let	12/22/2009	12/22/2009
7	U-3110B	IMPROVEMENTS ON SR 1311 (COOK ROAD), SR 1309 (WESTBROOK AVENUE) TO NC 100, PART ON NEW LOCATION	Open to Traffic	1/30/1998	1/30/1998
7	U-3326A	SOUTH SCALES STREET TO SR 2686 (RICHARDSON DRIVE)	Open to Traffic	7/11/2007	7/11/2007
7	U-3326B	SR 2686 (RICHARDSON DRIVE) TO NC 14	Open to Traffic	7/11/2007	7/11/2007
7	U-3615A	US 311 TO EAST OF SR 1818 (JOHNSON STREET). WIDEN TO FIVE-LANE FACILITY FROM US 311 TO NORTH OF US 311 AND TO FOUR-LANE MEDIAN DIVIDED FACILITY FROM NORTH OF US 311 TO EAST OF SR1818 (JOHNSON STREET).	Not Started	1/24/2012	1/24/2012
7	U-3615B	EAST OF SR 1818 (JOHNSON STREET) TO WEST OF NC 68 (EASTCHESTER DRIVE). WIDEN TO FOUR-LANE MEDIAN DIVIDED FACILITY.	Project Let	1/24/2012	1/24/2012

Div	Project	Description	Status	Env Plan	Env Actual
7	U-4015A	NC 68 TO AIRPARK ROAD IN GREENSBORO. WIDEN TO MULTILANES	ROW In Progress	3/9/2020	3/9/2020
7	U-4758	SR 1820 (SKEET CLUB ROAD) TO SOUTH OF I-40 IN HIGH POINT. WIDEN TO FOUR LANES.	ROW In Progress	11/29/2018	11/29/2018
7	U-5169	NC 68 (EASTCHESTER DRIVE) IN HIGH POINT. RECONSTRUCT INTERCHANGE AND APPROACHES.	Project Let	7/30/2013	7/30/2013
7	U-5304A	NC 86 (SOUTH COLUMBIA STREET). INTERCHANGE IMPROVEMENTS.	Not Started	9/30/2028	
7	U-5304B	NC 86 (SOUTH COLUMBIA STREET) TO NC 54 (RALEIGH ROAD). CAPACITY IMPROVEMENTS , WITH SIDEWALKS, WIDE OUTSIDE LANES AND TRANSIT ACCOMMODATIONS.	Not Started	9/30/2028	
7	U-5304D	NC 54 (RALEIGH ROAD). TO SR 1742 (EPHESUS CHURCH ROAD). CAPACITY IMPROVEMENTS , WITH SIDEWALKS, WIDE OUTSIDE LANES AND TRANSIT ACCOMMODATIONS.	Not Started	9/30/2028	
7	U-5304E	SR 1902 (MANNING DRIVE). CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	Not Started	9/30/2028	
7	U-5304F	SR 1742 (EPHESUS CHURCH ROAD) TO I-40. CORRIDOR CAPACITY IMPROVEMENTS.	Not Started	9/30/2028	
7	U-5306B	INTERSECTION WITH WESTRIDGE ROAD AND APPROACHES	Open to Traffic	3/23/2015	3/23/2015
7	U-5326	SR 1546 (COLLEGE ROAD) IN GREENSBORO. INTERSECTION IMPROVEMENTS.	Open to Traffic	10/29/2012	10/29/2012
7	U-5538C	SR 1981 (TROLLINGWOOD-HAWFIELDS ROAD) IN MEBANE. ADD TURN LANES.	Open to Traffic	12/13/2016	12/13/2016
7	U-5543	VARIABLE MESSAGE SIGNS FOR TRAFFIC MANAGEMENT ON MAJOR CORRIDORS IN CHAPEL HILL.	Open to Traffic	12/12/2018	12/12/2018
7	U-5550	SR 1742 (EPHESUS CHURCH ROAD) IN CHAPEL HILL. INTERSECTION IMPROVEMENTS.	Open to Traffic	4/30/2015	4/30/2015
7	U-5752	ST. MARKS CHURCH ROAD IN BURLINGTON. INTERSECTION IMPROVEMENTS.	Open to Traffic	6/2/2016	6/2/2016
7	U-5754	I-40 / BUSINESS 85 TO SOUTH OF FLORIDA STREET IN GREENSBORO. ADD LANE ON I-40 / BUSINESS 85 EASTBOUND RAMP ONTO NORTHBOUND US 29 / US 70 / US 220 AND EXTEND US 29 / US 70 / US 220 SOUTHBOUND RAMP ONTO SR 3762 (MARTIN LUTHER KING, JR. DRIVE)	Project Let	11/30/2018	11/30/2018

Div	Project	Description	Status	Env Plan	Env Actual
7	U-5812	LAWNDALE DRIVE AND PISGAH CHURCH ROAD IN GREENSBORO. INTERSECTION IMPROVEMENTS AT LAWNDALE ROAD AND PISGAH CHURCH ROAD, AT LAWNDALE ROAD AND MARTINSVILLE ROAD, AND AT MARTINSVILLE ROAD AND PISGAH CHURCH ROAD	Plan and Des in Progress	9/30/2022	
7	U-5841	WEST OF GREEN VALLEY ROAD TO LINDELL ROAD IN GREENSBORO. WIDENING AND INTERSECTION IMPROVEMENTS.	ROW In Progress	4/11/2019	4/11/2019
7	U-5842	NORTH ELM STREET IN GREENSBORO. INTERSECTION IMPROVEMENTS.	Plan and Des in Progress	9/30/2022	
7	U-5843	SR 1817 (GRAHAM-HOPEDALE ROAD) IN BURLINGTON. INTERSECTION IMPROVEMENTS.	Open to Traffic	6/2/2016	6/2/2016
7	U-5844	SR 1430 (RAMADA ROAD) TO US 70 (CHURCH STREET) IN BURLINGTON. WIDEN TO MULTILANES.	Plan and Des in Progress	4/29/2022	
7	U-5845	I-40 TO ENO RIVER IN HILLSBOROUGH. WIDEN TO MULTILANES.	Not Started	1/2/2024	
7	U-5846	SR 1780 (ESTES DRIVE) IN CARRBORO. CONSTRUCT ROUNDABOUT.	Open to Traffic	5/2/2017	5/2/2017
7	U-5850	ELMSLEY DRIVE TO GLENDALE DRIVE IN GREENSBORO. WIDEN TO MULTILANES.	Env Doc Complete	10/12/2021	10/12/2021
7	U-5851	US 220 (WENDOVER AVENUE) TO EAST CONE BOULEVARD IN GREENSBORO. ADD LANES.	Not Started	11/2/2026	
7	U-5852	US 70 (WENDOVER AVENUE) TO HOLDEN ROAD IN GREENSBORO. ADD LANES.	Plan and Des in Progress	4/29/2022	
7	U-5854	SR 1913 (BENNETT ROAD) IN CHAPEL HILL. CONSTRUCT ROUNDABOUT AND RELATED SAFETY IMPROVEMENTS.	Open to Traffic	5/2/2017	5/2/2017
7	U-5892	WESTRIDGE ROAD TO COTSWOLD AVENUE IN GREENSBORO. ADD LANES.	Plan and Des in Progress	3/1/2023	
7	U-5893	SR 2066 (KINGS HIGHWAY) IN EDEN. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	Plan and Des in Progress	10/3/2022	
7	U-5896	SR 1009 (SOUTH MAIN STREET) IN HIGH POINT. RECONSTRUCT INTERCHANGE.	ROW In Progress	2/28/2019	2/6/2019
7	U-5974	SR 1523 (HICKSWOOD ROAD) TO SR 1556 (GALLIMORE DAIRY ROAD) IN HIGH POINT. UPGRADE TO SUPERSTREET.	Plan and Des in Progress	1/2/2024	
7	U-6008	NEW GARDEN ROAD AT HORSEPEN CREEK ROAD IN GREENSBORO. INTERCHANGE IMPROVEMENTS, INCLUDING NEW RAMP FROM WESTBOUND NEW GARDEN ROAD TO WESTBOUND SR 2085.	Plan and Des in Progress	10/3/2025	



Div	Project	Description	Status	Env Plan	Env Actual
7	U-6009	TARLETON AVENUE TO FIFTH STREET IN BURLINGTON. WIDEN AND CONSTRUCT CENTER TURN LANE.	Not Started	1/4/2027	
7	U-6010	SR 1226 / SR 1311 (UNIVERSITY DRIVE) IN BURLINGTON. INTERSECTION IMPROVEMENTS, TO INCLUDE WIDENING OF US 70 TO MAINTAIN CONSISTENT CROSS-SECTION WITH PROJECT U-5752 IMPROVEMENTS.	ROW In Progress	5/31/2019	1/28/2019
7	U-6011	SR 1158 (HUFFMAN MILL ROAD) IN BURLINGTON. INTERSECTION IMPROVEMENTS.	ROW In Progress	4/17/2019	4/17/2019
7	U-6013	SR 1981 (TROLLINGWOOD-HAWFIELDS ROAD) / SR 2126 (OLD HILLSBOROUGH ROAD TO LOWES BOULEVARD IN MEBANE. WIDEN TO MULTILANES.	Env Doc Complete	12/1/2021	11/12/2021
7	U-6014	SR 1720 (WEST HANOVER ROAD) TO MORNINGSIDE DRIVE IN BURLINGTON. WIDEN TO MULTILANES WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	Plan and Des in Progress	6/6/2022	
7	U-6016	SR 2136 (FLEMING ROAD). INTERSECTION IMPROVEMENTS.	ROW In Progress	8/20/2021	8/29/2019
7	U-6017	NC 49 (EAST ELM STREET) IN GRAHAM. INTERSECTION IMPROVEMENTS.	ROW In Progress	10/29/2021	10/15/2021
7	U-6018	SR 1154 (KERSEY VALLEY ROAD) TO SR 1162 (WEANT ROAD) IN ARCHDALE. IMPROVE INTERCHANGE AREA AND REALIGN SR 1154 AND SR 1162 INTERSECTIONS.	ROW In Progress	1/15/2021	7/14/2020
7	U-6019	SR 2347 (LAKE BRANDT ROAD). CONSTRUCT TURN LANES AND SIDEWALKS.	ROW In Progress	3/29/2019	3/20/2019
7	U-6045	I-40 TO SR 1008 (WEST MARKET STREET) IN GREENSBORO. WIDEN TO MULTILANES.	Not Started	3/2/2026	
7	U-6100	SR 4240 (GATE CITY BOULEVARD) TO SOUTH OF I-785 IN GREENSBORO. CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS AND SAFETY ENHANCEMENTS, INCLUDING RAMP CLOSURES AND CONSOLIDATIONS, RECONFIGURE SR 2526 (SUMMIT AVENUE) / PHILLIPS AVENUE INTERCHANGE, AND REPLACE BRI	Not Started	8/18/2027	
7	U-6108	US 220 (BATTLEGROUND AVENUE) IN GREENSBORO. RECONFIGURE BATTLEGROUND AVENUE, LAWNSDALE DRIVE, AND WESTOVER TERRACE BETWEEN FERNWOOD DRIVE AND WENDOVER AVENUE. IMPROVE TRAFFIC FLOW AND SAFETY. IMPROVE WENDOVER AVENUE CONNECTIONS AT WESTOVER TERRACE, BATTLE	Not Started	9/1/2026	
7	U-6114	SR 1155 (HATCHERY ROAD) / BONNIE LANE INTERSECTION IN BURLINGTON. INSTALL TRAFFIC SIGNAL AND ADD TURN LANES.	Plan and Des in Progress	4/12/2024	

Div	Project	Description	Status	Env Plan	Env Actual
7	U-6115A	SR 1945 (RIVERBEND ROAD) / SR 2431 (JOHNSON STREET) INTERSECTION IN GRAHAM. INTERSECTION IMPROVEMENTS.	Not Started	1/4/2027	
7	U-6115B	I-40 / I-85 INTERCHANGE IN GRAHAM. UPGRADE RAMP INTERSECTIONS.	Not Started	1/4/2027	
7	U-6115C	SR 2106 (WOODY DRIVE) IN GRAHAM. INTERSECTION IMPROVEMENTS.	Not Started	1/4/2027	
7	U-6115D	SR 2106 (WOODY DRIVE) AND SR 2107 (WHITTEMORE ROAD) INTERSECTIONS IN GRAHAM. UPGRADE PIPE CULVERTS 000271 AND 000297.	Not Started	1/4/2027	
7	U-6121	NC 68 (EASTCHESTER DRIVE) IN HIGH POINT TO SR 1541 (GUILFORD COLLEGE ROAD) IN GREENSBORO. WIDEN TO 6 LANES AND CONSTRUCT SIDEWALKS.	Not Started	1/2/2024	
7	U-6122	SR 1556 (GALLIMORE DAIRY ROAD) TO TRIAD CENTER DRIVE IN GREENSBORO. UPGRADE CORRIDOR TO SUPERSTREET.	Not Started	1/20/2023	
7	U-6127	SR 2129 (FOGLEMAN ROAD) TO SR 2017 / SR 2269 (ALCORN ROAD) IN OAK RIDGE. ACCESS MANAGEMENT IMPROVEMENTS.	Not Started	1/20/2023	
7	U-6129	PEMBROKE ROAD INTERSECTION AND GREEN VALLEY ROAD INTERSECTION IN GREENSBORO. CONSTRUCT INTERSECTION AND PEDESTRIAN IMPROVEMENTS. FROM PEMBROKE ROAD TO GREEN VALLEY ROAD, CONSTRUCT ROADWAY AND ACCESS MANAGEMENT IMPROVEMENTS.	Not Started	10/1/2024	
7	U-6131	NC 49 (MAPLE AVENUE) IN BURLINGTON. INSTALL DUAL LEFT TURN LANES IN WESTBOUND DIRECTION.	Not Started	7/15/2024	
7	U-6132	SR 2396 (WEST PARKER STREET) IN GRAHAM. IMPROVE INTERSECTION.	Not Started	11/3/2027	
7	U-6181	SR 2842 (MINORWOOD ROAD). UPGRADE INTERSECTION.	Not Started	8/15/2026	
7	U-6182	SR 1515 (FLORA AVENUE). INSTALL TRAFFIC SIGNAL AND ADD TURN LANES.	Not Started	7/15/2026	
7	U-6183	SR 1928 (WILKINS ROAD) AND SR 1927 (BASON ROAD). UPGRADE K-TYPE INTERSECTION.	Not Started	9/15/2026	
7	U-6184	SR 1445 (SOUTH O'NEAL STREET) IN BURLINGTON. RECONFIGURE INTERSECTION TO MAKE O'NEAL STREET THE THROUGH MOVEMENT WITH NC 54 EAST OF THE INTERSECTION.	Not Started	7/15/2026	
7	U-6185	GORRELL STREET AND WILLOW HOPE STREET IN GREENSBORO. CONSTRUCT ROUNDABOUT.	Not Started	10/30/2024	
7	U-6186	SR 2516 (ARCHERGATE ROAD) AND SR 2329 (SPENCER-DIXON ROAD) IN GREENSBORO. REALIGN INTERSECTION.	Not Started	2/20/2025	

Div	Project	Description	Status	Env Plan	Env Actual
7	U-6211	SR 2136 (FLEMING ROAD) IN SUMMERFIELD. CONSTRUCT TURN LANES.	Not Started	3/20/2025	
7	U-6212	SR 1007 (RANDLEMAN ROAD). CONSTRUCT TURN LANES.	Not Started	12/5/2024	
7	U-6214	NC 87 (WEST WEBB AVENUE) / NC 100 (UNIVERSITY DRIVE) IN ELON. IMPROVE INTERSECTION.	Not Started	7/15/2026	
7	U-6245	SR 1114 (BUCKHORN ROAD) TO WEST OF SR 1137 (BUSHY COOK ROAD). CONSTRUCT OVERLAY, PAVED SHOULDERS AND TURN LANES.	Open to Traffic	9/8/2020	9/8/2020
8	I-5737	SOUTH OF SR 2269 (VISION DRIVE) TO NORTH OF SR 1712 (PINEVIEW STREET). PAVEMENT REHABILITATION.	Open to Traffic	7/30/2015	7/30/2015
8	I-5738	SOUTH OF SR 1009 (MAIN STREET) TO NORTH OF SR 1912 (LUNAR DRIVE) IN ARCHDALE. PAVEMENT REHABILITATION.	Open to Traffic	7/30/2015	7/30/2015
8	I-5763	US 311 TO 0.6 MILE NORTH OF SR 1938 (HOCKETT DAIRY ROAD). PAVEMENT REHABILITATION.	Open to Traffic	7/30/2015	7/30/2015
8	I-5946A	SOUTH OF US 220 / SR 1446 (HAYWOOD CEMETERY ROAD) TO SR 1455 (FIRE TOWER ROAD).	Open to Traffic	1/16/2019	1/16/2019
8	I-5946B	SR 1455 (FIRE TOWER ROAD) TO MONTGOMERY COUNTY LINE.	Project Let	1/16/2019	1/16/2019
8	I-5947A	MONTGOMERY COUNTY LINE TO NC 211	Plan and Des in Progress	1/16/2019	1/16/2019
8	I-5947B	NC 211 TO NC 24/27	Project Let	1/16/2019	1/16/2019
8	I-5947C	NC 24/27 TO RANDOLPH COUNTY LINE	Plan and Des in Progress	1/16/2019	1/16/2019
8	I-5948	MONTGOMERY COUNTY LINE TO NORTH OF SR 1462 (PARK DRIVE) IN ASHEBORO. PAVEMENT REHABILITATION.	Plan and Des in Progress	6/12/2025	
8	I-5949	US 29 / US 70 / BUSINESS 85 IN GUILFORD COUNTY TO SR 1928 (CEDAR SQUARE ROAD) IN RANDOLPH COUNTY. PAVEMENT REHABILITATION.	Plan and Des in Progress	6/1/2026	
8	I-5979	US 1 (EXIT 311). INTERCHANGE IMPROVEMENTS.	Env Doc Complete	9/15/2021	9/15/2021
8	I-6055	US 74 BUSINESS EAST OF HAMLET TO US 74 BUSINESS WEST OF LAURINBURG. UPGRADE CORRIDOR TO INTERSTATE STANDARDS.	Plan and Des in Progress	6/1/2028	
8	R-0623	TROY BYPASS, WEST OF SR 1138 (DAIRY ROAD) TO EAST OF LITTLE RIVER. FOUR LANES, PART ON NEW LOCATION.	Open to Traffic	1/17/2007	1/17/2007
8	R-2220C	NC 109 TO SR 1409 (LAKE PARK ROAD)	Not Started	4/30/2022	
8	R-2220DA	SR 1409 (LAKE PARK ROAD) TO ASHEBORO BYPASS	Plan and Des in Progress	4/30/2022	
8	R-2501A	SOUTH CAROLINA STATE LINE TO SR 1104 (OSBORNE ROAD)	Not Started	12/22/2011	12/22/2011
8	R-2501BA	SR 1104 (OSBORNE ROAD) TO US 74 BYPASS	Not Started	12/22/2011	12/22/2011
8	R-2501BB	US 74 BYPASS TO US 74 BUSINESS	Not Started	12/22/2011	12/22/2011

Div	Project	Description	Status	Env Plan	Env Actual
8	R-2501BC	US 74 BUSINESS TO NORTH OF SR 1606 (FOX ROAD)	Not Started	12/22/2011	12/22/2011
8	R-2501C	NORTH OF SR 1606 (FOX ROAD) TO SOUTH OF SR 1001 (MARSTON ROAD)	Open to Traffic	12/22/2011	12/22/2011
8	R-2527	NC 73 TO TROY BYPASS. WIDEN TO MULTILANES.	ROW In Progress	12/23/2011	12/23/2011
8	R-2536	ASHEBORO SOUTHERN BYPASS, US 64 WEST TO US 64 EAST. FOUR-LANE FREEWAY ON NEW LOCATION WITH INTERCHANGES AT US 220, NC 49 AND ZOO ACCESS AT NC 159.	Open to Traffic	3/12/2007	3/12/2007
8	R-3333	US 401 BUSINESS NORTH OF LAURINBURG TO US 401 BUSINESS EAST OF RAEFORD. CONSTRUCT PASSING LANES, TURN LANES, AND PAVED SHOULDERS.	Not Started	1/31/2028	
8	R-3421A	ROCKINGHAM BYPASS, US 74 BYPASS WEST OF ROCKINGHAM AT SR 1109 (ZION CHURCH ROAD) INTERCHANGE TO SOUTH OF SR 1140 (OLD CHARLOTTE HIGHWAY)	Project Let		
8	R-3421B	ROCKINGHAM BYPASS, SOUTH OF SR 1140 (OLD CHARLOTTE HIGHWAY) TO SOUTHWEST OF SR 1304 (HARRINGTON ROAD)	Project Let		
8	R-3421C	ROCKINGHAM BYPASS, 0.2 MILES SOUTHWEST OF SR 1304 (HARRINGTON ROAD) TO I-73 / I-74 INTERCHANGE SOUTH OF ELLERBE	Open to Traffic		
8	R-3830	NC 42, US 421 (HORNER BOULEVARD) IN SANFORD TO SR 1579 (BROADWAY ROAD) AND SR 1579 (BROADWAY ROAD / NORTH MAIN STREET), NC 42 (AVENTS FERRY ROAD) TO SR 1538 (EAST HARRINGTON AVENUE) IN BROADWAY. WIDEN TO MULTILANES.	ROW In Progress	4/21/2015	4/21/2015
8	R-3830A	RAILROAD MITIGATION	Project Let	4/21/2015	4/21/2015
8	R-5709	US 15 / US 501 IN ABERDEEN TO EAST OF SR 1244 (WEST PALMER STREET) / SR 1311 (MOCKINGBIRD HILL ROAD) IN RAEFORD. WIDEN TO MULTILANES.	ROW In Progress	7/29/2020	7/29/2020
8	R-5709A	US 15 / US 501 IN ABERDEEN TO EAST OF SR 1244 (WEST PALMER STREET) / SR 1311 (MOCKINGBIRD HILL ROAD) IN RAEFORD. CLEARING, GRUBBING, AND EROSION CONTROL.	Project Let	7/29/2020	7/29/2020
8	R-5724A	US 15 / US 501, SOUTH OF US 64 BUSINESS TO NORTH OF US 64 BUSINESS. CONSTRUCT ROADWAY AND STREETScape IMPROVEMENTS AT TRAFFIC CIRCLE.	Open to Traffic	6/28/2019	6/28/2019
8	R-5724B	US 15 / US 501, NORTH OF US 64 BUSINESS TO POWELL PLACE LANE. MILL AND RESURFACE FROM NORTH OF US 64 BUSINESS TO LAUNIS STREET AND WIDEN FROM LAUNIS STREET TO POWELL PLACE LANE.	Env Doc Complete	1/11/2022	1/10/2022

Div	Project	Description	Status	Env Plan	Env Actual
8	R-5726	NC 73 IN WEST END TO WEST OF SR 1241 (HOLLY GROVE SCHOOL ROAD). WIDEN TO MULTILANES.	ROW In Progress	12/29/2017	12/29/2017
8	R-5726A	NC 73 IN WEST END TO WEST OF SR 1241 (HOLLY GROVE SCHOOL ROAD). CLEARING, GRUBBING, AND EROSION CONTROL.	Plan and Des in Progress	12/29/2017	12/29/2017
8	R-5824	US 1 IN VASS TO CUMBERLAND COUNTY LINE. UPGRADE ROADWAY, TO INCLUDE TURN LANES AT VARIOUS LOCATIONS AND SOME REALIGNMENT.	Env Doc Complete	3/1/2022	2/24/2022
8	R-5825	SR 1731 (O'KELLY CHAPEL ROAD). UPGRADE AND REALIGN INTERSECTION.	ROW In Progress	1/23/2018	1/23/2018
8	R-5826A	NC 73 (NORTH MAIN STREET) IN MT. GILEAD TO SR 1127 (HEARNE FARM ROAD).	Not Started		
8	R-5826B	SR 1127 (HEARNE FARM ROAD) TO SR 1174 (PEE DEE ROAD).	Plan and Des in Progress	5/19/2022	
8	R-5826C	SR 1174 (PEE DEE ROAD) TO NC 24 / NC 27.	Not Started		
8	R-5887	NC 751. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	Plan and Des in Progress	6/1/2028	
8	R-5891	SR 1205 / SR 1309 (MORGANTON ROAD) IN SOUTHERN PINES. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	Plan and Des in Progress	9/1/2028	
8	R-5892	INTERSECTION OF TROTTER DRIVE / BLAKE BOULEVARD TO NC 211 IN PINEHURST. ADD TURN LANES, SIGNAL IMPROVEMENTS, AND OTHER OPERATIONAL IMPROVEMENTS ALONG CORRIDOR AS APPROPRIATE.	Plan and Des in Progress	6/1/2027	
8	R-5927	NC 2 AND NC 211 TRAFFIC CIRCLE IN PINEHURST TO NC 73. WIDEN TO MULTILANES.	Plan and Des in Progress	3/3/2025	
8	R-5928	SR 1640 (WIREGRASS ROAD) TO LOCH LAURIN LANE. WIDEN TO MULTILANES.	Plan and Des in Progress	7/1/2026	
8	R-5929	SR 1006 (GLENDON-CARTHAGE ROAD) IN CARTHAGE. IMPROVE INTERSECTION AND ADJACENT INTERSECTIONS OF EACH FACILITY WITH US 15 / US 501.	Plan and Des in Progress	7/21/2022	
8	R-5930	COUNTRY ROUTT BROWN ROAD TO US 15 / US 501. CONSTRUCT 2-LANE ROADWAY ON NEW LOCATION.	Plan and Des in Progress	5/26/2022	
8	R-5931	SR 1174 (WAYNICK MEADOW ROAD) TO SOUTH OF SR 1193 (OLD NC 49). WIDEN TO MULTILANES.	Not Started	3/1/2026	
8	R-5932	I-73 / I-74 / US 220 TO SR 1644 (OLD GLENDON ROAD). MODERNIZE ROADWAY.	Not Started	10/1/2026	
8	R-5956A	SR 2269 (VISION DRIVE) TO SR 2149 (HUB MORRIS ROAD). WIDEN TO MULTILANES.	Not Started	4/30/2026	

Div	Project	Description	Status	Env Plan	Env Actual
8	R-5956B	SR 2149 (HUB MORRIS ROAD) TO SR 2123 (CAUDLE ROAD). WIDEN TO MULTILANES.	Not Started	4/30/2026	
8	R-5957	SR 2189 (MARTIN LUTHER KING, JR. DRIVE) / NORTH RANDOLPH AVENUE TO SR 2237 (EAST SALISBURY STREET) IN ASHEBORO. IMPROVE CORRIDOR.	Not Started	6/1/2025	
8	R-5958	RIDGE STREET IN ASHEBORO. IMPROVE INTERSECTION.	Env Doc Complete	3/1/2021	2/25/2021
8	R-5959	SR 1519 (NASH STREET) TO NORTHEAST OF CENTRAL CAROLINA COMMUNITY COLLEGE. CONSTRUCT 3-LANE REALIGNMENT OF KELLY DRIVE.	Plan and Des in Progress	6/23/2022	
8	R-5960	SR 1133 (LEE AVENUE) TO EXISTING COMMERCE DRIVE IN SANFORD. CONSTRUCT 2-LANE EXTENSION OF COMMERCE DRIVE.	Plan and Des in Progress	5/3/2027	
8	R-5961	NC 902 IN PITTSBORO TO US 64 BYPASS. WIDEN TO 12-FT LANES AND 4-FT PAVED SHOULDERS.	Not started	5/1/2026	
8	R-5963	US 15 / US 501 / NC 87 TO US 64 BUSINESS. CONSTRUCT 2-LANE ROADWAY ON NEW LOCATION.	Plan and Des in Progress	5/1/2022	
8	U-3400	US 311 (MAIN STREET) TO EAST OF SPRINGWOOD LANE IN ARCHDALE. WIDEN TO MULTILANES.	Plan and Des in Progress	3/25/2022	
8	U-3628	COURTHOUSE WEST OF NC 22 (MCNEILL STREET) TO US 15 / US 501 IN CARTHAGE. WIDEN TO THREE LANES WITH CURB AND GUTTER AND BICYCLE / PEDESTRIAN ACCOMMODATIONS.	ROW In Progress	1/2/2018	1/2/2018
8	U-5308	SR 3106 (KENNEDY ROAD) TO I-85 IN TRINITY. WIDEN TO MULTILANES.	ROW In Progress	5/21/2019	5/21/2019
8	U-5706	US 74 BUSINESS TO SR 1426 (ABERDEEN ROAD). CONSTRUCT TWO LANE FACILITY UTILIZING SECTIONS OF SR 1641 (CLEMMER ROAD) AND SR 1645 (MT. OLIVE CHURCH ROAD), REMAINDER ON NEW LOCATION.	Plan and Des in Progress	9/15/2022	
8	U-5709	SR 1152 (FIRE TOWER ROAD) TO NC 42 (WICKER STREET) IN SANFORD. WIDEN ROADWAY.	ROW In Progress	10/16/2018	10/16/2018
8	U-5711	WEST OF SYLVAN STREET TO US 220 BUSINESS IN ASHEBORO. WIDEN TO MULTILANES.	ROW In Progress	8/31/2016	8/30/2016
8	U-5722	US 1 / US 15 / US 501 TO FORMER ATLANTIC COAST LINE RAILROAD CROSSING EAST OF WASHINGTON AVENUE IN SANFORD. RECONSTRUCT AS A "COMPLETE STREET" WITH IMPROVEMENTS SUCH AS MEDIANS, SIDEWALKS, BICYCLE FACILITIES, AND STREETSCAPING.	Plan and Des in Progress	1/31/2028	

Div	Project	Description	Status	Env Plan	Env Actual
8	U-5727	SOUTH OF SR 1198 (BRYAN DRIVE) TO SR 1237 (CARTHAGE STREET) IN SANFORD. UPGRADE TO SUPERSTREET AND RELOCATE NC 78 (TRAMWAY ROAD).	Plan and Des in Progress	4/29/2022	
8	U-5737	NORTH GLENN AVENUE TO EAST OF US 421 IN SILER CITY. UPGRADE ROADWAY TO INCLUDE MEDIAN FOR ACCESS CONTROL, SIDEWALKS, CROSSWALKS, BICYCLE LANES AND / OR MULTIUSE SIDEPATH.	Env Doc Complete	7/17/2018	7/17/2017
8	U-5743	SR 2237 (EAST SALISBURY STREET) TO NORTH OF US 64 / NC 49 (DIXIE DRIVE) IN ASHEBORO. WIDEN TO THREE LANES.	ROW In Progress	8/31/2016	8/30/2016
8	U-5753	SR 1305, US 401 TO PLANK ROAD, AND SR 1418, US 401 TO SR 1406 (ROCKFISH ROAD). WIDEN TO MULTILANES.	Env Doc Complete	12/20/2021	12/13/2021
8	U-5756	US 1 IN ABERDEEN TO THE INTERSECTION OF TROTTER DRIVE / BLAKE BOULEVARD IN PINEHURST. WIDEN TO MULTILANES.	Plan and Des in Progress	4/25/2022	
8	U-5758	INTERSECTION OF US 220 BUSINESS (FAYETTEVILLE STREET) AND PRESNELL STREET IN ASHEBORO. INTERSECTION IMPROVEMENTS.	Open to Traffic	12/30/2015	12/30/2015
8	U-5770	SR 1009 (SOUTH MAIN STREET) IN ARCHDALE. INTERCHANGE IMPROVEMENTS.	Env Doc Complete	12/28/2018	7/26/2018
8	U-5813	ASHEBORO BYPASS TO EAST OF I-73 / I-74 / US 220 IN ASHEBORO. WIDEN TO MULTILANES, RECONSTRUCT INTERCHANGE AT NC 49, MODIFY INTERCHANGE AT I-73 / I-74 / US 220 AND REPLACE BRIDGE 750171 OVER US 64 AND NC 49.	ROW In Progress	4/5/2019	4/5/2019
8	U-5814	US 1 (SANDHILLS BOULEVARD) IN ABERDEEN TO BRUCEWOOD ROAD IN SOUTHERN PINES. ACCESS MANAGEMENT IMPROVEMENTS.	ROW In Progress	9/14/2018	8/2/2018
8	U-5815A	SR 1112 (ROSELAND ROAD) TO KNIGHT STREET IN ABERDEEN.	Plan and Des in Progress	9/25/2018	9/25/2018
8	U-5815B	KNIGHT STREET IN ABERDEEN TO OLD US 1 IN SOUTHERN PINES, SR 1112 (ROSELAND ROAD) REALIGNMENT AT US1, IMPROVE RADII AT US 15 / US 501.	ROW In Progress	9/25/2018	9/25/2018
8	U-5815BA	KNIGHT STREET IN ABERDEEN TO OLD US 1 IN SOUTHERN PINES. RELOCATE WATER TRANSMISSION LINE.	Env Doc Complete	1/31/2022	1/31/2022
8	U-5857	SR 1406 (ROCKFISH ROAD) FROM SR 1003 (CAMDEN ROAD) TO NORTH OF WESTFIELD DRIVE AND GILLIS HILL ROAD EXTENSION FROM NORTH OF WESTFIELD DRIVE TO SR 1418 (LINDSAY ROAD). WIDEN TO MULTI-LANES, PART ON NEW LOCATION.	Env Doc Complete	12/31/2019	12/31/2019

Div	Project	Description	Status	Env Plan	Env Actual
8	U-5864	I-85 IN TRINITY TO SR 1300 (WEST FAIRFIELD ROAD) IN HIGH POINT. WIDEN TO MULTILANES.	Plan and Des in Progress	12/1/2023	
8	U-5975	US 15 / US 501 (WHITE HILL ROAD) / SR 1179 (ROCKY FORK CHURCH ROAD) TO SOUTH OF SR 1198 (BRYAN DRIVE). UPGRADE TO SUPERSTREET.	Plan and Des in Progress	4/29/2022	
8	U-5976	SR 1905 (VOIT GILMORE LANE) IN SOUTHERN PINES TO SR 1208 PAGE ROAD IN PINEHURST. UPGRADE SR 1208 INTERSECTION AND CONSTRUCT IMPROVEMENTS TO PINEHURST TRAFFIC CIRCLE AND APPROACHES.	Plan and Des in Progress	5/12/2023	
8	U-5977	SOUTH CAROLINA STATE LINE TO SOUTH OF SR 1105 (TURNPIKE ROAD) IN LAURINBURG. WIDEN TO MULTILANES.	Plan and Des in Progress	2/1/2028	
8	U-6006	SR 2123 (CAUDLE ROAD) TO SR 2270 (US 311 EXTENSION) IN RANDLEMAN. WIDEN TO 4-LANE DIVIDED FACILITY.	Plan and Des in Progress	3/30/2022	
8	U-6007	SOUTH OF SR 2915 (RIDGE STREET) TO SOUTH OF SR 1453 (WALKER AVENUE) IN ASHEBORO. CONSTRUCT RIGHT TURN LANE ON SR 2915, CONSTRUCT LEFT-OVERS AT SR 1154 (COUNTRY CLUB DRIVE) / SR 2800 (ATLANTIC AVENUE), AND REDUCE NUMBER OF LANES FROM SR 2800 TO SOUTH OF S	ROW In Progress	10/26/2018	8/3/2018
8	U-6027	US 220 TO US 1 IN ROCKINGHAM. WIDEN TO 3-LANE FACILITY AND RE-ROUTE US 1 ALONG PROJECT.	Plan and Des in Progress	6/30/2022	
8	U-6191	SR 3252 (SURRETT DRIVE) IN TRINITY TO SR 1009 (NORTH MAIN STREET) IN ARCHDALE. MODERNIZE ROADWAY.	Plan and Des in Progress	5/1/2026	
8	U-6192	US 64 BYPASS TO SR 1919 (SMITH LEVEL ROAD). CONVERT REMAINING NON-SYNCHRONIZED SECTIONS OF FACILITY TO SYNCHRONIZED STREET.	Plan and Des in Progress	9/1/2025	
9	I-0911A	WEST OF NC 801 IN DAVIE COUNTY TO SR 1101 (HARPER ROAD) IN FORSYTH COUNTY.	Project Let	5/20/2014	6/30/2014
9	I-2304AC	NORTH OF SR 2120 (LONG FERRY ROAD) IN ROWAN COUNTY TO NORTH OF NC 150 IN DAVIDSON COUNTY, INCLUDING YADKIN RIVER BRIDGE	Open to Traffic	2/23/2012	2/23/2012
9	I-2304AD	NORTH OF NC 150 TO US 29-70-52/BUSINESS 85 IN DAVIDSON COUNTY	Open to Traffic	12/15/2003	12/15/2003
9	I-3610	WEST OF US 29 / US 601 TO EAST OF I-85 IN CHINA GROVE. REVISE INTERCHANGES WITH US 29 / US 601 AND WITH I-85, AND IMPROVE CORRIDOR.	Open to Traffic	12/30/2013	12/30/2013
9	I-3802B	SR 2180 (LANE STREET) IN CABARRUS COUNTY TO US 29 / US 601 CONNECTOR IN ROWAN COUNTY	Open to Traffic	12/30/2013	12/30/2013



Div	Project	Description	Status	Env Plan	Env Actual
9	I-5740	SR 2205 (OLD US 64) TO 0.4 MILES NORTH OF US 64. PAVEMENT REHABILITATION.	Open to Traffic	11/13/2015	11/13/2015
9	I-5740A	REHABILITATE BRIDGE 280181 AND BRIDGE 280182.	Open to Traffic	2/17/2017	2/17/2017
9	I-5765	0.5 MILES WEST OF US 601 TO 1.2 MILES EAST OF SR 1410 (FARMINGTON ROAD). PAVEMENT REHABILITATION.	Open to Traffic	9/21/2016	9/21/2016
9	I-5766	1.3 MILES EAST OF NC 150 (PETERS CREEK PARKWAY) TO NC 109 (THOMASVILLE ROAD) IN WINSTON-SALEM. PAVEMENT REHABILITATION.	Open to Traffic	9/21/2016	9/21/2016
9	I-5767	I-40 TO GUILFORD COUNTY LINE. PAVEMENT REHABILITATION.	Open to Traffic	8/18/2015	8/18/2015
9	I-5793	NORTH OF US 64 TO NC 109 IN THOMASVILLE. PAVEMENT REHABILITATION.	Open to Traffic	2/1/2017	2/1/2017
9	I-5794	0.3 MILE WEST OF NC 801 IN DAVIE COUNTY TO SR 1101 (HARPER ROAD) IN FORSYTH COUNTY. PAVEMENT REHABILITATION.	Open to Traffic	1/11/2016	1/11/2016
9	I-5795	0.3 MILE EAST OF SR 3153 (HANES MALL BOULEVARD) TO 0.9 MILE EAST OF NC 150 (PETERS CREEK PARKWAY) IN WINSTON-SALEM AND SR 2747 (CLEMMONSVILLE ROAD) IN WINSTON-SALEM TO GUILFORD COUNTY LINE. PAVEMENT REHABILITATION.	Project Let	4/27/2020	4/27/2020
9	I-5823	IREDELL COUNTY LINE TO 0.5 MILE WEST OF US 601. PAVEMENT REHABILITATION.	Open to Traffic	6/19/2018	6/19/2018
9	I-5858	US 29 / US 601 IN CHINA GROVE TO US 601 (JAKE ALEXANDER BOULEVARD) IN SALISBURY AND FROM SOUTH OF US 52 IN SALISBURY TO NORTH OF SR 2120 (LONG FERRY ROAD) IN SPENCER. PAVEMENT REHABILITATION.	Project Let	12/27/2018	12/27/2018
9	I-5880	NC 109 (THOMASVILLE ROAD) / CLEMMONSVILLE ROAD SPLIT-DIAMOND INTERCHANGE IN WINSTON-SALEM. CONVERT HALF DIAMOND INTERCHANGE AT NC 109 TO FULL DIAMOND, AND REMOVE CONNECTOR ROADS AND HALF DIAMOND INTERCHANGE AT CLEMMONSVILLE ROAD	Env Doc Complete	9/23/2019	9/23/2019
9	I-5950	US 29 / US 52 / US 70 / BUS-85 TO NORTH OF SR 2205 (OLD US 64), AND NC 109 IN THOMASVILLE TO RANDOLPH COUNTY LINE. PAVEMENT REHABILITATION.	Env Doc Complete	4/29/2022	2/3/2022
9	I-5952	SR 1101 (HARPER ROAD) IN CLEMMONS TO EAST OF US 421 / BUSINESS 40 IN WINSTON-SALEM. PAVEMENT REHABILITATION.	Open to Traffic	6/14/2018	6/14/2018
9	I-5981A	I-74 / US 311 TO SR 2643 (UNION CROSS ROAD).	Not Started	8/31/2027	
9	I-5981B	SR 2643 (UNION CROSS ROAD) TO NC 66.	Not Started	8/31/2027	

Div	Project	Description	Status	Env Plan	Env Actual
9	I-5981C	NC 66 TO US 421 / BUSINESS 40.	Not Started	8/31/2027	
9	I-6003	SR 1436 (PINEBROOK SCHOOL ROAD) TO WEST OF NC 801. PAVEMENT REHABILITATION.	Project Let	3/19/2021	3/19/2021
9	R-2220B	I-85 EAST OF LEXINGTON TO NC 109	Not Started	4/30/2022	
9	R-2247A	WINSTON-SALEM NORTHERN BELTWAY, WESTERN SECTION, US 158 TO SOUTH OF I-40	Not Started	2/15/2008	2/15/2008
9	R-2247B	WINSTON-SALEM NORTHERN BELTWAY, WESTERN SECTION, SOUTH OF I-40 TO SOUTH OF US 421 INTERCHANGE	Not Started	2/15/2008	2/15/2008
9	R-2247CA	WINSTON-SALEM NORTHERN BELTWAY, WESTERN SECTION, INTERCHANGE WITH US 421 AND INTERCHANGE WITH SR 1140 (PEACE HAVEN ROAD)	Not Started	2/15/2008	2/15/2008
9	R-2247CB	WINSTON-SALEM NORTHERN BELTWAY, WESTERN SECTION, NORTH OF US 421 INTERCHANGE TO SR 1348 (ROBINHOOD ROAD)	Not Started	2/15/2008	2/15/2008
9	R-2247D	WINSTON-SALEM NORTHERN BELTWAY, WESTERN SECTION, NORTH OF SR 1348 (MEADOWLARK DRIVE-ROBINHOOD ROAD) TO NC 67	Not Started	2/15/2008	2/15/2008
9	R-2247EA	WINSTON-SALEM NORTHERN BELTWAY, WESTERN SECTION, NC 67 TO SOUTH OF US 52	Plan and Des in Progress	2/15/2008	2/15/2008
9	R-2247EB	WINSTON-SALEM NORTHERN BELTWAY, WESTERN SECTION, INTERCHANGE AT US 52	Project Let	2/15/2008	2/15/2008
9	R-2577A	MULTI-LANES NORTH OF US 421 / I-40 BUSINESS TO SR 1965 (BELEWS CREEK ROAD)	ROW In Progress	12/12/2018	12/12/2018
9	R-2577B	SR 1965 (BELEWS CREEK ROAD) IN FORSYTH COUNTY TO SR 2034 (ANTHONY ROAD) IN GUILFORD COUNTY	Not Started	12/12/2018	12/12/2018
9	R-4734	NC 109 IN DENTON TO I-85 IN THOMASVILLE. WIDEN TO MULTILANES.	Plan and Des in Progress	11/1/2027	
9	R-5728	SOUTH SALISBURY STREET IN MOCKSVILLE. INTERSECTION IMPROVEMENTS.	Open to Traffic	6/13/2016	6/13/2016
9	R-5736	SR 1345 (BLAISE CHURCH ROAD) TO SR 1408 (CANA ROAD). WIDEN TO MULTILANES.	Env Doc Complete	7/31/2018	7/31/2018
9	R-5737	SR 1798 (OLD GREENSBORO ROAD). CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	Project Let	7/2/2018	7/2/2018
9	R-5768	NC 65 IN WALNUT COVE. UPGRADE INTERSECTION AND IMPROVE RAILROAD CROSSING.	ROW In Progress	11/30/2018	9/17/2018
9	R-5828	SR 1918 (FIRST STREET) IN WALNUT COVE. CONSTRUCT ROUNDABOUT.	Project Let	6/27/2018	5/18/2018

Div	Project	Description	Status	Env Plan	Env Actual
9	R-5854	I-40 EASTBOUND RAMP AND US 158 INTERSECTION. CONSTRUCT ROUNDABOUTS.	Env Doc Complete	5/31/2023	11/19/2018
9	R-5860	PROPOSED MISENHEIMER BYPASS TO PROPOSED ROCKWELL BYPASS. WIDEN TO MULTILANES.	Plan and Des in Progress	7/1/2027	
9	U-2579AA	WINSTON-SALEM NORTHERN BELTWAY, EASTERN SECTION, I-74 / US 311 TO I-40	ROW In Progress	2/15/2008	2/15/2008
9	U-2579AB	WINSTON-SALEM NORTHERN BELTWAY, EASTERN SECTION, I-40 TO US 421 / NC 150 / BUSINESS 40	Project Let	2/15/2008	2/15/2008
9	U-2579B	WINSTON-SALEM NORTHERN BELTWAY, EASTERN SECTION, US 421 / NC 150 / BUSINESS 40 TO US 158	Project Let	2/15/2008	2/15/2008
9	U-2579BA	WINSTON-SALEM NORTHERN BELTWAY, EASTERN SECTION, US 421 / NC 150 / BUSINESS 40 TO US 158. STREAM RELOCATION.	Project Let	2/15/2008	2/15/2008
9	U-2579BB	CONSTRUCT NOISE WALL	Plan and Des in Progress	2/15/2008	2/15/2008
9	U-2579C	WINSTON-SALEM NORTHERN BELTWAY, EASTERN SECTION, US 158 TO US 311	Project Let	2/15/2008	2/15/2008
9	U-2579D	WINSTON-SALEM NORTHERN BELTWAY, EASTERN SECTION, US 311 TO SR 2211 (BAUX MOUNTAIN ROAD)	Project Let	2/15/2008	2/15/2008
9	U-2579E	WINSTON-SALEM NORTHERN BELTWAY, EASTERN SECTION, SR 2211 (BAUX MOUNTAIN ROAD) TO NC 8	Project Let	2/15/2008	2/15/2008
9	U-2579F	WINSTON-SALEM NORTHERN BELTWAY, EASTERN SECTION, NC 8 TO WEST OF NC 66 (UNIVERSITY PARKWAY)	Project Let	2/15/2008	2/15/2008
9	U-2707	SR 2999 (HAMPTON ROAD) TO US 158 IN CLEMMONS. CONSTRUCT TWO-LANE SHOULDER SECTION ON NEW LOCATION AND REPLACE BRIDGE 330109 OVER NORFOLK SOUTHERN RAILROAD.	Open to Traffic	7/27/2004	7/27/2004
9	U-2729	MUSEUM DRIVE TO SR 4000 (UNIVERSITY PARKWAY) IN WINSTON-SALEM. WIDEN TO MULTILANES.	ROW In Progress	5/31/2018	5/31/2018
9	U-2827B	WEST OF FOURTH STREET TO EAST OF CHURCH STREET	Project Let	2/27/2015	2/27/2015
9	U-2925	SALEM CREEK CONNECTOR, SR 4326 (RAMS DRIVE) TO SR 4325 (MARTIN LUTHER KING, JR. DRIVE) IN WINSTON-SALEM. MULTILANE FACILITY ON NEW LOCATION.	Open to Traffic	4/30/2012	4/30/2012
9	U-2925C	SALEM CREEK CONNECTOR, SR 4326 (RAMS DRIVE) TO SR 4325 (MARTIN LUTHER KING, JR DRIVE). LANDSCAPING AND LIGHTING.	Plan and Des in Progress	6/30/2022	

Div	Project	Description	Status	Env Plan	Env Actual
9	U-4734	MACY GROVE ROAD EXTENSION, SR 1005 (EAST MOUNTAIN STREET) TO NC 150 (NORTH MAIN STREET) IN KERNERSVILLE. FOUR-LANE DIVIDED FACILITY ON NEW LOCATION.	Open to Traffic	6/30/2011	6/30/2011
9	U-4742	INTERSECTION IMPROVEMENT PROJECTS IN THE WINSTON-SALEM URBAN AREA METROPOLITAN PLANNING ORGANIZATION (WSUAMPO) AREA.	Remove		
9	U-4909	SR 2691 (WALLBURG ROAD) TO SR 2632 (SEDGE GARDEN ROAD) IN WINSTON-SALEM AND KERNERSVILLE. WIDEN TO MULTILANES.	Open to Traffic	5/8/2008	5/8/2008
9	U-5536	PROPOSED GREAT WAGON ROAD FROM SHALLOWFORD ROAD (SR 1001) TO LEWISVILLE-VIENNA ROAD (SR 1308) IN LEWISVILLE. MULTILANE FACILITY ON NEW LOCATION WITH BICYCLE AND PEDESTRIAN ACCOMMODATIONS.	Env Doc Complete	1/24/2022	1/24/2022
9	U-5539A	US 158 / US 421 / NC 150 / BUSINESS 40 TO US 52 / NC 8 IN WINSTON-SALEM. STREETScape IMPROVEMENTS.	Env Doc Complete	12/20/2021	12/20/2021
9	U-5608	SR 1211 (KIMBALL ROAD) EXTENSION, NORTH CHAPEL STREET TO SR 1221 (BOSTIAN ROAD) IN LANDIS. CONSTRUCT TWO-LANE CONNECTOR ON NEW LOCATION.	Open to Traffic	10/23/2015	10/23/2015
9	U-5617	IMPROVE ROUNDABOUTS WEST & EAST OF BRIDGE OVER US 421. WIDEN TO MULTI-LANES FROM ROUNDABOUT EAST OF BRIDGE TO WEST OF ROUNDABOUT AT SR 1001 (SHALLOWFORD ROAD) WITH SIDEWALKS ON BOTH SIDES. TOWN OF LEWISVILLE.	ROW In Progress	3/1/2019	3/1/2019
9	U-5738	US 601 (JAKE ALEXANDER BOULEVARD) TO SR 2667 (SUMMIT PARK DRIVE) IN SALISBURY. WIDEN TO MULTILANES.	Project Let	12/7/2017	12/7/2017
9	U-5757	9TH STREET TO SR 1408 (BIESECKER ROAD) IN LEXINGTON. WIDEN TO MULTILANES.	ROW In Progress	7/30/2018	7/30/2018
9	U-5760	US 421 / BUSINESS 40 TO NC 66 (WEST MOUNTAIN STREET) IN KERNERSVILLE. WIDEN BIG MILL FARM ROAD AND SR 2649 (HOPKINS ROAD) AND CONSTRUCT INTERCHANGE AT US 421 / NC 150 / BUSINESS 40.	Env Doc Complete	10/31/2018	10/30/2018
9	U-5786	US 52 / NC 8 / FUTURE I-285 TO NC 150. WIDEN TO MULTILANES.	Env Doc Complete	4/22/2019	4/22/2019
9	U-5820A	SR 2576 (BENDIX DRIVE) TO SR 1006 (FAITH ROAD) IN SALISBURY.	Open to Traffic	3/2/2017	3/2/2017
9	U-5820B	SR 1006 (FAITH ROAD) TO US 52 (EAST INNES STREET) IN SALISBURY.	Open to Traffic	4/10/2017	4/10/2017
9	U-5824	HARLEY DRIVE TO US 158 IN WALKERTOWN. WIDEN TO MULTILANES.	ROW In Progress	8/13/2018	8/13/2018

Div	Project	Description	Status	Env Plan	Env Actual
9	U-5899	FORUM PARKWAY CONNECTOR, SR 3955 (FORUM PARKWAY) TO NC 66 (UNIVERSITY PARKWAY) IN RURAL HALL. CONSTRUCT 2-LANE ROADWAY ON NEW LOCATION.	ROW In Progress	11/7/2018	11/7/2018
9	U-5901	AIRPORT PARKWAY, SR 1710 (HARRISON ROAD) NEAR US 70 / US 601 (JAKE ALEXANDER BOULEVARD) TO SR 2539 (PEACH ORCHARD ROAD) AT US 29 IN SALISBURY. CONSTRUCT 2-LANE ROADWAY ON MULTILANE RIGHT OF WAY.	Plan and Des in Progress	1/30/2026	
9	U-6002	YADKINVILLE ROAD IN MOCKSVILLE. CONSTRUCT ROUNDABOUT.	ROW In Progress	4/10/2018	4/10/2018
9	U-6003	SR 1969 (PINEY GROVE ROAD) TO NC 150 (NORTH MAIN STREET) IN KERNERSVILLE. CONSTRUCT TWO-LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	ROW In Progress	6/26/2018	6/26/2018
9	U-6004	US 158 TO SR 1891 (PEACE HAVEN ROAD) IN CLEMMONS. ACCESS MANAGEMENT AND OPERATIONAL IMPROVEMENTS.	Plan and Des in Progress	5/31/2023	
9	U-6005	US 52 TO SR 3983 (NORTHRIDGE DRIVE) IN RURAL HALL. WIDEN TO MULTILANES.	Env Doc Complete	3/29/2019	2/4/2019
9	U-6059A	REPLACE BRIDGE 330211 OVER NORFOLK SOUTHERN RAILROAD.	Plan and Des in Progress	6/30/2025	
9	U-6059B	SR 2662 (LINVILLE ROAD). UPGRADE INTERCHANGE	Plan and Des in Progress	6/30/2025	
9	U-6062	SR 2000 (JACKSON PARK ROAD) / NORTH LOOP ROAD IN KANNAPOLIS TO SR 1211 (KIMBALL ROAD) IN CHINA GROVE. UPGRADE ROADWAY INCORPORATING BICYCLE LANES AND SIDEWALKS.	Plan and Des in Progress	6/1/2028	
9	U-6068	FUTURE I-74 IN KERNERSVILLE TO I-40 IN GUILFORD COUNTY. WIDEN TO 6 LANES.	Plan and Des in Progress	7/1/2027	
9	U-6130	NC 152 IN CHINA GROVE. RAMP AND INTERSECTION IMPROVEMENTS.	Plan and Des in Progress	2/28/2024	
9	U-6154	SR 1348 (ROBINHOOD ROAD) IN LEWISVILLE. CONVERT EXISTING SIGNALIZED INTERSECTION TO A SINGLE LANE ROUNDABOUT.	Plan and Des in Progress	2/28/2022	
9	U-6187	SR 1630 (BALTIMORE ROAD) TO I-40. CONSTRUCT 2-LANE EXTENSION OF BALTIMORE ROAD AND INTERCHANGE AT I-40.	Plan and Des in Progress	11/30/2022	
9	U-6188	NORTH OF NELSON STREET TO SR 2031 (BROWN ROAD) IN KERNERSVILLE. WIDEN TO 3 LANES WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	Plan and Des in Progress	5/3/2027	
9	U-6189	SR 1103 (STYERS FERRY ROAD) TO SR 1101 (SHALLOWFORD ROAD) IN LEWISVILLE. WIDEN TO 3 LANES WITH BICYCLE AND PEDESTRIAN ACCOMMODATIONS.	Plan and Des in Progress	8/2/2027	
9	U-6190	SR 1647 (GLADE STREET) TO NC 66 IN RURAL HALL. WIDEN TO 3 LANES.	Plan and Des in Progress	10/1/2027	

Div	Project	Description	Status	Env Plan	Env Actual
9	U-6231	SR 4001 (REYNOLDS BOULEVARD) TO SR 2264 (AKRON DRIVE) AT INTERSECTION OF SR 1763 (INDIANA AVENUE) IN WINSTON-SALEM. CONSTRUCT ACCESS ROAD.	Open to Traffic	10/19/2020	10/19/2020
9	U-6237	SR 2182 (I-85 SERVICE ROAD) NEAR SPENCER. CONSTRUCT RIGHT-TURN LANE ON SR 2120, AND CONSTRUCT CUL-DE-SAC, REMOVE RESIDUAL PAVEMENT AND STRENGTHEN REMAINING PAVEMENT ON SR 2182.	Open to Traffic	2/3/2020	2/3/2020
10	I-3311B	I-485 (CHARLOTTE OUTER LOOP) TO SR 5544 (WEST CATAWBA AVENUE) EXIT 28.	Not Started		
10	I-3311C	I-277 TO NORTH OF I-85. CONSTRUCT HIGH OCCUPANCY TOLL (HOT) LANES AND CONVERT EXISTING HIGH OCCUPANCY VEHICLE (HOV) LANES TO HOT LANES. I-277 (BROOKSHIRE FREEWAY), I-77 TO NORTH BREVARD STREET. CONSTRUCT HOT LANES.	Open to Traffic	9/3/2013	10/16/2013
10	I-3802A	NC 73 IN CABARRUS COUNTY (EXIT 55) TO SR 2180 (LANE STREET) IN CABARRUS COUNTY.	Open to Traffic	11/27/2013	12/30/2013
10	I-3802AA	ITS FOR I-3802 A	Plan and Des in Progress	8/19/2022	
10	I-3803B	SOUTH OF SR 2894 (CONCORD MILLS - BRUTON SMITH BOULEVARD) TO NC 73 IN CABARRUS COUNTY. WIDEN TO 8-LANES.	Open to Traffic	2/11/2010	4/12/2010
10	I-4750AC	I-77/EXIT 30 (GRIFFITH STREET) INTERCHANGE. CONSTRUCT ROUNDABOUTS AT NORTHBOUND AND SOUTHBOUND RAMP TERMINI.	open to Traffic	9/3/2013	10/16/2013
10	I-5405	I-277 (BROOKSHIRE FREEWAY) TO WEST CATAWBA AVENUE (EXIT 28). CONSTRUCT HIGH OCCUPANCY TOLL (HOT) LANES AND CONVERT EXISTING HIGH OCCUPANCY VEHICLE (HOV) LANES TO HIGH OCCUPANCY TOLL (HOT) LANES.	Open to Traffic	9/3/2013	10/16/2013
10	I-5405A	I-77/LAKEVIEW ROAD INTERCHANGE. CONVERT GRADE SEPARATION TO HOT LANE DIRECT CONNECTION INTERCHANGE.	Open to Traffic	9/3/2013	10/16/2013
10	I-5405B	I-77/HAMBRIGHT ROAD INTERCHANGE. CONVERT GRADE SEPARATION TO HOT LANE DIRECT CONNECTION INTERCHANGE.	Open to Traffic	9/3/2013	10/16/2013
10	I-5507	I-485, I-77 SOUTH OF CHARLOTTE TO US 74 (INDEPENDENCE BOULEVARD). ADD ONE EXPRESS LANE IN EACH DIRECTION.	Project Let	8/10/2018	8/17/2018
10	I-5714	SR 2136 (GILEAD ROAD) INTERCHANGE. UPGRADE EXISTING INTERCHANGE.	Project Let	12/30/2016	7/10/2017
10	I-5715	NC 73 INTERCHANGE. UPGRADE EXISTING INTERCHANGE TO SPLIT DIAMOND CONFIGURATION.	Plan and Des in Progress	1/31/2019	1/29/2019

Div	Project	Description	Status	Env Plan	Env Actual
10	I-5718A	SOUTH CAROLINA STATE LINE TO I-277/US 74 (BELK FREEWAY). WIDEN EXISTING FREEWAY TO TEN LANES BY CONSTRUCTING MANAGED LANES, RECONSTRUCT I-77/I-277 (BELK FREEWAY) INTERCHANGE, AND INSTALL RAMP METERS.	Plan and Des in Progress	12/22/2023	
10	I-5718B	I-277/US 74 (BELK FREEWAY) TO I-277/NC 16 (BROOKSHIRE FREEWAY). WIDEN EXISTING FREEWAY TO TEN LANES BY CONSTRUCTING MANAGED LANES, RECONSTRUCT I-77/I-277 (BROOKSHIRE FREEWAY) INTERCHANGE, AND INSTALL RAMP METERS.	Plan and Des in Progress	12/22/2023	
10	I-5746A	I-77 TO EAST STONEWALL STREET. BRIDGE REHABILITATION.	Project Let	7/26/2016	2/28/2017
10	I-5746B	EAST STONEWALL STREET TO EAST 10TH STREET. BRIDGE REHABILITATION.	Project Let	7/26/2016	2/28/2017
10	I-5746C	I-77 TO EAST 10TH STREET. RESURFACE ROADWAY AND REHABILITATE BRIDGES FROM JOHNSON STREET TO EAST 10TH STREET.	Project Let	7/26/2016	4/10/2017
10	I-5768	SOUTH CAROLINA LINE TO SR 1577 (WEST TYVOLA ROAD). PAVEMENT REHABILITATION.	Open to Traffic	6/28/2016	7/8/2016
10	I-5769	I-277 TO 0.7 MILE NORTH OF NC 27. PAVEMENT REHABILITATION.	Project Let	4/30/2019	7/18/2017
10	I-5770	CONCRETE PAVEMENT JOINT 0.3 MILES SOUTH OF NC 16 TO CONCRETE PAVEMENT JOINT SOUTH OF SR 1601 (MOORES CHAPEL ROAD). PAVEMENT AND BRIDGE REHABILITATION.	Open to Traffic	6/22/2018	10/13/2017
10	I-5796	0.1 MILE NORTH OF SR 5901 (BILLY GRAHAM PKWY) TO 0.3 MILE SOUTH OF NC 16 AT MILE MARKER 35.93. PAVEMENT REHABILITATION.	Open to Traffic	2/19/2018	5/12/2017
10	I-5798	I-85 TO ROCKY RIVER ROAD. PAVEMENT REHABILITATION.	Open to Traffic	6/11/2018	6/11/2018
10	I-5825	SR 1577 (TYVOLA ROAD) TO WEST MOREHEAD STREET (MILE MARKER 5.3 TO MILE MARKER 9.8). PAVEMENT AND STRUCTURE REHABILITATION.	Open to Traffic	10/30/2017	1/30/2018
10	I-5826	CONCRETE PAVEMENT JOINT AT US 29/NC 49 CONNECTOR TO CONCRETE PAVEMENT JOINT NORTH OF NC 73. PAVEMENT PRESERVATION, STRUCTURE PRESERVATION, MARKERS, AND MARKINGS.	Project Let	5/30/2019	2/21/2019
10	I-5827	IDLEWILD ROAD TO US 74. PAVEMENT REHABILITATION.	Open to Traffic	5/20/2018	6/4/2018
10	I-5828	I-77 TO NC 49. PAVEMENT REHABILITATION.	Plan and Des in Progress	9/7/2023	
10	I-5837	GASTON COUNTY LINE TO 0.7 MILES NORTH OF GASTON COUNTY LINE. INCLUDES RAMPS FROM GASTON COUNTY LINE TO GLENWOOD AVENUE. PAVEMENT REHABILITATION.	Project Let	12/3/2018	8/13/2019

Div	Project	Description	Status	Env Plan	Env Actual
10	I-5838	REHABILITATE BRIDGES 590203 (I-85 NB) AND 590204 (I-85 SB) OVER SEABOARD COASTLINE RAILROAD.	Env Doc Complete	2/17/2020	1/28/2020
10	I-5861	PAVEMENT AND BRIDGE REHABILITATION AT OAKDALE ROAD INTERCHANGE AT MILEMARKER 17.2.	Plan and Des in Progress	4/30/2023	
10	I-5902	SR 1786 TO NC 27. BRIDGE REHABILITATION.	Plan and Des in Progress	7/2/2024	
10	I-5904	BLAIR ROAD TO IDLEWILD ROAD. PAVEMENT REHABILITATION	Project Let	7/1/2019	2/13/2019
10	I-5905	0.2 MILE WEST OF NC 16 (BROOKSHIRE BOULEVARD) TO CONCRETE PAVEMENT JOINT AT US 29/NC 49 CONNECTOR. PAVEMENT REHABILITATION.	Project Let	6/30/2019	7/9/2019
10	I-5961	WEST TRADE STREET TO IREDELL COUNTY LINE. PAVEMENT REHABILITATION.	Open to Traffic	6/21/2016	3/17/2016
10	I-5963	I-485 AND NC 16 (PROVIDENCE ROAD). CONSTRUCT INTERCHANGE IMPROVEMENTS.	Plan and Des in Progress	10/20/2027	
10	I-5973	NC 16 (BROOKSHIRE BOULEVARD) INTERCHANGE. CONSTRUCT INTERCHANGE IMPROVEMENTS.	Env Doc Complete	5/30/2020	6/4/2019
10	I-5992	MILE MARKER 11 TO MILE MARKER 20 AND MILE MARKER 24.5 TO MILE MARKER 37. REHABILITATE PAVEMENT.	Open to Traffic	9/3/2013	10/16/2013
10	I-6012	I-485 INTERCHANGE NORTHEAST OF CHARLOTTE. IMPROVE INTERCHANGE	Plan and Des in Progress	10/19/2026	
10	I-6013	NC 24 (W.T. HARRIS BOULEVARD) INTERCHANGE. IMPROVE INTERCHANGE.	Plan and Des in Progress	9/27/2028	
10	I-6014	I-85 INTERCHANGE. IMPROVE INTERCHANGE.	Plan and Des in Progress	12/21/2026	
10	I-6015	NC 51 (PINEVILLE-MATTHEWS ROAD) INTERCHANGE. IMPROVE INTERCHANGE.	Plan and Des in Progress	4/15/2025	
10	I-6016	I-485 INTERCHANGE WEST OF CHARLOTTE. IMPROVE INTERCHANGE.	Plan and Des in Progress	2/19/2023	
10	I-6017	SR 2472 (MALLARD CREEK CHURCH ROAD) INTERCHANGE. IMPROVE INTERCHANGE.	Plan and Des in Progress	7/20/2025	
10	I-6019	NC 49 (SOUTH TRYON STREET) INTERCHANGE. IMPROVE INTERCHANGE.	Plan and Des in Progress	7/20/2029	
10	I-6020	NC 16 (BROOKSHIRE BOULEVARD) INTERCHANGE. IMPROVE INTERCHANGE.	Plan and Des in Progress	7/15/2028	
10	I-6022A	KENILWORTH AVENUE TO NORTH DAVIDSON STREET AND US 74 (INDEPENDENCE BOULEVARD) FROM I-277 TO PECAN AVENUE. UPGRADE INTERCHANGES.	Not Started		
10	I-6022B	NORTH DAVIDSON STREET TO GRAHAM STREET. UPGRADE INTERCHANGES.	Not Started		
10	I-6052	WEST OF I-77 TO EAST OF I-77. BRIDGE REHABILITATION.	Plan and Des in Progress	11/1/2022	



Div	Project	Description	Status	Env Plan	Env Actual
10	I-6053	SR 2480 (SUGAR CREEK ROAD) INTERCHANGE. IMPROVE INTERCHANGE	Plan and Des in Progress	9/21/2028	
10	I-6056	US 21/SR 2108 (SUNSET ROAD) INTERCHANGE. IMPROVE INTERCHANGE.	Plan and Des in Progress	8/7/2026	
10	I-6065	I-485 TO NC 150. CONSTRUCT PEAK PERIOD SHOULDER LANES.	Plan and Des in Progress	1/4/2023	
10	R-0211	WEST OF I-77 TO US 74. MULTI-LANE FREEWAY ON NEW LOCATION.	project Let	8/10/2018	8/17/2018
10	R-0211EC	SR 3468 (WEDDINGTON ROAD). CONSTRUCT INTERCHANGE.	Project Let	8/10/2018	8/17/2018
10	R-2123CE	AT I-85 INTERCHANGE. RECONSTRUCT INTERCHANGE.	Open to Traffic		11/30/2009
10	R-2246A	NC 49 TO SR 1304 (ROBERTA ROAD)	Plan and Des in Progress	9/29/2027	
10	R-2246B	SR 1304 (ROBERTA ROAD) TO SR 1431 (WEDDINGTON ROAD)	Open to Traffic		2/25/1999
10	R-2248E	EAST OF NC 115 (OLD STATESVILLE ROAD) TO I-85 NORTH	Open to Traffic		5/10/2006
10	R-2248EA	ITS FOR R-2248 E	Open to Traffic	3/11/2015	3/11/2015
10	R-2248G	I-485 INTERCHANGE WITH SR 2042 (OAKDALE ROAD)	Open to Traffic		
10	R-2530B	BIRD ROAD IN ALBEMARLE TO WEST OF THE PEE DEE RIVER	Project Let	3/31/2017	4/10/2017
10	R-2555B	NC 73 (SAM FURR ROAD) TO SR 2151 (JETTON ROAD). WIDEN TO FOUR-LANES DIVIDED.	ROW In Progress	11/23/2016	2/22/2017
10	R-2632AB	NC 115 TO SR 2693 (DAVIDSON-CONCORD ROAD).	Env Doc Complete	1/2/2020	9/23/2019
10	R-5706A	EAST OF SR 2693 (DAVIDSON-CONCORD ROAD) TO EAST OF SR 1394 (POPLAR TENT ROAD).	Plan and Des in Progress	8/30/2022	
10	R-5706B	EAST OF SR 1394 (POPLAR TENT ROAD) TO US 29.	Plan and Des in Progress	8/30/2022	
10	R-5721B	VANCE ROAD EXTENSION/BEATTIES FORD ROAD TO SR 5544 (WEST CATAWBA AVENUE).	Plan and Des in Progress	8/30/2019	8/30/2019
10	R-5778	SR 1119 (WALLACE ROAD) TO PROPOSED INDUSTRIAL SITE. IMPROVE EXISTING ROAD AND EXTEND TO PROPOSED INDUSTRIAL SITE.	Open to Traffic	4/4/2016	4/4/2016
10	R-5798	GRAHAM STREET TO SR 1749. CONSTRUCT MEDIAN.	Plan and Des in Progress	1/12/2023	
10	R-5871	NC 742 (GRAHAM STREET) TO ANSON HIGH SCHOOL ROAD. CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	Plan and Des in Progress	9/28/2027	
10	R-5878A	US 74 WEST OF WADESBORO TO US 52 NORTH OF WADESBORO. CONSTRUCT FREEWAY ON NEW LOCATION.	Not Started	1/31/2023	
10	R-5878B	US 52 NORTH OF WADESBORO TO US 74 EAST OF WADESBORO. CONSTRUCT FREEWAY ON NEW LOCATION.	Plan and Des in Progress	1/31/2023	
10	R-5965A	NC 205/SR 1108 (LIGHTHOUSE ROAD)/SR 1109 (BUSTER ROAD) INTERSECTION AND SR 1110 (SWIFT ROAD) AT CHARLOTTE PIPE FACILITY. IMPROVE INTERSECTIONS.	Project Let	7/30/2020	7/2/2020

Div	Project	Description	Status	Env Plan	Env Actual
10	R-5965B	NC 205/SR 1110 (SWIFT ROAD) INTERSECTION AND SR 1110 (SWIFT ROAD)/SR 1115 (BIG LICK ROAD) INTERSECTION. IMPROVE INTERSECTIONS.	ROW In Progress	7/30/2020	7/2/2020
10	U-0209B	NC 24/NC 27 (ALBEMARLE ROAD) TO IDLEWILD ROAD	Open to Traffic		4/24/2009
10	U-2507A	SR 2480 (SUGAR CREEK ROAD) TO SR 2665 (HARRIS BOULEVARD). WIDEN TO FOUR-LANES DIVIDED.	Open to Traffic		5/13/1992
10	U-2509	WEST OF IDLEWILD ROAD TO I-485. UPGRADE ROADWAY TO EXPRESSWAY WITH EXPRESS LANES.	Plan and Des in Progress	5/31/2023	
10	U-3415A	EAST OF I-85 TO GEORGE LILES PARKWAY	Plan and Des in Progress	5/1/2023	
10	U-3415B	GEORGE LILES PARKWAY TO US 29/601	Not Started		
10	U-3440	PROPOSED WEST SIDE BYPASS (U-2009) TO SR 1691 (LOOP ROAD) IN KANNAPOLIS. WIDEN TO A FOUR-LANE DIVIDED FACILITY.	Project Let	1/28/2015	1/26/2015
10	U-3467	NC 16 TO SR 1008 (WAXHAW-INDIAN TRAIL ROAD) IN WESLEY CHAPEL. CONSTRUCT FOUR LANE ROADWAY, PART ON NEW LOCATION.	ROW In Progress	4/20/2018	4/26/2018
10	U-4024	EXISTING US 74 TO THE MONROE BYPASS. WIDEN TO MULTI-LANES.	Plan and Des in Progress	12/17/2025	
10	U-4713A	SR 3448 (PLEASANT PLAINS ROAD) TO SR 1009 (JOHN STREET)	ROW In Progress	3/30/2019	12/27/2018
10	U-4714AA	SR 3448-SR 3474 (TRADE STREET) TO WEST OF I-485.	Plan and Des in Progress	6/29/2018	6/21/2018
10	U-4714AC	EAST OF I-485 TO WEST OF MORNINGSIDE MEADOW LANE	ROW In Progress	6/29/2018	6/21/2018
10	U-4714B	WEST OF MORNINGSIDE MEADOW LANE TO EAST OF SR 1377 (WESLEY CHAPEL-STOUTS ROAD)	ROW In Progress	6/29/2018	6/21/2018
10	U-4910A	SR 2894 (CONCORD MILLS BOULEVARD) TO AVIATION BOULEVARD. WIDEN TO 4 LANES DIVIDED.	Project Let		10/30/2012
10	U-4910B	AVIATION BOULEVARD TO SR 1394 (POPLAR TENT ROAD). WIDEN TO 4-LANES DIVIDED.	Project Let		10/30/2012
10	U-4913	SR 3175 (STALLINGS ROAD) TO SR 1524 (STEVENS MILL ROAD). WIDEN EXISTING ROADWAY.	Plan and Des in Progress	12/2/2024	
10	U-5007	MATTHEWS TOWNSHIP PARKWAY TO SR 3128 (LAWYERS ROAD). WIDEN TO MULTI-LANES.	Plan and Des in Progress	12/28/2027	
10	U-5008A	CONSTRUCT SIDEWALK FROM EAST 37TH STREET TO BEARWOOD AVENUE.	Env Doc Complete	6/30/2021	6/30/2021
10	U-5107	CONSTRUCT TRANSPORTATION IMPROVEMENTS AT THE MARION DIEHL CENTER (QUEENS UNIVERSITY) IN CHARLOTTE.	Open to Traffic	8/28/2016	7/1/2017
10	U-5108	NC 73 IN HUNTERSVILLE TO WESTMORELAND ROAD IN CORNELIUS. CONSTRUCT ROAD ON NEW LOCATION.	ROW In Progress	7/15/2018	4/26/2018

Div	Project	Description	Status	Env Plan	Env Actual
10	U-5112	SR 1364 (PLEASANT PLAINS ROAD) AT SR 1357 (POTTERS ROAD) IN STALLINGS. CONSTRUCT INTERSECTION IMPROVEMENTS INCLUDING LEFT TURN LANES AND MODIFICATION OF TRAFFIC SIGNAL.	ROW In Progress		8/28/2014
10	U-5114	INTERSECTION OF US 21 AND GILEAD ROAD IN HUNTERSVILLE. CONSTRUCT INTERSECTION IMPROVEMENTS, INCLUDING BICYCLE AND PEDESTRIAN ACCOMMODATIONS.	Project Let	10/18/2015	12/11/2015
10	U-5522	CONCORD TRAFFIC MANAGEMENT SYSTEM	Open to Traffic	8/30/2017	11/14/2016
10	U-5703B	REALIGN JAMES HAMILTON ROAD TO INTERSECT WITH SR 1514 (ROCKY RIVER ROAD) AT MYERS ROAD.	Env Doc Complete	3/1/2019	1/18/2019
10	U-5723	US 601 INTERCHANGE. CONSTRUCT IMPROVEMENTS.	ROW In Progress	4/30/2018	8/29/2017
10	U-5761	INTERSECTION OF NC 3 (DALE EARNHARDT BOULEVARD) AND US 29/601 (CANNON BOULEVARD). CONSTRUCT INTERSECTION IMPROVEMENTS.	ROW In Progress	5/31/2018	2/27/2018
10	U-5762	INTERSECTION OF NC 160 (STEELE CREEK ROAD) AND SR 1106 (HAMILTON ROAD). INTERSECTION IMPROVEMENTS.	Project Let	9/2/2016	8/8/2016
10	U-5763	SR 3356 (SARDIS ROAD) TO SR 1010 (EAST JOHN STREET/ MONROE ROAD). WIDEN EXISTING ROADWAY.	Env Doc Complete	10/9/2018	10/9/2018
10	U-5764	NC 200 (DICKERSON BOULEVARD) TO SR 1007 (ROCKY RIVER ROAD). WIDEN EXISTING ROADWAY.	Env Doc Complete	2/14/2019	12/14/2018
10	U-5765	SR 5544 (WEST CATAWBA AVENUE) TO SR 2316 (NORTHCROSS DRIVE). WIDEN EXISTING ROADWAY.	Plan and Des in Progress	8/30/2019	8/30/2019
10	U-5766A	SOUTH CAROLINA LINE TO NC 49 (SOUTH TRYON ROAD). WIDEN TO MULTI-LANES.	Not Started	7/20/2022	
10	U-5766B	NC 49 (SOUTH TRYON ROAD) TO I-485. WIDEN TO MULTI-LANES.	Not Started	7/20/2022	
10	U-5767	NORTHCROSS CENTER COURT TO SR 2147 (WESTMORELAND ROAD). WIDEN TO MULTI-LANES.	Env Doc Complete	7/31/2018	8/20/2018
10	U-5768	NC 49, JOHN KIRK DRIVE TO I-485. WIDEN EXISTING ROADWAY. REALIGN BACK CREEK CHURCH ROAD ON NEW LOCATION TO THE NC 49 AND MALLARD CREEK CHURCH ROAD INTERSECTION. CLOSE EXISTING AT GRADE RAIL CROSSING AT NC 49 AND BACK CREEK CHURCH ROAD.	Env Doc Complete	11/30/2019	11/22/2019
10	U-5769A	SR 1316 (REA ROAD EXTENSION) TO SR 1321 (CUTHBERTSON ROAD) IN WEDDINGTON. WIDEN TO MULTI-LANES.	Plan and Des in Progress	12/1/2022	

Div	Project	Description	Status	Env Plan	Env Actual
10	U-5769B	SR 1321 (CUTHBERTSON ROAD) IN WEDDINGTON TO SR 3530 (WAXHAW PARKWAY) IN WAXHAW. WIDEN TO MULTI-LANES.	Plan and Des in Progress	12/1/2022	
10	U-5771	SR 2136 (GILEAD ROAD) TO HOLLY POINT DRIVE. WIDEN TO MULTI-LANES.	ROW In Progress	7/31/2018	8/28/2018
10	U-5772	NC 24 (HARRIS BOULEVARD) TO I-485. WIDEN TO MULTI-LANES.	Plan and Des in Progress	12/18/2027	
10	U-5803	SR 2940 (EASTWAY DRIVE) AND SHAMROCK DRIVE. CONSTRUCT INTERSECTION IMPROVEMENTS.	Plan and Des in Progress	5/5/2022	
10	U-5804A	FULLWOOD LANE TO FOUR MILE CREEK. WIDEN TO FOUR-LANES.	Open to Traffic		
10	U-5804B	FOUR MILE CREEK TO WEDDINGTON ROAD. WIDEN TO FOUR-LANES.	Open to Traffic	7/1/2016	7/1/2016
10	U-5805	INTERSECTION OF SR 1009 (MONROE ROAD) AND RAMA ROAD/IDLEWILD ROAD. CONSTRUCT INTERSECTION IMPROVEMENTS.	ROW In Progress	4/20/2017	3/15/2017
10	U-5806	INTERSECTION OF SR 2894 (CONCORD MILLS BOULEVARD) AND ENTRANCE #1 - KINGS GRANT PAVILION. CONSTRUCT 2-LANE GRADE SEPARATED DIRECTIONAL LEFT FLYOVER.	Project Let		12/21/2015
10	U-5807	US 21 (STATESVILLE ROAD) TO NC 115. WIDEN TO MULTI-LANES.	Plan and Des in Progress	11/24/2027	
10	U-5808	SR 1367 (MATTHEWS INDIAN TRAIL ROAD) TO SR 1368 (GRIBBLE ROAD). CONSTRUCT ROAD ON NEW LOCATION. INTERSECTION OF US 74 AND EXISTING SR 1362 (CHESTNUT LANE CONNECTOR). CONSTRUCT INTERSECTION IMPROVEMENTS.	ROW In Progress	2/15/2019	1/8/2019
10	U-5873	INTERSECTION OF NC 115 AND POTTS STREET. CONSTRUCT IMPROVEMENTS.	ROW In Progress	4/30/2018	4/23/2018
10	U-5874	SR 2722 (LOUIS ROSE PLACE) TO DOUG MAYES PLACE. CONSTRUCT NEW ROUTE.	ROW In Progress	4/23/2018	4/23/2018
10	U-5905A	REAMES ROAD TO NC 115. UPGRADE ROADWAY.	Project Let	10/16/2018	11/5/2018
10	U-5905B	IMPROVE INTERSECTION OF SR 2112 (LAKEVIEW ROAD)/NC 24 (HARRIS BOULEVARD) AND SR 2112 (LAKEVIEW ROAD)/US 21 (STATESVILLE ROAD).	Project Let	10/16/2018	11/5/2018
10	U-5906	SR 2195 (TORRENCE CHAPEL ROAD) AND SR 5544 (WEST CATAWBA AVENUE). INTERSECTION IMPROVEMENTS.	ROW In Progress	2/13/2019	2/13/2019
10	U-5907	POTTS-SLOAN-BEATTY CONNECTOR. CONSTRUCT ROADWAY ON NEW LOCATION.	ROW In Progress	10/11/2018	10/11/2018
10	U-5908A	MAIN STREET, NC 115 (OLD STATESVILLE ROAD)/SR 2004 (MOUNT HOLLY-HUNTERSVILLE ROAD) TO SOUTH OF RAMAH CHURCH ROAD. WIDEN AND REALIGN.	Project Let		5/15/2017

Div	Project	Description	Status	Env Plan	Env Actual
10	U-5908B	INSTALL ROUNDABOUTS AT INTERSECTIONS OF NC 115/REALIGNED MAIN STREET (SOUTH OF SR 2439 (RAMAH CHURCH ROAD)) AND NC 115/SR 2004 (MOUNT HOLLY-HUNTERSVILLE ROAD).	Project Let		5/15/2017
10	U-5931	INTERSECTION OF US 74 AND SECREST SHORTCUT ROAD. CONSTRUCT IMPROVEMENTS.	Env Doc Complete	2/14/2019	12/14/2018
10	U-5955	I-85 TO IDAHO DRIVE. ADD WESTBOUND THROUGH LANE ON NC 16 BETWEEN A POINT WEST OF IDAHO DRIVE AND I-85. IMPROVE I-85 NORTHBOUND RAMP TO EASTBOUND NC 16.	Plan and Des in Progress	6/8/2022	
10	U-5956	REALIGN UNION CEMETERY ROAD TO INTERSECT US 29 AT ROCK HILL CHURCH ROAD AND CONSTRUCT IMPROVEMENTS ALONG US 29 FROM 0.6 MILE WEST OF ROCK HILL CHURCH ROAD TO JUST EAST OF ROCK HILL CHURCH ROAD.	Env Doc Complete	8/28/2019	8/5/2019
10	U-5957	SR 1644 (TODDVILLE ROAD) TO SR 1600 (MOORES CHAPEL ROAD). WIDEN TO 4-LANES.	Plan and Des in Progress	9/22/2027	
10	U-5987	UNIONVILLE-INDIAN TRAIL ROAD AND SARDIS ROAD. CONSTRUCT INTERSECTION IMPROVEMENTS.	Project Let		10/3/2017
10	U-6028	SR 2472 (MALLARD CREEK CHURCH ROAD) TO BREEZEWOOD DRIVE. WIDEN TO FOUR-LANES.	Plan and Des in Progress	12/1/2023	
10	U-6029	DERITA ROAD TO NC 73. WIDEN TO FOUR-LANES.	Plan and Des in Progress	7/30/2028	
10	U-6030	ANNALEXA LANE TO WILLIAMS POND LANE. WIDEN TO FOUR-LANES.	Plan and Des in Progress	7/30/2028	
10	U-6031	SEYMOUR STREET TO NC 200 (DICKERSON BOULEVARD). WIDEN TO FOUR-LANES DIVIDED.	Env Doc Complete	2/26/2021	5/24/2019
10	U-6032	I-485 TO CONCORD MILLS BOULEVARD (SR 2894). WIDEN TO MULTI-LANES.	ROW In Progress	6/3/2019	5/29/2019
10	U-6084	NC 16 (BROOKSHIRE BOULEVARD) AT SR 2004 (MOUNT HOLLY HUNTERSVILLE ROAD). CONSTRUCT INTERSECTION IMPROVEMENTS.	Open to Traffic	11/30/2017	11/27/2017
10	U-6086	NC 51, PARK ROAD TO CARMEL ROAD. CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	Env Doc Complete	2/20/2020	6/6/2018
10	U-6087	POTTER ROAD AT WESLEY CHAPEL ROAD. CONSTRUCT ROUNDABOUT.	ROW In Progress	5/15/2019	5/15/2019
10	U-6088	NEW TOWN ROAD AT MARVIN ROAD. CONSTRUCT ROUNDABOUT.	ROW In Progress	7/15/2019	6/25/2019
10	U-6090	WEDDINGTON-MATTHEWS ROAD AT TILLEY MORRIS ROAD. CONSTRUCT ROUNDABOUT.	ROW In Progress	9/30/2018	7/13/2018

Div	Project	Description	Status	Env Plan	Env Actual
10	U-6091	WEDDINGTON-MATTHEWS ROAD AT CHESTNUT LANE. CONSTRUCT ROUNDABOUT.	Open to Traffic	9/30/2018	12/5/2018
10	U-6092	DAVIDSON-CONCORD ROAD AT ROBERT WALKER DRIVE. CONSTRUCT ROUNDABOUT.	ROW In Progress	8/19/2021	11/18/2019
10	U-6098	EXTEND LEFT TURN LANE AT NC 73 AND SR 1430, CONSTRUCT RIGHT AND LEFT TURN AT ACCESS ROAD ON NC 73. CONSTRUCT ROUNDABOUT AT SR 1620 AND SR 1621 (BARR ROAD). CONSTRUCT 200 FEET SB ON-RAMP RIGHT TURN LANE AT I-85 AND EXTEND STORAGE TO NB OFF RAMP	Project Let	1/1/2018	1/1/2018
10	U-6103	I-277 TO WEST OF IDLEWILD ROAD. WIDEN ROADWAY TO ALLOW FOR TWO-WAY EXPRESS LANES.	Plan and Des in Progress	6/30/2022	
10	U-6105	SR 2415 (BAILEY ROAD), POOLE PLACE DRIVE TO US 21 (STATESVILLE ROAD). CONSTRUCT ROADWAY ON NEW LOCATION.	Plan and Des in Progress	6/3/2022	
10	U-6106	SR 2136 (GILEAD ROAD), SR 2120 (MCCOY ROAD) TO WYNFIELD CREEK PARKWAY. WIDEN ROADWAY TO 4-LANES DIVIDED.	Env Doc Complete	10/1/2019	7/10/2019
10	U-6109	SOUTH CAROLINA STATE LINE TO SR 4979 (BALLANTYNE COMMONS PARKWAY). WIDEN TO MULTILANES.	Plan and Des in Progress	3/24/2023	
10	U-6165	JOHNSTON ROAD TO NC 51 (PINEVILLE-MATTHEWS ROAD). WIDEN TO MULTI-LANES.	Plan and Des in Progress	8/6/2027	
10	U-6166	SR 3168 (SAM NEWELL ROAD) TO SR 5215 (NORTHEAST PARKWAY. CONSTRUCT MULTI-LANES ON NEW LOCATION.	Plan and Des in Progress	5/7/2027	
10	U-6167	US 521 (JOHNSTON ROAD) TO SR 3624 (REA ROAD). WIDEN TO MULTI-LANES.	Plan and Des in Progress	8/6/2027	
10	U-6168	NC 49 (SOUTH TRYON STREET TO NC 160 (STEELE CREEK ROAD). CONSTRUCT TWO LANE DIVIDED ROADWAY ON NEW LOCATION.	Plan and Des in Progress	5/7/2027	
10	U-6169	SR 1377 (WESLEY CHAPEL-STOUTS ROAD) TO SR 1349 (AIRPORT ROAD).	Plan and Des in Progress	9/21/2028	
10	U-6170	I-485 TO SR 1524 (STEVENS MILL ROAD). WIDEN ROADWAY TO FOUR LANES.	Plan and Des in Progress		
10	U-6171	US 21 (STATESVILLE ROAD) TO FUTURE NORTHCROSS DRIVE EXTENSION. CONSTRUCT 2 LANE ROADWAY ON NEW LOCATION.	Plan and Des in Progress		
10	U-6246	SR 1007 (ROCKY RIVER ROAD) INTERSECTION. CONSTRUCT INTERSECTION IMPROVEMENTS	Plan and Des in Progress	8/30/2022	
10	U-6247	SR 1162 (POTTER ROAD) INTERSECTION. IMPROVE INTERSECTON.	Plan and Des in Progress	8/30/2022	

Div	Project	Description	Status	Env Plan	Env Actual
10	U-6248	SR 1111 (OLD PROVIDENCE ROAD) INTERSECTION. CONSTRUCT INTERSECTION IMPROVEMENTS.	Plan and Des in Progress	8/30/2022	
11	B-5825	REPLACE BRIDGE 980035 OVER YADKIN RIVER.	Project Let	7/12/2019	7/12/2019
11	B-5831	REPLACE BRIDGE 850006 OVER NC 268, NORFOLK SOUTHERN RAILROAD, AND THE YADKIN RIVER.	Plan and Des in Progress	7/15/2023	
11	I-5829	MILE MARKER 91 TO MILE MARKER 95. PAVEMENT REHABILITATION.	Open to Traffic	4/3/2017	4/3/2017
11	I-5829A	MILE MARKER 91 TO MILE MARKER 95. DIAMOND GRINDING	Env Doc Complete	8/1/2021	7/21/2021
11	I-5830	MILE MARKER 99 TO I-74. PAVEMENT REHABILITATION.	Open to Traffic	4/12/2017	4/12/2017
11	I-5864	MILEMARKER 71.8 TO MILEMARKER 75.8. PAVEMENT REHABILITATION.	Plan and Des in Progress	4/16/2025	
11	I-5865	MILEMARKER 75.8 TO US 21 (EXIT 79). PAVEMENT REHABILITATION.	Plan and Des in Progress	4/16/2025	
11	I-5907	I-77 TO US 601. PAVEMENT REHABILITATION.	Env Doc Complete	1/21/2022	1/21/2022
11	I-5909	MILEMARKER 86.9 TO MILEMARKER 91. PAVEMENT REHABILITATION.	Open to Traffic	1/3/2018	1/2/2018
11	I-5910	MILEMARKER 95 TO MILEMARKER 99. PAVEMENT REHABILITATION.	Plan and Des in Progress	3/19/2025	
11	I-5911	IREDELL COUNTY LINE TO MILEMARKER 71.8. PAVEMENT REHABILITATION.	Plan and Des in Progress	6/17/2026	
11	I-5912	US 21 IN YADKIN COUNTY (EXIT 79) TO MILEMARKER 83.4 IN SURRY COUNTY . PAVEMENT REHABILITATION.	Project Let	3/15/2018	3/15/2018
11	I-6050	I-74 & I-77 INTERCHANGES/RAMPS.	Open to Traffic	2/5/2019	2/5/2019
11	R-0616	NC 268 CONNECTOR, NC 18 TO US 421. CONSTRUCT MULTI-LANE FACILITY, PART ON NEW LOCATION.	Plan and Des in Progress	7/29/2024	
11	R-2520B	SR 1106 TO US 221. WIDEN TO MULTI-LANES.	Not Started		
11	R-2566A	US 221 IN AVERY COUNTY TO SR 1136 (CLARKS CREEK ROAD) IN WATAUGA COUNTY.	Not Started		
11	R-2566B	SR 1136 (CLARKS CREEK ROAD) TO SR 1107 (NC 105 BYPASS) IN BOONE.	Env Doc Complete	6/30/2018	6/30/2018
11	R-2566BA	CONSTRUCT NEW BRIDGE OVER WATAUGA RIVER AND LEFT-TURN LANE AT SR 1112 (BROADSTONE ROAD).	Project Let	6/30/2018	6/30/2018
11	R-2603	NC 18 TO SR 1966 (AIRPORT ROAD). CONSTRUCT SIDEWALK FROM NC 18 TO SHAVER STREET. WIDEN TO FIVE-LANES FROM SHAVER STREET TO FAIRPLAINS ROAD. WIDEN TO FOUR-LANES DIVIDED FROM FAIRPLAINS ROAD TO SR 1966 (AIRPORT ROAD).	Open to Traffic	2/29/2012	2/29/2012
11	R-2615	US 321/US 421 JUNCTION NEAR VILAS TO SR 1107 (105 BYPASS) - TERMINI OF PROPOSED BOONE BYPASS (U-2703). WIDEN TO MULTI-LANES.	Plan and Des in Progress	6/21/2023	
11	R-2915C	NORTH OF SOUTH FORK NEW RIVER TO SOUTH OF NC 194	Open to Traffic	5/23/2013	5/23/2013

Div	Project	Description	Status	Env Plan	Env Actual
11	R-2915E	US 221 BYPASS TO US 221 BUSINESS/NC 88 IN JEFFERSON	Project Let	5/23/2013	5/23/2013
11	R-3430A	US 70 TO CATAWBA RIVER.	Not Started	3/1/2026	
11	R-3430C	CATAWBA RIVER TO SR 1933 (SOUTH-WEST BOULEVARD).	Not Started	3/1/2026	
11	R-5714	US 52 TO SR 1365 (FORREST DRIVE). UPGRADE ROADWAY.	ROW In Progress	12/4/2018	12/4/2018
11	R-5730	SR 1146 (SHACKTOWN ROAD) TO SR 1711 (SPEER BRIDGE ROAD). CONSTRUCT NEW ROADWAY TO REALIGN SR 1605 WITH SR 1711 AND CONSTRUCT A ROUNDABOUT AT THE INTERSECTION WITH SR 1146.	ROW In Progress	10/23/2017	10/23/2017
11	R-5745	INTERSECTION OF US 64/NC 90/NC 18 (WILKESBORO BOULEVARD) AND US 64/NC 90 (TAYLORSVILLE ROAD). CONSTRUCT INTERSECTION IMPROVEMENTS.	Open to Traffic	7/28/2016	7/28/2016
11	R-5759	US 421 TO 2ND STREET. WIDEN ROADWAY.	ROW In Progress	5/23/2019	5/23/2019
11	R-5772	US 421 TO NC 268 (EAST MAIN STREET). UPGRADE ROADWAY.	Plan and Des in Progress	6/19/2025	
11	R-5775	INTERSECTION OF US 321 AND SR 1109 (PINETREES ROAD EXTENSION). CONSTRUCT INTERSECTION IMPROVEMENTS.	ROW In Progress	12/19/2017	12/19/2017
11	R-5830	STATE FARM ROAD TO SR 1523 (WILSON RIDGE ROAD). UPGRADE ROADWAY.	Plan and Des in Progress	6/21/2023	
11	R-5831	US 601 (CAROLINA AVENUE) AND NC 67 (MAIN STREET). UPGRADE INTERSECTION.	ROW In Progress	6/7/2019	11/28/2018
11	R-5832	NC 88 TO NC 194. UPGRADE ROADWAY.	Plan and Des in Progress	4/29/2022	
11	R-5833	NC 194 AND SR 1248 (BEAVER CREEK SCHOOL ROAD) INTERSECTION. CONSTRUCT SUPERSTREET INTERSECTION.	Plan and Des in Progress	6/18/2026	
11	R-5836	I-74 TO SR 1104 (CODY TRAIL). WIDEN TO 4-LANES.	Plan and Des in Progress	3/15/2023	
11	R-5872	SR 1180 (POPLAR GROVE CONNECTOR). CONSTRUCT ROUNDABOUT.	Plan and Des in Progress	3/10/2027	
11	R-5874	DEERFIELD ROAD AND MEADOWVIEW ROAD. REALIGN OFFSET INTERSECTION.	Plan and Des in Progress	2/28/2028	
11	R-5894	US 421 EASTBOUND RAMPS. INSTALL ROUNDABOUT.	Plan and Des in Progress	10/20/2022	
11	R-5895	SR 1742 (QUAKER ROAD) INTERSECTION. IMPROVE INTERSECTION.	Plan and Des in Progress	7/19/2024	
11	R-5896	NC 67 TO (SR 1502/1503) COUNTRY CLUB ROAD. MODERNIZE ROADWAY AND IMPROVE SR 1134 (MACKIE ROAD) INTERSECTION.	Not Started	5/18/2028	
11	R-5901	SR 1397 (ROUND PEAK CHURCH ROAD) INTERSECTION. IMPROVE INTERSECTION.	Not Started	7/18/2025	



Div	Project	Description	Status	Env Plan	Env Actual
11	R-5902	NC 105 TO SR 1342 (HICKORY NUT GAP ROAD) IN BANNER ELK. WIDEN TO MULTI-LANES.	Not Started	10/1/2028	
11	R-5903	TENNESSEE LINE TO US 321-US 421 JUNCTION NEAR VILAS. WIDEN TO MULTI-LANES.	Plan and Des in Progress	4/30/2029	
11	R-5905	SR 1387 (TOAST ROAD) TO SR 1396 (PINE RIDGE ROAD). MODERNIZE ROADWAY AND IMPROVE INTERSECTION AT SR 1396 (PINE RIDGE ROAD).	Plan and Des in Progress	10/17/2024	
11	R-5906	SR 1966 TO FOUR LANES WEST OF SR 2026 (AUSTIN TRAPHILL ROAD). MODERNIZE ROADWAY.	Not Started	10/18/2024	
11	R-5909	US 601 TO SR 1765 (UNIFI INDUSTRIAL ROAD) IN YADKINVILLE. MODERNIZE ROADWAY, INCLUDING IMPROVEMENTS AT THE US 601 AND VAN BUREN STREET INTERSECTIONS.	Plan and Des in Progress	9/25/2025	
11	R-5910	NC 268 (CC CAMP ROAD) INTERSECTION. IMPROVE US 21 BUSINESS NORTHBOUND TO NC 268 EASTBOUND MOVEMENT.	ROW In Progress	12/13/2021	12/10/2021
11	R-5911	NC 194 INTERSECTION. CONSTRUCT RIGHT TURN LANE FROM US 19E NORTHBOUND TO NC 194 EASTBOUND.	ROW In Progress	11/1/2021	11/1/2021
11	R-5912	SR 1600 (FALCON ROAD) INTERSECTION. CONSTRUCT ROUNDABOUT.	Plan and Des in Progress	6/21/2022	
11	R-5913A	COMMERCE STREET IN ELKIN TO NORTH BRIDGE STREET IN JONESVILLE. WIDEN ROADWAY, CONSTRUCT ROUNDABOUTS AT WEST MAIN STREET AND ELM STREET AND ELM STREET AND NORTH BRIDGE STREET, AND IMPROVE BICYCLE AND PEDESTRIAN CONNECTIONS.	Plan and Des in Progress	7/1/2022	
11	R-5913B	BRIDGE #850021 OVER YADKIN RIVER. REHABILITATE STRUCTURE AND WIDEN SIDEWALKS.	Plan and Des in Progress	7/1/2022	
11	R-5914	US 601 IN BOONVILLE TO WEST MAIN STREET IN EAST BEND. MODERNIZE ROADWAY WITH INTERSECTION IMPROVEMENTS AT NEBO ROAD.	Plan and Des in Progress	10/17/2025	
11	R-5915	US 421/321 WEST OF BOONE TO US 421 EAST OF BOONE. CONSTRUCT FREEWAY ON NEW LOCATION SOUTH OF BOONE.	Plan and Des in Progress	5/29/2026	
11	U-4700AA	INTERIM STRUCTURE IMPROVEMENTS ON US 321 SOUTHBOUND BRIDGE OVER LAKE HICKORY.	Project Let	10/27/2021	10/27/2021
11	U-4700B	US 321A TO SR 1108 (MISSION ROAD)	Not Started	4/19/2018	4/19/2018
11	U-4700C	SR 1108 (MISSION ROAD) TO SR 1933 (SOUTHWEST BOULEVARD).	Not Started	4/19/2018	4/19/2018
11	U-4700CA	SR 1160 (MOUNT HERMAN ROAD). UPGRADE INTERSECTION TO SUPERSTREET DESIGN - WITHIN THE LIMITS OF U-4700 C.	ROW In Progress	4/19/2018	4/19/2018

Div	Project	Description	Status	Env Plan	Env Actual
11	U-5312	NC 16 TO US 421 BUSINESS. CONVERT EXISTING ROADWAY TO SUPERSTREET AND ADD SERVICE ROADS.	ROW In Progress	5/26/2015	5/26/2015
11	U-5715	COLLEGE STREET INTERSECTION. CONSTRUCT IMPROVEMENTS.	Open to Traffic	9/13/2017	9/13/2017
11	U-5776	INTERSECTION OF SR 1106 (DUKE STREET) AND US 321A. REALIGN INTERSECTION.	Open to Traffic	7/28/2016	7/28/2016
11	U-5809	US 421 TO SR 1146 (LEE AVENUE). CONSTRUCT MEDIAN AND ROUNDABOUTS.	ROW In Progress	8/30/2018	8/1/2018
11	U-5810	US 421/US 221 TO SR 1522 (DEERFIELD ROAD). MODERNIZE ROADWAY.	ROW In Progress	4/4/2019	4/1/2019
11	U-6033	SR 1142 (CALLICO ROAD) INTERSECTION. CONSTRUCT INTERSECTION IMPROVEMENTS.	ROW In Progress	6/7/2019	5/6/2019
11	U-6034	SR 1109 (PINWOOD ROAD) TO SR 1106 (DUKE STREET). UPGRADE ROADWAY.	Plan and Des in Progress	6/25/2023	
11	U-6035	SR 1002 (DUDLEY SHOALS ROAD) AND SR 1751 (GRACE CHAPEL ROAD/CAMPGROUND ROAD)/SR 1752 (PEACH ORCHARD ROAD). CONSTRUCT ROUNDABOUT.	ROW In Progress	5/6/2019	5/6/2019
11	U-6036	US 321 TO SR 1931 (BERT HUFFMAN ROAD). UPGRADE ROADWAY.	ROW In Progress	6/7/2019	12/14/2018
11	U-6157	SR 1001 (CONNELLY SPRINGS ROAD) TO US 321A. MODERNIZE ROADWAY.	Plan and Des in Progress	8/18/2022	
11	U-6161	SR 1002 (DUDLEY SHOALS ROAD) GRADE SEPARATION. CONSTRUCT RAMP ONTO US 321 SOUTHBOUND.	Plan and Des in Progress	3/20/2025	
12	I-3819A	INITIAL I-40/I-77 INTERCHANGE IMPROVEMENTS	Project Let	7/31/2008	7/31/2008
12	I-3819B	FINAL I-40/I-77 INTERCHANGE IMPROVEMENTS	Project Let	7/31/2008	7/31/2008
12	I-4750AA	SR 5544 (WEST CATAWBA AVENUE - EXIT 28) TO NC 150 (EXIT 36). CONSTRUCT HIGH OCCUPANCY/TOLL (HOT) LANES.	Project Let	10/16/2013	10/16/2013
12	I-4750AB	SR 5544 (WEST CATAWBA AVENUE - EXIT 28) TO NC 150 (EXIT 36). CONSTRUCT ONE ADDITIONAL LANE IN EACH DIRECTION.	Not Started		
12	I-4928	CONSTRUCT NEW I-85 NBL WEIGH STATION FROM SR 1302 (CROWDERS MOUNTAIN ROAD) TO SR 1307 (EDGEWOOD ROAD).	Open to Traffic	6/9/2011	6/9/2011
12	I-5000	I-85/US 321. GEOMETRIC SAFETY IMPROVEMENTS TO INTERCHANGE.	Project Let	5/14/2015	5/14/2015
12	I-5106	MILE MARKER 57.83 TO MILE POST 61.74. PAVEMENT REHABILITATION.	Open to Traffic	2/9/2009	2/9/2009
12	I-5606	EXIT 45 TO EXIT 54, EXCLUDING PROJECT AREA FOR I-3819 A. PAVEMENT REHABILITATION.	Open to Traffic	1/8/2014	1/8/2014

Div	Project	Description	Status	Env Plan	Env Actual
12	I-5716	SR 1007 (LENOIR RHYNE BOULEVARD) INTERCHANGE. CONSTRUCT INTERCHANGE IMPROVEMENTS.	ROW In Progress	3/26/2018	3/26/2018
12	I-5719	US 321 TO NC 273. WIDEN TO EIGHT LANES. SR 2200 (COX ROAD) INTERCHANGE. CONSTRUCT INTERCHANGE IMPROVEMENTS.	Plan and Des in Progress	12/19/2022	
12	I-5805	SR 2158 (OLD MOCKSVILLE ROAD) TO DAVIE COUNTY LINE. PAVEMENT REHABILITATION.	Plan and Des in Progress	12/21/2026	
12	I-5893	MILE MARKER 14 TO MILE MARKER 22. PAVEMENT REHABILITATION.	Project Let	9/21/2015	9/21/2015
12	I-5914	BURKE COUNTY LINE TO MILEMARKER 123. PAVEMENT REHABILITATION.	Plan and Des in Progress	3/30/2026	
12	I-5915A	MILEMARKER 130.7 TO MILEMARKER 150.2. PAVEMENT REHABILITATION.	Project Let	3/22/2018	3/22/2018
12	I-5915B	BRIDGE REHABILITATION.	Plan and Des in Progress	2/4/2022	
12	I-5916	SOUTH CAROLINA LINE TO GASTON COUNTY LINE. PAVEMENT REHABILITATION.	Plan and Des in Progress	2/18/2024	
12	I-5918	MILEMARKER 36.5 TO MILEMARKER 50.0. PAVEMENT REHABILITATION.	Plan and Des in Progress	11/19/2023	
12	I-5919	MILEMARKER 53.7 TO MILEMARKER 56.8. PAVEMENT REHABILITATION.	Plan and Des in Progress	2/18/2024	
12	I-5920	MILE MARKER 58.4 TO YADKIN COUNTY LINE. PAVEMENT REHABILITATION.	Plan and Des in Progress	2/17/2025	
12	I-5921	CLEVELAND COUNTY LINE TO MILE MARKER 14. PAVEMENT REHABILITATION.	Plan and Des in Progress	3/18/2024	
12	I-5962	I-77 AT SR 1302 (CORNELIUS ROAD). CONVERT GRADE SEPARATION TO INTERCHANGE.	Plan and Des in Progress	9/17/2025	
12	I-5985A	SOUTH CAROLINA STATE LINE TO US 74	Plan and Des in Progress	12/30/2021	
12	I-5985B	US 74 TO US 321	Plan and Des in Progress	12/30/2021	
12	I-5991A	US 321 TO SR 1476 (FAIRGROVE CHURCH ROAD). WIDEN TO SIX LANES.	Plan and Des in Progress	1/4/2024	
12	I-5991B	SR 1476 (FAIRGROVE CHURCH ROAD) TO NC 16. WIDEN TO SIX LANES.	Plan and Des in Progress	1/4/2024	
12	R-0617BB	WEST OF INDIAN CREEK TO US 321 AT LINCOLNTON.	Env Doc Complete	1/15/1994	1/31/1994
12	R-0617C	US 321 AT LINCOLNTON TO US 321 BYPASS.	Plan and Des in Progress	5/26/2028	
12	R-2307A	RELOCATED NC 16 (STIP PROJECT R-2206) TO EAST OF SR 1840 (GREENWOOD ROAD). WIDEN TO 4-LANES WITH A BYPASS OF THE TERRELL HISTORIC DISTRICT.	Plan and Des in Progress	6/22/2017	6/22/2017
12	R-2307B	EAST OF SR 1840 (GREENWOOD ROAD) IN CATAWBA COUNTY TO WEST OF SR 1303/SR 1180 (PERTH ROAD/DOOLIE ROAD) IN IREDELL COUNTY. WIDEN TO 4-LANES. SR 1383/SR 1180 TO US 21 IN IREDELL COUNTY. WIDEN TO 6-LANES.	ROW In Progress	6/22/2017	6/22/2017

Div	Project	Description	Status	Env Plan	Env Actual
12	R-2522	CEDAR LANE IN TROUTMAN TO BARIUM LANE IN BARIUM SPRINGS. WIDEN TO MULTI-LANES.	Plan and Des in Progress	6/27/2028	
12	R-2707C	EAST OF NC 226 TO EAST OF NC 150. GRADING, STRUCTURES, AND PAVING.	Project Let	12/1/2008	12/1/2008
12	R-2707D	EAST OF NC 150 TO EXISTING US 74 WEST OF SR 2238 (LONG BRANCH ROAD). GRADING, STRUCTURE, PAVING.	ROW In Progress	12/1/2008	12/1/2008
12	R-2707E	US 74 WEST OF SR 2238 TO WEST OF SR 1001 (STONE POINT ROAD). GRADING, STRUCTURES, PAVING.	ROW In Progress	12/1/2008	12/1/2008
12	R-2707F	EAST OF SR 1318 (KIMBRELL ROAD) TO EAST OF NC 226. PAVING	Open to Traffic	12/1/2008	12/1/2008
12	R-3100A	SR 1895 (TOWER ROAD) TO SR 1814 (CALDWELL ROAD)	Project Let	6/19/2012	6/19/2012
12	R-3100B	SR 1814 (CALDWELL ROAD) TO SR 1801 (CLAREMONT ROAD)	Project Let	6/19/2012	6/19/2012
12	R-3603A	SR 1400 (CLONINGER MILL ROAD) TO SR 1156 (RICHEY ROAD).	Plan and Des in Progress	3/20/2023	
12	R-3833C	I-77 TO US 21	ROW In Progress	5/30/2018	5/30/2018
12	R-4045	SR 1168 (LATTIMORE ROAD) INTERSECTION. UPGRADE AT-GRADE INTERSECTION TO INTERCHANGE AND UPGRADE US 74 TO FULL CONTROL OF ACCESS FROM WEST OF US 74 BUSINESS (ELLENBORO ROAD) TO EAST OF BRIDGES 48 AND 49 OVER SANDY RUN.	Plan and Des in Progress	11/30/2022	
12	R-5100A	I-77 TO SR 1100 (BRAWLEY SCHOOL ROAD). WIDEN TO MULTI-LANES.	ROW In Progress	6/24/2019	6/24/2019
12	R-5100B	SR 1100 (BRAWLEY SCHOOL ROAD) TO NC 150. WIDEN TO MULTI-LANES.	ROW In Progress	9/24/2018	9/24/2018
12	R-5113	US 70 TO NC 10. WIDEN TO MULTI-LANES.	Plan and Des in Progress	6/15/2028	
12	R-5711	INTERSECTION OF US 21 AND SR 2375 (HOUSTON ROAD)/SR 1312 (FLOWER HOUSE ROAD). REALIGN AND SIGNALIZE.	ROW In Progress	10/10/2017	10/10/2017
12	R-5712	INTERSECTION OF NC 16 BUSINESS AND SR 1439 (UNITY CHURCH ROAD)/SR 1387 (TRIANGLE CIRCLE). ADD TURN LANES.	ROW In Progress	7/1/2018	6/29/2018
12	R-5713	US 74 BUSINESS TO NC 226. CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	Env Doc Complete	12/30/2018	12/30/2018
12	R-5721A	NC 16 TO VANCE ROAD EXTENSION/BEATTIES FORD ROAD.	Env Doc Complete	8/30/2019	8/30/2019
12	R-5762	INTERSECTION OF NC 16 AND SR 1609 (COUNTY HOME ROAD). CONSTRUCT INTERSECTION IMPROVMENTS.	Project Let	3/30/2018	3/2/2018
12	R-5849	CONSTRUCT IMPROVEMENTS TO SR 1313 (WASHBURN SWITCH ROAD) AND A NEW 3-LANE ROAD OFF SR 1313 (WASHBURN SWITCH ROAD) FOR ACCESS TO NEW INDUSTRIAL SITES.	Project Let	12/8/2017	12/8/2017
12	R-5870	CONSTRUCT ACCESS ROAD INTO ALEXANDER INDUSTRIAL PARK.	Project Let	3/19/2019	3/19/2019

Div	Project	Description	Status	Env Plan	Env Actual
12	U-2307B	SR 1453 (SPRINGS ROAD) TO NC 127	Plan and Des in Progress	6/21/2023	
12	U-2523B	NORTH OF SR 2275 (ROBINSON-CLEMMER ROAD) TO WEST OF NC 275 IN DALLAS.	Env Doc Complete	3/30/2020	8/21/2019
12	U-2530A	SR 1132 (HUFFMAN FARM ROAD) TO SR 1008 (ZION CHURCH ROAD).	Plan and Des in Progress	7/19/2023	
12	U-2567	NC 150 (DEKALB STREET) INTERSECTION. CONSTRUCT INTERCHANGE.	Plan and Des in Progress	1/19/2028	
12	U-3633	TUCKASEEGEE ROAD (AT BEATTY DRIVE) TO HIGHLAND STREET (AT A & E DRIVE) IN MOUNT HOLLY. WIDEN TO FOUR-LANES DIVIDED.	Project Let	8/28/2012	8/28/2012
12	U-4700A	NORTH OF US 70 IN HICKORY TO US 321A	ROW In Progress	4/19/2018	4/19/2018
12	U-4700CB	SR 1809/1952 (PINE MOUNTAIN ROAD). UPGRADE INTERSECTION TO SUPERSTREET DESIGN - WITHIN THE LIMITS OF U-4700 C.	ROW In Progress	4/19/2018	4/19/2018
12	U-4700CC	SR 1108 (MISSION ROAD). UPGRADE INTERSECTION TO SUPERSTREET DESIGN - WITHIN THE LIMITS OF U-4700 C.	ROW In Progress	4/19/2018	4/19/2018
12	U-5510	US 70 TO SR 1148 (STARTOWN ROAD). CONSTRUCT A THREE-LANE FACILITY IN HICKORY.	Project Let	7/7/2016	7/27/2016
12	U-5775	INTERSECTION OF US 74 BUSINESS (MARION STREET) AND NC 150 (CHERRYVILLE ROAD). REALIGN INTERSECTION.	ROW In Progress	2/28/2017	2/28/2017
12	U-5777	1ST AVENUE SE TO 2ND AVENUE SE. ADD TURN LANES.	ROW In Progress	9/28/2018	7/19/2018
12	U-5779	SR 1645 (OLD WILKESBORO ROAD) TO HARTNESS ROAD. WIDEN TO MULTI-LANES.	Plan and Des in Progress	6/15/2028	
12	U-5780	INTERSECTION OF NC 150 AND SR 2399 (WIGGINS ROAD). REALIGN INTERSECTION.	ROW In Progress	5/16/2019	4/8/2019
12	U-5799	SR 1933 TO FORT DOBBS ROAD. WIDEN TO MULTI-LANES AND REALIGN OFFSET INTERSECTIONS OF SR 1922 AND SR 2171.	ROW In Progress	1/31/2019	1/31/2019
12	U-5800	INTERSECTION OF NC 7/US 74 AND NC 7/US 29. CONSTRUCT NORTHBOUND THROUGH LANE AND INTERSECTION IMPROVEMENTS.	Plan and Des in Progress	12/19/2022	
12	U-5801	INTERSECTION OF NC 16 AND US 64. INTERSECTION IMPROVEMENTS.	Project Let	6/14/2016	6/14/2016
12	U-5816	US 21 (CHARLOTTE HIGHWAY) TO SR 1474 (BLUEFIELD ROAD). WIDEN TO THREE LANES WITH OVERPASS OVER I-77.	Env Doc Complete	1/30/2019	1/30/2019
12	U-5817	EXTEND SR 1246 (FAIRVIEW ROAD) OVER I-77 TO CONNECT WITH SR 1206 (ALCOVE ROAD) AND CONSTRUCT PARALLEL NORTH-SOUTH CONNECTOR ROADS TO SR 1109 (WILLIAMSON ROAD).	ROW In Progress	2/14/2019	2/14/2019

Div	Project	Description	Status	Env Plan	Env Actual
12	U-5819	INTERSECTION OF NC 27 (WEST CHARLOTTE AVENUE) AND SR 2534 (HAWTHORNE STREET). CONSTRUCT INTERSECTION IMPROVEMENTS.	Env Doc Complete	8/20/2019	8/20/2019
12	U-5821	SR 2478 (TITMAN ROAD) TO SR 2435 (UNION-NEW HOPE ROAD). WIDEN TO 4-LANES.	Plan and Des in Progress	10/15/2022	
12	U-5929	INTERSECTION OF US 74 (DIXON BOULEVARD) AND NC 226 (EARL ROAD). CONSTRUCT IMPROVEMENTS.	Plan and Des in Progress	1/19/2028	
12	U-5959	US 74 (WILKINSON BOULEVARD) AT NC 273 (PARK STREET). CONSTRUCT INTERSECTION IMPROVEMENTS.	Plan and Des in Progress	1/26/2028	
12	U-5960	NC 115 TO NC 801 (PARK AVENUE). WIDEN TO MULTI-LANES.	Plan and Des in Progress	6/21/2027	
12	U-5961	OSCEOLA STREET TO NIBLICK DRIVE. UPGRADE ROADWAY.	Plan and Des in Progress	2/28/2023	
12	U-5962	NC 16 BUSINESS, SR 1373 (CAMPGROUND ROAD), SR 1386 (WILL PROCTOR ROAD). REALIGN OFFSET INTERSECTIONS.	Plan and Des in Progress	11/30/2023	
12	U-5964	US 64 (DAVIE AVENUE) AND US 21 (SULLIVAN ROAD). CONVERT 5-APPROACH INTERSECTION TO A SINGLE LANE ROUNDABOUT.	Env Doc Complete	4/30/2019	4/2/2019
12	U-5965	US 29 (FRANKLIN BOULEVARD) AND NC 274. CONSTRUCT INTERSECTION IMPROVEMENTS.	Plan and Des in Progress	4/12/2022	
12	U-5970	19TH AVENUE TO CLYDE. CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	Plan and Des in Progress	12/18/2027	
12	U-6037	NC 150 (PLAZA DRIVE) TO SR 1245 (MEDICAL PARK ROAD). WIDEN TO 4-LANES DIVIDED.	Plan and Des in Progress	6/24/2026	
12	U-6039	VINE STREET TO SR 2422 (SIGNAL HILL DRIVE). UPGRADE ROADWAY AND IMPLEMENT ACCESS MANAGEMENT SOLUTIONS.	Project Let	3/7/2018	3/7/2018
12	U-6041	US 64 AND SR 1124. ADD LEFT TURN LANE ON WESTBOUND US 64/NC 90	Env Doc Complete	9/4/2019	9/4/2019
12	U-6042	SR 1124 (33RD STREET SW) AND (34TH STREET NW). REALIGN INTERSECTION.	Plan and Des in Progress	6/24/2026	
12	U-6043	SR 2200 (COX ROAD) TO 400 FEET EAST OF LINEBERGER ROAD. ADD LANE IN THE EASTBOUND DIRECTION.	Plan and Des in Progress	3/31/2022	
12	U-6044	I-85 TO US 29/74. SELECTIVE WIDENING AND OPERATIONAL IMPROVEMENTS.	Plan and Des in Progress	6/21/2024	
12	U-6054	CONSTRUCT BROOKDALE DRIVE-US 21 CONNECTOR.	Env Doc Complete	6/15/2021	8/9/2019

Div	Project	Description	Status	Env Plan	Env Actual
12	U-6078	INTERSECTION OF NC 275 AND NC 274, INTERSECTION OF NC 275 AND SR 1327 (FAIRVIEW ROAD), AND INTERSECTION OF SR 1456 (WHITE JENKINS ROAD) AND SR 1327 (FAIRVIEW ROAD). IMPROVE INTERSECTIONS AND CLOSE INTERSECTION OF NC 275 AND SR 1456 (WHITE JENKINS ROAD)	Plan and Des in Progress	3/1/2024	
12	U-6134	SR 1380 (OPTIMIST CLUB ROAD) INTERSECTION. UPGRADE AT-GRADE INTERSECTION TO INTERCHANGE.	Plan and Des in Progress	3/31/2022	
12	U-6135	8TH AVENUE NORTHEAST TO SR 1327 (30TH AVENUE NORTHWEST). CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	Plan and Des in Progress	3/16/2028	
12	U-6138	US 29/74 (FRANKLIN BOULEVARD) INTERSECTION. ADD RIGHT TURN LANE FROM NC 279 (NORTH NEW HOPE ROAD) TO US 29/74 (FRANKLIN BOULEVARD).	Plan and Des in Progress	9/1/2023	
12	U-6139	SR 1383 (INGLESIDE FARM ROAD) TO NC 16. WIDEN TO MULTI-LANES.	Plan and Des in Progress	7/25/2028	
12	U-6140	US 321 BUS TO NC 150 (EAST). CONSTRUCT ACCESS MANAGEMENT AND INTERSECTION IMPROVEMENTS. INCLUDES CONSTRUCTION OF NORTHBOUND TURN LANE FROM SR 1294 (LITHINA INN ROAD) TO NC 27 (E MAIN STREET) AND WIDENING OF BRIDGE #540042 OVER SEABOARD RR ON NC 150.	Plan and Des in Progress	6/19/2028	
12	U-6141	SR 2329 (REDBUD DRIVE) INTERSECTION. IMPROVE INTERSECTION AREA INCLUDING NEW GRADE-SEPARATED CROSSING OF US 29/74.	Plan and Des in Progress	1/19/2028	
12	U-6142	US 321 TO SR 1356 (CAMP CREEK ROAD) CONSTRUCT MULTI-LANES ON NEW LOCATION.	Plan and Des in Progress	3/20/2029	
12	U-6143	US 74 (WILKINSON BOULEVARD) INTERSECTION. CONSTRUCT NORTHBOUND RIGHT-TURN LANE ON NC 7 (EAST CATAWBA STREET) AND EXTEND EXISTING WESTBOUND LEFT-TURN LANE ON US 74 (WILKINSON BOULEVARD).	Plan and Des in Progress	3/15/2022	
12	U-6144	SR 1389 (FAIRFIELD FOREST ROAD) TO SR 1379 (WEBBS ROAD). WIDEN TO MULTI-LANES.	Plan and Des in Progress	2/23/2029	
12	U-6145	CABARRUS-IREDELL COUNTY LINE TO SR 1147 (ROCKY RIVER ROAD). WIDEN TO MULTI-LANES.	Plan and Des in Progress	4/20/2029	
12	U-6146	MARKET STREET TO SR 2015 (ALBERTA AVENUE. WIDEN TO SIX LANES.	ROW In Progress	7/15/2019	5/14/2019
12	U-6150	SR 2525 (SOUTH POINT ROAD) INTERSECTION. CONSTRUCT ROUNDABOUT.	Plan and Des in Progress	5/29/2027	

Div	Project	Description	Status	Env Plan	Env Actual
12	U-6151	CATAWBA RIVER TO US 64 IN TAYLORSVILLE. UPGRADE AND MODERNIZE TWO-LANE ROADWAY.	Plan and Des in Progress	3/20/2029	
12	U-6153	SR 1363 (BETHLEHEM ROAD). RELOCATE ROADWAY ADJACENT TO STATESVILLE REGIONAL AIRPORT.	Plan and Des in Progress	3/30/2022	
12	U-6175	US 21/NC 115 (NORTH MAIN STREET) TO SR 1004 (BUFFALO SHOALS ROAD). WIDEN TO FOUR LANES WITH A MEDIAN.	Plan and Des in Progress		
12	U-6176	9TH AVENUE NE TO SR 1504 (CHARLOTTE STREET). CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	Plan and Des in Progress	10/20/2027	
12	U-6238	EXTEND TRIVIUM PARKWAY AND CONSTRUCT NEW ROADWAY IN TRIVIUM CORPORATE CENTER.	Env Doc Complete	6/1/2021	4/20/2021
12	U-6239	SILICON SHORES EAST-WEST CONNECTOR ROAD PROJECT.	ROW In Progress	1/30/2021	7/7/2020
12	U-6249	SR 1102 (LANGTREE ROAD) INTERSECTION. CONSTRUCT INTERSECTION IMPROVEMENTS.	Plan and Des in Progress	10/1/2022	
13	B-4442	REPLACE BRIDGE 100370, AND BRIDGE 100373 OVER REEMS CREEK.	ROW In Progress	10/29/2021	10/29/2021
13	B-5869	REPLACE BRIDGE 110099 OVER SOUTHERN RAILROAD.	ROW In Progress	3/16/2018	3/16/2018
13	B-5953	REPLACE BRIDGE 100649 OVER FRENCH BROAD RIVER AND SOUTHERN RAILROAD.	Plan and Des in Progress	8/27/2022	
13	I-2513AA	EAST OF SR 1224 (MONTE VISTA ROAD) TO PAVEMENT JOINT WEST OF SR 3412 (SAND HILL ROAD). RECONSTRUCT PAVEMENT.	Plan and Des in Progress	3/31/2022	
13	I-2513AB	I-26/I-40 AND I-40/US 19/23 (SMOKEY PARK HIGHWAY) INTERCHANGES. CONSTRUCT THE FOLLOWING IMPROVEMENTS: WIDEN I-40 EASTBOUND TO I-26 EASTBOUND RAMP, WIDEN I-26 WESTBOUND BETWEEN I-40 RAMPS, CONSTRUCT NEW I-40 WESTBOUND TO US 19/23 (SMOKEY PARK HIGHWAY) NO	Plan and Des in Progress	3/21/2022	
13	I-2513AC	WIDEN TO SIX LANE FREEWAY.	Plan and Des in Progress	3/21/2022	
13	I-2513B	SR 3548 (HAYWOOD ROAD) TO US 19/23 AT SR 1781 (BROADWAY)	Plan and Des in Progress	3/21/2022	
13	I-2513C	I-26/I-40/I-240 FINAL INTERCHANGE IMPROVEMENTS	Plan and Des in Progress	3/21/2022	
13	I-2513D	SR 1517 (HILL STREET) TO SR 1781 (BROADWAY STREET)	Plan and Des in Progress	3/21/2023	
13	I-4409	CONVERT I-40/SR 2500 (BLUE RIDGE ROAD) GRADE SEPARATION TO INTERCHANGE. WIDEN SR 2500 (BLUE RIDGE ROAD) TO THREE LANES FROM US 70 TO SOUTH OF I-40 AND UPGRADE ROADWAY SOUTH OF I-40 TO SR 2713.	Plan and Des in Progress	6/28/2022	



Div	Project	Description	Status	Env Plan	Env Actual
13	I-4700	NC 280 (EXIT 40) TO I-40 AT ASHEVILLE. ADD ADDITIONAL LANES.	Project Let	3/5/2019	3/5/2019
13	I-4759	I-40/SR 1228 (LIBERTY ROAD). CONVERT GRADE SEPARATION TO AN INTERCHANGE AND CONSTRUCT TWO LANE ROADWAY NORTH OF I-40 TO SR 1224 AND FOUR LANE ROADWAY SOUTH OF I-40 TO US 19/US 23/NC 151 WITH PARTS ON NEW LOCATION.	ROW In Progress	1/22/2018	1/22/2018
13	I-5008	SR 1734 (CAROLINA STREET SE)/SR 1826 - EXIT 111. REVISE INTERCHANGE.	ROW In Progress	7/16/2018	4/25/2018
13	I-5009	US 64 (BURKEMONT ROAD). IMPROVE INTERCHANGE.	Env Doc Complete	12/17/2018	10/1/2018
13	I-5108	MILE MARKER 45 TO MILE MARKER 50. PAVEMENT REHABILITATION.	Open to Traffic	3/12/2009	4/21/2009
13	I-5109	HAYWOOD COUNTY LINE TO MILE MARKER 43 IN BUNCOMBE COUNTY. PAVEMENT REHABILITATION.	Open to Traffic	3/12/2009	4/21/2009
13	I-5504	NC 191 (BREVARD ROAD). UPGRADE INTERCHANGE.	Project Let	10/28/2015	10/28/2015
13	I-5831A	TENNESSEE STATE LINE TO MILE MARKER 9. REPLACE CURB AND DRAINAGE BOXES, AND REHABILITATE BRIDGES.	Plan and Des in Progress	9/26/2019	9/26/2019
13	I-5831B	TENNESSEE STATE LINE TO MILE MARKER 9. REHABILITATE PAVEMENT.	Plan and Des in Progress	9/26/2019	9/26/2019
13	I-5874	SR 1142 (JAMESTOWN ROAD) - EXIT 100. UPGRADE INTERCHANGE.	ROW In Progress	3/21/2018	1/28/2018
13	I-5875	SR 1712 (DREXEL ROAD). UPGRADE INTERCHANGE.	ROW In Progress	3/18/2018	2/14/2018
13	I-5885	US 25 (HENDERSONVILLE ROAD). CONSTRUCT INTERCHANGE IMPROVEMENTS.	Project Let	1/31/2017	1/31/2017
13	I-5886	US 25A (SWEETEN CREEK ROAD). CONSTRUCT INTERCHANGE IMPROVEMENTS.	Project Let	1/31/2017	1/31/2017
13	I-5888A	MILE MARKER 37 TO MILE MARKER 44. REHABILITATE PAVEMENT AND BRIDGES.	Project Let	9/8/2017	9/8/2017
13	I-5888B	MILE MARKER 37 TO MILE MARKER 44. REHABILITATE BRIDGES.	Plan and Des in Progress	9/8/2017	9/8/2017
13	I-5889A	MILE MARKER 46 TO MILE MARKER 50. PRESERVE BRIDGES.	Project Let	9/8/2017	9/8/2017
13	I-5889B	MILE MARKER 45.25 TO MILE MARKER 50. REHABILITATE PAVEMENT.	Plan and Des in Progress	9/8/2017	9/8/2017
13	I-5890	MILEMARKER 55 TO MILEMARKER 67.5. PAVEMENT REHABILITATION.	Project Let	9/5/2018	9/5/2018
13	I-5891A	MILE MARKER 93 TO MILE MARKER 119. REHABILITATE PAVEMENT.	Project Let	9/8/2017	9/8/2017
13	I-5891B	MILE MARKER 93 TO MILE MARKER 119. REHABILITATE BRIDGES.	Plan and Des in Progress	9/8/2017	9/8/2017
13	I-5900	MILEMARKER 73 TO MILEMARKER 86. PAVEMENT REHABILITATION.	Plan and Des in Progress	1/21/2024	
13	I-5901	MILEMARKER 4 TO MILEMARKER 9. PAVEMENT REHABILITATION.	Plan and Des in Progress	1/21/2024	
13	I-5971	SR 1761 (OLD HIGHWAY NC 10) - EXIT 116. UPGRADE INTERCHANGE AND REMOVE TWO-WAY TRAFFIC.	Plan and Des in Progress	9/28/2028	

Div	Project	Description	Status	Env Plan	Env Actual
13	I-5975	SR 1744 (MINERAL SPRINGS MOUNTAIN ROAD)/SR 1744 (ELDRED STREET SE) - EXIT 112. CONSTRUCT INTERCHANGE IMPROVEMENTS.	Plan and Des in Progress	9/27/2028	
13	I-5990	EXIT 118 - SR 1761 (OLD NC 10). CONSTRUCT INTERCHANGE IMPROVEMENTS.	Plan and Des in Progress	9/15/2022	
13	I-6018	I-240 / US 74 ALTERNATE INTERCHANGE. IMPROVE INTERCHANGE.	Plan and Des in Progress		
13	I-6021	SR 2838 (PORTERS COVE ROAD) INTERCHANGE. IMPROVE INTERCHANGE.	Plan and Des in Progress		
13	I-6054A	US 74 (SMOKY MOUNTAIN EXPRESSWAY) TO NC 215 (CHAMPION DRIVE). ADD ADDITIONAL LANES.	Plan and Des in Progress		
13	I-6054B	NC 215 (CHAMPION DRIVE) TO SR 1200 (WIGGINS ROAD). ADD ADDITIONAL LANES.	Not Started		
13	I-6054C	SR 1200 (WIGGINS ROAD) TO SR 1224 (MONTE VISTA ROAD). ADD ADDITIONAL LANES.	Plan and Des in Progress		
13	I-6058	SR 1147 (CAUSBY ROAD). REDESIGN INTERCHANGE AND REMOVE TWO-WAY ON RAMP.	Plan and Des in Progress		
13	I-6063	MILEMARKER 50 TO MILEMARKER 55. PAVEMENT REHABILITATION.	Project Let	5/21/2019	5/21/2019
13	R-0204D	US 221-NC 226 INTERSECTION SOUTH OF MARION TO NORTH OF I-40	Plan and Des in Progress	3/6/2014	3/6/2014
13	R-0204E	NORTH OF I-40 TO SR 1153 (GOOSE CREEK ROAD)	Plan and Des in Progress	6/20/2024	
13	R-2233BA	NORTH OF US 74 BYPASS TO SOUTH OF US 74 BUSINESS	Env Doc Complete	10/30/2013	10/30/2013
13	R-2233BB	SOUTH OF US 74 BUSINESS TO NORTH OF SR 1366 (ROPER LOOP ROAD)	Project Let	10/30/2013	10/30/2013
13	R-2519B	NC 80 IN YANCEY COUNTY TO MULTI-LANES WEST OF SPRUCE PINE IN MITCHELL COUNTY	Project Let	7/17/2009	7/17/2009
13	R-2520A	MULTI-LANES EAST OF SPRUCE PINE TO SR 1106. WIDEN TO MULTI-LANES.	Env Doc Complete	1/19/2028	7/1/2008
13	R-2597A	NORTH OF SR 1366 (ROPER LOOP ROAD) TO SR 1325 (NANNEY TOWN ROAD). WIDEN TO MULTI-LANES.	Plan and Des in Progress	1/3/2014	3/6/2014
13	R-2597B	SR 1325 (NANNEY TOWN ROAD) TO SR 1781 (POLLY SPROUT ROAD) NORTHERN INTERSECTION.	Plan and Des in Progress	1/3/2014	3/6/2014
13	R-2597C	SR 1781 (POLLY SPROUT ROAD) NORTHERN INTERSECTION TO SR 1153 (GOOSE CREEK ROAD).	Plan and Des in Progress	1/3/2014	3/6/2014
13	R-3430B	REPLACE BRIDGE 110010 OVER CATAWBA RIVER.	Plan and Des in Progress	2/4/2022	2/4/2022
13	R-5779	EXTEND SR 1631 (CROSSROADS PARKWAY) TO SR 1632.	Open to traffic	7/31/2017	7/31/2017
13	R-5804	BLUE RIDGE PARKWAY TO SR 1274 (SUMMIT AVENUE). WIDEN TO 3-LANES.	Plan and Des in Progress	6/15/2028	

Div	Project	Description	Status	Env Plan	Env Actual
13	R-5837	US 25/70 BUSINESS (NORTH MAIN STREET) TO SR 1143 (BRUSH CREEK ROAD). WIDEN TO MULTI-LANES.	Plan and Des in Progress	12/28/2027	
13	R-5875	US 221 TO THE DAN RIVER FACILITY. WIDEN 1-FOOT ON EACH SIDE AND RESURFACE.	Project Let	6/12/2019	6/12/2018
13	R-5880	SR 2201 (THUNDER ROAD) / SR 1005 (COXE ROAD) INTERSECTION. IMPROVE INTERSECTION.	Plan and Des in Progress	10/20/2027	
13	R-5916	NC 108 (MAPLE STREET), SOUTH WASHINGTON STREET, MONFREDO STREET INTERSECTION IN RUTHERFORDTON. IMPROVE INTERSECTION.	Plan and Des in Progress		
13	R-5917	NORTH WASHINGTON STREET INTERSECTION IN RUTHERFORDTON. IMPROVE INTERSECTION.	Plan and Des in Progress		
13	R-5918	KENTUCKY STREET/OAKLAND ROAD INTERSECTION IN RUTHERFORDTON. IMPROVE INTERSECTION	Plan and Des in Progress		
13	R-5923	US 221 TO NC 226A. WIDEN ROADWAY TO 3 LANES.	Plan and Des in Progress		
13	R-5924	EAST OF SR 1392 (SKYWAY DRIVE) TO US 25/70 BUSINESS (NORTH MAIN STREET). MODERNIZE ROADWAY.	Plan and Des in Progress		
13	R-5964	CONSTRUCT ACCESS ROAD TO UNIVERSAL PROPERTY.	Project Let	9/24/2020	9/24/2020
13	R-5967	IMPROVE EXISTING SR 1687 (GOAT FARM ROAD) ACCESS ROAD INTO THE PROPOSED INDUSTRIAL PARK.	Env Doc Complete	11/27/2020	11/12/2020
13	U-2801A	US 25 (HENDERSONVILLE ROAD) TO SR 3081 (ROCK HILL ROAD)	Plan and Des in Progress	7/21/2022	
13	U-3301	SR 1615 (GILBERT ROAD) TO WEST OF SR 1004 (NEWFOUND ROAD) IN ASHEVILLE. WIDEN TO MULTI-LANES, SOME RELOCATION.	Project Let	8/4/2014	8/4/2014
13	U-3403A	NC 280 (BOYLSTON HIGHWAY) TO SR 3498 (LEDBETTER ROAD).	Not Started		
13	U-3403B	SR 3498 (LEDBETTER ROAD) TO NORTH OF BLUE RIDGE PARKWAY.	Plan and Des in Progress	3/16/2028	
13	U-4739	I-240 TO NC 81/SR 3214 (BILTMORE AVENUE). WIDEN TO MULTI-LANES WITH NEW BRIDGE OVER THE FRENCH BROAD RIVER.	Plan and Des in Progress	1/17/2024	
13	U-5019A	TOWN BRANCH GREENWAY	Env Doc Complete	2/26/2021	11/15/2019
13	U-5019B	FRENCH BROAD RIVER WEST GREENWAY, FRENCH BROAD RIVER PARK TO HAYWOOD ROAD.	Project Let	8/27/2019	8/27/2019
13	U-5019C	WILMA DYKEMAN RIVERWAY - RADTIP AND FIVE POINTS ROUNDABOUT	Open to traffic		
13	U-5019D	LIVINGSTON STREET COMPLETE STREETS IMPROVEMENTS	Plan and Des in Progress	8/30/2022	
13	U-5019E	CRAVEN STREET BRIDGE IMPROVEMENTS OVER THE FRENCH BROAD RIVER	Not started	9/27/2023	

Div	Project	Description	Status	Env Plan	Env Actual
13	U-5190	NEW LEICESTER HIGHWAY, CITY LIMITS TO PATTON AVENUE IN ASHEVILLE. CONSTRUCT SIDEWALK.	ROW In Progress	11/1/2019	3/1/2018
13	U-5818	I-40 WESTBOUND RAMPS TO 0.3 MILE WEST OF I-40 EASTBOUND RAMPS. WIDEN ROADWAY.	Project Let	3/16/2018	3/16/2018
13	U-5832	SR 3214 (BILTMORE AVENUE) TO US 74A (SOUTH TUNNEL ROAD). WIDEN EXISTING ROADWAY.	Plan and Des in Progress	1/19/2028	
13	U-5833	SR 2159 (PINE RIDGE ROAD) TO US 74. WIDEN EXISTING ROADWAY.	Project Let	1/24/2016	1/24/2016
13	U-5834	US 25 (HENDERSONVILLE ROAD) TO SR 3157 (WESTON ROAD). UPGRADE EXISTING ROADWAY.	ROW In Progress	6/26/2018	6/26/2018
13	U-5835	US 221/NC 226 TO GEORGIA AVENUE. WIDEN EXISTING ROADWAY.	Env Doc Complete	9/17/2018	8/2/2018
13	U-5836	SR 1414 (ST MARY'S CHURCH ROAD) TO MORGANTON ETJ. WIDEN EXISTING ROADWAY.	ROW In Progress	3/18/2019	8/18/2017
13	U-5837	US 70 (TUNNEL ROAD) TO SR 2285 (CLEAR VISTA LANE). UPGRADE ROADWAY.	Plan and Des in Progress	9/28/2027	
13	U-5971A	US 19 (PATTON AVENUE) AND NC 63 (NEW LEICESTER HIGHWAY). CONSTRUCT INITIAL INTERSECTION IMPROVEMENTS.	Open to traffic	4/11/2018	4/11/2018
13	U-5971AA	US 19 (PATTON AVENUE) AND NC 63 (NEW LEICESTER HIGHWAY). CONSTRUCT DRAINAGE IMPROVEMENTS.	Project Let	4/16/2021	4/16/2021
13	U-5971B	US 19 (PATTON AVENUE) AND NC 63 (NEW LEICESTER HIGHWAY). CONSTRUCT FINAL INTERSECTION IMPROVEMENTS.	Plan and Des in Progress	6/25/2028	
13	U-5972	NC 63 (NEW LEICESTER HIGHWAY), US 19/23 (PATTON AVENUE) TO NEWFOUND ROAD. CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	Plan and Des in Progress	6/15/2028	
13	U-5973	US 19 BUSINESS (WEAVERVILLE HIGHWAY) AND SR 1740 (NEW STOCK ROAD). CONSTRUCT INTERSECTION IMPROVEMENTS.	Plan and Des in Progress	4/20/2028	
13	U-5978	SR 1440 TO SR 1419. WIDEN TO 3-LANES.	Plan and Des in Progress	6/15/2028	
13	U-6046	US 70 (TUNNEL ROAD) TO US 74 (SOUTH TUNNEL ROAD). UPGRADE ROADWAY.	Plan and Des in Progress	6/21/2028	
13	U-6047	NC 191 (BREVARD ROAD) TO US 19/23 (SMOKEY PARK HIGHWAY). WIDEN ROADWAY.	Plan and Des in Progress	6/20/2024	
13	U-6053	CONSTRUCT ACCESS ROAD TO AVADIM TECHNOLOGIES FACILITY NEAR THE INTERSECTION OF I-40 AND SR 2500 (NORTH BLUE RIDGE ROAD).	Project Let	5/19/2017	5/19/2017

Div	Project	Description	Status	Env Plan	Env Actual
13	U-6057	SOUTH STERLING STREET TO WEST PARKER ROAD. CONSTRUCT CONNECTOR ROAD.	Project Complete	4/5/2019	4/5/2019
13	U-6123	US 70 (W. FLEMING DRIVE) INTERSECTION. IMPROVE INTERSECTION.	Plan and Des in Progress	10/20/2027	
13	U-6162	US 19/23 (PATTON AVENUE) TO SR 1338 (EMMA ROAD). MODERNIZE ROADWAY.	Plan and Des in Progress	3/28/2024	
13	U-6163	SR 3136 (CANE CREEK ROAD) INTERSECTION. REALIGN INTERSECTION AND ADD LEFT TURN LANES.	Plan and Des in Progress	7/22/2022	
13	U-6164	SR 1250 (WATERMILL ROAD) TO SR 1254 (FISH HATCHERY ROAD). MODERNIZE ROADWAY.	Plan and Des in Progress		
13	U-6173	NORTH OF SR 1584 (TILLERY BRANCH ROAD) TO SR 1727 (MONTICELLO ROAD). UPGRADE ROADWAY TO SUPERSTREET.	Plan and Des in Progress		
13	U-6230	CONSTRUCT WALK OFF WAY EXTENSION FOR HAAKON INDUSTRIES IN ENKA COMMERCE PARK.	Open to Traffic	11/24/2020	11/24/2020
13	U-6251A	US 19/23 (SMOKEY PARK HIGHWAY) TO WALKOFF WAY. CONSTRUCT ACCESS ROAD ON NEW LOCATION.	Project Let	12/16/2020	12/16/2020
13	U-6251B	ENKA HERITAGE ROAD INTERSECTION. CONSTRUCT FINAL INTERSECTION IMPROVEMENTS.	Plan and Des in Progress	12/16/2020	12/16/2020
14	B-6054A	REPLACE BRIDGE 430057 OVER US FOREST SERVICE ROAD/COLD SPRINGS CREEK AT HARMON'S DEN.	Project Let	10/28/2020	10/28/2020
14	B-6054C	REPLACE BRIDGE 430171 OVER SR 1338 (WHITE OAK ROAD) AND JONATHAN CREEK.	ROW In Progress	10/25/2021	10/25/2021
14	B-6054E	REPLACE BRIDGE 430142 OVER PIGEON RIVER.	Plan and Des in Progress	7/15/2022	
14	I-4400A	US 25 TO US 64	Not Started	10/8/2018	10/8/2018
14	I-4400BA	US 64 INTERCHANGE IMPROVEMENTS	Plan and Des in Progress	10/8/2018	10/8/2018
14	I-4400BB	US 64 TO US 25 BUSINESS	Project Let	10/8/2018	10/8/2018
14	I-4400C	US 25 BUSINESS TO NC 280	Project Let	10/8/2018	10/8/2018
14	I-4729A	REVISE THE I-26/US 74/NC 108 INTERCHANGE. CONSTRUCT RAMPS FROM I-26 WESTBOUND TO US 74 EASTBOUND, AND FROM US 74 WESTBOUND TO I-26 EASTBOUND.	Open to Traffic	6/20/2017	6/20/2017
14	I-4729B	CONSTRUCT IMPROVEMENTS ON NC 108 AT EXIT 67.	ROW In Progress	11/30/2018	11/28/2018
14	I-5834A	MILE MARKER 27 TO MILE MARKER 30. PAVEMENT REHABILITATION.	Project Let	6/4/2021	6/4/2021
14	I-5834B	MILE MARKER 30 TO MILE MARKER 34. PAVEMENT REHABILITATION.	Env Doc Complete	12/1/2021	6/4/2021

Div	Project	Description	Status	Env Plan	Env Actual
14	I-5922	TENNESSEE STATE LINE TO MILE MARKER 7. PAVEMENT REHABILITATION.	Open to Traffic	10/29/2018	10/29/2018
14	I-5923	MILE MARKER 7 TO MILE MARKER 15. PAVEMENT REHABILITATION.	Open to Traffic	10/29/2018	10/29/2018
14	I-5924	MILE MARKER 15 TO MILE MARKER 20.5. PAVEMENT REHABILITATION.	Not Started	3/17/2025	
14	I-5925	MILE MARKER 50 TO POLK COUNTY LINE. PAVEMENT REHABILITATION.	Plan and Des in Progress	3/18/2024	
14	I-5926	HENDERSON COUNTY LINE TO MILE MARKER 65. PAVEMENT REHABILITATION.	Not Started	3/18/2024	
14	I-5927	MILE MARKER 65 TO SOUTH CAROLINA STATE LINE. PAVEMENT REHABILITATION.	Plan and Des in Progress	3/21/2022	
14	I-5928	MILE MARKER 34 TO BUNCOMBE COUNTY LINE. PAVEMENT REHABILITATION.	Plan and Des in Progress	3/16/2026	
14	I-6051	MILEMARKER 20 TO MILEMARKER 27. PAVEMENT REHABILITATION.	Not Started	3/20/2028	
14	R-2409C	WEST OF NC 281 N NEAR LAKE TOXAWAY TO INDIAN CREEK. WIDENING AND REALIGNMENT.	Open to Traffic	10/28/2013	10/28/2013
14	R-2409D	INDIAN CREEK TO FLAT CREEK VALLEY ROAD. WIDENING AND REALIGNMENT	Env Doc Complete	12/31/2013	12/31/2013
14	R-2588A	US 25 TO SR 1381 (MOUNTAIN ROAD).	Not Started		
14	R-2588B	SR 1381 (MOUNTAIN ROAD) TO NC 280 SOUTH OF MILLS RIVER.	ROW In Progress	8/31/2018	8/23/2018
14	R-2822B	WEST BUFFALO CREEK TO NC 143 BUSINESS. UPGRADE CORRIDOR.	Plan and Des in Progress	5/1/2022	
14	R-4751	SR 1152 (HUGHES BRANCH ROAD) IN BRYSON CITY TO SR 1195 (US 19A). MODERNIZE ROADWAY.	Plan and Des in Progress	7/6/2027	
14	R-4753	SR 1002 TO NC 281. UPGRADE EXISTING ROADWAY.	Project Let	5/2/2011	5/2/2011
14	R-5207C	SR 1539 (JACKSON ROAD) TO US 25 IN FLETCHER	Open to Traffic	11/17/2014	11/17/2014
14	R-5600	NC 116 TO US 23 BUSINESS. US 23 BUSINESS, SR 1432 (SKYLAND DRIVE) TO MUNICIPAL DRIVE. CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	ROW In Progress	12/6/2018	12/6/2018
14	R-5605	US 64 TO US 276/US 64 IN PISGAH FOREST.	Project Let	4/17/2012	4/17/2012
14	R-5734A	US 64 TO SR 1652 (WIDE HORIZON DRIVE)/SR 1152 (BELDEN CIRCLE).	Project Let	6/23/2017	6/23/2017
14	R-5734B	SR 1652 (WIDE HORIZON DRIVE)/SR 1152 (BELDEN CIRCLE) TO SR 1649 (PRENTISS BRIDGE ROAD).	Env Doc Complete	10/10/2018	10/10/2018
14	R-5734C	SR 1649 (PRENTISS BRIDGE ROAD) TO GEORGIA STATE LINE.	Not Started		
14	R-5735	END OF 4-LANE DIVIDED SECTION TO US 19 BUSINESS (HIWASSEE STREET). IMPROVE ROADWAY.	Project Let	1/10/2018	1/10/2018
14	R-5742	GEORGIA STATE LINE TO US 64. UPGRADE ROADWAY.	Project Let	3/24/2017	3/24/2017

Div	Project	Description	Status	Env Plan	Env Actual
14	R-5748	US 25 BUSINESS (CHURCH STREET) TO SR 1123 (LITTLE RIVER ROAD). UPGRADE ROADWAY.	Plan and Des in Progress	6/30/2026	
14	R-5756	REALIGNMENT OF SR 1326 (PEA RIDGE ROAD) AND JOHN SHEEHAN ROAD AND CONSTRUCTION OF A ROUNDABOUT AT THE INTERSECTION WITH US 74.	Open to Traffic	8/27/2015	8/27/2015
14	R-5763	SR 1504 (OLD US 64) TO US 276. UPGRADE ROADWAY.	Env Doc Complete	12/17/2021	12/17/2021
14	R-5771	IMPROVE EXISTING SR 1690 (BROADPOINTE DRIVE) TO 24 FEET PAVED ROADWAY AND REPLACE BRIDGE 440107.	Open to Traffic	12/1/2016	12/1/2016
14	R-5799	US 276, NC 280 INTERSECTION. CONSTRUCT INTERSECTION IMPROVEMENTS.	ROW In Progress	9/13/2018	9/13/2018
14	R-5800	FORTUNE COVE ROAD TO US 64 BUSINESS (NORTH CALDWELL STREET). CONSTRUCT MEDIAN AND ACCESS CONTROL MEASURES.	Env Doc Complete	9/28/2018	9/28/2018
14	R-5839A	US 129 TO SWAIN/GRAHAM COUNTY LINE AT LITTLE TENNESSEE RIVER. UPGRADE ROADWAY.	Not Started		
14	R-5839BA	SWAIN/GRAHAM COUNTY LINE AT LITTLE TENNESSEE RIVER TO WOODS ROAD AT FONTANA DAM VILLAGE. UPGRADE ROADWAY.	Not Started	6/27/2023	
14	R-5839BB	WOODS ROAD AT FONTANA DAM VILLAGE TO EAST OF SR 1245 (FONTANA DAM ROAD). UPGRADE ROADWAY, INCLUDING REALIGNMENT OF NC 28/SR 1245 (FONTANA DAM ROAD) INTERSECTION.	Not Started		
14	R-5839C	EAST OF SR 1245 (FONTANA DAM ROAD) TO SR 1287 (CABLE COVE ROAD). UPGRADE ROADWAY.	Not Started		
14	R-5839D	SR 1287 (CABLE COVE ROAD) TO SR 1242 (LOWER TUSKEEGEE ROAD). UPGRADE ROADWAY.	Not Started		
14	R-5839E	SR 1242 (LOWER TUSKEEGEE ROAD) TO NC 143. UPGRADE ROADWAY.	Not Started		
14	R-5840	US 74 TO NC 108. ADD PAVED SHOULDERS.	Env Doc Complete	5/30/2019	7/31/2018
14	R-5841A	500 FEET SOUTH OF SR 1135 (SHOOK COVE ROAD) TO 1000 FEET NORTH OF THE LAKE TUCKASEEGEE DAM.	Plan and Des in Progress	10/6/2027	
14	R-5841B	1000 FEET NORTH OF THE LAKE TUCKASEEGEE DAM TO APPROXIMATELY 1 MILE NORTH OF SR 1157 (PINE CREEK ROAD).	Plan and Des in Progress		
14	R-5843	SR 1323 (SLOPE STREET) TO SR 1336 (DEEP CREEK ROAD). IMPROVE INTERSECTIONS.	ROW In Progress	1/22/2018	1/22/2018

Div	Project	Description	Status	Env Plan	Env Actual
14	R-5847	US 64 BUSINESS WEST OF HAYESVILLE TO EAST OF NC 141. WIDEN TO FOUR-LANES DIVIDED.	Plan and Des in Progress	7/15/2027	
14	R-5861	GEORGIA STATE LINE TO US 64. WIDEN ROADWAY.	ROW In Progress	3/30/2019	3/28/2019
14	R-5863	US 64 TO SR 1307 (MAIN STREET). UPGRADE ROADWAY.	ROW In Progress	3/15/2019	2/4/2019
14	R-5864	APPROXIMATELY 3 MILES WEST OF US 276. REPAIR SLIDE AREA. NC FLAP DOT 1395(1).	Open to Traffic	12/12/2018	12/12/2018
14	R-5865	US 64 TO AVERY CREEK TRAIL HEAD. WIDEN TO 3-LANES WITH BICYCLE LANES. NC FLAP DOT 276(1).	Plan and Des in Progress	4/25/2022	
14	R-5867	CONSTRUCT TWO BRIDGES ON US 74 FROM THE NORTHWEST QUADRANT OF EXIT 270 TO JOHN SHEHAN ROAD.	Open to Traffic	6/20/2017	6/20/2017
14	R-5873	NC 108 INTERCHANGE. IMPROVE INTERCHANGE.	Plan and Des in Progress	7/15/2023	
14	R-5881	NC 107 INTERSECTION. IMPROVE INTERSECTION AND ADD AUXILLARY LANE FROM PEBBLE CREEK DRIVE TO US 64/NC 107 INTERSECTION.	Plan and Des in Progress	7/1/2026	
14	R-5882	US 64 BUSINESS (SOUTH CALDWELL STREET), SR 1116 (NORTH COUNTRY CLUB ROAD) INTERSECTION. IMPROVE INTERSECTION ALIGNMENT.	Plan and Des in Progress	1/20/2022	
14	R-5907	US 441 GATEWAY INTERCHANGE TO SR 1391 (WEST PINEY MOUNTAIN ROAD). MODERNIZE ROADWAY, INCLUDING REPLACEMENT OF BRIDGE 490043 OVER THE TUCKASEGEE RIVER.	Plan and Des in Progress	9/23/2024	
14	R-5908	US 64 TO SR 1689 (CASINO PARKWAY). MODERNIZE ROADWAY.	Plan and Des in Progress	1/29/2025	
14	R-5919	SR 1156 (MAIN STREET) IN ROSMAN TO SR 1133 (MIDDLEFORK ROAD) MODERNIZE ROADWAY.	Plan and Des in Progress	10/8/2027	
14	R-5920	SR 1393 (WAKEFIELD ROAD) TO SR 1310 (WAYAH ROAD). WIDEN TO MULTI-LANES.	Plan and Des in Progress		
14	R-5921	US 19 TO I-40 UPGRADE. MODERNIZE ROADWAY.	Plan and Des in Progress	8/20/2022	
14	R-5922	NC 175 TO SR 1349 (OLD HWY 64 EAST). WIDEN TO MULTI-LANE.	Plan and Des in Progress	7/29/2022	
14	U-4712	SR 1164 (HYATT CREEK ROAD) TO US 276 (PIGEON STREET). WIDEN TO MULTI-LANES.	Plan and Des in Progress	7/15/2023	
14	U-5105	NC 225/SR 1164 (ERKWOOD DRIVE)/SR 1779(SHEPHERD STREET) IN HENDERSONVILLE. IMPROVE INTERSECTION.	Open to Traffic	9/30/2016	9/30/2016
14	U-5604	US 23/US 64/US 441 TO PORTER STREET. INTERSECTION IMPROVEMENTS AT WOMAK STREET, MAPLE STREET, PORTER STREET, AND DEPOT STREET IN FRANKLIN.	Open to Traffic	2/20/2017	2/20/2017



Div	Project	Description	Status	Env Plan	Env Actual
14	U-5783	SR 1180 (BLYTHE STREET) TO SR 1173 (WHITE PINE DRIVE)/SR 1186 (DANIEL DRIVE). WIDEN ROADWAY.	ROW In Progress	4/30/2018	3/19/2018
14	U-5839	US 23/74 TO US 23 BUSINESS (MAIN STREET). UPGRADE CORRIDOR.	ROW In Progress	2/18/2019	2/6/2019
14	U-5840	US 25 TO MILLS GAP ROAD. WIDEN ROADWAY.	Open to Traffic	2/15/2017	2/15/2017
14	U-5866	US 129 (RODNEY ORR BYPASS) TO ROBINSVILLE HIGH SCHOOL AND MIDDLE SCHOOL. CONSTRUCT NEW ROUTE INCLUDING BRIDGE OVER CHEOAH RIVER.	Open to Traffic	11/30/2016	11/30/2016
14	U-5872	SR 1545 (CANE CREEK ROAD) TO SR 1006 (HOWARD GAP ROAD). CONSTRUCT ROADWAY IMPROVEMENTS.	Project Let		
14	U-5886	SR 1171 (WILLOW ROAD) TO US 176 (SPARTANBURG HIGHWAY). REALIGN AND EXTEND ROADWAY.	Env Doc Complete	3/30/2019	3/29/2019
14	U-5887	NC 225 TO US 176. UPGRADE ROADWAY.	Project Let	6/28/2019	6/28/2019
14	U-5888	INTERSECTION OF US 23 BUSINESS (NORTH MAIN STREET) AND WALNUT STREET. CONSTRUCT INTERSECTION IMPROVEMENTS.	Project Let	2/15/2018	2/15/2018
14	U-6048	SR 1836 (CHESTNUT MOUNTAIN ROAD) TO SR 1200 (WIGGINS ROAD). UPGRADE ROADWAY.	Env Doc Complete	8/14/2018	8/14/2018
14	U-6049	SOUTH MAIN STREET AT SOUTH KING STREET TO US 176. WIDEN BRIDGE 440143 TO 5-LANES.	Env Doc Complete	3/30/2019	3/30/2019
14	U-6055	NC 110 (PISGAH DRIVE) AT LOCUST STREET. IMPROVE INTERSECTION.	Open to Traffic	12/11/2017	12/11/2017
14	U-6124	NC 191 (HAYWOOD ROAD) TO NC 191 (OLD HAYWOOD ROAD). CONSTRUCT ACCESS MANAGEMENT AND INTERSECTION IMPROVEMENTS.	Plan and Des in Progress	5/10/2027	
14	U-6158	SR 1134 (CRYMES COVE ROAD) AND RACCOON ROAD. INTERSECTION REALIGNMENT.	Plan and Des in Progress	5/29/2027	
14	U-6159	US 23-74 (GREAT SMOKEY MOUNTAIN EXPRESSWAY) TO US 19 (DELLWOOD ROAD). ACCESS MANAGEMENT.	Plan and Des in Progress	3/10/2027	
14	U-6160	SR 1304 (FIE TOP ROAD AT GHOST TOWN IN THE SKY) TO BLUE RIDGE PARKWAY. MODERNIZE ROADWAY	Plan and Des in Progress	7/29/2022	
14	U-6172	SR 1777 (BALSAM VIEW DRIVE) TO SR 1158 (OLD BALSAM ROAD) MODERNIZE ROADWAY.	Plan and Des in Progress	2/22/2025	

## Appendix B

## Project Delays

Division	Project	Description	Phase Delayed	Months Delayed	Explanation
1	I-6027	BERTIE COUNTY LINE TO PERQUIMANS COUNTY LINE. PAVEMENT REHABILITATION.	Let	37	Per January 6, 2022 - Item N STIP Modification. Reflects latest Interstate Maintenance prioritization, delaying construction from FY 25 to FY 28.
1	R-2576	MID-CURRITUCK BRIDGE, COINJOCK TO COROLLA. NEW STRUCTURE OVER CURRITUCK SOUND AND UPGRADE APPROACHES.	ROW Let	24 24	A lawsuit was filed April 23, 2019 challenging the NEPA document. The legal briefings are complete; however, the timing and resolution of the legal proceedings are unknown.
3	U-5787	NC 53 (WESTERN BOULEVARD) TO MCDANIEL DRIVE IN JACKSONVILLE. CONSTRUCT ROADWAY ON NEW LOCATION.	Let	17	Additional time needed for complex stormwater pond relocation and to discuss increase in R/W estimate.
7	U-5812	LAWNDALE DRIVE AND PISGAH CHURCH ROAD IN GREENSBORO. INTERSECTION IMPROVEMENTS AT LAWNDALE ROAD AND PISGAH CHURCH ROAD, AT LAWNDALE ROAD AND MARTINSVILLE ROAD, AND AT MARTINSVILLE ROAD AND PISGAH CHURCH ROAD	ROW Let	13 13	Additional time needed for City of Greensboro to develop project scope and delivery schedules.
8	U-5815A	SR 1112 (ROSELAND ROAD) TO KNIGHT STREET IN ABERDEEN.	ROW	41	In an order to show good faith to the Town of Aberdeen, the Division is delaying the start of R/W Acquisition of U-5815A until after the let date of U-5815B which is 12/2024.
8	U-6027	US 220 TO US 1 IN ROCKINGHAM. WIDEN TO 3-LANE FACILITY AND RE-ROUTE US 1 ALONG PROJECT.	ROW	13	Evaluating design changes for cost and impact reductions. Additional time is needed for design.
12	U-6153	SR 1363 (BETHLEHEM ROAD). RELOCATE ROADWAY ADJACENT TO STATESVILLE REGIONAL AIRPORT.	Let	16	Municipality completed public hearing and has chosen alternate for design within the past month. Final design has just begun however more parcels of land acquisition will be needed.