

**The University of North Carolina**  
**Capital Improvement Projects Report Required by S.L.2015-241**  
**January 2016 - Quarterly Report**

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Construction Completion	Adequacy of Funding
<b>Appalachian State University</b>									
41230-308	[41230-308] - Steam Distribution and Condensate Lines	10479	Steam and Condensate Upgrades Central Steam Plant to Convocation Phase 1	Non-General	\$4,041,222	\$3,494,834	Construction	01/31/2016	Adequate
41330-301	[41330-301] - Health Sciences Building - Advance Planning	10604	College of Health Sciences Complex	General	\$5,000,000	\$4,951,835	Design		Adequate for design only
41330-307	[41330-307] - Replacement of Steam System Condensate Line	12067	Stadium Lot Condensate Line Replacement	Non-General	\$499,000	\$0	Design		Adequate
41330-308	[41330-308] - State Farm Recreational Field Improvements	12040	Rec Fields @ State Farm Phase I	Non-General	\$1,225,000	\$915,197	Construction	04/01/2016	Adequate
41330-320	[41330-320] - 2013 Repairs and Renovations	11120	Belk Library Roof Replacement	R&R General	\$315,000	\$277,469	Complete	12/21/2015	Adequate
41530-301	Panhellenic Hall Fermentation Sciences Renovation	12367	Fermentation Science Relocation	Non-General	\$350,000	\$44,165	Design		Adequate
41530-302	[41430-304] - New Residence Hall - Winkler Replacement	12114	New Winkler Residence Hall	Non-State Debt	\$35,200,000	\$126,043	Design		Adequate
41530-303	Howard Street Hall Renovation		Howard Street Hall Renovation	Non-General	\$2,190,000	\$0			Adequate
41530-304	Steam Plant Vault Utility Tunnel		Steam Plant Vault Utility Tunnel	Non-General	\$2,750,000	\$0			Adequate
45581-304	Garwood and Walker Hall Cooling Tower Replacements		Garwood and Walker Hall Cooling Tower Replacements	R&R State Debt	\$150,000	\$0			Adequate
	Anne Belk Hall AHU-1 Modifications	11319	Anne Belk Hall AHU-1 Modifications		\$204,273	\$0	Design		Adequate
	McAlister's Deli & Cascades Cafe Grease Interceptors	11320	McAlister's Deli & Cascades Cafe Grease Interceptors	Non-General	\$440,500	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	11635	Sports Field Lighting		\$150,000	\$145,000	Construction	12/12/2015	Adequate
	2015-16 Non-Code-Item Projects	12310	Roess Dining Hall - Chick-fil-A Renovation	Non-General	\$200,000	\$0	Design	9/30/2016	Adequate
<b>East Carolina University</b>									
40883-301	[40636-301] - Dental School - non-COPS	7054	School of Dentistry and 8 Service Learning Centers	State Debt	\$87,625,092	\$87,625,092	Construction		Adequate
41036-304	[41036-304] - Main Campus Police, Environmental Health & Safety, Parking & Transportation Building		[41036-304] - Main Campus Police, Environmental Health & Safety, Parking & Transportation Building	Non-General	\$500,000	\$0			Adequate
41136-306	[41136-306] - New Student Union & Health Sciences Student Service Building	9263	Main Campus Student Union & Parking Deck	Non-General	\$122,722,559	\$99,343,874	Construction		Adequate
41136-306	[41136-306] - New Student Union & Health Sciences Student Service Building	10217	Health Sciences Campus Student Center	Non-General	\$34,100,000	\$30,643,471	Construction	02/15/2017	Adequate
41136-308	[41136-308] - Belk Residence Hall Demolition and Replacement	9246	New Belk Residence Hall Facility	Non-General	\$59,475,000	\$58,218,938	Construction		Adequate
41136-322	[41136-322] - 2011 R&R - Mechanical Electrical & Plumbing Repairs	10488	Replacement Condensate & Electrical Utilities at Greenmill Run	R&R General	\$1,848,804	\$1,712,247	Construction		Adequate
41236-306	[41236-306] - White Residence Hall Renovations	9571	White Residence Hall Renovations	Non-State Debt	\$22,088,700	\$20,160,261	Construction	08/01/2016	Adequate

**The University of North Carolina**  
**Capital Improvement Projects Report Required by S.L.2015-241**  
**January 2016 - Quarterly Report**

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Construction Completion	Adequacy of Funding
41236-314	[41236-314] - School of Dental Medicine 4th Floor Fit-Up, Phase I	10290	School of Dental Medicine - 4th Floor Upfit	Non-General	\$7,492,526	\$6,633,971	Construction		Adequate
41236-316	[41236-316] - North Recreational Complex, Phase 3	10492	North Recreational Complex - Phase 3	Non-General	\$5,000,000	\$378,070	Design		Adequate
41236-321	[41236-321] - 2012 R&R - Mechanical Electrical & Plumbing Repairs	12349	Erwin and Bloxton Buildings - Transformer and MDP	R&R General	\$212,800	\$21,500	Design		Adequate
41236-321	[41236-321] - 2012 R&R - Mechanical Electrical & Plumbing Repairs	12450	HSC Misc Repair	R&R General	\$107,865	\$0			Adequate
41236-321	[41236-321] - 2012 R&R - Mechanical Electrical & Plumbing Repairs	12456	West Research Campus-Chiller Replacement	R&R General	\$154,770	\$154,770			Adequate
41336-306	[41336-306] - Student Services Building	11507	Student Services Building	Non-General	\$2,838,258	\$182,166	Design		Adequate
41336-307	[41336-307] - Family Medicine Center - Sports Medicine Module		[41336-307] - Family Medicine Center - Sports Medicine Module	Non-General	\$499,960	\$0			Adequate
41336-324	[41336-324] - 2013 R&R - Fire & Safety	10594	Brody Building - Upgrades to Emergency Power System	R&R General	\$525,524	\$112,890	Design		Adequate
41336-326	[41336-326] - 2013 R&R - HVAC	10805	Health Sciences Campus - Central Utility Plant Cooling Towers Replacement	R&R General	\$2,256,977	\$2,051,009	Construction	06/03/2016	Adequate
41336-326	[41336-326] - 2013 R&R - HVAC	12416	Main Campus Steam Plant Valve Replacements	R&R General	\$166,100	\$0			Adequate
41336-327	[41336-327] - 2013 R&R - MEP	12036	Health Sciences Campus - Steam Infrastructure Replacement - Phase 2	R&R General	\$549,800	\$31,644	Design		Adequate
41336-329	[41336-329] - 2013 R&R - Roads, Walks, Drives	10997	Ward Sports Medicine - Steam and Condensate Replacement	R&R General	\$251,657	\$99,099	Design		Adequate
41336-329	[41336-329] - 2013 R&R - Roads, Walks, Drives	12046	Wright/Ragsdale/McGinnis Storm Drain	R&R General	\$290,000	\$0			Adequate
41436-302	[41436-302] - Aycock Basement and Exterior Accessibility Improvements	11182	Aycock Basement Renovation and Exterior Accessibility Improvements	Non-General	\$2,961,100	\$255,522	Design		Adequate
41436-303	[41436-303] - Transit Facility Site Improvements	12066	Transit Facility Site Improvements	Non-General	\$450,000	\$46,840	Design		Adequate
41436-305	[41436-305] - The Galley Renovation and Expansion, Jones Hall	12103	The Galley Renovation and Expansion Study, Jones Hall	Non-General	\$600,000	\$94,600	Design		Adequate
41436-306	[41436-306] - Dowdy Ficklen Stadium Press Box Renovation and Expansion	12104	Dowdy Ficklen Stadium Press Box Renovation and Expansion	Non-General	\$2,000,001	\$0	Design		Adequate
41436-308	[41436-308] - Clement Residence Hall Renovation	10689	Clement Residence Hall Renovation	Non-State Debt	\$20,000,000	\$1,331,960	Design		Adequate
41436-309	[41436-309] - Brody School of Medicine Risk Management Office and Administrative Meeting/Conference	11454	Brody Medical Sciences Building 2nd Floor Risk Management Renovation	Non-General	\$185,800	\$104,034	Construction		Adequate
41436-309	[41436-309] - Brody School of Medicine Risk Management Office and Administrative Meeting/Conference	12117	Administrative Meeting/Conference	Non-General	\$343,000	\$291,280	Construction	02/08/2016	Adequate
41436-310	[41436-310] - Haynie Building Repair and Renovation		[41436-310] - Haynie Building Repair and Renovation	Non-General	\$2,840,075	\$0			Adequate
41536-301	Four Residence Hall Renovation		Four Residence Hall Renovation	Non-State Debt	\$35,631,300	\$0			Adequate

**The University of North Carolina**  
**Capital Improvement Projects Report Required by S.L.2015-241**  
**January 2016 - Quarterly Report**

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Construction Completion	Adequacy of Funding
41536-302	Bate Student Technology Center Renovations	12711	Bate Building - Student Technology Center Renovations	Non-General	\$484,500	\$38,250	Design		Adequate
41536-303	Classroom Renovations - Brewster & Allied Health Buildings	12712	Classroom Renovations - Brewster & Allied Health Buildings	Non-General	\$499,500	\$0			Adequate
41536-304	Transit Facility Improvements		Transit Facility Improvements	Non-General	\$495,784	\$0			Adequate
45583-301	[45583-301] - Replace Sectionalizing Breakers A and B - Brody School of Medicine	12315	Replace Sectionalizing Breakers A and B - Brody School of Medicine	R&R State Debt	\$360,000	\$0			Adequate
45583-303	[45583-303] - Install Fuel Oil Containment Facilities - Main Campus Steam Plant	12316	Install Fuel Oil Containment Facilities - Main Campus Steam Plant	R&R State Debt	\$160,000	\$0			Adequate
45583-304	[45583-304] - Repair Heating, Ventilation and Air Conditioning (Air Handling Unit #1 Coil Replacemen	12300	Joyner Library-Replace HVAC (AHU#1 Coil Replacement)	R&R State Debt	\$100,000	\$58,035	Construction	01/04/2016	Adequate
	Brewster Wing B Floor 2 Global Classrooms	11142	Brewster Wing B Floor 2 Global Classrooms		\$184,250	\$0	Design		Adequate
	Vidant Medical Center - Open MRI Renovation	11213	Vidant Medical Center - Open MRI Renovation		\$300,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	11333	Science & Technologies Chiller Plant #1 Condenser Water System Filter Pump		\$100,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	11359	College of Education - Speight 2nd Floor Classroom/Conference Renovation		\$111,000	\$11,000	Design		Adequate
	[41236-306] - White Residence Hall Renovations	11376	White Hall Switch Replacement		\$300,000	\$0	Design		Adequate
	Chilled Water to Speight	11383	Chilled Water to Speight		\$300,000	\$0	Design		Adequate
	[40636-301] - Dental School - non-COPS	11397	HSC Ross Hall HVAC modifications		\$300,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	11400	Interior Renovations to Todd Dining Hall		\$108,500	\$8,500	Design		Adequate
	HR BLDG FIRE ALARM UPGRADE	11403	HR BLDG FIRE ALARM UPGRADE		\$300,000	\$0	Design		Adequate
	McGinnis/Messick Chilled Water System Modifications	11413	McGinnis/Messick Chilled Water System Modifications		\$300,000	\$0	Construction		Adequate
	Fletcher Music Fire Alarm Upgrade	11416	Fletcher Music Fire Alarm Upgrade		\$300,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	11581	Leo W. Jenkins Cancer Center Linear Accelerator Replacement		\$230,000	\$56,520	Design		Adequate
	2015-16 Non-Code-Item Projects	11622	Rivers Building Alterations To Rooms 154, 205, 208, & 260		\$193,600	\$11,813	Design		Adequate
	2015-16 Non-Code-Item Projects	12319	Fletcher Music Library Renovations	Non-General	\$299,000	\$0			Adequate
	2015-16 Non-Code-Item Projects	12353	Science and Technology Lab 347 Renovations	Non-General	\$100,000	\$0			Adequate
	2015-16 Non-Code-Item Projects	12441	Ninth Street Parking Lots - Safety Improvements	General	\$130,000	\$28,500	Design	01/04/2016	Adequate
	2015-16 Non-Code-Item Projects	12443	Warehouse District Roof Repairs Bldgs 215A and 215B	General	\$125,000	\$0			Adequate
	2015-16 Non-Code-Item Projects	12564	Brody First Floor Hallway Renovations	General	\$279,000	\$0	Design	6/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12565	Brody Ground Floor Corridor Renovations	General	\$264,000	\$0	Design	6/30/2016	Adequate

**The University of North Carolina**  
 Capital Improvement Projects Report Required by S.L.2015-241  
 January 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Construction Completion	Adequacy of Funding
	2015-16 Non-Code-Item Projects	12701	Warren Life Sciences-Rms 245, 246, 252-Lab Space Renov	General	\$167,000	\$0	Design	5/31/2016	Adequate
Elizabeth City State University									
No projects >\$100,000									

**The University of North Carolina**  
 Capital Improvement Projects Report Required by S.L.2015-241  
 January 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Construction Completion	Adequacy of Funding
<b>Fayetteville State University</b>									
40734-320	[40734-320] - 2007 Repairs and Renovations	11919	Interior Upgrades - Barber Lower Level (HR)	R&R General	\$521,481	\$493,486			Adequate
41134-301	[41134-301] - Rudolph Jones Student Center Expansion and Renovation	11479	Rudolph Jones Student Center Plaza	Non-General	\$308,600	\$141,088	Construction	02/16/2016	Adequate
41334-328	[41334-328] - Butler Chiller Replacement	11164	G.L.Butler School of Education Building - Chiller Replacement	R&R General	\$304,399	\$301,721	Construction	02/26/2016	Adequate
41334-332	[41334-332] - Campus-wide Mechanical	12102	Campus-wide Mechanical	Non-General	\$230,000	\$29,916			Adequate
45584-301	[45584-301] - 2014 R&R Roof Repairs & Replacements		[45584-301] - 2014 R&R Roof Repairs & Replacements	R&R State Debt	\$175,000	\$0			Adequate
	2015-16 Non-Code-Item Projects	8886	Aquatic Research Center - Lyons Science Center - Remodeling		\$302,838	\$302,838	Construction	12/17/2015	Adequate
	2015-16 Non-Code-Item Projects	12402	Lyons Science RISE Lab	Non-General	\$119,469	\$119,469	Construction	02/01/2016	Adequate
	2015-16 Non-Code-Item Projects	12655	New Res Hall Elevator Upgrades	Non-General	\$226,866	\$226,866	Design	01/26/2016	Adequate
<b>NC A &amp; T State University</b>									
41237-302	[41237-302] - Williams Dining Hall Kitchen Replacement		[41237-302] - Williams Dining Hall Kitchen Replacement	Non-General	\$850,000	\$0			Adequate
41337-301	[41337-301] - New Student Center	8608	New Student Center	Non-State Debt	\$90,000,000	\$83,885,878	Construction	10/05/2017	Adequate
41337-320	[41337-320] - 2013 Repairs and Renovations	11160	Fort IRC Process Cooling	R&R General	\$679,630	\$675,630	Design		Adequate
41337-320	[41337-320] - 2013 Repairs and Renovations	12004	HVAC Improvements - Dowdy	R&R General	\$110,000	\$97,352	Complete		Adequate
41337-320	[41337-320] - 2013 Repairs and Renovations	12006	Interior Building Improvements	R&R General	\$421,044	\$409,937	Construction		Adequate
41337-320	[41337-320] - 2013 Repairs and Renovations	12007	Storm Drainage Improvement	R&R General	\$125,000	\$48,466	Construction		Adequate
41437-301	[41437-301] - University Clock Tower	11177	New Bell Tower	Non-General	\$1,301,000	\$1,058,651	Construction		Adequate
41437-302	[40437-305] - Agricultural Pavilion	12168	Agriculture Pavilion	Non-General	\$4,469,005	\$0	Design		Adequate
41537-301	Morrow Hall Electrical and Restrooms Upgrade		Morrow Hall Electrical and Restrooms Upgrade	Non-General	\$1,106,846	\$0			Adequate
41537-302	Van Story Residence Hall HVAC Upgrade		Van Story Residence Hall HVAC Upgrade	Non-General	\$1,154,438	\$0			Adequate
45585-301	[45585-301] - Drainage and Landscape Improvements - Campus-wide		[45585-301] - Drainage and Landscape Improvements - Campus-wide	R&R State Debt	\$65,000	\$0			Adequate
45585-302	[45585-302] - Roof Repair and Maintenance - Campus-wide		[45585-302] - Roof Repair and Maintenance - Campus-wide	R&R State Debt	\$100,000	\$0			Adequate
45585-303	[45585-303] - Steam, Utilities and Walks Improvements - Campus-wide		[45585-303] - Steam, Utilities and Walks Improvements - Campus-wide	R&R State Debt	\$165,000	\$0			Adequate
45585-304	[45585-304] - Heating Ventilation and Air Conditioning Improvements		[45585-304] - Heating Ventilation and Air Conditioning Improvements	R&R State Debt	\$92,700	\$0			Adequate
45585-305	[45585-305] - Fire Alarm Maintenance - Campus-wide		[45585-305] - Fire Alarm Maintenance - Campus-wide	R&R State Debt	\$30,000	\$0			Adequate
	2015-16 Non-Code-Item Projects	12228	Benbow Hall - Textile and Computer Lab		\$180,000	\$0	Design		Adequate

**The University of North Carolina**  
 Capital Improvement Projects Report Required by S.L.2015-241  
 January 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Construction Completion	Adequacy of Funding
<b>NC Arboretum</b>									
No projects >\$100,000									
<b>NC Central University</b>									
41335-320	[41335-320] - 2013 Repairs and Renovations- Roof repairs and replacements	12011	B N Duke/Hoey Admin Drainage Repairs	R&R General	\$283,402	\$152,043	Construction		Adequate
41335-321	[41335-321] - 2013 Repairs and Renovations- Structural Repairs and Other		[41335-321] - 2013 Repairs and Renovations- Structural Repairs and Other	R&R General	\$110,464	\$0			Adequate
41335-322	[41335-322] - 2013 Repairs and Renovations- Mixed Categories		[41335-322] - 2013 Repairs and Renovations- Mixed Categories	R&R General	\$199,900	\$0			Adequate
41335-324	[41335-324] - 2013 Repairs and Renovations- Repairs to electrical, plumbing, heating, ventilating and	12668	Michaux School Of Education Bldg Retro-Cx Implementation Phase (HVAC Only)	Non-General	\$209,400	\$0	Design	3/31/2016	Adequate
41335-324	[41335-324] - 2013 Repairs and Renovations- Repairs to electrical, plumbing, heating, ventilating and	12674	BBRI Bldg Retro-Cx Implementation Phase (HVAC Only)	Non-General	\$257,323	\$0	Design	2/28/2016	Adequate
41335-325	[41335-325] - 2013 Repairs and Renovations- Improvements to roads, walks, drives, and utilities infra		[41335-325] - 2013 Repairs and Renovations- Improvements to roads, walks, drives, and utilities infra	R&R General	\$188,700	\$0			Adequate
41435-301	[41435-301] - Shepard Library - Academic Improvements for Learning and Technology - Phase 1	11482	James E. Shepard Library Interior Upfit & Renovations	Non-General	\$869,000	\$715,270	Construction	12/13/2015	Adequate
41535-301	Deferred Maintenance and Infrastructure Improvements		Deferred Maintenance and Infrastructure Improvements	Non-State Debt	\$10,500,000	\$0			Adequate
41535-302	Baynes Residence Hall Renovations		Baynes Residence Hall Renovations	Non-General	\$3,148,600	\$0			Adequate
45586-301	[45586-301] - BRITE Building Roof Restoration		[45586-301] - BRITE Building Roof Restoration	R&R State Debt	\$200,000	\$0			Adequate
	2015-16 Non-Code-Item Projects	11626	New Score Board Supports		\$103,477	\$103,477	Complete	12/4/2015	Adequate
	2015-16 Non-Code-Item Projects	12672	McDougald McLendon Arena Flooring Replacement	Non-General	\$246,541	\$246,541	Complete	10/9/2015	Adequate
<b>NC School Of Science &amp; Math</b>									
41319-320	[41319-320] - 2013 Repairs and Renovations	12108	Rex Lab Renovations	R&R General	\$726,403	\$83,928	Construction		Adequate
41319-320	[41319-320] - 2013 Repairs and Renovations	12592	Miscellaneous Projects	R&R General	\$1,062,224	\$537,720	Construction		Adequate
41519-301	Mathematics - Technology Upgrades and Building Repair		Mathematics - Technology Upgrades and Building Repair	General	\$4,000,000	\$0			Adequate
45588-301	[45588-301] - Infrastructure Repairs - Campus- wide		[45588-301] - Infrastructure Repairs - Campus- wide	R&R State Debt	\$316,800	\$0			Adequate
<b>NC State University</b>									
40824-304	[40824-304] - Centennial Campus Tenant Space Renovations	9696	Partners I - HVAC Renovations (and Partners I & Research II - Energy Improvements)	Non-General	\$6,100,000	\$5,346,284	Construction	03/21/2016	Adequate

**The University of North Carolina**  
**Capital Improvement Projects Report Required by S.L.2015-241**  
**January 2016 - Quarterly Report**

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Construction Completion	Adequacy of Funding
40824-304	[40824-304] - Centennial Campus Tenant Space Renovations	12068	Research III Ground Floor Interior Fitup-State Climate Office Renovation	Non-General	\$342,414	\$342,414	Design		Adequate
40824-313	[40824-313] - Talley Student Center Addition & Renovations	8775	Chancellor's Residence Renovation & Addition for the Gregg Museum	Non-General	\$9,560,000	\$8,735,223	Construction	06/29/2016	Adequate
41224-311	[41224-311] - Reynolds Coliseum Renovations	9912	Reynolds Coliseum Renovations	Non-State Debt	\$35,229,448	\$32,569,179	Construction	08/15/2016	Adequate
41224-315	[41224-315] - 2013 Retained Energy Savings (S.L.2010-196) Project	12134	HB1292	Non-General	\$1,135,000	\$1,102,827	Construction		Adequate
41224-317	[41224-317] - Hazardous Waste Facility	10628	CVM - Hazardous Waste Facility	Non-General	\$450,000	\$432,481	Construction	12/18/2015	Adequate
41224-319	[41224-319] - Farmers Market Park and Ride Lot	11149	Farmers Market Park and Ride Lot	Non-General	\$998,359	\$159,734	Design		Adequate
41224-320	[41224-320] - 2012 Repairs and Renovations	10317	Centennial Campus Substation Expansion	R&R General	\$4,167,862	\$4,119,931	Construction	08/13/2016	Adequate
41224-320	[41224-320] - 2012 Repairs and Renovations	12223	CMAST Waterproofing	R&R General	\$200,000	\$200,000	Construction		Adequate
41224-320	[41224-320] - 2012 Repairs and Renovations	12342	Centennial Campus Substation Expansion - Phase 2	Non-General	\$4,155,638	\$112,280	Design		Adequate
41324-301	[41324-301] - Carmichael Locker Room Renovation	10494	Carmichael Gymnasium - Locker Room Renovation	Non-State Debt	\$7,600,000	\$7,171,190	Construction	03/01/2016	Adequate
41324-302	[41324-302] - Centennial Campus Reuse Water	11009	Centennial Campus Reuse Water Line Extension	Non-General	\$1,820,000	\$1,748,669	Construction	01/13/2016	Adequate
41324-305	[41324-305] - Biltmore Hall First Floor Labs	11335	Biltmore Hall First Floor Lab Renovations	Non-General	\$1,970,000	\$1,398,462	Construction	04/27/2016	Adequate
41324-307	[41324-307] - 3501 Avent Ferry Renovation	12037	3501 Avent Ferry Renovation	Non-General	\$1,300,400	\$32,669	Design		Adequate
41324-309	[41324-309] - Greek Village, Phase 2 Infrastructure	10959	Greek Village Phase 2 Infrastructure	Non-General	\$4,500,000	\$422,990	Design		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	10291	Polk Hall Elevator Modernizations	R&R General	\$485,000	\$383,455	Design		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	10359	Park Alumni Center HVAC Renovations	R&R General	\$1,318,455	\$1,317,611	Construction	12/29/2015	Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	10403	Ricks Hall - 3rd Floor Renovation & Utilities Upgrades	R&R General	\$3,527,000	\$3,116,219	Complete	10/29/2015	Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	11108	Monteith Research Center (MRC) Cleanroom Renovations	Non-General	\$7,707,197	\$376,926	Construction		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	11487	Winston Hall HVAC Renovations	Non-General	\$1,130,774	\$207,752	Design		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	11532	College of Textiles Fire Alarm System Renovation	R&R General	\$100,000	\$100,000	Design		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	12008	Storm Water -Design- Pullen & Dan Allen	R&R General	\$110,536	\$107,899	Design		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	12170	North and Central Campus Precincts - Electrical Distribution Upgrades	R&R General	\$4,225,599	\$392,494	Design		Adequate

**The University of North Carolina**  
 Capital Improvement Projects Report Required by S.L.2015-241  
 January 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Construction Completion	Adequacy of Funding
41324-320	[41324-320] - 2013 Repairs and Renovations	12177	Misc Roof Repairs	R&R General	\$180,000	\$104,053	Construction		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	12178	Fall Protection	R&R General	\$150,000	\$133,315	Construction		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	12179	Misc AC and Cooling Tower Replacements	R&R General	\$549,464	\$369,772	Construction		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	12180	Misc HVAC Repairs -	R&R General	\$100,536	\$100,536	Construction		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	12186	Misc Asbestos Removal	R&R General	\$116,800	\$116,800	Construction		Adequate
41424-302	[41424-302] - Research III HVAC Renovations	11146	Research III - Air Conditioning Renovations	Non-General	\$500,000	\$455,768	Construction	02/02/2016	Adequate
41424-304	[41424-304] - Millstone 4-H History and Learning Center	11070	NC 4-H History and Learning Center - Millstone 4-H Camp	Non-General	\$1,500,000	\$1,333,722	Construction	02/25/2016	Adequate
41424-305	[41424-305] - Cox Hall Scale-Up Classrooms	11315	Cox Hall Scale-Up Classrooms	Non-General	\$2,236,902	\$1,815,289	Construction	03/08/2016	Adequate
41424-306	[41424-306] - Harrelson Hall Demolition	11368	Harrelson Hall Demolition	Non-General	\$3,508,000	\$434,786	Design		Adequate
41424-307	[41424-307] - Patterson Hall Business Center Renovation	11624	Patterson Hall - Business Center Renovation	Non-General	\$2,300,000	\$113,723	Design		Adequate
41424-308	[41424-308] - Patterson Hall Foundation Waterproofing	12125	Patterson Hall Waterproofing	Non-General	\$312,561	\$73,325	Construction	01/09/2016	Adequate
41424-310	[41424-310] - Centennial Biomedical Campus Chiller Plant Expansion	12137	CBC Chiller Plant Expansion	R&R General	\$3,626,448	\$138,000			Adequate
41424-311	[41424-311] - D.H. Hill Library - Faculty Research Commons	12111	D. H. Hill Library - Faculty Research Commons	Non-General	\$475,000	\$438,670	Construction	03/11/2016	Adequate
41424-314	[41424-314] - CC Thermal Utilities and Infrastructure (TIC, COT and MRC) - Phase 1	11396	Chilled Water to CTI Permanent Connection	Non-General	\$650,000	\$470,214	Design		Adequate
41424-314	[41424-314] - CC Thermal Utilities and Infrastructure (TIC, COT and MRC) - Phase 1	11474	Centennial Campus Thermal Utilities & Infrastructure	Non-General	\$700,000	\$629,216	Design		Adequate
41424-317	[41424-317] - Tucker Hall Renovation	12127	Tucker Hall Renovation	Non-General	\$1,405,000	\$98,290	Design		Adequate
41424-318	[41424-318] - Bragaw Window Replacement	12128	Bragaw Window Replacement	Non-General	\$1,651,000	\$60,000	Design		Adequate
41424-319	[41424-319] - CVM Finger Barn #2	12176	CVM Finger Barn #2	Non-General	\$400,000	\$46,000	Design		Adequate
41424-321	[41424-321] - CVM 3B Lab Renovation	11580	CVM 3B Lab Renovation	Non-General	\$3,000,000	\$156,017	Design		Adequate
41424-322	[41424-322] - CALS Animal Health Research Building Addition	12118	CALS Animal Research Health Building Addition	Non-General	\$212,000	\$26,819	Design		Adequate
41524-301	Case Commons Residence Hall	11649	Case Commons Residence Hall	Non-General	\$15,000,000	\$10,750	Design		Adequate
41524-302	Centennial Campus Extension of Initiative Way	11650	CC Extension of Initiative Way	Non-General	\$1,790,000	\$115,735	Design		Adequate
41524-303	D.H. Hill Accessibility and Elevator Improvements	11651	DH Hill Accessibility & Elevator Improvements	Non-General	\$700,000	\$65,575	Design		Adequate
41524-304	Lake Raleigh Bridge	11655	Lake Raleigh Bridge	Non-General	\$500,000	\$73,797	Design		Adequate

**The University of North Carolina**  
**Capital Improvement Projects Report Required by S.L.2015-241**  
**January 2016 - Quarterly Report**

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Construction Completion	Adequacy of Funding
41524-305	Murphy Center Locker Room Upgrade	11656	Murphy Center Locker Room Upgrade	Non-General	\$472,000	\$452,833	Construction	06/16/2016	Adequate
41524-306	Barbour Drive Realignment	11657	Barbour Drive Realignment	Non-General	\$450,000	\$0	Design		Adequate
41524-307	Varsity Research Building Renovations - Phase 1:	12285	Varsity Research Renovations - Phase 1	Non-General	\$2,900,000	\$0			Adequate
41524-308	Toxicology Sea Grant Renovations	12288	Toxicology Renovations for SeaGrant/WRRRI	Non-General	\$395,000	\$0			Adequate
41524-309	Varsity Research Building Labs 1112, 1114, and 1116 Modifications	12289	VRB Labs 1112, 1114, 1116 Modifications	Non-General	\$462,000	\$49,450	Design		Adequate
41524-310	Western Boulevard Business Services Renovation	12290	Western Blvd Business Services Renovation	Non-General	\$311,200	\$24,200	Design		Adequate
41524-311	CFEP: Phytotron PTL Renovations	12291	CFEP: Phytotron PTL Renovations	Non-General	\$448,450	\$53,900	Design		Adequate
41524-312	Centennial Campus Tenant Space Renovations		Centennial Campus Tenant Space Renovations	Non-General	\$4,000,000	\$0			Adequate
41524-313	Engineering Building Oval and Campus Infrastructure	12551	Engineering Building Oval	General	\$137,000,000	\$0			Adequate
41524-314	Plant Sciences Building		Plant Sciences Building	Non-General	\$14,000,000	\$0			Adequate
41524-315	CBC Road Improvements and Traffic Safety	12471	ON HOLD - CBC Road Improvements & Traffic Safety	Non-General	\$1,500,000	\$0	On hold		Adequate
41524-317	CVM Main Building Dining Project	12473	CVM Main Building Dining Project	Non-General	\$495,000	\$0			Adequate
41524-318	CVM Teaching Theatre Renovation	12474	CVM Teaching Theatre Renovation	Non-General	\$400,000	\$0			Adequate
41524-319	D.H. Hill Dining Service Area Renovation	12472	DH Hill Dining Area Renovation	Non-General	\$499,000	\$0			Adequate
41524-325	E.S. King Village Roof Replacements-Phase I	12475	ES King Village Roof Replacements - Phase 1	Non-General	\$1,000,000	\$0			Adequate
41524-326	Price Music Center First Floor Improvements	12716	Price Music Center First Floor Improvements	Non-General	\$400,000	\$0			Adequate
41524-328	Textiles Complex - iLab Renovations	12717	iLab Renovation 4th Floor	Non-General	\$400,000	\$0			Adequate
41524-329	Power America - Varsity Research Renovations	12718	Power America - VRB Renovations	Non-General	\$495,000	\$0			Adequate
45589-301	[45589-301] - Roof Repairs and Replacement - Gardner Hall	12129	Gardner Hall Roof Replacement	R&R State Debt	\$490,200	\$41,430	Design		Adequate
45589-302	[45589-302] - Misc. HVAC Component Replacements	12130	Misc HVAC Repairs	R&R State Debt	\$400,000	\$0			Adequate
45589-303	[45589-303] - DH Hill Library Elevator #3 and #4 Renovation	12131	DH Hill Elevators 1 & 2	R&R State Debt	\$450,000	\$38,800	Design		Adequate
45589-304	[45589-304] - Fire Alarm System Renovation - College of Veterinary Medicine (CVM)	12133	CVM Fire Alarm System Renovation	R&R State Debt	\$475,000	\$49,975	Design		Adequate
45589-305	[45589-305] - HVAC Retro-Commissioning and Controls Repair	12132	Misc commissioning	R&R State Debt	\$250,000	\$61,975			Adequate
	NCSU - Biltmore Hall First Floor Lab Renovation	11409	NCSU - Biltmore Hall First Floor Lab Renovation		\$100,002	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	12216	Dan Allen Drive Parking Deck Expansion Joint Replacement/Masonry Repairs	Non-General	\$151,227	\$181,849	Complete	10/20/2015	Adequate

**The University of North Carolina**  
**Capital Improvement Projects Report Required by S.L.2015-241**  
**January 2016 - Quarterly Report**

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Construction Completion	Adequacy of Funding
	2015-16 Non-Code-Item Projects	12218	MERC/Toxicology Parking Deck 2015 Maintenance Repairs	Non-General	\$256,458	\$22,950	Design		Adequate
	2015-16 Non-Code-Item Projects	12220	CFEP Partners II Suites 3700 & 3900 Renovations	General	\$290,000	\$35,000	Design		Adequate
	2015-16 Non-Code-Item Projects	12221	JCRA Pedestrian Entrance	Non-General	\$103,850	\$2,250		4/8/2016	Adequate
	2015-16 Non-Code-Item Projects	12222	CVM Equine Hospital Study	Non-General	\$125,000	\$0	Design	1/29/2016	Adequate
	2015-16 Non-Code-Item Projects	12250	Betsy Jeff Penn 4-H Camp Recreation Hall Roof Replacement	Non-General	\$156,117	\$22,000	Design	10/22/2016	Adequate
	2015-16 Non-Code-Item Projects	12338	Poulton Parking Deck Maintenance Repairs	Non-General	\$106,250	\$12,110	Design	8/5/2016	Adequate
	2015-16 Non-Code-Item Projects	12411	DH Hill Raceway Upgrades	Non-General	\$160,277	\$160,277	Design	04/15/2016	Adequate
	2015-16 Non-Code-Item Projects	12469	CFEP Phytotron Renovations to 1002C & 2010	General	\$140,000	\$18,450	Design	5/31/2016	Adequate
	2015-16 Non-Code-Item Projects	12506	Talley Student Union Wolf Xpress Relocation	Non-General	\$130,000	\$18,000	Design	5/31/2016	Adequate
	2015-16 Non-Code-Item Projects	12513	Research Building II - Suites 101, 102, 212, 213, 214 Renovations	General	\$135,370	\$124,871	Complete	11/24/2015	Adequate
	2015-16 Non-Code-Item Projects	12539	Engineering Bldg III 4th Floor Labs Power and Fume Hood Additions	General	\$141,000	\$11,920	Design	12/31/2016	Adequate
	2015-16 Non-Code-Item Projects	12634	DH Hill Room 2302	Non-General	\$260,130	\$35,200	Design	6/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12702	Gregg Museum Telecom Ductbank	Non-General	\$199,000	\$0	Design	7/29/2016	Adequate
<b>UNC Asheville</b>									
41127-320	[41127-320] - 2011 Repairs and Renovations	11959	Campus Wayfinding	R&R General	\$305,000	\$0	Design		Adequate
41227-320	[41227-320] - 2012 Repairs and Renovations	12022	Ramsey Library Boiler Replacement	R&R General	\$305,900	\$0			Adequate
41427-301	Karl Straus Track Building	12546	Karl Straus Track Building	Non-General	\$550,000	\$52,500	Construction		Adequate
41427-302	[41427-302] - Student Recreation Center Improvements	12555	SRC Gym Floor Replacement	Non-State Debt	\$501,600	\$28,694	Construction	11/16/2015	Adequate
41427-303	[41427-303] - Highsmith Student Union Renovation Study		[41427-303] - Highsmith Student Union Renovation Study	Non-General	\$50,000	\$0			Adequate
41527-301	Student Apartment Housing	12708	Student Apartment Housing	Non-General	\$31,653,895	\$0			Adequate
41527-302	Mills Hall Renovations		Mills Hall Renovations	Non-General	\$700,000	\$0			Adequate
	2015-16 Non-Code-Item Projects	12446	UNC-Asheville - Karpen Hall - UNC Eshelman School of Pharmacy	Non-General	\$208,000	\$100,015	Construction	06/01/2016	Adequate
	2015-16 Non-Code-Item Projects	12656	48 Relic Lane Renovation	Non-General	\$100,000	\$0		9/30/2016	Adequate
<b>UNC Chapel Hill</b>									
40723-320	[40723-320] - 2007 Repairs and Renovations	12049	OCR ADA Projects	Non-General	\$302,621	\$277,821	Construction		Adequate
40823-303	[40823-303] - Athletic Facilities Renovation and Expansion	11942	Athletics Facilities Renovations	Non-State Debt	\$7,023,000	\$2,518,915	Construction		Adequate
40823-323	Electrical Infrastructure Improvements		Electrical Infrastructure Improvements	Non-State Debt	\$2,674,582	\$0			Adequate
40998-301	[40722-302] - Biomedical Research Imaging Center	7092	Imaging Research Building (BRIC)	State Debt	\$245,399,735	\$216,767,719	Construction		Adequate

**The University of North Carolina**  
**Capital Improvement Projects Report Required by S.L.2015-241**  
**January 2016 - Quarterly Report**

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Construction Completion	Adequacy of Funding
41122-301	[41122-301] - Mary Ellen Jones Renovation - Phase I	9861	Mary Ellen Jones - Renovation - Phase I (6th - 11th Floors)	Non-General	\$117,292,391	\$11,032,056	Design		Adequate
41123-305	[41123-305] - Cogeneration Facility Warehouse Site Environmental Investigation and Remediation	12281	Cogeneration Facility Warehouse Site Environmental Investigation and Remediation	Non-General	\$750,000	\$708,105	Construction		Adequate
41123-306	[41123-306] - Lighting Upgrades in Parking Facilities	9411	Dogwood Parking Deck - Lighting Upgrades	Non-General	\$3,043,353	\$2,167,624	Construction	04/04/2016	Adequate
41123-311	[41123-311] - ITS Manning and ITS Franklin UPS Upgrades	12280	ITS Franklin UPS Infrastructure Upgrade	Non-General	\$402,191	\$402,191	Complete		Adequate
41222-304	[41222-304] - Aycock Family Medicine Renovation	9955	Aycock Family Medicine Center - First Floor Renovation	Non-General	\$4,177,108	\$3,663,602	Construction	02/12/2016	Adequate
41223-301	[41223-301] - Chilled Water Infrastructure Improvements	12135	Energy Services Utility Improvements in Academic Affairs Area	Non-General	\$5,200,000	\$0			Adequate
41223-302	[41223-302] - Steam and Hot Water Infrastructure Improvements	5749	Cogeneration Tunnel Rehabilitation Project-Main Campus Tunnel Rehab	Non-General	\$6,254,000	\$77,190,062	Complete	11/6/2015	Adequate
41223-302	[41223-302] - Steam and Hot Water Infrastructure Improvements	12382	Power Generation & Chiller Plan Capacity Additions Feasibility Study	Non-General	\$455,000	\$455,000	Design		Adequate
41223-302	[41223-302] - Steam and Hot Water Infrastructure Improvements	12383	Co-Generation Steam Tunnel Package 3	Non-General	\$142,438	\$142,438	Complete		Adequate
41223-302	[41223-302] - Steam and Hot Water Infrastructure Improvements	12516	Ackland Arts Steam Line Replacement Project	Non-General	\$480,000	\$35,000	Design		Adequate
41223-313	[41223-313] - Howell Hall Renovation	9995	Howell Hall Renovation	Non-General	\$12,118,600	\$8,278,547	Construction	03/07/2016	Adequate
41223-315	[41223-315] - Hill Hall Renovations & Addition	10105	Hill Hall Renovation	Non-General	\$19,670,000	\$16,117,768	Construction	10/19/2016	Adequate
41223-326	[41223-326] - Improvements to Roads, Walks, Drives, Utilities	11982	Repair Pedestrian Walkway Bridge - Manning Drive	R&R General	\$498,500	\$479,819	Construction	04/01/2016	Adequate
41223-327	[41223-327] - UNC Press	12386	UNC PRESS PROJECTS	R&R General	\$167,000	\$167,000	Complete	9/9/2015	Adequate
41223-328	[41223-328] - North Chiller Plant Capacity Upgrade	9972	North Chiller Plant Capacity Upgrade	Non-General	\$4,500,000	\$3,568,840	Construction		Adequate
41223-329	[41223-329] - 208 West Franklin Street Renovation	10431	208 West Franklin Street - Interior Renovations	Non-General	\$3,932,598	\$2,858,478	Construction		Adequate
41322-304	[41322-304] - Medical Biomolecular Research Building Energy Conservation	12054	MBRB Energy Conservation	Non-General	\$1,500,000	\$215,104	Design		Adequate
41323-301	[41323-301] - Rizzo Center Phase III Acquisition	8953	Kenan-Flager Business School - Rizzo Conference Center	Non-State Debt	\$36,000,000	\$627,520	Design		Adequate
41323-304	[41323-304] - Improve Pedestrian and Vehicular Area from Franklin to Cameron Avenue	11971	Porthole Alley	Non-General	\$2,850,000	\$336,838	Design		Adequate
41323-308	[41323-308] - HVAC Controls Upgrades for Energy Efficiency	11165	Hanes, Mitchell, Swain, & Steele Building - HVAC Control Upgrades	Non-General	\$498,000	\$55,500	Design		Adequate
41323-310	Manning Steam Plant Upgrades (New Power Generation Plant & New Chiller Plant)	10963	Manning Steam Plant Upgrades (New Power Generation Plant & New Chiller Plant)	Non-General	\$88,700,000	\$5,991,649	Design		Adequate

**The University of North Carolina**  
**Capital Improvement Projects Report Required by S.L.2015-241**  
**January 2016 - Quarterly Report**

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Construction Completion	Adequacy of Funding
41323-314	[41323-314] - Davis Library Life/Safety Improvements	10996	Davis Library - Life Safety Improvements	Non-General	\$8,778,300	\$1,136,268	Design		Adequate
41323-316	[41323-316] - Kenan Laboratories - Energy Conservation	12055	Kenan Lab - Energy Conservation	Non-General	\$1,000,000	\$190,400	Design		Adequate
41323-317	[41323-317] - Craige Residence Hall - Elevator Modernization	11121	Craige Residence Hall - Elevator Modernization	Non-General	\$683,000	\$632,150	Construction	03/25/2016	Adequate
41323-319	[41323-319] - GA Chiller Replacements	12070	GA CHILLER REPLACEMENTS	Non-General	\$1,072,707	\$962,577	Construction		Adequate
41323-320	[41323-320] - 2013 Repairs and Renovations-Improvements to roads, walks, drives, and utilities infrastructure	11311	Skipper Bowles Drive - Repair & Resurface	R&R General	\$2,387,100	\$2,157,312	Construction		Adequate
41323-320	[41323-320] - 2013 Repairs and Renovations-Improvements to roads, walks, drives, and utilities infrastructure	11973	South Road Street Improvements	Non-General	\$305,000	\$40,150	Design		Adequate
41323-320	[41323-320] - 2013 Repairs and Renovations-Improvements to roads, walks, drives, and utilities infrastructure	11974	Campus Wide Sidewalk Improvements	Non-General	\$2,300,000	\$544,100	Design		Adequate
41323-320	[41323-320] - 2013 Repairs and Renovations-Improvements to roads, walks, drives, and utilities infrastructure	11975	Landscape S Columbia St NCDOT Project Area	Non-General	\$150,000	\$35,408			Adequate
41323-320	[41323-320] - 2013 Repairs and Renovations-Improvements to roads, walks, drives, and utilities infrastructure	11976	Ridge Road Pedestrian Improvements	Non-General	\$200,000	\$97,500	Design		Adequate
41323-320	[41323-320] - 2013 Repairs and Renovations-Improvements to roads, walks, drives, and utilities infrastructure	11977	Sitterson Bus Stop on S Columbia	Non-General	\$700,000	\$36,500	Design		Adequate
41323-320	[41323-320] - 2013 Repairs and Renovations-Improvements to roads, walks, drives, and utilities infrastructure	12206	Stadium Drive Improvements	Non-General	\$150,000	\$0			Adequate
41323-321	[41323-321] - 2013 Repairs and Renovations-Roof repairs and replacements	11129	Beard Hall , Rosenau Hall and Old Clinic Building - Partial Roof Replacement and Fall Protection	Non-General	\$743,000	\$702,770	Construction		Adequate
41323-322	[41323-322] - 2013 Repairs and Renovations-Structural Repairs	11991	Hamilton Hall Structural Repairs	Non-General	\$1,500,000	\$204,473	Design		Adequate
41323-323	[41323-323] - 2013 Repairs and Renovations-Repairs to electrical, plumbing, heating, ventilating and	11159	Emergency Distribution System Upgrades - Berryhill Hall	Non-General	\$470,000	\$447,794	Construction		Adequate
41323-323	[41323-323] - 2013 Repairs and Renovations-Repairs to electrical, plumbing, heating, ventilating and	11989	Phillips Hall HVAC Repairs	Non-General	\$400,000	\$36,450	Design		Adequate
41323-323	[41323-323] - 2013 Repairs and Renovations-Repairs to electrical, plumbing, heating, ventilating and	11990	Frank Porter Graham HVAC Repairs	Non-General	\$450,000	\$48,868	Design		Adequate
41323-324	[41323-324] - 2013 Repairs and Renovations-Improvements to meet fire safety needs	12567	Wilson Library - Fire Alarm Upgrades	Non-General	\$300,000	\$6,000	Design		Adequate

**The University of North Carolina**  
 Capital Improvement Projects Report Required by S.L.2015-241  
 January 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Construction Completion	Adequacy of Funding
41323-324	[41323-324] - 2013 Repairs and Renovations-Improvements to meet fire safety needs	12569	Kenan Center - Replace Fire Alarm System	Non-General	\$200,000	\$0			Adequate
41323-326	[41323-326] - Thurston Bowles Cage Wash Installation	11106	Thurston Bowles Cagewash Renovation	Non-General	\$2,000,001	\$1,859,480	Construction		Adequate
41422-302	[41422-302] - Lineberger Cancer Center Common Equipment Rooms	12158	Lineberger Cancer Center Common Equipment Rooms	Non-General	\$487,000	\$0			Adequate
41422-303	[41422-303] - Elevator Modernization - Davie Hall, Gardner Hall, and Lineberger Cancer Center	11590	Elevator Modernization - Davie Hall, Gardner Hall, and Lineberger Cancer Center	Non-General	\$2,035,375	\$433,384	Design		Adequate
41422-306	[41422-306] - Lineberger Laboratory Renovations	12156	Lineberger Laboratory Renovations	Non-General	\$210,000	\$72,735	Design		Adequate
41422-306	[41422-306] - Lineberger Laboratory Renovations	12662	Lineberger Lab renovations 11-116 A, B, 21-238,239,240	Non-General	\$285,000	\$1,797	Design		Adequate
41423-302	[41423-302] - Biomedical Engineering Renovations in Phillips Hall	11486	Phillips Hall Biomedical Engineering Renovation	Non-General	\$1,797,000	\$185,134	Design		Adequate
41423-303	[41423-303] - Murray Hall Laboratory Up-Fits, Rooms 1101 and 3401	11184	Murray Hall Laboratory - Upfit for Room 1101 (Makers Space)	Non-General	\$4,391,586	\$4,320,816	Construction	03/28/2016	Adequate
41423-304	[41423-304] - Improvements to Athletic Facilities	11176	Volleyball Locker Suite Renovation	Non-General	\$1,047,000	\$1,882	Construction		Adequate
41423-306	[41423-306] - Renovate Kenan Lab 8A for Applied Physical Sciences	11111	Kenan Laboratory Building - Lab 8A Renovation to Rooms 803/805/807	Non-General	\$719,518	\$536,264	Construction	01/31/2016	Adequate
41423-307	[41423-307] - Tomkins Chilled Water - Thermal Storage Tank Stabilization	12151	Tomkins Chilled Water -Thermal Storage Tank Stabilization	Non-General	\$663,000	\$0			Adequate
41423-308	[41423-308] - Improvements to Meet Fire Safety Needs - Taylor Hall	12094	Fire Safety Needs improvements Taylor Hall	Non-General	\$1,896,000	\$254,980	Design		Adequate
41423-309	[41423-309] - Kenan Laboratories and Friday Center - Roof Repairs and Replacements	12091	Kenan Labs and Friday Ctr Roof Rprs and Replacements	Non-General	\$1,505,800	\$126,058	Design		Adequate
41423-310	[41423-310] - Carolina Inn, Restaurant and Bar Renovation		[41423-310] - Carolina Inn, Restaurant and Bar Renovation	Non-General	\$2,328,000	\$0			Adequate
41423-311	[41423-311] - Ehringhaus, Hinton James, and Carmichael Residence Halls - Roof Replacement	12088	Roof Replacement -Ehringhaus, HJ, & Carmichael	Non-General	\$1,200,000	\$131,100	Design		Adequate
41423-312	[41423-312] - Energy Efficiency Program, Chapman Hall, ITS Manning, and Glaxo Building	12089	Chapman Hall- ESCO Improvements	Non-General	\$400,000	\$44,240	Design		Adequate
41423-312	[41423-312] - Energy Efficiency Program, Chapman Hall, ITS Manning, and Glaxo Building	12090	ITS Manning, Liebert Optimizer & Computer Rm window film	Non-General	\$375,000	\$43,200	Design		Adequate
41423-312	[41423-312] - Energy Efficiency Program, Chapman Hall, ITS Manning, and Glaxo Building	12152	Glaxo Air Flow Reduction	Non-General	\$580,000	\$0			Adequate

**The University of North Carolina**  
**Capital Improvement Projects Report Required by S.L.2015-241**  
**January 2016 - Quarterly Report**

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Construction Completion	Adequacy of Funding
41423-313	[41423-313] - Ehringhaus, Hinton James, and Carmichael Residence Halls - Elevator Modernization	12087	Elevator Modernization - Ehringhaus, HJ & Carmichael	Non-General	\$1,900,000	\$291,900	Design		Adequate
41423-314	[41423-314] - Structural Repairs - Knapp Sanders and Abernethy Hall	12092	Structural Repairs Knapp Sanders	Non-General	\$626,700	\$111,768	Design		Adequate
41423-314	[41423-314] - Structural Repairs - Knapp Sanders and Abernethy Hall	12093	Abernethy Hall Window Replacement	Non-General	\$450,000	\$25,400	Design		Adequate
41423-315	[41423-315] - University Master Plan	12154	University Master Plan	Non-General	\$1,500,000	\$319,400	Design		Adequate
41423-316	[41423-316] - Repairs to Electrical, Plumbing, and HVAC Systems - School of Dentistry, Davis Library	11386	Cooling Coil Replacement	Non-General	\$400,000	\$481,470	Construction	01/05/2016	Adequate
41423-316	[41423-316] - Repairs to Electrical, Plumbing, and HVAC Systems - School of Dentistry, Davis Library	12084	Dentistry Building -Central Vacuum System Replacement	Non-General	\$945,375	\$99,260	Design		Adequate
41423-316	[41423-316] - Repairs to Electrical, Plumbing, and HVAC Systems - School of Dentistry, Davis Library	12085	Lineberger Cancer Center HVAC Repairs	Non-General	\$430,500	\$0			Adequate
41423-317	[41223-316] - Campus Way - Finding Signage	12009	Exterior Wayfinding	Non-General	\$2,466,250	\$250,615	Design		Adequate
41423-318	[41423-318] - Morehead Planetarium Building, Renovation of Classrooms, Offices and Exhibit Space	12095	Morehead Planetarium Building, Renovation of Classrooms, Offices and Exhibit Space	Non-General	\$5,576,122	\$0			Adequate
41423-319	[41423-319] - South Building Accessibility Improvements	12096	South Building Accessibility Improvements	Non-General	\$319,700	\$31,550	Design		Adequate
41423-321	[41423-321] - Battle Grove Regenerative Stormwater Conveyance	12153	Battle Grove REgenerative Stormwater Conveyance	Non-General	\$362,439	\$75,108	Design		Adequate
41423-322	[41423-322] - Campus Safety Upgrade	11345	South Building, Room 105 Renovations	Non-General	\$450,000	\$129,460	Construction		Adequate
41423-323	[41423-323] - Carolina Performing Arts at Carolina Square (123 W Franklin St)	12144	Carolina Performing Arts at Carolina Square (123 W Franklin St)	Non-General	\$2,500,000	\$0	Design		Adequate
41423-325	[41423-325] - Classroom Renovations to Beard Hall 2nd Floor	12149	Classroom Renovations to Beard Hall 2nd Floor	Non-General	\$504,000	\$107,079	Design		Adequate
41423-326	[41423-326] - Joan H. Gillings Auditorium (Renovation of Rosenau 133 and adjacent spaces)	12145	Joan H. Gillings Auditorium Renovation	Non-General	\$2,400,000	\$132,000	Design		Adequate
41423-327	[41423-327] - Rizzo Center Guest Room Upgrade		[41423-327] - Rizzo Center Guest Room Upgrade	Non-General	\$4,978,050	\$0			Adequate
41423-328	[41423-328] - McGavran Greenburg Animal Facility Improvements	12160	McGavran Greenburg Animal Facility Improvements	Non-General	\$1,949,968	\$0	Design		Adequate
41423-329	[41423-329] - Hooker Fields Improvements		[41423-329] - Hooker Fields Improvements	Non-General	\$1,990,098	\$0			Adequate
41523-301	[41523-301] - Genetic Medicine Bldg Renovations - HIV Cure Center	11535	UNC-GSK HIV Lab Renovation, Genetic Medicine-GSK Portion	Non-General	\$799,200	\$171,146	Construction		Adequate
41523-302	[41523-302] - Cheek/Clark Building Roof - Emergency Declaration	12140	Cheek Clark Building - Emergency Structural Repair and Renovation	Non-General	\$4,020,000	\$320,264	Design		Adequate

**The University of North Carolina**  
**Capital Improvement Projects Report Required by S.L.2015-241**  
**January 2016 - Quarterly Report**

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Construction Completion	Adequacy of Funding
41523-303	[41523-303] - Koury Natatorium Filtration System - Emergency Declaration	12142	Koury Natatorium Filtration System - Emergency Declaration	Non-General	\$750,000	\$71,800	Design		Adequate
41523-304	[41523-304] - Van Hecke-Wettach Asbestos - Emergency Declaration	12143	Van Hecke Wettach Asbestos - Emergency Declaration	Non-General	\$750,000	\$114,755	Design		Adequate
41523-305	Davie Hall Replacement	12146	Davie Hall Replacement Feasibility Study	Non-General	\$300,000	\$0	Design		Adequate
41523-306	Wilson Hall Annex Renovation	12148	Wilson Hall Annex Renovation	Non-General	\$31,450,173	\$0			Adequate
41523-309	Indoor Practice Facility	12495	Indoor Practice Facility - Eddie Smith Field House	Non-General	\$25,000,000	\$0			Adequate
41523-310	UNC Eshelman School of Pharmacy - Beard Hall Second Floor and Associated Infrastructure Renovation	12467	Beard Hall 2nd Floor & Associated Infrastructure Renovation	Non-General	\$9,713,728	\$0			Adequate
41523-311	Fetzer Field Renovation	12496	Fetzer Field Renovation	Non-General	\$30,000,000	\$0			Adequate
41523-312	Practice Field Renovation and Expansion at Finley Fields	12497	Finley Fields - Practice Field Renovation and Expansion	Non-General	\$10,000,000	\$0			Adequate
41523-313	Kenan Stadium LED Ribbon Boards	12498	Kenan Stadium LED Ribbon Boards	Non-General	\$2,900,000	\$0			Adequate
41523-314	Hooker Fields Improvements	12482	Hooker Fields Improvements	Non-General	\$2,817,500	\$0	Design		Adequate
41523-315	Administrative Office Building, 2nd and 3rd Floor Renovation	12715	Administrative Office Building, 2nd and 3rd Floor Renovation	Non-General	\$1,781,426	\$0			Adequate
41523-316	Emergency Power Improvements for UNC Marine Sciences Institutes	12713	Emergency Power Improvements for UNC Marine Sciences Institutes	Non-General	\$414,200	\$0			Adequate
45592-301	[45592-301] - Fire Sprinklers - Kenan Laboratories (Basement and Levels 3 through 9)	12141	Fire Sprinklers -Kenan Laboratories(Basement & Leveles 3 through 9)	R&R State Debt	\$2,392,000	\$0			Adequate
	Student Housing - Phase III (Odum Village Housing)	9765	Student Housing - Phase III (Odum Village Housing)		\$3,036,303	\$3,036,303	Design		Adequate
	2015-16 Non-Code-Item Projects	11236	Lineberger Comprehensive Cancer Center - Laboratory Renovations - Phase 1		\$285,000	\$43,352	Construction		Adequate
	UNC Fetzer Gymnasium Gymnastics Platform	11294	UNC Fetzer Gymnasium Gymnastics Platform		\$375,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	11325	Airport Drive Office Building (AOB) Stairs		\$193,400	\$192,680	Construction		Adequate
	Greenlaw Building Distributed Antenna System	11332	Greenlaw Building Distributed Antenna System		\$100,000	\$0	Design		Adequate
	Curriculum Transformation Classroom Renovations- Second Floor Beard Hall	11371	Curriculum Transformation Classroom Renovations- Second Floor Beard Hall		\$300,000	\$0	Design		Adequate
	Art & Sciences Foundation	11399	Art & Sciences Foundation		\$300,000	\$0	Design		Adequate
	Lineberger Admin. Bldg.	11426	Lineberger Admin. Bldg.		\$250,000	\$0	Design		Adequate
	Cage Wash Replacement in Room 9 at Davie Hall	11427	Cage Wash Replacement in Room 9 at Davie Hall		\$300,000	\$0	Design		Adequate
	Human Research Ethics - Office Renovation	11446	Human Research Ethics - Office Renovation		\$300,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	11505	MBR Glaxo - Air Handling Unit No. 3 Replacement		\$290,000	\$230,800	Construction	03/17/2016	Adequate

**The University of North Carolina**  
**Capital Improvement Projects Report Required by S.L.2015-241**  
**January 2016 - Quarterly Report**

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Construction Completion	Adequacy of Funding
	Resource Research Facility - Bingham 2 Canine Facility	12136	Resource Research Facility - Bingham 2 Canine Facility		\$162,000	\$0	Design		Adequate
	[41423-324] - Childrens Wonder Garden - NC Botanical Gardens	12159	Children's Wonder Garden NC Botanical Gardens		\$765,839	\$0			Adequate
	2015-16 Non-Code-Item Projects	12393	Renovation of main Circualtion desk at Davis Library	General	\$125,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	12538	Fetzer Hall (Gyms A&B)- Install Fall Protection to Access HVAC	Non-General	\$135,000	\$10,400	Design		Adequate
	2015-16 Non-Code-Item Projects	12696	Quail Hill HVAC replacement	Non-General	\$170,000	\$14,800	Design		Adequate
	2015-16 Non-Code-Item Projects	12724	Williamson Building- temporary pedestrian bridge over road	Non-General	\$100,000	\$0			Adequate
<b>UNC Charlotte</b>									
41126-320	[41126-320] - 2011 Repairs and Renovations	12019	Foundation Bldg	Non-General	\$211,300	\$144,695	Construction	01/20/2016	Adequate
41226-301	[41226-301] - Campus Infrastructure Development	8780	Campus Site Lighting Phase I	Non-State Debt	\$436,000	\$407,429	Construction	02/14/2016	Adequate
41226-301	[41226-301] - Campus Infrastructure Development	9457	CID 1 Roadway Improvements (Phillips & Mary Alexander)	Non-State Debt	\$11,670,175	\$11,640,508	Construction	12/13/2015	Adequate
41226-301	[41226-301] - Campus Infrastructure Development	9471	Belk Gym Renovation	Non-State Debt	\$19,756,014	\$18,983,894	Construction		Adequate
41226-301	[41226-301] - Campus Infrastructure Development	12195	Hi-Voltage System Renewal	Non-General	\$1,044,071	\$894,615			Adequate
41226-304	[41226-304] - Oak Hall Renovation	9648	Oak Residence Hall Renovation	Non-State Debt	\$8,900,000	\$8,684,831	Construction		Adequate
41226-307	[41226-307] - Elm, Maple, Pine (Phase V) Renovation	9940	Elm, Maple, & Pine Residence Halls Renovation	Non-General	\$18,550,000	\$1,720,359	Design		Adequate
41226-308	[41226-308] - Sanford Renovation	9978	Sanford Hall Renovation	Non-General	\$19,000,000	\$1,151,982	On hold		Adequate
41226-309	[41226-309] - Residence Hall Phase 14	10117	Residence Hall - Phase 14	Non-General	\$49,000,120	\$42,607,249	Construction	08/27/2016	Adequate
41326-305	[41326-305] - Music Annex Building	10834	Music Annex Building	Non-General	\$2,500,000	\$2,106,679	Complete	9/15/2015	Adequate
41326-306	[41326-306] - Campus-wide Emergency Generator Upgrades	12107	Campus Emergency Generators	Non-General	\$1,200,000	\$89,000	Design		Adequate
41326-307	[41326-307] - Campus Infrastructure Development - Phase 2	10724	Wi-Fi Upgrades for Multiple Buildings	Non-General	\$2,757,000	\$2,766,411	Construction	01/08/2016	Adequate
41326-307	[41326-307] - Campus Infrastructure Development - Phase 2	10798	Burson Building Renovation	Non-State Debt	\$16,743,000	\$1,438,228	Design		Adequate
41326-307	[41326-307] - Campus Infrastructure Development - Phase 2	11004	CID 2 - East Village Infrastructure	Non-State Debt	\$5,536,825	\$121,923	Design		Adequate
41326-307	[41326-307] - Campus Infrastructure Development - Phase 2	11104	Elevator Upgrades for Multiple Buildings	Non-State Debt	\$3,500,000	\$346,952	Construction		Adequate
41326-307	[41326-307] - Campus Infrastructure Development - Phase 2	11117	Academic Complex Renovations	Non-State Debt	\$5,750,000	\$944,609	Design		Adequate
41326-307	[41326-307] - Campus Infrastructure Development - Phase 2	11494	CID 2 - East Village Utilities	Non-General	\$2,100,000	\$6,444	Design		Adequate

**The University of North Carolina**  
 Capital Improvement Projects Report Required by S.L.2015-241  
 January 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Construction Completion	Adequacy of Funding
41326-307	[41326-307] - Campus Infrastructure Development - Phase 2	12123	Swings Space Phase 1	Non-General	\$800,000	\$0			Adequate
41326-308	[41326-308] - Residence Hall, Phase 15		[41326-308] - Residence Hall, Phase 15	Non-General	\$4,429,320	\$0			Adequate
41326-310	[41326-310] - South Entrance Roadway Improvements	10990	South Entrance Roadway Improvements	Non-General	\$2,600,000	\$1,042,986	Design		Adequate
41326-311	[41326-311] - Hawthorn Hall Renovation		[41326-311] - Hawthorn Hall Renovation	Non-General	\$975,000	\$0			Adequate
41326-312	[41326-312] - Moore Hall Renovation		[41326-312] - Moore Hall Renovation	Non-General	\$2,068,755	\$0			Adequate
41326-320	[41326-320] - 2013 Repairs and Renovations	10537	Fretwell, McMillan Greenhouse and Steam Plant Roof Replacement	R&R General	\$588,563	\$588,563	Complete	12/18/2015	Adequate
41326-320	[41326-320] - 2013 Repairs and Renovations	11352	SAC Chiller Replacement	Non-General	\$750,000	\$544,893	Construction	03/20/2016	Adequate
41326-320	[41326-320] - 2013 Repairs and Renovations	11993	Capital Infrastructure Renewal (Atkins)	R&R General	\$1,706,800	\$149,494	Design		Adequate
41426-306	[41426-306] - Student Counseling Center	11381	Student Counseling Center	Non-General	\$4,000,000	\$318,000	Design		Adequate
41426-310	[41426-310] - Residence Dining Hall Renovation	11273	Residence Dining Hall Renovation	Non-General	\$9,600,000	\$1,017,889	Design		Adequate
41426-311	[41426-311] - Scott Hall	11473	Scott Hall Renovation	Non-General	\$2,250,000	\$1,177,201	Design		Adequate
41426-312	[41426-312] - Health and Wellness Center	12165	Health & Wellness Center (HWC)	Non-General	\$65,500,000	\$474,313	Design		Adequate
41426-313	[41426-313] - Student Activity Center Fitness Center Renovation	11286	Student Activity Center - Fitness Room Renovation	Non-General	\$489,650	\$353,650	Construction	12/2/2015	Adequate
41526-303	Sycamore Hall Renovation		Sycamore Hall Renovation	Non-General	\$420,000	\$0			Adequate
41526-304	Irwin Belk Track Resurfacing		Irwin Belk Track Resurfacing	Non-General	\$1,400,000	\$0			Adequate
41526-305	Hickory/Cedar Swing Space		Hickory/Cedar Swing Space	Non-General	\$800,000	\$0			Adequate
45591-301	[45591-301] - Water Intrusion Repair - Cameron	12164	Water Intrusion Repair - Cameron	R&R State Debt	\$350,000	\$15,500	Design		Adequate
45591-302	[45591-302] - HVAC & Electrical Repairs - Central Campus	12193	HVAC & Electrical Repairs	R&R State Debt	\$425,800	\$15,000	Design		Adequate
	Renovations to student activity center for Bojangles	11431	Renovations to student activity center for Bojangles		\$300,000	\$126,000	Complete	12/2/2015	Adequate
	UNC-Charlotte ADA Improvements Project	11628	UNC-Charlotte - ADA Improvement Project		\$422,000	\$43,725	Design		Adequate
	2015-16 Non-Code-Item Projects	12204	Fretwell 314, 320 & 330 Renovations	General	\$250,000	\$250,000	Design	12/09/2015	Adequate
	2015-16 Non-Code-Item Projects	12207	T-Mobile Cellular Tower	General	\$258,300	\$136,300	Design	06/15/2016	Adequate
	2015-16 Non-Code-Item Projects	12321	Science Space Utilization Study	General	\$100,000	\$0			Adequate
	2015-16 Non-Code-Item Projects	12412	CARC 174 Development Relocation	General	\$107,466	\$107,466	Construction	01/27/2016	Adequate
	2015-16 Non-Code-Item Projects	12700	Portal 102, 432 & 436 Upfit	General	\$120,000	\$98,496	Construction	01/15/2016	Adequate
<b>UNC General Administration</b>									
41312-321	[41312-321] - 2013 Repairs and Renovations	12511	Renovate Room 111, CSLD	R&R General	\$355,000	\$184,000	Construction	10/23/2015	Adequate
<b>UNC Greensboro</b>									
41125-301	[41125-301] - Student Recreation Center	7928	Student Recreation Center - (7928)	Non-General	\$91,000,000	\$88,757,302	Construction	08/05/2016	Adequate

**The University of North Carolina**  
 Capital Improvement Projects Report Required by S.L.2015-241  
 January 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Construction Completion	Adequacy of Funding
41325-305	[41325-305] - Renovations to 1510 Walker Avenue	11088	1510 Walker Avenue Building Renovation	Non-General	\$500,000	\$450,500	Design		Adequate
41325-322	[41325-322] - Heating, Ventilating & Air-Conditioning Replacement Phase 2 - Eberhart Building	11080	Eberhart AHU Replacement Phase 2	R&R General	\$586,000	\$512,760	Complete	8/21/2015	Adequate
41325-322	[41325-322] - Heating, Ventilating & Air-Conditioning Replacement Phase 2 - Eberhart Building	11316	HHP Cooling Tower and Chiller Replacement	Non-General	\$940,000	\$891,234	Construction		Adequate
41425-302	[41425-302] - Moore-Strong Fire Alarm Replacement	12115	Moore-Strong Fire Alarm Replacement	Non-General	\$1,373,000	\$99,100	Design		Adequate
41425-303	[41425-303] - Cone Residence Hall Renovation	12116	Cone Residence Hall Renovation	Non-General	\$1,164,300	\$0			Adequate
45593-302	Foust Building Electrical Upgrades - Phase 1		Foust Building Electrical Upgrades - Phase 1	R&R State Debt	\$459,600	\$0			Adequate
45593-303	2900 Oakland Ave. Roof Coating	12477	[45593-303] 2900 Oakland Avenue Roof Repair	R&R State Debt	\$100,000	\$16,900	Design		Adequate
	Elliott University Center Alterations	11249	Elliott University Center Alterations		\$400,000	\$0	Design		Adequate
	Moore Building 1st Floor Office and Mailroom Renovation	11364	Moore Building 1st Floor Office and Mailroom Renovation		\$300,000	\$0	Design		Adequate
<b>UNC Pembroke</b>									
41131-301	[41131-301] - Student Health Services Comprehensive Renovation and Addition	8787	Student Health Services	Non-General	\$3,637,262	\$570,279	Design		Adequate
41331-320	[41331-320] - 2013 Repairs and Renovations	11284	Locklear Hall - window and Masonry Repairs	R&R General	\$144,674	\$15,000	Design		Adequate
41331-320	[41331-320] - 2013 Repairs and Renovations	11299	Jones Athletic Center Roof Replacement	R&R General	\$221,231	\$15,000	Construction		Adequate
41331-320	[41331-320] - 2013 Repairs and Renovations	12072	Potable Water Line & Valve Replacement	R&R General	\$444,327	\$0			Adequate
41331-320	[41331-320] - 2013 Repairs and Renovations	12073	Boiler Replacement-Lumbee Hall	R&R General	\$150,000	\$0			Adequate
41331-320	[41331-320] - 2013 Repairs and Renovations	12074	Ventilation System Replacement-Chavis University Center	R&R General	\$100,000	\$0			Adequate
41331-320	[41331-320] - 2013 Repairs and Renovations	12075	HVAC Controls Replacement-Lumbee Hall	R&R General	\$125,000	\$0			Adequate
41331-320	[41331-320] - 2013 Repairs and Renovations	12079	ADA Chair Lift Replacment-Moore Hall-13-10429-01	R&R General	\$385,050	\$0			Adequate
41431-301	[41431-301] - Grace Johnson Stadium Expansion, Phase I	11133	Grace P. Johnson Stadium Expansion - Phase 1	Non-General	\$886,000	\$886,000	Construction		Adequate
41431-302	[41431-302] - Renovate Existing Toilets - Belk Hall		[41431-302] - Renovate Existing Toilets - Belk Hall	Non-General	\$498,750	\$0			Adequate
45594-301	[45594-301] - Replace Boiler		[45594-301] - Replace Boiler	R&R State Debt	\$126,400	\$0			Adequate
45594-302	[45594-302] - Hazardous Chiller Rupture Disc Venting		[45594-302] - Hazardous Chiller Rupture Disc Venting	R&R State Debt	\$10,000	\$0			Adequate

**The University of North Carolina**  
**Capital Improvement Projects Report Required by S.L.2015-241**  
**January 2016 - Quarterly Report**

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Construction Completion	Adequacy of Funding
45594-303	[45594-303] - Replace Electrical Panels - Various & Exterior Luminaires - Education Bldg		[45594-303] - Replace Electrical Panels - Various & Exterior Luminaires - Education Bldg	R&R State Debt	\$111,400	\$0			Adequate
45594-304	[45594-304] - Replace Fire Alarm Panel		[45594-304] - Replace Fire Alarm Panel	R&R State Debt	\$10,000	\$0			Adequate
45594-305	[45594-305] - Provide Egress Lighting		[45594-305] - Provide Egress Lighting	R&R State Debt	\$19,000	\$0			Adequate
45594-306	[45594-306] - Repair Water Feature		[45594-306] - Repair Water Feature	R&R State Debt	\$40,000	\$0			Adequate
	Chavis University Center Restroom Renovation- 2015	11460	Chavis University Center Restroom Renovation- 2015		\$207,500	\$0	Construction		Adequate
	Chavis University Center Terrace	11496	Chavis University Center Terrace		\$225,790	\$0	Construction		Adequate
	2015-16 Non-Code-Item Projects	12337	Hawks Nest and Kiosk Renovation	Non-General	\$110,700	\$0	Design	12/31/2015	Adequate
<b>UNC School Of The Arts</b>									
45587-301	[45587-301] - Minor Interior Renovations - Gray, Commons		[45587-301] - Minor Interior Renovations - Gray, Commons	R&R State Debt	\$200,000	\$0			Adequate
	2015-16 Non-Code-Item Projects	11337	Dining Hall Renovation at Hanes Student Commons		\$100,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	11365	Foundation repairs to an office building		\$300,000		Construction		Adequate
<b>UNC Wilmington</b>									
40728-303	[40728-303] - Student Recreation Center Expansion	10776	Outdoor Fields & Facilities Enhancement	Non-State Debt	\$7,514,880	\$693,720	Design		Adequate
41228-321	[41228-321] - Upgrade Fire Alarm System - Phase II & Misc Code Issues - Trask Complex	12056	Upgrade Fire Alarm - Trask	R&R General	\$282,700	\$44,500	Design		Adequate
41328-301	[41328-301] - Softball & Baseball Hitting Facility		[41328-301] - Softball & Baseball Hitting Facility	Non-General	\$100,000	\$0			Adequate
41328-302	[41328-302] - Athletic Tennis Facility		[41328-302] - Athletic Tennis Facility	Non-General	\$250,000	\$0			Adequate
41328-321	[41328-321] - 2013 Repairs and Renovations- HVAC, Life Safety, and Elevator Replacements- S&BSB	12059	HVAC, Life Safety, and Elevator Replacements - S&BSB	R&R General	\$1,806,300	\$0			Adequate
41328-327	[41328-327] - 2013 Repairs and Renovations- Boiler Replacement-Dobo Hall		[41328-327] - 2013 Repairs and Renovations- Boiler Replacement- Dobo Hall	R&R General	\$250,000	\$0			Adequate
41428-301	[41428-301] - Housing Repairs and Renovations, Phase I	11130	Belk Hall - HVAC Renovations	Non-General	\$5,000,000	\$0	Design		Adequate
41428-302	[41428-302] - Housing Repairs and Renovations, Phase II	11131	Graham - Hewlett Hall - HVAC Renovations	Non-General	\$5,000,000	\$0	Design		Adequate
41428-303	[41428-303] - Dining Facilities Repairs and Renovations		[41428-303] - Dining Facilities Repairs and Renovations	Non-General	\$1,500,000	\$0			Adequate
41428-304	[41428-304] - Residential Dining Facility (South)		[41428-304] - Residential Dining Facility (South)	Non-General	\$10,000,000	\$0			Adequate
41428-305	[41428-305] - Parking Repairs and Improvements		[41428-305] - Parking Repairs and Improvements	Non-General	\$1,750,000	\$0			Adequate
41428-306	[41428-306] - Data Network Modernization Wi-Fi Project		[41428-306] - Data Network Modernization Wi-Fi Project	Non-General	\$7,000,000	\$0			Adequate

**The University of North Carolina**  
**Capital Improvement Projects Report Required by S.L.2015-241**  
**January 2016 - Quarterly Report**

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Construction Completion	Adequacy of Funding
45595-301	[45595-301] - Trask - Code Deficiency Upgrades		[45595-301] - Trask - Code Deficiency Upgrades	R&R State Debt	\$476,000	\$0			Adequate
	Fisher Hall Renovations - Room 1027 Renovations	11318	Fisher Hall Renovations - Room 1027 Renovations		\$100,000	\$0	Design		Adequate
	Dub's Cafe Commercial Restaurant - Interior Renovation	11350	Dub's Cafe Commercial Restaurant - Interior Renovation		\$100,000	\$0	Design		Adequate
	McNeil Hall Office Alterations	11389	McNeil Hall Office Alterations		\$300,000	\$0	Design		Adequate
	Dobo Hall - Environmental Chambers Replacement	11514	Dobo Hall - Environmental Chambers Replacement		\$200,000	\$0	Design		Adequate
	Trask Hall Room 131 C&C Renovation	11519	Trask Hall Room 131 C&C Renovation		\$300,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	12422	Brooks Field Bleacher Replacement	Non-General	\$175,000	\$0		2/28/2016	Adequate
<b>UNC-TV</b>									
41312-320	[41312-320] - 2013 Repairs and Renovations	10976	Tech Core - HVAC Improvements	R&R General	\$488,447	\$498,869	Construction		Adequate
	[45598-302] - Bryan Center Dielectric Union Replacement Due to Galvanic Corrosion		[45598-302] - Bryan Center Dielectric Union Replacement Due to Galvanic Corrosion	R&R State Debt	\$130,000	\$0			Adequate
<b>Western Carolina University</b>									
41229-330	[41229-330] - Electrical Distribution Improvements - South Campus	11103	Proposed Gravity Sewer Extension to Serve Future Mixed Use Development Site	R&R General	\$183,440	\$0	Design		Adequate
41329-302	[41329-302] - Brown Building Renovation and Addition	10964	Brown Building Renovation & Addition - Advance Planning	Non-General	\$24,219,000	\$23,829,959	Construction		Adequate
41329-330	[41329-330] - 2013 Repairs and Renovations- Roof repairs and replacements	11394	Ramsey Activities Center - Roof Replacement	Non-General	\$2,825,855	\$175,090	Design		Adequate
41329-336	[41329-336] - 2013 Repairs and Renovations- Improvements to roads, walks, drives, and utilities infra	12033	Metering Replacements (Elec-Wtr - Steam) - Campus Wide	R&R General	\$100,000	\$0			Adequate
41429-303	[41429-303] - Lot 73 Parking Expansion	12490	Lot 73 Parking Expansion	Non-General	\$2,552,151	\$150,665	Design		Adequate
	2015-16 Non-Code-Item Projects	11654	HFR-3rd Floor Renovation-Project 1		\$250,000	\$0	Design	6/30/2016	Adequate
	Reid Building Career Center Renovation	12558	Reid Building Career Center Renovation		\$493,550	\$39,900	Design		Adequate
<b>Winston-Salem State University</b>									
40732-301	[40732-301] - Science and General Office Building	7236	Sciences & General Office Building	General	\$53,312,000	\$5,325,960	Hold		Adequate
40732-320	Anderson Center Boiler Replacement	11189	Anderson Center Boiler Replacement	R&R General	\$155,625	\$480	Design		Adequate
41132-320	[41132-320] - 2011 Repairs and Renovations	12109	Steam Tunnel Repair between MH 30 and MH 31 MLK	R&R General	\$112,083	\$112,083	Complete	08/08/2015	Adequate
41132-370	[41132-370] - Performance Contract	11943	Guaranteed Energy Savings Performance Contract Phase 1	Non-General	\$6,517,358	\$95,000			Adequate
41232-302	[41232-302] - New Student Housing Building 1 Acquisition		[41232-302] - New Student Housing Building 1 Acquisition	Non-General	\$14,500,000	\$0			Adequate
41232-303	[41232-303] - North Campus Acquisitions and Improvements	9998	North Entry Bridge, Road, & Parking Lots	Non-General	\$7,000,000	\$4,348,793	Construction		Adequate

**The University of North Carolina**  
 Capital Improvement Projects Report Required by S.L.2015-241  
 January 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Construction Completion	Adequacy of Funding
41232-304	[41232-304] - Restore the Core - Phase II (Hauser, Pegram, Physical Plant)	11098	Hauser Hall for Music - Renovation & Addition	Non-General	\$12,000,000	\$831,992	Design		Adequate
41232-304	[41232-304] - Restore the Core - Phase II (Hauser, Pegram, Physical Plant)	11178	Physical Plant Renovation for Art & Visual Studies	Non-General	\$4,859,722	\$411,100	Design		Adequate
41232-304	[41232-304] - Restore the Core - Phase II (Hauser, Pegram, Physical Plant)	11619	1000 Ton Chiller Addition	Non-General	\$1,620,838	\$0	Design		Adequate
41232-320	[41232-320] - 2012 Repairs and Renovations	12322	Hall Patterson Chiller, Condensor, Exhaust Repair	R&R General	\$231,801	\$113,421			Adequate
41332-301	[41332-301] - Bowman Gray Stadium & Civitan Park Acquisition		[41332-301] - Bowman Gray Stadium & Civitan Park Acquisition	Non-State Debt	\$7,500,000	\$0			Adequate
41332-302	[41332-302] - New Residence Hall - Freshmen Living/Learning	10372	New Residence Hall - Freshmen Living/Learning	Non-State Debt	\$21,850,000	\$2,624,261	Construction		Adequate
41332-320	[41332-320] - 2013 Repairs and Renovations	11994	Central Chilled Water Loop Extension - Tie to Blair Hall	R&R General	\$428,027	\$3,871			Adequate
41332-320	[41332-320] - 2013 Repairs and Renovations	11995	Exterior Building Repair - Hall Patterson	R&R General	\$100,000	\$0			Adequate
41332-320	[41332-320] - 2013 Repairs and Renovations	11996	Window Replacement - Hall Patterson	R&R General	\$210,000	\$0			Adequate
41332-320	[41332-320] - 2013 Repairs and Renovations	11997	Fire Alarm System Replacement - FL Atkins Building	R&R General	\$275,000	\$0			Adequate
41332-320	[41332-320] - 2013 Repairs and Renovations	11998	Emergency Generator Installation - Thompson Student Center	R&R General	\$400,000	\$0			Adequate
45597-301	[45597-301] - Repair Roofs - Campus-wide		[45597-301] - Repair Roofs - Campus-wide	R&R State Debt	\$200,000	\$0			Adequate
45597-302	[45597-302] - Structural Repairs - Campus-wide		[45597-302] - Structural Repairs - Campus-wide	R&R State Debt	\$116,800	\$0			Adequate
	2015-16 Non-Code-Item Projects	10256	Wilson Hall Fire Alarm Replacement		\$350,000	\$24,000	Design		Adequate
	2015-16 Non-Code-Item Projects	11972	Brown Hall Renovation Project Phase 1		\$307,220	\$0			Adequate
MDT									
1/4/2016									