



## North Carolina Department of Health and Human Services

Pat McCrory  
Governor

Richard O. Brajer  
Secretary

Adam Sholar  
Legislative Counsel  
Director of Government Affairs

October 1, 2015

**SENT VIA ELECTRONIC MAIL**

The Honorable Phil Berger, Co-Chair  
Joint Legislative Commission on  
Governmental Operations  
North Carolina General Assembly  
Room 2007, Legislative Building  
Raleigh, NC 27601

The Honorable Tim Moore, Co-Chair  
Joint Legislative Commission on  
Governmental Operations  
North Carolina General Assembly  
Room 2034, Legislative Building  
Raleigh, NC 27601

Dear Chairmen:

In accordance with the requirements of Session Law 2015-241, Section 31.7, entitled Reporting on Capital Projects, we are submitting the enclosed report showing project status and expenditures through the first quarter of fiscal year 2015-2016.

The Department of Health and Human Services has 55 projects to report, all of which are on budget. Four (4) of the projects reported are complete, seventeen (17) are debt financed and one (1) is federally funded.

We appreciate the opportunity to submit this report on the status of capital projects. Should you have any questions, please contact Peter Veit at [peter.veil@dhhs.nc.gov](mailto:peter.veil@dhhs.nc.gov) or by telephone at (919) 855-4873.

Sincerely,



Adam Sholar

cc: Susan Jacobs  
Patricia Porter  
Pam Kilpatrick  
Brandon Greife  
Rod Davis

Jim Slate  
Luke Hoff  
Sarah Newton  
Theresa Matula  
Marjorie Donaldson

Senator Ralph Hise  
Representative Justin Burr  
Joyce Jones  
[Reports@ncleg.net](mailto:Reports@ncleg.net)

[www.ncdhhs.gov](http://www.ncdhhs.gov)

Tel 919-855-4800 • Fax 919-715-4645

Location: Adams Building/Dix Campus • 101 Blair Drive • Raleigh, NC 27603

Mailing Address: 2001 Mail Service Center • Raleigh, NC 27699-2001

An Equal Opportunity / Affirmative Action Employer





## North Carolina Department of Health and Human Services

Pat McCrory  
Governor

Richard O. Brajer  
Secretary

Adam Sholar  
Legislative Counsel  
Director of Government Affairs

October 1, 2015

**SENT VIA ELECTRONIC MAIL**

Mr. Lee Roberts  
State Budget Director  
Office of State Budget and Management  
Room 5200, Administration Building  
Raleigh, NC 27603-8005

Dear Director Roberts:

In accordance with the requirements of Session Law 2015-241, Section 31.7, entitled Reporting on Capital Projects, we are submitting the enclosed report showing project status and expenditures through the first quarter of fiscal year 2015-2016.

The Department of Health and Human Services has 55 projects to report, all of which are on budget. Four (4) of the projects reported are complete, seventeen (17) are debt financed and one (1) is federally funded.

We appreciate the opportunity to submit this report on the status of capital projects. Should you have any questions, please contact Peter Veit at [peter.veil@dhhs.nc.gov](mailto:peter.veil@dhhs.nc.gov) or by telephone at (919) 855-4873.

Sincerely,

Adam Sholar

cc:	Susan Jacobs	Jim Slate	Senator Ralph Hise
	Patricia Porter	Luke Hoff	Representative Justin Burr
	Pam Kilpatrick	Sarah Newton	Joyce Jones
	Brandon Greife	Theresa Matula	<a href="mailto:Reports@ncleg.net">Reports@ncleg.net</a>
	Rod Davis	Marjorie Donaldson	

[www.ncdhhs.gov](http://www.ncdhhs.gov)

Tel 919-855-4800 • Fax 919-715-4645

Location: Adams Building/Dix Campus • 101 Blair Drive • Raleigh, NC 27603

Mailing Address: 2001 Mail Service Center • Raleigh, NC 27699-2001

An Equal Opportunity / Affirmative Action Employer





## North Carolina Department of Health and Human Services

Pat McCrory  
Governor

Richard O. Brajer  
Secretary

Adam Sholar  
Legislative Counsel  
Director of Government Affairs

October 1, 2015

**SENT VIA ELECTRONIC MAIL**

Mr. Mark Trogon, Director  
Fiscal Research Division  
North Carolina General Assembly  
Room 619, Legislative Office Building  
Raleigh, NC 27603-5925


Dear Director Trogon:

In accordance with the requirements of Session Law 2015-241, Section 31.7, entitled Reporting on Capital Projects, we are submitting the enclosed report showing project status and expenditures through the first quarter of fiscal year 2015-2016.

The Department of Health and Human Services has 55 projects to report, all of which are on budget. Four (4) of the projects reported are complete, seventeen (17) are debt financed and one (1) is federally funded.

We appreciate the opportunity to submit this report on the status of capital projects. Should you have any questions, please contact Peter Veit at [peter.veil@dhhs.nc.gov](mailto:peter.veil@dhhs.nc.gov) or by telephone at (919) 855-4873.

Sincerely,



Adam Sholar

cc:	Susan Jacobs	Jim Slate	Senator Ralph Hise
	Patricia Porter	Luke Hoff	Representative Justin Burr
	Pam Kilpatrick	Sarah Newton	Joyce Jones
	Brandon Greife	Theresa Matula	<a href="mailto:Reports@ncleg.net">Reports@ncleg.net</a>
	Rod Davis	Marjorie Donaldson	

[www.ncdhhs.gov](http://www.ncdhhs.gov)

Tel 919-855-4800 • Fax 919-715-4645

Location: Adams Building/Dix Campus • 101 Blair Drive • Raleigh, NC 27603

Mailing Address: 2001 Mail Service Center • Raleigh, NC 27699-2001

An Equal Opportunity / Affirmative Action Employer



Department: Health and Human Services

Report Date: September 29, 2015

Department: Health and Human Services

Report Date: September 29, 2015

Department: Health and Human Services

Report Date: September 29, 2015

CAPITAL IMPROVEMENT PROJECTS REPORT										CAPITAL IMPROVEMENT PROJECTS REPORT							CAPITAL IMPROVEMENT PROJECTS REPORT					
Project Identification						Current Construction Phase				Funding and Sources			Adequacy of Funding			Comments	For new capital projects only (Estimate operating costs for the first five FYs of operation.)					
#	Budget Code	Fund Code	SCO Project ID#	Project Title	R&R Project? (Y/N)	Land Acquisition	Design Stages (Pick one from dropdown)	Construction Stage (Pick % complete from dropdown)	Projected Completion Date from Current Project Phase (Enter mo.&yr: XX/20XX)	Amt Expended YTD	Primary Funding Source (Pick one from dropdown)	Secondary Funding Source (Pick one from dropdown)	Is the project adequately funded? (Y/N)	How do current cost estimates compare to the project's initial authorized budget?	Will scope reductions be necessary to complete the project within its initial authorized budget? (Y/N)	Notes/Comments	Year 1	Year 2	Year 3	Year 4	Year 5	Source of Funds
1	40640	4E02	N/A	General Building Repairs	Yes	-	-	76%-100%	Feb-16	0	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
2	41486	4L01	-	Wright School Roof Replacement	Yes	-	Construction Drawings (CD)	-	Mar-15	0	Debt Financed	-	Yes	On budget	No	Project designed in house						
3	41241	4M01	12-09632-01	Campus Roofing	Yes	-	-	76%-100%	Dec-15	37,500	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
4	41341	4N01	N/A	Cooling Tower Replacement	Yes	-	-	Complete	May-15	62,300	General Fund	-	Yes	On budget	No	Project designed in house	N/A	N/A	N/A	N/A	N/A	-
5	41470	4P01	-	Domestic Water Booter Pump Install	Yes	-	-	-	May-16	0	Debt Financed	-	Yes	On budget	No	Waiting on designer proposal						
6	40742	4J01	N/A	Building System Repair Upgrades	Yes	-	-	76%-100%	Mar-16	3,100	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
7	41342	4P01	13-10406-01	Chapel Air Conditioning Replacement	Yes	-	-	76%-100%	Nov-15	302,100	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
8	41342	4P02	13-10614-01	Moran Building Roofing Upgrades	Yes	-	-	76%-100%	Jun-16	19,900	General Fund	-	Yes	On budget	No	Project designed in house	N/A	N/A	N/A	N/A	N/A	-
9	41472	4Q01	N/A	Avery Building Roof Repairs	Yes	-	Design Development (DD)	-	Sep-16	0	Debt Financed	-	Yes	On budget	No	Project designed in house						
10	41472	4Q02	N/A	DOI & LSC Corrections	Yes	-	Final Drawings/Bid (FD)	-	Apr-17	2,400	Debt Financed	-	Yes	On budget	No	Multiple small, infomral projects						
11	41343	4J01	13-10608-01	Warehouse #2 Roof Replacement	Yes	-	-	51-75%	Apr-16	6,900	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
12	41343	4J02	13-10249-01	Royster Elevator Upgrades	Yes	-	-	25-50%	Aug-16	225,900	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
13	41475	4K01	-	Royster Building Roof Replacement	Yes	-	Construction Drawings (CD)	-	Jun-16	0	Debt Financed	-	Yes	On budget	No	Project designed in house						
14	44944	4I03	12-09884-01	Roofing Upgrades 2009	Yes	-	-	51-75%	Feb-16	0	Debt Financed	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
15	41244	4K01	12-09884-01	Campus Roofing	Yes	-	-	76%-100%	Mar-16	138,400	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
16	41244	4K02	N/A	HVAC Equipment Upgrades	Yes	-	-	76%-100%	Nov-15	100	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
17	41344	4L01	N/A	Boiler Burner Upgrades	Yes	-	-	51-75%	Dec-15	0	General Fund	-	Yes	On budget	No	Project designed in house	N/A	N/A	N/A	N/A	N/A	-
18	41344	4L02	Multiple	Campus Roofing Upgrades 2013	Yes	-	-	25-50%	Mar-16	87,000	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
19	41344	4L03	N/A	Chiller Replacement	Yes	-	-	Complete	Sep-15	1,300	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
20	41476	4M01	-	Campus Roofing 2014 (JIRDC)	Yes	-	Design Development (DD)	-	May-16	0	Debt Financed	-	Yes	On budget	No	Project designed in house						
21	41345	4H01	06-06803-01	New Heating Plant	Yes	-	-	25-50%	Sep-16	1,035,000	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
22	41345	4H02	13-10364-01	Emergency Power for Nine Cottages	Yes	-	-	76%-100%	Dec-15	79,000	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
23	41345	4H03	-	Chapel Roof Replacement	Yes	-	-	25-50%	Nov-15	0	General Fund	-	Yes	On budget	No	Project designed in house	N/A	N/A	N/A	N/A	N/A	-
24	41493	4I01	N/A	Range Hood Upgrades	Yes	-	-	51-75%	Nov-15	25,900	Debt Financed	-	Yes	On budget	No	-						
25	44349	4E01	03-C8209-01	Campus Roofing 2004	Yes	-	-	76%-100%	Nov-15	11,500	Debt Financed	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
26	41249	4K02	Multiple	Fire Suppression System	Yes	-	-	76%-100%	Nov-15	0	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
27	41349	4L01	13-10453-01	Elevator Upgrades	Yes	-	-	0-25%	Jun-16	0	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
28	41349	4L02	13-10438-01	Boiler Upgrades	Yes	-	-	76%-100%	Jan-16	19,200	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
29	41479	4M01	-	Elevator Upgrades 2014	Yes	-	-	-	Dec-16	0	Debt Financed	-	Yes	On budget	No	Waiting on design proposal						
30	41251	4L01	12-09570-01	Replace Steam Piping	Yes	-	-	76%-100%	Apr-16	200	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
31	41351	4M01	Multiple	Campus Roofing 2013	Yes	-	-	25-50%	Jun-16	111,800	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
32	41353	4K01	13-10377-01	Add Fire Suppression System - Service Wing	Yes	-	Construction Drawings (CD)	-	Aug-16	0	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
33	40755	4E02	07-07339-01	Electrical and LSC Upgrades	Yes	-	-	76%-100%	Mar-16	0	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
34	44955	4F01	09-08181-01	Roofing Upgrades 2009	Yes	-	-	76%-100%	Nov-15	0	Debt Financed	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
35	41255	4H01	12-09567-01	Roof Replacement Project	Yes	-	-	51-75%	Feb-16	100	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
36	41355	4I01	13-10378-01	Dorm ADA & Security Upgrades	Yes	-	Construction Drawings (CD)	-	Oct-16	0	General Fund	-	Yes	On budget	No	Designer fee negotiations in progress	N/A	N/A	N/A	N/A	N/A	-
37	41355	4I02	N/A	Kitchen & Dining Upgrades	Yes	-	Construction Drawings (CD)	-	Mar-16	7,900	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
38	40957	4C03	Multiple	Building Repairs	Yes	-	-	Complete	Sep-15	0	-	-	Yes	On budget	No	Federal funding through Division of Vocational Rehabilitation	N/A	N/A	N/A	N/A	N/A	-
39	41357	4F01	13-10612-01	Flaherty Building Roof Replacement	Yes	-	-	76%-100%	Oct-15	12,800	General Fund	-	Yes	On budget	No	Project designed in house	N/A	N/A	N/A	N/A	N/A	-
40	41259	4I01	12-9816-01	Roofing Upgrades	Yes	-	-	76%-100%	Mar-16	2,200	General Fund	-	Yes	On budget	No	Project designed in house	N/A	N/A	N/A	N/A	N/A	-
41	41260	4V01	12-09952-01	Steam & Hot Water Repair	Yes	-	-	76%-100%	Nov-15	5,000	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
42	41360	4W01	03-C8035-01A	New Steam Plant	Yes	-	-	76%-100%	Jun-16	164,600	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
43	41490	4Y01	14-11442-01	Domestic Water Piping Replacement	Yes	-	Construction Drawings (CD)	-	Jun-16	10,200	Debt Financed	-	Yes	On budget	No	-						
44	41062	4S01	03-C8035-01A	Blackley Steam Plant	Yes	-	-	76%-100%	Nov-15	5,200	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-

Department: Health and Human Services  
Report Date: September 29, 2015

Department: Health and Human Services  
Report Date: September 29, 2015

Department: Health and Human Services  
Report Date: September 29, 2015

CAPITAL IMPROVEMENT PROJECTS REPORT										CAPITAL IMPROVEMENT PROJECTS REPORT							CAPITAL IMPROVEMENT PROJECTS REPORT					
Project Identification						Current Construction Phase				Funding and Sources			Adequacy of Funding			Comments	For new capital projects only (Estimate operating costs for the first five FYs of operation.)					
#	Budget Code	Fund Code	SCO Project ID#	Project Title	R&R Project? (Y/N)	Land Acquisition	Design Stages (Pick one from dropdown)	Construction Stage (Pick % complete from dropdown)	Projected Completion Date from Current Project Phase (Enter mo.&yr: XX/20XX)	Amt Expended YTD	Primary Funding Source (Pick one from dropdown)	Secondary Funding Source (Pick one from dropdown)	Is the project adequately funded? (Y/N)	How do current cost estimates compare to the project's initial authorized budget?	Will scope reductions be necessary to complete the project within its initial authorized budget? (Y/N)	Notes/Comments	Year 1	Year 2	Year 3	Year 4	Year 5	Source of Funds
45	41262	4T01	13-10223-01	Electrical Upgrades	Yes	-	-	76%-100%	Nov-15	0	General Fund	-	Yes	On budget	No	Project designed in house	N/A	N/A	N/A	N/A	N/A	-
46	41492	4A01	N/A	Acoustic Improvements	Yes	-	Design Development (DD)	-	May-16	0	Debt Financed	-	Yes	On budget	No	Project designed in house						
47	41263	4G01	09-07861-01	Kitchen & Dining Upgrades	Yes	-	-	51-75%	Nov-15	0	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
48	41363	4H01	13-10376-01	Units 4 & 6 ADA & Security Upgrades	Yes	-	-	0-25%	Jul-16	1,400	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
49	41363	4H02	13-10397-01	HVAC Renovations to Activities Building	Yes	-	-	76%-100%	Nov-15	26,100	General Fund	-	Yes	On budget	No	Project designed in house	N/A	N/A	N/A	N/A	N/A	-
50	44964	4G01	N/A	Chiller Replacement	Yes	-	-	Complete	Aug-15	0	Debt Financed	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
51	41265	4U01	12-09584-01	Electrical Upgrades	Yes	-	-	76%-100%	Nov-15	63,700	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
52	41365	4X01	13-10781-01	All Weather Canopies	Yes	-	Construction Drawings (CD)	-	May-16	0	General Fund	-	Yes	On budget	No	-	N/A	N/A	N/A	N/A	N/A	-
53	40666	4K01	01-05592-01	Western Region Psychiatric Hospital	No	-	-	51-75%	Dec-18	5,125,600	Debt Financed	-	Yes	On budget	No	-	87,610,784	89,100,167	90,614,870	92,155,323	93,721,963	General Fund
54	40667	4G01	01-05593-01	Eastern Region Psychiatric Hospital	No	-	-	76%-100%	Jun-17	4,079,800	Debt Financed	-	Yes	On budget	No	-	105,069,302	106,855,480	108,672,023	110,519,448	112,398,278	General Fund
55	40668	4601	06-06742-02	New Public Health Lab	No	-	-	76%-100%	Dec-15	31,200	Debt Financed	-	Yes	On budget	No	-	2,629,246	4,663,611	4,677,658	4,677,658	4,677,658	General Fund
56																						
57																						
58																						
59																						
60																						
61																						
62																						
63																						
64																						
65																						
66																						
67																						