

**The University of North Carolina**  
Capital Improvement Projects Report Required by S.L.2015-241  
April 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
<b>Appalachian State University</b>									
41030-307	[41030-307] - Anne Belk Hall (Formerly the Old Library Classroom Building)	11319	Anne Belk Hall AHU-1 Modifications	Non-General	\$377,940	\$0	Design		Adequate
41230-308	[41230-308] - Steam Distribution and Condensate Lines	10479	Steam and Condensate Upgrades Central Steam Plant to Convocation Phase 1	Non-General	\$4,391,579	\$3,950,969	Construction	01/15/2016	Adequate
41330-301	[41330-301] - Health Sciences Building - Advance Planning	10604	College of Health Sciences Complex	General	\$5,000,000	\$4,754,835	Design		Adequate
41330-307	[41330-307] - Replacement of Steam System Condensate Line	12067	Stadium Lot Condensate Line Replacement	Non-General	\$499,000	\$0	Design		Adequate
41330-308	[41330-308] - State Farm Recreational Field Improvements	12040	Rec Fields @ State Farm Phase I	Non-General	\$1,275,000	\$1,264,821	Construction	04/09/2016	Adequate
41330-309	[41330-309] - Steam Plant Roof Replacement	11167	Central Steam Plant - Roof Replacement	Non-General	\$688,660	\$682,262	Complete	1/19/2016	Adequate
41530-301	Panhellenic Hall Fermentation Sciences Renovation	12367	Fermentation Science Relocation	R&R General	\$1,025,000	\$46,165	Design		Adequate
41530-302	[41430-304] - New Residence Hall - Winkler Replacement	12114	New Winkler Residence Hall	Non-State Debt	\$35,200,000	\$3,055,003	Design		Adequate
41530-303	Howard Street Hall Renovation	12798	Howard Street Hall Renovation	Non-General	\$2,418,000	\$0	Design		Adequate
41530-304	Steam Plant Vault Utility Tunnel	14052	Steam Plant Vault Utility Tunnel	Non-General	\$2,750,000	\$0			Adequate
41530-305	Campus Master Plan		Campus Master Plan	Non-General	\$375,000	\$0			Adequate
45581-303	Broyhill Music Modifications		Broyhill Music Modifications	R&R State Debt	\$50,000	\$0			Adequate
45581-304	Garwood and Walker Hall Cooling Tower Replacements		Garwood and Walker Hall Cooling Tower Replacements	R&R State Debt	\$150,000	\$0			Adequate
45581-305	Storm Drainage Repairs		Storm Drainage Repairs	R&R State Debt	\$44,300	\$0			Adequate
	2015-16 Non-Code-Item Projects	11635	Sports Field Lighting		\$150,000	\$145,000	Complete	12/12/2015	Adequate
	2015-16 Non-Code-Item Projects	12310	Roess Dining Hall - Chick-fil-A Renovation	Non-General	\$200,000	\$0	Design	09/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12919	Lovill Hall Roof Replacement	Non-General	\$267,300	\$0	Design	08/31/2016	Adequate
	2015-16 Non-Code-Item Projects	12921	Eggers Hall Exterior Wall Sealing	Non-General	\$116,250	\$0	Design	08/31/2016	Adequate
	2015-16 Non-Code-Item Projects	14154	Doughton Make-up Air-Handler Replacement	Non-General	\$250,000	\$0	Design	07/29/2016	Adequate
<b>East Carolina University</b>									
40883-301	[40636-301] - Dental School - non-COPS	7054	School of Dentistry	State Debt	\$87,475,128	\$87,475,128	Construction	11/26/2015	Adequate
41036-304	[41036-304] - Main Campus Police, Environmental Health & Safety, Parking & Transportation Building		[41036-304] - Main Campus Police, Environmental Health & Safety, Parking & Transportation Building	Non-General	\$500,000	\$0			Adequate
41136-306	[41136-306] - New Student Union & Health Sciences Student Service Building	9263	Main Campus Student Union & Parking Deck	Non-General	\$122,722,559	\$115,900,058	Construction		Adequate
41136-306	[41136-306] - New Student Union & Health Sciences Student Service Building	10217	Health Sciences Campus Student Center	Non-General	\$34,100,000	\$30,545,179	Construction	02/20/2017	Adequate
41136-308	[41136-308] - Belk Residence Hall Demolition and Replacement	9246	New Belk Residence Hall Facility	Non-General	\$59,475,000	\$58,809,497	Construction		Adequate
41136-322	[41136-322] - 2011 R&R - Mechanical Electrical & Plumbing Repairs	10488	Replacement Condensate & Electrical Utilities at Greenmill Run	R&R General	\$1,888,804	\$1,881,861	Construction	03/13/2016	Adequate
41236-306	[41236-306] - White Residence Hall Renovations	9571	White Residence Hall Renovations	Non-State Debt	\$22,088,700	\$20,352,908	Construction	08/01/2016	Adequate
41236-314	[41236-314] - School of Dental Medicine 4th Floor Fit-Up, Phase I	10290	School of Dental Medicine - 4th Floor Upfit	Non-General	\$7,492,526	\$6,546,152	Construction	07/20/2016	Adequate
41236-316	[41236-316] - North Recreational Complex, Phase 3	10492	North Recreational Complex - Phase 3	Non-General	\$5,000,000	\$378,070	Design		Adequate

**The University of North Carolina**  
Capital Improvement Projects Report Required by S.L.2015-241  
April 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41236-321	[41236-321] - 2012 R&R - Mechanical Electrical & Plumbing Repairs	12349	Erwin and Bloxton Buildings - Transformer and MDP	R&R General	\$192,769	\$21,500	Design	03/07/2016	Adequate
41236-321	[41236-321] - 2012 R&R - Mechanical Electrical & Plumbing Repairs	12450	HSC Misc Repair	R&R General	\$107,865	\$0			Adequate
41236-321	[41236-321] - 2012 R&R - Mechanical Electrical & Plumbing Repairs	12456	West Research Campus-Chiller Replacement	R&R General	\$154,770	\$154,770			Adequate
41336-306	[41336-306] - Student Services Building	11507	Student Services Building	Non-General	\$2,838,258	\$192,386	Design		Adequate
41336-307	[41336-307] - Family Medicine Center - Sports Medicine Module		[41336-307] - Family Medicine Center - Sports Medicine Module	Non-General	\$499,960	\$0			Adequate
41336-324	[41336-324] - 2013 R&R - Fire & Safety	10594	Brody Building - Upgrades to Emergency Power System	R&R General	\$525,524	\$486,690	Complete	3/4/2016	Adequate
41336-326	[41336-326] - 2013 R&R - HVAC	10805	Health Sciences Campus - Central Utility Plant Cooling Towers Replacement	R&R General	\$2,256,977	\$2,094,415	Construction	06/03/2016	Adequate
41336-326	[41336-326] - 2013 R&R - HVAC	12416	Main Campus Steam Plant Valve Replacements	R&R General	\$166,100	\$117,793	Construction		Adequate
41336-327	[41336-327] - 2013 R&R - MEP	12036	Health Sciences Campus - Steam Infrastructure Replacement - Phase 2	R&R General	\$549,800	\$31,644	Design		Adequate
41336-329	[41336-329] - 2013 R&R - Roads, Walks, Drives	10997	Ward Sports Medicine - Steam and Condensate Replacement	R&R General	\$251,657	\$99,099	Design		Adequate
41336-329	[41336-329] - 2013 R&R - Roads, Walks, Drives	12046	Wright/Ragsdale/McGinnis Storm Drain	R&R General	\$290,000	\$56,600	Design		Adequate
41436-302	[41436-302] - Aycock Basement and Exterior Accessibility Improvements	11182	Aycock Basement Renovation and Exterior Accessibility Improvements	Non-General	\$2,961,100	\$255,522	Design		Adequate
41436-303	[41436-303] - Transit Facility Site Improvements	12066	Transit Facility Site Improvements	Non-General	\$450,000	\$46,840	Design		Adequate
41436-305	[41436-305] - The Galley Renovation and Expansion, Jones Hall	12103	Jones Galley Renovation and Expansion	Non-General	\$6,131,000	\$99,880	Design		Adequate
41436-306	[41436-306] - Dowdy Ficklen Stadium Press Box Renovation and Expansion	12104	Dowdy Ficklen Stadium Press Box Renovation and Expansion	Non-General	\$2,000,001	\$237,400	Design		Adequate
41436-308	[41436-308] - Clement Residence Hall Renovation	10689	Clement Residence Hall Renovation	Non-State Debt	\$20,000,000	\$1,331,960	Design		Adequate
41436-309	[41436-309] - Brody School of Medicine Risk Management Office and Administrative Meeting/Conference	11454	Brody Medical Sciences Building 2nd Floor Risk Management Renovation	Non-General	\$185,800	\$145,657	Construction	10/14/2015	Adequate
41436-309	[41436-309] - Brody School of Medicine Risk Management Office and Administrative Meeting/Conference	12117	Administrative Meeting/Conference	Non-General	\$343,000	\$294,338	Construction	02/08/2016	Adequate
41436-310	[41436-310] - Haynie Building Repair and Renovation		[41436-310] - Haynie Building Repair and Renovation	Non-General	\$2,840,075	\$0			Adequate
41536-301	Four Residence Hall Renovation	13051	Greene Residence Hall Renovation	Non-State Debt	\$21,082,000	\$0			Adequate
41536-302	Bate Student Technology Center Renovations	12711	Bate Building - Student Technology Center Renovations	Non-General	\$484,500	\$38,000	Design		Adequate
41536-303	Classroom Renovations - Brewster & Allied Health Buildings	12712	Classroom Renovations - Brewster & Allied Health Buildings	Non-General	\$499,500	\$26,414	Design		Adequate
41536-304	Transit Facility Improvements		Transit Facility Improvements	Non-General	\$495,784	\$0			Adequate
41536-305	Brody Building High Rise Code Study	14141	Brody Medical Sciences Bldg - High Rise Code Study	Non-General	\$4,954,440	\$0			Adequate
41536-306	Mendenhall Catering Kitchen Renovation	14113	Mendenhall Catering Kitchen Renovation	Non-General	\$3,723,177	\$0			Adequate
41536-307	Biotechnology Building Elevator Modernization	14145	Biotechnology Building - Elevator Modernization	Non-General	\$321,000	\$0			Adequate

**The University of North Carolina**  
Capital Improvement Projects Report Required by S.L.2015-241  
April 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41536-308	Replace Steam and Condensate at College Hill Area	14191	Main Campus-Replace Steam and Condensate at College Hill Area	Non-General	\$1,000,000	\$0			Adequate
41536-309	Joyner Library Roof Replacement	14178	Joyner Library Roof Replacement	Non-General	\$1,637,010	\$0			Adequate
41536-310	Main Campus Switch Replacement	14155	Main Campus - Switch Replacement SS#18 and SS#16	Non-General	\$329,295	\$0			Adequate
41536-311	College Hill and Minges Stormwater Relining	14193	Main Campus-College Hill and Minges Stormwater Relining	Non-General	\$376,000	\$0			Adequate
41536-312	Replace Chilled Water Service and Repair HVAC System in McGinnis, Messick, and Speight	14192	Replace Chilled Water Service and Repair HVAC System in McGinnis, Messick and Speight	Non-General	\$1,140,000	\$0			Adequate
41536-321	2015-16 Repair and Renovations	14115	Willis Building - Replace Air Conditioning	R&R General	\$180,000	\$0			Adequate
41536-322	2015-16 Repair and Renovations	14118	Science and Technology Building-Replace Preheat Coils	R&R General	\$330,000	\$0			Adequate
41536-323	2015-16 Repair and Renovations	14119	Bate Building, Brewster, and Fletcher Music-Replace Bldg Automation Controls	R&R General	\$225,015	\$0			Adequate
41536-325	2015-16 Repair and Renovations	14122	Science & Tech Building - Replace Lab Exhaust Fans	R&R General	\$350,000	\$0			Adequate
41536-326	2015-16 Repair and Renovations	14123	Austin Building - Replace Sectionalizing Switch #10	R&R General	\$165,025	\$0			Adequate
41536-329	2015-16 Repair and Renovations	14126	Speight Building - Replace/Refurbish Elevators	R&R General	\$260,000	\$0			Adequate
41536-330	2015-16 Repair and Renovations	14127	Brody Medical Sciences Building-Replace/Refurbish South A and B Elevators	R&R General	\$590,800	\$0			Adequate
41536-331	2015-16 Repair and Renovations	14128	Jenkins Fine Arts Center-Replace/Refurbish Two (2) Elevators	R&R General	\$463,000	\$0			Adequate
41536-332	2015-16 Repair and Renovations	14129	Building 127 - Human Resources - Install Fire Alarm System	R&R General	\$128,000	\$0			Adequate
41536-333	2015-16 Repair and Renovations	14130	Fletcher Music Center - Replace Fire Alarm System	R&R General	\$391,000	\$0			Adequate
41536-334	2015-16 Repair and Renovations	14131	Main Campus - Replace Sanitary Sewer Line	R&R General	\$386,000	\$0			Adequate
41536-335	2015-16 Repair and Renovations	14132	Fletcher Music Center - Replace Sanitary Sewer Line	R&R General	\$112,010	\$0			Adequate
41536-337	2015-16 Repair and Renovations	14134	Jenkins Fine Arts Center - Replace Roof	R&R General	\$207,000	\$0			Adequate
41536-338	2015-16 Repair and Renovations	14136	Leo Jenkins Cancer Center - Replace Lower Roof	R&R General	\$198,000	\$0			Adequate
41536-339	2015-16 Repair and Renovations	14137	Main Campus-Ogelsby Drive and Curry Court- Repair and Repave	R&R General	\$221,118	\$0			Adequate
41536-342	2015-16 Repair and Renovations	14140	Main Campus-Chiller Plant #1-Install Chilled Water Meters	R&R General	\$113,000	\$0			Adequate
45583-301	[45583-301] - Replace Sectionalizing Breakers A and B - Brody School of Medicine	12315	Replace Sectionalizing Breakers A and B - Brody School of Medicine	R&R State Debt	\$360,000	\$0			Adequate
45583-303	[45583-303] - Install Fuel Oil Containment Facilities - Main Campus Steam Plant	12316	Install Fuel Oil Containment Facilities - Main Campus Steam Plant	R&R State Debt	\$160,000	\$0			Adequate
45583-304	[45583-304] - Repair Heating, Ventilation and Air Conditioning (Air Handling Unit #1 Coil Replacement)	12300	Joyner Library-Replace HVAC (AHU#1 Coil Replacement)	R&R State Debt	\$100,000	\$58,035	Construction	01/04/2016	Adequate
	Brewster Wing B Floor 2 Global Classrooms	11142	Brewster Wing B Floor 2 Global Classrooms		\$184,250	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	11207	HSC - Central Utility Plant -Electrical Service #1 & #2 Replacement		\$289,000	\$0	Design		Adequate

**The University of North Carolina**  
Capital Improvement Projects Report Required by S.L.2015-241  
April 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
	Vidant Medical Center - Open MRI Renovation	11213	Vidant Medical Center - Open MRI Renovation		\$300,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	11333	Science & Technologies Chiller Plant #1 Condenser Water System Filter Pump		\$100,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	11359	College of Education - Speight 2nd Floor Classroom/Conference Renovation		\$111,000	\$13,500	Design		Adequate
	[41236-306] - White Residence Hall Renovations	11376	White Hall Switch Replacement		\$300,000	\$0	Design		Adequate
	Chilled Water to Speight	11383	Chilled Water to Speight		\$300,000	\$0	Design		Adequate
	[40636-301] - Dental School - non-COPS	11397	HSC Ross Hall HVAC modifications		\$300,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	11400	Interior Renovations to Todd Dining Hall		\$153,658	\$153,658	Construction		Adequate
	HR BLDG FIRE ALARM UPGRADE	11403	HR BLDG FIRE ALARM UPGRADE		\$300,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	11410	HSC Cup Chiller Header Modifications		\$280,000	\$211,809	Design		Adequate
	McGinnis/Messick Chilled Water System Modifications	11413	McGinnis/Messick Chilled Water System Modifications		\$300,000	\$0	Construction		Adequate
	Fletcher Music Fire Alarm Upgrade	11416	Fletcher Music Fire Alarm Upgrade		\$300,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	11581	Leo W. Jenkins Cancer Center Linear Accelerator Replacement		\$230,000	\$56,520	Design		Adequate
	2015-16 Non-Code-Item Projects	11622	Rivers Building Alterations To Rooms 154, 205, 208, & 260		\$193,600	\$11,813	Design		Adequate
	2015-16 Non-Code-Item Projects	12319	Fletcher Music Library Renovations	Non-General	\$299,000	\$29,984	Design	06/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12441	Ninth Street Parking Lots - Safety Improvements	General	\$130,000	\$28,500	Design		Adequate
	2015-16 Non-Code-Item Projects	12443	Warehouse District Roof Repairs Bldgs 215A and 215B	General	\$125,000	\$0		03/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12564	Brody First Floor Hallway Renovations	General	\$279,000	\$277,971	Design	06/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12565	Brody Ground Floor Corridor Renovations	General	\$264,000	\$19,160	Construction	06/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12701	Warren Life Sciences-Rms 245, 246, 252-Lab Space Renov	General	\$167,000	\$16,913	Design	05/31/2016	Adequate
	2015-16 Non-Code-Item Projects	12744	Exterior ADA Improvements - FY 2015-2016	General	\$150,000	\$138,772	Design	06/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12828	Brewster Building C201/C202 Classroom Alterations	General	\$100,000	\$0	Design	06/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12836	Science and Tech Lab 347 Renovations	Non-General	\$100,000	\$9,000	Design	06/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12893	Rivers Building - 205, 208, 260 - Renovations for Conference and Class Lab Rooms	Non-General	\$138,000	\$8,550	Design	12/31/2016	Adequate
	2015-16 Non-Code-Item Projects	12894	Clark LeClair Sealant Repairs	Non-General	\$299,000	\$0		12/31/2016	Adequate
	2015-16 Non-Code-Item Projects	12914	HSC CUP Medium Voltage Site Package	General	\$250,000	\$0	Design	06/30/2016	Adequate
	2015-16 Non-Code-Item Projects	13015	Bate Building Lighting Upgrades for Energy Measures	Non-General	\$173,800	\$173,800	Construction	05/20/2016	Adequate
	2015-16 Non-Code-Item Projects	13017	Erwin & Wright Plaza - Exterior Lighting Upgrades	Non-General	\$122,000	\$0		06/03/2016	Adequate
<b>Elizabeth City State University</b>									
41533-325	2015-16 Repair and Renovations		2015-16 Repair and Renovations	R&R General	\$1,410,300	\$0			Adequate
	2015-16 Non-Code-Item Projects	12844	Main Gate Upgrade	Non-General	\$175,000	\$0		08/15/2016	Adequate
<b>Fayetteville State University</b>									
41134-301	[41134-301] - Rudolph Jones Student Center Expansion and Renovation	11479	Rudolph Jones Student Center Plaza	Non-General	\$308,600	\$141,088	Construction		Adequate
41334-328	[41334-328] - Butler Chiller Replacement	11164	G.L. Butler School of Education Building - Chiller Replacement	R&R General	\$304,399	\$301,721	Complete	2/26/2016	Adequate
41534-320	2015-16 Repair and Renovations	12848	Chesnutt Chiller Replacement	R&R General	\$391,268	\$50,300	Design		Adequate

**The University of North Carolina**  
Capital Improvement Projects Report Required by S.L.2015-241  
April 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41534-321	2015-16 Repair and Renovations	12859	Butler Elevator Upgrade	R&R General	\$456,551	\$0			Adequate
41534-322	2015-16 Repair and Renovations	12852	Butler Theater Renovation	R&R General	\$465,832	\$0			Adequate
45584-301	[45584-301] - 2014 R&R Roof Repairs & Replacements	13010	Chesnutt Phase II	R&R State Debt	\$175,000	\$0			Adequate
	2015-16 Non-Code-Item Projects	8886	Aquatic Research Center - Lyons Science Center - Remodeling		\$308,481	\$308,481	Complete	2/11/2016	Adequate
	2015-16 Non-Code-Item Projects	11331	Butler Data Center Renovation		\$137,672	\$137,672	Complete	1/8/2016	Adequate
	2015-16 Non-Code-Item Projects	12402	Lyons Science RISE Lab	Non-General	\$120,997	\$120,997	Construction	01/06/2016	Adequate
<b>NC A &amp; T State University</b>									
41237-302	[41237-302] - Williams Dining Hall Kitchen Replacement		[41237-302] - Williams Dining Hall Kitchen Replacement	Non-General	\$850,000	\$0			Adequate
41337-301	[41337-301] - New Student Center	8608	New Student Center	Non-State Debt	\$90,000,000	\$80,511,959	Construction	05/11/2018	Adequate
41337-320	[41337-320] - 2013 Repairs and Renovations	11160	Fort IRC Process Cooling	R&R General	\$679,630	\$675,630	Design		Adequate
41337-320	[41337-320] - 2013 Repairs and Renovations	12006	Interior Building Improvements	R&R General	\$421,044	\$409,937	Construction		Adequate
41337-320	[41337-320] - 2013 Repairs and Renovations	12007	Storm Drainage Improvement	R&R General	\$125,000	\$48,466	Construction		Adequate
41437-301	[41437-301] - University Clock Tower	11177	New Bell Tower	Non-General	\$1,301,000	\$1,058,651	Construction	11/27/2015	Adequate
41437-302	[40437-305] - Agricultural Pavilion	12168	Agriculture Pavilion	Non-General	\$4,469,005	\$0	Design		Adequate
41537-301	Morrow Hall Electrical and Restrooms Upgrade	12763	Morrow Hall Electrical and Restrooms Upgrade	Non-General	\$1,106,846	\$0	Design		Adequate
41537-302	Van Story Residence Hall HVAC Upgrade	12764	Van Story Residence Hall HVAC Upgrade	Non-General	\$1,154,438		Design		Adequate
41537-331	2015-16 Repair and Renovations		2015-16 Repair and Renovations	R&R General	\$2,015,300	\$0			Adequate
45585-301	[45585-301] - Drainage and Landscape Improvements - Campus-wide		[45585-301] - Drainage and Landscape Improvements - Campus- wide	R&R State Debt	\$65,000	\$0			Adequate
45585-302	[45585-302] - Roof Repair and Maintenance - Campus-wide		[45585-302] - Roof Repair and Maintenance - Campus-wide	R&R State Debt	\$100,000	\$0			Adequate
45585-303	[45585-303] - Steam, Utilities and Walks Improvements - Campus-wide		[45585-303] - Steam, Utilities and Walks Improvements - Campus- wide	R&R State Debt	\$165,000	\$0			Adequate
45585-304	[45585-304] - Heating Ventilation and Air Conditioning Improvements		[45585-304] - Heating Ventilation and Air Conditioning Improvements	R&R State Debt	\$92,700	\$0			Adequate
45585-305	[45585-305] - Fire Alarm Maintenance - Campus- wide		[45585-305] - Fire Alarm Maintenance - Campus-wide	R&R State Debt	\$30,000	\$0			Adequate
	2015-16 Non-Code-Item Projects	12228	Benbow Hall - Textile and Computer Lab		\$180,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	12967	Curtis Hall Door Replacement	Non-General	\$145,000	\$0	Design	07/29/2016	Adequate
<b>NC Arboretum</b>									
41529-325	2015-16 Repair and Renovations		2015-16 Repair and Renovations	R&R General	\$515,000	\$0			Adequate
45596-302	[45596-302] - Campus-wide Phone Upgrade	12799	Campus Wide Phone Upgrade	R&R State Debt	\$120,000	\$0			Adequate
45596-303	[45596-303] - LED Streetlight Replacement		[45596-303] - LED Streetlight Replacement	R&R State Debt	\$40,000	\$0			Adequate
45596-304	[45596-304] - Standby Generator Upgrades		[45596-304] - Standby Generator Upgrades	R&R State Debt	\$40,000	\$0			Adequate
<b>NC Central University</b>									
41335-320	[41335-320] - 2013 Repairs and Renovations-Roof repairs and replacements	12011	B N Duke/Hoey Admin Drainage Repairs	R&R General	\$283,402	\$152,043	Construction		Adequate
41335-321	[41335-321] - 2013 Repairs and Renovations-Structural Repairs and Other		[41335-321] - 2013 Repairs and Renovations-Structural Repairs and Other	R&R General	\$110,464	\$0			Adequate
41335-322	[41335-322] - 2013 Repairs and Renovations-Mixed Categories		[41335-322] - 2013 Repairs and Renovations-Mixed Categories	R&R General	\$199,900	\$0			Adequate
41335-324	[41335-324] - 2013 Repairs and Renovations-Repairs to electrical, plumbing, heating, ventilating and	14061	Retrocommissioning 5 Bldgs-BBRI, BRITE, Mary Townes Science, Turner Law, Michaux Education)	R&R General	\$1,124,479	\$0	Construction		Adequate

**The University of North Carolina**  
Capital Improvement Projects Report Required by S.L.2015-241  
April 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41335-325	[41335-325] - 2013 Repairs and Renovations-Improvements to roads, walks, drives, and utilities infra		[41335-325] - 2013 Repairs and Renovations-Improvements to roads, walks, drives, and utilities infra	R&R General	\$188,700	\$0			Adequate
41435-301	[41435-301] - Shepard Library - Academic Improvements for Learning and Technology - Phase 1	11482	James E. Shepard Library Interior Upfit & Renovations	Non-General	\$869,000	\$715,270	Complete	12/13/2015	Adequate
41535-301	Deferred Maintenance and Infrastructure Improvements		Deferred Maintenance and Infrastructure Improvements	Non-State Debt	\$10,500,000	\$0			Adequate
41535-302	Baynes Residence Hall Renovations		Baynes Residence Hall Renovations	Non-General	\$3,148,600	\$0			Adequate
41535-321	2015-16 Repair and Renovations		2015-16 Repair and Renovations	R&R General	\$1,522,500	\$0			Adequate
45586-301	[45586-301] - BRITE Building Roof Restoration		[45586-301] - BRITE Building Roof Restoration	R&R State Debt	\$200,000	\$0			Adequate
NC School Of Science & Math									
41319-320	[41319-320] - 2013 Repairs and Renovations	12108	Rex lab Renovations	R&R General	\$726,403	\$83,928	Construction		Adequate
41319-320	[41319-320] - 2013 Repairs and Renovations	12592	Miscellaneous Projects	R&R General	\$1,062,224	\$537,720	Construction		Adequate
41519-320	2015-16 Repair and Renovations		2015-16 Repair and Renovations	R&R General	\$1,410,300	\$0			Adequate
45588-301	[45588-301] - Infrastructure Repairs - Campus-wide		[45588-301] - Infrastructure Repairs - Campus-wide	R&R State Debt	\$316,800	\$0			Adequate
NC State University									
40824-304	[40824-304] - Centennial Campus Tenant Space Renovations	9696	Partners I - HVAC Renovations (and Partners I & Research II - Energy Improvements)	Non-General	\$6,100,000	\$5,346,284	Construction	03/21/2016	Adequate
40824-304	[40824-304] - Centennial Campus Tenant Space Renovations	12068	Research III Ground Floor Interior Fitup-State Climate Office Renovation	Non-General	\$342,414	\$342,414	Design		Adequate
40824-313	[40824-313] - Talley Student Center Addition & Renovations	8775	Chancellor's Residence Renovation & Addition for the Gregg Museum	Non-General	\$9,560,000	\$8,757,223	Construction	08/11/2016	Adequate
41224-311	[41224-311] - Reynolds Coliseum Renovations	9912	Reynolds Coliseum Renovations	Non-State Debt	\$35,229,448	\$32,983,789	Construction	08/15/2016	Adequate
41224-315	[41224-315] - 2013 Retained Energy Savings (S.L.2010-196) Project	12134	HB1292	Non-General	\$1,135,000	\$1,109,637	Construction		Adequate
41224-317	[41224-317] - Hazardous Waste Facility	10628	CVM - Hazardous Waste Facility	Non-General	\$450,000	\$448,147	Construction	03/07/2016	Adequate
41224-319	[41224-319] - Farmers Market Park and Ride Lot	11149	Farmers Market Park and Ride Lot	Non-General	\$998,359	\$161,834	Design		Adequate
41224-320	[41224-320] - 2012 Repairs and Renovations	10317	Centennial Campus Substation Expansion	R&R General	\$4,167,862	\$4,064,401	Construction	08/13/2016	Adequate
41224-320	[41224-320] - 2012 Repairs and Renovations	12223	CMAST Waterproofing	R&R General	\$200,000	\$200,000	Construction		Adequate
41224-320	[41224-320] - 2012 Repairs and Renovations	12342	Centennial Campus Substation Expansion - Phase 2	Non-General	\$3,197,000	\$112,280	Design		Adequate
41324-301	[41324-301] - Carmichael Locker Room Renovation	10494	Carmichael Gymnasium - Locker Room Renovation	Non-State Debt	\$7,600,000	\$7,318,549	Construction	03/01/2016	Adequate
41324-302	[41324-302] - Centennial Campus Reuse Water	11009	Centennial Campus Reuse Water Line Extension	Non-General	\$1,820,000	\$1,760,669	Construction	01/13/2016	Adequate
41324-305	[41324-305] - Biltmore Hall First Floor Labs	11335	Biltmore Hall First Floor Lab Renovations	Non-General	\$1,970,000	\$1,411,938	Construction	04/27/2016	Adequate
41324-307	[41324-307] - 3501 Avent Ferry Renovation	12037	3501 Avent Ferry Renovation	Non-General	\$1,300,400	\$32,669	Design		Adequate
41324-309	[41324-309] - Greek Village, Phase 2 Infrastructure	10959	Greek Village Phase 2 Infrastructure	Non-General	\$4,500,000	\$3,441,990	Construction	01/31/2017	Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	10359	Park Alumni Center HVAC Renovations	R&R General	\$1,318,455	\$1,317,611	Complete	1/13/2016	Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	11108	Monteith Research Center (MRC) Cleanroom Renovations	Non-General	\$7,707,197	\$759,480	Design		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	11487	Winston Hall HVAC Renovations	Non-General	\$1,130,774	\$1,088,852	Construction		Adequate

**The University of North Carolina**  
Capital Improvement Projects Report Required by S.L.2015-241  
April 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41324-320	[41324-320] - 2013 Repairs and Renovations	11532	College of Textiles Fire Alarm System Renovation	R&R General	\$100,000	\$100,000	Design		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	12008	Storm Water -Design- Pullen & Dan Allen	R&R General	\$110,536	\$107,899	Design		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	12170	North and Central Campus Precincts - Electrical Distribution Upgrades	R&R General	\$4,225,599	\$392,494	Design		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	12177	Misc Roof Repairs	R&R General	\$180,000	\$104,053	Construction		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	12178	Fall Protection	R&R General	\$150,000	\$133,315	Construction		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	12179	Misc AC and Cooling Tower Replacements	R&R General	\$549,464	\$369,772	Construction		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	12180	Misc HVAC Repairs -	R&R General	\$100,536	\$100,536	Construction		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	12186	Misc Asbestos Removal	R&R General	\$116,800	\$116,800	Construction		Adequate
41424-301	[41424-301] Reynolds Coliseum Renovation		[41424-301] Reynolds Coliseum Renovation	Non-State Debt	\$2,912,448	\$0			Adequate
41424-302	[41424-302] - Research III HVAC Renovations	11146	Research III - Air Conditioning Renovations	Non-General	\$500,000	\$468,184	Construction	02/05/2016	Adequate
41424-304	[41424-304] - Millstone 4-H History and Learning Center	11070	NC 4-H History and Learning Center - Millstone 4-H Camp	Non-General	\$1,500,000	\$1,449,333	Construction	02/25/2016	Adequate
41424-305	[41424-305] - Cox Hall Scale-Up Classrooms	11315	Cox Hall Scale-Up Classrooms	Non-General	\$2,236,902	\$1,876,168	Construction	03/08/2016	Adequate
41424-306	[41424-306] - Harrelson Hall Demolition	11368	Harrelson Hall Demolition	Non-General	\$3,508,000	\$2,519,614	Construction	10/18/2016	Adequate
41424-307	[41424-307] - Patterson Hall Business Center Renovation	11624	Patterson Hall - Business Center Renovation	Non-General	\$2,300,000	\$116,923	Design		Adequate
41424-308	[41424-308] - Patterson Hall Foundation Waterproofing	12125	Patterson Hall Waterproofing	Non-General	\$312,561	\$73,325	Construction	01/09/2016	Adequate
41424-310	[41424-310] - Centennial Biomedical Campus Chiller Plant Expansion	12137	CBC Chiller Plant Expansion	Non-General	\$3,626,448	\$138,000			Adequate
41424-310	[41424-310] - Centennial Biomedical Campus Chiller Plant Expansion	12757	CBC Flex Building Utility Extension	R&R General	\$495,000	\$39,490	Design		Adequate
41424-311	[41424-311] - D.H. Hill Library - Faculty Research Commons	12111	D. H. Hill Library - Faculty Research Commons	Non-General	\$475,000	\$459,984	Construction	04/01/2016	Adequate
41424-314	[41424-314] - CC Thermal Utilities and Infrastructure (TIC, COT and MRC) - Phase 1	11396	Chilled Water to CTI Permanent Connection	Non-General	\$650,000	\$473,214	Construction	06/19/2016	Adequate
41424-314	[41424-314] - CC Thermal Utilities and Infrastructure (TIC, COT and MRC) - Phase 1	11474	Centennial Campus Thermal Utilities & Infrastructure	Non-General	\$7,850,000	\$647,416	Design		Adequate
41424-317	[41424-317] - Tucker Hall Renovation	12127	Tucker Hall Renovation	Non-General	\$1,405,000	\$99,046	Design		Adequate
41424-318	[41424-318] - Bragaw Window Replacement	12128	Bragaw Window Replacement	Non-General	\$1,651,000	\$60,776	Design		Adequate
41424-319	[41424-319] - CVM Finger Barn #2	12176	CVM Finger Barn #2	Non-General	\$400,000	\$54,000	Design		Adequate
41424-321	[41424-321] - CVM 3B Lab Renovation	11580	CVM 3B Lab Renovation	Non-General	\$3,000,000	\$556,822	Design		Adequate
41424-322	[41424-322] - CALS Animal Health Research Building Addition	12118	CALS Animal Research Health Building Addition	Non-General	\$212,000	\$26,819	Design		Adequate
41524-301	Case Commons Residence Hall	11649	Case Commons Residence Hall	Non-General	\$14,930,000	\$100,750	Design		Adequate
41524-301	Case Commons Residence Hall	12888	Weisiger-Brown Parking Lot	Non-General	\$700,000	\$0			Adequate
41524-302	Centennial Campus Extension of Initiative Way	11650	CC Extension of Initiative Way	Non-General	\$1,790,000	\$130,035	Design		Adequate
41524-303	D.H. Hill Accessibility and Elevator Improvements	11651	DH Hill Accessibility & Elevator Improvements	Non-General	\$700,000	\$82,125	Design		Adequate
41524-305	Murphy Center Locker Room Upgrade	11656	Murphy Center Locker Room Upgrade	Non-General	\$672,000	\$626,162	Construction	06/16/2016	Adequate
41524-306	Barbour Drive Realignment	11657	Barbour Drive Realignment	Non-General	\$450,000	\$0	Design		Adequate
41524-307	Varsity Research Building Renovations – Phase 1:	12285	Varsity Research Building - Renovations Phase 1	Non-General	\$2,900,000	\$165,995	Design		Adequate
41524-308	Toxicology Sea Grant Renovations	12288	Toxicology Renovations for SeaGrant/WRRRI	Non-General	\$395,000	\$360,029	Design	05/03/2016	Adequate



**The University of North Carolina**  
Capital Improvement Projects Report Required by S.L.2015-241  
April 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41524-309	Varsity Research Building Labs 1112, 1114, and 1116 Modifications	12289	VRB Labs 1112, 1114, 1116 Modifications	Non-General	\$462,000	\$444,875	Design	05/06/2016	Adequate
41524-310	Western Boulevard Business Services Renovation	12290	Western Blvd Business Services Renovation	Non-General	\$311,200	\$303,400	Design	06/23/2016	Adequate
41524-311	CFEP: Phytotron PTL Renovations	12291	CFEP: Phytotron PTL Renovations	Non-General	\$484,000	\$449,189	Construction	04/14/2016	Adequate
41524-312	Centennial Campus Tenant Space Renovations		Centennial Campus Tenant Space Renovations	Non-General	\$4,000,000	\$0			Adequate
41524-313	Engineering Building Oval and Campus Infrastructure	12551	Engineering Building Oval	General	\$137,000,000	\$0	Design		Adequate
41524-314	Plant Sciences Building		Plant Sciences Building	Non-General	\$14,000,000	\$0			Adequate
41524-315	CBC Road Improvements and Traffic Safety	12471	ON HOLD - CBC Road Improvements & Traffic Safety	Non-General	\$1,500,000	\$0	On hold		Adequate
41524-316	Harrelson Hall Demolition		Harrelson Hall Demolition	Non-General	\$0	\$0			Adequate
41524-317	CVM Main Building Dining Project	12473	CVM Main Building Dining Project	Non-General	\$495,000	\$39,800	Design		Adequate
41524-318	CVM Teaching Theatre Renovation	12474	CVM Teaching Theatre Renovation	Non-General	\$400,000	\$59,700	Design		Adequate
41524-319	D.H. Hill Dining Service Area Renovation	12472	DH Hill Dining Area Renovation	Non-General	\$499,000	\$0			Adequate
41524-325	E.S. King Village Roof Replacements-Phase I	12475	ES King Village Roof Replacements - Phase 1	Non-General	\$1,000,000	\$0	Design		Adequate
41524-326	Price Music Center First Floor Improvements	12716	Price Music Center First Floor Improvements	Non-General	\$400,000	\$0			Adequate
41524-327	Patterson Hall Business Center Renovation		Patterson Hall Business Center Renovation	Non-General	\$0	\$0			Adequate
41524-328	Textiles Complex – iLab Renovations	12717	iLab Renovation 4th Floor	Non-General	\$400,000	\$0			Adequate
41524-329	Power America – Varsity Research Renovations	12718	Power America - VRB Renovations	Non-General	\$495,000	\$0			Adequate
41524-330	Talley Retail Upfit – Suite 2260	13035	Talley Retail Upfit Suite 2260	Non-General	\$450,000	\$0	Design		Adequate
41524-331	Millstone 4H Camp Director's Residence	12887	Millstone 4H Camp Director's Residence	Non-General	\$175,000	\$0			Adequate
41524-332	CMAST Housing Building Code Upgrades	12901	CMAST Housing Code Upgrades	Non-General	\$400,000	\$0			Adequate
41524-339	Murphy Center Media Center Renovation	13034	Murphy Center Media Center Renovation	Non-General	\$1,950,000	\$0			Adequate
41524-350	2015-16 Repair and Renovations - Roofing and Waterproofing		2015-16 Repair and Renovations - Roofing and Waterproofing	R&R General	\$825,000	\$0			Adequate
41524-351	2015-16 Repair and Renovations - Elevator Repair and Replacement - Williams Hall and Bostian Hall		2015-16 Repair and Renovations - Elevator Repair and Replacement - Williams Hall and Bostian Hall	R&R General	\$560,000	\$0			Adequate
41524-352	2015-16 Repair and Renovations - HVAC - Lab Exhaust, Repair and Renovation		2015-16 Repair and Renovations - HVAC - Lab Exhaust, Repair and Renovation	R&R General	\$580,500	\$0			Adequate
41524-353	2015-16 Repair and Renovations - HVAC Renovation - Winston Hall Phase II Construction		2015-16 Repair and Renovations - HVAC Renovation - Winston Hall Phase II Construction	R&R General	\$850,000	\$0			Adequate
41524-354	2015-16 Repair and Renovations - Fire Alarm System Renovation - College of Textiles Phase I of II		2015-16 Repair and Renovations - Fire Alarm System Renovation - College of Textiles Phase I of II	R&R General	\$490,000	\$0			Adequate
41524-355	2015-16 Repair and Renovations - Central Chilled Water and Steam Connection - College of Textiles Ph		2015-16 Repair and Renovations - Central Chilled Water and Steam Connection - College of Textiles Ph	R&R General	\$2,000,000	\$0			Adequate
41524-356	2015-16 Repair and Renovations - Building Automation for Energy Conservation		2015-16 Repair and Renovations - Building Automation for Energy Conservation	R&R General	\$450,000	\$0			Adequate
41524-357	2015-16 Repair and Renovations - Space Repairs and Renovations		2015-16 Repair and Renovations - Space Repairs and Renovations	R&R General	\$400,000	\$0			Adequate
41524-358	2015-16 Repair and Renovations - Centennial High Voltage Distribution and Substation		2015-16 Repair and Renovations - Centennial High Voltage Distribution and Substation	R&R General	\$597,000	\$0			Adequate



**The University of North Carolina**  
Capital Improvement Projects Report Required by S.L.2015-241  
April 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41524-359	2015-16 Repair and Renovations - Campus Infrastructure Repairs		2015-16 Repair and Renovations - Campus Infrastructure Repairs	R&R General	\$400,000	\$0			Adequate
41524-360	2015-16 Repair and Renovations - Steam System Renovation - Main Campus Phase VIIIB		2015-16 Repair and Renovations - Steam System Renovation - Main Campus Phase VIIIB	R&R General	\$861,000	\$0			Adequate
45589-301	[45589-301] - Roof Repairs and Replacement - Gardner Hall	12129	Gardner Hall Roof Replacement	R&R State Debt	\$490,200	\$41,430	Design		Adequate
45589-302	[45589-302] - Misc. HVAC Component Replacements	12130	Misc HVAC Repairs	R&R State Debt	\$400,000	\$0			Adequate
45589-303	[45589-303] - DH Hill Library Elevator #3 and #4 Renovation	12131	DH Hill Elevators 1 & 2	R&R State Debt	\$477,628	\$469,170	Design	11/20/2016	Adequate
45589-304	[45589-304] - Fire Alarm System Renovation - College of Veterinary Medicine (CVM)	12133	CVM Fire Alarm System Renovation	R&R State Debt	\$475,000	\$49,975	Design		Adequate
45589-305	[45589-305] - HVAC Retro-Commissioning and Controls Repair	12132	Misc commissioning	R&R State Debt	\$250,000	\$61,975			Adequate
	2015-16 Non-Code-Item Projects	11324	Poe Hall Accessible Entrance		\$158,188	\$158,188	Design	05/28/2016	Adequate
	2015-16 Non-Code-Item Projects	12214	Reynolds Coliseum Parking Deck Yearly Assessment/Repairs	Non-General	\$222,342	\$222,342	Construction	11/05/2015	Adequate
	2015-16 Non-Code-Item Projects	12218	MERC/Toxicology Parking Deck 2015 Maintenance Repairs	Non-General	\$256,458	\$22,950	Design	08/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12220	CFEP Partners II Suites 3700 & 3900 Renovations	General	\$290,000	\$35,000	Design	06/01/2016	Adequate
	2015-16 Non-Code-Item Projects	12221	JCRA Pedestrian Entrance	Non-General	\$103,850	\$2,250		04/08/2016	Adequate
	2015-16 Non-Code-Item Projects	12222	CVM Equine Hospital Study	Non-General	\$143,100	\$0	Design	04/15/2016	Adequate
	2015-16 Non-Code-Item Projects	12250	Betsy Jeff Penn 4-H Camp Recreation Hall Roof Replacement	Non-General	\$156,117	\$22,000	Design	10/22/2016	Adequate
	2015-16 Non-Code-Item Projects	12338	Poulton Parking Deck Maintenance Repairs	Non-General	\$106,250	\$12,110	Design	08/05/2016	Adequate
	2015-16 Non-Code-Item Projects	12411	DH Hill Raceway Upgrades	Non-General	\$160,277	\$160,277	Design	04/15/2016	Adequate
	2015-16 Non-Code-Item Projects	12469	CFEP Phytotron Renovations to 1002C & 2010	General	\$140,000	\$138,359	Design	05/31/2016	Adequate
	2015-16 Non-Code-Item Projects	12506	Talley Student Union Wolf Xpress Relocation	Non-General	\$130,000	\$31,000	Design	05/31/2016	Adequate
	2015-16 Non-Code-Item Projects	12539	Engineering Bldg III 4th Floor Labs Power and Fume Hood Additions	General	\$141,000	\$11,920	Design	12/31/2016	Adequate
	2015-16 Non-Code-Item Projects	12634	DH Hill Room 2302	Non-General	\$260,130	\$35,200	Design	06/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12702	Gregg Museum Telecom Ductbank	Non-General	\$199,000	\$0	Design	08/22/2016	Adequate
	2015-16 Non-Code-Item Projects	12739	Primrose Hall Electrical and HVAC Upgrade	Non-General	\$295,000	\$29,100	Design	06/15/2016	Adequate
	2015-16 Non-Code-Item Projects	12754	CBC Site Lighting Project	Non-General	\$190,000	\$161,238	Construction	09/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12869	Poulton Innovation Center Springboard Innovation HUB Modifications	Non-General	\$175,000	\$13,900	Design	05/31/2016	Adequate
	2015-16 Non-Code-Item Projects	12878	Gardner Hall Labs 4302-4312 Renovations	Non-General	\$240,000	\$0		09/15/2016	Adequate
	2015-16 Non-Code-Item Projects	12879	College of Textiles 3rd Floor Suite Renovations	General	\$265,000	\$28,650	Design	06/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12922	Dan Allen Deck Concrete and Coating Repairs	Non-General	\$240,975	\$19,850	Design	08/31/2016	Adequate
	2015-16 Non-Code-Item Projects	12928	Avent Ferry Complex - Roof Recoating	Non-General	\$260,000	\$20,250	Design	06/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12980	Research Bldg II Restroom Upgrades	Non-General	\$150,000	\$0		07/29/2016	Adequate
UNC Asheville									
41127-320	[41127-320] - 2011 Repairs and Renovations	11959	Campus Wayfinding	R&R General	\$305,000	\$0	Design		Adequate
41227-320	[41227-320] - 2012 Repairs and Renovations	12022	Ramsey Library Boiler Replacement	R&R General	\$305,900	\$0			Adequate
41427-301	Karl Straus Track Building	12546	Karl Straus Track Building	Non-General	\$550,000	\$52,500	Construction	5/13/2015	Adequate
41427-302	[41427-302] - Student Recreation Center Improvements	12555	SRC Gym Floor Replacement	Non-State Debt	\$501,600	\$28,694	Construction	11/16/2015	Adequate

**The University of North Carolina**  
Capital Improvement Projects Report Required by S.L.2015-241  
April 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41427-303	[41427-303] - Highsmith Student Union Study and Renovation	14068	Highsmith Master Plan Study	Non-General	\$102,060	\$102,060			Adequate
41427-303	[41427-303] - Highsmith Student Union Study and Renovation	14087	Highsmith Student Union Renovation	Non-General	\$11,643,269	\$0	Design		Adequate
41527-301	Student Apartment Housing	12708	Student Apartment Housing	Non-General	\$31,653,895	\$190,000	Design		Adequate
41527-302	Mills Hall Renovations	12846	Mills Hall Shower Replacement	Non-General	\$490,000	\$423,084	Construction	7/28/16	Adequate
	2015-16 Non-Code-Item Projects	12446	UNC-Asheville - Karpen Hall - UNC Eshelman School of Pharmacy	Non-General	\$208,000	\$100,222	Design	06/01/2016	Adequate
	2015-16 Non-Code-Item Projects	12656	48 Relic Lane Renovation	Non-General	\$100,000	\$0	Design	09/30/2016	Adequate
UNC Chapel Hill									
40723-320	[40723-320] - 2007 Repairs and Renovations	12049	OCR ADA Projects	Non-General	\$302,621	\$277,821	Design		Adequate
40823-303	[40823-303] - Athletic Facilities Renovation and Expansion	11942	Athletics Facilities Renovations	Non-State Debt	\$7,023,000	\$2,518,915	Construction		Adequate
40823-323	Electrical Infrastructure Improvements		Electrical Infrastructure Improvements	Non-State Debt	\$2,674,582	\$0			Adequate
41122-301	[41122-301] - Mary Ellen Jones Renovation - Phase I	9861	Mary Ellen Jones - Renovation - Phase I (6th - 11th Floors)	Non-General	\$117,292,391	\$96,266,974	Construction		Adequate
41123-305	[41123-305] - Cogeneration Facility Warehouse Site Environmental Investigation and Remediation	12281	Cogeneration Facility Warehouse Site Environmental Investigation and Remediation	Non-General	\$750,000	\$708,105	Construction		Adequate
41123-306	[41123-306] - Lighting Upgrades in Parking Facilities	9411	Dogwood Parking Deck - Lighting Upgrades	Non-General	\$3,043,353	\$2,187,424	Construction	04/04/2016	Adequate
41222-304	[41222-304] - Aycock Family Medicine Renovation	9955	Aycock Family Medicine Center - First Floor Renovation	Non-General	\$4,177,108	\$3,764,476	Construction	04/06/2016	Adequate
41223-301	[41223-301] - Chilled Water Infrastructure Improvements	12135	Energy Services Utility Improvements in Academic Affairs Area	Non-General	\$5,900,000	\$0	Design		Adequate
41223-302	[41223-302] - Steam and Hot Water Infrastructure Improvements	12382	Power Generation & Chiller Plan Capacity Additions Feasibility Study	Non-General	\$455,000	\$455,000	Design		Adequate
41223-302	[41223-302] - Steam and Hot Water Infrastructure Improvements	12516	Ackland Arts Steam Line Replacement Project	Non-General	\$480,000	\$35,000	Design		Adequate
41223-302	[41223-302] - Steam and Hot Water Infrastructure Improvements	12900	Fuel Supply Analysis Study	Non-General	\$328,250	\$0			Adequate
41223-313	[41223-313] - Howell Hall Renovation	9995	Howell Hall Renovation	Non-General	\$12,118,600	\$8,939,351	Construction	04/28/2016	Adequate
41223-315	[41223-315] - Hill Hall Renovations & Addition	10105	Hill Hall Renovation	Non-General	\$19,670,000	\$15,960,508	Construction	10/19/2016	Adequate
41223-326	[41223-326] - Improvements to Roads, Walks, Drives, Utilities	11982	Repair Pedestrian Walkway Bridge - Manning Drive	R&R General	\$498,500	\$479,819	Construction	04/01/2016	Adequate
41223-328	[41223-328] - North Chiller Plant Capacity Upgrade	9972	North Chiller Plant Capacity Upgrade	Non-General	\$4,500,000	\$3,583,041	Construction	12/13/2015	Adequate
41223-329	[41223-329] - 208 West Franklin Street Renovation	10431	208 West Franklin Street - Interior Renovations	Non-General	\$4,390,086	\$2,865,560	Complete	11/07/2015	Adequate
41322-304	[41322-304] - Medical Biomolecular Research Building Energy Conservation	12054	MBRB Energy Conservation	Non-General	\$1,500,000	\$1,004,104	Design	06/05/2016	Adequate
41323-301	[41323-301] - Rizzo Center Phase III Acquisition	8953	Kenan-Flager Business School - Rizzo Conference Center	Non-State Debt	\$36,000,000	\$627,520	Design		Adequate
41323-304	[41323-304] - Improve Pedestrian and Vehicular Area from Franklin to Cameron Avenue	11971	Porthole Alley - Pedestrian & Vehicular Area Improvements	Non-General	\$2,850,000	\$433,524	Design		Adequate
41323-308	[41323-308] - HVAC Controls Upgrades for Energy Efficiency	11165	Hanes, Mitchell, Swain, & Steele Building - HVAC Control Upgrades	Non-General	\$498,000	\$55,500	Design		Adequate

**The University of North Carolina**  
Capital Improvement Projects Report Required by S.L.2015-241  
April 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41323-310	Manning Steam Plant Upgrades (New Power Generation Plant & New Chiller Plant)	10963	Manning Steam Plant Upgrades (New Power Generation Plant & New Chiller Plant)	Non-General	\$106,307,988	\$5,991,649	Design		Adequate
41323-314	[41323-314] - Davis Library Life/Safety Improvements	10996	Davis Library - Life Safety Improvements	Non-General	\$8,778,300	\$1,136,268	Design		Adequate
41323-316	[41323-316] - Kenan Laboratories - Energy Conservation	12055	Kenan Lab - Energy Conservation	Non-General	\$1,000,000	\$190,400	Design		Adequate
41323-317	[41323-317] - Craige Residence Hall - Elevator Modernization	11121	Craige Residence Hall - Elevator Modernization	Non-General	\$683,000	\$632,150	Construction	03/25/2016	Adequate
41323-319	[41323-319] - GA Chiller Replacements	12070	GA CHILLER REPLACEMENTS	Non-General	\$1,072,707	\$991,252	Complete	10/11/2015	Adequate
41323-320	[41323-320] - 2013 Repairs and Renovations-Improvements to roads, walks, drives, and utilities infrastructure	11973	South Road Street Improvements	Non-General	\$305,000	\$40,150	Design		Adequate
41323-320	[41323-320] - 2013 Repairs and Renovations-Improvements to roads, walks, drives, and utilities infrastructure	11974	Campus Wide Sidewalk Improvements	Non-General	\$2,300,000	\$700,100	Design		Adequate
41323-320	[41323-320] - 2013 Repairs and Renovations-Improvements to roads, walks, drives, and utilities infrastructure	11975	Landscape S Columbia St NCDOT Project Area	Non-General	\$150,000	\$35,408			Adequate
41323-320	[41323-320] - 2013 Repairs and Renovations-Improvements to roads, walks, drives, and utilities infrastructure	11976	Ridge Road Pedestrian Improvements	Non-General	\$200,000	\$97,500	Design		Adequate
41323-320	[41323-320] - 2013 Repairs and Renovations-Improvements to roads, walks, drives, and utilities infrastructure	11977	Sitterson Bus Stop on S Columbia	Non-General	\$700,000	\$40,500	Design		Adequate
41323-320	[41323-320] - 2013 Repairs and Renovations-Improvements to roads, walks, drives, and utilities infrastructure	12206	Stadium Drive Improvements	Non-General	\$150,000	\$0			Adequate
41323-321	[41323-321] - 2013 Repairs and Renovations-Roof repairs and replacements	11129	Beard Hall , Rosenau Hall and Old Clinic Building - Partial Roof Replacement and Fall Protection	Non-General	\$743,000	\$702,770	Construction	11/19/2015	Adequate
41323-322	[41323-322] - 2013 Repairs and Renovations-Structural Repairs	11991	Hamilton Hall Structural Repairs	Non-General	\$1,500,000	\$204,473	Design		Adequate
41323-323	[41323-323] - 2013 Repairs and Renovations-Repairs to electrical, plumbing, heating, ventilating and	11159	Emergency Distribution System Upgrades - Berryhill Hall	Non-General	\$470,000	\$447,794	Construction	08/06/2015	Adequate
41323-323	[41323-323] - 2013 Repairs and Renovations-Repairs to electrical, plumbing, heating, ventilating and	11989	Phillips Hall HVAC Repairs	Non-General	\$400,000	\$36,450	Design		Adequate
41323-323	[41323-323] - 2013 Repairs and Renovations-Repairs to electrical, plumbing, heating, ventilating and	11990	Frank Porter Graham HVAC Repairs	Non-General	\$450,000	\$48,868	Design		Adequate
41323-324	[41323-324] - 2013 Repairs and Renovations-Improvements to meet fire safety needs	12567	Wilson Library - Fire Alarm Upgrades	Non-General	\$400,000	\$6,000	Design		Adequate
41323-324	[41323-324] - 2013 Repairs and Renovations-Improvements to meet fire safety needs	12569	Kenan Center - Replace Fire Alarm System	Non-General	\$200,000	\$0			Adequate
41323-326	[41323-326] - Thurston Bowles Cage Wash Installation	11106	Thurston Bowles Cagewash Renovation	Non-General	\$2,000,001	\$1,859,480	Construction	11/12/2015	Adequate
41422-302	[41422-302] - Lineberger Cancer Center Common Equipment Rooms	12158	Lineberger Cancer Center Common Equipment Rooms	Non-General	\$487,000	\$0			Adequate

**The University of North Carolina**  
Capital Improvement Projects Report Required by S.L.2015-241  
April 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41422-303	[41422-303] - Elevator Modernization - Davie Hall, Gardner Hall, and Lineberger Cancer Center	11590	Elevator Modernization - Davie Hall, Gardner Hall, and Lineberger Cancer Center	Non-General	\$2,035,375	\$433,384	Design		Adequate
41422-306	[41422-306] - Lineberger Laboratory Renovations	12156	Lineberger Laboratory Renovations	Non-General	\$210,000	\$72,735	Design	12/11/2015	Adequate
41422-306	[41422-306] - Lineberger Laboratory Renovations	12662	Lineberger Lab Renovations 11-116 A, B, 21-238,239,240	Non-General	\$285,000	\$1,797	Design		Adequate
41423-302	[41423-302] - Biomedical Engineering Renovations in Phillips Hall	11486	Phillips Hall Biomedical Engineering Renovation	Non-General	\$1,797,000	\$1,153,434	Design		Adequate
41423-303	[41423-303] - Murray Hall Laboratory Up-Fits, Rooms 1101 and 3401	11184	Murray Hall Laboratory - Upfit for Room 1101 (Makers Space)	Non-General	\$4,650,000	\$4,363,266	Construction	04/01/2016	Adequate
41423-304	[41423-304] - Improvements to Athletic Facilities	11176	Volleyball Locker Suite Renovation	Non-General	\$1,047,000	\$513,227	Construction	09/15/2015	Adequate
41423-306	[41423-306] - Renovate Kenan Lab 8A for Applied Physical Sciences	11111	Kenan Laboratory Building - Lab 8A Renovation to Rooms 803/805/807	Non-General	\$719,518	\$536,264	Design	01/31/2016	Adequate
41423-307	[41423-307] - Tomkins Chilled Water - Thermal Storage Tank Stabilization	12151	Tomkins Chilled Water -Thermal Storage Tank Stabilization	Non-General	\$663,000	\$21,420	Design		Adequate
41423-308	[41423-308] - Improvements to Meet Fire Safety Needs - Taylor Hall	12094	Fire Safety Needs improvements Taylor Hall	Non-General	\$1,896,000	\$254,980	Design		Adequate
41423-309	[41423-309] - Kenan Laboratories and Friday Center - Roof Repairs and Replacements	12091	Kenan Labs and Friday Ctr Roof Rprs and Replacements	Non-General	\$1,505,800	\$127,058	Design		Adequate
41423-310	[41423-310] - Carolina Inn, Restaurant and Bar Renovation		[41423-310] - Carolina Inn, Restaurant and Bar Renovation	Non-General	\$2,328,000	\$0			Adequate
41423-311	[41423-311] - Ehringhaus, Hinton James, and Carmichael Residence Halls - Roof Replacement	12088	Roof Replacement -Ehringhaus, HJ, & Carmichael	Non-General	\$1,200,000	\$131,100	Design		Adequate
41423-312	[41423-312] - Energy Efficiency Program, Chapman Hall, ITS Manning, and Glaxo Building	12089	Chapman Hall- ESCO Improvements	Non-General	\$400,000	\$44,240	Design		Adequate
41423-312	[41423-312] - Energy Efficiency Program, Chapman Hall, ITS Manning, and Glaxo Building	12090	ITS Manning, Liebert Optimizer & Computer Rm window film	Non-General	\$375,000	\$43,200	Design		Adequate
41423-312	[41423-312] - Energy Efficiency Program, Chapman Hall, ITS Manning, and Glaxo Building	12152	Glaxo Air Flow Reduction	Non-General	\$580,000	\$0	Design		Adequate
41423-313	[41423-313] - Ehringhaus, Hinton James, and Carmichael Residence Halls - Elevator Modernization	12087	Elevator Modernizat on - Ehringhaus, HJ & Carmichael	Non-General	\$1,900,000	\$291,900	Design		Adequate
41423-314	[41423-314] - Structural Repairs - Knapp Sanders and Abernethy Hall	12092	Structural Repairs Knapp Sanders	Non-General	\$586,700	\$111,768	Design		Adequate
41423-314	[41423-314] - Structural Repairs - Knapp Sanders and Abernethy Hall	12093	Abernethy Hall Window Replacement	Non-General	\$490,000	\$25,400	Design		Adequate
41423-315	[41423-315] - University Master Plan	12154	University Master Plan	Non-General	\$1,650,000	\$319,400	Design		Adequate
41423-316	[41423-316] - Repairs to Electrical, Plumbing, and HVAC Systems - School of Dentistry, Davis Library	11386	Cooling Coil Replacement	Non-General	\$525,000	\$481,470	Construction	01/05/2016	Adequate
41423-316	[41423-316] - Repairs to Electrical, Plumbing, and HVAC Systems - School of Dentistry, Davis Library	12084	Dentistry Building -Central Vacuum System Replacement	Non-General	\$945,375	\$99,260	Design		Adequate

**The University of North Carolina**  
Capital Improvement Projects Report Required by S.L.2015-241  
April 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41423-316	[41423-316] - Repairs to Electrical, Plumbing, and HVAC Systems - School of Dentistry, Davis Library	12085	Lineberger Cancer Center HVAC Repairs	Non-General	\$430,500	\$0			Adequate
41423-317	[41223-316] - Campus Way - Finding Signage	12009	Exterior Wayfinding	Non-General	\$2,466,250	\$250,615	Design		Adequate
41423-318	[41423-318] - Morehead Planetarium Building, Renovation of Classrooms, Offices and Exhibit Space	12095	Morehead Planetarium Building, Renovation of Classrooms, Offices and Exhibit Space	Non-General	\$6,576,122	\$0			Adequate
41423-319	[41423-319] - South Building Accessibility Improvements	12096	South Building Accessibility Improvements	Non-General	\$319,700	\$31,550	Design		Adequate
41423-321	[41423-321] - Battle Grove Regenerative Stormwater Conveyance	12153	Battle Grove REgenerative Stormwater Conveyance	Non-General	\$362,439	\$75,108	Design		Adequate
41423-322	[41423-322] - Campus Safety Upgrade	11345	South Building, Room 105 Renovations	Non-General	\$450,000	\$129,460	Complete	09/07/2015	Adequate
41423-322	[41423-322] - Campus Safety Upgrade	13005	Campus Safety Upgrades	Non-General	\$4,250,000	\$0	Design		Adequate
41423-323	[41423-323] - Carolina Performing Arts at Carolina Square (123 W Franklin St)	12144	Carolina Performing Arts at Carolina Square (123 W Franklin St)	Non-General	\$2,500,000	\$0	Design		Adequate
41423-325	[41423-325] - Classroom Renovations to Beard Hall 2nd Floor	12149	Classroom Renovations to Beard Hall 2nd Floor	Non-General	\$504,000	\$107,079	Design		Adequate
41423-326	[41423-326] - Joan H. Gillings Auditorium (Renovation of Rosenau 133 and adjacent spaces)	12145	Joan H. Gillings Auditorium Renovation	Non-General	\$2,400,000	\$132,000	Design		Adequate
41423-327	[41423-327] - Rizzo Center Guest Room Upgrade		[41423-327] - Rizzo Center Guest Room Upgrade	Non-General	\$4,978,050	\$0			Adequate
41423-328	[41423-328] - McGavran Greenburg Animal Facility Improvements	12160	McGavran Greenburg Animal Facility Improvements	Non-General	\$1,949,968	\$155,200	Design		Adequate
41523-301	[41523-301] - Genetic Medicine Bldg Renovations - HIV Cure Center	11535	UNC-GSK HIV Lab Renovation, Genetic Medicine-GSK Portion	Non-General	\$450,000	\$222,482	Construction	09/01/2015	Adequate
41523-302	[41523-302] - Cheek/Clark Building Roof - Emergency Declaration	12140	Cheek Clark Building - Emergency Structural Repair and Renovation	Non-General	\$4,020,000	\$586,764	Design		Adequate
41523-303	[41523-303] - Koury Natatorium Filtration System - Emergency Declaration	12142	Koury Natatorium Filtration System - Emergency Declaration	Non-General	\$750,000	\$71,800	Complete		Adequate
41523-304	[41523-304] - Van Hecke-Wettach Asbestos - Emergency Declaration	12143	Van Hecke Wettach Asbestos - Emergency Declaration	Non-General	\$750,000	\$114,755	Design		Adequate
41523-305	Davie Hall Replacement	12146	Davie Hall Replacement Feasibility Study	Non-General	\$300,000	\$0	Design		Adequate
41523-306	Wilson Hall Annex Renovation	12148	Wilson Hall Annex Renovation	Non-General	\$31,450,173	\$0			Adequate
41523-309	Indoor Practice Facility	12495	Indoor Practice Facility - Eddie Smith Field House	Non-General	\$25,000,000	\$0			Adequate
41523-310	UNC Eshelman School of Pharmacy - Beard Hall Second Floor and Associated Infrastructure Renovation	12467	Beard Hall 2nd Floor & Associated Infrastructure Renovation	Non-General	\$9,713,728	\$0			Adequate
41523-311	Fetzer Field Renovation	12496	Fetzer Field Renovation	Non-General	\$30,000,000	\$0			Adequate
41523-312	Practice Field Renovation and Expansion at Finley Fields	12497	Finley Fields - Practice Field RENovation and Expansion	Non-General	\$10,000,000	\$0			Adequate
41523-313	Kenan Stadium LED Ribbon Boards	12498	Kenan Stadium LED Ribbon Boards	Non-General	\$2,900,000	\$0			Adequate
41523-314	Hooker Fields Improvements	12482	Hooker Fields Improvements	Non-General	\$2,817,500	\$256,570	Design		Adequate
41523-315	Administrative Office Building, 2nd and 3rd Floor Renovation	12715	Administrative Office Building, 2nd and 3rd Floor Renovation	Non-General	\$1,781,426	\$0			Adequate
41523-316	Emergency Power Improvements for UNC Marine Sciences Institutes	12713	Emergency Power Improvements for UNC Marine Sciences Institutes	Non-General	\$414,200	\$0	Design		Adequate

**The University of North Carolina**  
Capital Improvement Projects Report Required by S.L.2015-241  
April 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41523-318	Men's Locker Room Renovation at the Smith Center	14091	Smith Center- Men's locker room Renovation	Non-General	\$4,208,103	\$0	Design		Adequate
41523-319	Odum Village Student Apartment Complex Demolition		Odum Village Student Apartment Complex Demolition	Non-General	\$5,138,593	\$0			Adequate
41523-320	2015-16 Repair and Renovations	12933	Install Addressable Fire Alarm Panels	R&R General	\$541,500	\$0			Adequate
41523-322	2015-16 Repair and Renovations	12934	Replace Electrical Service Panels in Five Campus Buildings	R&R General	\$650,000	\$0			Adequate
41523-324	2015-16 Repair and Renovations	13020	Wilson Library Slate Roof Sectors, Dome Roofing Replacement & Env. Repair	R&R General	\$2,495,000	\$0			Adequate
41523-326	2015-16 Repair and Renovations	13019	Single Ply EPDM Roof Replacement	R&R General	\$610,000	\$0			Adequate
41523-327	2015-16 Repair and Renovations	12983	Built-up Roof Replacement and Envelope Repairs - Hanes Art Center	R&R General	\$1,160,000	\$0			Adequate
41523-329	2015-16 Repair and Renovations	12937	Air Handling Units Replacement (4th Floor) - MacNider Hall	R&R General	\$850,000	\$0			Adequate
41523-330	2015-16 Repair and Renovations	12938	Air Handling Unit #2 Replacement - George Watts Hill Alumni Center	R&R General	\$235,000	\$0			Adequate
45592-301	[45592-301] - Fire Sprinklers - Kenan Laboratories (Basement and Levels 3 through 9)	12141	Fire Sprinklers -Kenan Laboratories(Basement & Leveles 3 through 9)	R&R State Debt	\$2,392,000	\$0			Adequate
	Student Housing - Phase III (Odum Village Housing)	9765	Student Housing - Phase III (Odum Village Housing)		\$3,036,303	\$3,036,303	Cancelled		Adequate
	2015-16 Non-Code-Item Projects		Lineberger Comprehensive Cancer Center - Laboratory Renovations - Phase 1		\$285,000	\$43,352	Construction		Adequate
	UNC Fetzer Gymnasium Gymnastics Platform	11294	UNC Fetzer Gymnasium Gymnastics Platform		\$375,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	11325	Airport Drive Office Building (AOB) Stairs		\$193,400	\$192,680	Construction		Adequate
	Greenlaw Building Distributed Antenna System	11332	Greenlaw Building Distributed Antenna System		\$100,000	\$0	Design		Adequate
	[41423-325] - Classroom Renovations to Beard Hall 2nd Floor	11371	Curriculum Transformation Classroom Renovations-Second Floor Beard Hall		\$300,000	\$0	Design		Adequate
	Art & Sciences Foundation	11399	Art & Sciences Foundation		\$300,000	\$0	Design		Adequate
	Lineberger Admin	11426	Lineberger Plaza Level Administrative Offices Renovation		\$250,000		Construction		Adequate
	Cage Wash Replacement in Room 9 at Davie Hall	11427	Cage Wash Replacement in Room 9 at Davie Hall		\$300,000	\$0	Design		Adequate
	Human Research Ethics - Office Renovation	11446	Human Research Ethics - Office Renovation		\$300,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	11505	MBR Glaxo - Air Handling Unit No. 3 Replacement		\$290,000	\$230,800	Construction	03/17/2016	Adequate
	Resource Research Facility - Bingham 2 Canine Facility	12136	Resource Research Facility - Bingham 2 Canine Facility		\$162,000	\$0	Design		Adequate
	[41423-324] - Childrens Wonder Garden - NC Botanical Gardens	12159	Children's Wonder Garden NC Botanical Gardens		\$765,839	\$0			Adequate
	2015-16 Non-Code-Item Projects	12393	Davis Library- Renovation of main Circualtion desk	General	\$125,000	\$0	Design	01/29/2016	Adequate
	2015-16 Non-Code-Item Projects	12538	Fetzer Hall (Gyms A&B)- Install Fall Protection to Access HVAC	Non-General	\$135,000	\$10,400	Design	03/01/2016	Adequate
	2015-16 Non-Code-Item Projects	12696	Quail Hill HVAC replacement	Non-General	\$170,000	\$14,800	Design	08/31/2016	Adequate
	2015-16 Non-Code-Item Projects	12724	Williamson Building- temporary pedestrian bridge over road	Non-General	\$100,000	\$0	Design	01/29/2016	Adequate

**The University of North Carolina**  
Capital Improvement Projects Report Required by S.L.2015-241  
April 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
	2015-16 Non-Code-Item Projects	12840	Carroll Hall - School of Media and Journalism Feasibility Study	Non-General	\$299,000	\$0	Design	07/01/2016	Adequate
	2015-16 Non-Code-Item Projects	12841	Graham Student Union Feasibility Study	Non-General	\$299,000	\$0	Design	07/01/2016	Adequate
	2015-16 Non-Code-Item Projects	12898	President's Residence 1st & 2nd Floor Cosmetic Renovations	Non-General	\$170,000	\$0	Complete	03/31/2016	Adequate
	2015-16 Non-Code-Item Projects	14114	Brooks Hall 2nd Floor Reconfiguration	General	\$254,000	\$0		05/31/2016	Adequate
UNC Charlotte									
41126-320	[41126-320] - 2011 Repairs and Renovations	12019	Foundation Bldg	Non-General	\$211,300	\$144,695	Construction	01/20/2016	Adequate
41226-301	[41226-301] - Campus Infrastructure Development	9457	CID 1 Roadway Improvements (Phillips & Mary Alexander)	Non-State Debt	\$12,263,034	\$11,797,911	Construction	12/29/2015	Adequate
41226-301	[41226-301] - Campus Infrastructure Development	9471	Belk Gym Renovation	Non-State Debt	\$19,756,014	\$19,429,063	Construction	01/26/2016	Adequate
41226-301	[41226-301] - Campus Infrastructure Development	12195	Hi-Voltage System Renewal	Non-General	\$1,044,071	\$894,615			Adequate
41226-304	[41226-304] - Oak Hall Renovation	9648	Oak Residence Hall Renovation	Non-State Debt	\$8,900,000	\$8,744,436	Construction		Adequate
41226-307	[41226-307] - Elm, Maple, Pine (Phase V) Renovation	9940	Elm, Maple, & Pine Residence Halls Renovation	Non-General	\$18,550,000	\$1,724,429	Design		Adequate
41226-309	[41226-309] - Residence Hall Phase 14	10117	Residence Hall - Phase 14	Non-General	\$49,000,120	\$42,609,724	Construction	10/28/2016	Adequate
41326-306	[41326-306] - Campus-wide Emergency Generator Upgrades	12107	Campus Emergency Generators	Non-General	\$1,200,000	\$89,000	Design		Adequate
41326-307	[41326-307] - Campus Infrastructure Development - Phase 2	10724	Wi-Fi Upgrades for Multiple Buildings	Non-General	\$2,757,000	\$2,791,508	Construction		
41326-307	[41326-307] - Campus Infrastructure Development - Phase 2	10798	Burson Building Renovation	Non-State Debt	\$13,233,382	\$1,467,067	Design		Adequate
41326-307	[41326-307] - Campus Infrastructure Development - Phase 2	11004	CID 2 - East Village Infrastructure	Non-State Debt	\$5,536,825	\$121,923	Design		Adequate
41326-307	[41326-307] - Campus Infrastructure Development - Phase 2	11104	Elevator Upgrades for Multiple Buildings	Non-State Debt	\$3,500,000	\$3,137,989	Construction	02/17/2017	Adequate
41326-307	[41326-307] - Campus Infrastructure Development - Phase 2	11117	Academic Complex Renovations	Non-State Debt	\$12,729,793	\$1,164,309	Design		Adequate
41326-307	[41326-307] - Campus Infrastructure Development - Phase 2	11494	CID 2 - East Village Utilities	Non-General	\$2,100,000	\$6,444	Design		Adequate
41326-308	[41326-308] - Residence Hall, Phase 15		[41326-308] - Residence Hall, Phase 15	Non-General	\$4,429,320	\$0			Adequate
41326-310	[41326-310] - South Entrance Roadway Improvements	10990	South Entrance Roadway Improvements	Non-General	\$2,600,000	\$1,042,986	Design		Adequate
41326-311	[41326-311] - Hawthorn Hall Renovation		[41326-311] - Hawthorn Hall Renovation	Non-General	\$975,000	\$0			Adequate
41326-312	[41326-312] - Moore Hall Renovation		[41326-312] - Moore Hall Renovation	Non-General	\$2,068,755	\$0			Adequate
41326-320	[41326-320] - 2013 Repairs and Renovations	11352	SAC Chiller Replacement	Non-General	\$750,000	\$544,893	Construction	03/20/2016	Adequate
41326-320	[41326-320] - 2013 Repairs and Renovations	11993	Capital Infrastructure Renewal (Atkins)	R&R General	\$1,706,800	\$149,494	Design		Adequate
41426-306	[41426-306] - Student Counseling Center	11381	Student Counseling Center	Non-General	\$4,000,000	\$318,000	Design		Adequate
41426-310	[41426-310] - Residence Dining Hall Renovation	11273	Residence Dining Hall Renovation	Non-General	\$9,600,000	\$1,017,889	Design		Adequate
41426-311	[41426-311] - Scott Hall	11473	Scott Hall Renovation	Non-General	\$2,250,000	\$1,275,401	Design		Adequate
41426-312	[41426-312] - Health and Wellness Center	12165	Health & Wellness Center (HWC)	Non-General	\$65,500,000	\$4,580,199	Design		Adequate
41426-313	[41426-313] - Student Activity Center Fitness Center Renovation	11286	Student Activity Center - Fitness Room Renovation	Non-General	\$489,650	\$353,650	Complete	12/2/2015	Adequate
41526-302	Admissions and Visitors Center	12632	Admissions and Visitors Center	Non-General	\$7,000,000	\$0	Design		Adequate
41526-303	Sycamore Hall Renovation	12735	Sycamore Hall Renovation	Non-General	\$4,200,000	\$0			Adequate
41526-304	Irwin Belk Track Resurfacing	12736	Belk Track Resurfacing	Non-General	\$1,400,000	\$38,261	Design		Adequate



**The University of North Carolina**  
Capital Improvement Projects Report Required by S.L.2015-241  
April 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41526-305	Hickory/Cedar Swing Space	12737	Hickory/Cedar Swing Space	Non-General	\$800,000	\$11,000	Design		Adequate
41526-308	Charlotte Research Institute Entrance Improvements	12866	CRI Entrance Improvements	Non-General	\$2,500,000	\$0			Adequate
41526-309	West Substation	14054	West Substation	Non-General	\$650,000	\$0			Adequate
41526-310	Campus Circulation Improvements	14055	Circulation Improvements	Non-General	\$1,000,000	\$0			Adequate
41526-320	2015-16 Repair and Renovations	12981	Cone Center HVAC	R&R General	\$853,900	\$0			Adequate
41526-321	2015-16 Repair and Renovations	12982	Career Center Renovation	R&R General	\$2,000,000	\$0			Adequate
41526-322	2015-16 Repair and Renovations	12984	Annex Bldg Reno (Med Condo 2)	R&R General	\$600,000	\$0			Adequate
45591-301	[45591-301] - Water Intrusion Repair - Cameron	12164	Water Intrusion Repair - Cameron	R&R State Debt	\$350,000	\$18,260	Design		Adequate
45591-302	[45591-302] - HVAC & Electrical Repairs - Central Campus	12193	HVAC & Electrical Repairs (McEniry Chiller)	R&R State Debt	\$425,800	\$15,000	Design		Adequate
	UNC-Charlotte ADA Improvements Project	11628	CAAC FY15 Improve Ramps & Pathways		\$300,000	\$51,025	Design		Adequate
	2015-16 Non-Code-Item Projects	12204	Fretwell 314, 320 & 330 Renovations	General	\$250,000	\$250,000	Construction	10/30/2015	Adequate
	2015-16 Non-Code-Item Projects	12207	T-Mobile Cellular Tower	General	\$258,300	\$136,300	Construction	06/15/2016	Adequate
	2015-16 Non-Code-Item Projects	12412	CARC 174 Development Relocation	General	\$107,466	\$107,466	Construction	01/27/2016	Adequate
	2015-16 Non-Code-Item Projects	12700	Portal 102, 432 & 436 Upfit	General	\$120,000	\$94,199	Complete	01/15/2016	Adequate
	Emergency Declaration - Demolition of Deteriorated Belk Tower	12873	Belk Tower Demolition	General	\$250,000	\$250,000	Complete	2/17/2016	Adequate
	2015-16 Non-Code-Item Projects	12876	Hauser Alumni Pavilion Sewer	Non-General	\$289,000	\$23,906	Design	06/03/2016	Adequate
	2015-16 Non-Code-Item Projects	12909	Belk Theater Motorized Shell & Replace Lights	General	\$150,000	\$0	Design	08/31/2016	Adequate
	2015-16 Non-Code-Item Projects	12930	Student Union 164 Family Restrooms	Non-General	\$150,000	\$0	Design	09/30/2016	Adequate
	2015-16 Non-Code-Item Projects	14097	CAAC FY16 ADA Pathways	General	\$100,000	\$7,360	Design	06/30/2016	Adequate
	2015-16 Non-Code-Item Projects	14110	Fuel Farm Refurbish	General	\$180,000	\$25,000	Design	06/24/2016	Adequate
	2015-16 Non-Code-Item Projects	14111	King 222 Renovation	General	\$255,000	\$6,840	Design	06/24/2016	Adequate
UNC General Administration									
41312-321	[41312-321] - 2013 Repairs and Renovations	12511	Renovate Room 111, CSLD	R&R General	\$434,471	\$434,471	Complete		Adequate
41512-320	2015-16 Repair and Renovations	12925	Elevator Modernization - C D Spangler Building	R&R General	\$250,000	\$24,000	Design		Adequate
	2015-16 Non-Code-Item Projects	12766	President's House Renovation	Non-General	\$300,000	\$0	Complete	03/19/2016	Adequate
UNC Greensboro									
41125-301	[41125-301] - Student Recreation Center	7928	Student Recreation Center - (7928)	Non-General	\$91,000,000	\$89,539,789	Construction	08/05/2016	Adequate
41325-305	[41325-305] - Renovations to 1510 Walker Avenue	11088	1510 Walker Avenue Building Renovation (Advance Planning)	Non-General	\$500,000	\$450,500	Design		Adequate for planning only
41325-322	[41325-322] - Heating, Ventilating & Air-Conditioning Replacement Phase 2 - Eberhart Building	11316	HHP Cooling Tower and Chiller Replacement	Non-General	\$940,000	\$891,234	Construction		Adequate
41425-302	[41425-302] - Moore-Strong Fire Alarm Replacement	12115	Moore-Strong Fire Alarm Replacement	Non-General	\$1,373,000	\$769,900	Construction	06/11/2016	Adequate
41425-303	[41425-303] - Cone Residence Hall Renovation	12116	Cone Residence Hall Renovation	Non-General	\$9,900,000	\$510,326	Design		Adequate
41525-302	Ragsdale-Mendenhall Residence Hall Renovation	14112	41525-302 Ragsdale Mendenhall Residence Hall Renovations	Non-General	\$1,030,000	\$0			Adequate
41525-320	2015-16 Repair and Renovations	12941	Jackson Library Roof Replacement	R&R General	\$1,276,000	\$0			Adequate
41525-325	2015-16 Repair and Renovations	12946	Eberhart Building Lab 333 Renovation	R&R General	\$282,000	\$78,670	Design		Adequate
45593-302	Foust Building Electrical Upgrades- Phase 1		Foust Building Electrical Upgrades - Phase 1	R&R State Debt	\$459,600				Adequate
45593-303	2900 Oakland Ave. Roof Coating	12477	[45593-303] 2900 Oakland Avenue Roof Repair	R&R State Debt	\$100,000	\$16,900	Design		Adequate
	Feedwater Pump Replacement	11124	Feedwater Pump Replacement		\$163,001	\$129,700	Complete		Adequate

**The University of North Carolina**  
Capital Improvement Projects Report Required by S.L.2015-241  
April 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
	Moore Building 1st Floor Office and Mailroom Renovation	11364	Moore Building 1st Floor Office and Mailroom Renovation		\$300,000		Design		Adequate
	2015-16 Non-Code-Item Projects	12590	Spartan Village Student Housing Phase II	Non-General	\$48,000,000	\$2,350,000	Design	7/31/2017	Adequate
	2015-16 Non-Code-Item Projects	12722	Mehl Renovation (Gateway University Research Park)	Non-General	\$2,000,000	\$0	Design		Adequate for design
<b>UNC Pembroke</b>									
41131-301	[41131-301] - Student Health Services Comprehensive Renovation and Addition	8787	Student Health Services	Non-General	\$4,521,676	\$4,208,654	Construction		Adequate
41331-320	[41331-320] - 2013 Repairs and Renovations	11284	Locklear Hall - window and Masonry Repairs	R&R General	\$144,674	\$23,204	Construction		Adequate
41331-320	[41331-320] - 2013 Repairs and Renovations	11299	Jones Athletic Center Roof Replacement	R&R General	\$221,231	\$15,000	Construction		Adequate
41331-320	[41331-320] - 2013 Repairs and Renovations	12072	Potable Water Line & Valve Replacement	R&R General	\$444,327	\$0			Adequate
41331-320	[41331-320] - 2013 Repairs and Renovations	12075	HVAC Controls Replacement-Lumbree Hall	R&R General	\$123,334	\$0			Adequate
41331-320	[41331-320] - 2013 Repairs and Renovations	12079	ADA Chair Lift Replacment-Moore Hall-13-10429-01	R&R General	\$385,050	\$0			Adequate
41431-301	[41431-301] - Grace Johnson Stadium Expansion, Phase 1	11133	Grace P. Johnson Stadium Expansion - Phase 1	Non-General	\$905,250	\$886,000	Construction		Adequate
41431-302	[41431-302] - Renovate Existing Toilets - Belk Hall		[41431-302] - Renovate Existing Toilets - Belk Hall	Non-General	\$498,750	\$0			Adequate
41531-320	2015-16 Repair and Renovations		2015-16 Repair and Renovations	R&R General	\$1,410,300	\$0			Adequate
44894-301	[44894-301] - Fire Safety Improvements - Student Residence Halls		[44894-301] - Fire Safety Improvements - Student Residence Halls	State Debt	\$44,927	\$0			Adequate
45594-301	[45594-301] - Replace Boiler		[45594-301] - Replace Boiler	R&R State Debt	\$126,400	\$0			Adequate
45594-303	[45594-303] - Replace Electrical Panels - Various & Exterior Luminaires - Education Bldg		[45594-303] - Replace Electrical Panels - Various & Exterior Luminaires - Education Bldg	R&R State Debt	\$111,400	\$0			Adequate
	Chavis University Center Restroom Renovation-2015	11460	Chavis University Center Restroom Renovation-2015		\$207,500	\$8,884	Construction	11/15/2015	Adequate
	Chavis University Center Terrace	11496	Chavis University Center Terrace		\$225,790	\$0	Construction	11/19/2015	Adequate
<b>UNC School Of The Arts</b>									
41338-320	[41338-320] - 2013 Repairs and Renovations	12294	Student Commons & Fitness Center Exterior Waterproofing & Structural Repairs	R&R General	\$335,000	\$30,000	Design		Adequate
41338-320	[41338-320] - 2013 Repairs and Renovations	12480	Film Building 1,2, &3 HVAC Replacement	R&R General	\$405,000	\$48,000	Design		Adequate
41538-320	2015-16 Repair and Renovations		2015-16 Repair and Renovations	R&R General	\$1,410,300	\$0			Adequate
45587-301	[45587-301] - Minor Interior Renovations - Gray, Commons		[45587-301] - Minor Interior Renovations - Gray, Commons	R&R State Debt	\$200,000	\$0			Adequate
45587-302	[45587-302] - Replace Storefront Doors - Gray, Commons		[45587-302] - Replace Storefront Doors - Gray, Commons	R&R State Debt	\$63,000	\$0			Adequate
	2015-16 Non-Code-Item Projects	11337	Dining Hall Renovation at Hanes Student Commons		\$100,000	\$0	Design		Adequate
<b>UNC Wilmington</b>									
40728-303	[40728-303] - Student Recreation Center Expansion	10776	443783 Outdoor Fields & Facilities Enhancement	Non-State Debt	\$7,514,880	\$693,720	Design		Adequate
41328-301	[41328-301] - Softball & Baseball Hitting Facility		[41328-301] - Softball & Baseball Hitting Facility	Non-General	\$100,000	\$0			Adequate
41328-302	[41328-302] - Athletic Tennis Facility		[41328-302] - Athletic Tennis Facility	Non-General	\$250,000	\$0			Adequate
41328-321	[41328-321] - 2013 Repairs and Renovations-HVAC, Life Safety, and Elevator Replacements-S&BSB	12059	416210-HVAC, Life Safety, and Elevator Replacements - S&BS	R&R General	\$1,806,300	\$0			Adequate

**The University of North Carolina**  
Capital Improvement Projects Report Required by S.L.2015-241  
April 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41328-327	[41328-327] - 2013 Repairs and Renovations-Boiler Replacement-Dobo Hall		[41328-327] - 2013 Repairs and Renovations-Boiler Replacement- Dobo Hall	R&R General	\$250,000	\$0			Adequate
41428-301	[41428-301] - Housing Repairs and Renovations, Phase I	11130	Belk Hall - HVAC Renovations	Non-General	\$5,000,000	\$0	Design		Adequate
41428-302	[41428-302] - Housing Repairs and Renovations, Phase II	11131	Graham - Hewlett Hall - HVAC Renovations	Non-General	\$5,000,000	\$0	Design		Adequate
41428-303	[41428-303] - Dining Facilities Repairs and Renovations		[41428-303] - Dining Facilities Repairs and Renovations	Non-General	\$1,500,000	\$0			Adequate
41428-304	[41428-304] - Residential Dining Facility (South)		[41428-304] - Residential Dining Facility (South)	Non-General	\$10,000,000	\$0			Adequate
41428-305	[41428-305] - Parking Repairs and Improvements		[41428-305] - Parking Repairs and Improvements	Non-General	\$1,750,000	\$0			Adequate
41428-306	[41428-306] - Data Network Modernization Wi-Fi Project		[41428-306] - Data Network Modernization Wi-Fi Project	Non-General	\$7,000,000	\$0			Adequate
41528-320	2015-16 Repair and Renovations		2015-16 Repair and Renovations	R&R General	\$2,119,200	\$0			Adequate
45595-301	[45595-301] - Trask - Code Deficiency Upgrades		[45595-301] - Trask - Code Deficiency Upgrades	R&R State Debt	\$476,000	\$0			Adequate
	Warwick Center Fire Alarm Replacement	10394	416220-Warwick Center Fire Alarm Replacement		\$100,000	\$0	Design		Adequate
	Fisher Hall Renovations - Room 1027 Renovations	11318	Fisher Hall Renovations - Room 1027 Renovations		\$100,000	\$0	Design		Adequate
	Dub's Cafe Commercial Restaurant - Interior Renovation	11350	Dub's Cafe Commercial Restaurant - Interior Renovation		\$100,000	\$0	Design		Adequate
	McNeil Hall Office Alterations	11389	McNeil Hall Office Alterations		\$300,000	\$0	Design		Adequate
	Dobo Hall - Environmental Chambers Replacement	11514	Dobo Hall - Environmental Chambers Replacement		\$200,000	\$0	Design		Adequate
	Trask Hall Room 131 C&C Renovation	11519	Trask Hall Room 131 C&C Renovation		\$300,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	12422	Brooks Field Bleacher Replacement	Non-General	\$175,000	\$0		02/28/2016	Adequate
	2015-16 Non-Code-Item Projects	12694	Food Services Hub Building Construction		\$5,300,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	13007	McNeill Hall AV Upgrade Room 3084	General	\$170,000	\$0		06/15/2016	Adequate
	2015-16 Non-Code-Item Projects	14180	CMS-MG Marbionic Building - Install 2 new fume hoods in Room 2017	Non-General	\$160,000	\$0	Design	07/31/2016	Adequate
UNC-TV									
41312-320	[41312-320] - 2013 Repairs and Renovations	10976	Tech Core - HVAC Improvements	R&R General	\$498,869	\$498,869	Complete		Adequate
45598-301	[45598-301] - Chiller 1 Replacement		[45598-301] - Chiller 1 Replacement	R&R State Debt	\$90,000	\$0			Adequate
45598-302	[45598-302] - Bryan Center Dielectric Union Replacement Due to Galvanic Corrosion		[45598-302] - Bryan Center Dielectric Union Replacement Due to Galvanic Corrosion	R&R State Debt	\$130,000	\$0			Adequate
Western Carolina University									
41229-330	[41229-330] - Electrical Distribution Improvements - South Campus	11103	Proposed Gravity Sewer Extension to Serve Future Mixed Use Development Site	R&R General	\$184,000	\$0			Adequate
41329-302	[41329-302] - Brown Building Renovation and Addition	10964	Brown Building Renovation & Addition	Non-General	\$29,590,484	\$28,494,256	Construction	05/09/2017	Adequate
41329-330	[41329-330] - 2013 Repairs and Renovations-Roof repairs and replacements	11394	Ramsey Activities Center - Roof Replacement	Non-General	\$2,825,855	\$175,090	Design		Adequate
41329-336	[41329-336] - 2013 Repairs and Renovations-Improvements to roads, walks, drives, and utilities infra	12033	Metering Replacements (Elec-Wtr - Steam) - Campus Wide	R&R General	\$100,000	\$0			Adequate
41429-302	[41429-302] - Hinds University Center Roof Replacement	12587	Hinds University Center Roof Replacement	Non-General	\$593,616	\$0	Design		Adequate
41429-303	[41429-303] - Lot 73 Parking Expansion	12490	Lot 73 Parking Expansion	Non-General	\$2,552,151	\$157,990	Design		Adequate

**The University of North Carolina**  
Capital Improvement Projects Report Required by S.L.2015-241  
April 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41529-302	Madison Roof Replacement	12613	Madison Roof Replacement	R&R General	\$ 620,220				Adequate
41529-303	Emergency Temporary Steam Plant		Emergency Declaration Project - Emergency Temporary Steam Plant	R&R General					Adequate
41529-304	Telecom Infrastructure Rework Project		Telecom Infrastructure Rework Project	R&R General	\$430,000				Adequate
41529-304	Telecom Infrastructure Rework Project		Telco Hut	R&R General	\$130,000	\$13,500	Design		Adequate
41529-320	2015-16 Repair and Renovations	12931	Ramsey Activity Center-Curtain Wall Repair & Replacement	R&R General	\$1,826,000				Adequate
41529-321	2015-16 Repair and Renovations	12932	Highlands Biological Station - Cottage Renovations	R&R General	\$410,000				Adequate
	2015-16 Non-Code-Item Projects	11654	HFR-3rd Floor Renovation-Project 1		\$250,000	\$0	Design		Adequate
	Reid Building Career Center Renovation	12558	Reid Building Career Center Renovation		\$493,550	\$39,900	Design		Adequate
Winston-Salem State University									
40732-320	Anderson Center Boiler Replacement	11189	Anderson Center Boiler Replacement	R&R General	\$155,625	\$480	Design		Adequate
41232-302	[41232-302] - New Student Housing Building 1 Acquisition		[41232-302] - New Student Housing Building 1 Acquisition	Non-General	\$14,500,000	\$0			Adequate
41232-303	[41232-303] - North Campus Acquisitions and Improvements	9998	North Entry Bridge, Road, & Parking Lots	Non-General	\$7,000,000	\$4,353,402	Construction	07/19/2016	Adequate
41232-304	[41232-304] - Restore the Core - Phase II (Hauser, Pegram, Physical Plant)	11098	Hauser Hall for Music - Renovation & Addition	Non-General	\$12,000,000	\$831,992	Design		Adequate
41232-304	[41232-304] - Restore the Core - Phase II (Hauser, Pegram, Physical Plant)	11178	Physical Plant Renovation for Art & Visual Studies	Non-General	\$4,859,722	\$411,100	Design		Adequate
41232-304	[41232-304] - Restore the Core - Phase II (Hauser, Pegram, Physical Plant)	11619	1000 Ton Chiller Addition	Non-General	\$1,620,838	\$0	Design		Adequate
41232-320	[41232-320] - 2012 Repairs and Renovations	12322	Hall Patterson Chiller, Condensor, Exhaust Repair	R&R General	\$231,801	\$113,421			Adequate
41332-302	[41332-302] - New Residence Hall - Freshmen Living/Learning	10372	New Residence Hall - Freshmen Living/Learning	Non-State Debt	\$21,850,000	\$2,624,261	Construction		Adequate
41332-320	[41332-320] - 2013 Repairs and Renovations	11994	Central Chilled Water Loop Extension - Tie to Blair Hall	R&R General	\$428,027	\$3,871			Adequate
41332-320	[41332-320] - 2013 Repairs and Renovations	11995	Exterior Building Repair - Hall Patterson	R&R General	\$100,000	\$0			Adequate
41332-320	[41332-320] - 2013 Repairs and Renovations	11996	Window Replacement - Hall Patterson	R&R General	\$210,000	\$0			Adequate
41332-320	[41332-320] - 2013 Repairs and Renovations	11997	Fire Alarm System Replacement - FL Atkins Building	R&R General	\$275,000	\$0			Adequate
41332-320	[41332-320] - 2013 Repairs and Renovations	11998	Emergency Generator Installation - Thompson Student Center	R&R General	\$400,000	\$0			Adequate
41532-329	2015-16 Repair and Renovations		2015-16 Repair and Renovations	R&R General	\$1,410,300	\$0			Adequate
45597-301	[45597-301] - Repair Roofs - Campus-wide		[45597-301] - Repair Roofs - Campus-wide	R&R State Debt	\$200,000	\$0			Adequate
45597-302	[45597-302] - Structural Repairs - Campus-wide		[45597-302] - Structural Repairs - Campus-wide	R&R State Debt	\$116,800	\$0			Adequate
	2015-16 Non-Code-Item Projects	10256	Wilson Hall Fire Alarm Replacement		\$350,000	\$24,000	Design		Adequate
	2015-16 Non-Code-Item Projects	11972	Brown Hall Renovation Project Phase 1		\$307,220	\$0			Adequate

\*Some projects use multiple funding sources. The primary (largest) source is listed. Additional funding sources can be found by reviewing the assigned funds associated with the referenced project number as reported in the "Interscope" system.