

The University of North Carolina
Capital Improvement Projects Report Required by S.L. 2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
Appalachian State University									
41030-307	[41030-307] - Anne Belk Hall (Formerly the Old Library Classroom Building)	11319	Anne Belk Hall AHU-1 Modifications	Non-General	\$400,380	\$391,640	Complete		Adequate
41230-308	[41230-308] - Steam Distribution and Condensate Lines	10479	Steam and Condensate Upgrades Central Steam Plant to Convocation Phase 1	Non-General	\$4,391,579	\$4,361,838	Construction	06/03/2016	Adequate
41330-307	[41330-307] - Replacement of Steam System Condensate Line	12067	Stadium Lot Condensate Line Replacement	Non-General	\$499,000	\$0	Design		Adequate
41330-308	[41330-308] - State Farm Recreational Field Improvements	12040	Rec Fields @ State Farm Phase I	Non-General	\$1,275,000	\$1,267,021	Complete		Adequate
41530-301	Panhellenic Hall Fermentation Sciences Renovation	12367	Fermentation Science Relocation	R&R General	\$1,025,000	\$811,853	Construction	07/01/2016	Adequate
41530-302	[41430-304] - New Residence Hall - Winkler Replacement	12114	New Winkler Residence Hall	Non-State Debt	\$35,200,000	\$3,177,368	Construction	12/07/2016	Adequate
41530-303	Howard Street Hall Renovation	12798	Howard Street Hall Renovation	Non-General	\$2,657,905	\$0	Design		Adequate
41530-304	Steam Plant Vault Utility Tunnel	14052	Steam Plant Vault Utility Tunnel	Non-General	\$2,750,000	\$0	Design		Adequate
41530-305	Campus Master Plan		Campus Master Plan	Non-General	\$375,000	\$0			Adequate
41530-306	Miles Annas Building Wellness Center Renovation	15481	Miles Annas Wellness Center Renovation	Non-General	\$621,110	\$49,890	Design		Adequate
41530-307	Doughton Hall Air Handler	14154	Doughton Make-up Air-Handler Replacement	Non-General	\$330,148	\$32,680	Design		Adequate
41530-321	2015-16 Repair and Renovations	13002	BELK LIBRARY INTERIORS	R&R General	\$370,000	\$0	Design		Adequate
41530-325	2015-16 Repair and Renovations	14053	Garwood Hall Interior Renovations	R&R General	\$282,695	\$0			Adequate
41630-301	Convocation Center Parking Deck		Convocation Center Parking Deck	Non-State Debt	\$11,250,000	\$0			Adequate
41630-302	Holmes Convocation Center Scoreboard Installation	15947	Holmes Convocation Center Scoreboard Installation	Non-General	\$800,000	\$0			Adequate
41630-303	Broyhill Inn Demolition		Broyhill Inn Demolition	Non-General	\$600,000	\$0			Adequate
45581-301	[45581-301] - Sanford Hall Interior Renovations	12261	Sanford hall Interior Upgrades	R&R State Debt	\$244,911	\$244,911	Construction		Adequate
45581-302	[45581-302] - Belk Library Roof Replacement		[45581-302] - Belk Library Roof Replacement	R&R State Debt	\$0	\$0			Adequate
45581-304	Garwood and Walker Hall Cooling Tower Replacements		Garwood and Walker Hall Cooling Tower Replacements	R&R State Debt	\$150,000	\$0			Adequate
46630-301	[41330-301] - Health Sciences Building - Advance Planning	10604	College of Health Sciences Complex	State Debt	\$75,000,000	\$68,528,736	Construction	07/15/2018	Adequate
	New River Light & Power Renovations - Admin. Bldg	10671	New River Light & Power Renovations - Admin. Bldg		\$890,000	\$97,020	Design		Adequate
	2015-16 Non-Code-Item Projects	12310	Roess Dining Hall - Chick-fil-A Renovation	Non-General	\$200,000	\$0	Design	09/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12919	Lovill Hall Roof replacement	Non-General	\$267,300	\$234,900	Complete	08/31/2016	Adequate
	2015-16 Non-Code-Item Projects	12920	Belk Hall Exterior Wall Sealing	Non-General	\$153,400	\$16,400	Design	08/31/2016	Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L.2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
East Carolina University	2015-16 Non-Code-Item Projects	12921	Eggers Hall Exterior Wall Sealing	Non-General	\$217,600	\$13,600	Design	08/31/2016	Adequate
	2015-16 Non-Code-Item Projects	15759	Observation Decks at Athletic Center	Non-General	\$150,000		Design	09/01/2016	Adequate
	2015-16 Non-Code-Item Projects	15778	McAlister's Dinning Room Renovation	Non-State Debt	\$300,000	\$0	Design	08/10/2016	Adequate
40883-301	[40636-301] - Dental School - non-COPS	7054	School of Dentistry	State Debt	\$87,514,480	\$87,514,480	Construction	11/26/2015	Adequate
41036-304	[41036-304] - Main Campus Police, Environmental Health & Safety, Parking & Transportation Building			Non-General	\$500,000	\$0			Adequate
41136-306	[41136-306] - New Student Union & Health Sciences Student Service Building	9263	Main Campus Student Union & Parking Deck	Non-General	\$122,200,000	\$115,908,696	Construction	07/22/2018	Adequate
41136-306	[41136-306] - New Student Union & Health Sciences Student Service Building	10217	Health Sciences Campus Student Center	Non-General	\$34,100,000	\$31,626,814	Construction	03/11/2017	Adequate
41136-308	[41136-308] - Belk Residence Hall	9246	New Belk Residence Hall Facility	Non-General	\$59,475,000	\$58,947,717	Construction	08/01/2015	Adequate
41136-322	[41136-322] - 2011 R&R - Mechanical Electrical & Plumbing Repairs	10488	Replacement Condensate & Electrical Utilities at Greenmill Run	R&R General	\$1,888,804	\$1,881,861	Complete	3/23/2016	Adequate
41236-306	[41236-306] - White Residence Hall Renovations	9571	White Residence Hall Renovations	Non-State Debt	\$22,088,700	\$20,201,018	Construction	08/01/2016	Adequate
41236-313	[41236-313] - Dance Studio	10067	Woodworks Building Dance Studio	Non-General	\$4,265,000	\$358,087	Cancelled		Adequate
41236-314	[41236-314] - School of Dental Medicine 4th Floor Fit-Up, Phase I	10290	School of Dental Medicine - 4th Floor Upfit	Non-General	\$7,492,526	\$7,009,372	Construction	07/20/2016	Adequate
41236-316	[41236-316] - North Recreational Complex, Phase 3	10492	North Recreational Complex - Phase 3	Non-General	\$5,000,000	\$378,070	Design		Adequate
41236-321	[41236-321] - 2012 R&R - Mechanical Electrical & Plumbing Repairs	11333	Science & Technologies Chiller Plant #1	R&R General	\$14,460	\$14,460	Design		Adequate
41236-321	[41236-321] - 2012 R&R - Mechanical Electrical & Plumbing Repairs	12349	Condenser Water System Filter Pump Erwin and Bloxton Buildings - Transformer and MDP	R&R General	\$205,100	\$193,500	Design	09/19/2016	Adequate
41236-321	[41236-321] - 2012 R&R - Mechanical Electrical & Plumbing Repairs	12450	HSC Misc Repair	R&R General	\$107,865	\$0			Adequate
41336-306	[41336-306] - Student Services Building	11507	Student Services Building (One Stop Shop)	Non-General	\$2,838,258	\$267,386	Design		Adequate
41336-307	[41336-307] - Family Medicine Center - Sports Medicine	14376	Family Medicine Center - Sports Medicine Module Buildout	Non-General	\$499,960	\$413,700	Design	12/05/2016	Adequate
41336-326	[41336-326] - 2013 R&R - HVAC	10805	Health Sciences Campus - Central Utility Plant Cooling Towers Replacement	R&R General	\$2,156,956	\$2,156,956	Construction	07/18/2016	Adequate
41336-326	[41336-326] - 2013 R&R - HVAC	12416	Main Campus Steam Plant Valve Replacements	R&R General	\$229,600	\$226,735	Complete	7/15/2016	Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L.2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41336-329	[41336-329] - 2013 R&R - Roads, Walks, Drives	10997	Ward Sports Medicine - Steam and Condensate Replacement	R&R General	\$99,099	\$99,099	Design		Adequate
41336-329	[41336-329] - 2013 R&R - Roads, Walks, Drives	12046	Wright/Ragsdale/McGinnis Storm Drain	R&R General	\$290,000	\$271,671	Design	10/22/2016	Adequate
41436-302	[41436-302] - Aycock Basement and Exterior Accessibility Improvements	11182	Aycock Basement Renovation and Exterior Accessibility Improvements	Non-General	\$2,961,100	\$255,522	Design		Adequate
41436-303	[41436-303] - Transit Facility Site Improvements	12066	Transit Facility Site Improvements	Non-General	\$945,784	\$119,360	Design		Adequate
41436-306	[41436-306] - Dowdy Ficklen Stadium Press Box Renovation and Expansion	12104	Dowdy Ficklen Stadium Press Box Renovation and Expansion	Non-General	\$3,750,000	\$344,180	Design		Adequate
41436-308	[41436-308] - Clement Residence Hall Renovation	10689	Clement Residence Hall Renovation	Non-State Debt	\$20,000,000	\$6,816,425	Construction	08/02/2016	Adequate
41436-309	[41436-309] - Brody School of Medicine Risk Management Office and Administrative Meeting/Conference	12117	Administrative Meeting/Conference	Non-General	\$341,000	\$309,449	Construction	03/10/2016	Adequate
41436-310	[41436-310] - Haynie Building Repair and Renovation		[41436-310] - Haynie Building Repair and Renovation	Non-General	\$2,840,075	\$0			Adequate
41536-301	Four Residence Hall Renovation	13051	Greene Residence Hall Renovation	Non-General	\$21,000,000	\$113,000	Design		Adequate
41536-302	Bate Student Technology Center Renovations	12711	Bate Building - Student Technology Center Renovations	Non-General	\$484,500	\$473,191	Design	09/21/2016	Adequate
41536-303	Classroom Renovations - Brewster & Allied Health Buildings	12712	Classroom Renovations - Brewster & Allied Health Buildings	Non-General	\$499,500	\$306,719	Design	07/30/2016	Adequate
41536-305	Brody Building High Rise Code Study	14141	Brody Medical Sciences Building - High Rise Code Study	Non-General	\$125,000	\$98,000	Design		Adequate
41536-306	Mendenhall Catering Kitchen Renovation	14113	Mendenhall Catering Kitchen Renovation	Non-General	\$200,000	\$0			Adequate
41536-307	Biotechnology Building Elevator Modernization	14145	Biotechnology Building - Elevator Modernization	Non-General	\$321,000	\$11,120	Design		Adequate
41536-308	Replace Steam and Condensate at College Hill Area	14191	Main Campus-Replace Steam and Condensate at College Hill Area	Non-General	\$1,000,000	\$0			Adequate
41536-309	Joyner Library Roof Replacement	14178	Joyner Library Roof Replacement	Non-General	\$1,637,010	\$56,500	Design		Adequate
41536-310	Main Campus Switch Replacement	14155	Main Campus - Switch Replacement SS#18 and SS#16	Non-General	\$313,136	\$252,975	Design	11/19/2016	Adequate
41536-311	College Hill and Minges Stormwater Relining	14193	Main Campus-College Hill and Minges Stormwater Relining	Non-General	\$376,000	\$0	Design		Adequate
41536-312	Replace Chilled Water Service and Repair HVAC System in McGinnis, Messick, and Speight	14123	Austin Building - Replace Sectionalizing Switch #10	R&R General	\$165,000	\$3,229	Design		Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L.2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41536-312	Replace Chilled Water Service and Repair HVAC System in McGinnis, Messick, and Speight	14192	Replace Chilled Water Service and Repair HVAC System in McGinnis, Messick and Speight	Non-General	\$1,140,000	\$5,350	Design		Adequate
41536-313	Replace Steam and Condensate Lines at Mendenhall, North Side	14184	Mendenhall, North Side - Replace Steam and Condensate Lines	Non-General	\$520,000	\$4,620	Design		Adequate
41536-315	[41436-305] - The Galley Renovation and Expansion, Jones Hall	12103	Jones Galley Renovation and Expansion	Non-General	\$6,131,000	\$100,980	Design		Adequate
41536-316	Leo W. Jenkins Cancer Center Linear Accelerator Replacement	11581	Leo W. Jenkins Cancer Center Linear Accelerator Replacement	Non-General	\$480,000	\$454,646	Design	09/08/2016	Adequate
41536-321	2015-16 Repair and Renovations	14115	Willis Building - Replace Air Conditioning Science and Technology Building-Replace Preheat Coils	R&R General	\$180,000	\$0			Adequate
41536-322	2015-16 Repair and Renovations	14118	Bate Building, Brewster, and Fletcher Music-Replace Bldg Automation Controls	R&R General	\$330,000	\$0			Adequate
41536-323	2015-16 Repair and Renovations	14119	Science & Tech Building - Replace Lab Exhaust Fans	R&R General	\$225,000	\$0			Adequate
41536-325	2015-16 Repair and Renovations	14122		R&R General	\$327,354	\$0			Adequate
41536-329	2015-16 Repair and Renovations	14126	Speight Building - Replace/Refurbish Elevators Brody Medical Sciences Building-	R&R General	\$260,000	\$12,368	Design		Adequate
41536-330	2015-16 Repair and Renovations	14127	Replace/Refurbish South A and B Elevators	R&R General	\$590,800	\$0			Adequate
41536-331	2015-16 Repair and Renovations	14128	Jenkins Fine Arts Building Elevator Modernization	R&R General	\$463,000	\$12,650	Design		Adequate
41536-332	2015-16 Repair and Renovations	14129	Building 127 - Human Resources - Install Fire Alarm System	R&R General	\$128,000	\$75,976	Design	10/28/2016	Adequate
41536-333	2015-16 Repair and Renovations	14130	Fletcher Music Center - Replace Fire Alarm System	R&R General	\$391,000	\$222,786	Design	12/08/2016	Adequate
41536-334	2015-16 Repair and Renovations	14131	Main Campus - Replace Sanitary Sewer Line	R&R General	\$386,000	\$40,090	Design		Adequate
41536-335	2015-16 Repair and Renovations	14132	Fletcher Music Center - Replace Sanitary Sewer Line	R&R General	\$112,000	\$0	Design		Adequate
41536-337	2015-16 Repair and Renovations	14134	Jenkins Fine Arts Center - Replace Roof	R&R General	\$207,000	\$17,969	Design		Adequate
41536-338	2015-16 Repair and Renovations	14136	Leo Jenkins Cancer Center - Replace Lower Roof	R&R General	\$198,000	\$10,616	Design		Adequate
41536-339	2015-16 Repair and Renovations	14137	Main Campus-Ogelsby Drive and Curry Court- Repair and Repave	R&R General	\$221,000	\$0	Design		Adequate
41536-342	2015-16 Repair and Renovations	14140	Main Campus-Chiller Plant #1-Install Chilled Water Meters	R&R General	\$113,000	\$0			Adequate
41636-301	Uptown 209	15956	Uptown 209	Non-General	\$2,998,409	\$0			Adequate
45583-301	[45583-301] - Replace Sectionalizing Breakers A and B - Brody School of Medicine	12315	Replace Sectionalizing Breakers A and B - Brody School of Medicine	R&R State Debt	\$360,000	\$0			Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L. 2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
45583-303	[45583-303] - Install Fuel Oil Containment Facilities - Main Campus Steam Plant	12316	Install Fuel Oil Containment Facilities - Main Campus Steam Plant	R&R State Debt	\$160,000	\$49,315	Design		Adequate
46636-301	2016 Connect NC Bond - Life Sciences and Biotechnology Building	14389	Life Sciences and Biotechnology Building	State Debt	\$90,000,000	\$0	Design		Adequate
	Brewster Wing B Floor 2 Global Classrooms	11142	Brewster Wing B Floor 2 Global Classrooms		\$184,250	\$0	Design		Adequate
	Vidant Medical Center - Open MRI Renovation	11213	Vidant Medical Center - Open MRI Renovation		\$300,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	11359	College of Education - Speight 2nd Floor Classroom/Conference Renovation		\$150,252	\$150,252	Complete	6/20/2016	Adequate
	Chilled Water to Speight	11383	Chilled Water to Speight		\$29,000	\$29,000	Design		Adequate
	[40636-301] - Dental School - non-COPS	11397	HSC Ross Hall HVAC modifications		\$300,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	11400	Interior Renovations to Todd Dining Hall		\$163,091	\$163,091	Design	04/09/2016	Adequate
	HR BLDG FIRE ALARM UPGRADE	11403	HR BLDG FIRE ALARM UPGRADE		\$300,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	11410	HSC Cup Chiller Header Modifications		\$210,210	\$210,210	Complete	6/30/2016	Adequate
	Fletcher Music Fire Alarm Upgrade	11416	Fletcher Music Fire Alarm Upgrade		\$202,286	\$202,286	Design	12/08/2016	Adequate
	2015-16 Non-Code-Item Projects	11622	Rivers Building Alterations To Rooms 154, 205, 208, & 260		\$11,813	\$11,813			Adequate
	2015-16 Non-Code-Item Projects	12319	Fletcher Music Library Renovations	Non-General	\$299,000	\$32,684	Design	06/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12443	Warehouse District Roof Repairs Bldgs 215A and 215B	General	\$125,000	\$125,000	Complete	06/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12564	Brody First Floor Hallway Renovations	General	\$310,247	\$310,247	Construction	06/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12565	Brody Ground Floor Corridor Renovations	General	\$309,028	\$309,028	Construction	06/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12701	Warren Life Sciences-Rms 245, 246, 252-Lab Space Renov	General	\$167,000	\$89,994	Design	05/31/2016	Adequate
	2015-16 Non-Code-Item Projects	12828	Brewster Building C201/C202 Classroom Alterations	General	\$140,274	\$140,274	Design	06/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12836	Science and Tech Lab 347 Renovations	Non-General	\$130,500	\$130,500	Design	06/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12893	Rivers Building - 205, 208, 260 - Renovations for Conference and Class Lab Rooms	Non-General	\$155,521	\$155,521	Construction	12/31/2016	Adequate
	2015-16 Non-Code-Item Projects	12894	Clark LeClair Sealant Repairs	Non-General	\$299,000	\$275,500	Design	12/31/2016	Adequate
	2015-16 Non-Code-Item Projects	12914	HSC CUP Medium Voltage Site Package	General	\$129,788	\$129,788	Complete	05/16/2016	Adequate
	2015-16 Non-Code-Item Projects	13013	Green Mill Run Pedestrian Bridge Repairs	Non-General	\$125,000	\$97,620	Design	06/17/2016	Adequate
	2015-16 Non-Code-Item Projects	13015	Bate Building Lighting Upgrades for Energy Measures	Non-General	\$173,800	\$173,800	Complete	6/21/2016	Adequate
	2015-16 Non-Code-Item Projects	14103	HSC Fiber Ductbank Infrastructure Extension	General	\$217,800	\$119,424	Complete	6/24/2016	Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L.2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
	2015-16 Non-Code-Item Projects	15680	Student Recreation Center-Envelope Repair-Phase I	Non-General	\$271,110	\$24,500	Design	03/01/2017	Adequate
	2016-17 Non-Code-Item Projects	15982	Facilities Eng and Arch Svcs Building Renovation	General	\$290,000	\$2,150	Design	06/30/2017	Adequate
	2016-17 Non-Code-Item Projects	16031	Building 43 - Mail Services Roof Replacement		\$325,000	\$0			Adequate
	2016-17 Non-Code-Item Projects	16067	ADA Assessment Transition Plan - Veteran's Way	General	\$250,000	\$0	Design	06/30/2017	Adequate
	2016-17 Non-Code-Item Projects	16081	Clark-LeClair Stadium Repairs - Phase 2		\$300,000	\$0			Adequate
	2016-17 Non-Code-Item Projects	16102	Building 283 Renovations - 119 Cotanche Street	General	\$300,000	\$0	Design	06/30/2016	Adequate
	2016-17 Non-Code-Item Projects	16109	Bate Building Academic Technology Office Suite Renovation	General	\$150,000	\$0		06/30/2017	Adequate
Elizabeth City State University									
41533-321	2015-16 Repair and Renovations	14308	Wellness Center HVAC	R&R General	\$146,600	\$20,000	Design		Adequate
41533-322	2015-16 Repair and Renovations	14309	Commuter Center Partial Renovation	R&R General	\$146,000	\$0			Adequate
41533-324	2015-16 Repair and Renovations	14311	Vaughan Center partial renovation	R&R General	\$134,500	\$0			Adequate
41533-325	2015-16 Repair and Renovations	14312	Demolish Symera Hall	R&R General	\$244,800	\$29,000	Design		Adequate
41533-326	2015-16 Repair and Renovations	14313	Electrical Repairs	R&R General	\$216,500	\$19,206	Design		Adequate
41533-327	2015-16 Repair and Renovations	14314	Thorpe partial renovations	R&R General	\$117,500	\$0			Adequate
41533-328	2015-16 Repair and Renovations	14315	sidewalks and roads	R&R General	\$168,000	\$117,675	Complete	8/8/2016	Adequate
41533-329	2015-16 Repair and Renovations	14316	Campus PME	R&R General	\$105,300	\$8,140	Construction		Adequate
[46633-301/302] 2016 Connect NC Bond - Moore Hall Building Renovation and G.R.			2016 Connect NC Bond - Moore Hall and G.R.						
46633-301	Little Library Building Renovation		Little Library Building Renovations	State Debt	\$13,000,000	\$0			Adequate
	2015-16 Non-Code-Item Projects	12844	Main Gate Upgrade	Non-General	\$175,000	\$6,200	Design	08/15/2016	Adequate
Fayetteville State University									
41134-301	[41134-301] - Rudolph Jones Student Center Expansion and Renovation	11479	Rudolph Jones Student Center Plaza	Non-General	\$308,600	\$127,588	Construction	05/19/2016	Adequate
41334-326	[41334-326] - Chesnutt Roof Design/Repair	12099	Chesnutt Roof Design & Repair	R&R State Debt	\$325,000	\$304,423	Design	11/05/2016	Adequate
41534-320	2015-16 Repair and Renovations	12848	Chesnutt Chiller Replacement	R&R General	\$468,564	\$445,080	Design	07/20/2016	Adequate
41534-321	2015-16 Repair and Renovations	12859	Butler Elevator Upgrade	R&R General	\$456,551	\$0	Design		Adequate
41534-322	2015-16 Repair and Renovations	12852	Butler Theater Renovation	R&R General	\$465,832	\$0			Adequate
46634-301	2016 Connect NC Bond - Lyons Science Building Renovation	15473	Lyons Science Building Renovation	State Debt	\$10,000,000	\$0			Adequate
	2015-16 Non-Code-Item Projects	12402	Lyons Science RISE Lab	Non-General	\$121,341	\$121,341	Construction	01/06/2016	Adequate
	2015-16 Non-Code-Item Projects	15713	Main Entrance	Non-General	\$270,575	\$270,575	Construction	12/31/2016	Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L. 2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
NCA & T State University	[41237-302] - Williams Dining Hall Kitchen Replacement		[41237-302] - Williams Dining Hall Kitchen Replacement	Non-General	\$850,000	\$0			Adequate
41237-302	Kitchen Replacement	8608	New Student Center	Non-State Debt	\$90,000,000	\$80,995,200	Construction	05/11/2018	Adequate
41337-301	[41337-301] - New Student Center Renovations	11160	Fort IRC Process Cooling	R&R General	\$675,630	\$675,630	Design		Adequate
41337-320	[41337-320] - 2013 Repairs and Renovations	12006	Interior Building Improvements	R&R General	\$421,044	\$409,937	Design		Adequate
41337-320	[41337-320] - 2013 Repairs and Renovations	12007	Storm Drainage Improvement	R&R General	\$125,000	\$48,466	Construction		Adequate
41337-301	[41437-301] - University Clock Tower	11177	New Bell Tower	Non-General	\$1,301,000	\$1,101,064	Construction	03/15/2016	Adequate
41437-302	[40437-305] - Agricultural Pavilion	12168	Agriculture Pavilion	Non-General	\$4,469,005	\$0	Design		Adequate
41537-301	Morrow Hall Electrical and Restrooms Upgrade	12763	Morrow Hall Electrical and Restrooms Upgrade	Non-General	\$1,106,846	\$0	Design		Adequate
41537-302	Van Story Residence Hall HVAC Upgrade	12764	Vanstory Residence Hall HVAC Upgrade	Non-General	\$1,026,377	\$0	Design		Adequate
41537-331	2015-16 Repair and Renovations		2015-16 Repair and Renovations	R&R General	\$2,015,300	\$0			Adequate
45585-302	Maintenance - Campus-wide		[45585-302] - Roof Repair and Maintenance - Campus-wide	R&R State Debt	\$100,000	\$0			Adequate
45585-303	[45585-303] - Steam, Utilities and Walks Improvements - Campus-wide		[45585-303] - Steam, Utilities and Walks Improvements - Campus-wide	R&R State Debt	\$165,000	\$0			Adequate
46637-301	2016 Connect NC Bond - Engineering Building	15521	Engineering Building	State Debt	\$90,000,000	\$0			Adequate
	2015-16 Non-Code-Item Projects	12228	Benbow Hall - Textile and Computer Lab		\$180,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	12967	Curtis Hall Door Replacement	Non-General	\$145,000	\$0	Design	07/29/2016	Adequate
	2015-16 Non-Code-Item Projects	15736	Student Health Center X-ray	Non-General	\$100,000	\$0	Design	12/01/2016	Adequate
	2016-17 Non-Code-Item Projects	15901	Carver Hall Lounge/Entry	Non-General	\$191,708	\$0	Design	12/15/2016	Adequate
NC Arboretum									
41529-322	2015-16 Repair and Renovations	14397	Production Greenhouse/Laboratory Renovation	R&R General	\$150,000	\$5,499	Design		Adequate
41529-323	2015-16 Repair and Renovations	14399	Electrical and HVAC Controller Renovation	R&R General	\$100,000	\$20,571			Adequate
41529-325	2015-16 Repair and Renovations	14401	Education Center Renovations	R&R General	\$175,000				Adequate
45596-302	[45596-302] - Campus-wide Phone Upgrade	12799	Campus Wide Phone Upgrade	R&R State Debt	\$160,000	\$141,616	Construction		Adequate
NC Central University									
	[41335-320] - 2013 Repairs and Renovations-Roof repairs and replacements								
41335-320		12011	B N Duke/Hoey Admin Drainage Repairs	R&R General	\$283,402	\$152,043	Construction		Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L.2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41335-324	[41335-324] - 2013 Repairs and Renovations-Repairs to electrical, plumbing, heating, ventilating and	14061	Retrocommissioning 5 Bldgs-BBRI, BRITE, Mary Townes Science, Turner Law, Michaux Education)	R&R General	\$362,700	\$281,600	Construction		Adequate
41335-325	[41335-325] - 2013 Repairs and Renovations- Improvements to roads, walks, drives, and utilities infra		[41335-325] - 2013 Repairs and Renovations-Improvements to roads, walks, drives, and utilities infra	R&R General	\$188,700	\$0			Adequate
41435-301	[41435-301] - Shepard Library - Academic Improvements for Learning and Technology - Phase 1	11482	James E. Shepard Library Interior Upfit & Renovations	Non-General	\$869,800	\$715,270	Construction	12/13/2015	Adequate
41535-301	Deferred Maintenance and Infrastructure Improvements		Deferred Maintenance and Infrastructure Improvements	Non-State Debt	\$10,500,000	\$0			Adequate
41535-302	Baynes Residence Hall Renovations	15470	Baynes Residence Hall Renovations	Non-General	\$3,148,600	\$149,000	Design		Adequate
41535-321	2015-16 Repair and Renovations		2015-16 Repair and Renovations	R&R General	\$1,502,500	\$0			Adequate
41635-301	New Student Center	15926	New Student Center		\$36,084,571	\$0			Adequate
45586-301	[45586-301] - BRITE Building Roof Restoration		[45586-301] - BRITE Building Roof Restoration	R&R State Debt	\$200,000	\$0		08/31/2016	Adequate
46635-301	2016 NC Connect Bond - Business School	15500	Business School	State Debt	\$30,000,000				Adequate
	Emergency Declaration Project - Turner Law Building Brick Facade Repairs	15477	Emergency Declaration Project - Turner Law Building Brick Facade Repairs		\$1,624,055	\$0	Design		Adequate
	2016-17 Non-Code-Item Projects	15890	Taylor Building Writing Lab HVAC Modifications	Non-General	\$300,000	\$3,000	Design	09/30/2016	Adequate
	2016-17 Non-Code-Item Projects	15916	Shepard Library Archives HVAC Upgrade	Non-General	\$300,000	\$7,350	Design	09/30/2016	Adequate
	2016-17 Non-Code-Item Projects	15917	BN Duke Auditorium Electrical Upgrade	Non-General	\$300,000	\$6,600	Design	09/30/2016	Adequate
	2016-17 Non-Code-Item Projects	15936	NCCU Ticket Office Upfit	Non-General	\$172,987	\$0	Design	10/17/2016	Adequate
NC School Of Science & Math	[41319-320] - 2013 Repairs and Renovations	12108	Rex Lab Renovations	R&R General	\$726,403	\$83,928	Construction		Adequate
41319-320	[41319-320] - 2013 Repairs and Renovations	12592	Miscellaneous Projects	R&R General	\$712,224	\$537,720	Construction		Adequate
41319-320	[41319-320] - 2013 Repairs and Renovations	15507	Hunt Resident Hall Roof Replacement	R&R General	\$350,000	\$0			Adequate
41519-301	Mathematics - Technology Upgrades and Building Repair	14148	Reynolds Engineering Lab Renovations	General	\$650,001				Adequate
41519-301	Mathematics - Technology Upgrades and Building Repair	14149	Physics, Biology, Chemistry Lab Renovations	General	\$649,997	\$0			Adequate
41519-320	2015-16 Repair and Renovations		2015-16 Repair and Renovations	R&R General	\$1,410,300	\$0			Adequate
45588-301	[45588-301] - Infrastructure Repairs - Campus-wide		[45588-301] - Infrastructure Repairs - Campus-wide	R&R State Debt	\$316,800	\$0			Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L. 2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
46619-301 NC State University	2016 NC Connect Bond - NC School of Technology and Engineering	14368	NC School of Technology and Engineering	State Debt	\$58,000,000				Adequate
40824-304	[40824-304] - Centennial Campus Tenant Space Renovations	12068	Research III Ground Floor Interior Fitup-State Climate Office Renovation	Non-General	\$342,414	\$342,414	Complete		Adequate
40824-304	[40824-304] - Centennial Campus Tenant Space Renovations	12311	Freedom Center	Non-General	\$316,711	\$316,711	Complete		Adequate
40824-304	[40824-304] - Centennial Campus Tenant Space Renovations	9696	Partners I - HVAC Renovations (and Partners I & Research II - Energy Improvements)	Non-General	\$6,100,000	\$5,346,284	Construction	03/21/2016	Adequate
40824-313	[40824-313] - Talley Student Center Addition & Renovations	8775	Chancellor's Residence Renovation & Addition for the Gregg Museum	Non-General	\$9,560,000	\$8,841,259	Construction	11/01/2016	Adequate
41224-311	[41224-311] - Reynolds Coliseum Renovations	9912	Reynolds Coliseum Renovations	Non-State Debt	\$34,243,560	\$33,763,120	Construction	08/15/2016	Adequate
41224-315	[41224-315] - 2013 Retained Energy Savings (S.L. 2010- 196) Project	12134	HB1292	Non-General	\$1,135,000	\$1,115,633	Construction		Adequate
41224-319	[41224-319] - Farmers Market Park and Ride Lot	11149	Farmers Market Park and Ride Lot	Non-General	\$162,322	\$97,699	Cancelled		Adequate
41224-320	[41224-320] - 2012 Repairs and Renovations	10317	Centennial Campus Substation Expansion	R&R General	\$6,441,866	\$6,176,967	Construction	06/30/2017	Adequate
41224-320	[41224-320] - 2012 Repairs and Renovations	12342	Centennial Campus Substation Expansion - Phase 2	R&R General	\$922,996	\$872,151	Design		Adequate
41224-370	[41224-370] - Energy Performance Contract	11955	Central Utility Plant Cogeneration System and Building Addition (Energy Performance Contract 4)	Non-State Debt	\$20,226,054	\$1,625,662	Construction		Adequate
41324-301	[41324-301] - Carmichael Locker Room Renovation	10494	Carmichael Gymnasium - Locker Room Renovation	Non-State Debt	\$7,600,000	\$7,438,392	Construction	09/29/2016	Adequate
41324-302	[41324-302] - Centennial Campus Reuse Water	11009	Centennial Campus Reuse Water Line Extension	Non-General	\$1,820,000	\$1,791,764	Complete	7/5/2016	Adequate
41324-305	[41324-305] - Biltmore Hall First Floor Labs	15605	Biltmore Robertson Standby Emergency Generator	Non-General	\$105,866	\$105,386	Design	09/06/2016	Adequate
41324-309	[41324-309] - Greek Village, Phase 2 Infrastructure	10959	Greek Village Phase 2 Infrastructure	Non-General	\$4,500,000	\$3,619,334	Construction	01/31/2017	Adequate
41324-310	[41324-310] - College of Veterinary Medicine - Anatomy Lab Renovation	11145	CVM Anatomy Lab Renovations	Non-General	\$1,750,000	\$1,192,367	Construction	08/13/2015	Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	11108	Monteith Research Center (MRC) Cleanroom Renovations	Non-General	\$8,000,000	\$966,573	Design		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	11487	Winston Hall HVAC Renovations	Non-General	\$1,960,774	\$1,711,933	Complete	8/5/2016	Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L.2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41324-320	[41324-320] - 2013 Repairs and Renovations	11532	College of Textiles Fire Alarm System Renovation	R&R General	\$65,000	\$65,000	Design		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	12008	Storm Water -Design- Pullen & Dan Allen	R&R General	\$107,899	\$107,899	Design		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	12170	North and Central Campus Precincts - Electrical Distribution Upgrades	R&R General	\$473,720	\$473,720	Design		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	12177	Misc Roof Repairs	R&R General	\$180,000	\$104,053	Construction		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	12178	Fall Protection	R&R General	\$150,000	\$133,315	Construction		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	12179	Misc AC and Cooling Tower Replacements	R&R General	\$549,464	\$549,464	Complete		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	12180	Misc HVAC Repairs -	R&R General	\$100,536	\$100,536	Complete		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	12186	Misc Asbestos Removal	R&R General	\$119,129	\$116,800	Construction		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	14377	Broughton Dean's Suite HVAC Improvement	Non-General	\$200,000	\$14,400	Design		Adequate
41324-320	[41324-320] - 2013 Repairs and Renovations	15627	Primrose HVAC	R&R General	\$340,937	\$310,404	Construction	11/17/2016	Adequate
41424-301	[41424-301] Reynolds Coliseum Renovation		[41424-301] Reynolds Coliseum Renovation	Non-State Debt	\$2,912,448	\$0			Adequate
41424-304	[41424-304] - Millstone 4-H History and Learning Center	11070	NC 4-H History and Learning Center - Millstone 4-H Camp	Non-General	\$1,500,000	\$1,455,405	Construction	11/30/2016	Adequate
41424-306	[41424-306] - Harrelson Hall Demolition	11368	Harrelson Hall Demolition	Non-General	\$3,508,000	\$2,600,101	Construction	10/27/2016	Adequate
41424-307	[41424-307] - Patterson Hall Business Center Renovation	11624	Patterson Hall - Business Center Renovation	Non-General	\$1,637,025	\$117,430	Design		Adequate
41424-310	[41424-310] - Centennial Biomedical Campus Chiller Plant Expansion	12137	Centennial Biomedical Campus (CBC) - Chiller Plant Expansion	Non-General	\$740,891	\$139,613	Design		Adequate
41424-310	[41424-310] - Centennial Biomedical Campus Chiller Plant Expansion	12757	CBC Flex Building Utility Extension	R&R General	\$393,721	\$376,301	Construction	11/07/2016	Adequate
41424-311	[41424-311] - D.H. Hill Library - Faculty Research Commons	12111	D. H. Hill Library - Faculty Research Commons	Non-General	\$499,500	\$495,604	Complete	8/22/2016	Adequate
41424-314	[41424-314] - CC Thermal Utilities and Infrastructure (TIC, COT and MRC) - Phase 1	11396	Chilled Water to CTI Permanent Connection	Non-General	\$650,000	\$459,330	Construction	06/19/2016	Adequate
41424-314	[41424-314] - CC Thermal Utilities and Infrastructure (TIC, COT and MRC) - Phase 1	11474	Centennial Campus Thermal Utilities & Infrastructure	Non-General	\$11,700,000	\$1,032,662	Design		Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L. 2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41424-317	[41424-317] - Tucker Hall Renovation	12127	Tucker Hall Renovation	Non-General	\$1,515,994	\$1,460,405	Construction	10/14/2016	Adequate
41424-318	[41424-318] - Bragaw Window Replacement	12128	Bragaw Window Replacement	Non-General	\$1,651,000	\$1,620,734	Complete	10/31/2016	Adequate
41424-319	[41424-319] - CVM Finger Barn #2	12176	CVM Finger Barn #2	Non-General	\$400,000	\$397,952	Construction	11/30/2016	Adequate
41424-321	[41424-321] - CVM 3B Lab Renovation	11580	CVM 3B Lab Renovation	Non-General	\$3,075,000	\$2,865,373	Construction	05/08/2017	Adequate
41424-322	[41424-322] - CALS Animal Health Research Building Addition	12118	CALS Animal Research Health Building Addition	Non-General	\$212,000	\$26,818	Design		Adequate
41524-301	Case Commons Residence Hall	11649	Case Commons Residence Hall	Non-General	\$930,000	\$869,299	Construction	08/02/2018	Adequate
41524-301	Case Commons Residence Hall	12888	Weisiger-Brown Parking Lot	Non-General	\$70,000	\$53,525	Design		Adequate
41524-302	Centennial Campus Extension of Initiative Way	11650	CC Extension of Initiative Way	Non-General	\$1,850,000	\$130,403	Design		Adequate
41524-303	D.H. Hill Accessibility and Elevator Improvements	11651	DH Hill Accessibility & Elevator Improvements	Non-General	\$700,000	\$83,498	Design		Adequate
41524-305	Murphy Center Locker Room Upgrade	11656	Murphy Center Locker Room Upgrade	Non-General	\$672,000	\$671,609	Construction	11/03/2016	Adequate
41524-306	Barbour Drive Realignment	11657	Barbour Drive Realignment	Non-General	\$450,000	\$0	Design		Adequate
41524-307	Varsity Research Building Renovations - Phase 1:	12285	Varsity Research Building - Renovations Phase 1	Non-General	\$2,900,000	\$197,720	Design		Adequate
41524-308	Toxicology Sea Grant Renovations	12288	Toxicology Renovations for SeaGrant/WRRI	Non-General	\$430,550	\$423,853	Construction	06/13/2016	Adequate
41524-309	Varsity Research Building Labs 1112, 1114, and 1116 Modifications	12289	VRB Labs 1112, 1114, 1116 Modifications	Non-General	\$499,800	\$468,467	Complete	8/16/2016	Adequate
41524-310	Western Boulevard Business Services Renovation	12290	Western Blvd Business Services Renovation	Non-General	\$311,200	\$309,898	Design	07/08/2016	Adequate
41524-312	Renovations	16026	CTI Fitup for NonWovens Equipment	Non-General	\$499,999	\$49,500	Design		Adequate
41524-313	Infrastructure	15774	Oval East Parking Deck	Non-State Debt	\$12,000,000	\$0			Adequate
41524-314	Plant Sciences Building	15945	Centennial Campus Utility Infrastructure	Non-General	\$500,000	\$0			Adequate
41524-315	CBC Road Improvements and Traffic Safety	12471	ON HOLD - CBC Road Improvements & Traffic Safety	Non-General	\$150,000	\$0			Adequate
41524-317	CVM Main Building Dining Project	12473	CVM Main Building Dining Project	Non-General	\$495,000	\$296,416	Construction	10/31/2016	Adequate
41524-318	CVM Teaching Theatre Renovation	12474	CVM Teaching Theatre Renovation	Non-General	\$436,000	\$414,665	Construction	11/28/2016	Adequate
41524-319	D.H. Hill Dining Service Area Renovation	12472	DH Hill Dining Area Renovation	Non-General	\$499,000	\$0			Adequate
41524-325	E.S. King Village Roof Replacements-Phase I	12475	ES King Village Roof Replacements - Phase 1	Non-General	\$1,000,000	\$175,179	Design		Adequate
41524-326	Price Music Center First Floor Improvements	12716	Price Music Center First Floor Improvements	Non-General	\$400,000	\$58,700	Design		Adequate
41524-328	Textiles Complex - iLab Renovations	12717	iLab Renovation 4th Floor	Non-General	\$400,000	\$0			Adequate
41524-329	Power America - Varsity Research Renovations	12718	Power America - VRB Renovations	Non-General	\$495,000	\$0			Adequate
41524-330	Talley Retail Upfit - Suite 2260	13035	Talley Retail Upfit Suite 2260	Non-General	\$450,000	\$0	Design		Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L. 2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41524-331	Millstone 4H Camp Director's Residence	12887	Millstone 4H Camp Director's Residence	Non-General	\$175,000		Construction		Adequate
41524-332	CMAST Housing Building Code Upgrades	12901	CMAST Housing Code Upgrades	Non-General	\$400,000	\$380,465	Design	11/29/2016	Adequate
41524-334	Owen Hall Renovation	14360	Owen Renovation	Non-General	\$1,450,000	\$0	Design		Adequate
41524-336	Therlogenology Facility at Reedy Creek Equine Farm	15660	Reedy Creek Equine Farm	Non-General	\$230,000	\$8,000			Adequate
41524-338	Dabney Hall Lab Exhaust Upgrades - Phase 1	15444	Dabney HVAC	Non-General	\$1,100,000				Adequate
41524-339	Murphy Center Media Center Renovation	13034	Murphy Center Broadcast Studio	Non-General	\$195,000	\$0	Design		Adequate
41524-340	Dearstynne Avian and Entomology Renovations	15659	Dearstynne Entomology and Avian HVAC Upgrades	Non-General	\$1,500,000	\$0			Adequate
41524-341	Scott Hall HVAC Upgrades	15658	Scott Hall HVAC Upgrades	Non-General	\$750,000	\$0	Design		Adequate
41524-350	2015-16 Repair and Renovations - Roofing and Waterproofing	14224	Partners 1 Roof Replacement	R&R General	\$350,000	\$34,143	Design		Adequate
41524-350	2015-16 Repair and Renovations - Roofing and Waterproofing	14285	Roof Replacement - HeadHouse 2	R&R General	\$175,000	\$0			Adequate
41524-350	2015-16 Repair and Renovations - Roofing and Waterproofing	14286	Misc Roof Repairs	R&R General	\$147,532	\$0			Adequate
41524-350	2015-16 Repair and Renovations - Roofing and Waterproofing	14287	Misc Waterproofing, caulking, sealants	R&R General	\$100,000	\$0			Adequate
41524-351	2015-16 Repair and Renovations - Elevator Repair and Replacement - Williams Hall and Bostian Hall	14229	Williams Hall Freight Elevator	R&R General	\$230,000	\$26,000	Design		Adequate
41524-351	2015-16 Repair and Renovations - Elevator Repair and Replacement - Williams Hall and Bostian Hall	14230	Bostian Hall Elevator Renovation	R&R General	\$200,000	\$22,500	Design		Adequate
41524-351	2015-16 Repair and Renovations - Elevator Repair and Replacement - Williams Hall and Bostian Hall	14231	Miscellaneous Elevator Repairs/Renovation	R&R General	\$130,000	\$0			Adequate
41524-352	2015-16 Repair and Renovations - HVAC - Lab Exhaust, Repair and Renovation	14284	Misc HVAC Component Replacements	R&R General	\$405,500	\$0			Adequate
41524-354	2015-16 Repair and Renovations - Fire Alarm System Renovation - College of Textiles Phase I of II	14233	COT Ph 1 Fire Alarm System Renovation	R&R General	\$390,959	\$2,495			Adequate
41524-356	2015-16 Repair and Renovations - Building Automation for Energy Conservation	14282	Retro commissioning and lab controls repairs	R&R General	\$250,000	\$0			Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L.2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41524-356	2015-16 Repair and Renovations - Building Automation for Energy Conservation	14283	BAS Upgrades - Design	R&R General	\$200,000	\$0			Adequate
41524-357	2015-16 Repair and Renovations - Space Repairs and Renovations	14276	4H Camps Misc Repairs	R&R General	\$100,000	\$28,822			Adequate
41524-357	2015-16 Repair and Renovations - Space Repairs and Renovations	14277	CALS Research Stations & Farms - Misc Repairs	R&R General	\$100,000	\$0			Adequate
41524-359	2015-16 Repair and Renovations - Steam Campus Infrastructure Repairs	14274	Repave Main Campus Drive	R&R General	\$300,000	\$0			Adequate
41524-360	2015-16 Repair and Renovations - Steam System Renovation - Main Campus Phase VIII B	14273	Steam Phase 8B - Dabney Hall leg	R&R General	\$861,000	\$759,025	Construction	01/02/2017	Adequate
41624-302	Carmichael Addition and Renovation	15928	Carmichael Addition and Renovation	Non-State Debt	\$45,000,000	\$0			Adequate
41624-305	CVM North Theater Renovation	15957	CVM North Theater Renovation, C120	Non-General	\$495,000	\$0			Adequate
41624-306	Dan Allen Parking Deck Repairs	15959	Dan Allen Top of Deck Repairs	Non-General	\$1,400,000	\$0			Adequate
41624-307	CVM C273 Suite Renovation for General Dentistry	16091	CVM Suite C273 Renovation for General Dentistry	Non-General	\$400,000	\$0			Adequate
41624-308	CVM Dining Seating Area Renovation	16090	CVM Dining Seating Area Renovation	Non-General	\$350,000	\$0			Adequate
41624-309	Harris Hall Student Services Center Renovation	16092	Harris Hall Student Services Renovation	Non-General	\$1,750,000	\$0			Adequate
41624-310	Exterior Lighting LED Conversion Phase 1	14275	Exterior Lighting LED Conversion	Non-General	\$100,000	\$0			Adequate
45589-301	[45589-301] - Roof Repairs and Replacement - Gardner Hall	12129	Gardner Hall Roof Replacement	R&R State Debt	\$542,668	\$522,902	Complete	7/21/2016	Adequate
45589-302	[45589-302] - Misc. HVAC Component Replacements	12130	Misc HVAC Repairs	R&R State Debt	\$400,000	\$0			Adequate
45589-303	[45589-303] - DH Hill Library Elevator #3 and #4 Renovation	12131	DH Hill Elevators 1 & 2	R&R State Debt	\$477,628	\$469,170	Design	11/20/2016	Adequate
45589-304	[45589-304] - Fire Alarm System Renovation - College of Veterinary Medicine (CVM)	12133	CVM Fire Alarm System Renovation	R&R State Debt	\$574,041	\$549,322	Design	12/17/2016	Adequate
45589-305	[45589-305] - HVAC Retro-Commissioning and Controls Repair	12132	Misc commissioning	R&R State Debt	\$250,000	\$61,975			Adequate
46624-301	Engineering Building Oval and Campus Infrastructure	12551	Engineering Building Oval	State Debt	\$137,000,000	\$418,818	Design		Adequate
46624-302	Plant Sciences Building	15471	Plant Sciences Building	State Debt	\$85,000,000	\$0			Adequate
			MERC/Toxicology Parking Deck 2015						
	2015-16 Non-Code-Item Projects	12218	Maintenance Repairs	Non-General	\$256,458	\$225,389	Construction	11/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12221	JCRA Pedestrian Entrance	Non-General	\$192,205	\$192,205	Construction	10/31/2016	Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L.2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
	2015-16 Non-Code-Item Projects	12250	Betsy Jeff Penn 4-H Camp Recreation Hall Roof Replacement	Non-General	\$295,520	\$285,020	Design	11/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12338	Poulton Parking Deck Maintenance Repairs	Non-General	\$111,302	\$111,302	Complete	9/7/2016	Adequate
	2015-16 Non-Code-Item Projects	12506	Talley Student Union Wolf Xpress Relocation	Non-General	\$130,000	\$31,000	Design	01/31/2017	Adequate
	2015-16 Non-Code-Item Projects	12539	Engineering Bldg III 4th Floor Labs Power and Fume Hood Additions	General	\$141,000	\$132,870	Construction	12/25/2016	Adequate
	2015-16 Non-Code-Item Projects	12634	DH Hill Room 2302	Non-General	\$260,130	\$35,200	Design	12/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12702	Gregg Museum Telecom Ductbank	Non-General	\$192,000	\$155,732	Construction	12/28/2016	Adequate
	2015-16 Non-Code-Item Projects	12922	Dan Allen Deck Concrete and Coating Repairs	Non-General	\$240,975	\$121,733	Construction	11/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12928	Avent Ferry Complex - Roof Recoating	Non-General	\$308,655	\$308,655	Construction	01/31/2017	Adequate
	2015-16 Non-Code-Item Projects	12980	Research Bldg II Restroom Upgrades	Non-General	\$150,000	\$0		01/31/2017	Adequate
	2015-16 Non-Code-Item Projects	14223	Materials Management Warehouse Parking	Non-General	\$150,000	\$28,600	Design	11/30/2016	Adequate
	2015-16 Non-Code-Item Projects	14324	Grinnells Lab Aquatics Research Space Upfit	Non-General	\$253,000	\$213,957	Construction	11/30/2016	Adequate
	2015-16 Non-Code-Item Projects	14367	Center for Technology & Innovations(CTI) DELTA Move and Logistics for Move	General	\$190,000	\$42,100	Design	11/30/2016	Adequate
	2015-16 Non-Code-Item Projects	14390	Bragaw Hall Telecom Cabling Infrastructure Upgrades on Northside and Southside	Non-General	\$174,200	\$174,200	Construction	11/30/2016	Adequate
	2015-16 Non-Code-Item Projects	15502	Murphy Center Football Graphics	Non-General	\$138,366	\$138,366	Complete		Adequate
	2015-16 Non-Code-Item Projects	15661	Peele Hall Renovations	Non-General	\$268,873	\$226,679	Design	12/30/2016	Adequate
	2015-16 Non-Code-Item Projects	15744	CVM Atrium Lighting Upgrades	Non-General	\$230,480	\$29,000	Design	08/01/2017	Adequate
	2015-16 Non-Code-Item Projects	15789	Carter Finley Reconfigure Accessible Parking	Non-General	\$150,205	\$115,360	Construction	11/24/2016	Adequate
	2015-16 Non-Code-Item Projects	15829	Wolf Village Transit Stop	Non-General	\$125,000	\$10,000	Design	08/31/2017	Adequate
	2016-17 Non-Code-Item Projects	15921	Carter Finley Painting and Roofing Repairs	Non-General	\$114,567	\$114,567	Construction	10/31/2016	Adequate
	2016-17 Non-Code-Item Projects	15958	Ricks Hall First Floor Renovation	General	\$280,000	\$0		02/01/2017	Adequate
UNC Asheville									
41127-320	[41127-320] - 2011 Repairs and Renovations	11959	Campus Wayfinding	R&R General	\$232,461	\$0	Design		Adequate
41227-320	[41227-320] - 2012 Repairs and Renovations	12022	Ramsey Library Boiler Replacement	R&R General	\$305,900	\$0			Adequate
41427-301	Karl Straus Track Building	12546	Karl Straus Track Building	Non-General	\$564,500	\$564,500	Construction	5/13/2015	Adequate
41427-302	[41427-302] - Student Recreation Center Improvements	12555	SRC Gym Floor Replacement	Non-State Debt	\$462,800	\$28,694	Construction	11/16/2015	Adequate
41527-302	Mills Hall Renovations	12846	Mills Hall Shower Replacement	Non-General	\$490,000	\$425,866	Construction	07/28/2016	Adequate
41527-302	Mills Hall Renovations	12847	Mills Hall Structural Repairs and Attic Access Improvement	Non-General	\$200,000	\$51,450	Design		Adequate
41527-320	2015-16 Repair and Renovations	12648	Lipinsky Auditorium Stage & House Lighting Renovation	R&R General	\$175,000	\$169,619	Construction	08/21/2016	Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L.2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41527-324	2015-16 Repair and Renovations	14197	Karpen Hall - Chiller Replacement	R&R General	\$175,000	\$16,000	Design		Adequate
41527-331	2015-16 Repair and Renovations	14344	Phillips Hall - Emergency Egress Stairs	R&R General	\$250,000	\$27,750	Design		Adequate
41627-301	[41427-303] - Highsmith Student Union Study and Renovation	14087	Highsmith Student Union Renovation & Addition	Non-State Debt	\$12,327,940	\$100,185	Design		Adequate
41627-302	Student Apartment Housing	12708	Student Apartment Housing	Non-State Debt	\$33,795,000	\$270,642	Design		Adequate
46627-301	2016 Connect NC Bond - Owen and Carmichael Hall Renovations	15490	Owen Hall and Carmichael Hall Renovation	State Debt	\$15,100,000	\$0	Design		Adequate
			UNC-Asheville - Karpen Hall - UNC Eshelman School of Pharmacy	Non-General	\$208,000	\$107,017	Complete	9/21/2016	Adequate
	2015-16 Non-Code-Item Projects	12446		Non-General	\$100,000	\$0	Design	09/30/2016	Adequate
	2015-16 Non-Code-Item Projects	12656	48 Relic Lane Renovation	Non-General	\$110,000	\$12,205	Design	12/01/2016	Adequate
	2015-16 Non-Code-Item Projects	14365	Drainage Improvements & Structural Repairs to 25 Hyannis	Non-General					
UNC Chapel Hill									
40823-303	[40823-303] - Athletic Facilities Renovation and Expansion	11942	Athletics Facilities Renovations	Non-State Debt	\$7,023,000	\$2,518,915			Adequate
40823-323	Electrical Infrastructure Improvements		Electrical Infrastructure Improvements	Non-State Debt	\$2,674,582	\$0			Adequate
41122-301	[41122-301] - Mary Ellen Jones Renovation - Phase I	9861	Mary Ellen Jones - Renovation - Phase I (6th - 11th Floors)	Non-General	\$117,292,391	\$103,466,157	Construction		Adequate
41123-305	[41123-305] - Cogeneration Facility Warehouse Site Investigation and Remediation	12281	Cogeneration Facility Warehouse Site Environmental Investigation and Remediation	Non-General	\$750,000	\$708,105	Design		Adequate
41123-306	[41123-306] - Lighting Upgrades in Parking Facilities	9411	Dogwood Parking Deck - Lighting Upgrades	Non-General	\$3,000,000	\$2,641,487	Construction	11/26/2016	Adequate
41223-301	[41223-301] - Chilled Water Infrastructure Improvements	12135	Academic Affairs Area Energy Services Utility Improvements(Phase 2)	Non-General	\$6,774,215	\$556,650	Design		Adequate
41223-302	[41223-302] - Steam and Hot Water Infrastructure Improvements	12900	Fuel Supply Analysis Study	Non-General	\$328,250	\$300,000	Design		Adequate
41223-313	[41223-313] - Howell Hall Renovation	9995	Howell Hall Renovation	Non-General	\$12,065,600	\$11,145,188	Construction	06/09/2016	Adequate
41223-315	[41223-315] - Hill Hall Renovations & Addition	10105	Hill Hall Renovation	Non-General	\$19,670,000	\$17,310,685	Construction	10/19/2016	Adequate
41223-326	[41223-326] - Improvements to Roads, Walks, Drives, Utilities	15848	Friday Center Drive/Ridge Road Resurfacing	R&R General	\$437,868				Adequate
41223-326	[41223-326] - Improvements to Roads, Walks, Drives, Utilities	11982	Repair Pedestrian Walkway Bridge - Manning Drive	R&R General	\$498,500	\$479,819	Construction	04/01/2016	Adequate
41223-328	[41223-328] - North Chiller Plant Capacity Upgrade	9972	North Chiller Plant Capacity Upgrade	Non-General	\$4,500,000	\$3,403,129	Construction	03/20/2016	Adequate
41322-304	[41322-304] - Medical Biomolecular Research Building Energy Conservation	12054	MBRB Energy Conservation	Non-General	\$1,500,000	\$1,079,907	Construction	07/01/2016	Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L. 2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41323-301	[41323-301] - Rizzo Center Phase III Acquisition	8953	Kenan-Flager Business School - Rizzo Conference Center	Non-State Debt	\$36,000,000	\$627,520	Construction		Adequate
41323-304	[41323-304] - Improve Pedestrian and Vehicular Area from Franklin to Cameron Avenue	11971	Porthole Alley - Pedestrian & Vehicular Area Improvements	Non-General	\$2,850,000	\$521,520	Design		Adequate
41323-308	[41323-308] - HVAC Controls Upgrades for Energy Efficiency	11165	Hanes, Mitchell, Swain, & Steele Building - HVAC Control Upgrades	Non-General	\$498,000	\$95,358	Design		Adequate
41323-310	Manning Steam Plant Upgrades (New Power Generation Plant & New Chiller Plant)	10963	Manning Steam Plant Upgrades (New Power Generation Plant & New Chiller Plant)	Non-General	\$106,307,988	\$7,141,810	Design		Adequate
41323-314	[41323-314] - Davis Library Life/Safety Improvements	10996	Davis Library - Life Safety Improvements	Non-General	\$8,778,300	\$856,593	Design		Adequate
41323-316	[41323-316] - Kenan Laboratories - Energy Conservation	12055	Kenan Lab HVAC Upgrades and 7th & 8th Floor Renovations	Non-General	\$1,000,000	\$245,800	Design		Adequate
41323-320	[41323-320] - 2013 Repairs and Renovations- Improvements to roads, walks, drives, and utilities infrastructure	11311	Skipper Bowles Drive - Repair & Resurface	R&R General	\$2,387,100	\$2,241,702	Complete	8/3/2016	Adequate
41323-320	[41323-320] - 2013 Repairs and Renovations- Improvements to roads, walks, drives, and utilities infrastructure	11973	South Road Street Improvements	Non-General	\$305,000	\$40,150	Design		Adequate
41323-320	[41323-320] - 2013 Repairs and Renovations- Improvements to roads, walks, drives, and utilities infrastructure	11974	Campus Wide Sidewalk Improvements (The Pit)	Non-General	\$2,300,000	\$2,086,032	Construction		Adequate
41323-320	[41323-320] - 2013 Repairs and Renovations- Improvements to roads, walks, drives, and utilities infrastructure	11975	Landscape S Columbia St NCDOT Project Area	Non-General	\$150,000	\$37,695			Adequate
41323-320	[41323-320] - 2013 Repairs and Renovations- Improvements to roads, walks, drives, and utilities infrastructure	11976	Ridge Road Pedestrian Improvements	Non-General	\$200,000	\$97,500	Design		Adequate
41323-320	[41323-320] - 2013 Repairs and Renovations- Improvements to roads, walks, drives, and utilities infrastructure	11977	Sitterson Bus Stop on S Columbia	Non-General	\$700,000	\$57,337	Design		Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L. 2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41323-320	[41323-320] - 2013 Repairs and Renovations- Improvements to roads, walks, drives, and utilities infrastructure	12206	Stadium Drive Improvements	Non-General	\$150,000	\$0			Adequate
41323-321	[41323-321] - 2013 Repairs and Renovations-Roof repairs and replacements	11129	Beard Hall, Rosenau Hall and Old Clinic Building - Partial Roof Replacement and Fall Protection	Non-General	\$702,770	\$701,076	Construction	11/19/2015	Adequate
41323-322	[41323-322] - 2013 Repairs and Renovations- Structural Repairs	11991	Hamilton Hall Structural Repairs	Non-General	\$1,500,000	\$667,662	Design	02/25/2017	Adequate
41323-323	[41323-323] - 2013 Repairs and Renovations-Repairs to electrical, plumbing, heating, ventilating and	11159	Emergency Distribution System Upgrades - Berryhill Hall	Non-General	\$499,117	\$447,794	Construction	08/06/2015	Adequate
41323-323	[41323-323] - 2013 Repairs and Renovations-Repairs to electrical, plumbing, heating, ventilating and	11989	Phillips Hall HVAC Repairs	Non-General	\$400,000	\$37,887	Design		Adequate
41323-323	[41323-323] - 2013 Repairs and Renovations-Repairs to electrical, plumbing, heating, ventilating and	11990	Frank Porter Graham HVAC Repairs	Non-General	\$450,000	\$47,700	Design		Adequate
41323-324	[41323-324] - 2013 Repairs and Renovations- Improvements to meet fire safety needs	12569	Kenan Center - Replace Fire Alarm System	Non-General	\$173,078	\$0			Adequate
41323-324	[41323-324] - 2013 Repairs and Renovations- Improvements to meet fire safety needs	12567	Wilson Library - Fire Alarm Upgrades	Non-General	\$426,923	\$6,000	Design		Adequate
41323-326	[41323-326] - Thurston Bowles Cage Wash Installation	11106	Thurston Bowles Cagewash Renovation	Non-General	\$2,000,001	\$1,958,033	Construction	11/19/2015	Adequate
41422-301	[41422-301] - Faculty Office Renovations Lineberger Cancer Center	11010	Lineberger Comprehensive Cancer Center - Faculty Office Renovations	Non-General	\$893,557	\$893,557	Complete	4/9/2015	Adequate
41422-302	[41422-302] - Lineberger Cancer Center Common Equipment Rooms	12158	Lineberger Cancer Center Common Equipment Rooms	Non-General	\$487,000	\$480,408	Construction		Adequate
41422-303	[41422-303] - Elevator Modernization - Davie Hall, Gardner Hall, and Lineberger Cancer Center	11590	Elevator Modernization - Davie Hall, Gardner Hall, and Lineberger Cancer Center	Non-General	\$2,035,375	\$205,487	Design		Adequate
41422-306	[41422-306] - Lineberger Laboratory Renovations	12156	Lineberger Laboratory Renovations	Non-General	\$210,000	\$203,201	Construction	12/11/2015	Adequate
41422-306	[41422-306] - Lineberger Laboratory Renovations	12662	Lineberger Lab Renovations 11-116 A, B, 21-238,239,240	Non-General	\$285,000	\$1,797	Design		Adequate
41423-302	[41423-302] - Biomedical Engineering Renovations in Phillips Hall	11486	Phillips Hall Biomedical Engineering Renovation	Non-General	\$1,597,000	\$1,374,938	Construction	08/15/2016	Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L. 2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41423-303	[41423-303] - Murray Hall Laboratory Up-Fits, Rooms 1101 and 3401	11184	Murray Hall Laboratory - Upfit for Room 1101 (Makers Space)	Non-General	\$4,650,000	\$4,307,489	Construction	07/22/2016	Adequate
41423-304	[41423-304] - Improvements to Athletic Facilities	11176	Volleyball Locker Suite Renovation	Non-General	\$1,047,000	\$549,925	Construction	11/20/2015	Adequate
41423-306	[41423-306] - Renovate Kenan Lab 8A for Applied Physical Sciences	11111	Kenan Laboratory Building - Lab 8A Renovation to Rooms 803/805/807	Non-General	\$894,677	\$894,677	Design	01/31/2016	Adequate
41423-307	[41423-307] - Tomkins Chilled Water - Thermal Storage Tank Stabilization	12151	Tomkins Chilled Water - Thermal Storage Tank Stabilization	Non-General	\$663,000	\$598,527	Design	12/08/2016	Adequate
41423-308	[41423-308] - Improvements to Meet Fire Safety Needs - Taylor Hall	12094	Taylor Hall Life Safety Improvements	Non-General	\$1,896,000	\$244,626	Design		Adequate
41423-309	[41423-309] - Kenan Laboratories and Friday Center - Roof Repairs and Replacements	12091	Kenan Labs and Friday Ctr Roof Rprs and Replacements						
41423-310	[41423-310] - Carolina Inn, Restaurant and Bar Renovation		[41423-310] - Carolina Inn, Restaurant and Bar Renovation	Non-General	\$1,505,800	\$1,249,039	Construction	10/25/2016	Adequate
41423-311	[41423-311] - Ehringhaus, Hinton James, and Carmichael Residence Halls - Roof Replacement	12088	Roof Replacement - Ehringhaus, Hinton James, & Carmichael Residence Halls	Non-General	\$1,200,000	\$101,852	Design		Adequate
41423-312	[41423-312] - Energy Efficiency Program, Chapman Hall, ITS Manning, and Glaxo Building	12089	Chapman Hall- ESCO Improvements	Non-General	\$400,000	\$44,240	Design		Adequate
41423-312	[41423-312] - Energy Efficiency Program, Chapman Hall, ITS Manning, and Glaxo Building	12090	ITS Manning, Liebert Optimizer & Computer Rm window film	Non-General	\$375,000	\$43,200	Design		Adequate
41423-312	[41423-312] - Energy Efficiency Program, Chapman Hall, ITS Manning, and Glaxo Building	12152	MBRL Air Flow Reduction	Non-General	\$580,000	\$55,000	Design		Adequate
41423-313	[41423-313] - Ehringhaus, Hinton James, and Carmichael Residence Halls - Elevator Modernization	12087	Elevator Modernization - Ehringhaus, HJ & Carmichael	Non-General	\$2,300,000	\$1,491,905	Design	07/27/2017	Adequate
41423-314	[41423-314] - Structural Repairs - Knapp Sanders and Abernethy Hall	12092	Structural Repairs Knapp Sanders	Non-General	\$586,700	\$405,145	Design		Adequate
41423-314	[41423-314] - Structural Repairs - Knapp Sanders and Abernethy Hall	12093	Abernethy Hall Window Replacement	Non-General	\$490,000	\$25,400	Design		Adequate
41423-315	[41423-315] - University Master Plan	12154	University Master Plan	Non-General	\$1,650,000	\$1,537,410	Design		Adequate
41423-316	[41423-316] - Repairs to Electrical, Plumbing, and HVAC Systems - School of Dentistry, Davis Library	11386	Cooling Coil Replacement	Non-General	\$980,515	\$980,515	Construction	01/05/2016	Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L.2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41423-316	[41423-316] - Repairs to Electrical, Plumbing, and HVAC Systems - School of Dentistry, Davis Library	12084	Dentistry Building - Central Vacuum System Replacement	Non-General	\$1,025,375	\$109,788	Design		Adequate
41423-316	[41423-316] - Repairs to Electrical, Plumbing, and HVAC Systems - School of Dentistry, Davis Library	12085	Lineberger Cancer Center HVAC Repairs	Non-General	\$430,500	\$0			Adequate
41423-317	[41423-316] - Campus Way - Finding Signage	12009	Exterior Wayfinding	Non-General	\$2,466,250	\$250,615	Design		Adequate
41423-318	[41423-318] - Morehead Planetarium Building, Renovation of Classrooms, Offices and Exhibit Space	12095	Morehead Planetarium Building, Renovation of Classrooms, Offices and Exhibit Space	R&R General	\$1,500,000	\$82,800	Design		Adequate
41423-319	[41423-319] - South Building Accessibility Improvements	12096	South Building Accessibility Improvements	Non-General	\$319,700	\$31,550	Design		Adequate
41423-321	[41423-321] - Battle Grove Regenerative Stormwater Conveyance	12153	Battle Grove Regenerative Stormwater Conveyance	Non-General	\$446,439	\$374,608	Design	03/05/2016	Adequate
41423-322	[41423-322] - Campus Safety Upgrade	13005	Campus Camera System Upgrade	Non-General	\$3,648,800	\$124,254	Design		Adequate
41423-322	[41423-322] - Campus Safety Upgrade	11345	South Building, Room 105 Renovations	Non-General	\$567,507	\$567,507	Construction	09/07/2015	Adequate
41423-322	[41423-322] - Campus Safety Upgrade	15802	South Building Temporary Generator	Non-General	\$600,000	\$36,800	Design		Adequate
41423-323	[41423-323] - Carolina Performing Arts at Carolina Square (123 W Franklin St)	12144	Carolina Performing Arts at Carolina Square (123 W Franklin St)	Non-General	\$2,500,000	\$272,235	Design		Adequate
41423-324	[41423-324] - Children's Wonder Garden - NC Botanical Gardens	12159	Children's Wonder Garden NC Botanical Gardens		\$765,839	\$0			Adequate
	[41423-325] - Classroom Renovations to Beard Hall 2nd Floor	11371	Curriculum Transformation Classroom Renovations- Second Floor Beard Hall		\$300,000	\$0			Adequate
41423-325	[41423-325] - Classroom Renovations to Beard Hall 2nd Floor	12149	Classroom Renovations to Beard Hall 2nd Floor	Non-General	\$499,859	\$107,079	Construction	06/28/2015	Adequate
41423-326	[41423-326] - Joan H. Gillings Auditorium (Renovation of Rosenau 133 and adjacent spaces)	12145	Joan H. Gillings Auditorium Renovation (Room 133)	Non-General	\$2,400,000	\$956,698	Construction		Adequate
41423-327	[41423-327] - Rizzo Center Guest Room Upgrade		[41423-327] - Rizzo Center Guest Room Upgrade	Non-General	\$4,978,050	\$0			Adequate
41423-328	[41423-328] - McGavran Greenburg Animal Facility Improvements	12160	McGavran Greenburg Animal Facility Improvements	Non-General	\$1,949,968	\$1,748,278	Construction	11/17/2016	Adequate
41523-301	[41523-301] - Genetic Medicine Bldg Renovations - HIV Cure Center	11535	UNC-GSK HIV Lab Renovation, Genetic Medicine-GSK Portion	Non-General	\$450,000	\$285,082	Construction	09/01/2015	Adequate
41523-302	[41523-302] - Cheek/Clark Building Roof - Emergency Declaration	12140	Cheek Clark Building - Emergency Structural Repair and Renovation	Non-General	\$4,020,000	\$1,023,009	Design		Adequate
41523-304	[41523-304] - Van Hecke-Wettach Asbestos - Emergency Declaration	12143	Van Hecke Wettach Asbestos - Emergency Declaration	Non-General	\$1,500,000	\$1,309,239	Construction	08/21/2016	Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L.2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41523-305	Davie Hall Replacement	12146	Davie Hall Replacement Feasibility Study	Non-General	\$300,000	\$250,980	Design		Adequate
41523-306	Wilson Hall Annex Renovation	12148	Wilson Hall Annex Renovation	Non-General	\$31,450,173	\$0			Adequate
41523-309	Indoor Practice Facility	12495	Indoor Practice Facility - Eddie Smith Field House	Non-General	\$25,000,000	\$0			Adequate
41523-310	UNC Eshelman School of Pharmacy - Beard Hall Second Floor and Associated Infrastructure Renovation	12467	Beard Hall 2nd Floor & Associated Infrastructure Renovation	Non-General	\$9,713,728	\$342,396	Construction	07/26/2016	Adequate
41523-311	Fetzer Field Renovation	12496	Fetzer Field Renovation	Non-General	\$30,000,000	\$0			Adequate
41523-312	Practice Field Renovation and Expansion at Finley Fields	12497	Finley Fields - Practice Field Renovation and Expansion	Non-General	\$12,083,062	\$0			Adequate
41523-313	Kenan Stadium LED Ribbon Boards	12498	Kenan Stadium LED Ribbon Boards	Non-General	\$1,800,000	\$0	Design		Adequate
41523-314	Hooker Fields Improvements	12482	Hooker Fields Improvements	Non-General	\$3,090,098	\$2,853,082	Construction	10/05/2016	Adequate
41523-315	Administrative Office Building, 2nd and 3rd Floor Renovation	12715	Administrative Office Building, 2nd and 3rd Floor Renovation	Non-General	\$1,781,426	\$0			Adequate
41523-316	Emergency Power Improvements for UNC Marine Sciences Institutes	12713	Emergency Power Improvements for UNC Marine Sciences Institutes	Non-General	\$414,200	\$0	Design		Adequate
41523-318	Men's Locker Room Renovation at the Smith Center	14091	Smith Center- Men's locker room Renovation	Non-General	\$4,208,103	\$0	Construction		Adequate
41523-319	Odum Village Student Apartment Complex Demolition	15939	Odum Village Student Apartment Complex Demolition	Non-General	\$5,138,593	\$0	Design		Adequate
41523-320	2015-16 Repair and Renovations	12933	Install Addressable Fire Alarm Panels Replace Electrical Service Panels in Five Campus Buildings	R&R General	\$541,500	\$0	Design		Adequate
41523-322	2015-16 Repair and Renovations	12934	Wilson Library Slate Roof Sectors, Dome	R&R General	\$650,000	\$0	Design		Adequate
41523-324	2015-16 Repair and Renovations	13020	Roofing Replacement & Env. Repair Built-up Roof Replacement, on East & West Sectors B, J & K	R&R General	\$2,495,000	\$0	Design		Adequate
41523-325	2015-16 Repair and Renovations	14353	McCull Building Roof Replacement	R&R General	\$300,000	\$0			Adequate
41523-326	2015-16 Repair and Renovations	13019	Built-up Roof Replacement and Envelope Repairs - Hanes Art Center	R&R General	\$610,000	\$0	Design		Adequate
41523-327	2015-16 Repair and Renovations	12983	Elevators #6434, 9624 & 7255 Repairs	R&R General	\$1,160,000	\$92,000	Design		Adequate
41523-328	2015-16 Repair and Renovations	14077	Air Handling Units Replacement (4th Floor) - MacNider Hall	R&R General	\$825,000	\$0			Adequate
41523-329	2015-16 Repair and Renovations	12937	Air Handling Unit #2 Replacement - George Watts Hill Alumni Center	R&R General	\$850,000	\$0	Design		Adequate
41523-330	2015-16 Repair and Renovations	12938	Emergency Declaration- Steele Building Mold Abatement and Waterproofing	R&R General	\$235,000	\$0	Design		Adequate
41523-331	Boshamer Stadium-Visiting Team Locker Room Renovation	15972	Boshamer Stadium- Visiting Team Locker Room Renovation	Non-General	\$521,535	\$0			Adequate
41523-332	Room Renovation	15973	Room Renovation	Non-General	\$1,230,194	\$93,000	Design		Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L.2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41523-333	Woolen Gym Outside Air Upgrades	15974	Woolen Gym Outside Air Upgrades	Non-General	\$493,474	\$0			Adequate
41623-302	Kenan Lab Building Renovation		Kenan Lab Building Renovation	Non-General	\$1,000,000	\$0			Adequate
41623-304	Mountain Area Health Education Center (MAHEC)	15954	Mountain Area Health Education Center (MAHEC)	General	\$8,000,000	\$0			Adequate
41623-307	Taylor Campus Health Sports Medicine and Specialty Clinics Renovation	16113	Taylor Campus Health Sports Medicine and Specialty Clinics Renovation	Non-General	\$1,900,000	\$0			Adequate
45592-301	[45592-301] - Fire Sprinklers - Kenan Laboratories (Basement and Levels 3 through 9)	12141	Kenan Labs Fire Sprinklers 3 to 9 Floor Renovation	R&R State Debt	\$2,392,000	\$32,760	Design		Adequate
46623-301	2016 Connect NC Bond - Medical Education Building Replacement	15501	Medical Education Building Replacement	State Debt	\$67,550,000	\$0			Adequate
46623-301	2016 Connect NC Bond - Medical Education Building Replacement	16108	Medical Education Building - Berryhill Vivarium Migration	State Debt	\$450,000	\$0			Adequate
	Student Housing - Phase III (Odum Village Housing)	9765	Student Housing - Phase III (Odum Village Housing)		\$2,963,963	\$2,963,963	Cancelled		Adequate
	2015-16 Non-Code-Item Projects	11236	Lineberger Comprehensive Cancer Center - Laboratory Renovations - Phase 1		\$285,000	\$43,352	Construction	04/28/2015	Adequate
	UNC Fetzter Gymnasium Gymnastics Platform	11294	UNC Fetzter Gymnasium Gymnastics Platform		\$375,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	11325	Airport Drive Office Building (AOB) Stairs		\$192,400	\$192,680	Construction	09/03/2015	Adequate
	Greenlaw Building Distributed Antenna System	11332	Greenlaw Building Distributed Antenna System		\$100,000	\$0			Adequate
	Art & Sciences Foundation	11399	Art & Sciences Foundation		\$300,000	\$0	Design		Adequate
	Lineberger Admin. Bldg.	11426	Lineberger Plaza Level Admin Offices Renovation		\$250,000	\$33,300	Design	11/01/2015	Adequate
	Cage Wash Replacement in Room 9 at Davie Hall	11427	Cage Wash Replacement in Room 9 at Davie Hall		\$300,000	\$0	Design		Adequate
	Human Research Ethics - Office Renovation	11446	Human Research Ethics - Office Renovation		\$300,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	11505	MBR Glaxo - Air Handling Unit No. 3 Replacement		\$230,800	\$230,800	Construction	03/13/2016	Adequate
	Resource Research Facility - Bingham 2 Canine Facility	12136	Resource Research Facility - Bingham 2 Canine Facility		\$162,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	12393	Davis Library- Renovation of main Circulation desk	General	\$125,000	\$0	Design	01/29/2016	Adequate
	2015-16 Non-Code-Item Projects	12538	Fetzer Hall (Gyms A&B)- Install Fall Protection to Access HVAC	Non-General	\$135,000	\$10,400	Design	07/04/2017	Adequate
	2015-16 Non-Code-Item Projects	12696	Quail Hill HVAC replacement	Non-General	\$170,000	\$14,800	Design	08/31/2016	Adequate
	2015-16 Non-Code-Item Projects	12724	Williamson Building- temporary pedestrian bridge over road	Non-General	\$100,000	\$0	Design	01/29/2016	Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L.2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
	2015-16 Non-Code-Item Projects	12840	Carroll Hall - School of Media and Journalism Feasibility Study	Non-General	\$299,000	\$0	Design	07/01/2016	Adequate
	2015-16 Non-Code-Item Projects	12841	Graham Student Union Feasibility Study	Non-General	\$299,000	\$0	Design	07/01/2016	Adequate
	2015-16 Non-Code-Item Projects	12898	President's Residence 1st & 2nd Floor Cosmetic Renovations	Non-General	\$170,000	\$0		03/31/2016	Adequate
	2015-16 Non-Code-Item Projects	14114	Brooks Hall 2nd Floor Reconfiguration	Non-General	\$254,000	\$0	Design	05/31/2016	Adequate
	2015-16 Non-Code-Item Projects	14199	Macnider-Suite 260 Pediatric Administration Renovations -	Non-General	\$103,680	\$0		09/01/2016	Adequate
	2015-16 Non-Code-Item Projects	14379	HSL 3rd Floor Renovation for Carolina Health Informatics Program	Non-General	\$187,859	\$0		06/24/2016	Adequate
	2015-16 Non-Code-Item Projects	14383	Burnett-Womack Building, 9th Floor Renovation	Non-General	\$133,556	\$0		07/29/2016	Adequate
	2015-16 Non-Code-Item Projects	14384	Rosenau 023A Renovation of storage space to Innovation Lab	General	\$105,015	\$0		06/30/2016	Adequate
	2015-16 Non-Code-Item Projects	15480	Health Science Library, 3rd Floor room 333 renovation	Non-General	\$187,859	\$0		06/24/2016	Adequate
	2015-16 Non-Code-Item Projects	15619	Kenan Flagler Business School Fitness Center Renovation	Non-General	\$254,325	\$0	Design	08/08/2016	Adequate
	2015-16 Non-Code-Item Projects	15620	Kenan Flagler Business School Graduate Lounge Renovation	Non-General	\$259,743	\$0	Design	09/16/2016	Adequate
	2015-16 Non-Code-Item Projects	15709	Craige & Hinton James Residence Halls- Replace waste stacks in building	Non-General	\$162,250	\$51,550	Design	07/29/2016	Adequate
	2016-17 Non-Code-Item Projects	16078	Giles Horney - Boiler Replacement	R&R General	\$216,500	\$0		11/01/2016	Adequate
UNC Charlotte									
41226-301	[41226-301] - Campus Infrastructure Development	9457	CID 1 Roadway Improvements (Phillips & Mary Alexander)	Non-State Debt	\$12,180,634	\$11,837,686	Construction	01/02/2016	Adequate
41226-301	[41226-301] - Campus Infrastructure Development	9471	Belk Gym Renovation	Non-State Debt	\$19,618,024	\$19,441,182	Construction	04/12/2016	Adequate
41226-301	[41226-301] - Campus Infrastructure Development	11944	Wi/Fi Cellular improvements	Non-General	\$3,000,000	\$2,702,852	Complete		Adequate
41226-301	[41226-301] - Campus Infrastructure Development	12195	Hi-Voltage System Renewal	Non-General	\$815,640	\$787,646			Adequate
41226-301	[41226-301] - Campus Infrastructure Development	12876	Hauser Alumni Pavilion Sewer	Non-General	\$390,000	\$372,611	Construction	07/18/2016	Adequate
41226-301	[41226-301] - Campus Infrastructure Development	15776	Student Union Sewer Repair	Non-General	\$375,000	\$36,520	Design		Adequate
41226-304	[41226-304] - Oak Hall Renovation	9648	Oak Residence Hall Renovation	Non-State Debt	\$8,900,000	\$8,888,804	Construction	07/02/2015	Adequate
41226-307	[41226-307] - Elm, Maple, Pine (Phase V) Renovation	9940	Elm, Maple, & Pine Residence Halls Renovation	Non-General	\$20,405,000	\$16,796,874	Construction	07/23/2017	Adequate
41226-309	[41226-309] - Residence Hall Phase 14	10117	Residence Hall - Phase 14	Non-General	\$49,000,120	\$42,412,201	Construction	10/28/2016	Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L.2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41326-306	[41326-306] - Campus-wide Emergency Generator Upgrades	12107	Campus Emergency Generators	Non-General	\$1,200,000	\$1,071,057	Construction	10/13/2016	Adequate
41326-307	[41326-307] - Campus Infrastructure Development - Phase 2	10724	Wi-Fi Upgrades for Multiple Buildings	Non-General	\$3,416,148	\$2,757,000	Construction	02/04/2016	Adequate
41326-307	[41326-307] - Campus Infrastructure Development - Phase 2	10798	Burson Building Renovation	Non-State Debt	\$13,233,382	\$11,106,077	Construction	08/06/2017	Adequate
41326-307	[41326-307] - Campus Infrastructure Development - Phase 2	11004	CID 2 - East Village Infrastructure	Non-General	\$5,536,825	\$121,923	Design		Adequate
41326-307	[41326-307] - Campus Infrastructure Development - Phase 2	11104	Elevator Upgrades for Multiple Buildings	Non-General	\$4,100,000	\$3,139,748	Construction	02/17/2017	Adequate
41326-307	[41326-307] - Campus Infrastructure Development - Phase 2	11117	Academic Complex Renovations	Non-State Debt	\$21,000,000	\$15,577,479	Construction		Adequate
41326-307	[41326-307] - Campus Infrastructure Development - Phase 2	11494	CID 2 - East Village Utilities	Non-General	\$1,900,000	\$176,444	Design		Adequate
41326-310	[41326-310] - South Entrance Roadway Improvements	10990	South Entrance Roadway Improvements	Non-General	\$1,803,609	\$1,040,476	Construction	09/29/2016	Adequate
41326-312	[41326-312] - Moore Hall Renovation		[41326-312] - Moore Hall Renovation	Non-General	\$2,068,755				Adequate
41326-320	[41326-320] - 2013 Repairs and Renovations	11352	SAC Chiller Replacement	Non-General	\$750,000	\$551,935	Construction	03/20/2016	Adequate
41326-320	[41326-320] - 2013 Repairs and Renovations	11993	Capital Infrastructure Renewal (Atkins)	R&R General	\$1,999,994	\$151,694	Design		Adequate
41326-320	[41326-320] - 2013 Repairs and Renovations	14325	Cone Switch Gear Relocation	Non-General	\$380,000	\$32,200	Design		Adequate
41426-306	[41426-306] - Student Counseling Center	11381	Student Counseling Center	Non-General	\$4,000,000	\$3,792,778	Construction	08/08/2017	Adequate
41426-308	[41426-308] - Kennedy Emergency Generator	11491	Kennedy Building - Emergency Generator	Non-General	\$500,000	\$396,093	Construction	08/11/2015	Adequate
41426-310	[41426-310] - Residence Dining Hall Renovation	11273	Residence Dining Hall Renovation	Non-General	\$11,500,000	\$9,476,198	Construction	04/22/2017	Adequate
41426-311	[41426-311/41626-301] - Scott Hall	11473	Scott Hall Renovation	Non-General	\$22,500,000	\$1,554,780	Design		Adequate
41426-312	[41426-312/41626-302] - Health and Wellness Center	12165	Health & Wellness Center (HWC)	Non-General	\$6,600,000	\$4,604,024	Design		Adequate
41526-301	Emergency Declaration - Demolition of Deteriorated Belk Tower		Emergency Declaration - Demolition of Deteriorated Belk Tower	Non-General	\$0	\$0			Adequate
41526-302	Admissions and Visitors Center	12632	Admissions and Visitors Center	Non-General	\$8,000,000	\$131,714	Design		Adequate
41526-303	Sycamore Hall Renovation	12735	Sycamore Hall Renovation	Non-General	\$420,000	\$65,320	Design		Adequate
41526-304	Irwin Belk Track Resurfacing	12736	Belk Track Resurfacing	Non-General	\$1,850,000	\$1,569,237	Construction	09/09/2016	Adequate
41526-305	Hickory/Cedar Swing Space	12737	Hickory/Cedar Swing Space	Non-General	\$800,000	\$552,562	Construction	08/30/2016	Adequate
41526-306	Colvard Renovations	12912	Colvard Renovation	Non-General	\$1,430,000	\$0			Adequate
41526-307	Belk Plaza Revitalization	12864	Belk Plaza Revitalization	Non-General	\$1,500,000	\$0			Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L.2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41526-308	Charlotte Research Institute Entrance Improvements	12866	CRI Entrance Improvements	Non-General	\$1,500,000	\$0	Design		Adequate
41526-309	West Substation	14054	West Substation	Non-General	\$650,000	\$0			Adequate
41526-310	Campus Circulation Improvements	14055	Circulation Improvements	Non-General	\$1,000,000	\$68,700	Design		Adequate
41526-311	Parking Lot 11A Expansion	15654	Parking Lot 11A Expansion	Non-General	\$475,000	\$328,363	Construction	08/24/2016	Adequate
41526-312	Parking Lot 8 Expansion	15655	Parking Lot 8 Expansion	Non-General	\$475,000	\$1,000			Adequate
41526-314	Union Deck Expansion	15657	Union Deck Expansion	Non-General	\$1,200,000	\$6,000	Design		Adequate
			Facilities Operations/Parking Services Complex						
41526-315	Facilities Operations (FO) Complex	15656	(FO/Pkg Svcs Complex)	Non-General	\$5,129,800	\$23,100	Design		Adequate
41526-320	2015-16 Repair and Renovations	12981	Cone Center HVAC	R&R General	\$1,700,000	\$0			Adequate
41526-321	2015-16 Repair and Renovations	12982	Career Center Renovation	R&R General	\$2,000,000	\$0			Adequate
41526-322	2015-16 Repair and Renovations	12984	Annex Bldg Reno (Med Condo 2)	R&R General	\$600,000	\$0			Adequate
45591-301	[45591-301] - Water Intrusion Repair - Cameron	12164	Water Intrusion Repair - Cameron	R&R State Debt	\$350,000	\$316,278	Construction	10/30/2016	Adequate
45591-302	[45591-302] - HVAC & Electrical Repairs - Central Campus	12193	HVAC & Electrical Repairs (McEniry Chiller)	R&R State Debt	\$425,800	\$425,000	Construction	08/11/2016	Adequate
46626-301	2016 Connect NC Bond - Sciences Building	14355	Sciences Building	State Debt	\$90,000,000	\$0			Adequate
					\$656,640	\$656,640	Construction	12/10/2016	Adequate
	Storrs COA + A Deans Suite Renovation	11212	Storrs COA + A Deans Suite Renovation						
	UNC-Charlotte ADA Improvements Project	11628	CAAC FY15 Improve Ramps & Pathways		\$56,232		Design		Adequate
	2015-16 Non-Code-Item Projects	12909	Belk Theater Motorized Shell & Replace Lights	General	\$140,000	\$137,827	Construction	08/31/2016	Adequate
	2015-16 Non-Code-Item Projects	12930	Student Union 164 Family Restrooms	Non-General	\$150,000	\$139,310	Construction	09/30/2016	Adequate
	2015-16 Non-Code-Item Projects	14097	CAAC FY16 ADA Pathways	General	\$79,160	\$79,160	Construction	06/30/2016	Adequate
	2015-16 Non-Code-Item Projects	14179	Atkins G20 Cooling Solution	General	\$211,797	\$211,797	Construction	06/30/2016	Adequate
	2015-16 Non-Code-Item Projects	14213	Cameron 186 Recording Studio	General	\$84,795	\$84,795	Complete	06/30/2016	Adequate
	2015-16 Non-Code-Item Projects	14343	Hawthorn Hall Redesign Lobby	Non-General	\$335,027	\$335,027	Complete	8/25/2016	Adequate
	2015-16 Non-Code-Item Projects	15485	McEniry 322 Renovations	General	\$155,000	\$58,880	Construction	06/30/2016	Adequate
	2015-16 Non-Code-Item Projects	15489	South Village Speed Table Crossing	General	\$176,054	\$176,054	Complete	06/30/2016	Adequate
	2016-17 Non-Code-Item Projects	15864	Cameron Classroom 180/180A	General	\$220,000	\$202,225	Construction	06/30/2017	Adequate
	2016-17 Non-Code-Item Projects	15885	Cameron 105, 159 & 161 Create Offices	General	\$160,000	\$158,763	Construction	08/31/2016	Adequate
	2016-17 Non-Code-Item Projects	15918	Woodward 125, 130 & 155 Active CR FF&E	General	\$200,000	\$30,687	Design	08/15/2016	Adequate
			Barnhardt SAC 001 Arena Lev. Beam Detect. Relocate	Non-General	\$239,600	\$0	Design	10/31/2016	Adequate
	2016-17 Non-Code-Item Projects	15931	Relocate	Non-General	\$239,600	\$0	Design	10/31/2016	Adequate
	2016-17 Non-Code-Item Projects	15986	Cameron Classroom Support Offices	General	\$150,000	\$71,028	Design	10/31/2016	Adequate
	2016-17 Non-Code-Item Projects	16032	Woodward 453 & 454 CCI Staff Space	General	\$150,000	\$103,466	Construction	09/30/2016	Adequate
	2016-17 Non-Code-Item Projects	16045	LOT 21 - Replace Asphalt	General	\$150,000	\$13,215	Design	06/30/2017	Adequate
	2016-17 Non-Code-Item Projects	16048	KENNEDY IMPROVE PARKING & DELIVERY	General	\$100,000	\$17,700	Design	12/30/2016	Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L.2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
	2016-17 Non-Code-Item Projects	16058	WEST DECK CAMERAS	General	\$113,863	\$100,764	Construction	06/30/2017	Adequate
	2016-17 Non-Code-Item Projects	16099	PARKING LOT 20 RESURFACE	General	\$200,000	\$13,870	Design	06/30/2017	Adequate
UNC General Administration									
41512-320	2015-16 Repair and Renovations	12925	Elevator Modernization - C D Spangler Building	R&R General	\$250,000	\$229,200	Design	01/09/2017	Adequate
41512-323	2015-16 Repair and Renovations	15754	Renovate Mens & Womens Restrooms - SEAA Building	R&R General	\$175,000	\$21,500	Design		Adequate
UNC Greensboro									
41125-301	[41125-301] - Student Recreation Center	7928	Student Recreation Center - (7928)	Non-General	\$91,000,000	\$90,021,786	Complete	8/29/2016	Adequate
41325-305	[41325-305] - Renovations to 1510 Walker Avenue	11088	1510 Walker Avenue Building Renovation	Non-General	\$7,523,000	\$469,490	Design		Adequate
41325-322	[41325-322] - Heating, Ventilating & Air-Conditioning Replacement Phase 2 - Eberhart Building	11316	HHP Cooling Tower and Chiller Replacement	Non-General	\$940,000	\$891,234	Construction	07/14/2016	Adequate
41425-302	[41425-302] - Moore-Strong Fire Alarm Replacement	12115	Moore-Strong Fire Alarm Replacement	Non-General	\$1,373,000	\$816,130	Construction	07/29/2016	Adequate
41425-303	[41425-303] - Cone Residence Hall Renovation	12116	Cone Residence Hall Renovation	Non-General	\$1,164,300	\$510,326	Design		Adequate
41525-301	Elliott University Center Freight Elevator Modernization	11508	Elliott University Center - Freight Elevator Modernization	Non-General	\$361,000	\$343,116	Construction	01/11/2016	Adequate
41525-302	Ragsdale-Mendenhall Residence Hall Renovation	14112	Ragsdale Mendenhall Residence Hall Renovations	Non-General	\$1,030,000	\$0	Design		Adequate
41525-304	Phillips Hawkins Fire Alarm Upgrades	15696	Phillip Hawkins Fire Alarm Upgrades	Non-General	\$990,000	\$0			Adequate
41525-305	Tower Village Roof Replacement	15697	Tower Village Roof Replacement	Non-General	\$595,000	\$0			Adequate
41525-320	2015-16 Repair and Renovations	12941	Jackson Library Roof Replacement	R&R General	\$1,276,000	\$0	Design		Adequate
41525-324	2015-16 Repair and Renovations	12945	Bryan Building Auditorium Air Handling Unit Replacement	R&R General	\$185,000	\$22,900	Design		Adequate
41525-325	2015-16 Repair and Renovations	12946	Eberhart Building Lab 333 Renovation	R&R General	\$282,000	\$233,967	Construction	07/05/2016	Adequate
41525-327	2015-16 Repair and Renovations	12948	Campus Supply Sprinkler System	R&R General	\$300,000	\$26,000	Design		Adequate
45593-302	Foust Building Electrical Upgrades - Phase 1	13036	Foust Building Electrical Upgrades - Phase 1	R&R State Debt	\$459,600	\$10,000	Design		Adequate
46625-301	2016 Connect NC Bond - Nursing and Instructional Building	15503	Nursing and Instructional Building	State Debt	\$105,000,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	12590	Spartan Village Student Housing Phase II		\$48,000,000	\$2,350,000	Design	9/12/2017	Adequate
	2015-16 Non-Code-Item Projects	12722	Mehl Renovation (Gateway University Research Park)		\$2,000,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	15686	Mary Foust CRL Apartment Renovation	Non-General	\$180,000	\$0	Design	08/01/2017	Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L.2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
UNC Pembroke	2015-16 Non-Code-Item Projects	15688	Tower Village Mechanical Equipment Upgrades	Non-General	\$285,000	\$0		08/01/2017	Adequate
	2016-17 Non-Code-Item Projects	15976	Moran Commons Business Center Upfit	Non-General	\$282,000	\$0	Design	04/17/2017	Adequate
	[41131-301] - Student Health Services Comprehensive Renovation and Addition								
41131-301	[41231-320] - 2012 Repairs and Renovations	8787	Student Health Services	Non-General	\$4,521,676	\$4,292,011	Construction	01/30/2017	Adequate
41231-320	[41331-320] - 2013 Repairs and Renovations			R&R General	\$305,900	\$0			Adequate
41331-320	[41331-320] - 2013 Repairs and Renovations	11299	Jones Athletic Center Roof Replacement	R&R General	\$206,231	\$29,858	Construction	12/27/2015	Adequate
41331-320	[41331-320] - 2013 Repairs and Renovations	12072	Potable Water Line & Valve Replacement	R&R General	\$444,327	\$0			Adequate
41331-320	[41331-320] - 2013 Repairs and Renovations	12075	HVAC Controls Replacement-Lumbee Hall	R&R General	\$123,334	\$0			Adequate
41331-320	[41331-320] - 2013 Repairs and Renovations	12079	ADA Chair Lift Replacement-Moore Hall-13-10429-01	R&R General	\$54,584	\$0			Adequate
41431-302	[41431-302] - Renovate Existing Toilets - Belk Hall		[41431-302] - Renovate Existing Toilets - Belk Hall	Non-General	\$498,750	\$0			Adequate
41531-320	2015-16 Repair and Renovations		2015-16 Repair and Renovations	R&R General	\$1,410,300	\$0			Adequate
44894-301	[44894-301] - Fire Safety Improvements - Student Residence Halls		[44894-301] - Fire Safety Improvements - Student Residence Halls	State Debt	\$44,927	\$0			Adequate
45594-301	[45594-301] - Replace Boiler		[45594-301] - Replace Boiler	R&R State Debt	\$126,400	\$0			Adequate
45594-303	[45594-303] - Replace Electrical Panels - Various & Exterior Luminaires - Education Bldg		[45594-303] - Replace Electrical Panels - Various & Exterior Luminaires - Education Bldg	R&R State Debt	\$111,400	\$0			Adequate
45631-301	2016 NC Connect Bond - Business School	15504	Business School	State Debt	\$23,000,000				Adequate
	MARY LIVERMORE WINDOW & STOREFRONT REPLACEMENT	7499	MARY LIVERMORE WINDOW & STOREFRONT REPLACEMENT		\$121,343	\$0			Adequate
	Belk Hall Fireproofing Renovation	10702	Belk Hall Fireproofing Renovation		\$295,186	\$0			Adequate
	Chavis University Center Terrace	11496	Chavis University Center Terrace		\$225,790	\$225,790	Complete	3/31/2016	Adequate
UNC School Of The Arts									
40786-301	[40638-301] - Library	14361	Elhle Drive Repair & Repaving	State Debt	\$300,000	\$285,447	Design	09/16/2016	Adequate
41638-301	Campus Master Plan		Campus Master Plan	Non-General	\$500,000	\$0			Adequate
41338-320	[41338-320] - 2013 Repairs and Renovations	12294	Student Commons & Fitness Center Exterior Waterproofing & Structural Repairs	R&R General	\$335,000	\$283,003	Construction	07/19/2016	Adequate
41338-320	[41338-320] - 2013 Repairs and Renovations	12480	Film Building 1,2, &3 HVAC Replacement	R&R General	\$405,000	\$385,789	Construction	08/16/2016	Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L.2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41338-320	[41338-320] - 2013 Repairs and Renovations	12484	Primary Electrical Distribution	R&R General	\$1,805,400	\$1,777,844	Construction	10/16/2016	Adequate
41538-320	2015-16 Repair and Renovations	14201	Upgrade Fire Alarm System-Center Stage Apartments	R&R General	\$415,300	\$44,800	Design		Adequate
41538-320	2015-16 Repair and Renovations	14203	Replace Flooring in Classrooms Halls & Shops-Design & Production	R&R General	\$230,000				Adequate
41538-320	2015-16 Repair and Renovations	14204	Renovate Dance Locker Rooms-Workplace	R&R General	\$120,000				Adequate
41538-320	2015-16 Repair and Renovations	14205	Bathroom Improvements-Various Campus Building	R&R General	\$100,000				Adequate
41538-320	2015-16 Repair and Renovations	14207	Replace Boilers-Commons	R&R General	\$200,000	\$18,000	Design		Adequate
45587-301	[45587-301] - Minor Interior Renovations - Gray, Commons	15536	Minor Interior Renovations - Gray, Commons	R&R State Debt	\$200,000				Adequate
46638-301	Old Library Renovation	15522	Old Library Renovation	State Debt	\$8,000,000				Adequate
46638-302	Performance Place Renovation	15523	Performance Place Renovation	State Debt	\$2,900,000				Adequate
	2015-16 Non-Code-Item Projects	11337	Dining Hall Renovation at Hanes Student Commons		\$100,000	\$0	Design		Adequate
UNC-TV									
45598-301	[45598-301/302] - Chiller 1 Replacement Work		[45598-301/302] - Chiller 1 Replacement Work/Bryan Center Dielectric Union	R&R State Debt	\$220,000				Adequate
41312-320	[41312-320] - 2013 Repairs and Renovations	10976	Tech Core - HVAC Improvements	R&R General	\$513,523	\$511,623	Construction	05/14/2015	Adequate
UNC Wilmington									
40728-303	[40728-303] - Student Recreation Center Expansion	10776	443783 Outdoor Fields & Facilities Enhancement	Non-State Debt	\$7,740,000	\$693,720	Design		Adequate
40728-303	[40728-303] - Student Recreation Center Expansion	11933	443781 CI 10-17 Student Rec Site Clearing	Non-State Debt	\$520,000	\$483,879	Construction		Adequate
41328-301	[41328-301] - Softball & Baseball Hitting Facility		[41328-301] - Softball & Baseball Hitting Facility	Non-General	\$100,000	\$0			Adequate
41328-302	[41328-302] - Athletic Tennis Facility		[41328-302] - Athletic Tennis Facility	Non-General	\$250,000	\$0			Adequate
41328-321	[41328-321] - 2013 Repairs and Renovations-HVAC, Life Safety, and Elevator Replacements-S&BSB	12059	416210-HVAC, Life Safety, and Elevator Replacements - S&BS	R&R General	\$1,806,300	\$0	Construction		Adequate
41328-327	[41328-327] - 2013 Repairs and Renovations-Boiler Replacement-Dobo Hall		[41328-327] - 2013 Repairs and Renovations-Boiler Replacement-Dobo Hall		\$250,000	\$0			Adequate
41428-301	[41428-301] - Housing Repairs and Renovations, Phase I	11130	420010-Phase I Housing R&R Belk Hall Renovations	R&R General	\$5,000,000	\$0	Design		Adequate
41428-302	[41428-302] - Housing Repairs and Renovations, Phase II	11131	420020-Phase 2 Housing R&R Graham Hewlett Renovations	Non-General	\$5,000,000	\$0	Design		Adequate
41428-303	[41428-303] - Dining Facilities Repairs and Renovations		[41428-303] - Dining Facilities Repairs and Renovations	Non-General	\$1,500,000	\$0			Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L. 2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
41428-304	[41428-304] - Residential Dining Facility (South)		[41428-304] - Residential Dining Facility (South)	Non-General	\$10,000,000	\$0			Adequate
41428-305	[41428-305] - Parking Repairs and Improvements		[41428-305] - Parking Repairs and Improvements	Non-General	\$1,750,000	\$0			Adequate
41428-306	[41428-306] - Data Network Modernization Wi-Fi Project		[41428-306] - Data Network Modernization Wi-Fi Project	Non-General	\$7,000,000	\$0			Adequate
41528-301	Parking Deck II		Parking Deck II	Non-General	\$150,000	\$0			Adequate
41528-302	Freshman Residence Hall		Freshman Residence Hall	Non-General	\$400,000	\$0			Adequate
41528-303	Athletic Softball and Baseball Indoor Hitting Facility	15479	882000-Brooks Field-Indoor Practice Facility	Non-General	\$100,000	\$0	Design		Adequate
41528-304	Madeline Suite Dining Facility Renovation		Madeline Suite Dining Facility Renovation	Non-General	\$750,750	\$0			Adequate
41528-305	Police Facility Expansion and Renovation		Police Facility Expansion and Renovation	Non-General	\$749,678	\$0			Adequate
41528-306	SRC Walton Drive Facility Improvements		SRC Walton Drive Facility Improvements	Non-General	\$3,641,426	\$0			Adequate
41528-320	2015-16 Repair and Renovations		2015-16 Repair and Renovations	R&R General	\$2,119,200	\$0			Adequate
45595-301	[45595-301] - Trask - Code Deficiency Upgrades		[45595-301] - Trask - Code Deficiency Upgrades	R&R State Debt	\$476,000	\$0			Adequate
46628-301	2016 NC Connect Bond - Allied Health/Human Services /Nursing Building	15505	Allied Health/Human Services/Nursing Building	State Debt	\$66,000,000				Adequate
	Warwick Center Fire Alarm Replacement	10394	416220-Warwick Center Fire Alarm Replacement		\$100,000	\$0	Design		Adequate
	Fisher Hall Renovations - Room 1027 Renovations	11318	Fisher Hall Renovations - Room 1027 Renovations		\$100,000	\$0	Design		Adequate
	Dub's Cafe Commercial Restaurant - Interior Renovation	11350	Dub's Cafe Commercial Restaurant - Interior Renovation		\$100,000	\$0	Design		Adequate
	McNeill Hall Office Alterations	11389	McNeill Hall Office Alterations		\$300,000	\$0	Design		Adequate
	Dobo Hall - Environmental Chambers Replacement	11514	882000-Dobo Hall - Environmental Chambers Replacement		\$197,000	\$0	Design		Adequate
	Trask Hall Room 131 C&C Renovation	11519	Trask Hall Room 131 C&C Renovation		\$300,000	\$0	Design		Adequate
	2015-16 Non-Code-Item Projects	12422	882000-Brooks Field-Bleacher Replacement	Non-General	\$175,000	\$0		02/28/2016	Adequate
	2015-16 Non-Code-Item Projects	12694	Food Services Hub Building Construction		\$5,300,000	\$0	Construction		Adequate
	2015-16 Non-Code-Item Projects	13007	882000-McNeill Hall-AV Upgrade in Room 3084	General	\$170,000	\$0		06/15/2016	Adequate
	2015-16 Non-Code-Item Projects	14180	882000-CMSMG Marbionic - Install 2 new fume hoods in Lab 2017	Non-General	\$160,000	\$0	Design	07/31/2016	Adequate
	2015-16 Non-Code-Item Projects	14346	882000-Brooks Field - Install New Game Day Hitting Facility	Non-General	\$150,000	\$0	Design	06/15/2016	Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L.2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
			882000-McNeill Hall - Multi-Office Renovations in McNeill and Trask	General	\$480,000	\$0		06/15/2016	Adequate
	2015-16 Non-Code-Item Projects	14369	Boseman-Softball Training Facility	Non-General	\$350,000	\$0	Design	07/15/2016	Adequate
	2015-16 Non-Code-Item Projects	15446	882000-Water Tower-Painting Welding Joint Material Replacement	Non-General	\$110,000	\$0	Design	06/30/2017	Adequate
	2015-16 Non-Code-Item Projects	15766	882000-803B College-Renovations for Collaborative Workspace for CHHS	Non-General	\$299,000	\$0	Design	03/01/2017	Adequate
	2016-17 Non-Code-Item Projects	15991							
Western Carolina University			Proposed Gravity Sewer Extension to Serve Future Mixed Use Development Site						
41229-330	[41229-330] - Electrical Distribution Improvements - South Campus	11103		R&R General	\$184,251	\$183,678.42	Complete	7/31/2015	Adequate
41329-302	[41329-302] - Brown Building Renovation and Addition	10964	Brown Building Renovation & Addition	Non-General	\$29,590,484	\$28,895,222	Construction	05/14/2017	Adequate
41329-330	[41329-330] - 2013 Repairs and Renovations-Roof repairs and replacements	11394	Ramsey Activities Center - Roof Replacement	Non-General	\$2,825,855	\$2,486,147	Construction	12/29/2016	Adequate
41329-336	[41329-336] - 2013 Repairs and Renovations- Improvements to roads, walks, drives, and utilities infra	12033	Metering Replacements (Elec-Wtr - Steam) - Campus Wide	R&R General	\$100,000	\$29,952			Adequate
41429-302	[41429-302] - Hinds University Center Roof Replacement	12587	Hinds University Center Roof Replacement	Non-General	\$633,616	\$630,201	Construction	07/13/2016	Adequate
41429-303	[41429-303] - Lot 73 Parking Expansion	12490	Lot 73 Parking Expansion	Non-General	\$2,352,151	\$1,824,346	Construction	10/09/2016	Adequate
41429-303	[41429-303] - Lot 73 Parking Expansion	15472	Lot 73 Asbestos Abatement	Non-General	\$196,810	\$196,810	Complete	05/19/2016	
41529-302	Madison Roof Replacement	12613	Madison Roof Replacement	Non-General	\$620,220	\$29,560			Adequate
41529-303	Emergency Temporary Steam Plant	12631	Emergency Declaration Project - Emergency Temporary Steam Plant	R&R General					Adequate
41529-304	Telecom Infrastructure Rework Project	12612	Telecom Site Infrastructure	Non-General	\$360,000	\$257,426	Design		Adequate
41529-304	Telecom Infrastructure Rework Project	14094	Telco Hut Construction	Non-General	\$200,000	\$156,724	Design		Adequate
41529-320	2015-16 Repair and Renovations	12931	Ramsey Activity Center-Curtain Wall Repair & Replacement	R&R General	\$1,826,000	\$73,040			Adequate
41529-321	2015-16 Repair and Renovations	12932	Highlands Biological Station - Cottages	R&R General	\$410,000	\$31,850	Design		Adequate
45596-306	Reid Building Career Center Renovation	12558	Reid Building Career Center Renovation	R&R State Debt	\$410,100	\$366,903	Design	08/17/2016	Adequate
46629-301	2016 Connect NC Bond - Science/STEM Building	15506	Science/STEM Building	State Debt	\$110,000,000	\$224,885	Design		Adequate
	2015-16 Non-Code-Item Projects	11654	HFR-3rd Floor Renovation-Project 1		\$234,534	\$234,534	Design		Adequate
	2015-16 Non-Code-Item Projects	12989	HFR-3rd Floor Renovation, Suites 301 & 302	General	\$250,000			10/3/2016	Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L.2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
Winston-Salem State University									
40732-320	Anderson Center Boiler Replacement	11189	Anderson Center Boiler Replacement	R&R General	\$96,466	\$480	Design		Adequate
41132-320	[41132-320] - 2011 Repairs and Renovations	12431	O'Kelly Library - HVAC - Chiller Replacement Evacuation Duct	R&R General	\$300,000	\$0			Adequate
41232-302	[41232-302] - New Student Housing Building 1 Acquisition		[41232-302] - New Student Housing Building 1 Acquisition	Non-General	\$14,500,000	\$0			Adequate
41232-303	[41232-303] - North Campus Acquisitions and Improvements	9998	North Entry Bridge, Road, & Parking Lots	Non-General	\$7,000,000	\$4,701,683	Construction	08/02/2016	Adequate
41232-304	[41232-304] - Restore the Core - Phase II (Hauser, Pegram, Physical Plant)	11098	Hauser Hall for Music - Renovation & Addition	Non-General	\$12,000,000	\$867,390	Design		Adequate
41232-304	[41232-304] - Restore the Core - Phase II (Hauser, Pegram, Physical Plant)	11178	Physical Plant Renovation for Art & Visual Studies	Non-General	\$560,000	\$398,100	Design		Adequate
41232-304	[41232-304] - Restore the Core - Phase II (Hauser, Pegram, Physical Plant)	11619	1000 Ton Chiller Addition	Non-General	\$90,000	\$0	Design		Adequate
41232-320	[41232-320] - 2012 Repairs and Renovations	12322	Hall Patterson Chiller, Condensor, Exhaust Repair	R&R General	\$231,801	\$113,421			Adequate
41332-302	[41332-302] - New Residence Hall - Freshmen Living/Learning	10372	New Residence Hall - Freshmen Living/Learning	Non-State Debt	\$21,850,000	\$20,374,831	Construction		Adequate
41332-320	[41332-320] - 2013 Repairs and Renovations	11994	Central Chilled Water Loop Extension - Tie to Blair Hall	R&R General	\$428,027	\$3,871			Adequate
41332-320	[41332-320] - 2013 Repairs and Renovations	11995	Exterior Building Repair - Hall Patterson	R&R General	\$100,000	\$0			Adequate
41332-320	[41332-320] - 2013 Repairs and Renovations	11996	Window Replacement - Hall Patterson	R&R General	\$210,000	\$0			Adequate
41332-320	[41332-320] - 2013 Repairs and Renovations	11997	Fire Alarm System Replacement - FL Atkins Building	R&R General	\$275,000	\$0			Adequate
41332-320	[41332-320] - 2013 Repairs and Renovations	11998	Emergency Generator Installation - Thompson Student Center	R&R General	\$400,000	\$0			Adequate
41532-301	Kennedy Dining Hall Renovation	14340	Kennedy Dining Hall Renovation	Non-General	\$1,550,000	\$120,107	Design		Adequate
41532-329	2015-16 Repair and Renovations	14388	Physical Plant Thermal Infrastructure	R&R General	\$1,410,300	\$20,000	Design		Adequate
41632-301	Number 2 Chiller Replacement at O'Kelly Library		Number 2 Chiller Replacement at O'Kelly Library	Non-General	\$280,200	\$0			Adequate
41632-302	Chiller and Cooling Tower Replacement at Wilson Hall		Chiller and Cooling Tower Replacement at Wilson Hall	Non-General	\$447,000	\$0			Adequate
41632-303	Master Plan Update		Master Plan Update	Non-General	\$450,000	\$0			Adequate
45597-301	[45597-301] - Repair Roofs - Campus-wide		[45597-301] - Repair Roofs - Campus-wide	R&R State Debt	\$20,000	\$0			Adequate

The University of North Carolina
Capital Improvement Projects Report Required by S.L.2015-241
October 2016 - Quarterly Report

Institution	Program	Project ID	Project Name	Primary Funding Source*	Budget	Commitments	Status	Constr. Completion	Adequacy of Funding
45597-302	[45597-302] - Structural Repairs - Campus-wide		[45597-302] - Structural Repairs - Campus-wide	R&R State Debt	\$116,800	\$0			Adequate
46632-301	[40732-301] - Science and General Office Building	7236	Sciences & General Office Building	State Debt	\$53,312,000	\$5,360,960	Design		Adequate
	2015-16 Non-Code-Item Projects	11972	Brown Hall Renovation Project Phase 1		\$307,220	\$0			Adequate
	2015-16 Non-Code-Item Projects	15447	Gleason Hairston Terrace Carpeting Project		\$327,286	\$0	Construction	05/16/2016	Adequate
	2015-16 Non-Code-Item Projects	15448	Atkins Hall Carpeting Project		\$136,240	\$0		05/16/2016	Adequate
			Anderson Center Chiller Replacement A/B Wing	Non-General	\$131,300	\$131,300	Complete	06/30/2016	Adequate
	2015-16 Non-Code-Item Projects	15617		Non-General	\$107,200	\$107,200	Complete	07/15/2016	Adequate
	2016-17 Non-Code-Item Projects	15845	GHT Painting						