

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 06-30-08	Bond Funds Expended Through 6-30-08	Bond Funds Committed* to a Project As of 06-30-08	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Alamance	Student Services/LRC/Adm - Project No. 1129	2,000,000.00		4,584,147.00	2,000,000	2,000,000.00	2,000,000	Jan-01	Nov-03	Aug-06
Alamance	Renovations - Project I - Project No. 1201		99,999.04		100,000	99,999.04	100,000	Dec-00	Jan-01	Jul-02
Alamance	Renovations - Project II - Project 1302		127,105.00		127,105	127,105.00	127,105	Dec-02	Apr-03	Aug-05
Alamance	Renovations - Main Building Project No. 1549		125,000.00		125,000	125,000.00	125,000	Dec-05	Mar-06	Jun-07
Alamance	Renovations - Student Center No. 1563		505,000.00		505,000	460,126.23	505,000	May-06	Sep-07	Jul-08
Alamance	Allied Health Building - Project No. 1130	3,747,351.00		2,617,189.00	3,747,351	3,529,489.14	3,747,351	Sep-04	Oct-06	Aug-08
Alamance	Burlington Center Renovation Project No. 1584		570,000.00	2,497,821.00	570,000	442,979.03	570,000	Aug-06	Aug-07	Jul-08
Asheville	Computer Technology Center NCCCS #1097	4,592,059.00			4,592,059	4,592,058.36	4,592,059	Nov-00	Nov-02	Jun-06
Asheville	Renovations #1 - #1137	63,176.00			63,176	63,176.00	63,176	Jan-04	Jul-04	May-08
Asheville	Enka Center Renovations #1213		600,000.00		600,000	600,000.00	600,000	Jan-01	Jan-02	May-03
Asheville	Dental Lab Renovation NCCCS #1121		390,048.00		390,048	390,048.00	390,048	Dec-00	Dec-01	Aug-06
Asheville	Hospitality Education Center NCCCS #1098	6,237,701.00		916,351.00	6,237,701	6,237,700.48	6,237,701	Nov-00	May-04	Jun-06
Asheville	Fernihurst Renovation, #1158		900,000.00	1,975,000.00	900,000	877,500.00	900,000	Sep-04	Mar-07	Aug-08
Asheville	Marketing Tech Renovations #1354		1,202,527.00	2,057,505.00	1,202,527	1,202,526.26	1,202,527	May-05	Dec-05	Dec-06
Asheville	Azalea Student Services Renov/Addition #1515	68,494.00	23,776.00	4,385,748.00	92,270	87,656.00	92,270	Jun-05	Jan-07	Jul-08
Beaufort	Law Enforce/EMT/Fire Service Training Facility - #1084	2,936,000.00		10,000.00	2,936,000	2,936,000.00	2,936,000	Mar-01	May-02	May-03
Beaufort	Renovations to Buildings 1, 4 and 8 #1265		154,895.00		154,895	154,895.00	154,895	Jul-02	Jan-03	Apr-03
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266	3,107,498.31	714,289.00	468,333.00	3,821,788	3,821,787.31	3,821,788	May-03	Jan-05	May-06
Beaufort	Building 3 Door Project #1614	15,546.00	7,786.00	22,693.00	23,332	23,332.00	23,332	Apr-07	Oct-07	Jun-08
Beaufort	Building 1 and 3 Roof Replacement #1571	0.00	242,429.00	0.00	242,429	242,429.00	242,429	May-06	Aug-06	Dec-06
Bladen	Repair and Renovation #1337		520,000.00	138,882.00	520,000	520,000.00	520,000	Mar-03	Nov-03	Sep-04
Bladen	Student Resource Center(LRC,classrooms)#1430	2,900,000.00	90,000.00	20,000.00	250,000	109,515.00	2,990,000	May-07	Sep-07	Mar-09
Bladen	Industrial Training Center repair, renovation and Exp #1255	524,794.00	140,000.00	1,228,506.00	664,794	664,794.00	664,794	Dec-03	Dec-04	Jul-09
Bladen	Repair and Renovation, Roofs, HVAC - #1208		146,809.00		146,809	146,809.00	146,809	Feb-02	Apr-02	Oct-04
Blue Ridge	General Renovations-Flat Rock Campus - #1227		536,522.00		536,522	536,522.00	536,522	Dec-01	Feb-02	Dec-02
Blue Ridge	Campus wide wiring/infrastructure/distance learning - #1276	258,774.03			258,775	258,774.03	258,775	Aug-02	Sep-02	Dec-03
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350		402,969.00		402,969	402,969.00	402,969	Nov-03	Nov-03	Feb-05
Blue Ridge	Transylvania Center Aditions and Renovations - #1405	877,972.43		127,839.00	877,973	877,972.43	877,973	Apr-04	Sep-04	Jul-05
Blue Ridge	Renovations to two classroom buildings - #1443		546,458.00		546,458	546,458.00	546,458	Feb-06	Mar-06	Mar-06
Blue Ridge	General Renovations Phase II-Flat Rock Campus - #1304		125,928.00		125,928	125,928.00	125,928	Jun-02	Jul-02	Jan-03
Blue Ridge	New Vocational Training Building - #1536	664,867.00		1,725,480.00	664,867	636,119.68	664,867	Aug-06	May-07	Jul-08
Brunswick	Technical and Trades Building Project #914	336,641.20	544,643.00	701,364.00	881,285	881,284.20	881,285	Apr-01	Jul-01	Aug-02
Brunswick	Bundled R&R Projects #1342	12,006.00	523,427.00	0.00	535,433	535,433.00	535,433	Nov-03	May-04	Oct-04
Caldwell	Distance Learning #1128	258,794.70	213,450.00	10,000.00	472,245	472,244.70	472,245	Jan-01	Jul-02	May-03
Caldwell	Watauga Site Prep #1127	1,321,355.00		210,931.00	1,321,355	1,318,272.59	1,321,355	Jan-01	Jul-02	Feb-05
Caldwell	Renovations B & D Building	209,167.00	148,973.00			0.00		Sep-07	Oct-07	May-09
Caldwell	Broyhill Multipurpose Facility #1235	162,150.00		6,713,774.00	162,150	0.00	162,150	Sep-04	Apr-05	Jun-06
Caldwell	Occupational Training Center #1555	1,349,155.00		2,017,195.00	1,349,155	432,005.65	1,349,155	May-07	Sep-07	May-09
Caldwell	Civic Center #1267		1,291,000.00	140,660.00	1,291,000	1,290,999.54	1,291,000	Mar-02	Sep-03	Sep-04
Caldwell	Land Acquisition/Transportation Center #1547	1,009,833.00	250,000.00		1,000,000	1,244,566.35	1,000,000	N/A	N/A	Mar-06
Caldwell	NE Site Project #1415	817,463.00			817,463	808,797.90	817,463	Apr-06	Sep-06	Jul-08
Cape Fear	Pier and Dock Replacement- Emergency #1147		1,000,000.00	7,647.00	1,000,000	1,000,000.00	1,000,000	Jan-01	Mar-02	Mar-03
Cape Fear	New Elevator and Elevator Repairs-Emergency #1148	1,300,000.00	0.00	1,430,000.00	1,300,000	1,300,000.00	1,300,000	Jan-01	Jun-02	Nov-03
Cape Fear	Engineering Technology building #1215	16,799,237.00			16,799,237	16,799,237.00	16,799,237	Aug-01	Nov-03	May-05
Cape Fear	Renovs-Emmart Bldg., Burnett Bldg., Machine Shop #1216	0.00	114,932.00		114,932	51,000.00	114,932	Jan-07	Oct-07	Jan-09
Cape Fear	Campus Loop Access Road & Truck Driver Facility #1377	2,034,242.00			2,034,242	2,034,242.00	2,034,242	Jul-03	Jan-05	Jun-08
Cape Fear	Cosm/Early College Bldg and Parking Deck Proj #1455	10,873,788.00		5,985,212.00	1,245,896	925,234.95	10,873,788	Feb-05	Nov-07	Jun-09
Cape Fear	Public Safety Training Center #1416	3,140,000.00		7,000,000.00	3,140,000	3,061,500.00	3,140,000	Sep-06	Sep-07	Aug-08
Cape Fear	North Campus Signage & Entrance Project #1608	115,758.00	0.00	183,242.00	115,758	101,683.55	115,758	Nov-06	Aug-07	Jul-08
Cape Fear	Wilmington Bookstore Renovation #1643		770,000.00		42,727	26,704.38	770,000	Sep-07	Jan-08	Nov-08

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 06-30-08	Bond Funds Expended Through 6-30-08	Bond Funds Committed* to a Project As of 06-30-08	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Cape Fear	Atlantic Coastline Building Renovation #1661		493,000.00			0.00	493,000	Mar-08	May-08	Dec-08
Carteret	Classroom Bldg Repl & Marine Tech Bldg #1092	5,645,724.00	199,761.00	9,693,560.00	5,845,485	5,735,320.07	5,845,485	Mar-01	Feb-03	May-08
Carteret	Hospitality Building Renov. and Parking Renov. #1348		47,149.00		47,149	47,148.82	47,149	Mar-03	Sep-03	Apr-05
Carteret	McGee Building Renovation-Joslyn Hall #1539		400,902.00		400,902	109,229.01	400,902	Jun-06	Sep-07	Jun-08
Carteret	McGee Building Renovation-Classrooms #1475		350,239.00		350,239	302,706.83	350,239	Jul-06	Sep-07	May-08
Carteret	Sewer Lift Station Repair/Replacment #1525		166,000.00		166,000	166,000.00	166,000	Sep-05	Feb-06	Jun-06
Catawba	Renovations - Alex. Ctr. NCCCS #1100		1,001,815.00		1,001,815	1,001,815.00	1,001,815	Jan-01	Aug-02	Jul-04
Catawba	Classroom/Laboratory Building #1285	7,567,306.00		7,000,000.00	7,567,306	7,567,306.00	7,567,306	Jul-02	Sep-04	Apr-05
Catawba	Roofing and Paving #1636		90,068.00	1,555,000.00	90,068	0.00	90,068	Oct-07	Apr-07	Dec-09
Catawba	Renovations - Institutional Advancement #1564		595,051.00		595,051	292,203.35	595,051	Sep-06	Oct-07	Aug-08
Catawba	Paap Building Renovations #1233		132,898.62		132,899	132,898.62	132,899	Feb-02	Sep-02	Dec-04
Catawba	Old Testing Center Renvoations #1288		58,961.10		58,962	58,961.10	58,962	Oct-02	Nov-02	Dec-04
Catawba	Renovate Interior Space #1312		550,544.00		550,544	550,544.00	550,544	Jan-03	Jun-03	Jul-04
Central Carolina	Roofing (Student Center & Admin.) (Bundled R&R)(#1359)		295,000.00		295,000	295,000.00	295,000	Jun-04	May-06	Dec-06
Central Carolina	Roof Repairs (Main Building) (Bundled R&R) (#1360)		318,878.00		318,878	318,878.00	318,878	Mar-06	May-06	Oct-06
Central Carolina	Roofing (LRC & Science) (Bundled R&R) (#1361)		230,654.00		230,654	230,654.00	230,654	Jun-04	Aug-04	Feb-07
Central Carolina	Classroom/Science Lab Bldg. (Proj.# 1106)	4,800,000.00		24,443.00	4,800,000	4,800,000.00	4,800,000	Nov-00	Jan-03	Oct-04
Central Carolina	Telecommunications Bldg. (Proj.# 1107)	700,000.00		2,500,000.00	700,000	699,750.59	700,000	Nov-00	Feb-03	Nov-04
Central Carolina	Classroom Building (Proj. # 1325)	1,986,482.09		48,274.00	1,986,483	1,986,482.09	1,986,483	Jun-03	Sep-04	Apr-05
Central Carolina	Renovation of Science Building (# 1408)	880,718.00	31,000.00		911,718	911,718.00	911,718	Sep-04	May-05	Apr-06
Central Carolina	Computer Technology Building (#1410)	102,200.00			102,200	102,200.00	102,200	Sep-04	Apr-05	Apr-06
Central Carolina	Land Acqution - Watson Property (#1570)	1,897,800.00		302,200.00	1,897,800	1,897,800.00	1,897,800	Jun-06	Jun-06	Jun-06
Central Carolina	Renovation of Classroom Building (#1362)	0.00	30,218.00		30,218	30,218.00	30,218	Apr-04	Apr-05	May-05
Central Carolina	R&R - Siler City Center (# 1485)		127,550.00		127,550	21,094.84	127,550	Jun-07	Jul-07	Aug-08
Central Carolina	R&R - Chatham Campus (# 1486)		280,000.00		280,000	219,256.76	280,000	Feb-06	Jun-06	Sep-08
Central Carolina	Renovation of Continuing Education Building (#1512)	156,219.91	437,767.00	111,000.00	593,986	557,356.11	593,986	Mar-07	Sep-07	Jul-08
Central Carolina	New Siler City Center (#1548)	627,805.00		5,380,945.00	493,650	34,302.36	627,805	Jul-07	Oct-07	May-09
Central Carolina	Classroom Building - West Harnett (#1364)	1,000,000.00		972,820.00	1,000,000	1,000,000.00	1,000,000	Sep-05	Oct-07	May-08
Cent. Piedmont	Sloan-Morgan Renovation (1138)	128,738.00	4,766,142.00		4,894,880	4,789,286.64	4,894,880	Sep-00	Aug-02	Jul-08
Cent. Piedmont	Northeast Campus Ph IA - (942)	738,438.54		8,500,000.00	738,439	738,438.54	738,439	Nov-00	Feb-01	Dec-01
Cent. Piedmont	Information Technology Building - (1116)	16,516,620.00			16,516,620	16,512,615.92	16,516,620	Oct-00	Sep-02	Jan-06
Cent. Piedmont	Central Energy Facility (1240)	1,029,163.00	351,000.00	2,515,000.00	1,380,163	1,379,856.71	1,380,163	Nov-00	Sep-02	Jan-06
Cent. Piedmont	West Campus Phase III - (1114)	3,500,000.00		6,305,938.00	3,500,000	3,500,000.00	3,500,000	Feb-01	May-03	Jan-06
Cent. Piedmont	North Campus Phase III - (1115)	18,231,551.00			18,231,551	18,107,003.10	18,231,551	Sep-02	Aug-04	Jun-08
Cent. Piedmont	Professional Development Bldg - 3rd floor (1491)	174,493.00		0.00	174,493	174,492.78	174,493	Sep-05	Oct-06	Mar-08
Cent. Piedmont	Central High Exterior Renovation (1478)	100,000.00	1,850,000.00		1,950,000	1,839,576.59	1,950,000	Apr-05	Sep-06	Jul-08
Cent. Piedmont	Allied Health Bldg Addition & Renovation (1406)	3,239,469.00	3,478,537.00	16,000,000.00	1,660,000	745,045.64	6,500,000	Apr-05	Sep-07	Jun-09
Cent. Piedmont	Northeast Campus Phase II - (1326)	9,757,501.00			9,757,501	9,757,500.61	9,757,501	Apr-04	May-05	Dec-06
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370		230,000.00		230,000	229,540.43	230,000	Oct-03	Dec-03	Jun-04
Cleveland	CLASSROOM BUILDING PROJECT # 1287	3,887,036.00		4,353,264.00	3,887,036	2,331,487.00	3,887,036	Aug-05	Oct-07	Jul-09
Cleveland	GENERAL REPAIRS & RENOVATIONS Project 1628		225,000.00		225,000	11,761.04	225,000	Nov-07	Dec-07	Jan-09
Cleveland	RE-ROOFING CAMPUS CENTER BLD PROJECT #1436		500,000.00		500,000	500,000.00	500,000	Feb-06	Dec-06	Apr-08
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT 1435		297,104.00		297,104	297,067.77	297,104	Jan-05	Mar-05	Nov-05
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167	3,850,522.41	1,688,980.00	15,400.00	5,539,503	5,539,502.41	5,539,503	Sep-01	Jun-03	Jul-06
Coastal Carolina	Classroom Building #1263	10,055,086.00			10,055,086	9,438,451.90	10,055,086	Jun-03	Dec-04	Dec-06
Coastal Carolina	BT Energy Management Project #1567	233,000.00			233,000	233,000.00	233,000	Jul-05	Jul-06	Dec-06
Coastal Carolina	Covered Walkways/Fascia Repair #1615	3,500,000.00			244,153	134,279.35	3,500,000	Jul-07	Oct-07	May-09
Coastal Carolina	Repairs to Facilities/Capital Improvements	151,504.00				0.00		Feb-08	Mar-08	Nov-08
COA	D. F. Walker Public School Takeover Renovation #1241	905,612.00		66,202.00	905,612	905,612.00	905,612	Aug-03	Apr-04	Nov-04
COA	Allied Health and Wellness Center #1247	2,552,135.78			2,552,136	2,552,135.78	2,552,136	Jul-02	Feb-03	Nov-04

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 06-30-08	Bond Funds Expended Through 6-30-08	Bond Funds Committed* to a Project As of 06-30-08	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
COA	Land Acquisition and Renovation of Riverside Center #1315	42,948.04			42,949	42,948.04	42,949	N/A	N/A	Dec-05
COA	Renovation of Manteo Middle School #1420	742,724.00		7,613,724.00	583,104	401,807.08	742,724	Mar-06	Sep-07	Aug-09
COA	Auditorium Roof #1618		45,424.00	70,740.68	45,424	0.00	45,424	Apr-07	May-07	Aug-08
COA	Cosmetology Program Area Renovation #1592		90,000.00	74,788.00	90,000	90,000.00	90,000	Jun-07	Aug-07	Aug-08
COA	Buildings A & C Roof Repairs #1197 (bundled)		380,575.07		380,576	380,575.07	380,576	Jul-04	Oct-05	Oct-05
COA	Expansion to Building A EC Campus #1450	1,021,353.00	975,244.00	5,289,435.00	1,996,597	1,550,456.93	1,996,597	Jun-05	Aug-07	Dec-08
Craven	Classroom/Library Building - #907B	1,900,000.00		1,900,000.00	1,900,000	1,900,000.00	1,900,000	Sep-00	Sep-01	Dec-04
Craven	Addition to Kelso Hall - #1336	93,975.00		943,509.00	93,975	93,974.93	93,975	Apr-03	Jan-06	Aug-06
Craven	Maintenance Building/ Roadway & Parking - #1076	1,371,354.00		125,594.00	1,371,354	1,371,353.10	1,371,354	May-03	Aug-05	May-06
Craven	Technology Building #1268	2,935,404.00		2,850,000.00	2,935,404	2,834,751.93	2,935,404	Oct-06	Jan-07	Jul-08
Craven	Reroof Building B #1243		205,026.79		205,027	205,026.79	205,207	Aug-03	Feb-04	Oct-04
Craven	Reroof Building G #1244		265,113.79		265,114	265,113.79	265,114	Aug-03	Feb-04	Oct-04
Craven	Renovate Barker Hall & Miscellaneous Renovations #1246		432,090.00		264,000	202,458.49	264,000	Oct-04	Feb-05	Sep-08
Craven	Reroof Library (Bldg A) #1603		245,944.00		245,944	245,943.40	245,944	Apr-07	Sep-07	Apr-08
Davidson	Classrooms/Laboratories/Renovations (1101)	4,054,058.00	1,741,409.00	1,700,000.00	5,795,467	5,795,467.00	5,795,467	Oct-00	Oct-02	May-06
Davidson	Fire Service Laboratory (1180)	325,000.00		16,106.00	325,000	325,000.00	325,000	Oct-00	Dec-01	Jul-02
Durham	Collins Bldg. Renovations - 1170	2,546,502.00	1,000,000.00		3,546,502	3,546,502.00	3,546,502	Nov-01	Feb-04	Feb-05
Durham	White Building Renovations - 1171	1,100,000.00	1,152,672.00	3,315,459.00	380,167	272,905.59	2,252,672	May-06	Jan-08	Jul-09
Durham	New Student Services/Classroom Building - #1199	5,628,818.00		3,000,000.00	5,628,818	5,628,818.00	5,628,818	Apr-03	Dec-04	Apr-06
Durham	Satellite Campus#1499	4,000,000.00		5,074,261.00	4,000,000	4,000,000.00	4,000,000	May-05	Aug-06	Jun-08
Edgecombe	ACT Project - Project #1078	6,756,814.00		3,919,548.00	6,756,814	6,756,814.00	6,756,814	Dec-00	Oct-02	Dec-04
Edgecombe	Various R & R projects #1273		500,000.00		500,000	385,112.89	500,000	May-06	Oct-06	Aug-08
Edgecombe	Various R & R projects #1272		757,203.00		757,203	757,203.00	757,203	Feb-02	Jul-06	Dec-07
Fayetteville	Spring Lake Multi-Use Educational Building (DCC #1051)	7,000,000.00		1,021,501.00	7,000,000	7,000,000.00	7,000,000	Nov-00	Oct-02	Jun-05
Fayetteville	Purchase land along Ft Bragg Road #1320	600,000.00		2,860,938.00	600,000	600,000.00	600,000	N/A	N/A	Mar-03
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden #1125	2,430,349.00		800,000.00	2,430,349	2,369,590.00	2,430,349	Nov-01	Mar-04	Sep-06
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (DCC #1131)	876,486.53	3,402,185.00		4,278,672	4,278,671.53	4,278,672	Apr-02	May-04	Nov-06
Fayetteville	Virtual College Center (DCC #1126)	5,997,415.00			5,997,415	5,997,415.00	5,997,415	Nov-02	May-04	Sep-06
Fayetteville	Classroom Bldg/Renov.Service Merchandise Bldg #1585	5,932,500.00			135,000	124,780.00	5,932,500	Aug-07	Jul-08	Jul-10
Fayetteville	Horace Sisk Boiler Chiller Replacement (DCC #1211)	209,343.00	111,788.00	1,259,947.90	321,131	321,131.00	321,131	Apr-02	May-04	Sep-06
Fayetteville	Purchase land along Ft Bragg Road (DCC #1441)	500,644.45			500,645	500,644.45	500,645	N/A	N/A	Dec-04
Fayetteville	Addition to Administration Building (DCC 1520)	1,208,000.00		500,000.00	110,000	90,587.10	1,208,000	Sep-06	Dec-07	Dec-09
Fayetteville	Purchase land along Ft Bragg Road (DCC #1534)	484,510.00			484,510	484,510.00	484,510	N/A	N/A	Oct-05
Fayetteville	Criminal Justice Center PM & E (DCC#1460)	1,259,944.00			1,259,944	1,166,786.23	1,259,944	Jun-06	Jul-07	Aug-08
Fayetteville	Bulla Property Parking Lot (DCC # 1557)	261,182.00		360,218.00	261,182	23,340.00	261,182	Jul-07	Dec-07	Aug-08
Fayetteville	Bundled R & R Projects 2006	7,711,636.00				0.00		Dec-07	Jun-08	Jun-09
Fayetteville	Bundled R & R Projects 2005 (DCC#1446)	505,190.41		421,782.00	505,191	505,190.41	505,191	Jul-05	Jul-06	Sep-07
Forsyth	Construction - New building - #1139	3,735,600.00		7,460,000.00	3,735,600	3,735,600.00	3,735,600	Apr-02	Mar-04	Sep-07
Forsyth	Gym renov, Rerouting data lines, & Parking lot - #1159	700,000.00	200,000.00		900,000	900,000.00	900,000	Dec-01	Apr-02	Sep-03
Forsyth	HVAC & Fire Alarm System Renovations - #1311		559,052.50		559,053	559,052.50	559,053	Feb-03	Aug-03	Apr-04
Forsyth	Northwest Forsyth County Center - #1390	9,249,421.00			9,249,421	8,501,314.67	9,249,421	Jun-04	Oct-06	Aug-08
Forsyth	Renovations - Snyder Hall - #1437		665,000.00		665,000	665,000.00	665,000	Feb-06	May-06	Mar-07
Forsyth	Renovations-Allman Center #1560		280,000.00		280,000	280,000.00	280,000	Mar-06	May-06	Feb-07
Forsyth	Bundled - R & R #1630		1,427,157.00		32,619	14,460.00	1,427,157	Oct-07	Apr-08	Jan-09
Forsyth	Air Conditioning Upgrade West Campus #1538		550,478.00	1,390,000.00	550,478	392,197.50	550,478	Apr-07	Jul-07	Aug-08
Forsyth	Construction - Greene Hall Expansion #1438	960,000.00		3,500,000.00	310,000	47,740.00	960,000	Jul-07	Nov-07	Feb-09
Gaston	New Public Safety Building - #1122	1,494,783.00		465,844.00	1,494,783	1,494,782.05	1,494,783	Jan-02	Mar-03	Oct-04
Gaston	New Science and Technology Building - #1428	396,044.00		3,044,398.00	396,044	386,142.90	396,044	Aug-05	Sep-07	Oct-08
Gaston	Renovation - Comer Building - East #1332		2,484,763.00	480,427.00	2,484,763	2,484,762.92	2,484,763	Nov-06	Mar-06	Sep-06
Gaston	New Health Sciences Building - #1427	883,710.00		13,000,000.00	883,711	883,710.20	883,711	Apr-06	Oct-07	Jan-09

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 06-30-08	Bond Funds Expended Through 6-30-08	Bond Funds Committed* to a Project As of 06-30-08	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Gaston	Renovation - Craig Building - #1333		222,647.00	42,618.00	222,647	222,646.17	222,647	Jan-06	Feb-06	Sep-06
Gaston	Undetermined Building Project	3,901,245.00				0.00				Jun-09
Gaston	Restroom Renovation #1653	5,217.00	23,274.00	37,309.00	24,466	24,466.00	24,466	Oct-07	Oct-07	Jul-08
Gaston	East Campus Land Purchases #1694	205,000.00						N/A	N/A	Aug-08
Guilford	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303	2,150,000.00		245,400.00	2,150,000	2,150,000.00	2,150,000	Nov-02	Nov-03	Aug-06
Guilford	Land #1236	3,000,000.00		0.00	3,000,000	3,000,000.00	3,000,000	N/A	N/A	Mar-02
Guilford	Classroom Building Project #1046	4,250,000.00		5,000,000.00	4,250,000	4,250,000.00	4,250,000	Jul-00	Feb-02	Jan-04
Guilford	Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888	1,500,000.00		2,520,000.00	1,500,000	1,500,000.00	1,500,000	Jun-97	Nov-99	Mar-05
Guilford	Jamestown Campus Land & Parking #1294	1,600,000.00		0.00	1,600,000	296,328.17	1,600,000	Jul-06	Jul-08	Jan-10
Guilford	Classroom Building #1605	4,600,382.00		0.00		0.00	4,600,382	Sep-07	Jun-08	Dec-09
Guilford	Fire Suppression System Replacement #1392		344,005.55	0.00	334,006	344,005.55	334,006	May-04	Jun-04	Mar-07
Guilford	Roads, Parking & Walkways Repairs #1334		889,324.77	0.00	889,325	889,324.77	889,325	Nov-04	Jun-05	Feb-07
Guilford	Business Careers Renovation #1397		38.00	0.00	38	37.45	38	May-07	May-07	May-07
Guilford	HVAC Renovations and Energy Upgrades #1398		619,982.00	0.00	619,982	619,981.45	619,982	Oct-04	Aug-05	May-07
Guilford	Health Technologies Project #1375	10,000,000.00		9,000,000.00	10,000,000	7,122,287.27	10,000,000	Jan-05	Oct-06	Sep-08
Guilford	Transportation Classroom Building #1627		3,070,423.00	3,200,000.00		0.00	3,070,423	Oct-07	Dec-07	Apr-09
Guilford	Land #1680	500,000.00			500,000	324,214.15	500,000	N/A	N/A	Jul-08
Guilford	Land #1681	500,000.00				0.00	500,000	N/A	N/A	Aug-08
Halifax	Allied Health/Auditorium Bldg #1090	7,706,909.00		1,573,673.00	7,706,909	7,614,690.03	7,706,909	Apr-01	May-02	Dec-03
Halifax	HVAC replacement,welding shop renovations #1165		811,569.00	3,000.00	811,569	760,390.77	811,569	May-01	May-01	Aug-08
Halifax	Wellness/Fitness Center #1292	566,129.64			566,130	566,129.64	566,130	Nov-02	Jul-03	Feb-04
Haywood	Renovation - 200/300 Buildings #1113	570,480.00	1,851,922.00	292,443.00	2,422,402	2,422,402.00	2,422,402	Dec-01	Jul-03	Dec-04
Haywood	Regional High Tech. Center #1327	217,598.00		142,799.00	217,598	217,598.00	217,598	Feb-04	Feb-05	Oct-05
Isothermal	Continuing Education Building Renovation - #1204		548,417.17		548,418	548,417.17	548,418	Jan-02	Apr-03	Aug-03
Isothermal	Life Long Learning Center #1298	1,658,309.00		3,250,000.00	1,658,309	1,658,309.00	1,658,309	Sep-03	Sep-06	Sep-07
Isothermal	ADA Compliance Project & minor building improve. #1252		123,693.77		123,694	123,693.77	123,694	Oct-02	Jan-03	Jul-03
Isothermal	Campus HVAC Controls Replacement #1253		181,781.47		181,782	181,781.47	181,782	Jul-02	Oct-02	Apr-03
Isothermal	Underground wiring project #1394		100,000.00	150,000.00	100,000	100,000.00	100,000	Oct-04	Apr-05	Jul-05
Isothermal	Student Center Roof Replacement #1395		276,333.55	24,159.00	276,334	276,333.55	276,334	Sep-04	Jan-05	Dec-06
Isothermal	Library & Swimming Area Roof Replacements #1524		447,401.00		447,401	447,401.00	447,401	Nov-05	Dec-05	Feb-07
Isothermal	Library Interior Ceiling Renovation - #1565		6,106.00	3,382.00	6,106	5,516.02	6,106	Aug-06	Oct-06	May-07
James Sprunt	Exterior Campus Lighting #1163		223,414.00	68,807.00	223,414	223,414.00	223,414	Nov-01	Jul-02	Dec-02
James Sprunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164		176,584.70		176,586	176,584.70	176,586	Apr-01	Dec-01	Jun-02
James Sprunt	Herring Bldg. Classroom Addition #1281	1,783,718.00			1,783,718	1,783,718.00	1,783,718	Jul-02	May-04	Apr-05
James Sprunt	Repair and Renovations #1424		266,319.00	2,079.00	266,319	266,319.00	266,319	Nov-04	Jan-05	Dec-07
James Sprunt	Repair and Renovations Phase 2 #1529		265,000.00	3,314.00	265,000	265,000.00	265,000	Jan-05	Oct-05	Dec-07
Johnston	Campus Lighting and Parking #1176	203,374.00		7,326.00	203,374	189,193.75	203,374	Jan-02	Feb-02	Apr-02
Johnston	Industrial Technology Bldg #1219	2,299,625.00	0.00	829,735.00	2,299,625	2,299,625.00	2,299,625	Jul-01	Feb-03	May-04
Johnston	Renovation of Wilson #1103	0.00	632,153.00	462,199.00	632,153	632,152.82	632,153	Jul-01	Apr-03	Dec-03
Johnston	Wilson Building Addition/renovation, Elsie, TDT renov. #1220	6,063,179.00	549,732.00		6,612,911	6,557,419.94	6,612,911	Aug-03	Nov-04	Jun-08
Johnston	Arboretum Greenhouse Complex #1422	94,919.00		94,919.00	94,919	94,917.88	94,919	Dec-04	Jun-06	Sep-06
Johnston	Art and Elsee Buildings Renovations #1526	306,707.00	30,803.00	30,326.00	337,510	306,706.64	337,510	Sep-05	Aug-06	Jun-08
Lenoir	Adtns/Renov Health Sciences Bldg & Marquee #1136	373,061.44	196,000.00		569,062	569,061.44	569,062	Jan-01	Jan-02	Jun-03
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA #1228		928,692.00	50,000.00	928,692	693,657.98	928,692	Feb-05	Jun-06	Jan-09
Lenoir	Early Childhood/Literacy Bldg&Student Center Add #1239	199,745.46			199,746	199,745.46	199,746	Sep-01	Nov-01	Dec-05
Lenoir	Resurface Roads and Parking Lots/other renovations #1251		400,000.00	100,000.00	400,000	233,356.60	400,000	Jun-02	Feb-04	Dec-08
Lenoir	Classroom and Science Building #1238	4,932,980.00		600,000.00	4,932,980	4,932,980.00	4,932,980	Oct-02	Feb-05	May-07
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232		420,249.00			0.00	420,249	Nov-07	Feb-08	Apr-09
Lenoir	Industrial/Vocational Center #1407	2,265,844.00		22,000.00	2,265,844	2,201,235.36	2,265,844	May-06	Sep-07	Aug-08
Lenoir	Land Acquisition #1399	380,910.32			380,911	380,910.32	380,911	N/A	N/A	Oct-04

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 06-30-08	Bond Funds Expended Through 6-30-08	Bond Funds Committed* to a Project As of 06-30-08	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Lenoir	Jones Co. Land Acquisition #1462	148,282.20			148,283	148,282.20	148,283	N/A	N/A	Feb-05
Lenoir	Felix Johnson Property #1488	304,951.25			304,952	304,951.25	304,952	N/A	N/A	Apr-05
Lenoir	Jones County Center #1500	851,718.00		250,000.00	81,600	48,698.86	851,718	Mar-07	Sep-07	Jan-09
Lenoir	Maintenance Facility #1587	795,938.00			72,358	54,153.00	795,938	Mar-07	Sep-07	Feb-09
Lenoir	Signage #1588	124,200.00		75,800.00	124,200	0.00	124,200	Jul-07	Feb-08	Sep-08
Lenoir	Christine Parker Property #1533	63,972.54			63,973	63,972.54	63,973	N/A	N/A	Dec-05
Lenoir	Construction/R&R		454,751.00			0.00		Jun-08	Jul-08	Oct-08
Martin	Misc. R & R (Bundled projects) #1178		99,712.69		99,713	99,712.69	99,713	May-01	May-01	Oct-02
Martin	Roof Repairs (Bundled projects) #1192		630,914.86	16,609.00	630,915	630,914.86	630,915	May-03	Jan-04	Sep-06
Martin	HVAC #1583		833,268.00		74,500	45,500.00	833,268	Apr-07	May-08	Jan-09
Mayland	Avery County Project #1169	824,470.89		413,845.00	824,471	824,470.89	824,471	Sep-02	Mar-02	Feb-03
Mayland	R&R Projects #1284		200,000.00	130,000.00	200,000	180,666.89	200,000	Jan-02	Apr-02	Sep-08
Mayland	Applied Technologies Building #1328	1,852,610.00		356,334.00	1,852,610	255,839.52	1,852,610	Oct-06	Nov-07	Nov-09
Mayland	Repairs/Renovations Projects #1625		241,545.00		241,545	129,295.79	241,545	Jul-07	Aug-07	Sep-08
Mayland	Land Purchase #1378	127,529.00		17,471.00	127,529	127,529.00	127,529	Feb-04	Feb-04	Sep-04
McDowell	Classroom Building #1353	2,138,279.00		736,266.00	2,138,279	2,123,658.37	2,138,279	Mar-04	Oct-05	Feb-07
McDowell	Replace Exit Doors & Fire Alarm System #1160		166,200.00		166,200	166,200.00	166,200	Apr-01	May-01	Jun-02
McDowell	Roof Replacement #1161		98,000.00		98,000	98,000.00	98,000	Jun-01	Jul-01	May-02
McDowell	Campus Repair and Renovations #1248		174,500.00		174,500	174,500.00	174,500	Apr-02	May-02	Mar-03
McDowell	Campus Repairs & Renovations #1566		282,588.00		282,588	282,588.00	282,588	Sep-06	Sep-06	Jun-07
Mitchell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168		250,000.00		250,000	250,000.00	250,000	Oct-01	Jul-04	Sep-06
Mitchell	Renovation Of the CEC-Gen'l Bldg. Renovations - #1196		142,562.00		142,562	142,012.59	142,562	Sep-04	Apr-05	Sep-06
Mitchell	Mooreville Center 2nd Floor Addition-DCC No. 1070	216,851.00		784,000.00	216,851	216,545.00	216,851	Nov-00	Apr-02	Sep-03
Mitchell	Advanced Technology Building-DCC No. 1091	3,178,788.00		1,000,000.00	3,178,788	3,175,702.73	3,178,788	Apr-01	Mar-04	Jul-06
Mitchell	Renovation of the Library #1379		415,993.00	234,007.00	415,993	415,993.00	415,993	Apr-05	Jun-06	Oct-07
Mitchell	Renovation of the Student Center #1573		153,604.00			0.00		Nov-07	Jun-08	Nov-08
Mitchell	Renovation of Vocational Building #1509		1,293,953.00		1,293,953	1,264,670.69	1,293,953	Aug-06	Feb-07	Aug-08
Montgomery	Renovations and Repairs #1187		502,004.00		502,004	502,004.00	502,004	Jun-01	Oct-01	Dec-06
Nash	Land Acquisition #1141	350,000.00			350,000	350,000.00	350,000	N/A	N/A	Mar-01
Nash	Structural Repairs & Renovations #1299		190,000.00		190,000	190,000.00	190,000	Jul-02	Oct-06	May-08
Nash	Environmental Repairs & Renovations - #1193		266,844.00		266,844	266,844.00	266,844	Nov-01	Dec-01	Apr-06
Nash	Aesthetic Repairs & Renovations - #1194		260,000.00		260,000	260,000.00	260,000	Aug-01	Sep-01	Feb-06
Nash	Program Specific Classroom Renovations #1203		41,000.00		41,000	41,000.00	41,000	Jul-01	Mar-05	Jul-06
Nash	Infrastructure Repairs & Renovations #1300		41,000.00		41,000	41,000.00	41,000	Mar-06	Jul-06	Mar-08
Nash	Science & Technology Building #1301	3,933,237.00		2,684,229.00	3,933,237	3,933,237.00	3,933,237	Mar-03	Apr-04	Feb-06
Nash	Repurposing Classrooms #1530		150,000.00		150,000	150,000.00	150,000	May-05	Jun-05	May-06
Pamlico	Expansion of Bayboro Center #1224	313,253.00	70,000.00	223,752.00	383,253	382,141.12	383,253	May-03	Jun-03	Aug-05
Pamlico	Repair and Renovations #1011		213,376.00	207,015.00	213,376	209,012.78	213,376	May-03	Jun-03	Aug-05
Pamlico	Life Care Center #1391	1,874,302.00		2,520,000.00	1,874,302	1,874,302.00	1,874,302	Jun-05	May-06	Mar-08
Piedmont	Renovate gym to LRC & Distance learning Classroom #1309	857,485.06	844,824.00		1,702,310	1,702,309.06	1,702,310	Jul-03	Sep-04	Dec-05
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310	1,567,922.00		175,000.00	1,567,922	1,564,108.89	1,567,922	Jul-03	May-05	Aug-06
Piedmont	Renovate Student Complex #1383	1,015,151.00			1,015,151	1,010,150.77	1,015,151	Aug-04	Apr-06	Sep-06
Piedmont	Renovate Auditorium #1384	5,250.00			5,250	5,250.00	5,250	Aug-04	n/a	n/a
Piedmont	Person County Classroom/Lab Building #1445	465,312.00		1,294,955.00	60,159	59,683.25	465,312	Oct-06	Oct-07	Jan-09
Pitt	General Classroom Bldg - 1111 Ph1	5,281,750.00			5,281,750	5,281,750.00	5,281,750	Nov-00	Apr-02	Mar-08
Pitt	Parking Project - 1112 Ph1	139,639.00		288,156.00	139,639	139,638.98	139,639	Feb-02	Oct-02	Jan-08
Pitt	Bowen Farm Site Project (Planning) - 1110	146,250.00		1,050,000.00	146,250	146,250.00	146,250	Mar-02	Jul-03	Oct-04
Pitt	Fulford Bldg Addition Ph II - 1234	247,934.00		0.00	247,934	212,934.00	247,934	Apr-02	Apr-05	Apr-07
Pitt	Firing Range and Driving Pad - #1177	339,589.00		787,848.00	339,589	339,589.00	339,589	Jun-02	Mar-05	Mar-06
Pitt	Davenport Farm #1431	3,148,254.68			3,148,255	3,148,254.68	3,148,255	N/A	N/A	Oct-04

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 06-30-08	Bond Funds Expended Through 6-30-08	Bond Funds Committed* to a Project As of 06-30-08	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Pitt	MacThrift Building #1505	927,906.98		1,200,000.00	927,907	927,906.98	927,907	N/A	N/A	Jul-05
Pitt	Student Center - Phase 1 #1545	6,260,071.00	1,787.00	200,000.00	6,261,858	3,254,121.38	6,261,858	Jul-06	Oct-07	Jul-09
Pitt	Humber Bldg Renov Ph III #1358		1,583,308.00	1,400,000.00	1,583,308	1,583,307.77	1,583,308	Jan-04	May-05	Jul-06
Pitt	Greenville Center Renovation #1617	66,750.00	47,348.00	137,652.00	114,098	111,445.17	114,098	Oct-07	Oct-07	Jul-08
Randolph	R & R Bundle Number One, Two & Three #1174		1,050,259.00		1,050,259	1,050,259.00	1,050,259	May-01	Nov-02	Feb-07
Randolph	Archdale Center Classroom Addition #1317	1,344,379.00		323,446.00	1,344,379	1,344,379.00	1,344,379	May-03	Oct-04	Jul-06
Randolph	R & R Bundle Number Four #1578		635,271.00		635,271	390,225.07	635,271	Oct-06	Nov-06	Nov-08
Richmond	Proj.1089 - HVAC Renovations in 3 Buildings		890,000.00	0.00	890,000	890,000.00	890,000	Mar-01	Jul-03	Feb-04
Richmond	Proj.1088 Health Sciences Building	3,542,287.00		2,320,000.00	3,542,287	3,542,287.00	3,542,287	Jun-03	Nov-04	Dec-05
Richmond	Proj. 1282 Acquire Building in Scotland County	137,272.00		0.00	137,272	137,272.00	137,272	N/A	N/A	Sep-02
Richmond	Proj. 1283 Multiple Renovations @ less than \$100,000 each		358,389.00	0.00	358,389	358,389.00	358,389	Jun-02	Aug-02	Oct-04
Richmond	Purchase new Facility near Industrial Park	295,672.00		0.00		0.00		N/A	N/A	Jul-08
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271		255,395.00		255,395	255,395.00	255,395	Jul-02	Jul-02	Aug-03
Roanoke-Chowan	Compliance/Safety Renov. (Bundled Projects) #1323		215,600.00		215,600	215,600.00	215,600	Jun-03	Aug-03	Jul-06
Roanoke-Chowan	Learning/Working Renov. (Bundled Projects) #1324		385,267.35	39,928.00	385,268	385,267.35	385,268	Aug-03	Sep-03	Jul-06
Robeson	#1225 (Pembroke Center Land Purchase)	76,073.00			76,073	76,073.00	76,073	N/A	N/A	Feb-02
Robeson	#1109 Continuing Education Building	2,476,854.00			2,476,854	2,451,995.78	2,476,854	Dec-01	Feb-03	Apr-08
Robeson	#1206 Continuing Education /Allied Health Buildings	7,466,140.00			7,466,140	7,384,748.89	7,466,140	Jan-02	Jan-03	Apr-08
Robeson	#1214Emergency Training Facility Addition	43,718.30			43,720	43,718.30	43,720	Feb-02	Jul-02	Jul-03
Robeson	#1329 Renovations Site Work	1,380,906.45	992,074.00	85,000.00	2,372,981	2,372,980.45	2,372,981	Apr-03	Jun-03	Oct-06
Robeson	#1562 Workforce Development Bldg.	1,209,432.00		2,700,000.00	290,000	106,500.00	1,209,432	Apr-07	Jan-08	Mar-09
Robeson	#1108 Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9,10, 15		159,921.38	7,701.00	159,922	159,921.38	159,922	Feb-01	Mar-01	Apr-03
Rockingham	Lifelong Learning Center - 1079	2,400,291.00		454,000.00	2,400,291	2,400,291.00	2,400,291	Jun-02	Nov-04	Nov-06
Rockingham	Classroom/Storage Bldg. at ESTC - 1080	239,000.00		10,000.00	239,000	239,000.00	239,000	Mar-01	May-02	Jun-04
Rockingham	Spring 2001 Renovations #1156		165,000.00	0.00	165,000	35,815.60	165,000	Oct-06	Dec-06	Oct-08
Rockingham	Summer 2001 Renovations #1191		112,500.00	43,633.00	112,500	112,500.00	112,500	Mar-01	Apr-01	Nov-03
Rockingham	Fall 2001 Renovations #1217		86,700.00		86,700	86,700.00	86,700	Jan-02	Feb-02	Sep-06
Rockingham	Spring 2002 Renovations #1218		70,000.00	379,000.00	70,000	70,000.00	70,000	Mar-02	Jun-02	Oct-04
Rockingham	Fall 2002 Renovations - #1306		243,000.00	6,367.00	243,000	243,000.00	243,000	Jun-03	Jul-03	Oct-05
Rockingham	Spring 2004 Renovations - #1382		346,000.00		346,000	283,002.24	346,000	Jun-05	Nov-05	Nov-08
Rockingham	Summer 2004 Renovations #1501		100,000.00		100,000	100,000.00	100,000	Sep-04	Nov-04	Sep-07
Rockingham	Summer 2005 Renovations #1540		1,054,150.00		1,054,150	631,775.97	1,054,150	Sep-06	Nov-06	Feb-09
Rowan-Cabarrus	Bldg. 100 Renovations - #1032		202,433.00	1,355,376.00	202,433	202,432.03	202,433	Feb-01	Jul-02	Oct-02
Rowan-Cabarrus	Classroom/Laboratory Building - #1185	4,287,029.00		4,191,873.00	4,287,029	3,852,035.68	4,287,029	Mar-05	Dec-06	Dec-08
Rowan-Cabarrus	Parking Lot Extension/Renovation #1393	4,229.00		456,410.00	4,229	4,228.58	4,229	Oct-04	Oct-06	Jul-07
Rowan-Cabarrus	Various Renovations - #1314		603,152.00		603,152	358,106.79	603,152	Dec-06	Feb-07	Dec-08
Rowan-Cabarrus	LRC & Student Support Space Renovations (proj #1086)	65,771.00	805,583.00	179,328.00	871,355	346,914.58	871,355	Jul-04	Sep-07	Aug-08
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot #1595	5,207,129.00		3,659,365.00	640,619	205,245.33	5,207,129	Feb-07	Mar-08	May-09
Sampson	Occupational Building #1133	3,263,820.00	125,530.00	2,141,180.00	3,389,350	3,389,350.00	3,389,350	Dec-00	Mar-04	Jul-05
Sampson	Campus Roadway Extension #983	176,000.00		216,075.00	176,000	176,000.00	176,000	Feb-01	Apr-02	Oct-02
Sampson	North HVAC and Crosswalk replacement #1151		575,000.00	19,385.00	575,000	575,000.00	575,000	Feb-01	Feb-02	Oct-03
Sandhills	New Student Center # 940	2,279,455.00	0.00	5,650,000.00	2,279,455	2,279,455.00	2,279,455	Oct-00	Jul-03	Jun-06
Sandhills	New Hoke County Center #813	308,379.33	0.00	1,429,529.00	308,380	308,379.33	308,380	Jul-98	Aug-00	Nov-01
Sandhills	Kennedy Hall Health Sciences Renovation #1003	0.00	487,000.00	734,000.00	487,000	487,000.00	487,000	Feb-02	Mar-02	May-03
Sandhills	Education Center #1081	4,106,491.00	0.00	2,150,290.00	4,106,491	4,095,643.00	4,106,491	Nov-01	Sep-04	Dec-06
Sandhills	Parking Lot - South Campus #1313	175,156.00	0.00	131,000.00	175,156	175,155.02	175,156	Jan-03	Jun-03	Sep-04
Sandhills	Stone Hall Administration Renovation #1278	1,431.00	120,000.00		121,431	121,431.00	121,431	Dec-02	May-03	Sep-04
Sandhills	Stone Hall Student Services Renovation #1154	0.00	95,000.00		95,000	95,000.00	95,000	Jun-01	Apr-02	May-03
Sandhills	Hoke Business and Technology Center #1142	1,803,237.00	0.00	25,465.00	1,803,237	1,803,236.28	1,803,237	Dec-04	Sep-06	Mar-08
Sandhills	Horticulture Complex - 1352	1,288,526.00	0.00	1,993,577.00	248,823	137,479.00	1,288,526	Oct-06	Mar-08	Feb-09

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 06-30-08	Bond Funds Expended Through 6-30-08	Bond Funds Committed* to a Project As of 06-30-08	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Sandhills	Blue Hall Renovation #1004	133,938.00	44,388.00	6,500,000.00	178,326	57,523.06	178,326	Jul-06	Jul-07	Dec-08
Sandhills	Causey Hall Development Office Renovation - #1626	0.00	150,000.00		150,000	102,539.21	150,000	Sep-07	Sep-07	Apr-08
Sandhills	Meyer Hall Boiler Replacement - #1623	0.00	131,674.00	118,326.00		9,451.27	131,674	Dec-07	Feb-08	Sep-08
Sandhills	Improvements/Expansion Traffic System - #1242	151,740.01	0.00		151,741	151,740.01	151,741	Apr-02	Jun-02	Aug-02
Sandhills	Meyer-Stone Hall Roof Replacement #1376	0.00	300,000.00	150,000.00	40,700	26,893.35	300,000	Jun-07	May-08	Sep-08
Sandhills	Stone Hall Renovation #1477	0.00	43,938.00		43,938	43,938.00	43,938	Apr-05	May-05	Aug-05
Sandhills	Emergency Services Training Complex #1356	672,300.00	0.00	0.00	672,300	224,659.26	672,300	Sep-07	Oct-07	Sep-08
Sandhills	Stone Hall Lecture 111 Renovation #1357	15,060.00	523,715.00		538,775	538,774.84	538,775	Aug-05	Oct-07	Jun-08
Sandhills	Athletic Field Renovation #1347	317,000.00	0.00		317,000	317,000.00	317,000	May-04	Jul-05	Jun-06
Sandhills	East Campus Utility Renovation #1640	0.00	150,000.00	25,000.00	104,946	14,326.04	150,000	Aug-04	Jan-05	Nov-08
Sandhills	Hoke Early College #1641	77,880.00	0.00	2,022,120.00		0.00	77,880	Sep-07	Jan-08	Jun-09
Sandhills	Greenhouse Renovation #1528	139,784.00	80,000.00	79,988.00	219,784	219,783.25	219,784	Oct-05	Nov-06	Sep-07
South Piedmont	Continuing Education Center Renovations (#932B)	0.00	300,000.00	1,483,320.00	300,000	300,000.00	300,000	Feb-01	Aug-01	Sep-02
South Piedmont	Renovations to the Continuing Education Ctr - #1166	263,488.00	116,235.00	2,846,430.00	379,723	379,723.00	379,723	Apr-01	Apr-04	Apr-06
Southeastern	Infrastructure Construction/Renovations #1173	180,481.00	1,029,868.00		1,210,349	1,210,348.95	1,210,349	Jan-02	Feb-02	Jul-06
Southeastern	OSHA and ADA Compliance #1275	18,877.00	265,000.00		283,877	283,876.56	283,877	Apr-03	Dec-05	Sep-07
Southeastern	Technology Building #1274	4,536,990.00			4,476,348	4,286,279.72	4,536,990	Apr-05	Jun-07	Aug-08
Southeastern	Building "G" Renovation/Addition #1413	615,215.00	100,000.00		715,215	598,470.76	715,215	Jul-05	Sep-07	Aug-08
Southeastern	Renovation/Expansion of "T" Building #1414	145,373.00				0.00	145,373	Sep-07	Nov-07	Jun-09
Southwestern	Swain Ctr Renovation-remaining section of building #1190		399,979.99	28,558.00	399,980	399,979.99	399,980	Mar-02	Aug-02	Jun-03
Southwestern	Jackson County Renovations #1188		798,962.00	156,687.00	798,962	798,962.00	798,962	Nov-00	Nov-01	Mar-04
Southwestern	Restroom / shower renovation #1189		90,000.00		90,000	90,000.00	90,000	Sep-02	Sep-04	Mar-05
Southwestern	General building-new campus #1330	2,944,018.00		2,912,256.00	2,944,018	2,889,627.41	2,944,018	Jun-04	Dec-05	Nov-08
Southwestern	Academic, Admin building #1371	6,232,770.00		3,287,865.00	49,020	42,770.86	6,232,770	Nov-07	Dec-08	May-10
Stanly	Western Stanly Center - Project # 903	3,288,740.00	0.00	538,000.00	3,288,740	3,288,740.00	3,288,740	Oct-00	Feb-02	May-03
Stanly	Addition to existing building - Project #1231	814,929.00	0.00	53,865.00	814,929	814,929.00	814,929	Feb-02	Nov-02	Sep-03
Stanly	Patterson Building Roof Replacement #1207	0.00	100,000.00	0.00	100,000	100,000.00	100,000	Aug-01	Oct-01	Dec-01
Stanly	Corporate Education/Shop Building #1369	0.00	150,000.00	0.00	150,000	150,000.00	150,000	Aug-03	Nov-03	Sep-04
Stanly	Student Center Bldg Renovation & Addition #1355	123,071.00	67,800.00	412,929.00	190,871	190,871.00	190,871	Jan-04	Dec-04	Nov-05
Stanly	Kelley Building Roof Replacement & Renov #1421	0.00	182,200.00	0.00	182,200	182,200.00	182,200	Oct-04	Dec-04	Nov-05
Stanly	General Repair & Renovation #1531	0.00	409,851.00	0.00	409,851	394,869.25	409,851	Jan-06	Sep-06	Aug-08
Surry	No. 947: Yadkin Center (completed)	541,702.00		2,500,000.00	541,702	519,625.48	541,702	Feb-01	Jan-02	Apr-03
Surry	No. 1186: Parking Lot "H" Bldg (completed)	0.00	91,883.00	96,467.00	91,883	91,883.00	91,883	May-01	Sep-01	Nov-01
Surry	No. 1123:"K" Engineering Technologies Bldg (completed)	2,309,413.73		0.00	2,309,414	2,309,413.73	2,309,414	Jul-02	Nov-03	Jan-05
Surry	No. 1387: Renov V-C-P + Small Proj. (completed)	525,899.00	830,934.00	305,529.00	1,356,833	1,356,833.00	1,356,833	May-04	Apr-05	Apr-07
Surry	No. 1367: Maintenance Bldg & Misc. (completed)	806,507.00	0.00	0.00	806,507	806,507.00	806,507	Mar-04	Jun-05	Oct-06
Surry	No. 1258: "J" Three-Story Classroom Bldg (completed)	649,158.66		4,044,437.00	649,159	649,158.66	649,159	May-02	Nov-03	Feb-05
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation (completed)	175,561.47	551,767.00	0.00	727,329	727,328.47	727,329	Nov-02	Nov-03	Jul-04
Surry	No. 1521: Viticulture & Enology Center	3,000,000.00		325,000.00	457,827	236,130.29	3,000,000	Feb-06	Aug-08	Feb-10
Tri-County	Addition/Renovation -Enloe Building #1308	125,294.00	891,527.00	98,986.00	1,016,821	1,016,821.00	1,016,821	Feb-04	Jan-05	Mar-06
Tri-County	Lighted Parking/Concrete Sidewalks #1202	43,597.00	0.00	0.00	43,597	43,597.00	43,597	Jan-02	Feb-02	May-02
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	5,317,120.00			5,317,120	5,317,120.00	5,317,120	Jan-01	Jul-02	Oct-03
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307	1,566,484.53	238,395.00	138,863.00	1,804,880	1,804,879.53	1,804,880	Oct-02	Mar-04	Apr-05
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	1,800,547.00	154,825.00	14,077.00	1,955,372	1,955,372.00	1,955,372	Mar-02	Nov-03	Dec-04
Vance-Granville	LAND ACQUISITION #1517	114,723.00		8,559.00	114,724	114,723.00	114,724	N/A	N/A	Jun-05
Vance-Granville	PHASE 1 R&R/CONSTRUCTION PROJECTS #1157	191,680.00			191,680	191,680.00	191,680	May-01	Jul-01	Oct-01
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	2,369,272.00	61,995.00	210,137.00	2,431,268	2,431,267.00	2,431,268	May-03	Oct-04	Dec-05
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198		416,400.14		416,401	416,400.14	416,401	Mar-03	Jun-03	Dec-03
Vance-Granville	BIO CLASSROOM/LAB #1543	458,000.00			458,000	456,002.05	458,000	Nov-05	Jul-06	Jul-08
Vance-Granville	MAIN CAMPUS IT/MARKETING #1612	100,281.00		74,175.00	100,281	100,281.00	100,281	Mar-07	May-07	Aug-07

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 06-30-08	Bond Funds Expended Through 6-30-08	Bond Funds Committed* to a Project As of 06-30-08	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094	3,153,503.00	300,000.00		3,453,503	3,397,150.21	3,453,503	Nov-03	Oct-05	Jul-08
Vance-Granville	GRANVILLE MISC CONSTRUCTION	725,699.00				0.00		Sep-07	Oct-07	Oct-08
Vance-Granville	MULTI-SITE REPAIR/RENOVATIONS #1613		101,518.00		101,518	101,518.00	101,518	Jul-07	Jul-07	Jun-08
Wake	Reroofing - Ready Hall #1260		324,926.66		324,927	324,926.66	324,927	Mar-02	Jun-02	Feb-03
Wake	Resurfacing & paving pking. Areas & walk #1419		240,000.00		240,000	138,139.87	240,000	Aug-05	Dec-06	Sep-08
Wake	Land Acquisition #1442	2,066,654.83			2,066,655	2,066,654.83	2,066,655	Jan-07	Jan-07	Jan-07
Wake	Allied Health Auditorium Renovation #1321		552,157.41	269,240.00	552,158	552,157.41	552,158	Sep-03	Sep-04	Jun-05
Wake	Reroofing - Technical Education Bldg. #1290		206,458.00		206,458	206,458.00	206,458	Sep-02	Jun-03	Aug-03
Wake	Engineering Technology Bldg. Renovation #1291	350,000.00	510,877.00	638,640.00	860,877	860,877.00	860,877	Jun-04	Jan-06	Aug-06
Wake	N.E. Campus Development & Bldg. Const. #1289	21,771,745.00		5,329,363.00	21,771,745	21,666,674.19	21,771,745	Feb-03	Sep-05	Jul-08
Wake	R&R Main campus classrooms, labs & offices #1295	2,600,000.00	1,028,494.00	4,576,380.00	3,628,494	3,561,312.81	3,628,494	Jul-01	Aug-04	Aug-05
Wake	NE Campus Infrastructure #1262	3,333,051.00			3,333,051	3,252,172.25	3,333,051	Jan-03	Mar-05	Mar-06
Wake	TE Renovation #1559	50,000.00	24.00	681,360.00	50,024	29,380.56	50,024	Apr-07	Sep-07	Oct-08
Wayne	Childcare Center/Lab #1104	555,447.96		197,294.00	555,448	555,447.96	555,448	Apr-01	Oct-02	Aug-03
Wayne	Land Acquisition #1124	724,880.00			724,880	724,880.00	724,880	N/A	N/A	Jul-01
Wayne	Miscellaneous R&R (Bundled) #1162	229,235.00	702,916.00		932,151	895,311.25	932,151	Jun-01	Sep-05	Aug-08
Wayne	Addition Chiller & Upgrade of Energy Plant #1351	123,597.58	275,000.00	55,966.00	398,598	398,597.58	398,598	Nov-03	Jun-04	Apr-05
Wayne	Building 1 - Multi Purpose #1105	4,222,417.00	0.00	25,000.00	4,222,417	4,222,416.77	4,222,417	Jul-04	Oct-05	Oct-07
Wayne	Building 2 -Dental Clinic Addition & Renov. #1230	474,043.64	271,711.00	150,000.00	745,755	745,754.64	745,755	May-02	Feb-03	Dec-03
Wayne	Building 3 - Continuing Education Center #1280	4,293,808.01	0.00	20,000.00	4,293,809	4,293,808.01	4,293,809	Nov-02	Jun-04	May-06
Wayne	WLC & Dogwood Bldgs Renovation #1339	989,618.00	127,730.00		1,117,348	1,117,347.84	1,117,348	Apr-04	Nov-05	Mar-07
Western Piedmont	LIGHTING RETROFITS #1117		205,000.00		205,000	205,000.00	205,000	Feb-01	Mar-01	Feb-02
Western Piedmont	CAMPUS RENOVATIONS #1118		879,999.43		880,000	879,999.43	880,000	Feb-01	Mar-01	Jan-05
Western Piedmont	HEALTH/SCIENCE FACILITY #1366	3,678,649.00			3,678,649	3,667,104.67	3,678,649	Jan-04	Jan-05	Jul-08
Western Piedmont	CAMPUS REPAIRS/RENOVATIONS #1365		401,274.00		401,274	356,519.03	401,274	Jun-04	Sep-05	Jul-08
Western Piedmont	EMERGENCY SERVICES TRAINING COMPLEX #1459	180,000.00		2,648,084.00	180,000	0.00	180,000	Jun-04	Oct-07	Nov-08
Wilkes	Walker Center Renovations - #1181		274,998.20		274,999	274,998.20	274,999	Jun-01	Jul-01	Oct-01
Wilkes	General Campus Renovations - #1182		416,817.00		416,817	354,730.89	416,817	May-05	Sep-06	Oct-08
Wilkes	Alleghany Center Relocation and Renovation - #1249	33,995.00	50,000.00	33,995.00	83,995	83,995.00	83,995	Sep-02	Oct-02	Apr-03
Wilkes	Ashe Center Lab and Classroom Space #1250	671,077.00		899,231.00	671,077	671,077.00	671,077	Oct-02	Nov-04	Jan-06
Wilkes	Technology Center - #1346	2,686,596.00		4,314,539.00	2,686,596	2,686,586.00	2,686,596	Oct-03	Mar-05	Aug-07
Wilkes	Science Lab, ADA and Admin. Office Renovatons - #1209		93,144.00		93,144	54,441.41	93,144	Nov-05	Sep-06	Aug-08
Wilkes	Energy Conservation Upgrades - #1183		242,000.00		242,000	242,000.00	242,000	Feb-01	Mar-01	Feb-06
Wilkes	Greenhouse Renovations - #1210		10,028.36		10,029	10,028.36	10,029	Jul-01	Aug-01	Dec-02
Wilkes	Roof Replace - Beacon, Hayes and Lovette Halls #1489		263,000.00		263,000	242,264.00	263,000	Jun-05	Feb-06	Aug-08
Wilkes	Roof Replacement - Thompson Hall #1490		254,856.00		254,856	244,462.00	254,856	Mar-06	Sep-06	Aug-08
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184		393,972.00		393,972	369,360.54	393,972	Jul-02	May-04	Jan-00
Wilson	Student Center- #1401	3,455,346.00	0.00	300,000.00	3,455,346	2,964,434.89	3,455,346	Nov-04	Jul-07	Sep-08
Wilson	Tech Center Land Acquisition-#1345	164,999.47			165,000	164,999.47	165,000	Aug-03	Aug-03	Aug-03
Wilson	Renovation Project - Year 2001 - #1149	0.00	336,540.00	0.00	336,540	336,540.00	336,540	Jan-01	Apr-01	Oct-02
Wilson	Community/Business Center - #1150	1,164,256.67	0.00	0.00	1,164,257	1,164,256.67	1,164,257	Apr-01	Sep-02	Jun-04
Wilson	Renovation Project - Year 2002 - #1229	0.00	224,999.69	0.00	225,000	224,999.69	225,000	Jan-02	Mar-02	Sep-03
Wilson	Renovation Project - Year 2003 - #1305	0.00	275,000.00	0.00	275,000	275,000.00	275,000	Jan-03	May-03	Apr-05
Wilson	Renovation Project - Year 2004-#1389	0.00	230,000.00	0.00	230,000	230,000.00	230,000	May-04	Feb-05	Mar-07
Wilson	Police Academy Addition - #1426	105,311.00	0.00	119,140.13	105,311	105,311.00	105,311	Jun-05	Dec-05	Apr-07
Wilson	Renovation Project - Year 2005-#1518	0.00	291,999.00	0.00	291,999	245,829.50	291,999	Dec-05	Sep-06	Aug-08
Textile School	R&R (project bundled: emerg rep., infrastructure, safety, etc)		29,447.00		29,477	29,447.00	29,447	Nov-00	Dec-00	Jun-01
Textile School	Capital Construction Project 905 ID 6800100905A	750,000.00		2,437,200.00	750,000	750,000.00	750,000	Feb-02	Jun-02	May-04
<b>General Funds</b>	Residual Equity Transfer	20.01	14.92			34.93				
	<b>TOTALS</b>	<b>498,867,158</b>	<b>101,297,720</b>	<b>310,745,147</b>	<b>525,537,213</b>	<b>499,926,955</b>	<b>585,547,857</b>			



NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)	New Construction Funds Authorized	R & R Funds Authorized	Other Funds Authorized	Bond Funds Under Contract As of 06-30-08	Bond Funds Expended Through 6-30-08	Bond Funds Committed* to a Project As of 06-30-08	Estimated Design Start Date	Estimated Construction Start Date	Estimated Completion Date
---------	--	-----------------------------------	------------------------	------------------------	--	-------------------------------------	---	-----------------------------	-----------------------------------	---------------------------

\* Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State

NOTE: Pitt CC "New Construction Funds" increased by \$135,000 in interest from the Higher Education Bonds for a settlement to Blue Rock Structure Inc.

NOTE: Pitt CC "New Constructon Funds" increased by \$29,880 in interest from the Higher Education Bonds for a settlement to Pennsylvania National Mutual Casualty Insurance Company.

600,164,878

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)	Status
Alamance	Student Services/LRC/Adm - Project No. 1129	Closed
Alamance	Renovations - Project I - Project No. 1201	Closed
Alamance	Renovations - Project II - Project 1302	Closed
Alamance	Renovations - Main Building Project No. 1549	Closed
Alamance	Renovations - Student Center No. 1563	Under Construction
Alamance	Allied Health Building - Project No. 1130	Under Construction
Alamance	Burlington Center Renovation Project No. 1584	Under Construction
Asheville	Computer Technology Center NCCCS #1097	Closed
Asheville	Renovations #1 - #1137	Closed
Asheville	Enka Center Renovations #1213	Closed
Asheville	Dental Lab Renovation NCCCS #1121	Closed
Asheville	Hospitality Education Center NCCCS #1098	Closed
Asheville	Fernihurst Renovation, #1158	Under Construction
Asheville	Marketing Tech Renovations #1354	Closed
Asheville	Azalea Student Services Renov/Addition #1515	Under Construction
Beaufort	Law Enforce/EMT/Fire Service Training Facility - #1084	Closed
Beaufort	Renovations to Buildings 1, 4 and 8 #1265	Closed
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266	Closed
Beaufort	Building 3 Door Project #1614	Closed
Beaufort	Building 1 and 3 Roof Replacement #1571	Closed
Bladen	Repair and Renovation #1337	Closed
Bladen	Student Resource Center(LRC,classrooms)#1430	Under Design
Bladen	Industrial Training Center repair, renovation and Exp #1255	Closed
Bladen	Repair and Renovation, Roofs, HVAC - #1208	Closed
Blue Ridge	General Renovations-Flat Rock Campus - #1227	Closed
Blue Ridge	Campus wide wiring/infrastructure/distance learning - #1276	Closed
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350	Closed
Blue Ridge	Transylvania Center Aditions and Renovations - #1405	Closed
Blue Ridge	Renovations to two classroom buildings - #1443	Closed
Blue Ridge	General Renovations Phase II-Flat Rock Campus - #1304	Closed
Blue Ridge	New Vocational Training Building - #1536	Under Construction
Brunswick	Technical and Trades Building Project #914	Closed
Brunswick	Bundled R&R Projects #1342	Closed
Caldwell	Distance Learning #1128	Closed
Caldwell	Watauga Site Prep #1127	Complete
Caldwell	Renovations B & D Building	
Caldwell	Broyhill Multipurpose Facility #1235	Complete
Caldwell	Occupational Training Center #1555	Under Construction
Caldwell	Civic Center #1267	Closed
Caldwell	Land Acquisition/Transportation Center #1547	Closed
Caldwell	NE Site Project #1415	Under Construction
Cape Fear	Pier and Dock Replacement- Emergency #1147	Closed
Cape Fear	New Elevator and Elevator Repairs-Emergency #1148	Closed
Cape Fear	Engineering Technology building #1215	Closed
Cape Fear	Renovs-Emmart Bldg., Burnett Bldg., Machine Shop #1216	Under Design
Cape Fear	Campus Loop Access Road & Truck Driver Facility #1377	Closed
Cape Fear	Cosm/Early College Bldg and Parking Deck Proj #1455	Under Design
Cape Fear	Public Safety Training Center #1416	Under Construction
Cape Fear	North Campus Signage & Entrance Project #1608	Under Construction
Cape Fear	Wilmington Bookstore Renovation #1643	Under Design

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)	Status
Cape Fear	Atlantic Coastline Building Renovation #1661	Announcing for Designer Services
Carteret	Classroom Bldg Repl & Marine Tech Bldg #1092	Under Construction
Carteret	Hospitality Building Renov. and Parking Renov. #1348	Closed
Carteret	McGee Building Renovation-Joslyn Hall #1539	Under Construction
Carteret	McGee Building Renovation-Classrooms #1475	Under Construction
Carteret	Sewer Lift Station Repair/Replacment #1525	Closed
Catawba	Renovations - Alex. Ctr. NCCCS #1100	Closed
Catawba	Classroom/Laboratory Building #1285	Closed
Catawba	Roofing and Paving #1636	Announcing for Designer Services
Catawba	Renovations - Institutional Advancement #1564	Under Construction
Catawba	Paap Building Renovations #1233	Closed
Catawba	Old Testing Center Renvoations #1288	Closed
Catawba	Renovate Interior Space #1312	Closed
Central Carolina	Roofing (Student Center & Admin.) (Bundled R&R)(#1359)	Closed
Central Carolina	Roof Repairs (Main Building) (Bundled R&R) (#1360)	Closed
Central Carolina	Roofing (LRC & Science) (Bundled R&R) (#1361)	Closed
Central Carolina	Classroom/Science Lab Bldg. (Proj.# 1106)	Closed
Central Carolina	Telecommunications Bldg. (Proj.# 1107)	Complete
Central Carolina	Classroom Building (Proj. # 1325)	Closed
Central Carolina	Renovation of Science Building (# 1408)	Closed
Central Carolina	Computer Technology Building (#1410)	Closed
Central Carolina	Land Acquiton - Watson Property (#1570)	Closed
Central Carolina	Renovation of Classroom Building (#1362)	Closed
Central Carolina	R&R - Siler City Center (# 1485)	Under Construction
Central Carolina	R&R - Chatham Campus (# 1486)	Under Construction
Central Carolina	Renovation of Continuing Education Building (#1512)	Under Construction
Central Carolina	New Siler City Center (#1548)	Under Design
Central Carolina	Classroom Building - West Harnett (#1364)	Closed
Cent. Piedmont	Sloan-Morgan Renovation (1138)	Complete
Cent. Piedmont	Northeast Campus Ph IA - (942)	Closed
Cent. Piedmont	Information Technology Building - (1116)	Complete
Cent. Piedmont	Central Energy Facility (1240)	Complete
Cent. Piedmont	West Campus Phase III - (1114)	Closed
Cent. Piedmont	North Campus Phase III - (1115)	Complete
Cent. Piedmont	Professional Development Bldg - 3rd floor (1491)	Closed
Cent. Piedmont	Central High Exterior Renovation (1478)	Under Construction
Cent. Piedmont	Allied Health Bldg Addition & Renovation (1406)	Under Design
Cent. Piedmont	Northeast Campus Phase II - (1326)	Closed
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370	Complete
Cleveland	CLASSROOM BUILDING PROJECT # 1287	Under Construction
Cleveland	GENERAL REPAIRS & RENOVATIONS Project 1628	Under Design
Cleveland	RE-ROOFING CAMPUS CENTER BLD PROJECT #1436	Closed
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT 1435	Closed
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167	Closed
Coastal Carolina	Classroom Building #1263	Complete
Coastal Carolina	BT Energy Management Project #1567	Closed
Coastal Carolina	Covered Walkways/Fascia Repair #1615	Under Design
Coastal Carolina	Repairs to Facilities/Capital Improvements	
COA	D. F. Walker Public School Takeover Renovation #1241	Closed
COA	Allied Health and Wellness Center #1247	Closed

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)	Status
COA	Land Acquisition and Renovation of Riverside Center #1315	Closed
COA	Renovation of Manteo Middle School #1420	Under Design
COA	Auditorium Roof #1618	Under Construction
COA	Cosmetology Program Area Renovation #1592	Closed
COA	Buildings A & C Roof Repairs #1197 (bundled)	Closed
COA	Expansion to Building A EC Campus #1450	Under Construction
Craven	Classroom/Library Building - #907B	Closed
Craven	Addition to Kelso Hall - #1336	Closed
Craven	Maintenance Building/ Roadway & Parking - #1076	Closed
Craven	Technology Building #1268	Under Construction
Craven	Reroof Building B #1243	Closed
Craven	Reroof Building G #1244	Closed
Craven	Renovate Barker Hall & Miscellaneous Renovations #1246	Under Construction
Craven	Reroof Library (Bldg A) #1603	Closed
Davidson	Classrooms/Laboratories/Renovations (1101)	Closed
Davidson	Fire Service Laboratory (1180)	Closed
Durham	Collins Bldg. Renovations - 1170	Closed
Durham	White Building Renovations - 1171	Under Design
Durham	New Student Services/Classroom Building - #1199	Closed
Durham	Satellite Campus#1499	Closed
Edgecombe	ACT Project - Project #1078	Closed
Edgecombe	Various R & R projects #1273	Under Construction
Edgecombe	Various R & R projects #1272	Closed
Fayetteville	Spring Lake Multi-Use Educational Building (DCC #1051)	Closed
Fayetteville	Purchase land along Ft Bragg Road #1320	Closed
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden #1125	Complete
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (DCC #1131)	Closed
Fayetteville	Virtual College Center (DCC #1126)	Closed
Fayetteville	Classroom Bldg/Renov.Service Merchandise Bldg #1585	Under Design
Fayetteville	Horace Sisk Boiler Chiller Replacement (DCC #1211)	Closed
Fayetteville	Purchase land along Ft Bragg Road (DCC #1441)	Closed
Fayetteville	Addition to Administration Building (DCC 1520)	Under Design
Fayetteville	Purchase land along Ft Bragg Road (DCC #1534)	Closed
Fayetteville	Criminal Justice Center PM & E (DCC#1460)	Under Construction
Fayetteville	Bulla Property Parking Lot (DCC # 1557)	Under Construction
Fayetteville	Bundled R & R Projects 2006	
Fayetteville	Bundled R & R Projects 2005 (DCC#1446)	Closed
Forsyth	Construction - New building - #1139	Closed
Forsyth	Gym renov, Rerouting data lines, & Parking lot - #1159	Closed
Forsyth	HVAC & Fire Alarm System Renovations - #1311	Closed
Forsyth	Northwest Forsyth County Center - #1390	Under Construction
Forsyth	Renovations - Snyder Hall - #1437	Closed
Forsyth	Renovations-Allman Center #1560	Closed
Forsyth	Bundled - R & R #1630	Under Design
Forsyth	Air Conditioning Upgrade West Campus #1538	Under Construction
Forsyth	Construction - Greene Hall Expansion #1438	Under Design
Gaston	New Public Safety Building - #1122	Closed
Gaston	New Science and Technology Building - #1428	Under Construction
Gaston	Renovation - Comer Building - East #1332	Closed
Gaston	New Health Sciences Building - #1427	Under Construction

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)	Status
Gaston	Renovation - Craig Building - #1333	Closed
Gaston	Undetermined Building Project	
Gaston	Restroom Renovation #1653	Closed
Gaston	East Campus Land Purchases #1694	
Guilford	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303	Closed
Guilford	Land #1236	Closed
Guilford	Classroom Building Project #1046	Closed
Guilford	Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888	Closed
Guilford	Jamestown Campus Land & Parking #1294	Under Construction
Guilford	Classroom Building #1605	Announcing for Designer Services
Guilford	Fire Suppression System Replacement #1392	Closed
Guilford	Roads, Parking & Walkways Repairs #1334	Closed
Guilford	Business Careers Renovation #1397	Closed
Guilford	HVAC Renovations and Energy Upgrades #1398	Closed
Guilford	Health Technologies Project #1375	Under Construction
Guilford	Transportation Classroom Building #1627	Announcing for Designer Services
Guilford	Land #1680	Negotiating Land Purchase
Guilford	Land #1681	Negotiating Land Purchase
Halifax	Allied Health/Auditorium Bldg #1090	Complete
Halifax	HVAC replacement,welding shop renovations #1165	Under Construction
Halifax	Wellness/Fitness Center #1292	Closed
Haywood	Renovation - 200/300 Buildings #1113	Closed
Haywood	Regional High Tech. Center #1327	Closed
Isothermal	Continuing Education Building Renovation - #1204	Closed
Isothermal	Life Long Learning Center #1298	Closed
Isothermal	ADA Compliance Project & minor building improve. #1252	Closed
Isothermal	Campus HVAC Controls Replacement #1253	Closed
Isothermal	Underground wiring project #1394	Closed
Isothermal	Student Center Roof Replacement #1395	Closed
Isothermal	Library & Swimming Area Roof Replacements #1524	Closed
Isothermal	Library Interior Ceiling Renovation - #1565	Complete
James Sprunt	Exterior Campus Lighting #1163	Closed
James Sprunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164	Closed
James Sprunt	Herring Bldg. Classroom Addition #1281	Closed
James Sprunt	Repair and Renovations #1424	Closed
James Sprunt	Repair and Renovations Phase 2 #1529	Closed
Johnston	Campus Lighting and Parking #1176	Complete
Johnston	Industrial Technology Bldg #1219	Closed
Johnston	Renovation of Wilson #1103	Closed
Johnston	Wilson Building Addition/renovation, Elsie, TDT renov. #1220	Under Construction
Johnston	Arboretum Greenhouse Complex #1422	Closed
Johnston	Art and Elsee Buildings Renovations #1526	Under Construction
Lenoir	Adtns/Renov Health Sciences Bldg & Marquee #1136	Closed
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA #1228	Under Construction
Lenoir	Early Childhood/Literacy Bldg&Student Center Add #1239	Closed
Lenoir	Resurface Roads and Parking Lots/other renovations #1251	Under Construction
Lenoir	Classroom and Science Building #1238	Closed
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232	Announcing for Designer Services
Lenoir	Industrial/Vocational Center #1407	Under Construction
Lenoir	Land Acquisition #1399	Closed

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)	Status
Lenoir	Jones Co. Land Acquisition #1462	Closed
Lenoir	Felix Johnson Property #1488	Closed
Lenoir	Jones County Center #1500	Under Design
Lenoir	Maintenance Facility #1587	Under Design
Lenoir	Signage #1588	Under Design
Lenoir	Christine Parker Property #1533	Closed
Lenoir	Construction/R&R	
Martin	Misc. R & R (Bundled projects) #1178	Closed
Martin	Roof Repairs (Bundled projects) #1192	Closed
Martin	HVAC #1583	Under Design
Mayland	Avery County Project #1169	Closed
Mayland	R&R Projects #1284	Under Construction
Mayland	Applied Technologies Building #1328	Under Construction
Mayland	Repairs/Renovations Projects #1625	Under Construction
Mayland	Land Purchase #1378	Closed
McDowell	Classroom Building #1353	Complete
McDowell	Replace Exit Doors & Fire Alarm System #1160	Closed
McDowell	Roof Replacement #1161	Closed
McDowell	Campus Repair and Renovations #1248	Closed
McDowell	Campus Repairs & Renovations #1566	Closed
Mitchell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168	Closed
Mitchell	Renovation of the CEC-Gen'l Bldg. Renovations - #1196	Complete
Mitchell	Mooresville Center 2nd Floor Addition-DCC No. 1070	Closed
Mitchell	Advanced Technology Building-DCC No. 1091	Complete
Mitchell	Renovation of the Library #1379	Closed
Mitchell	Renovation of the Student Center #1573	Under Design
Mitchell	Renovation of Vocational Building #1509	Under Construction
Montgomery	Renovations and Repairs #1187	Closed
Nash	Land Acquisition #1141	Closed
Nash	Structural Repairs & Renovations #1299	Closed
Nash	Environmental Repairs & Renovations - #1193	Closed
Nash	Aesthetic Repairs & Renovations - #1194	Closed
Nash	Program Specific Classroom Renovations #1203	Closed
Nash	Infrastructure Repairs & Renovations #1300	Closed
Nash	Science & Technology Building #1301	Closed
Nash	Repurposing Classrooms #1530	Closed
Pamlico	Expansion of Bayboro Center #1224	Complete
Pamlico	Repair and Renovations #1011	Complete
Pamlico	Life Care Center #1391	Closed
Piedmont	Renovate gym to LRC & Distance learning Classroom #1309	Closed
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310	Complete
Piedmont	Renovate Student Complex #1383	Complete
Piedmont	Renovate Auditorium #1384	Closed
Piedmont	Person County Classroom/Lab Building #1445	Under Design
Pitt	General Classroom Bldg - 1111 Ph1	Closed
Pitt	Parking Project - 1112 Ph1	Closed
Pitt	Bowen Farm Site Project (Planning) - 1110	Closed
Pitt	Fulford Bldg Addition Ph II - 1234	Complete
Pitt	Firing Range and Driving Pad - #1177	Closed
Pitt	Davenport Farm #1431	Closed

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)	Status
Pitt	MacThrift Building #1505	Closed
Pitt	Student Center - Phase 1 #1545	Under Construction
Pitt	Humber Bldg Renov Ph III #1358	Closed
Pitt	Greenville Center Renovation #1617	Closed
Randolph	R & R Bundle Number One, Two & Three #1174	Closed
Randolph	Archdale Center Classroom Addition #1317	Closed
Randolph	R & R Bundle Number Four #1578	Under Construction
Richmond	Proj.1089 - HVAC Renovations in 3 Buildings	Closed
Richmond	Proj.1088 Health Sciences Building	Closed
Richmond	Proj. 1282 Acquire Building in Scotland County	Closed
Richmond	Proj. 1283 Multiple Renovations @ less than \$100,000 each	Closed
Richmond	Purchase new Facility near Industrial Park	
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271	Closed
Roanoke-Chowan	Compliance/Safety Renov. (Bundled Projects) #1323	Closed
Roanoke-Chowan	Learning/Working Renov. (Bundled Projects) #1324	Closed
Robeson	#1225 (Pembroke Center Land Purchase)	Closed
Robeson	#1109 Continuing Education Building	Under Construction
Robeson	#1206 Continuing Education /Allied Health Buildings	Under Construction
Robeson	#1214Emergency Training Facility Addition	Closed
Robeson	#1329 Renovations Site Work	Closed
Robeson	#1562 Workforce Development Bldg.	Under Design
Robeson	#1108 Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9,10, 15	Closed
Rockingham	Lifelong Learning Center - 1079	Closed
Rockingham	Classroom/Storage Bldg. at ESTC - 1080	Closed
Rockingham	Spring 2001 Renovations #1156	Under Construction
Rockingham	Summer 2001 Renovations #1191	Closed
Rockingham	Fall 2001 Renovations #1217	Closed
Rockingham	Spring 2002 Renovations #1218	Closed
Rockingham	Fall 2002 Renovations - #1306	Closed
Rockingham	Spring 2004 Renovations - #1382	Under Construction
Rockingham	Summer 2004 Renovations #1501	Closed
Rockingham	Summer 2005 Renovations #1540	Under Construction
Rowan-Cabarrus	Bldg. 100 Renovations - #1032	Closed
Rowan-Cabarrus	Classroom/Laboratory Building - #1185	Under Construction
Rowan-Cabarrus	Parking Lot Extension/Renovation #1393	Closed
Rowan-Cabarrus	Various Renovations - #1314	Under Construction
Rowan-Cabarrus	LRC & Student Support Space Renovations (proj #1086)	Under Construction
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot #1595	Under Design
Sampson	Occupational Building #1133	Closed
Sampson	Campus Roadway Extension #983	Closed
Sampson	North HVAC and Crosswalk replacement #1151	Closed
Sandhills	New Student Center # 940	Closed
Sandhills	New Hoke County Center #813	Closed
Sandhills	Kennedy Hall Health Sciences Renovation #1003	Closed
Sandhills	Education Center #1081	Complete
Sandhills	Parking Lot - South Campus #1313	Closed
Sandhills	Stone Hall Administration Renovation #1278	Closed
Sandhills	Stone Hall Student Services Renovation #1154	Closed
Sandhills	Hoke Business and Technology Center #1142	Closed
Sandhills	Horticulture Complex - 1352	Under Design

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)	Status
Sandhills	Blue Hall Renovation #1004	Under Design
Sandhills	Causey Hall Development Office Renovation - #1626	Under Construction
Sandhills	Meyer Hall Boiler Replacement - #1623	Under Construction
Sandhills	Improvements/Expansion Traffic System - #1242	Closed
Sandhills	Meyer-Stone Hall Roof Replacement #1376	Under Design
Sandhills	Stone Hall Renovation #1477	Closed
Sandhills	Emergency Services Training Complex #1356	Under Design- Pre Const. Cost
Sandhills	Stone Hall Lecture 111 Renovation #1357	Closed
Sandhills	Athletic Field Renovation #1347	Closed
Sandhills	East Campus Utility Renovation #1640	Under Construction
Sandhills	Hoke Early College #1641	Announcing for Designer Services
Sandhills	Greenhouse Renovation #1528	Closed
South Piedmont	Continuing Education Center Renovations (#932B)	Closed
South Piedmont	Renovations to the Continuing Education Ctr - #1166	Closed
Southeastern	Infrastructure Construction/Renovations #1173	Closed
Southeastern	OSHA and ADA Compliance #1275	Closed
Southeastern	Technology Building #1274	Under Construction
Southeastern	Building "G" Renovation/Addition #1413	Under Construction
Southeastern	Renovation/Expansion of "T" Building #1414	Announcing for Designer Services
Southwestern	Swain Ctr Renovation-remaining section of building #1190	Closed
Southwestern	Jackson County Renovations #1188	Closed
Southwestern	Restroom / shower renovation #1189	Closed
Southwestern	General building-new campus #1330	Under Construction
Southwestern	Academic, Admin building #1371	Under Design
Stanly	Western Stanly Center - Project # 903	Closed
Stanly	Addition to existing building - Project #1231	Closed
Stanly	Patterson Building Roof Replacement #1207	Closed
Stanly	Corporate Education/Shop Building #1369	Closed
Stanly	Student Center Bldg Renovation & Addition #1355	Closed
Stanly	Kelley Building Roof Replacement & Renov #1421	Closed
Stanly	General Repair & Renovation #1531	Under Construction
Surry	No. 947: Yadkin Center (completed)	Complete
Surry	No. 1186: Parking Lot "H" Bldg (completed)	Closed
Surry	No. 1123:"K" Engineering Technologies Bldg (completed)	Closed
Surry	No. 1387: Renov V-C-P + Small Proj. (completed)	Closed
Surry	No. 1367: Maintenance Bldg & Misc. (completed)	Closed
Surry	No. 1258: "J" Three-Story Classroom Bldg (completed)	Closed
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation (completed)	Closed
Surry	No. 1521: Viticulture & Enology Center	Under Design
Tri-County	Addition/Renovation -Enloe Building #1308	Closed
Tri-County	Lighted Parking/Concrete Sidewalks #1202	Closed
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093	Closed
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307	Closed
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096	Closed
Vance-Granville	LAND ACQUISITION #1517	Closed
Vance-Granville	PHASE 1 R&R/CONSTRUCTION PROJECTS #1157	Closed
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095	Closed
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198	Closed
Vance-Granville	BIO CLASSROOM/LAB #1543	Complete
Vance-Granville	MAIN CAMPUS IT/MARKETING #1612	Closed



NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)	Status
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094	Complete
Vance-Granville	GRANVILLE MISC CONSTRUCTION	
Vance-Granville	MULTI-SITE REPAIR/RENOVATIONS #1613	Closed
Wake	Reroofing - Ready Hall #1260	Closed
Wake	Resurfacing & paving pking. Areas & walk #1419	Under Construction
Wake	Land Acquisition #1442	Closed
Wake	Allied Health Auditorium Renovation #1321	Closed
Wake	Reroofing - Technical Education Bldg. #1290	Closed
Wake	Engineering Technology Bldg. Renovation #1291	Closed
Wake	N.E. Campus Development & Bldg. Const. #1289	Under Construction
Wake	R&R Main campus classrooms, labs & offices #1295	Complete
Wake	NE Campus Infrastructure #1262	Complete
Wake	TE Renovation #1559	Under Design
Wayne	Childcare Center/Lab #1104	Closed
Wayne	Land Acquisition #1124	Closed
Wayne	Miscellaneous R&R (Bundled) #1162	Under Construction
Wayne	Addition Chiller & Upgrade of Energy Plant #1351	Closed
Wayne	Building 1 - Multi Purpose #1105	Closed
Wayne	Building 2 -Dental Clinic Addition & Renov. #1230	Closed
Wayne	Building 3 - Continuing Education Center #1280	Closed
Wayne	WLC & Dogwood Bldgs Renovation #1339	Closed
Western Piedmont	LIGHTING RETROFITS #1117	Closed
Western Piedmont	CAMPUS RENOVATIONS #1118	Closed
Western Piedmont	HEALTH/SCIENCE FACILITY #1366	Complete
Western Piedmont	CAMPUS REPAIRS/RENOVATIONS #1365	Under Construction
Western Piedmont	EMERGENCY SERVICES TRAINING COMPLEX #1459	Under Construction
Wilkes	Walker Center Renovations - #1181	Closed
Wilkes	General Campus Renovations - #1182	Under Construction
Wilkes	Alleghany Center Relocation and Renovation - #1249	Closed
Wilkes	Ashe Center Lab and Classroom Space #1250	Closed
Wilkes	Technology Center - #1346	Closed
Wilkes	Science Lab, ADA and Admin. Office Renovatons - #1209	Under Construction
Wilkes	Energy Conservation Upgrades - #1183	Closed
Wilkes	Greenhouse Renovations - #1210	Closed
Wilkes	Roof Replace - Beacon, Hayes and Lovette Halls #1489	Under Construction
Wilkes	Roof Replacement - Thompson Hall #1490	Under Construction
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184	Under Construction
Wilson	Student Center- #1401	Under Construction
Wilson	Tech Center Land Acquisition-#1345	Closed
Wilson	Renovation Project - Year 2001 - #1149	Closed
Wilson	Community/Business Center - #1150	Closed
Wilson	Renovation Project - Year 2002 - #1229	Closed
Wilson	Renovation Project - Year 2003 - #1305	Closed
Wilson	Renovation Project - Year 2004-#1389	Closed
Wilson	Police Academy Addition - #1426	Closed
Wilson	Renovation Project - Year 2005-#1518	Under Construction
Textile School	R&R (project bundled: emerg rep., infrastructure, safety, etc)	Closed
Textile School	Capital Construction Project 905 ID 6800100905A	Closed
General Funds	Residual Equity Transfer	
	TOTALS	

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)	Status
---------	--	--------

\* Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State

**NOTE:** Pitt CC "New Construction Funds" increased by \$135,000 in interest from the Higher Education Bonds for a settlement to Blue Rock Structure Inc.

**NOTE:** Pitt CC "New Constructon Funds" increased by \$29,880 in interest from the Higher Education Bonds for a settlement to Pennsylvania National Mutual Casualty Insurance Company.

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)
Alamance	Student Services/LRC/Adm - Project No. 1129
Alamance	Renovations - Project I - Project No. 1201
Alamance	Renovations - Project II - Project 1302
Alamance	Renovations - Main Building Project No. 1549
Alamance	Renovations - Student Center No. 1563
Alamance	Allied Health Building - Project No. 1130
Alamance	Burlington Center Renovation Project No. 1584
Asheville	Computer Technology Center NCCCS #1097
Asheville	Renovations #1 - #1137
Asheville	Enka Center Renovations #1213
Asheville	Dental Lab Renovation NCCCS #1121
Asheville	Hospitality Education Center NCCCS #1098
Asheville	Fernihurst Renovation, #1158
Asheville	Marketing Tech Renovations #1354
Asheville	Azalea Student Services Renov/Addition #1515
Beaufort	Law Enforce/EMT/Fire Service Training Facility - #1084
Beaufort	Renovations to Buildings 1, 4 and 8 #1265
Beaufort	Public Service Building and renovate bldgs 2 & 3 #1266
Beaufort	Building 3 Door Project #1614
Beaufort	Building 1 and 3 Roof Replacement #1571
Bladen	Repair and Renovation #1337
Bladen	Student Resource Center(LRC,classrooms)#1430
Bladen	Industrial Training Center repair, renovation and Exp #1255
Bladen	Repair and Renovation, Roofs, HVAC - #1208
Blue Ridge	General Renovations-Flat Rock Campus - #1227
Blue Ridge	Campus wide wiring/infrastructure/distance learning - #1276
Blue Ridge	Renov to Stu Ctr/Driveways, Drainage/PE fac.Etc #1350
Blue Ridge	Transylvania Center Aditions and Renovations - #1405
Blue Ridge	Renovations to two classroom buildings - #1443
Blue Ridge	General Renovations Phase II-Flat Rock Campus - #1304
Blue Ridge	New Vocational Training Building - #1536
Brunswick	Technical and Trades Building Project #914
Brunswick	Bundled R&R Projects #1342
Caldwell	Distance Learning #1128
Caldwell	Watauga Site Prep #1127
Caldwell	Renovations B & D Building
Caldwell	Broyhill Multipurpose Facility #1235
Caldwell	Occupational Training Center #1555
Caldwell	Civic Center #1267
Caldwell	Land Acquisition/Transportation Center #1547
Caldwell	NE Site Project #1415
Cape Fear	Pier and Dock Replacement- Emergency #1147
Cape Fear	New Elevator and Elevator Repairs-Emergency #1148
Cape Fear	Engineering Technology building #1215
Cape Fear	Renovs-Emmart Bldg., Burnett Bldg., Machine Shop #1216
Cape Fear	Campus Loop Access Road & Truck Driver Facility #1377
Cape Fear	Cosm/Early College Bldg and Parking Deck Proj #1455
Cape Fear	Public Safety Training Center #1416
Cape Fear	North Campus Signage & Entrance Project #1608
Cape Fear	Wilmington Bookstore Renovation #1643

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)
Cape Fear	Atlantic Coastline Building Renovation #1661
Carteret	Classroom Bldg Repl & Marine Tech Bldg #1092
Carteret	Hospitality Building Renov. and Parking Renov. #1348
Carteret	McGee Building Renovation-Joslyn Hall #1539
Carteret	McGee Building Renovation-Classrooms #1475
Carteret	Sewer Lift Station Repair/Replacment #1525
Catawba	Renovations - Alex. Ctr. NCCCS #1100
Catawba	Classroom/Laboratory Building #1285
Catawba	Roofing and Paving #1636
Catawba	Renovations - Institutional Advancement #1564
Catawba	Paap Building Renovations #1233
Catawba	Old Testing Center Renvoations #1288
Catawba	Renovate Interior Space #1312
Central Carolina	Roofing (Student Center & Admin.) (Bundled R&R)(#1359)
Central Carolina	Roof Repairs (Main Building) (Bundled R&R) (#1360)
Central Carolina	Roofing (LRC & Science) (Bundled R&R) (#1361)
Central Carolina	Classroom/Science Lab Bldg. (Proj.# 1106)
Central Carolina	Telecommunications Bldg. (Proj.# 1107)
Central Carolina	Classroom Building (Proj. # 1325)
Central Carolina	Renovation of Science Building (# 1408)
Central Carolina	Computer Technology Building (#1410)
Central Carolina	Land Acqution - Watson Property (#1570)
Central Carolina	Renovation of Classroom Building (#1362)
Central Carolina	R&R - Siler City Center (# 1485)
Central Carolina	R&R - Chatham Campus (# 1486)
Central Carolina	Renovation of Continuing Education Building (#1512)
Central Carolina	New Siler City Center (#1548)
Central Carolina	Classroom Building - West Harnett (#1364)
Cent. Piedmont	Sloan-Morgan Renovation (1138)
Cent. Piedmont	Northeast Campus Ph IA - (942)
Cent. Piedmont	Information Technology Building - (1116)
Cent. Piedmont	Central Energy Facility (1240)
Cent. Piedmont	West Campus Phase III - (1114)
Cent. Piedmont	North Campus Phase III - (1115)
Cent. Piedmont	Professional Development Bldg - 3rd floor (1491)
Cent. Piedmont	Central High Exterior Renovation (1478)
Cent. Piedmont	Allied Health Bldg Addition & Renovation (1406)
Cent. Piedmont	Northeast Campus Phase II - (1326)
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT # 1370
Cleveland	CLASSROOM BUILDING PROJECT # 1287
Cleveland	GENERAL REPAIRS & RENOVATIONS Project 1628
Cleveland	RE-ROOFING CAMPUS CENTER BLD PROJECT #1436
Cleveland	GENERAL REPAIRS & RENOVATIONS/PROJECT 1435
Coastal Carolina	HVAC Repl Classroom A, Stu Svcs Ctr, LRC - 1167
Coastal Carolina	Classroom Building #1263
Coastal Carolina	BT Energy Management Project #1567
Coastal Carolina	Covered Walkways/Fascia Repair #1615
Coastal Carolina	Repairs to Facilities/Capital Improvements
COA	D. F. Walker Public School Takeover Renovation #1241
COA	Allied Health and Wellness Center #1247

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)
COA	Land Acquisition and Renovation of Riverside Center #1315
COA	Renovation of Manteo Middle School #1420
COA	Auditorium Roof #1618
COA	Cosmetology Program Area Renovation #1592
COA	Buildings A & C Roof Repairs #1197 (bundled)
COA	Expansion to Building A EC Campus #1450
Craven	Classroom/Library Building - #907B
Craven	Addition to Kelso Hall - #1336
Craven	Maintenance Building/ Roadway & Parking - #1076
Craven	Technology Building #1268
Craven	Reroof Building B #1243
Craven	Reroof Building G #1244
Craven	Renovate Barker Hall & Miscellaneous Renovations #1246
Craven	Reroof Library (Bldg A) #1603
Davidson	Classrooms/Laboratories/Renovations (1101)
Davidson	Fire Service Laboratory (1180)
Durham	Collins Bldg. Renovations - 1170
Durham	White Building Renovations - 1171
Durham	New Student Services/Classroom Building - #1199
Durham	Satellite Campus#1499
Edgecombe	ACT Project - Project #1078
Edgecombe	Various R & R projects #1273
Edgecombe	Various R & R projects #1272
Fayetteville	Spring Lake Multi-Use Educational Building (DCC #1051)
Fayetteville	Purchase land along Ft Bragg Road #1320
Fayetteville	Horticulture Complex at Cape Fear Botanical Garden #1125
Fayetteville	Renov.Horace Sisk/Layfayette Hall Bldgs (DCC #1131)
Fayetteville	Virtual College Center (DCC #1126)
Fayetteville	Classroom Bldg/Renov.Service Merchandise Bldg #1585
Fayetteville	Horace Sisk Boiler Chiller Replacement (DCC #1211)
Fayetteville	Purchase land along Ft Bragg Road (DCC #1441)
Fayetteville	Addition to Administration Building (DCC 1520)
Fayetteville	Purchase land along Ft Bragg Road (DCC #1534)
Fayetteville	Criminal Justice Center PM & E (DCC#1460)
Fayetteville	Bulla Property Parking Lot (DCC # 1557)
Fayetteville	Bundled R & R Projects 2006
Fayetteville	Bundled R & R Projects 2005 (DCC#1446)
Forsyth	Construction - New building - #1139
Forsyth	Gym renov, Rerouting data lines, & Parking lot - #1159
Forsyth	HVAC & Fire Alarm System Renovations - #1311
Forsyth	Northwest Forsyth County Center - #1390
Forsyth	Renovations - Snyder Hall - #1437
Forsyth	Renovations-Allman Center #1560
Forsyth	Bundled - R & R #1630
Forsyth	Air Conditioning Upgrade West Campus #1538
Forsyth	Construction - Greene Hall Expansion #1438
Gaston	New Public Safety Building - #1122
Gaston	New Science and Technology Building - #1428
Gaston	Renovation - Comer Building - East #1332
Gaston	New Health Sciences Building - #1427

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)
Gaston	Renovation - Craig Building - #1333
Gaston	Undetermined Building Project
Gaston	Restroom Renovation #1653
Gaston	East Campus Land Purchases #1694
Guilford	Central Energy Plant for GSO Classroom Bldgs-Proj. #1303
Guilford	Land #1236
Guilford	Classroom Building Project #1046
Guilford	Pub. Saf. Burn Bldg/Trng. Tower/Drv. Trk. Proj.#888
Guilford	Jamestown Campus Land & Parking #1294
Guilford	Classroom Building #1605
Guilford	Fire Suppression System Replacement #1392
Guilford	Roads, Parking & Walkways Repairs #1334
Guilford	Business Careers Renovation #1397
Guilford	HVAC Renovations and Energy Upgrades #1398
Guilford	Health Technologies Project #1375
Guilford	Transportation Classroom Building #1627
Guilford	Land #1680
Guilford	Land #1681
Halifax	Allied Health/Auditorium Bldg #1090
Halifax	HVAC replacement,welding shop renovations #1165
Halifax	Wellness/Fitness Center #1292
Haywood	Renovation - 200/300 Buildings #1113
Haywood	Regional High Tech. Center #1327
Isothermal	Continuing Education Building Renovation - #1204
Isothermal	Life Long Learning Center #1298
Isothermal	ADA Compliance Project & minor building improve. #1252
Isothermal	Campus HVAC Controls Replacement #1253
Isothermal	Underground wiring project #1394
Isothermal	Student Center Roof Replacement #1395
Isothermal	Library & Swimming Area Roof Replacements #1524
Isothermal	Library Interior Ceiling Renovation - #1565
James Sprunt	Exterior Campus Lighting #1163
James Sprunt	HVAC/Roof Repair/Sidewalk Repair ADA/OSHA #1164
James Sprunt	Herring Bldg. Classroom Addition #1281
James Sprunt	Repair and Renovations #1424
James Sprunt	Repair and Renovations Phase 2 #1529
Johnston	Campus Lighting and Parking #1176
Johnston	Industrial Technology Bldg #1219
Johnston	Renovation of Wilson #1103
Johnston	Wilson Building Addition/renovation, Elsie, TDT renov. #1220
Johnston	Arboretum Greenhouse Complex #1422
Johnston	Art and Elsee Buildings Renovations #1526
Lenoir	Adtns/Renov Health Sciences Bldg & Marquee #1136
Lenoir	R&R Projects(Elev/Roofs/HVAC/ADA #1228
Lenoir	Early Childhood/Literacy Bldg&Student Center Add #1239
Lenoir	Resurface Roads and Parking Lots/other renovations #1251
Lenoir	Classroom and Science Building #1238
Lenoir	Renovate/Add Classrooms in Administration Bldg #1232
Lenoir	Industrial/Vocational Center #1407
Lenoir	Land Acquisition #1399

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)
Lenoir	Jones Co. Land Acquisition #1462
Lenoir	Felix Johnson Property #1488
Lenoir	Jones County Center #1500
Lenoir	Maintenance Facility #1587
Lenoir	Signage #1588
Lenoir	Christine Parker Property #1533
Lenoir	Construction/R&R
Martin	Misc. R & R (Bundled projects) #1178
Martin	Roof Repairs (Bundled projects) #1192
Martin	HVAC #1583
Mayland	Avery County Project #1169
Mayland	R&R Projects #1284
Mayland	Applied Technologies Building #1328
Mayland	Repairs/Renovations Projects #1625
Mayland	Land Purchase #1378
McDowell	Classroom Building #1353
McDowell	Replace Exit Doors & Fire Alarm System #1160
McDowell	Roof Replacement #1161
McDowell	Campus Repair and Renovations #1248
McDowell	Campus Repairs & Renovations #1566
Mitchell	Renovation of the CEC-HVAC/Restrooms/Offices - 1168
Mitchell	Renovation Of the CEC-Gen'l Bldg. Renovations - #1196
Mitchell	Mooreville Center 2nd Floor Addition-DCC No. 1070
Mitchell	Advanced Technology Building-DCC No. 1091
Mitchell	Renovation of the Library #1379
Mitchell	Renovation of the Student Center #1573
Mitchell	Renovation of Vocational Building #1509
Montgomery	Renovations and Repairs #1187
Nash	Land Acquisition #1141
Nash	Structural Repairs & Renovations #1299
Nash	Environmental Repairs & Renovations - #1193
Nash	Aesthetic Repairs & Renovations - #1194
Nash	Program Specific Classroom Renovations #1203
Nash	Infrastructure Repairs & Renovations #1300
Nash	Science & Technology Building #1301
Nash	Repurposing Classrooms #1530
Pamlico	Expansion of Bayboro Center #1224
Pamlico	Repair and Renovations #1011
Pamlico	Life Care Center #1391
Piedmont	Renovate gym to LRC & Distance learning Classroom #1309
Piedmont	Classrooms/Labs and Student Services/Learning Ctr. #1310
Piedmont	Renovate Student Complex #1383
Piedmont	Renovate Auditorium #1384
Piedmont	Person County Classroom/Lab Building #1445
Pitt	General Classroom Bldg - 1111 Ph1
Pitt	Parking Project - 1112 Ph1
Pitt	Bowen Farm Site Project (Planning) - 1110
Pitt	Fulford Bldg Addition Ph II - 1234
Pitt	Firing Range and Driving Pad - #1177
Pitt	Davenport Farm #1431

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)
Pitt	MacThrift Building #1505
Pitt	Student Center - Phase 1 #1545
Pitt	Humber Bldg Renov Ph III #1358
Pitt	Greenville Center Renovation #1617
Randolph	R & R Bundle Number One, Two & Three #1174
Randolph	Archdale Center Classroom Addition #1317
Randolph	R & R Bundle Number Four #1578
Richmond	Proj.1089 - HVAC Renovations in 3 Buildings
Richmond	Proj.1088 Health Sciences Building
Richmond	Proj. 1282 Acquire Building in Scotland County
Richmond	Proj. 1283 Multiple Renovations @ less than \$100,000 each
Richmond	Purchase new Facility near Industrial Park
Roanoke-Chowan	Repair/Improve Campus Structural Environment #1271
Roanoke-Chowan	Compliance/Safety Renov. (Bundled Projects) #1323
Roanoke-Chowan	Learning/Working Renov. (Bundled Projects) #1324
Robeson	#1225 (Pembroke Center Land Purchase)
Robeson	#1109 Continuing Education Building
Robeson	#1206 Continuing Education /Allied Health Buildings
Robeson	#1214Emergency Training Facility Addition
Robeson	#1329 Renovations Site Work
Robeson	#1562 Workforce Development Bldg.
Robeson	#1108 Repairs to Bldgs 2, 3, 4, 5, 6, 7, 9,10, 15
Rockingham	Lifelong Learning Center - 1079
Rockingham	Classroom/Storage Bldg. at ESTC - 1080
Rockingham	Spring 2001 Renovations #1156
Rockingham	Summer 2001 Renovations #1191
Rockingham	Fall 2001 Renovations #1217
Rockingham	Spring 2002 Renovations #1218
Rockingham	Fall 2002 Renovations - #1306
Rockingham	Spring 2004 Renovations - #1382
Rockingham	Summer 2004 Renovations #1501
Rockingham	Summer 2005 Renovations #1540
Rowan-Cabarrus	Bldg. 100 Renovations - #1032
Rowan-Cabarrus	Classroom/Laboratory Building - #1185
Rowan-Cabarrus	Parking Lot Extension/Renovation #1393
Rowan-Cabarrus	Various Renovations - #1314
Rowan-Cabarrus	LRC & Student Support Space Renovations (proj #1086)
Rowan-Cabarrus	Classroom/Laboratory Building & Parking Lot #1595
Sampson	Occupational Building #1133
Sampson	Campus Roadway Extension #983
Sampson	North HVAC and Crosswalk replacement #1151
Sandhills	New Student Center # 940
Sandhills	New Hoke County Center #813
Sandhills	Kennedy Hall Health Sciences Renovation #1003
Sandhills	Education Center #1081
Sandhills	Parking Lot - South Campus #1313
Sandhills	Stone Hall Administration Renovation #1278
Sandhills	Stone Hall Student Services Renovation #1154
Sandhills	Hoke Business and Technology Center #1142
Sandhills	Horticulture Complex - 1352



NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)
Sandhills	Blue Hall Renovation #1004
Sandhills	Causey Hall Development Office Renovation - #1626
Sandhills	Meyer Hall Boiler Replacement - #1623
Sandhills	Improvements/Expansion Traffic System - #1242
Sandhills	Meyer-Stone Hall Roof Replacement #1376
Sandhills	Stone Hall Renovation #1477
Sandhills	Emergency Services Training Complex #1356
Sandhills	Stone Hall Lecture 111 Renovation #1357
Sandhills	Athletic Field Renovation #1347
Sandhills	East Campus Utility Renovation #1640
Sandhills	Hoke Early College #1641
Sandhills	Greenhouse Renovation #1528
South Piedmont	Continuing Education Center Renovations (#932B)
South Piedmont	Renovations to the Continuing Education Ctr - #1166
Southeastern	Infrastructure Construction/Renovations #1173
Southeastern	OSHA and ADA Compliance #1275
Southeastern	Technology Building #1274
Southeastern	Building "G" Renovation/Addition #1413
Southeastern	Renovation/Expansion of "T" Building #1414
Southwestern	Swain Ctr Renovation-remaining section of building #1190
Southwestern	Jackson County Renovations #1188
Southwestern	Restroom / shower renovation #1189
Southwestern	General building-new campus #1330
Southwestern	Academic, Admin building #1371
Stanly	Western Stanly Center - Project # 903
Stanly	Addition to existing building - Project #1231
Stanly	Patterson Building Roof Replacement #1207
Stanly	Corporate Education/Shop Building #1369
Stanly	Student Center Bldg Renovation & Addition #1355
Stanly	Kelley Building Roof Replacement & Renov #1421
Stanly	General Repair & Renovation #1531
Surry	No. 947: Yadkin Center (completed)
Surry	No. 1186: Parking Lot "H" Bldg (completed)
Surry	No. 1123:"K" Engineering Technologies Bldg (completed)
Surry	No. 1387: Renov V-C-P + Small Proj. (completed)
Surry	No. 1367: Maintenance Bldg & Misc. (completed)
Surry	No. 1258: "J" Three-Story Classroom Bldg (completed)
Surry	No. 1277: "A" & "T" Bldg & Lab Renovation (completed)
Surry	No. 1521: Viticulture & Enology Center
Tri-County	Addition/Renovation -Enloe Building #1308
Tri-County	Lighted Parking/Concrete Sidewalks #1202
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1093
Vance-Granville	STUDENT SERVICES/MISC. ADDITIONS #1307
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1096
Vance-Granville	LAND ACQUISITION #1517
Vance-Granville	PHASE 1 R&R/CONSTRUCTION PROJECTS #1157
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1095
Vance-Granville	PHASE II R&R/CONSTRUCTION PROJECTS #1198
Vance-Granville	BIO CLASSROOM/LAB #1543
Vance-Granville	MAIN CAMPUS IT/MARKETING #1612

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)
Vance-Granville	CLASSROOM/INSTRUCTIONAL FACILITY #1094
Vance-Granville	GRANVILLE MISC CONSTRUCTION
Vance-Granville	MULTI-SITE REPAIR/RENOVATIONS #1613
Wake	Reroofing - Ready Hall #1260
Wake	Resurfacing & paving pking. Areas & walk #1419
Wake	Land Acquisition #1442
Wake	Allied Health Auditorium Renovation #1321
Wake	Reroofing - Technical Education Bldg. #1290
Wake	Engineering Technology Bldg. Renovation #1291
Wake	N.E. Campus Development & Bldg. Const. #1289
Wake	R&R Main campus classrooms, labs & offices #1295
Wake	NE Campus Infrastructure #1262
Wake	TE Renovation #1559
Wayne	Childcare Center/Lab #1104
Wayne	Land Acquisition #1124
Wayne	Miscellaneous R&R (Bundled) #1162
Wayne	Addition Chiller & Upgrade of Energy Plant #1351
Wayne	Building 1 - Multi Purpose #1105
Wayne	Building 2 -Dental Clinic Addition & Renov. #1230
Wayne	Building 3 - Continuing Education Center #1280
Wayne	WLC & Dogwood Bldgs Renovation #1339
Western Piedmont	LIGHTING RETROFITS #1117
Western Piedmont	CAMPUS RENOVATIONS #1118
Western Piedmont	HEALTH/SCIENCE FACILITY #1366
Western Piedmont	CAMPUS REPAIRS/RENOVATIONS #1365
Western Piedmont	EMERGENCY SERVICES TRAINING COMPLEX #1459
Wilkes	Walker Center Renovations - #1181
Wilkes	General Campus Renovations - #1182
Wilkes	Alleghany Center Relocation and Renovation - #1249
Wilkes	Ashe Center Lab and Classroom Space #1250
Wilkes	Technology Center - #1346
Wilkes	Science Lab, ADA and Admin. Office Renovatons - #1209
Wilkes	Energy Conservation Upgrades - #1183
Wilkes	Greenhouse Renovations - #1210
Wilkes	Roof Replace - Beacon, Hayes and Lovette Halls #1489
Wilkes	Roof Replacement - Thompson Hall #1490
Wilkes	Sidewalk/Step/Street/Parking Lot Replace/Paving - #1184
Wilson	Student Center- #1401
Wilson	Tech Center Land Acquisition-#1345
Wilson	Renovation Project - Year 2001 - #1149
Wilson	Community/Business Center - #1150
Wilson	Renovation Project - Year 2002 - #1229
Wilson	Renovation Project - Year 2003 - #1305
Wilson	Renovation Project - Year 2004-#1389
Wilson	Police Academy Addition - #1426
Wilson	Renovation Project - Year 2005-#1518
Textile School	R&R (project bundled: emerg rep., infrastructure, safety, etc)
Textile School	Capital Construction Project 905 ID 6800100905A
General Funds	Residual Equity Transfer
	TOTALS

NORTH CAROLINA COMMUNITY COLLEGE SYSTEM  
2000 BOND PROJECT STATUS REPORT  
AS OF JUNE 30, 2008

College	Project Name - (Project No. if assigned)
---------	--

\* Bond Funds Committed to a Project" may include bond funds that have not yet been fully matched and therefore, will not necessarily equal the bond funds authorized by the State

**NOTE:** Pitt CC "New Construction Funds" increased by \$135,000 in interest from the Higher Education Bonds for a settlement to Blue Rock Structure Inc.

**NOTE:** Pitt CC "New Constructon Funds" increased by \$29,880 in interest from the Higher Education Bonds for a settlement to Pennsylvania National Mutual Casualty Insurance Company.